

**282nd FLASH REPORT
ON
CENTRAL SECTOR PROJECTS
(Rs.100 Crore and above)**

APRIL, 2009

**Ministry of Statistics & Programme Implementation
Sardar Patel Bhawan, New Delhi**

Contents

Executive Summary	1 -3
Month wise list of completed projects Costing Rs. 100 Crore and Above During 2008-09	4
Summary of Projects	5-11
Sector wise analysis of projects	12-47

EXECUTIVE SUMMARY

The 282nd Flash Report for April, 2009, contains information on the status of 583 projects in the Central Sector, each costing Rs. 100 crore and above. During April 2009, one project namely Coke Oven Battery No.4 Rashtriya Ispat Nigam LTD., Vizag reported completion and dropped. During the month under reference, 32 new projects have been added. Sector-wise number of ongoing projects is given below:

Sl no.	Sector	Projects on monitor
1.	ROAD TRANSPORT & HIGHWAYS	172
2.	RAILWAYS	145
3.	POWER	84
4.	PETROLEUM	49
5.	COAL	37
6.	TELECOMMUNICATION	34
7.	STEEL	29
8.	SHIPPING & PORTS	16
9.	CIVIL AVIATION	6
10.	ATOMIC ENERGY	5
11.	URBAN DEVELOPMENT	3
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		583

2. Thirty four (34) projects have reported additional delays compared to the position in the previous month. There have been slippages in the range of 1-27 months in respect of projects relating to Atomic Energy, Civil Aviation, Coal, Steel, Petroleum, Power, Railways and Road Transport and Highways sectors.

3. In the **Atomic Energy Sector**, 2 projects namely Kundankulam Atomic Power Project and Rajasthan Atomic Power Project 5 & 6, Rawat Bhata have reported 3 months additional delay each on account of slippage of commitment by M/s Atom Stroy Exports (ASE), Russia and non availability of fuel respectively.

4. In the **Civil Aviation Sector**, Construction of New International Terminal Building at Tiruvananthapuram has reported additional delay of 4 months due to delay in critical milestones relating to structural work.

5. In the **Coal Sector**, Magadh OC (CCL) project has been delayed due to delay in

award of the work relating to Tori-Shivpur railway line. The work is to be reawarded.

6. In the **Steel Sector**, 5 projects have reported additional delays in the range of 1-7 months. Rebuilding of Blast Furnace no.2 has suffered delay of 7 months due to break down of BF-3 and shut down of BF-2. Coking Coal Storage Facilities, in Coal Handling Plant has reported an additional delay of 1 month due to delay in supply of coke for hot metal production. Enhancement of Loading capacity at Bolani Iron Ore Mine has reported additional delay of 2 months, however no project specific reasons have been mentioned. Installation of 700 TPD Oxygen Plant has suffered delay of 6 months due to delay in supply of Booster Air Compressor. Rebuilding of Coke Oven Battery No.10 has reported additional delay of 6 months due to slow progress of work. Order for balance work has been re-awarded.

7. In the **Petroleum Sector**, 4 projects have reported additional delays of 1 -6 months. Augmentation of Mundra-Panipat Line (IOC) has reported an additional delay of one month to synchronize with Panipat Refinery Expansion project. Panipat Refinery Expansion 15MMTPA has reported an additional delay of 4 months due to high product demand in December 2008, thus not allowing closure of the refinery for expansion works. Dadri Panipat LNG pipeline has reported an additional delay of 6 months due to persistent resistance by farmers at the Ganga unlined canal site. Paradip Refinery project has reported an additional delay of 4 months to ensure integrated stabilized operation.

8. In the **Power Sector**, 5 projects have reported additional delays in the range of 1-27 months. BARH STPP 1960 MW (3x660 MW) has reported additional delay of 6 months due to delay in supply of equipment from Russia and finalization of erection agency. SIPAT II Supplementary Transmission System has reported additional delay of one month to match with the requirements of the generation project. Transmission system associated with Parbati II and III have reported additional delays of 27 and 10 months respectively, as linked generation projects were delayed. Loharinag Pala HEP has reported an additional delay of 6 months but no specific reasons have been reported by the project authority.

9. In the **Railways Sector**, 2 projects have reported additional delays in the range of 8-9 months. Bilaspur-Urkura has reported additional delays of 8 month due to very high

rates in ADB tender. The work is to be re-tendered. Haridaspur- Paradeep project has report an additional delay of 9 months due to local issues.

10. In the **Road Transport and Highways Sector**, 14 projects have reported additional delays in the range of 1-9 months. The project authorities have not indicated any specific reason for such delays. Ministry of Road Transport and Highways is being requested to provide reasons for delay.

11. Status as on 01.04.2009 in respect of completion of projects costing Rs.100 crore and above in different sectors during 2008-09 is indicated in the following tables.

Month wise List of Completed Projects Costing Rs.100 Crore and above during 2009-2010

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2009</u>				
	<u>STEEL</u>			
1.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	12/2006	301.25

Summary of projects on Flash Report for the month of April, 2009

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	562
Number of Projects Completed/Dropped/Frozen in Previous Month :	10
Number of Projects Completed/Dropped in Current Month :	1
Number of Projects Added in Current Month :	32
Number of Projects in Current Month :	583

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	284	11	158	36	94	583	49
Latest Approved	292	11	163	23	94	583	50

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	539	475362.26	522712.83	192382.58	36.80	47350.57	9.96
Revised	44	29448.23	36671.70	22173.53	60.46	7223.47	24.53
Total	583	504810.49	559384.53	214556.11	38.36	54574.04	10.81

IV. Milestones (Cumulative due and Achieved)

Total	2314
Achieved upto month	1021


Summary of projects on the Flash Report for the month of April, 2009

I. Project Implementation – Current status:

Number of Projects Previous Month	562
Number of Projects Completed/Dropped/Frozen in Previous Month	10
Number of Projects Completed/Dropped/Frozen in Current month	1
Number of Projects Added in Current month	32
Number of Projects in Current Month	583

II. Brief Analysis


a) **Project Status w.r.t Original Schedule:** Out of **583** projects, **11** projects are ahead of schedule, **158** projects are on schedule and **284** projects are delayed. Of the balance, **94** projects do not have fixed dates of commissioning while **36** projects were sanctioned without any commissioning date but subsequently dates of completion were finalised.



III. Investment Scenario

Figures are in Rs. Crore

The total cost of implementation of **583** projects when sanctioned, was of the order of Rs. **504810.49** crore but this was subsequently revised to Rs. **559384.53** crore implying a cost overrun of **10.81%**. The expenditure incurred on these projects till April, 2009 is Rs. **214556.11** crore, which is **38.36%** of the revised cost of the projects.



V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
STEEL							
1	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003	286.63	12/2006	355.21	04/2009	301.25

VI. List of projects added

Cost / Expenditure in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>CIVIL AVIATION</u>						
1	C/o Expandable Modular Integrated Ter. Buld.Raja Bhoj Airpt.	03/2008	135.04	09/2009	135.04	09/2009
2	C/o Expandable Modular Ter. Bldg. at DABH, Indore	02/2008	135.60	10/2009	135.60	10/2009
3	C/o Intigerated passenger terminal building, NSCBI Airport	08/2008	1942.51	05/2011	1942.51	05/2011
<u>COAL</u>						
4	BAROUD OC EXPANSION	07/2008	135.58	03/2015	135.58	03/2015
5	PENGANGA OC	10/2008	339.77	03/2014	339.77	03/2014
<u>STEEL</u>						
6	67.5 MW TG-5 AUX. S'TEM-EMERGENCY POWER REQUIREMENT EXP.UNIT	07/2007	230.00	02/2010	358.19	01/2011
7	330 TPH BOILER-6 AND AUXILIARY SYSTEM	07/2007	260.00	02/2010	319.89	02/2010
<u>PETROLEUM</u>						
8	BRANCH PIPELINE FROM KSPL VIRAMGAON TO KANDLA	02/2009	349.00	08/2011	349.00	08/2011
<u>POWER</u>						
9	WESTERN REGION STRENGHTENING SCHEME-X	02/2009	664.96	02/2012	664.96	02/2012
10	NORTHERN REGION SYSTEM STRENGHTENING SCHEME-XV	02/2009	520.48	11/2011	520.48	11/2011
11	NORTHERN REGION SYSTEM STRENGHTENING SCHEME-XVIII	02/2009	509.66	11/2011	509.66	11/2011
12	WESTERN REGION STRENGHTENING SCHEME-IX	04/2008	230.89	01/2011	230.89	01/2011
13	765 KV POOLING STATION & NETWORK WITH DVC & MAITHOB RBC	08/2008	7075.33	08/2012	7075.33	08/2012

Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
14	WESTERN REGION SYSTEM STRENGTHENING SCHEME-XI	02/2009	409.50	02/2012	409.50	02/2012
15	SYSTEM STRENGTHENING SCHEME-VIII OF SONITHAR REGION	02/2008	105.84	11/2010	105.84	11/2010
16	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIII	02/2009	317.69	11/2011	317.69	11/2011
17	765 KV SYSTEM FOR CENTRAL PART OF NORTHERN GRID -PART-I	02/2009	1347.32	02/2012	1347.32	02/2012
18	SYSTEM STRENGTHENING -XI IN SOUTHERN REGION	03/2009	196.10	07/2011	196.10	07/2011
19	TRANSMISSION SYSTEM ASSOCIATED WITH RAMPUR HEP	02/2009	184.19	11/2011	184.19	11/2011
20	TRANSMISSION SYSTEM ASSOCIATED WITH CVHAMERA-III HEP	04/2008	297.37	07/2011	297.37	07/2011
21	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-IX	07/2008	525.14	07/2011	525.14	07/2011
22	NORTH EAST-NORTH WESTERN INTERCONNECTOR-I PROJECT	02/2009	11130.19	08/2013	11130.19	08/2013
23	TR. SYSTEM ASSOCIATED WITH TUTICORIN JV TPS	02/2009	353.57	07/2010	353.57	07/2010
24	SUPPLEMENTARY TRANSMISSION ASSOCIATED WITH DVC & MAITHON RBC	08/2008	2360.95	08/2012	2360.95	08/2012
25	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	02/2009	410.29	02/2012	410.29	02/2012
26	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIV	02/2009	132.19	08/2011	132.19	08/2011
27	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	10/2008	4824.12	10/2012	4824.12	10/2012
28	SYSTEM STRENGTHENING SCHEME-IX OF SOUTHERN REGIONAL GRID	02/2009	120.62	02/2012	120.62	02/2012
29	TR. SYSTEM ASSOCIATED WITH KORBA-III GENERATION PROJECT	02/2009	276.61	06/2011	276.61	06/2011
30	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVII	02/2009	210.79	08/2011	210.79	08/2011
ROAD TRANSPORT & HIGHWAYS						
31	Balasore-Bhadrak (Revived) Km 136.5-199.14, (NH-5)	04/2000	228.70	02/2004	228.70	12/2010
32	Pathankot-Bhogpur, NH-1A	12/2003	229.00	05/2008	229.00	-NA-

VII. List of projects reporting additional delays

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
<u>ATOMIC ENERGY</u>							
1	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	3072.00	3072.00	02/2008	09/2009	12/2009	3
2	KUDANKULAM APP (NPCIL)	13171.00	13171.00	12/2008	05/2010	08/2010	3
<u>CIVIL AVIATION</u>							
3	Construction of New Internation Terminal Building	245.58	245.58	12/2008	05/2009	09/2009	4
<u>COAL</u>							
4	MAGADH OC (CCL)	469.78	469.78	07/2012	07/2012	03/2013	8
<u>STEEL</u>							
5	Rebuilding of Blast Furnance No.2	892.32	892.32	08/2009	08/2009	03/2010	7
6	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	05/2009	06/2009	1
7	Enhancement of Loading capacity at Bolani Iron Ore Mine	124.88	119.88	12/2009	12/2009	02/2010	2
8	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	302.70	302.70	06/2009	06/2009	12/2009	6
9	REBUILDING OF COKE OVEN BATTERY NO.10	416.50	416.50	09/2009	09/2009	03/2010	6
<u>PETROLEUM</u>							
10	AUGMENTATION OF MUNDRA-PANIPAT LINE	205.00	165.00	03/2008	04/2009	05/2009	1
11	EXPANSION OF PANIPAT REFINERY 15 MMTPA	806.00	1007.83	03/2008	12/2009	04/2010	4
12	DADRI PANIPAT LNG PIPELINE	250.66	298.00	06/2008	05/2009	11/2009	6
13	PARADIP REFINERY PROJECT	29777.00	29777.00	03/2012	03/2012	07/2012	4
<u>POWER</u>							
14	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	2895.10	2895.10	11/2011	06/2012	12/2012	6

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
15	BARH STPP, 3x660 MW	8692.97	8692.97	11/2010	12/2012	06/2013	6
16	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	813.67	820.45	06/2008	05/2009	06/2009	1
17	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	358.42	358.42	12/2008	09/2010	12/2012	27
18	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	557.24	557.24	01/2010	01/2010	11/2010	10
<u>RAILWAYS</u>							
19	BILASPUR-URKURA	151.52	273.00	-NA-	03/2010	11/2010	8
20	HARIDASPUR-PARADEEP	301.64	735.10	-NA-	03/2011	12/2011	9

<u>ROAD TRANSPORT & HIGHWAYS</u>							
21	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	232.45	232.45	09/2010	09/2010	03/2011	6
22	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	253.50	253.50	01/2009	04/2009	05/2009	1
23	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	205.60	205.60	08/2008	04/2009	05/2009	1
24	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	469.80	469.80	12/2008	04/2009	07/2009	3
25	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	379.80	379.80	12/2008	04/2009	05/2009	1
26	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	283.50	283.50	12/2008	04/2009	05/2009	1
27	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	117.40	117.40	11/2008	03/2010	12/2010	9

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
28	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	220.00	243.11	04/2008	04/2009	05/2009	1
29	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	266.00	288.06	08/2007	04/2009	06/2009	2
30	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	276.00	276.00	04/2008	04/2009	12/2009	8
31	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	220.31	220.31	05/2008	04/2009	05/2009	1
32	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	310.00	310.00	04/2008	04/2009	12/2009	8
33	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	480.00	480.00	03/2009	04/2009	05/2009	1
34	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	579.00	579.00	04/2009	04/2009	06/2009	2
<i>Number of projects reporting additional delay = 34</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original	Latest	Anticipated
1	ATOMIC ENERGY	5	25054.29	25054.29	24123.29
2	CIVIL AVIATION	6	2879.30	2928.72	2879.30
3	COAL	37	24906.08	25012.67	26378.66
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	29	45596.58	45596.58	50473.34
6	PETROLEUM	49	101362.64	101362.64	110705.04
7	POWER	84	159503.14	161317.22	163438.43
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	145	40478.99	46317.05	83284.41
10	ROAD TRANSPORT & HIGHWAYS	172	50854.82	50854.82	51488.69
11	SHIPPING & PORTS	16	11797.91	11876.77	12055.43
12	TELECOMMUNICATION	34	14348.69	14348.69	13630.24
13	URBAN DEVELOPMENT	3	14596.67	15084.03	15206.03
13	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		583	496084.70	504810.49	559384.53

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2398.00	10/2009 (-) [12/2009]	2 (-) [-]	71 / 75
2.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	2008.00	2/2008 (-) [12/2009]	22 (-) [3]	61 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	11894.00	12/2008 (-) [8/2010]	20 (-) [3]	60 / 119
4.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1681.34	9/2010 (-) [9/2010]	0 (-) [-]	12 / 76
5.	Uranium Ore Mine & Processing Plant at Tummalapalle	9/2007 (-)	1106.29 (-) [1106.29]	0.00 (-)	273.34	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
Total :			25054.29 (-) [24123.29]	-931.00 (-)	18254.68			204 / 345
CIVIL AVIATION								
6.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	106.80	2/2009 (-) [6/2009]	4 (-) [-]	8 / 24
7.	C/o New expandable Modular Integrated Bldg. Raipur Airport	3/2008 (-)	129.65 (-) [129.65]	0.00 (-)	20.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
8.	C/o Expandable Modular Integrated Ter. Buld. Raja Bhoj Airt.	3/2008 (-)	135.04 (-) [135.04]	0.00 (-)	19.82	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
9.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (295.00) [245.58]	0.00 (-49.42)	5.31	12/2008 (-) [9/2009]	9 (-) [4]	18 / 28
10.	C/o Expandable Modular Ter. Bldg. at DABH, Indore	2/2008 (-)	135.60 (-) [135.60]	0.00 (-)	16.07	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
11.	C/o Intigerated passenger terminal building, NSCBI Airport	8/2008 (-)	1942.51 (-) [1942.51]	0.00 (-)	90.36	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
Total :			2879.30 (-) [2879.30]	0.00 (-)	258.62			26 / 52
COAL								
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	195.99	6/2009 (-) [10/2009]	4 (-) [-]	9 / 14
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	1207.75	6/2009 (-) [1/2010]	7 (-) [-]	10 / 21

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1524.76	6/2009 (-) [2/2010]	8 (-) [-]	12 / 17
15.	HANJRA CONTINOUS MINER (2ND SET)	2/2009 (-)	122.35 (-) [122.35]	0.00 (-)	-	3/2013 (-) [3/2010]	-36 (-) [-]	0 / 0
16.	Rajmahal OC expansion	2/2006 (-)	50.08 (-) [272.13]	222.05 (-)	2.76	3/2010 (-) [3/2010]	0 (-) [-]	0 / 1
17.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	575.12	3/2010 (-) [3/2010]	0 (-) [-]	4 / 15
18.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	52.07	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
19.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	35.16	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
20.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	871.39	3/2010 (-) [3/2010]	0 (-) [-]	10 / 19
21.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	131.23	3/2010 (-) [3/2010]	0 (-) [-]	1 / 8
22.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1698.73	6/2009 (-) [11/2010]	17 (-) [-]	6 / 19
23.	ASHOK OC EXPANSION	4/2006 (12/2007)	471.66 (341.63) [471.66]	0.00 (130.03)	101.61	3/2011 (-) [3/2011]	0 (-) [-]	2 / 5
24.	SARPI AUGMENTATION (UG)	6/2008 (-)	147.86 (-) [147.86]	0.00 (-)	27.42	3/2012 (-) [3/2011]	-12 (-) [-]	0 / 0
25.	PELMA UG	7/2008 (-)	448.32 (-) [448.32]	0.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
26.	Kaniha OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	35.29	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
27.	NIGAH I OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
28.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2012]	28 (-) [-]	0 / 1
29.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	121.13	3/2012 (-) [3/2012]	0 (-) [-]	3 / 10
30.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	24.64	3/2012 (-) [3/2012]	0 (-) [-]	4 / 28
31.	Tuticorin Thermal Power Project	5/2008 (-)	4904.54 (-) [4904.54]	0.00 (-)	330.68	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
32.	Kakatiya Laongwall	12/2008 (-)	453.63 (-) [453.63]	0.00 (-)	29.43	12/2012 (-) [12/2012]	0 (-) [-]	0 / 46
33.	NARAYANKURI UG	2/2009 (-)	149.06 (-) [149.06]	0.00 (-)	-	3/2016 (-) [3/2013]	-36 (-) [-]	0 / 0
34.	Batura OC	9/2008 (-)	203.82 (-) [203.82]	0.00 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
35.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [1188.31]	450.66 (-)	565.12	3/2011 (3/2013) [3/2013]	24 (0) [-]	4 / 7
36.	CHITRA EAST OCP	8/2007 (-)	112.69 (-) [112.69]	0.00 (-)	-	11/2010 (-) [3/2013]	28 (-) [-]	0 / 0
37.	MAGADH OC (CCL)	7/2006 (-)	469.78 (706.40) [469.78]	0.00 (-236.62)	3.25	7/2012 (-) [3/2013]	8 (-) [8]	1 / 3
38.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	13.36	3/2013 (-) [3/2013]	0 (-) [-]	6 / 34
39.	Gopal Prasad OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	14.20	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
40.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.35	3/2013 (-) [3/2013]	0 (-) [-]	2 / 27
41.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	56.63	3/2014 (-) [11/2013]	-4 (-) [-]	2 / 4
42.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	6.57	3/2014 (-) [3/2014]	0 (-) [-]	2 / 6
43.	PENGANGA OC	10/2008 (-)	339.77 (-) [339.77]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
44.	Bhubaneswari; OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	48.80	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
45.	CHURCHA UG	6/2008 (-)	462.35 (-) [462.35]	0.00 (-)	229.72	6/2014 (-) [6/2014]	0 (-) [-]	0 / 0
46.	Talabira OCP	3/2008 (-)	447.72 (-) [447.72]	0.00 (-)	3.04	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
47.	BAROUD OC EXPANSION	7/2008 (-)	135.58 (-) [135.58]	0.00 (-)	22.55	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
48.	Balram OCP Extension (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	76.35	3/2009 (-) [-]	- (-) [-]	0 / 0
Total :			24906.08 (-) [26378.66]	1472.58 (-)	8015.11			78 / 295

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>MINES</u>								
49.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	3232.56	12/2008 (-) [9/2009]	9 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	3232.56			25 / 111
<u>STEEL</u>								
50.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	99.58	3/2008 (-) [6/2009]	15 (-) [1]	1 / 3
51.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	104.49	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
52.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	61.83	6/2009 (-) [6/2009]	0 (-) [-]	1 / 1
53.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	79.75	8/2009 (-) [8/2009]	0 (-) [-]	1 / 1
54.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	159.34	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
55.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	27.21	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
56.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	72.22	5/2008 (-) [10/2009]	17 (-) [-]	1 / 2
57.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	100.04	6/2009 (-) [12/2009]	6 (-) [6]	0 / 0
58.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	0.74	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
59.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	5.93	8/2009 (-) [1/2010]	5 (-) [-]	0 / 2
60.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-) [191.00]	18.22 (-)	11.53	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
61.	330 TPH BOILER-6 AND AUXILIARY SYSTEM	7/2007 (-)	260.00 (-) [319.89]	59.89 (-)	50.93	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
62.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	14.46	12/2009 (-) [2/2010]	2 (-) [2]	0 / 0
63.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	594.49	3/2010 (-) [3/2010]	0 (-) [-]	4 / 4
64.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	142.68	9/2009 (-) [3/2010]	6 (-) [6]	2 / 3

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
65.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	258.96	8/2009 (-) [3/2010]	7 (-) [7]	1 / 2
66.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [168.95]	60.95 (-)	4.01	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
67.	Air Separation Plant (ASU-4)	3/2008 (-)	96.00 (-) [150.00]	54.00 (-)	3.60	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
68.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	2438.46	7/2010 (-) [7/2010]	0 (-) [-]	7 / 7
69.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	59.72	4/2010 (-) [10/2010]	6 (-) [-]	1 / 2
70.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
71.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	370.09	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
72.	67.5 MW TG-5 AUX. S'TEM-EMERGENCY POWER REQUIREMENT EXP.UNIT	7/2007 (-)	230.00 (-) [358.19]	128.19 (-)	51.33	2/2010 (-) [1/2011]	11 (-) [-]	0 / 0
73.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.51	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
74.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6133.00]	0.00 (-)	486.10	2/2011 (-) [4/2011]	2 (-) [-]	0 / 0
75.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [232.93]	-11.37 (-)	19.99	7/2009 (-) [5/2011]	22 (-) [-]	0 / 0
76.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12229.00]	3537.00 (-)	3301.00	10/2009 (-) [6/2011]	20 (-) [-]	0 / 126
77.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [5896.00]	711.00 (-)	378.84	5/2011 (-) [11/2011]	6 (-) [-]	0 / 0
78.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [12/2011]	15 (-) [-]	0 / 0
Total :			45596.58 (-) [50473.34]	4876.76 (-)	8937.83			24 / 173
PETROLEUM								
79.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	1491.57	3/2006 (-) [4/2009]	37 (-) [-]	0 / 0
80.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	135.85	3/2008 (-) [5/2009]	14 (-) [1]	1 / 1

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
81.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	53.01	3/2009 (-) [5/2009]	2 (-) [-]	0 / 0
82.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	2174.79	5/2006 (-) [6/2009]	37 (-) [-]	14 / 45
83.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [571.64]	-396.13 (-)	6.72	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
84.	Sultanpur-Neemrana Pipeline Project	11/2007 (-)	396.13 (-) [396.13]	0.00 (-)	0.87	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
85.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	4.03	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
86.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	8590.08	9/2009 (-) [11/2009]	2 (-) [-]	4 / 6
87.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	217.63	6/2008 (-) [11/2009]	17 (-) [6]	0 / 0
88.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [273.00]	40.89 (-)	26.70	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
89.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	1901.68	4/2009 (-) [12/2009]	8 (-) [-]	6 / 7
90.	INST. OF FCC GASOLINE DESULPHUN UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	91.59	12/2009 (-) [12/2009]	0 (-) [-]	7 / 7
91.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	484.67	12/2009 (-) [12/2009]	0 (-) [-]	16 / 16
92.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	1009.90	9/2009 (-) [12/2009]	3 (-) [-]	1 / 69
93.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	13.24	12/2009 (-) [12/2009]	0 (-) [-]	8 / 8
94.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	1461.46	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
95.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	947.10	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
96.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	2374.26	1/2010 (-) [1/2010]	0 (-) [-]	8 / 8
97.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	25.37	2/2010 (-) [2/2010]	0 (-) [-]	14 / 14

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
98.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	26.88	2/2010 (-) [2/2010]	0 (-) [-]	7 / 7
99.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	662.96	6/2006 (-) [3/2010]	45 (-) [-]	0 / 0
100.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	465.19	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
101.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	130.97	3/2006 (-) [3/2010]	48 (-) [-]	6 / 6
102.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	180.83	4/2010 (-) [3/2010]	-1 (-) [-]	4 / 4
103.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [4316.55]	-1278.76 (-)	1620.28	11/2009 (-) [4/2010]	5 (-) [-]	0 / 0
104.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	375.30	3/2008 (-) [4/2010]	25 (-) [4]	8 / 21
105.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1079.16	3/2005 (-) [4/2010]	61 (-) [-]	0 / 0
106.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	249.87	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
107.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
108.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [333.40]	0.00 (-)	0.35	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
109.	Barge Bumper-Boat Landing-Riser Protector Project Phase-II	5/2008 (-)	289.60 (-) [289.60]	0.00 (-)	124.88	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
110.	Installation of FCCV at Mumbai Refinery	3/2007 (-)	900.47 (-) [900.47]	0.00 (-)	291.31	9/2009 (-) [5/2010]	8 (-) [-]	0 / 0
111.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	935.69	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
112.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
113.	Compressor Stations (Vijaypur and Jhabua) Phase-I & II	11/2007 (-)	1512.00 (-) [1512.00]	0.00 (-)	0.93	10/2011 (-) [10/2010]	-12 (-) [-]	0 / 0
114.	Dahej-Vijaypur Pipeline Project, Phase-II	11/2007 (-)	4429.38 (-) [4403.26]	-26.12 (-)	7.93	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
115.	Jhajjar-Hisar pipeline Project	11/2007 (-)	281.07 (-) [281.07]	0.00 (-)	0.49	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
116.	Bawana-Mangal pipeline Project	11/2007 (-)	1816.07 (-) [1816.07]	0.00 (-)	1.67	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
117.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.78	2/2009 (9/2010) [3/2011]	25 (6) [-]	0 / 0
118.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	797.92	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
119.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [5713.07]	4460.32 (-)	3050.24	6/2009 (-) [4/2011]	22 (-) [-]	0 / 0
120.	Compressor Stations (Kailaras & Chainsa)	11/2007 (-)	1061.93 (-) [1061.93]	0.00 (-)	-	11/2011 (-) [4/2011]	-7 (-) [-]	0 / 0
121.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [8/2011]	17 (-) [-]	0 / 0
122.	BRANCH PIPELINE FROM KSPL VIRAMGAON TO KANDLA	2/2009 (-)	349.00 (-) [349.00]	0.00 (-)	-	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
123.	Resitment of Marketing installation at Visakh	1/2009 (-)	756.00 (-) [756.00]	0.00 (-)	4.13	12/2011 (-) [12/2011]	0 (-) [-]	0 / 0
124.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	139.12	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
125.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [5/2012]	24 (-) [-]	0 / 0
126.	PARADIP REFINERY PROJECT	2/2009 (-)	29777.00 (-) [29777.00]	0.00 (-)	1559.07	3/2012 (-) [7/2012]	4 (-) [4]	0 / 0
127.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.00]	579.00 (-)	1551.79	4/2005 (-) [-]	- (-) [-]	64 / 72
Total :			101362.64 (-) [110705.04]	9342.40 (-)	34272.98			177 / 300
POWER								
128.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	732.17	6/2008 (-) [6/2009]	12 (-) [1]	16 / 22
129.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	53.21	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	532.96	6/2009 (-) [6/2009]	0 (-) [-]	9 / 18
131.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1347.37	11/2008 (-) [6/2009]	7 (-) [-]	15 / 38
132.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	679.03	12/2007 (-) [6/2009]	18 (-) [-]	10 / 20
133.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	155.90	9/2008 (-) [6/2009]	9 (-) [-]	16 / 22
134.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4806.42	5/2007 (-) [6/2009]	25 (-) [-]	55 / 57
135.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	114.42	7/2009 (-) [7/2009]	0 (-) [-]	8 / 21
136.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	266.02	7/2009 (-) [7/2009]	0 (-) [-]	7 / 17
137.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	122.88	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
138.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2775.28	9/2009 (-) [9/2009]	0 (-) [-]	14 / 30
139.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	390.36	10/2009 (-) [10/2009]	0 (-) [-]	9 / 20
140.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	106.14	10/2009 (-) [10/2009]	0 (-) [-]	12 / 21
141.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	799.51	9/2007 (-) [10/2009]	25 (-) [-]	14 / 38
142.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	108.04	4/2009 (-) [12/2009]	8 (-) [-]	11 / 11
143.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	1499.10	2/2010 (-) [2/2010]	0 (-) [-]	10 / 26
144.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	271.24	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
145.	EAST-WEST TRANS. CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	397.89	6/2009 (-) [3/2010]	9 (-) [-]	9 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
146.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (12/2008)	596.45 (1007.16) [1007.16]	410.71 (0.00)	675.47	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
147.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	937.70	3/2007 (-) [3/2010]	36 (-) [-]	2 / 25
148.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	144.80	4/2010 (-) [4/2010]	0 (-) [-]	6 / 6
149.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	75.12	6/2010 (-) [6/2010]	0 (-) [-]	7 / 7
150.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	1090.22	7/2010 (-) [7/2010]	0 (-) [-]	6 / 20
151.	TR. SYSTEM ASSOCIATED WITH TUTICORIN JV TPS	2/2009 (-)	353.57 (-) [353.57]	0.00 (-)	18.08	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
152.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	1188.34	8/2010 (-) [8/2010]	0 (-) [-]	18 / 26
153.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	274.37	8/2010 (-) [8/2010]	0 (-) [-]	3 / 3
154.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	776.96	8/2010 (-) [8/2010]	0 (-) [-]	7 / 7
155.	Est. of 400/220 KV GIS Pooling Station near Chamara-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	53.01	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
156.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	123.85	9/2010 (-) [9/2010]	0 (-) [-]	3 / 3
157.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	2723.05	10/2010 (-) [10/2010]	0 (-) [-]	19 / 39
158.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	723.61	10/2010 (-) [11/2010]	1 (-) [-]	5 / 5
159.	Western Region Strengthening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	48.30	11/2010 (-) [11/2010]	0 (-) [-]	6 / 6
160.	Northern region System strengthening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	34.92	11/2010 (-) [11/2010]	0 (-) [-]	4 / 4
161.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	147.02	1/2010 (-) [11/2010]	10 (-) [10]	8 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
162.	SYSTEM STRENGTHENING SCHEME-VIII OF SONITHAR REGION	2/2008 (-)	105.84 (-) [105.84]	0.00 (-)	9.63	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
163.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	473.85	9/2009 (-) [12/2010]	15 (-) [-]	1 / 1
164.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	1239.53	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
165.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	140.51	12/2010 (-) [12/2010]	0 (-) [-]	7 / 7
166.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	180.34	12/2010 (-) [12/2010]	0 (-) [-]	8 / 8
167.	WESTERN REGION STRENGTHENING SCHEME-IX	4/2008 (-)	230.89 (-) [230.89]	0.00 (-)	4.16	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
168.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	821.54	11/2009 (-) [2/2011]	15 (-) [-]	6 / 6
169.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	240.81	2/2011 (-) [2/2011]	0 (-) [-]	5 / 5
170.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	6001.18	12/2009 (-) [3/2011]	15 (-) [-]	36 / 56
171.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2977.25]	480.35 (-)	827.40	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
172.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	1546.10	5/2011 (-) [5/2011]	0 (-) [-]	6 / 6
173.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	99.56	- (-) [5/2011]	- (-) [-]	4 / 4
174.	Transmission system associated with Farakka-III	12/2008 (-)	204.07 (-) [204.07]	0.00 (-)	15.14	6/2011 (-) [6/2011]	0 (-) [-]	0 / 0
175.	TR. SYSTEM ASSOCIATED WITH KORBA-III GENERATION PROJECT	2/2009 (-)	276.61 (-) [276.61]	0.00 (-)	20.99	6/2011 (-) [6/2011]	0 (-) [-]	0 / 0
176.	TRANSMISSION SYSTEM ASSOCIATED WITH CVHAMERA-III HEP	4/2008 (-)	297.37 (-) [297.37]	0.00 (-)	50.05	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
177.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	386.60	7/2011 (-) [7/2011]	0 (-) [-]	5 / 5

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
178.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-IX	7/2008 (-)	525.14 (-) [525.14]	0.00 (-)	191.40	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
179.	SYSTEM STRENGTHENING -XI IN SOUTHERN REGION	3/2009 (-)	196.10 (-) [196.10]	0.00 (-)	3.58	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
180.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIV	2/2009 (-)	132.19 (-) [132.19]	0.00 (-)	3.86	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
181.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVII	2/2009 (-)	210.79 (-) [210.79]	0.00 (-)	-	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
182.	System Strengthening in NR Grid for Karcham Wangtoo HEP	12/2008 (-)	328.97 (-) [328.97]	0.00 (-)	19.52	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
183.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIII	2/2009 (-)	317.69 (-) [317.69]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
184.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	2/2009 (-)	509.66 (-) [509.66]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
185.	TRANSMISSION SYSTEM ASSOCIATED WITH RAMPUR HEP	2/2009 (-)	184.19 (-) [184.19]	0.00 (-)	1.76	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
186.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XV	2/2009 (-)	520.48 (-) [520.48]	0.00 (-)	69.13	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
187.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2673.64	4/2009 (-) [12/2011]	32 (-) [-]	22 / 39
188.	765 KV SYSTEM FOR CENTRAL PART OF NORTHERN GRID - PART-I	2/2009 (-)	1347.32 (-) [1347.32]	0.00 (-)	66.17	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
189.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	2/2009 (-)	410.29 (-) [410.29]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
190.	WESTERN REGION STRENGTHENING SCHEME-X	2/2009 (-)	664.96 (-) [664.96]	0.00 (-)	14.53	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
191.	SYSTEM STRENGTHENING SCHEME-IX OF SOUTHERN REGIONAL GRID	2/2009 (-)	120.62 (-) [120.62]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
192.	WESTERN REGION SYSTEM STRENGTH. SCHEME-XI	2/2009 (-)	409.50 (-) [409.50]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
193.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	550.71	1/2012 (-) [3/2012]	2 (-) [-]	6 / 8
194.	MOUDA STPP	11/2007 (-)	5459.28 (-) [5459.28]	0.00 (-)	447.08	2/2012 (-) [8/2012]	6 (-) [-]	4 / 4
195.	SUPPLIMENTARY TRANSMISSION ASSOCIATED WITH DVC & MAITHON RBC	8/2008 (-)	2360.95 (-) [2360.95]	0.00 (-)	293.33	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
196.	765 KV POOLING STATION & NETWORK WITH DVC & MAITHOB RBC	8/2008 (-)	7075.33 (-) [7075.33]	0.00 (-)	657.18	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
197.	Para hydro Elecrical Project.	12/2008 (-)	573.99 (-) [573.99]	0.00 (-)	44.07	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
198.	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	10/2008 (-)	4824.12 (-) [4824.12]	0.00 (-)	122.47	10/2012 (-) [10/2012]	0 (-) [-]	0 / 0
199.	Tr'mission System ass'ted with Sasan Ultra Mega Power proj.	12/2008 (-)	7031.88 (-) [7031.88]	0.00 (-)	140.48	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
200.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [12/2012]	48 (-) [27]	0 / 15
201.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	495.51	11/2011 (-) [12/2012]	13 (-) [6]	10 / 34
202.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	3028.22	9/2010 (-) [12/2012]	27 (-) [-]	5 / 12
203.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	552.72	3/2013 (-) [3/2013]	0 (-) [-]	10 / 31
204.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2396.99	9/2009 (-) [3/2013]	42 (-) [-]	2 / 20
205.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	240.41	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
206.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	3956.05	11/2010 (-) [6/2013]	31 (-) [6]	21 / 51
207.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	58.92	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0
208.	Barh STPP, Stage-II	2/2008 (-)	7341.04 (-) [7341.04]	0.00 (-)	487.57	8/2013 (-) [8/2013]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
209.	NORTH EAST-NORTH WESTERN INTERCONNECTOR-I PROJECT	2/2009 (-)	11130.19 (-) [11130.19]	0.00 (-)	143.12	8/2013 (-) [8/2013]	0 (-) [-]	0 / 0
210.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (1/2016)	2238.67 (3642.04) [3642.04]	1403.37 (0.00)	177.20	7/2014 (-) [12/2015]	17 (-) [-]	0 / 0
211.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			159503.14 (-) [163438.43]	3935.29 (-)	53120.19			480 / 1015
HEALTH & FW								
212.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
RAILWAYS								
213.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	259.07	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
214.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	378.13	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
215.	Vallarpapadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	237.24	3/2009 (3/2009) [10/2009]	7 (7) [-]	0 / 0
216.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	79.83	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
217.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	105.56	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
218.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [718.30]	366.30 (-)	571.49	3/2008 (3/2009) [12/2009]	21 (9) [-]	0 / 0
219.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [136.45]	86.61 (33.55)	107.39	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
220.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1022.12]	289.12 (-)	311.01	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
221.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	238.69	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
222.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [322.87]	208.86 (38.92)	201.15	- (-) [12/2009]	- (-) [-]	0 / 0
223.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	41.39	- (-) [12/2009]	- (-) [-]	0 / 0
224.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	116.84	3/2009 (-) [2/2010]	11 (-) [-]	0 / 0
225.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	77.30	- (-) [2/2010]	- (-) [-]	0 / 0
226.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (810.78) [837.37]	110.41 (26.59)	26.96	- (-) [2/2010]	- (-) [-]	0 / 0
227.	Panskura- Kharagpur 3rd Line Doubling	9/2007 (-)	252.50 (-) [252.50]	0.00 (-)	0.22	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
228.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [502.14]	327.14 (-)	368.63	- (-) [3/2010]	- (-) [-]	0 / 0
229.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [3/2010]	- (-) [-]	0 / 0
230.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [706.20]	297.20 (80.90)	691.29	6/2007 (-) [3/2010]	33 (-) [-]	0 / 0
231.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.55]	332.55 (-)	556.71	- (-) [3/2010]	- (-) [-]	0 / 0
232.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [129.74]	0.00 (-)	108.80	3/2006 (-) [3/2010]	48 (-) [-]	0 / 0
233.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	113.24	3/1998 (8/2005) [3/2010]	144 (55) [-]	0 / 0
234.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.10]	7.97 (-)	111.27	- (-) [3/2010]	- (-) [-]	0 / 0
235.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [211.90]	78.49 (-)	114.45	- (3/2009) [3/2010]	- (12) [-]	0 / 0
236.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [634.13]	114.13 (211.34)	448.57	3/1995 (-) [3/2010]	180 (-) [-]	0 / 0
237.	NEW JALPAIGURI-NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	944.72	3/2003 (-) [3/2010]	84 (-) [-]	0 / 0
238.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [142.98]	42.98 (0.00)	76.43	3/2002 (-) [3/2010]	96 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
239.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [243.40]	77.24 (-)	173.93	- (2/2009) [3/2010]	- (13) [-]	0 / 0
240.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	901.15	12/2006 (-) [3/2010]	39 (-) [-]	0 / 0
241.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (360.63) [816.40]	591.40 (455.77)	522.76	3/2001 (-) [3/2010]	108 (-) [-]	0 / 0
242.	Bhopal-bina 3rd Line doubling	9/2007 (-)	687.20 (-) [687.20]	0.00 (-)	1.16	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
243.	PALWA-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.70]	89.70 (-)	192.69	3/2009 (12/2009) [3/2010]	12 (3) [-]	0 / 0
244.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	66.85	- (-) [3/2010]	- (-) [-]	0 / 0
245.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	198.70	- (-) [3/2010]	- (-) [-]	0 / 0
246.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [456.75]	307.37 (126.52)	251.12	2/2010 (-) [3/2010]	1 (-) [-]	0 / 0
247.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	412.63	- (3/2009) [3/2010]	- (12) [-]	0 / 0
248.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	274.69	12/2006 (12/2008) [3/2010]	39 (15) [-]	0 / 0
249.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	184.47	3/2008 (3/2009) [3/2010]	24 (12) [-]	0 / 0
250.	Salka Road-Anupnagar Line doubling	9/2006 (-)	324.90 (-) [324.90]	0.00 (-)	50.18	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
251.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	257.23	- (-) [3/2010]	- (-) [-]	0 / 0
252.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	496.88	- (11/2008) [3/2010]	- (16) [-]	0 / 0
253.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [528.65]	203.99 (-)	78.36	- (-) [3/2010]	- (-) [-]	0 / 0
254.	New Guwahati-Digarua patch doubling (Phase-I)	9/2007 (-)	99.84 (-) [116.24]	16.40 (-)	41.20	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
255.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	54.93	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
256.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	169.94	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
257.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	399.20	- (2/2009) [3/2010]	- (13) [-]	0 / 0
258.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	29.85	- (-) [6/2010]	- (-) [-]	0 / 0
259.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	358.71	- (12/2009) [6/2010]	- (6) [-]	0 / 0
260.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	86.35	- (-) [7/2010]	- (-) [-]	0 / 0
261.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.50]	455.27 (-)	0.81	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
262.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	242.95	- (3/2009) [11/2010]	- (20) [8]	0 / 0
263.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	129.68	- (12/2009) [12/2010]	- (12) [-]	0 / 0
264.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [676.00]	492.00 (-)	248.11	- (12/2010) [3/2011]	- (3) [-]	0 / 0
265.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [332.75]	232.75 (-)	177.20	- (-) [3/2011]	- (-) [-]	0 / 0
266.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	209.41	6/1999 (-) [3/2011]	141 (-) [-]	0 / 0
267.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [356.87]	201.21 (-)	167.81	- (3/2010) [3/2011]	- (12) [-]	0 / 0
268.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	231.76	6/2004 (-) [3/2011]	81 (-) [-]	0 / 0
269.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	310.22	- (6/2009) [3/2011]	- (21) [-]	0 / 0
270.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	215.00	- (-) [3/2011]	- (-) [-]	0 / 0
271.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	227.90	3/2009 (-) [10/2011]	31 (-) [-]	0 / 0
272.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (576.27) [587.08]	338.64 (10.81)	581.04	- (-) [12/2011]	- (-) [-]	0 / 0
273.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [735.10]	433.46 (-)	141.89	- (9/2009) [12/2011]	- (27) [9]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
274.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1556.23]	643.53 (-)	57.32	- (-) [3/2012]	- (-) [-]	0 / 0
275.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1676.31) [4049.39]	3401.39 (2373.08)	1702.85	3/2009 (-) [3/2012]	36 (-) [-]	0 / 0
276.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [322.95]	-0.46 (-)	74.75	- (-) [3/2012]	- (-) [-]	0 / 0
277.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	103.18	3/2003 (-) [3/2012]	108 (-) [-]	0 / 0
278.	EXTN. OF MRTS-II FROM VELACHERY TO ST. THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	32.28	- (-) [3/2012]	- (-) [-]	0 / 0
279.	BRHAMAPUTRA BRIDGE AT BOGIBIL & LINK LINES, NEFR	4/1996 (-)	1000.00 (1500.00) [3087.44]	2087.44 (1587.44)	1424.19	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
280.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	5334.01	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
281.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	42.33	- (-) [12/2012]	- (-) [-]	0 / 0
282.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (258.24) [607.09]	469.09 (348.85)	152.87	- (12/2012) [12/2012]	- (0) [-]	0 / 0
283.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [1480.75]	856.28 (-)	417.32	10/2007 (-) [12/2012]	62 (-) [-]	0 / 0
284.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	474.27	- (-) [3/2013]	- (-) [-]	0 / 0
285.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	74.58	3/2011 (-) [3/2014]	36 (-) [-]	0 / 0
286.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	47.59	- (-) [-]	- (-) [-]	0 / 0
287.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	194.18	- (-) [-]	- (-) [-]	0 / 0
288.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
289.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	253.59	3/2005 (12/2008) [-]	- (-) [-]	0 / 0
290.	KAPTANGANJ-THAWESI-WAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
291.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
292.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	243.18	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
293.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.85	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
294.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	470.95	7/2005 (-) [-]	- (-) [-]	0 / 0
295.	Aluabari road- Siliguri Junction via Galgalia	12/2006 (-)	170.00 (-) [255.96]	85.96 (-)	18.08	- (-) [-]	- (-) [-]	0 / 0
296.	Construction of new line from Harmati-Itanagar/Narhariagun	9/1996 (-)	156.00 (-) [160.48]	4.48 (-)	34.08	- (-) [-]	- (-) [-]	0 / 0
297.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
298.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
299.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	222.70	- (-) [-]	- (-) [-]	0 / 0
300.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
301.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	394.68	3/2000 (3/2002) [-]	- (-) [-]	0 / 0
302.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	126.24	3/2004 (-) [-]	- (-) [-]	0 / 0
303.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0
304.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	91.80	- (-) [-]	- (-) [-]	0 / 0
305.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [585.93]	202.14 (-)	68.64	- (-) [-]	- (-) [-]	0 / 0
306.	AMROHA-KANKATHER	4/2000 (-)	57.00 (107.29) [103.57]	46.57 (-3.72)	105.97	3/2005 (9/2008) [-]	- (-) [-]	0 / 0
307.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.69	- (-) [-]	- (-) [-]	0 / 0
308.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	136.48	3/2007 (-) [-]	- (-) [-]	0 / 0
309.	KUTTI PURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	190.49	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
310.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
311.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	71.76	- (-) [-]	- (-) [-]	0 / 0
312.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	49.10	- (-) [-]	- (-) [-]	0 / 0
313.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	36.21	- (-) [-]	- (-) [-]	0 / 0
314.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
315.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	110.79	- (5/2009) [-]	- (-) [-]	0 / 0
316.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.86	2/2006 (-) [-]	- (-) [-]	0 / 0
317.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	314.26	- (-) [-]	- (-) [-]	0 / 0
318.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	45.79	- (-) [-]	- (-) [-]	0 / 0
319.	Bharuch-Sammi-Dahej Gauge Conversion	9/2005 (-)	200.80 (-) [200.80]	0.00 (-)	49.14	- (-) [-]	- (-) [-]	0 / 0
320.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.45]	43.64 (-4.11)	39.06	- (-) [-]	- (-) [-]	0 / 0
321.	Mayladuthurai-Thiruvavur-Karaikudi-Thiru'pondi-Agasthampalli	9/2007 (-)	404.19 (-) [711.16]	306.97 (-)	13.68	- (-) [-]	- (-) [-]	0 / 0
322.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
323.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
324.	Madurai-Dindigul	4/2003 (-)	73.19 (128.56) [202.72]	129.53 (74.16)	168.50	- (-) [-]	- (-) [-]	0 / 0
325.	New B.G. Line from Araria to Galgalia (Thakurgunj)	9/2006 (-)	300.00 (-) [627.03]	327.03 (-)	9.76	- (-) [-]	- (-) [-]	0 / 0
326.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	506.63	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
327.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
328.	Tindivanam-Nagari (NL)	9/2006 (-)	456.00 (-) [582.83]	126.83 (-)	9.11	- (-) [-]	- (-) [-]	0 / 0
329.	PATTABIRAM-TIRUVALLUR-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	151.76	3/2004 (7/2008) [-]	- (-) [-]	0 / 0
330.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	24.40	- (-) [-]	- (-) [-]	0 / 0
331.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [548.96]	448.96 (-)	325.86	- (-) [-]	- (-) [-]	0 / 0
332.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	54.10	- (-) [-]	- (-) [-]	0 / 0
333.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	95.41	- (-) [-]	- (-) [-]	0 / 0
334.	Tindivanam-Gingee-Tiruvannamalai (NL)	9/2006 (-)	125.00 (-) [227.40]	102.40 (-)	4.94	- (-) [-]	- (-) [-]	0 / 0
335.	Dindigul-Pollachi-Palghat-Pollachi and Coimbatore (GC)	9/2006 (-)	343.17 (-) [557.75]	214.58 (-)	70.27	- (-) [-]	- (-) [-]	0 / 0
336.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	231.83	- (-) [-]	- (-) [-]	0 / 0
337.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
338.	BIHARSHARIF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	36.12	- (-) [-]	- (-) [-]	0 / 0
339.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	34.29	- (-) [-]	- (-) [-]	0 / 0
340.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	222.09	3/2006 (-) [-]	- (-) [-]	0 / 0
341.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
342.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
343.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	452.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
344.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	410.52	3/1994 (-) [-]	- (-) [-]	0 / 0
345.	New B.G. Line from Azara to Byrnihat (National Project)	9/2006 (-)	200.00 (-) [200.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
346.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
347.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	297.46	- (-) [-]	- (-) [-]	0 / 0
348.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	363.46	3/1998 (-) [-]	- (-) [-]	0 / 0
349.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
350.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
351.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	137.72	3/2008 (6/2008) [-]	- (-) [-]	0 / 0
352.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
353.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
354.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
355.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (492.98) [672.38]	572.38 (179.40)	617.72	- (-) [-]	- (-) [-]	0 / 0
356.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [429.49]	273.75 (265.13)	206.13	2/2009 (-) [-]	- (-) [-]	0 / 0
357.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.75	- (-) [-]	- (-) [-]	0 / 0
Total :			40478.99 (-) [83284.41]	42805.42 (-)	35051.52			0 / 0
ROAD TRANSPORT & HIGHWAYS								
358.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	149.02	5/2008 (-) [5/2009]	12 (-) [1]	0 / 0
359.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	192.04	3/2009 (-) [5/2009]	2 (-) [-]	0 / 0
360.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	187.69	3/2008 (-) [5/2009]	14 (-) [-]	0 / 0
361.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	231.16	9/2007 (-) [5/2009]	20 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
362.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	228.44	3/2008 (-) [5/2009]	14 (-) [-]	0 / 0
363.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	366.37	3/2008 (-) [5/2009]	14 (-) [-]	0 / 0
364.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	327.33	1/2009 (-) [5/2009]	4 (-) [1]	0 / 0
365.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	306.61	8/2008 (-) [5/2009]	9 (-) [1]	0 / 0
366.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	407.94	1/2009 (-) [5/2009]	4 (-) [-]	0 / 0
367.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	429.40	12/2008 (-) [5/2009]	5 (-) [1]	0 / 0
368.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	386.50	12/2008 (-) [5/2009]	5 (-) [1]	0 / 0
369.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	912.22	3/2009 (-) [5/2009]	2 (-) [1]	0 / 0
370.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	500.84	5/2009 (-) [5/2009]	0 (-) [-]	0 / 0
371.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	717.69	6/2009 (-) [5/2009]	-1 (-) [-]	0 / 0
372.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	244.47	4/2008 (-) [5/2009]	13 (-) [1]	0 / 0
373.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	573.08	3/2009 (-) [5/2009]	2 (-) [-]	0 / 0
374.	HYDERABAD-BANGALORE, KM.135.47 - KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	790.74	3/2009 (-) [5/2009]	2 (-) [-]	0 / 0
375.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	96.75	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
376.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	347.79	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
377.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	232.52	8/2008 (-) [6/2009]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
378.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	116.64	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
379.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	441.36	3/2005 (-) [6/2009]	51 (-) [-]	0 / 0
380.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	265.99	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
381.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	216.38	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
382.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	214.27	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
383.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	413.27	3/2005 (-) [6/2009]	51 (-) [-]	0 / 0
384.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	380.72	7/2004 (-) [6/2009]	59 (-) [-]	0 / 0
385.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	206.58	8/2008 (-) [6/2009]	10 (-) [-]	0 / 0
386.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	245.89	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
387.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	221.47	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
388.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	110.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
389.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	245.59	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
390.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	604.64	11/2007 (-) [6/2009]	19 (-) [-]	0 / 0
391.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	501.89	4/2007 (-) [6/2009]	26 (-) [-]	0 / 0
392.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	560.68	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
393.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	584.42	5/2007 (-) [6/2009]	25 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
394.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	292.88	8/2007 (-) [6/2009]	22 (-) [2]	0 / 0
395.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	228.44	8/2005 (-) [6/2009]	46 (-) [-]	0 / 0
396.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	365.05	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
397.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	289.88	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
398.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	146.36	1/2004 (-) [6/2009]	65 (-) [-]	0 / 0
399.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	173.78	2/2004 (-) [6/2009]	64 (-) [-]	0 / 0
400.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	459.38	2/2007 (-) [6/2009]	28 (-) [-]	0 / 0
401.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
402.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	513.00	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
403.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	433.24	4/2009 (-) [6/2009]	2 (-) [2]	0 / 0
404.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	82.09	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
405.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
406.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	300.26	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
407.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	759.00	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
408.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	128.85	8/2004 (-) [6/2009]	58 (-) [-]	0 / 0
409.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	331.14	11/2007 (-) [6/2009]	19 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
410.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	98.90	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
411.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	124.40	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
412.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	268.42	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
413.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	219.92	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
414.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	128.29	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
415.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	226.05	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
416.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	52.50	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
417.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	76.67	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
418.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	56.95	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
419.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	79.16	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
420.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	37.58	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
421.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	99.42	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
422.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	71.62	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
423.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	103.94	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
424.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	60.89	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
425.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	86.47	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
426.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	137.07	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
427.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	39.49	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
428.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	99.85	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
429.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	78.52	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
430.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	368.09	3/2005 (-) [6/2009]	51 (-) [-]	0 / 0
431.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	777.45	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
432.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	621.94	12/2008 (-) [7/2009]	7 (-) [3]	0 / 0
433.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	579.72	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
434.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	129.14	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
435.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	112.29	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
436.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	126.09	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
437.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	165.81	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
438.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	38.29	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
439.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	204.48	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
440.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	184.70	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
441.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	516.90	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
442.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	100.48	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
443.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	110.88	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
444.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	389.01	3/2009 (-) [9/2009]	6 (-) [-]	0 / 0
445.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	256.44	2/2009 (-) [9/2009]	7 (-) [-]	0 / 0
446.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	161.20	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
447.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	315.44	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
448.	JAWAHABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [10/2009]	29 (-) [-]	0 / 0
449.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	206.41	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
450.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	218.64	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
451.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	38.35	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
452.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	87.95	7/2008 (-) [11/2009]	16 (-) [-]	0 / 0
453.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	383.77	11/2007 (-) [11/2009]	24 (-) [-]	0 / 0
454.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	26.42	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
455.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	400.84	7/2010 (-) [11/2009]	-8 (-) [-]	0 / 0
456.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	211.43	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
457.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	240.89	7/2004 (-) [12/2009]	65 (-) [-]	0 / 0
458.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	235.49	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
459.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	199.36	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
460.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	123.53	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
461.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	75.54	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
462.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	147.15	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
463.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	89.46	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
464.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	26.28	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
465.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	109.68	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
466.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	436.84	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
467.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	28.55	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
468.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	132.44	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
469.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	157.03	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
470.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	45.80	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
471.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	104.43	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
472.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.32	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
473.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
474.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	88.00	7/2005 (-) [12/2009]	53 (-) [-]	0 / 0
475.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	135.10	12/2004 (-) [12/2009]	60 (-) [-]	0 / 0
476.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	79.59	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
477.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	32.39	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
478.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	61.60	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
479.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	191.73	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
480.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	227.74	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
481.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	292.70	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
482.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	130.88	7/2005 (-) [12/2009]	53 (-) [-]	0 / 0
483.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	163.09	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
484.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	64.19	7/2005 (-) [12/2009]	53 (-) [-]	0 / 0
485.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	102.11	6/2005 (-) [12/2009]	54 (-) [-]	0 / 0
486.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	23.82	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
487.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	109.53	7/2005 (-) [12/2009]	53 (-) [-]	0 / 0
488.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	91.10	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
489.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	256.75	4/2008 (-) [12/2009]	20 (-) [8]	0 / 0
490.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	263.65	4/2008 (-) [12/2009]	20 (-) [8]	0 / 0
491.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	131.61	9/2008 (-) [12/2009]	15 (-) [-]	0 / 0
492.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	110.25	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
493.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	578.49	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
494.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	602.40	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
495.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	171.98	1/2009 (-) [2/2010]	13 (-) [-]	0 / 0
496.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	66.84	11/2008 (-) [3/2010]	16 (-) [-]	0 / 0
497.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	222.27	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
498.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	42.57	9/2006 (-) [4/2010]	43 (-) [-]	0 / 0
499.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	48.51	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
500.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	191.10	3/2010 (-) [4/2010]	1 (-) [-]	0 / 0
501.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [193.00]	87.00 (-)	60.21	8/2006 (-) [4/2010]	44 (-) [-]	0 / 0
502.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [207.56]	-110.44 (-)	23.67	8/2004 (-) [6/2010]	70 (-) [-]	0 / 0
503.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	156.17	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
504.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	90.94	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
505.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	125.87	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
506.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	5.29	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
507.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [397.66]	156.66 (-)	21.52	8/2004 (-) [7/2010]	71 (-) [-]	0 / 0
508.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	311.98	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
509.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	82.40	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
510.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	423.30	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
511.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [182.52]	0.00 (-)	0.59	6/2004 (-) [8/2010]	74 (-) [-]	0 / 0
512.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	23.87	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
513.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	123.52	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0
514.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [522.00]	249.00 (-)	159.95	3/2005 (-) [9/2010]	66 (-) [-]	0 / 0
515.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	91.94	10/2009 (-) [10/2010]	12 (-) [-]	0 / 0
516.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	63.28	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
517.	Balasore-Bhadrak (Revived) Km 136.5-199.14, (NH-5)	4/2000 (-)	228.70 (-) [228.70]	0.00 (-)	192.36	2/2004 (-) [12/2010]	82 (-) [-]	0 / 0
518.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	29.18	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
519.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
520.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	29.31	11/2008 (-) [12/2010]	25 (-) [9]	0 / 0
521.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	120.11	12/2009 (-) [12/2010]	12 (-) [-]	0 / 0
522.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	83.78	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
523.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	141.15	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
524.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	41.27	9/2007 (-) [2/2011]	41 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
525.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [3/2011]	6 (-) [6]	0 / 0
526.	Pathankot-Bhogpur, NH-1A	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	-	5/2008 (-) [-]	- (-) [-]	0 / 0
527.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	341.06	1/2009 (-) [-]	- (-) [-]	0 / 0
528.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	364.62	11/2008 (-) [-]	- (-) [-]	0 / 0
529.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	331.87	3/2009 (-) [-]	- (-) [-]	0 / 0
Total :			50854.82 (-) [51488.69]	633.87 (-)	36839.47			0 / 0
SHIPPING & PORTS								
530.	Rail connectivity to ICTT at Vallarpadam	3/2007 (-)	245.67 (-) [245.67]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
531.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	892.11	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
532.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	43.47	12/2005 (-) [12/2009]	48 (-) [-]	0 / 0
533.	Construction of Car/Clean Cargo terminal	1/2009 (-)	100.00 (-) [100.00]	0.00 (-)	0.50	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
534.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	234.58	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
535.	Acquisition of 6Nos. 60,470 DWT LR-I Product Tankers	10/2006 (-)	1658.59 (-) [1658.59]	0.00 (-)	318.24	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
536.	Acquisition of 2 Nos. of 105000 DWT LR-II Tankers.	8/2007 (-)	586.58 (-) [586.58]	0.00 (-)	173.68	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
537.	Const. & Dev. of 2 Offshore container berths & terminal	11/2007 (-)	366.00 (444.86) [366.00]	0.00 (-78.86)	1.43	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
538.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	113.48	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
539.	Acquisition of 4 Nos. of 115000 DWT Crude Oil carriers	8/2008 (-)	1108.12 (-) [1108.12]	0.00 (-)	341.48	4/2011 (-) [12/2011]	8 (-) [-]	0 / 0
540.	Acquisition of 6 Nos. of 57000 DWT Handymax bulk Carriers	11/2007 (-)	1061.96 (-) [1061.96]	0.00 (-)	219.98	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
541.	Acquisition of 4 Nos. of 80,655 DWT Panamax Bulk carriers	8/2008 (-)	1066.91 (-) [1066.91]	0.00 (-)	222.90	9/2012 (-) [9/2013]	12 (-) [-]	0 / 0
542.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	66.34	6/2007 (1/2009) [-]	- (-) [-]	0 / 0
543.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.25	10/2008 (-) [-]	- (-) [-]	0 / 0
544.	Ennore-Manali Express way, f/o special purpose vehicle (SPV)	10/2002 (-)	150.00 (-) [309.00]	159.00 (-)	23.26	9/2005 (-) [-]	- (-) [-]	0 / 0
545.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	807.65	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			11797.91 (-) [12055.43]	257.52 (-)	3462.35			0 / 0
TELECOMMUNICATION								
546.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	208.00	12/2008 (-) [4/2009]	4 (-) [-]	0 / 0
547.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	327.19	12/2008 (-) [4/2009]	4 (-) [-]	0 / 0
548.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	50.05	12/2008 (-) [4/2009]	4 (-) [-]	0 / 0
549.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	128.29	3/2009 (-) [4/2009]	1 (-) [-]	0 / 0
550.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	44.52	12/2006 (-) [4/2009]	28 (-) [-]	0 / 0
551.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	88.59	11/2008 (-) [4/2009]	5 (-) [-]	0 / 0
552.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	71.50	11/2007 (-) [4/2009]	17 (-) [-]	0 / 0
553.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
554.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [300.00]	50.00 (-)	68.50	12/2005 (-) [4/2009]	40 (-) [-]	0 / 0
555.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.67	2/2007 (-) [4/2009]	26 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
556.	GSM Equipment-480K Lines(2G)& 220K Lines(3G) in UP(W)-Ph-V.I	5/2007 (-)	335.91 (-) [335.91]	0.00 (-)	10.96	3/2009 (-) [4/2009]	1 (-) [-]	0 / 0
557.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [4/2009]	7 (-) [-]	0 / 0
558.	Project NIB-II Broadband Multiply	7/2007 (-)	1008.00 (-) [1008.00]	0.00 (-)	330.80	3/2009 (-) [5/2009]	2 (-) [-]	0 / 0
559.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	120.48	1/2007 (-) [5/2009]	28 (-) [-]	0 / 0
560.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	92.18	10/2007 (-) [6/2009]	20 (-) [-]	0 / 0
561.	Expansion of 750K GSM Lines	10/2006 (-)	278.16 (-) [278.16]	0.00 (-)	148.24	12/2008 (-) [7/2009]	7 (-) [-]	0 / 0
562.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	148.24	10/2007 (-) [7/2009]	21 (-) [-]	0 / 0
563.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	286.74	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
564.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	45.57	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
565.	GSM equipment of 1625K Lines(2G) & 325K lines in M.P. Ph-V.I	6/2008 (-)	908.30 (-) [908.30]	0.00 (-)	151.70	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
566.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	22.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
567.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	135.83	12/2004 (-) [9/2009]	57 (-) [-]	0 / 0
568.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [353.00]	40.14 (-)	114.95	2/2008 (-) [9/2009]	19 (-) [-]	0 / 0
569.	Delhi Expansion of 1250K Lines of 2G/3G GSM Lines.	2/2007 (-)	463.61 (-) [463.61]	0.00 (-)	-	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
570.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	92.45	6/2006 (-) [-]	- (-) [-]	0 / 0
571.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	371.41	3/2006 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
572.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [-]	- (-) [-]	0 / 0
573.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [-]	- (-) [-]	0 / 0
574.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [-]	- (-) [-]	0 / 0
575.	500K Broadband Access N/W Ph-I +PH-II	4/2007 (-)	134.25 (-) [133.75]	-0.50 (-)	31.95	10/2008 (-) [-]	- (-) [-]	0 / 0
576.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [-]	- (-) [-]	0 / 0
577.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [167.61]	-191.46 (-)	36.19	6/2005 (-) [-]	- (-) [-]	0 / 0
578.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-I&II)	4/2007 (-)	134.25 (-) [133.75]	-0.50 (-)	31.95	6/2008 (-) [-]	- (-) [-]	0 / 0
579.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [-]	- (-) [-]	0 / 0
Total :			14348.69 (-) [13630.24]	-718.45 (-)	4381.16			0 / 0
URBAN DEVELOPMENT								
580.	C/o General Pool Office Complex at INA	10/2004 (-)	83.67 (-) [135.03]	51.36 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
581.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	8312.84	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
582.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14596.67 (-) [15206.03]	609.36 (-)	8312.84			0 / 7
WATER RESOURCES								
583.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			496084.70 (-) [559384.52]	63299.82 (-)	214556.10			1021 / 2314