



**283nd FLASH REPORT
ON
CENTRAL SECTOR PROJECTS
(Rs. 100 CRORE AND ABOVE)
MAY, 2009**

**Infrastructure and Project Monitoring Division
Ministry of Statistics & Programme Implementation
Sardar Patel Bhawan, Sansad Marg
New Delhi-110001**

Contents

Executive Summary	1 -3
Month wise list of completed projects Costing Rs. 100 Crore and Above During 2008-09	4
Summary of Projects	5-12
Sector wise analysis of projects	13-49

EXECUTIVE SUMMARY

The 283rd Flash Report for May, 2009, contains information on the status of 591 projects in the Central Sector, each costing Rs. 100 crore and above. During June 2009, ten projects reported completion and one project has been dropped. During the month under reference, 19 new projects have been added. Sector-wise number of ongoing projects is given below:

Sl no.	Sector	Projects on monitor
1.	ROAD TRANSPORT & HIGHWAYS	168
2.	RAILWAYS	144
3.	POWER	84
4.	PETROLEUM	57
5.	COAL	40
6.	TELECOMMUNICATION	30
7.	STEEL	29
8.	SHIPPING & PORTS	19
9.	CIVIL AVIATION	9
10.	ATOMIC ENERGY	5
11.	URBAN DEVELOPMENT	3
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		591

2. Seventy six (76) projects have reported additional delays compared to the position in the previous month. There have been slippages in the range of 1-36 months in respect of projects relating to Coal, Steel, Petroleum, Power, Telecommunications, Shipping and Ports and Road Transport and Highways sectors.

3. In the **Steel Sector**, 4 projects have reported additional delays in the range of 1-3 months. Rebuilding of Coke Oven Battery No. 4, Rourkela, Orissa has suffered delay of 2 months due to delay in equipment supply and erection by M/s Mecon. Installation of New

Coke Oven Gas Holder, Rourkela, Orissa has suffered delay of 3 months due to delay in equipment supply and erection by M/s Clayton Walker/ MICCO. Installation of MSDS-V & Transmission Network and Expansion of Bhilai Steel Plant projects have shown delay of 1 month each. However, no specific reasons have been provided by the project authorities.

4. In the **Petroleum Sector**, 11 projects have reported additional delays of 1 -14 months. MSQ Improvement Project has reported additional delays of 6 months due to local environment condition affecting the project progress. Diesel Hydrogen Treatment Project Bongai-gaon has reported additional delay of 6 months due to delay in engineering & subsequent procurement actions for pipe fittings & delayed delivery of few equipments like HP separator, Incinerator etc. by vendors. Jhajjar –Hisar Pipeline Project has reported additional delay of 14 months due to non-availability of customers. Dadri Panipat LNG Pipeline has reported additional delay of 1 month due to persistent resistance by farmers. Paradip Refinery Project has reported additional delay of 4 months due to slow progress by the vendor. MSQ Upgradation project at Digboi Refinery reported additional delay of 4 months due to local environment condition affecting the project progress. MSQ Upgradation project at Guwahati Refinery reported additional delay of 4 months due to local constraints affecting the project progress. MSQ Up-gradation project at Barauni refinery reported additional delay of 3 months due to poor response of PSU consultants. C2-C3 & LPG Recovery from LNG at Dahej has reported additional delay of 1 month but no specific reason has been provided by the project authorities. MNW-NF Bridge project has reported additional delay of 12 months due to fall of Jacket on the anchor wire during installation. Integrated Development of G1 & G15 Field (ONGC) has suffered delay of 13 months due to renewal of contract with the M/S CEL.

5. In the **Power Sector**, 6 projects have reported additional delays in the range of 1-6 months. SIPAT II Supplementary Transmission System (1167 CKM) and Kolkdam- HEP Transmission System (396 CKM) have reported additional delay of three months each to match with the requirements of the linked generation project. Northern Region System Strengthening Scheme-V (1222 CKM) has reported additional delay of 3 months due to delay in getting forest clearance and revision of works. Northern Region System Strengthening Scheme-VI (54 CKM) has reported additional delay of 1 month due to slow progress and revision of works. Kishanganga Hydro Electric Project has reported additional delay of 1 month but no project specific reasons have been provided by the project authorities.

6. In the **Telecommunication Sector**, 1 project has reported additional delay of 1 month. Commissioning of GSM equipment of 600K lines (phase-IV) has reported additional delay of 1 month, due to delay in work execution by M/s ITI Ltd.

7. In the **Shipping and Port Sector**, 1 project has reported additional delay of 3 month. establishment of VTS in Gulf, Kutch has reported additional delay of 3 month, due to delay in execution of critical activities by the Civil engineering contractor.

8. In the **Coal Sector**, 7 projects have reported additional delays in the range of 12-36 months. Rajmahal OC Expansion (Eastern Coalfields Ltd) has suffered delays of 36 months due to delay in land acquisition and related issues of rehabilitation of affected population. Kulda OCP (Mahanadi Coalfield Ltd) has suffered delay of 24 months due to delay in rehabilitation and resettlement issues of the project affected people. Kaniha OCP (Mahanadi Coalfield Ltd) has suffered delay of 12 months due to delay in land acquisition problem. Lakhanpur OC expansion (Mahanadi Coalfield Ltd) has suffered delay of 12 months but no project specific reasons have been provided by the project authorities. Bhubaneswari OCP (Mahanadi Coalfield Ltd) has suffered delay of 24 months due to delay in rehabilitation issues of the project affected people. Gopal Prasad OCP (Mahanadi Coalfield Ltd) has suffered delay of 24 months due to delay in forest clearance problem. Talabira OCP (Mahanadi Coalfield Ltd) has suffered delay of 12 months due to delay in environment and forest clearance problem.

9. In the **Road Transport and Highways Sector**, 46 projects have reported additional delays in the range of 1-18 months. The project authorities have not indicated any specific reason for such delays. Ministry of Road Transport and Highways is being requested to provide reasons for delay.

10. Status as on 01.05.2009 in respect of completion of projects costing Rs.100 crore and above in different sectors during 2008-09 is indicated in the following tables.

Sector-Wise number of on going projects in May, 2009

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	173
2.	RAILWAYS	145
3.	POWER	84
4.	PETROLEUM	52
5.	COAL	40
6.	TELECOMMUNICATION	30
7.	STEEL	29
8.	SHIPPING & PORTS	18
9.	CIVIL AVIATION	9
10.	ATOMIC ENERGY	5
11.	URBAN DEVELOPMENT	3
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		591

Month wise List of Completed Projects Costing Rs.100 Crore and above during 2009-2010

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2009</u>				
<u>STEEL</u>				
1.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	286.63	12/2006	301.25
<u>May, 2009</u>				
<u>PETROLEUM</u>				
2.	AUGMENTATION OF MUNDRA-PANIPAT LINE	205.00	03/2008	140.55
<u>ROAD TRANSPORT & HIGHWAYS</u>				
3.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	298.00	11/2008	364.62
4.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	250.00	01/2009	341.06
5.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	212.00	03/2009	331.87
6.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	220.31	05/2008	149.02
<u>TELECOMMUNICATION</u>				
7.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	508.63	06/2005	365.16
8.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	359.07	06/2005	36.19
9.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	448.91	06/2005	154.52
10.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	164.06	12/2005	89.29
11.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	428.00	06/2005	175.08

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2009-2010**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2009</u>				
<u>TELECOMMUNICATION</u>				
1.	500K Broadband Access N/W Ph-I II	134.25	10/2008	31.95

Summary of projects on Flash Report for the month of May, 2009

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	584
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	11
Number of Projects Added in Current Month :	19
Number of Projects in Current Month :	591

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	310	12	154	36	79	591	52
Latest Approved	317	12	160	23	79	591	54

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	547	488968.21	537757.98	199849.93	37.16	48789.77	9.98
Revised	44	29448.23	36671.70	23208.26	63.29	7223.47	24.53
Total	591	518416.44	574429.68	223058.19	38.83	56013.24	10.80


Summary of projects on the Flash Report for the month of May, 2009

I. Project Implementation – Current status:

Number of Projects Previous Month	584
Number of Projects Completed/Dropped/Frozen in Previous Month	1
Number of Projects Completed/Dropped/Frozen in Current month	11
Number of Projects Added in Current month	19
Number of Projects in Current Month	591

II. Brief Analysis


a) **Project Status w.r.t Original Schedule:** Out of **591** projects, **12** projects are ahead of schedule, **154** projects are on schedule and 310 projects are delayed. Of the balance, 79 projects do not have fixed dates of commissioning while 36 projects were sanctioned without any commissioning date but subsequently dates of completion were finalised.



III. Investment Scenario

Figures are in Rs. Crore

The total cost of implementation of **591** projects when sanctioned, was of the order of Rs. **518416.44** crore but this was subsequently revised to Rs. **574429.68** crore implying a cost overrun of **10.80%**. The expenditure incurred on these projects till May, 2009 is Rs. **223058.19** crore, which is **38.83%** of the revised cost of the projects.



IV. Milestones (Cumulative due and Achieved)

Total	2413
Achieved upto month	1057

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	AUGMENTATION OF MUNDRA-PANIPAT LINE	06/2005	205.00	03/2008	165.00	05/2009	140.55
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003	220.31	05/2008	220.31	05/2009	149.02
3	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	03/2005	298.00	11/2008	298.00	-NA-	364.62
4	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	03/2005	212.00	03/2009	212.00	-NA-	331.87
5	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	03/2005	250.00	01/2009	250.00	-NA-	341.06
<u>TELECOMMUNICATION</u>							
6	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	08/2004	359.07	06/2005	167.61	-NA-	36.19
7	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	09/2004	428.00	06/2005	428.00	-NA-	175.08
8	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004	164.06	12/2005	164.06	-NA-	89.29
9	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	05/2004	508.63	06/2005	508.63	-NA-	365.16
10	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	09/2004	448.91	06/2005	448.91	-NA-	154.52
11	500K Broadband Access N/W Ph-I II	04/2007	134.25	10/2008	133.75	-NA-	31.95

VI. List of projects added

Cost / Expenditure in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>CIVIL AVIATION</u>						
1	D/o kamaraj domestic Ter.Ph-II & Exp. Anna Int. Ter Bldg.	08/2008	1273.00	01/2011	1273.00	01/2011
2	C/o Integerated Cargo Complex (ph-III) at Chennai Airport	08/2008	144.94	04/2010	144.94	04/2010
3	D/o of terminal Bldg. and Pavement works at Chennai airport	10/2008	535.00	06/2010	535.00	06/2010

Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
4	Ananta OC Expansion Phase-III	08/2008	207.28	03/2012	207.28	03/2012
5	Hingula -OC II Expansion -Phase-II (15MTY)	11/2008	475.93	03/2013	475.93	03/2013
6	LAKHANPUR OC EXPANSION PROJECT PHASE-II	03/2004	98.74	03/2007	116.54	03/2011
<u>PETROLEUM</u>						
7	Mumbai high North development Phase-II	01/2009	6855.93	09/2012	6855.93	09/2012
8	Assam Renewal Project(for Group-A)	03/2009	2465.15	03/2013	2465.15	03/2013
9	Heera reconstruction	05/2008	706.70	04/2010	706.70	04/2010
10	Neelam Reconstruction	05/2008	305.08	04/2011	305.08	04/2011
<u>ROAD TRANSPORT & HIGHWAYS</u>						
11	Zirakpur (Haryana)-Parwanoo (Himachal pradesh)	02/2008	295.00	08/2010	295.00	08/2010
12	End of Durg bypass-Chhatisgarh/Maharshtra Border	01/2008	464.00	01/2011	464.00	01/2011
13	Kalghat-M.P./Maharashtra Border; km 16.60-km 84.70	11/2008	549.00	05/2010	549.00	05/2011
14	Wainganga Bridge- Chhatisgarh-Maharashtra Border	03/2008	424.00	09/2010	424.00	09/2010
15	Amritsar-Wagha Border	06/2008	205.88	06/2010	205.88	06/2010
<u>SHIPPING & PORTS</u>						
16	C/o Impounded Dock at Tuna for handelling Draft Vessal	04/2005	882.00	02/2011	882.00	02/2011
17	Operation,Manag.& Maint. of Multi user-Jetty for Coal Handlg	06/2006	230.00	12/2010	230.00	12/2010
<u>TELECOMMUNICATION</u>						
18	Uttaranchal telecom circle Phase-VI(2G &3G)	01/2009	149.15	06/2009	149.15	06/2009
19	Andhra Pradesh teleciom Circle Phase-IV GSM	03/2008	567.40	06/2009	567.40	06/2009

VII. List of projects reporting additional delays

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
COAL							
1	RAJMAHAL OC EXPANSION	50.08	272.13	03/2010	03/2010	03/2013	36
2	KULDA OCP	302.96	302.96	03/2010	03/2010	03/2012	24
3	KANIHA OCP	457.77	457.77	03/2012	03/2012	03/2013	12
4	LAKHANPUR OC EXPANSION PROJECT PHASE-II	98.74	116.54	03/2007	03/2010	03/2011	12
5	BHUBANESWARI OCP	490.10	490.10	03/2014	03/2014	03/2016	24
6	GOPAL PRASAD OCP	395.87	395.87	03/2013	03/2013	03/2015	24
7	TALABIRA OCP	447.72	447.72	03/2015	03/2015	03/2016	12
STEEL							
8	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	143.02	143.02	11/2008	06/2009	07/2009	1

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
9	REBUILDING OF COKE OVEN BATTERY NO.4	248.94	248.94	08/2009	08/2009	10/2009	2
10	INSTALLATION OF NEW COKE OVEN GAS HOLDER	123.22	123.22	06/2009	06/2009	09/2009	3
11	Expansion of Bhilai Steel Plant	5185.00	5896.00	05/2011	11/2011	12/2011	1
<u>PETROLEUM</u>							
12	MSQ Improvement project	293.60	293.60	12/2009	12/2009	06/2010	6
13	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	1431.91	1646.39	09/2009	12/2009	06/2010	6
14	Jhajjar-Hisar pipeline Project	281.07	281.07	10/2010	10/2010	12/2011	14
15	DADRI PANIPAT LNG PIPLINE	250.66	298.00	06/2008	11/2009	12/2009	1
16	PARADIP REFINERY PROJECT	29777.00	29777.00	03/2012	07/2012	11/2012	4
17	MSQ Upgradation project at Digboi Refinery	356.00	356.00	02/2010	02/2010	06/2010	4
18	MSQ Upgradation project at Guwahati Refinery	372.00	372.00	02/2010	02/2010	06/2010	4
19	MSQ Upgradation project at Barauni refinery	1492.00	1492.00	04/2010	03/2010	06/2010	3
20	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	900.92	1493.49	06/2006	03/2010	04/2010	1
21	MNW-NF Bridge Project	175.21	162.12	03/2009	05/2009	05/2010	12
22	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	429.82	1262.93	03/2005	04/2010	05/2011	13
<u>POWER</u>							
23	KISHANGANGA HYDRO ELECTRIC PROJECT	2238.67	3642.04	07/2014	12/2015	01/2016	1
24	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	103.80	103.80	06/2009	06/2009	12/2009	6
25	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	813.67	820.45	06/2008	06/2009	09/2009	3
26	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	464.91	464.91	09/2008	06/2009	09/2009	3
27	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	721.25	721.25	06/2009	06/2009	09/2009	3
28	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	186.95	186.95	07/2009	07/2009	08/2009	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
29	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	104.00	104.00	08/2004	06/2009	09/2009	3
30	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	182.52	111.78	06/2004	08/2010	09/2010	1
31	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	205.73	205.73	07/2004	12/2009	03/2010	3
32	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	611.44	592.00	03/2009	05/2009	06/2009	1

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
33	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	474.21	474.21	03/2008	05/2009	07/2009	2
34	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	253.50	253.50	01/2009	05/2009	07/2009	2
35	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	205.00	205.00	10/2008	12/2009	06/2010	6
36	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	145.00	145.00	07/2005	12/2009	12/2010	12
37	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	402.80	402.80	03/2009	06/2009	08/2009	2
38	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	205.60	205.60	08/2008	05/2009	06/2009	1
39	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	323.36	323.36	03/2008	05/2009	07/2009	2
40	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	379.80	379.80	12/2008	05/2009	07/2009	2
41	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	283.50	283.50	12/2008	05/2009	07/2009	2
42	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	567.38	567.38	03/2008	05/2009	07/2009	2
43	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	327.20	327.20	01/2009	05/2009	07/2009	2
44	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	275.00	275.00	07/2005	12/2009	12/2010	12
45	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	418.04	418.04	03/2010	04/2010	06/2010	2
46	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	217.00	217.00	10/2008	06/2009	06/2010	12
47	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (U.P.)	242.00	242.00	12/2008	12/2009	06/2010	6
48	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	227.00	227.00	12/2008	12/2009	06/2010	6
49	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	600.24	600.24	10/2009	10/2009	12/2010	14
50	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	227.00	227.00	10/2008	12/2009	12/2010	12
51	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	239.00	239.00	10/2008	06/2009	06/2010	12
52	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	212.00	212.00	10/2008	06/2009	06/2010	12
53	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	221.82	221.82	11/2008	06/2009	06/2010	12
54	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	155.00	201.66	09/2008	09/2009	12/2010	15

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
55	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (U. P.)	193.00	193.00	10/2008	06/2009	06/2010	12
56	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	225.00	225.00	07/2008	06/2009	06/2010	12
57	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	340.00	340.00	06/2008	06/2009	06/2010	12
58	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	291.80	291.80	06/2008	06/2009	06/2010	12
59	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	340.00	340.00	09/2008	12/2009	12/2010	12
60	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	239.00	239.00	07/2005	12/2009	12/2010	12
61	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	332.94	332.94	09/2008	06/2009	12/2010	18
62	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	305.00	305.00	06/2008	06/2009	06/2010	12
63	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	240.00	240.00	10/2008	12/2009	12/2010	12
64	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	100.50	100.50	04/2008	06/2009	12/2009	6
65	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	275.00	275.00	09/2007	05/2009	06/2009	1
66	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	460.00	460.00	06/2009	05/2009	07/2009	2
67	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.)	320.00	320.00	05/2009	05/2009	07/2009	2
68	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	480.00	480.00	03/2009	05/2009	06/2009	1
69	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	483.00	483.00	03/2009	05/2009	06/2009	1
70	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	195.00	195.00	03/2009	05/2009	06/2009	1
71	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	263.00	263.00	08/2008	06/2009	08/2009	2
72	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	359.00	359.00	03/2009	09/2009	12/2009	3
73	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	322.00	322.00	06/2009	06/2009	06/2010	12
74	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	261.00	261.00	08/2008	06/2009	10/2009	4
<u>SHIPPING & PORTS</u>							
75	ESTABLISH OF VTS IN GULF, KUTCH	165.00	165.00	12/2005	12/2009	03/2010	3
<u>TELECOMMUNICATION</u>							
76	Commissioning of GSM equipment of 600K lines (Ph-IV)	214.00	214.00	01/2007	05/2009	06/2009	1
<i>Number of projects reporting additional delay = 76</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original	Latest	Anticipated
1	ATOMIC ENERGY	5	25054.29	25054.29	24123.29
2	CIVIL AVIATION	9	4832.24	4881.66	4832.24
3	COAL	40	25688.03	25794.62	27178.41
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	29	45596.58	45596.58	50472.34
6	PETROLEUM	52	111490.50	111490.50	120872.90
7	POWER	84	159503.14	161317.22	164813.37
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	145	40478.99	46317.05	83284.41
10	ROAD TRANSPORT & HIGHWAYS	173	51812.39	51812.39	52174.51
11	SHIPPING & PORTS	18	12909.91	12988.77	13129.17
12	TELECOMMUNICATION	30	13022.32	13022.32	12621.34
13	URBAN DEVELOPMENT	3	14596.67	15084.03	15206.03
13	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		591	509690.65	518416.44	574429.68

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2409.00	10/2009 (-) [12/2009]	2 (-) [-]	71 / 75
2.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	2013.00	2/2008 (-) [12/2009]	22 (-) [-]	61 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	11912.00	12/2008 (-) [8/2010]	20 (-) [-]	61 / 119
4.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1719.34	9/2010 (-) [9/2010]	0 (-) [-]	12 / 76
5.	Uranium Ore Mine & Processing Plant at Tummalapalle	9/2007 (-)	1106.29 (-) [1106.29]	0.00 (-)	273.34	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
Total :			25054.29 (-) [24123.29]	-931.00 (-)	18326.68			205 / 345
CIVIL AVIATION								
6.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	131.42	2/2009 (-) [6/2009]	4 (-) [-]	8 / 24
7.	C/o Expandable Modular Integrated Ter. Buld.Raja Bhoj Airpt.	3/2008 (-)	135.04 (-) [135.04]	0.00 (-)	25.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
8.	C/o New expandable Modular Integrated Bldg.Raipur Airport	3/2008 (-)	129.65 (-) [129.65]	0.00 (-)	20.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
9.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (295.00) [245.58]	0.00 (-49.42)	174.80	12/2008 (-) [9/2009]	9 (-) [-]	18 / 28
10.	C/o Expandable Modular Ter. Bldg. at DABH, Indore	2/2008 (-)	135.60 (-) [135.60]	0.00 (-)	19.92	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
11.	C/o Integerated Cargo Complex (ph-III) at Chennai Airport	8/2008 (-)	144.94 (-) [144.94]	0.00 (-)	8.99	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
12.	D/o of terminal Bldg. and Pavement works at Chennai airport	10/2008 (-)	535.00 (-) [535.00]	0.00 (-)	31.70	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
13.	D/o kamaraj domestic Ter.Ph-II & Exp. Anna Int. Ter Bldg.	8/2008 (-)	1273.00 (-) [1273.00]	0.00 (-)	98.76	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
14.	C/o Intigerated passenger terminal building, NSCBI Airport	8/2008 (-)	1942.51 (-) [1942.51]	0.00 (-)	104.84	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
Total :			4832.24 (-) [4832.24]	0.00 (-)	615.69			26 / 52

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
COAL								
15.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	199.97	6/2009 (-) [10/2009]	4 (-) [-]	9 / 14
16.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	1228.18	6/2009 (-) [1/2010]	7 (-) [-]	10 / 21
17.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1540.16	6/2009 (-) [2/2010]	8 (-) [-]	12 / 17
18.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	931.91	3/2010 (-) [3/2010]	0 (-) [-]	10 / 19
19.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	632.22	3/2010 (-) [3/2010]	0 (-) [-]	4 / 15
20.	JHANJRA CONTINUOUS MINER (2ND SET)	2/2009 (-)	122.35 (-) [122.35]	0.00 (-)	-	3/2013 (-) [3/2010]	-36 (-) [-]	0 / 0
21.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	357.03	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
22.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	470.03	3/2009 (-) [3/2010]	12 (-) [-]	0 / 2
23.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	143.21	3/2010 (-) [3/2010]	0 (-) [-]	2 / 8
24.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1717.30	6/2009 (-) [11/2010]	17 (-) [-]	6 / 19
25.	SARPI AUGMENTATION (UG)	6/2008 (-)	147.86 (-) [147.86]	0.00 (-)	25.49	3/2012 (-) [3/2011]	-12 (-) [-]	0 / 2
26.	ASHOK OC EXPANSION	4/2006 (12/2007)	471.66 (341.63) [471.66]	0.00 (130.03)	101.78	3/2011 (-) [3/2011]	0 (-) [-]	2 / 5
27.	LAKHANPUR OC EXPANSION PROJECT PHASE-II	3/2004 (-)	98.74 (-) [116.54]	17.80 (-)	242.43	3/2007 (-) [3/2011]	48 (-) [12]	0 / 0
28.	Ananta OC Expansion Phase-III	8/2008 (-)	207.28 (-) [207.28]	0.00 (-)	226.48	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
29.	PELMA UG	7/2008 (-)	448.32 (-) [448.32]	0.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
30.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	51.80	3/2010 (-) [3/2012]	24 (-) [24]	0 / 2
31.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	121.16	3/2012 (-) [3/2012]	0 (-) [-]	4 / 10

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
32.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
33.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2012]	28 (-) [-]	0 / 2
34.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	24.64	3/2012 (-) [3/2012]	0 (-) [-]	5 / 32
35.	TUTICORIN THERMAL POWER PROJECT	5/2008 (-)	4904.54 (-) [4904.54]	0.00 (-)	333.73	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
36.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	15.21	3/2013 (-) [9/2012]	-6 (-) [-]	6 / 32
37.	KAKATIYA LAONGWAL	12/2008 (-)	453.63 (-) [453.63]	0.00 (-)	29.43	12/2012 (-) [12/2012]	0 (-) [-]	0 / 46
38.	Hingula -OC II Expansion - Phase-II (15MTY)	11/2008 (-)	475.93 (-) [475.93]	0.00 (-)	166.14	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
39.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [1188.31]	450.66 (-)	548.60	3/2011 (3/2013) [3/2013]	24 (0) [-]	4 / 7
40.	CHITRA EAST OCP	8/2007 (-)	112.69 (-) [112.69]	0.00 (-)	-	11/2010 (-) [3/2013]	28 (-) [-]	0 / 1
41.	BATURA OC	9/2008 (-)	203.82 (-) [203.82]	0.00 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
42.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	48.38	3/2012 (-) [3/2013]	12 (-) [12]	0 / 2
43.	NARAYANKURI UG	2/2009 (-)	149.06 (-) [149.06]	0.00 (-)	-	3/2016 (-) [3/2013]	-36 (-) [-]	0 / 1
44.	RAJMAHAL OC EXPANSION	2/2006 (-)	50.08 (-) [272.13]	222.05 (-)	2.76	3/2010 (-) [3/2013]	36 (-) [36]	0 / 1
45.	MAGADH OC (CCL)	7/2006 (-)	469.78 (706.40) [469.78]	0.00 (-236.62)	3.25	7/2012 (-) [3/2013]	8 (-) [-]	1 / 3
46.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.35	3/2013 (-) [3/2013]	0 (-) [-]	3 / 27
47.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	69.06	3/2014 (-) [11/2013]	-4 (-) [-]	2 / 4
48.	PENGANGA OC	10/2008 (-)	339.77 (-) [339.77]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
49.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	595.72	3/2014 (-) [3/2014]	0 (-) [-]	2 / 6

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
50.	CHURCHA UG	6/2008 (-)	462.35 (-) [462.35]	0.00 (-)	230.02	6/2014 (-) [6/2014]	0 (-) [-]	0 / 0
51.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	14.20	3/2013 (-) [3/2015]	24 (-) [24]	0 / 3
52.	BAROUD OC EXPANSION	7/2008 (-)	135.58 (-) [135.58]	0.00 (-)	22.57	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
53.	TALABIRA OCP	3/2008 (-)	447.72 (-) [447.72]	0.00 (-)	5.32	3/2015 (-) [3/2016]	12 (-) [12]	0 / 2
54.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	51.08	3/2014 (-) [3/2016]	24 (-) [24]	0 / 2
Total :			25688.03 (-) [27178.41]	1490.38 (-)	10159.61			82 / 309
<u>MINES</u>								
55.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	3232.56	12/2008 (-) [9/2009]	9 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	3232.56			25 / 111
<u>STEEL</u>								
56.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	103.45	3/2008 (-) [6/2009]	15 (-) [-]	1 / 3
57.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	104.49	11/2008 (-) [7/2009]	8 (-) [1]	0 / 0
58.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	64.42	6/2009 (-) [9/2009]	3 (-) [3]	1 / 1
59.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	72.22	5/2008 (-) [10/2009]	17 (-) [-]	1 / 2
60.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	164.20	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
61.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	31.28	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
62.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	92.27	8/2009 (-) [10/2009]	2 (-) [2]	1 / 1
63.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	119.63	6/2009 (-) [12/2009]	6 (-) [-]	1 / 1
64.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	0.74	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
65.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	6.16	8/2009 (-) [1/2010]	5 (-) [-]	0 / 2
66.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-) [191.00]	18.22 (-)	12.89	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
67.	330 TPH BOILER-6 AND AUXILIARY SYSTEM	7/2007 (-)	260.00 (-) [319.89]	59.89 (-)	50.93	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
68.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	20.28	12/2009 (-) [2/2010]	2 (-) [-]	0 / 0
69.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	660.56	3/2010 (-) [3/2010]	0 (-) [-]	4 / 4
70.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	155.93	9/2009 (-) [3/2010]	6 (-) [-]	2 / 3
71.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	291.48	8/2009 (-) [3/2010]	7 (-) [-]	1 / 2
72.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [168.95]	60.95 (-)	4.01	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
73.	Air Separation Plant (ASU-4)	3/2008 (-)	96.00 (-) [150.00]	54.00 (-)	3.60	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
74.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	2763.21	7/2010 (-) [7/2010]	0 (-) [-]	8 / 8
75.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	62.19	4/2010 (-) [10/2010]	6 (-) [-]	1 / 2
76.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	408.94	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
77.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
78.	67.5 MW TG-5 AUX. STEM-EMERGENCY POWER REQUIREMENT EXP.UNIT	7/2007 (-)	230.00 (-) [358.19]	128.19 (-)	51.33	2/2010 (-) [1/2011]	11 (-) [-]	0 / 0
79.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.51	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
80.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6133.00]	0.00 (-)	512.26	2/2011 (-) [4/2011]	2 (-) [-]	0 / 0
81.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [232.93]	-11.37 (-)	24.27	7/2009 (-) [5/2011]	22 (-) [-]	0 / 0
82.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF	10/2005 (-)	8692.00 (-) [12228.00]	3536.00 (-)	4106.00	10/2009 (-) [6/2011]	20 (-) [-]	0 / 126

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LIQUID STEEL							
83.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [12/2011]	15 (-) [-]	0 / 0
84.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [5896.00]	711.00 (-)	434.36	5/2011 (-) [12/2011]	7 (-) [1]	0 / 0
Total :			45596.58 (-) [50472.34]	4875.76 (-)	10361.61			26 / 175
PETROLEUM								
85.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	1491.57	3/2006 (-) [6/2009]	39 (-) [-]	0 / 0
86.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	2174.79	5/2006 (-) [6/2009]	37 (-) [-]	14 / 45
87.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [571.64]	-396.13 (-)	113.46	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
88.	Sultanpur-Neemrana Pipeline Project	11/2007 (-)	396.13 (-) [396.13]	0.00 (-)	1.14	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
89.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	4.04	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
90.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	9026.99	9/2009 (-) [11/2009]	2 (-) [-]	5 / 9
91.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [273.00]	40.89 (-)	53.90	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
92.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	947.10	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
93.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	541.83	12/2009 (-) [12/2009]	0 (-) [-]	19 / 19
94.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	220.33	6/2008 (-) [12/2009]	18 (-) [1]	0 / 0
95.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	106.47	12/2009 (-) [12/2009]	0 (-) [-]	8 / 9
96.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	1963.40	4/2009 (-) [12/2009]	8 (-) [-]	6 / 7
97.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	1461.46	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
98.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	2738.15	1/2010 (-) [1/2010]	0 (-) [-]	8 / 8
99.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	130.97	3/2006 (-) [3/2010]	48 (-) [-]	6 / 6
100.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	465.20	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
101.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	389.15	3/2008 (-) [4/2010]	25 (-) [-]	10 / 21
102.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [4316.55]	-1278.76 (-)	1981.08	11/2009 (-) [4/2010]	5 (-) [-]	0 / 0
103.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	576.64	6/2006 (-) [4/2010]	46 (-) [1]	5 / 5
104.	Heera reconstruction	5/2008 (-)	706.70 (-) [706.70]	0.00 (-)	18.33	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
105.	Barge Bumper-Boat Landing-Riser Protector Project Phase-II	5/2008 (-)	289.60 (-) [289.60]	0.00 (-)	127.83	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
106.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	53.06	3/2009 (-) [5/2010]	14 (-) [12]	0 / 0
107.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
108.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	249.87	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
109.	Installation of FCCV at Mumbai Refinery	3/2007 (-)	900.47 (-) [900.47]	0.00 (-)	291.31	9/2009 (-) [5/2010]	8 (-) [-]	0 / 0
110.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [333.40]	0.00 (-)	0.35	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
111.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	44.42	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
112.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	935.69	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
113.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	32.71	12/2009 (-) [6/2010]	6 (-) [6]	9 / 9
114.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	29.15	2/2010 (-) [6/2010]	4 (-) [4]	8 / 9

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
115.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	28.70	2/2010 (-) [6/2010]	4 (-) [4]	16 / 16
116.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	1019.76	9/2009 (-) [6/2010]	9 (-) [6]	1 / 69
117.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	186.85	4/2010 (-) [6/2010]	2 (-) [3]	6 / 6
118.	Compressor Stations (Vijaypur and Jhabua) Phase-I &II	11/2007 (-)	1512.00 (-) [1512.00]	0.00 (-)	1.51	10/2011 (-) [10/2010]	-12 (-) [-]	0 / 0
119.	Bawana-Mangal pipeline Project	11/2007 (-)	1816.07 (-) [1816.07]	0.00 (-)	3.28	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
120.	Dahej-Vijaypur Pipeline Project, Phase-II	11/2007 (-)	4429.38 (-) [4403.26]	-26.12 (-)	7.93	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
121.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	797.92	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
122.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.78	2/2009 (9/2010) [3/2011]	25 (6) [-]	0 / 0
123.	Neelam Reconstruction	5/2008 (-)	305.08 (-) [305.08]	0.00 (-)	7.91	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
124.	Compressor Stations (Kailaras & Chainsa)	11/2007 (-)	1061.93 (-) [1061.93]	0.00 (-)	-	11/2011 (-) [4/2011]	-7 (-) [-]	0 / 0
125.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [5713.07]	4460.32 (-)	3267.26	6/2009 (-) [4/2011]	22 (-) [-]	0 / 0
126.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1079.16	3/2005 (-) [5/2011]	74 (-) [13]	0 / 0
127.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [8/2011]	17 (-) [-]	0 / 0
128.	BRANCH PIPELINE FROM KSPL VIRAMGAON TO KANDLA	2/2009 (-)	349.00 (-) [349.00]	0.00 (-)	0.50	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
129.	Resitment of Marketing installation at Visakh	1/2009 (-)	756.00 (-) [756.00]	0.00 (-)	4.13	12/2011 (-) [12/2011]	0 (-) [-]	0 / 0
130.	Jhajjar-Hisar pipeline Project	11/2007 (-)	281.07 (-) [281.07]	0.00 (-)	0.67	10/2010 (-) [12/2011]	14 (-) [14]	0 / 0
131.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	141.79	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
132.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [5/2012]	24 (-) [-]	0 / 0
133.	Mumbai high North development Phase-II	1/2009 (-)	6855.93 (-) [6855.93]	0.00 (-)	-	9/2012 (-) [9/2012]	0 (-) [-]	0 / 0
134.	PARADIP REFINERY PROJECT	2/2009 (-)	29777.00 (-) [29777.00]	0.00 (-)	1585.81	3/2012 (-) [11/2012]	8 (-) [4]	0 / 0
135.	Assam Renewal Project(for Group-A)	3/2009 (-)	2465.15 (-) [2465.15]	0.00 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
136.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.00]	579.00 (-)	1551.79	4/2005 (-) [-]	- (-) [-]	64 / 72
Total :			111490.50 (-) [120872.90]	9382.40 (-)	35860.86			194 / 319
POWER								
137.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1362.03	11/2008 (-) [6/2009]	7 (-) [-]	15 / 38
138.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	679.67	12/2007 (-) [6/2009]	18 (-) [-]	10 / 20
139.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4827.83	5/2007 (-) [6/2009]	25 (-) [-]	55 / 57
140.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	268.49	7/2009 (-) [7/2009]	0 (-) [-]	9 / 17
141.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	115.03	7/2009 (-) [8/2009]	1 (-) [1]	8 / 21
142.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	535.46	6/2009 (-) [9/2009]	3 (-) [3]	9 / 18
143.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	123.06	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
144.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	156.17	9/2008 (-) [9/2009]	12 (-) [3]	16 / 22
145.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	741.34	6/2008 (-) [9/2009]	15 (-) [3]	16 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
146.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2784.27	9/2009 (-) [9/2009]	0 (-) [-]	14 / 30
147.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	404.90	10/2009 (-) [10/2009]	0 (-) [-]	9 / 20
148.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	106.18	10/2009 (-) [10/2009]	0 (-) [-]	12 / 21
149.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [905.88]	240.42 (-)	811.10	9/2007 (-) [10/2009]	25 (-) [-]	14 / 38
150.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	61.73	6/2009 (-) [12/2009]	6 (-) [6]	0 / 0
151.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	117.97	4/2009 (-) [12/2009]	8 (-) [-]	11 / 11
152.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	1511.17	2/2010 (-) [2/2010]	0 (-) [-]	10 / 26
153.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [802.79]	434.07 (-)	317.34	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
154.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	413.75	6/2009 (-) [3/2010]	9 (-) [-]	9 / 20
155.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (12/2008)	596.45 (1007.16) [1007.16]	410.71 (0.00)	676.23	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
156.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1183.90]	414.98 (-)	958.44	3/2007 (-) [3/2010]	36 (-) [-]	2 / 25
157.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	146.89	4/2010 (-) [4/2010]	0 (-) [-]	6 / 6
158.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	75.17	6/2010 (-) [6/2010]	0 (-) [-]	8 / 8
159.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	1164.24	7/2010 (-) [7/2010]	0 (-) [-]	6 / 20
160.	TR. SYSTEM ASSOCIATED WITH TUTICORIN JV TPS	2/2009 (-)	353.57 (-) [353.57]	0.00 (-)	18.08	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
161.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	1204.30	8/2010 (-) [8/2010]	0 (-) [-]	18 / 26
162.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [780.89]	169.88 (-)	278.85	8/2010 (-) [8/2010]	0 (-) [-]	4 / 4
163.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1584.35]	178.72 (-)	807.02	8/2010 (-) [8/2010]	0 (-) [-]	8 / 8
164.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	53.62	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
165.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	129.77	9/2010 (-) [9/2010]	0 (-) [-]	3 / 3
166.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	2809.39	10/2010 (-) [10/2010]	0 (-) [-]	19 / 39
167.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2218.07]	-86.49 (-)	733.79	10/2010 (-) [11/2010]	1 (-) [-]	5 / 5
168.	Western Region Strengthening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	49.97	11/2010 (-) [11/2010]	0 (-) [-]	6 / 6
169.	Northern region System strengthening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	35.95	11/2010 (-) [11/2010]	0 (-) [-]	4 / 4
170.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	151.34	1/2010 (-) [11/2010]	10 (-) [-]	8 / 22
171.	SYSTEM STRENGTHENING SCHEME-VIII OF SONITHAR REGION	2/2008 (-)	105.84 (-) [105.84]	0.00 (-)	11.45	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
172.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1081.38]	20.00 (-)	492.81	9/2009 (-) [12/2010]	15 (-) [-]	1 / 1
173.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	1239.53	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
174.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	142.75	12/2010 (-) [12/2010]	0 (-) [-]	8 / 8
175.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	182.46	12/2010 (-) [12/2010]	0 (-) [-]	8 / 8
176.	WESTERN REGION STRENGTHENING SCHEME-IX	4/2008 (-)	230.89 (-) [230.89]	0.00 (-)	4.86	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
177.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1491.95]	-237.34 (-)	842.88	11/2009 (-) [2/2011]	15 (-) [-]	6 / 6

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
178.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [780.36]	159.10 (-)	252.00	2/2011 (-) [2/2011]	0 (-) [-]	5 / 5
179.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	6041.51	12/2009 (-) [3/2011]	15 (-) [-]	36 / 56
180.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [3253.22]	756.32 (-)	898.22	12/2009 (3/2011) [3/2011]	15 (0) [-]	0 / 107
181.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	1600.88	5/2011 (-) [5/2011]	0 (-) [-]	6 / 6
182.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	119.20	- (-) [5/2011]	- (-) [-]	4 / 4
183.	Transmission system associated with Farakka-III	12/2008 (-)	204.07 (-) [204.07]	0.00 (-)	15.14	6/2011 (-) [6/2011]	0 (-) [-]	0 / 0
184.	TR. SYSTEM ASSOCIATED WITH KORBA-III GENERATION PROJECT	2/2009 (-)	276.61 (-) [276.61]	0.00 (-)	20.99	6/2011 (-) [6/2011]	0 (-) [-]	0 / 0
185.	TRANSMISSION SYSTEM ASSOCIATED WITH CVHAMERA-III HEP	4/2008 (-)	297.37 (-) [297.37]	0.00 (-)	52.78	7/2011 (-) [7/2011]	0 (-) [-]	2 / 2
186.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	409.05	7/2011 (-) [7/2011]	0 (-) [-]	6 / 6
187.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-IX	7/2008 (-)	525.14 (-) [525.14]	0.00 (-)	193.21	7/2011 (-) [7/2011]	0 (-) [-]	0 / 15
188.	SYSTEM STRENGTHENING -XI IN SOUTHERN REGION	3/2009 (-)	196.10 (-) [196.10]	0.00 (-)	3.58	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
189.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIV	2/2009 (-)	132.19 (-) [132.19]	0.00 (-)	3.86	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
190.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVII	2/2009 (-)	210.79 (-) [210.79]	0.00 (-)	-	8/2011 (-) [8/2011]	0 (-) [-]	0 / 20
191.	System Strengthening in NR Grid for Karcham Wangtoo HEP	12/2008 (-)	328.97 (-) [328.97]	0.00 (-)	19.52	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
192.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XV	2/2009 (-)	520.48 (-) [520.48]	0.00 (-)	69.13	11/2011 (-) [11/2011]	0 (-) [-]	0 / 20
193.	TRANSMISSION SYSTEM ASSOCIATED WITH RAMPUR HEP	2/2009 (-)	184.19 (-) [184.19]	0.00 (-)	1.76	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
194.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	2/2009 (-)	509.66 (-) [509.66]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
195.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIII	2/2009 (-)	317.69 (-) [317.69]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
196.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2685.54	4/2009 (-) [12/2011]	32 (-) [-]	22 / 39
197.	WESTERN REGION STRENGTHENING SCHEME-X	2/2009 (-)	664.96 (-) [664.96]	0.00 (-)	14.53	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
198.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	2/2009 (-)	410.29 (-) [410.29]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
199.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-XI	2/2009 (-)	409.50 (-) [409.50]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
200.	SYSTEM STRENGTHENING SCHEME-IX OF SOUTHERN REGIONAL GRID	2/2009 (-)	120.62 (-) [120.62]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
201.	765 KV SYSTEM FOR CENTRAL PART OF NORTHERN GRID - PART-I	2/2009 (-)	1347.32 (-) [1347.32]	0.00 (-)	66.17	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
202.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	564.36	1/2012 (-) [3/2012]	2 (-) [-]	6 / 8
203.	MOUDA STPP	11/2007 (-)	5459.28 (-) [5459.28]	0.00 (-)	450.70	2/2012 (-) [8/2012]	6 (-) [-]	4 / 4
204.	765 KV POOLING STATION & NETWORK WITH DVC & MAITHOB RBC	8/2008 (-)	7075.33 (-) [7075.33]	0.00 (-)	720.09	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
205.	SUPPLEMENTARY TRANSMISSION ASSOCIATED WITH DVC & MAITHON RBC	8/2008 (-)	2360.95 (-) [2360.95]	0.00 (-)	303.10	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
206.	Para hydro Electrical Project.	12/2008 (-)	573.99 (-) [573.99]	0.00 (-)	49.13	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
207.	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	10/2008 (-)	4824.12 (-) [4824.12]	0.00 (-)	122.51	10/2012 (-) [10/2012]	0 (-) [-]	0 / 0
208.	Transmission System associated with Sasan Ultra Mega Power proj.	12/2008 (-)	7031.88 (-) [7031.88]	0.00 (-)	140.48	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
209.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [12/2012]	48 (-) [-]	0 / 15
210.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	500.04	11/2011 (-) [12/2012]	13 (-) [-]	11 / 34
211.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	3057.51	9/2010 (-) [12/2012]	27 (-) [-]	5 / 12
212.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	552.72	3/2013 (-) [3/2013]	0 (-) [-]	10 / 31
213.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3954.49]	34.90 (-)	2416.45	9/2009 (-) [3/2013]	42 (-) [-]	2 / 20
214.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	240.41	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
215.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	4028.56	11/2010 (-) [6/2013]	31 (-) [-]	21 / 51
216.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	58.92	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0
217.	Barh STPP, Stage-II	2/2008 (-)	7341.04 (-) [7341.04]	0.00 (-)	493.63	8/2013 (-) [8/2013]	0 (-) [-]	0 / 0
218.	NORTH EAST-NORTH WESTERN INTERCONNECTOR-I PROJECT	2/2009 (-)	11130.19 (-) [11130.19]	0.00 (-)	143.12	8/2013 (-) [8/2013]	0 (-) [-]	2 / 2
219.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (1/2016)	2238.67 (3642.04) [3642.04]	1403.37 (0.00)	178.25	7/2014 (-) [1/2016]	18 (-) [1]	0 / 0
220.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			159503.14 (-) [164813.37]	5310.23 (-)	54068.75			492 / 1079
HEALTH & FW								
221.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
RAILWAYS								
222.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	260.48	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
223.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	378.13	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
224.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	243.27	3/2009 (3/2009) [10/2009]	7 (7) [-]	0 / 0
225.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	79.97	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
226.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	107.10	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
227.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [718.30]	366.30 (-)	571.89	3/2008 (3/2009) [12/2009]	21 (9) [-]	0 / 0
228.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [136.45]	86.61 (33.55)	107.39	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
229.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1022.12]	289.12 (-)	311.01	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
230.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	238.97	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
231.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [322.87]	208.86 (38.92)	201.15	- (-) [12/2009]	- (-) [-]	0 / 0
232.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	41.39	- (-) [12/2009]	- (-) [-]	0 / 0
233.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	116.84	3/2009 (-) [2/2010]	11 (-) [-]	0 / 0
234.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (810.78) [837.37]	110.41 (26.59)	26.96	- (-) [2/2010]	- (-) [-]	0 / 0
235.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	77.30	- (-) [2/2010]	- (-) [-]	0 / 0
236.	Panskura- Kharagpur 3rd Line Doubling	9/2007 (-)	252.50 (-) [252.50]	0.00 (-)	0.22	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
237.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [502.14]	327.14 (-)	378.25	- (-) [3/2010]	- (-) [-]	0 / 0
238.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [3/2010]	- (-) [-]	0 / 0
239.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [706.20]	297.20 (80.90)	691.29	6/2007 (-) [3/2010]	33 (-) [-]	0 / 0
240.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.55]	332.55 (-)	557.52	- (-) [3/2010]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
241.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [129.74]	0.00 (-)	111.71	3/2006 (-) [3/2010]	48 (-) [-]	0 / 0
242.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [211.90]	78.49 (-)	117.38	- (3/2009) [3/2010]	- (12) [-]	0 / 0
243.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [634.13]	114.13 (211.34)	448.57	3/1995 (-) [3/2010]	180 (-) [-]	0 / 0
244.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	113.24	3/1998 (8/2005) [3/2010]	144 (55) [-]	0 / 0
245.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.10]	7.97 (-)	111.49	- (-) [3/2010]	- (-) [-]	0 / 0
246.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [142.98]	42.98 (0.00)	76.43	3/2002 (-) [3/2010]	96 (-) [-]	0 / 0
247.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [243.40]	77.24 (-)	175.76	- (2/2009) [3/2010]	- (13) [-]	0 / 0
248.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	944.72	3/2003 (-) [3/2010]	84 (-) [-]	0 / 0
249.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	901.15	12/2006 (-) [3/2010]	39 (-) [-]	0 / 0
250.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (360.63) [816.40]	591.40 (455.77)	528.09	3/2001 (-) [3/2010]	108 (-) [-]	0 / 0
251.	Bhopal-bina 3rd Line doubling	9/2007 (-)	687.20 (-) [687.20]	0.00 (-)	1.16	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
252.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.70]	89.70 (-)	194.76	3/2009 (12/2009) [3/2010]	12 (3) [-]	0 / 0
253.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	70.59	- (-) [3/2010]	- (-) [-]	0 / 0
254.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	203.85	- (-) [3/2010]	- (-) [-]	0 / 0
255.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [456.75]	307.37 (126.52)	251.12	2/2010 (-) [3/2010]	1 (-) [-]	0 / 0
256.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	412.63	- (3/2009) [3/2010]	- (12) [-]	0 / 0
257.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	185.31	3/2008 (3/2009) [3/2010]	24 (12) [-]	0 / 0
258.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	279.32	12/2006 (12/2008) [3/2010]	39 (15) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
259.	Salka Road-Anupnagar Line doubling	9/2006 (-)	324.90 (-) [324.90]	0.00 (-)	50.18	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
260.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	257.23	- (-) [3/2010]	- (-) [-]	0 / 0
261.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	500.63	- (11/2008) [3/2010]	- (16) [-]	0 / 0
262.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [528.65]	203.99 (-)	79.97	- (-) [3/2010]	- (-) [-]	0 / 0
263.	New Guwahati-Digarupatch doubling (Phase-I)	9/2007 (-)	99.84 (-) [116.24]	16.40 (-)	45.10	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
264.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	138.55	3/2008 (6/2008) [3/2010]	24 (21) [-]	0 / 0
265.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	61.05	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0
266.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	405.72	- (2/2009) [3/2010]	- (13) [-]	0 / 0
267.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	172.36	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
268.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	358.71	- (12/2009) [6/2010]	- (6) [-]	0 / 0
269.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	31.43	- (-) [6/2010]	- (-) [-]	0 / 0
270.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	86.35	- (-) [7/2010]	- (-) [-]	0 / 0
271.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	243.45	- (3/2009) [11/2010]	- (20) [-]	0 / 0
272.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.50]	455.27 (-)	0.81	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
273.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	127.10	3/2004 (-) [12/2010]	81 (-) [-]	0 / 0
274.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	134.59	- (12/2009) [12/2010]	- (12) [-]	0 / 0
275.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [332.75]	232.75 (-)	187.44	- (-) [3/2011]	- (-) [-]	0 / 0
276.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [356.87]	201.21 (-)	167.81	- (3/2010) [3/2011]	- (12) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
277.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	232.47	6/2004 (-) [3/2011]	81 (-) [-]	0 / 0
278.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	217.58	- (-) [3/2011]	- (-) [-]	0 / 0
279.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [676.00]	492.00 (-)	249.83	- (12/2010) [3/2011]	- (3) [-]	0 / 0
280.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	209.82	6/1999 (-) [3/2011]	141 (-) [-]	0 / 0
281.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	315.40	- (6/2009) [3/2011]	- (21) [-]	0 / 0
282.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	228.23	3/2009 (-) [10/2011]	31 (-) [-]	0 / 0
283.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [735.10]	433.46 (-)	141.89	- (9/2009) [12/2011]	- (27) [-]	0 / 0
284.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (576.27) [587.08]	338.64 (10.81)	581.04	- (-) [12/2011]	- (-) [-]	0 / 0
285.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (1500.00) [3087.44]	2087.44 (1587.44)	1424.19	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
286.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [322.95]	-0.46 (-)	78.80	- (-) [3/2012]	- (-) [-]	0 / 0
287.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	32.75	- (-) [3/2012]	- (-) [-]	0 / 0
288.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1556.23]	643.53 (-)	57.32	- (-) [3/2012]	- (-) [-]	0 / 0
289.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1676.31) [4049.39]	3401.39 (2373.08)	1702.85	3/2009 (-) [3/2012]	36 (-) [-]	0 / 0
290.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	103.18	3/2003 (-) [3/2012]	108 (-) [-]	0 / 0
291.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (258.24) [607.09]	469.09 (348.85)	155.36	- (12/2012) [12/2012]	- (0) [-]	0 / 0
292.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	5356.05	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
293.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [1480.75]	856.28 (-)	421.38	10/2007 (-) [12/2012]	62 (-) [-]	0 / 0
294.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	42.53	- (-) [12/2012]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
295.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	476.35	- (-) [3/2013]	- (-) [-]	0 / 0
296.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	74.58	3/2011 (-) [3/2014]	36 (-) [-]	0 / 0
297.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
298.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
299.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
300.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	481.85	7/2005 (-) [-]	- (-) [-]	0 / 0
301.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	243.18	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
302.	Construction of new line from Harmati-Itanagar/Narhariagun	9/1996 (-)	156.00 (-) [160.48]	4.48 (-)	34.42	- (-) [-]	- (-) [-]	0 / 0
303.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	222.70	- (-) [-]	- (-) [-]	0 / 0
304.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	261.32	3/2005 (12/2008) [-]	- (-) [-]	0 / 0
305.	Aluabari road- Siliguri Junction via Galgalia	12/2006 (-)	170.00 (-) [255.96]	85.96 (-)	27.53	- (-) [-]	- (-) [-]	0 / 0
306.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
307.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
308.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.98	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
309.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
310.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	396.69	3/2000 (3/2002) [-]	- (-) [-]	0 / 0
311.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
312.	AMROHA-KANKATHER	4/2000 (-)	57.00 (107.29) [103.57]	46.57 (-3.72)	105.97	3/2005 (9/2008) [-]	- (-) [-]	0 / 0
313.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	91.80	- (-) [-]	- (-) [-]	0 / 0
314.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [585.93]	202.14 (-)	68.64	- (-) [-]	- (-) [-]	0 / 0
315.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	136.48	3/2007 (-) [-]	- (-) [-]	0 / 0
316.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.69	- (-) [-]	- (-) [-]	0 / 0
317.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
318.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	190.49	- (-) [-]	- (-) [-]	0 / 0
319.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	36.24	- (-) [-]	- (-) [-]	0 / 0
320.	KADUR-CHIKMAGLUR-SAKLIESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	71.76	- (-) [-]	- (-) [-]	0 / 0
321.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	49.23	- (-) [-]	- (-) [-]	0 / 0
322.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	45.89	- (-) [-]	- (-) [-]	0 / 0
323.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
324.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	110.79	- (5/2009) [-]	- (-) [-]	0 / 0
325.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.86	2/2006 (-) [-]	- (-) [-]	0 / 0
326.	Mayladuthurai-Thiruvavur-Karaikudi-Thiru'pondi-Agasthampalli	9/2007 (-)	404.19 (-) [711.16]	306.97 (-)	14.10	- (-) [-]	- (-) [-]	0 / 0
327.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	318.87	- (-) [-]	- (-) [-]	0 / 0
328.	Bharuch-Samni-Dahej Gauge Conversion	9/2005 (-)	200.80 (-) [200.80]	0.00 (-)	49.17	- (-) [-]	- (-) [-]	0 / 0
329.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.45]	43.64 (-4.11)	39.06	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
330.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
331.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
332.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
333.	Madurai-Dindigul	4/2003 (-)	73.19 (128.56) [202.72]	129.53 (74.16)	172.16	- (-) [-]	- (-) [-]	0 / 0
334.	New B.G. Line from Araria to Galgalia (Thakurgunj)	9/2006 (-)	300.00 (-) [627.03]	327.03 (-)	13.64	- (-) [-]	- (-) [-]	0 / 0
335.	Tindivanam-Nagari (NL)	9/2006 (-)	456.00 (-) [582.83]	126.83 (-)	9.53	- (-) [-]	- (-) [-]	0 / 0
336.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	506.63	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
337.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	151.76	3/2004 (7/2008) [-]	- (-) [-]	0 / 0
338.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [548.96]	448.96 (-)	326.74	- (-) [-]	- (-) [-]	0 / 0
339.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	24.40	- (-) [-]	- (-) [-]	0 / 0
340.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	96.98	- (-) [-]	- (-) [-]	0 / 0
341.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	54.10	- (-) [-]	- (-) [-]	0 / 0
342.	Tindivanam-Gingee-Tiruvannamalai (NL)	9/2006 (-)	125.00 (-) [227.40]	102.40 (-)	4.94	- (-) [-]	- (-) [-]	0 / 0
343.	Dindigul-Pollachi-Palghat-Pollachi and Coimbatore (GC)	9/2006 (-)	343.17 (-) [557.75]	214.58 (-)	104.94	- (-) [-]	- (-) [-]	0 / 0
344.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	237.65	- (-) [-]	- (-) [-]	0 / 0
345.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
346.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
347.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	37.02	- (-) [-]	- (-) [-]	0 / 0
348.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	34.29	- (-) [-]	- (-) [-]	0 / 0
349.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	222.51	3/2006 (-) [-]	- (-) [-]	0 / 0
350.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
351.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	452.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
352.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	411.38	3/1994 (-) [-]	- (-) [-]	0 / 0
353.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	363.46	3/1998 (-) [-]	- (-) [-]	0 / 0
354.	New B.G. Line from Azara to Byrnihat (National Project)	9/2006 (-)	200.00 (-) [200.00]	0.00 (-)	0.44	- (-) [-]	- (-) [-]	0 / 0
355.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
356.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	299.63	- (-) [-]	- (-) [-]	0 / 0
357.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
358.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
359.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (492.98) [672.38]	572.38 (179.40)	617.72	- (-) [-]	- (-) [-]	0 / 0
360.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
361.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.75	- (-) [-]	- (-) [-]	0 / 0
362.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	48.98	- (-) [-]	- (-) [-]	0 / 0
363.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
364.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	194.18	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [429.49]	273.75 (265.13)	209.24	2/2009 (-) [-]	- (-) [-]	0 / 0
366.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
Total :			40478.99 (-) [83284.41]	42805.42 (-)	35286.60			0 / 0
ROAD TRANSPORT & HIGHWAYS								
367.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	244.47	4/2008 (-) [5/2009]	13 (-) [-]	0 / 0
368.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	443.31	3/2005 (-) [6/2009]	51 (-) [-]	0 / 0
369.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	82.09	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
370.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	380.72	7/2004 (-) [6/2009]	59 (-) [-]	0 / 0
371.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	413.37	3/2005 (-) [6/2009]	51 (-) [-]	0 / 0
372.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	192.10	3/2009 (-) [6/2009]	3 (-) [1]	0 / 0
373.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	561.28	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
374.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	605.54	5/2007 (-) [6/2009]	25 (-) [-]	0 / 0
375.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	377.33	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
376.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	132.16	9/2007 (-) [6/2009]	21 (-) [1]	0 / 0
377.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	269.33	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
378.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	220.20	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
379.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	317.97	8/2008 (-) [6/2009]	10 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
380.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	1058.80	3/2009 (-) [6/2009]	3 (-) [1]	0 / 0
381.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	371.99	3/2005 (-) [6/2009]	51 (-) [-]	0 / 0
382.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	604.64	11/2007 (-) [6/2009]	19 (-) [-]	0 / 0
383.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	501.89	4/2007 (-) [6/2009]	26 (-) [-]	0 / 0
384.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	294.68	8/2007 (-) [6/2009]	22 (-) [-]	0 / 0
385.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	228.44	8/2005 (-) [6/2009]	46 (-) [-]	0 / 0
386.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	365.05	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
387.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	289.88	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
388.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	146.36	1/2004 (-) [6/2009]	65 (-) [-]	0 / 0
389.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	175.07	2/2004 (-) [6/2009]	64 (-) [-]	0 / 0
390.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	459.38	2/2007 (-) [6/2009]	28 (-) [-]	0 / 0
391.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	578.26	3/2009 (-) [6/2009]	3 (-) [1]	0 / 0
392.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
393.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	531.80	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
394.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	445.00	4/2009 (-) [6/2009]	2 (-) [-]	0 / 0
395.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
396.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	759.00	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRONIC CITY							
397.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	334.49	11/2007 (-) [6/2009]	19 (-) [-]	0 / 0
398.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	98.90	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
399.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	86.02	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
400.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	62.79	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
401.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	60.56	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
402.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	116.76	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
403.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	88.68	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
404.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	69.49	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
405.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	48.95	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
406.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	102.85	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
407.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	105.68	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
408.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	99.85	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
409.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	86.47	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
410.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	78.52	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
411.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	39.49	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
412.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	137.07	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
413.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	790.74	3/2009 (-) [6/2009]	3 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(A.P.)							
414.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	426.83	1/2009 (-) [7/2009]	6 (-) [2]	0 / 0
415.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	652.86	12/2008 (-) [7/2009]	7 (-) [-]	0 / 0
416.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	187.69	3/2008 (-) [7/2009]	16 (-) [2]	0 / 0
417.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	415.69	12/2008 (-) [7/2009]	7 (-) [2]	0 / 0
418.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	329.54	1/2009 (-) [7/2009]	6 (-) [2]	0 / 0
419.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	781.45	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
420.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	500.84	5/2009 (-) [7/2009]	2 (-) [2]	0 / 0
421.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	452.45	12/2008 (-) [7/2009]	7 (-) [2]	0 / 0
422.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	616.46	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
423.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	768.62	6/2009 (-) [7/2009]	1 (-) [2]	0 / 0
424.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	228.44	3/2008 (-) [7/2009]	16 (-) [2]	0 / 0
425.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	366.37	3/2008 (-) [7/2009]	16 (-) [2]	0 / 0
426.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	254.99	8/2008 (-) [8/2009]	12 (-) [2]	0 / 0
427.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	130.93	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
428.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	301.08	3/2009 (-) [8/2009]	5 (-) [2]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
429.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	113.77	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
430.	Hyderabad-Banglore Section, Km.418- Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	168.45	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
431.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	127.57	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
432.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	169.88	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
433.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4- KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	184.71	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
434.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	562.91	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
435.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	216.65	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
436.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	285.04	2/2009 (-) [9/2009]	7 (-) [-]	0 / 0
437.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	106.83	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
438.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	115.43	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
439.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	133.41	8/2004 (-) [9/2009]	61 (-) [3]	0 / 0
440.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [10/2009]	29 (-) [-]	0 / 0
441.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	229.64	8/2008 (-) [10/2009]	14 (-) [4]	0 / 0
442.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	279.67	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
443.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	208.17	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
444.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	400.84	7/2010 (-) [11/2009]	-8 (-) [-]	0 / 0
445.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	39.49	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
446.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	87.95	7/2008 (-) [11/2009]	16 (-) [-]	0 / 0
447.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	27.96	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
448.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	390.80	11/2007 (-) [11/2009]	24 (-) [-]	0 / 0
449.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	227.74	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
450.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	89.46	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
451.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	48.47	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
452.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	27.54	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
453.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	453.74	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
454.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	132.44	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
455.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	36.15	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
456.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	112.90	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
457.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	104.02	6/2005 (-) [12/2009]	54 (-) [-]	0 / 0
458.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	32.42	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
459.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	90.37	7/2005 (-) [12/2009]	53 (-) [-]	0 / 0
460.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.32	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
461.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	110.25	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
462.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	135.13	12/2004 (-) [12/2009]	60 (-) [-]	0 / 0
463.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	81.77	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
464.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	63.26	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
465.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	307.73	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
466.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	155.66	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
467.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	199.36	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
468.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	397.25	3/2009 (-) [12/2009]	9 (-) [3]	0 / 0
469.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	165.00	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
470.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	123.53	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
471.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	256.75	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
472.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	263.65	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
473.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	128.29	4/2008 (-) [12/2009]	20 (-) [6]	0 / 0
474.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	105.47	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
475.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	75.54	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
476.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
477.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	23.82	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
478.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	578.49	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
479.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	602.40	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
480.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	172.55	1/2009 (-) [2/2010]	13 (-) [-]	0 / 0
481.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	316.04	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
482.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	66.84	11/2008 (-) [3/2010]	16 (-) [-]	0 / 0
483.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	240.89	7/2004 (-) [3/2010]	68 (-) [3]	0 / 0
484.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	44.97	9/2006 (-) [4/2010]	43 (-) [-]	0 / 0
485.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [193.00]	87.00 (-)	62.32	8/2006 (-) [4/2010]	44 (-) [-]	0 / 0
486.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	54.52	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
487.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	226.05	6/2008 (-) [6/2010]	24 (-) [12]	0 / 0
488.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	216.36	10/2008 (-) [6/2010]	20 (-) [12]	0 / 0
489.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	163.25	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
490.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	116.64	7/2008 (-) [6/2010]	23 (-) [12]	0 / 0
491.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	228.09	10/2008 (-) [6/2010]	20 (-) [12]	0 / 0
492.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	235.49	12/2008 (-) [6/2010]	18 (-) [6]	0 / 0
493.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	140.00	6/2009 (-) [6/2010]	12 (-) [12]	0 / 0
494.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	245.59	10/2008 (-) [6/2010]	20 (-) [12]	0 / 0
495.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	212.96	12/2008 (-) [6/2010]	18 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
496.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	96.75	11/2008 (-) [6/2010]	19 (-) [12]	0 / 0
497.	Amritsar-Wagha Border	6/2008 (-)	205.88 (-) [205.88]	0.00 (-)	48.43	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
498.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	200.00	3/2010 (-) [6/2010]	3 (-) [2]	0 / 0
499.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	179.98	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
500.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	197.13	10/2008 (-) [6/2010]	20 (-) [6]	0 / 0
501.	RINGBUNDS-JHANJIHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	288.28	6/2008 (-) [6/2010]	24 (-) [12]	0 / 0
502.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	235.41	6/2008 (-) [6/2010]	24 (-) [12]	0 / 0
503.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	249.25	10/2008 (-) [6/2010]	20 (-) [12]	0 / 0
504.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [207.56]	-110.44 (-)	23.67	8/2004 (-) [6/2010]	70 (-) [-]	0 / 0
505.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	423.30	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
506.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	6.44	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
507.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	127.40	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
508.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [196.65]	-44.35 (-)	21.52	8/2004 (-) [7/2010]	71 (-) [-]	0 / 0
509.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	311.98	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
510.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	135.83	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
511.	Zirakpur (Haryana)-Parwanoo (Himachal pradesh)	2/2008 (-)	295.00 (-) [295.00]	0.00 (-)	91.93	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
512.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	125.20	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
513.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [111.78]	-70.74 (-)	0.59	6/2004 (-) [9/2010]	75 (-) [1]	0 / 0
514.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [522.00]	249.00 (-)	174.86	3/2005 (-) [9/2010]	66 (-) [-]	0 / 0
515.	Wainganga Bridge-Chhatisgarh-Maharashtra Border	3/2008 (-)	424.00 (-) [424.00]	0.00 (-)	527.61	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
516.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	27.22	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
517.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	113.53	10/2009 (-) [10/2010]	12 (-) [-]	0 / 0
518.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	124.40	9/2008 (-) [12/2010]	27 (-) [18]	0 / 0
519.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	109.53	7/2005 (-) [12/2010]	65 (-) [12]	0 / 0
520.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	136.12	12/2009 (-) [12/2010]	12 (-) [-]	0 / 0
521.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	91.10	10/2008 (-) [12/2010]	26 (-) [12]	0 / 0
522.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	83.78	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
523.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	332.05	10/2009 (-) [12/2010]	14 (-) [14]	0 / 0
524.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	136.28	9/2008 (-) [12/2010]	27 (-) [12]	0 / 0
525.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
526.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	157.03	10/2008 (-) [12/2010]	26 (-) [12]	0 / 0
527.	Balasore-Bhadrak (Revived) Km 136.5-199.14, (NH-5)	4/2000 (-)	228.70 (-) [228.70]	0.00 (-)	192.36	2/2004 (-) [12/2010]	82 (-) [-]	0 / 0
528.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	38.29	9/2008 (-) [12/2010]	27 (-) [15]	0 / 0
529.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	63.28	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
530.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	29.18	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
531.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	130.88	7/2005 (-) [12/2010]	65 (-) [12]	0 / 0
532.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	65.93	7/2005 (-) [12/2010]	65 (-) [12]	0 / 0
533.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	29.49	11/2008 (-) [12/2010]	25 (-) [-]	0 / 0
534.	End of Durg bypass-Chhatisgarh/Maharashtra Border	1/2008 (-)	464.00 (-) [464.00]	0.00 (-)	166.43	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
535.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	152.16	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
536.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	41.68	9/2007 (-) [2/2011]	41 (-) [-]	0 / 0
537.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	75.59	9/2010 (-) [3/2011]	6 (-) [-]	0 / 0
538.	Kalghat-M.P./Maharashtra Border; km 16.60-km 84.70	11/2008 (-)	549.00 (-) [549.00]	0.00 (-)	215.08	5/2010 (-) [5/2011]	12 (-) [-]	0 / 0
539.	Pathankot-Bhogpur, NH-1A	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	-	5/2008 (-) [-]	- (-) [-]	0 / 0
Total :			51812.39 (-) [52174.51]	362.12 (-)	37996.73			0 / 0
SHIPPING & PORTS								
540.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	66.56	6/2007 (1/2009) [7/2009]	25 (6) [-]	0 / 0
541.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	892.11	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
542.	Rail connectivity to ICTT at Vallarpadam	3/2007 (-)	245.67 (-) [245.67]	0.00 (-)	244.01	4/2009 (-) [11/2009]	7 (-) [-]	0 / 0
543.	Construction of Car/Clean Cargo terminal	1/2009 (-)	100.00 (-) [100.00]	0.00 (-)	0.50	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
544.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	40.94	12/2005 (-) [3/2010]	51 (-) [3]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
545.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	234.58	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
546.	Acquisition of 6Nos. 60,470 DWT LR-I Product Tankers	10/2006 (-)	1658.59 (-) [1658.59]	0.00 (-)	318.24	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
547.	Acquisition of 2 Nos. of 105000 DWT LR-II Tankers.	8/2007 (-)	586.58 (-) [586.58]	0.00 (-)	173.68	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
548.	Operation, Manag. & Maint. of Multi user-Jetty for Coal Handlg	6/2006 (-)	230.00 (-) [230.00]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
549.	Const. & Dev. of 2 Offshore container berths & terminal	11/2007 (-)	366.00 (444.86) [366.00]	0.00 (-78.86)	1.43	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
550.	C/o Impounded Dock at Tuna for handling Draft Vessel	4/2005 (-)	882.00 (-) [882.00]	0.00 (-)	0.16	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
551.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	113.48	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
552.	Acquisition of 4 Nos. of 115000 DWT Crude Oil carriers	8/2008 (-)	1108.12 (-) [1168.42]	60.30 (-)	341.48	4/2011 (-) [12/2011]	8 (-) [-]	0 / 0
553.	Acquisition of 6 Nos. of 57000 DWT Handymax bulk Carriers	11/2007 (-)	1061.96 (-) [1061.96]	0.00 (-)	219.98	3/2012 (-) [1/2012]	-2 (-) [-]	0 / 0
554.	Acquisition of 4 Nos. of 80,655 DWT Panamax Bulk carriers	8/2008 (-)	1066.91 (-) [968.35]	-98.56 (-)	222.91	9/2012 (-) [8/2012]	-1 (-) [-]	0 / 0
555.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	807.85	10/2008 (-) [-]	- (-) [-]	0 / 0
556.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.25	10/2008 (-) [-]	- (-) [-]	0 / 0
557.	Ennore-Manali Express way, f/o special purpose vehicle (SPV)	10/2002 (-)	150.00 (-) [309.00]	159.00 (-)	23.26	9/2005 (-) [-]	- (-) [-]	0 / 0
Total :			12909.91 (-) [13129.17]	219.26 (-)	3704.42			0 / 0
TELECOMMUNICATION								
558.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	4/2007 (-)	134.25 (-) [133.75]	-0.50 (-)	31.95	6/2008 (-) [5/2009]	11 (-) [-]	0 / 0
559.	Project NIB-II Broadband Multiply	7/2007 (-)	1008.00 (-) [1008.00]	0.00 (-)	330.80	3/2009 (-) [5/2009]	2 (-) [-]	0 / 0
560.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	208.00	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
561.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	88.59	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
562.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	120.48	1/2007 (-) [6/2009]	29 (-) [1]	0 / 0
563.	Andhra Pradesh telecom Circle Phase-IV GSM	3/2008 (-)	567.40 (-) [567.40]	0.00 (-)	226.88	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
564.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	71.50	11/2007 (-) [6/2009]	19 (-) [-]	0 / 0
565.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	92.18	10/2007 (-) [6/2009]	20 (-) [-]	0 / 0
566.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	407.41	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
567.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
568.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	128.29	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
569.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	44.55	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
570.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
571.	Uttaranchal telecom circle Phase-VI(2G & 3G)	1/2009 (-)	149.15 (-) [149.15]	0.00 (-)	40.87	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
572.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	148.24	10/2007 (-) [7/2009]	21 (-) [-]	0 / 0
573.	Expansion of 750K GSM Lines	10/2006 (-)	278.16 (-) [278.16]	0.00 (-)	148.42	12/2008 (-) [7/2009]	7 (-) [-]	0 / 0
574.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	50.05	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
575.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	286.74	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
576.	GSM equipment of 1625K Lines(2G) & 325K lines in M.P. Ph-V.I	6/2008 (-)	908.30 (-) [908.30]	0.00 (-)	151.70	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
577.	GSM Equipment-480K Lines(2G)& 220K Lines(3G) in UP(W)-Ph-V.I	5/2007 (-)	335.91 (-) [335.91]	0.00 (-)	10.96	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
578.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.67	2/2007 (-) [8/2009]	30 (-) [-]	0 / 0
579.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	45.57	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
580.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [425.51]	175.51 (-)	68.50	12/2005 (-) [8/2009]	44 (-) [-]	0 / 0
581.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	24.37	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
582.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [353.00]	40.14 (-)	115.22	2/2008 (-) [9/2009]	19 (-) [-]	0 / 0
583.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	139.50	12/2004 (-) [9/2009]	57 (-) [-]	0 / 0
584.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2009]	34 (-) [-]	0 / 0
585.	Delhi Expansion of 1250K Lines of 2G/3G GSM Lines.	2/2007 (-)	463.61 (-) [463.61]	0.00 (-)	-	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
586.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	92.45	6/2006 (-) [-]	- (-) [-]	0 / 0
587.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	371.41	3/2006 (-) [-]	- (-) [-]	0 / 0
Total :			13022.32 (-) [12621.34]	-400.98 (-)	3882.66			0 / 0
URBAN DEVELOPMENT								
588.	C/o General Pool Office Complex at INA	10/2004 (-)	83.67 (-) [135.03]	51.36 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
589.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	9145.22	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
590.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14596.67 (-) [15206.03]	609.36 (-)	9145.22			0 / 7
WATER RESOURCES								
591.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
	All India :		509690.65 (-) [574429.67]	64739.02 (-)	223058.19			1057 / 2413