



286th FLASH REPORT
ON
CENTRAL SECTOR PROJECTS
(Rs.100 Crore and above)

AUGUST, 2009

Ministry of Statistics & Programme Implementation
Sardar Patel Bhawan, New Delhi

Contents

Executive Summary	1 -4
Month wise list of completed projects Costing Rs. 100 Crore and Above During 2008-09	5-10
Summary of Projects	1-18
Sector wise analysis of projects	19-44

EXECUTIVE SUMMARY

The 286th Flash Report for August 2009, that contains information on the status of 598 projects in the Central Sector, each costing Rs. 100 crore and above. During August 2009, six projects reported completion and have been dropped from the monitor of this Ministry. During the month under reference, 2 new projects have been added. Sector-wise number of ongoing projects is given below:

S. No.	Sector	Projects on monitor
1.	ROAD TRANSPORT & HIGHWAYS	162
2.	RAILWAYS	151
3.	POWER	83
4.	PETROLEUM	63
5.	COAL	40
6.	TELECOMMUNICATION	31
7.	STEEL	29
8.	SHIPPING & PORTS	19
9.	CIVIL AVIATION	9
10.	ATOMIC ENERGY	5
11.	URBAN DEVELOPMENT	3
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		598

2. Thirty five (35) projects have reported additional delays compared to the position in the previous month. There have been slippages in the range of 1-21 months in respect of projects relating to Atomic Energy, Coal, Civil Aviation, Steel, Petroleum, Power, Railways, Road Transport and Highways, and Telecommunications sectors

In the **Atomic Energy Sector**, Kudankulam APP (NPICL) has reported additional delay of three months on account of slippage of commitment by M/s Atom Stroy Exports (ASE), Russia. This problem along with the shortage of fuel is being reported for more than 6 months.

3. In the **Civil Aviation Sector**, Construction of New International Terminal Building project at Thiruvananthapuram, Kerala has reported additional delays of 1 month. The project authorities have not indicated any specific reason for such delay.

4. In the **Coal sector**, Jhanjra Longwal UG Phase-II (Eastern Coal Fields Ltd) Project is delayed due to cancellation of contract with M/s China Coal Overseas Development Company Limited. Fresh tender process has been initiated.

5. In the **Steel Sector**, 5 projects have reported additional delays in the range of 1-13 months. Installation of New Coke Oven Gas Holder has reported additional delay of 1 month due to delay in supply of equipment and erection by M/s Clayton Wlaker/MICCO. Simultaneous Blowing of blast furnace Converter of SMS-II has reported additional delay of 1 month however, no specific reason has been given by the project authority. 330 TPH Boiler-6 and Auxiliary System has reported additional delays of 6 months due to delay in placement of order, on the Bidder and delay in submission of foundation detail and load feedback data to BHEL. Coke Oven Battery No.4 Phase-II has reported additional delay of 13 months due to delay in supply of equipment of belt convener system package and subsequent delays in submission of load feedback data. Pulverised Coal Injection System for BF-1&2 has reported additional delays of 3 months due to delay in detail engineering by M/s CERI and M/s Simplex.

6. In the **Petroleum Sector**, Chainsa-Jhajjar Pipeline Project delay for 2 months because of delay in tender process and supply of equipments.

7. In the **Power Sector**, 5 projects have reported additional delays in the range of 1-3 months. Neyveli TS-II Transmission System 838 CKM, Koteswar Transmission System (PGCIL) and Transmission System Associated with Barh Generation Project (PGCIL) have reported additional delays of 3, 2, and 3 months respectively to match with the linked Generation Project. System Strengthening –VII of Southern Region (248 CKM) has reported additional delay of 1 month however, no specific reason has been provided by the project authorities. Kunadankulam-APP Transmission System (1838 CKM) has reported additional delay of 3 months due to pending court cases.

8. In the **Telecommunication Sector**, GSM equipment of 1006280 Lines, Phase-IV.5 has reported additional delay of 1 month due to slow progress of works.
9. In the **Road Transport and Highways Sector**, 22 projects have reported additional delays in the range of 1-9 months. The project authorities have not indicated any specific reasons for such delays.
10. In the **Railways Sector**, 3 projects have reported additional delays of 5-51 months. Utratia-Zafrabad (Line Doubling) has reported additional delay of 21 months due to discharge of earlier tenders. Fresh tender process has been initiated. Hajipur-Sugauli via Vaishali and Khurda Road-Bolangir has reported additional delays of 12 months each due to delay in acquisition of land.

Status as on 01.09.2009 in respect of completion of projects costing Rs.100 crore and above in different sectors during 2008-09 is indicated in the following tables.

Sector-Wise number of on going projects in August, 2009

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	162
2.	RAILWAYS	151
3.	POWER	83
4.	PETROLEUM	63
5.	COAL	40
6.	TELECOMMUNICATION	31
7.	STEEL	29
8.	SHIPPING & PORTS	19
9.	CIVIL AVIATION	9
10.	ATOMIC ENERGY	5
11.	URBAN DEVELOPMENT	3
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		598

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2009-2010

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2009</u>				
<u>STEEL</u>				
1.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	286.63	12/2006	301.25
<u>May, 2009</u>				
<u>PETROLEUM</u>				
2.	AUGMENTATION OF MUNDRA-PANIPAT LINE	205.00	03/2008	140.55
<u>ROAD TRANSPORT & HIGHWAYS</u>				
3.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	298.00	11/2008	364.62
4.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	250.00	01/2009	341.06
5.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	212.00	03/2009	331.87
6.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	220.31	05/2008	149.02
<u>TELECOMMUNICATION</u>				
7.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	508.63	06/2005	365.16
8.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	359.07	06/2005	36.19
9.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	448.91	06/2005	154.52
10.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	164.06	12/2005	89.29
11.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	428.00	06/2005	175.08
<u>June, 2009</u>				
<u>PETROLEUM</u>				
12.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	04/2005	1551.79

	<u>RAILWAYS</u>			
13.	THANE-TURBHE-NERUL-VASHI	403.39	03/2000	400.60
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
14.	PARADIP PORT, KM.77, NH-5A (ORISSA)	428.00	02/2007	459.38
15.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	195.00	03/2009	192.10
16.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	220.00	04/2008	244.47
17.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	297.72	04/2008	289.88
18.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	378.22	04/2008	365.05
19.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	498.00	03/2009	82.09
<u>July, 2009</u>				
	<u>POWER</u>			
20.	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	05/2007	4881.17
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
21.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	480.00	03/2009	1130.80
22.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	360.70	11/2007	334.72
	<u>TELECOMMUNICATION</u>			
23.	Commissioning of GSM equipment of 600K lines (Ph-IV)	214.00	01/2007	120.48
24.	Project NIB-II Broadband Multiply	1008.00	03/2009	337.50
<u>August, 2009</u>				
	<u>POWER</u>			
25.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	220.69	04/2009	131.26
	<u>RAILWAYS</u>			
26.	Madurai-Dindigul	73.19	-NA-	181.81
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
27.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	423.54	03/2008	220.40
28.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	253.50	01/2009	333.34
29.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	379.80	12/2008	453.20
30.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	205.60	08/2008	323.94

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2009-2010**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2009</u>				
<u>TELECOMMUNICATION</u>				
1.	500K Broadband Access N/W Ph-I II	134.25	10/2008	31.95


Summary of projects on the Flash Report for the month of August, 2009

I. Project Implementation – Current Status:

Number of Projects Previous Month	607
Number of Projects Completed/Dropped/Frozen in Previous Month	5
Number of Projects Completed/Dropped/Frozen in Current month	6
Number of Projects Added in Current month	2
Number of Projects in Current Month	598

II. Brief Analysis


a) **Project Status w.r.t Original Schedule:** Out of 598 projects, 13 projects are ahead of schedule, 142 projects are on schedule and 327 projects are delayed. Of the balance, 75 projects do not have fixed dates of commissioning while 41 projects were sanctioned without any commissioning date but subsequently dates of completion were finalised.



III. Investment Scenario

Figures are in Rs. Crore

The total cost of implementation of 598 projects when sanctioned, was of the order of Rs. 543649.00 crore but this was subsequently revised to Rs. 598366.06 crore implying a cost overrun of 10.06%. The expenditure incurred on these projects till August, 2009 is Rs. 231494.28 crore, which is 38.69% of the revised cost of the projects.



Summary of projects on Flash Report for the month of August, 2009

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	607
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	598

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	327	13	142	41	75	598	55
Latest Approved	337	13	145	28	75	598	56

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	553	512987.63	560339.08	206100.98	36.78	47351.45	9.23
Revised	45	30661.37	38026.98	25393.30	66.78	7365.61	24.02
Total	598	543649.00	598366.06	231494.28	38.69	54717.06	10.06

IV. Milestones (Cumulative due and Achieved)

Total	2406
Achieved upto month	1091

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original Cost	Anticipated DOC	Anticipated Cost	Final DOC	Expenditure
<u>POWER</u>							
1	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM) {Completed}	10/2006	220.69	04/2009	220.69	08/2009	131.26
<u>RAILWAYS</u>							
2	Madurai-Dindigul {Completed}	04/2003	73.19	-NA-	202.72	-NA-	181.81
<u>ROAD TRANSPORT & HIGHWAYS</u>							
3	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU) {Completed}	12/2003	253.50	01/2009	253.50	08/2009	333.34

4	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU) {Completed}	12/2003	379.80	12/2008	379.80	09/2009	453.2
5	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU) {Completed}	12/2003	205.60	08/2008	205.60	08/2009	323.94
6	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU) {Completed}	12/2003	423.54	03/2008	423.54	09/2009	220.4

VI. List of projects added

Cost / Expenditure in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	Construction of Tank and Blending Facility at Vadinar	02/2009	267.00	08/2011	349.00	08/2011
<u>TELECOMMUNICATION</u>						
2	Assam Telecom Circle, Phase-V.I, 2G & 3G	06/2007	336.81	01/2009	174.36	10/2009

VII. List of projects reporting additional delays

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
<u>ATOMIC ENERGY</u>							
1	KUDANKULAM APP (NPCIL)	13171.00	13171.00	12/2008	09/2010	12/2010	3
<u>CIVIL AVIATION</u>							
2	Construction of New International Terminal Building	245.58	245.58	12/2008	09/2009	10/2009	1
<u>COAL</u>							
3	JHANTJRA LONGWAL UG PHASE-II	287.18	287.17	11/2009	03/2011	03/2012	12
<u>STEEL</u>							
4	INSTALLATION OF NEW COKE OVEN GAS HOLDER	123.22	123.22	06/2009	09/2009	10/2009	1
5	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	197.66	197.66	10/2009	10/2009	11/2009	1
6	330 TPH BOILER-6 AND AUXILIARY SYSTEM	260.00	319.89	02/2010	02/2010	08/2010	6
7	COKE OVEN BATTERY NO.4 PHASE-II	108.00	168.95	10/2009	05/2010	06/2011	13
8	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	125.00	133.00	09/2009	12/2009	03/2010	3
<u>PETROLEUM</u>							
9	Chainsa -Jhajjar Pipeline Project	967.77	571.64	09/2009	10/2009	12/2009	2

<u>POWER</u>							
10	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	691.83	913.33	12/2007	09/2009	12/2009	3
11	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	260.34	266.61	06/2008	10/2009	12/2009	2
12	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	3779.46	3779.46	09/2009	12/2009	03/2010	3
13	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	279.30	340.14	07/2009	08/2009	09/2009	1
14	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	1779.29	1896.65	11/2008	09/2009	12/2009	3
<u>RAILWAYS</u>							
15	UTRATIA-ZAFRABAD (LINE DOUBLING)	325.00	469.03	03/2010	03/2010	12/2011	21
16	HAJIPUR-SUGAULI via VAISHALI	324.66	528.65	-NA-	03/2010	03/2011	12
17	KHURDA ROAD-BOLANGIR	355.38	1000.00	-NA-	02/2010	02/2011	12
<u>ROAD TRANSPORT & HIGHWAYS</u>							
18	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	08/2009	09/2009	1
19	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	534.39	534.39	05/2007	08/2009	09/2009	1
20	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	323.36	323.36	03/2008	09/2009	10/2009	1
21	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	327.20	327.20	01/2009	09/2009	10/2009	1
22	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	469.80	469.80	12/2008	09/2009	10/2009	1
23	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	474.21	474.21	03/2008	09/2009	10/2009	1
24	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	567.38	567.38	03/2008	09/2009	10/2009	1
25	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	263.17	263.17	09/2009	09/2009	09/2010	12
26	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	402.80	402.80	03/2009	09/2009	10/2009	1
27	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	225.00	225.00	06/2008	06/2010	12/2010	6
28	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	266.00	288.06	08/2007	08/2009	12/2009	4
29	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	225.00	225.00	06/2008	06/2010	08/2010	2
30	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	460.00	460.00	06/2009	08/2009	09/2009	1
31	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	320.00	320.00	05/2009	10/2009	11/2009	1

32	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	275.00	275.00	09/2007	08/2009	12/2009	4
33	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	263.00	263.00	08/2008	10/2009	11/2009	1
34	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	483.00	483.00	03/2009	08/2009	09/2009	1
<u>TELECOMMUNICATION</u>							
35	GSM equipment of 1006280 Lines, Phase-IV.5	409.21	409.21	12/2008	08/2009	09/2009	1
<i>Number of projects reporting additional delay = 35</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	25054.29	25054.29	24123.29
2	CIVIL AVIATION	9	4832.24	4820.66	4832.24
3	COAL	40	25688.03	25794.62	27177.87
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	29	45596.58	45596.58	49430.83
6	PETROLEUM	63	136131.28	136131.28	143344.77
7	POWER	83	153835.15	155649.23	159587.42
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	151	50125.87	55908.56	94953.21
10	ROAD TRANSPORT & HIGHWAYS	162	48178.31	48178.31	48383.62
11	SHIPPING & PORTS	19	13611.91	13690.77	13624.67
12	TELECOMMUNICATION	31	12683.66	12683.66	11980.44
13	URBAN DEVELOPMENT	3	14596.67	15084.03	15206.03
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		598	535039.58	543649.00	598366.06

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2444.00	10/2009 (-) [12/2009]	2 (-) [-]	71 / 75
2.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	2040.00	2/2008 (-) [12/2009]	22 (-) [-]	62 / 75
3.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1890.93	9/2010 (-) [9/2010]	0 (-) [-]	13 / 76
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	12066.00	12/2008 (-) [12/2010]	24 (-) [3]	62 / 119
5.	Uranium Ore Mine & Processing Plant at Tummalapalle	9/2007 (-)	1106.29 (-) [1106.29]	0.00 (-)	356.94	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
Total :			25054.29 (-) [24123.29]	-931.00 (-)	18797.87			208 / 345
CIVIL AVIATION								
6.	C/o Expandable Modular Integrated Ter. Buld.Raja Bhoj Airpt.	3/2008 (-)	135.04 (-) [135.04]	0.00 (-)	30.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	146.12	2/2009 (-) [10/2009]	8 (-) [-]	8 / 24
8.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (295.00) [245.58]	0.00 (-49.42)	185.31	12/2008 (-) [10/2009]	10 (-) [1]	18 / 28
9.	C/o New expandable Modular Integrated Bldg.Raipur Airport	3/2008 (-)	129.65 (-) [129.65]	0.00 (-)	26.40	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
10.	C/o Integerated Cargo Complex (ph-III) at Chennai Airport	8/2008 (-)	144.94 (-) [144.94]	0.00 (-)	12.33	4/2010 (-) [1/2010]	-3 (-) [-]	0 / 0
11.	C/o Expandable Modular Ter. Bldg. at DABH, Indore	2/2008 (-)	135.60 (-) [135.60]	0.00 (-)	28.59	10/2009 (-) [2/2010]	4 (-) [-]	0 / 0
12.	D/o of terminal Bldg. and Pavement works at Chennai airport	10/2008 (-)	535.00 (-) [535.00]	0.00 (-)	31.70	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
13.	D/o kamaraj domestic Ter.Ph-II & Exp. Anna Int. Ter Bldg.	8/2008 (-)	1273.00 (1212.00) [1273.00]	0.00 (61.00)	98.76	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
14.	C/o Intigerated passenger terminal building, NSCBI Airport	8/2008 (-)	1942.51 (-) [1942.51]	0.00 (-)	184.77	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
Total :			4832.24 (-) [4832.24]	0.00 (-)	744.78			26 / 52

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
COAL								
15.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.06]	-0.01 (-)	203.54	6/2009 (-) [10/2009]	4 (-) [-]	10 / 14
16.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	1280.67	6/2009 (-) [1/2010]	7 (-) [-]	12 / 21
17.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1633.81	6/2009 (-) [2/2010]	8 (-) [-]	14 / 17
18.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	825.61	3/2010 (-) [3/2010]	0 (-) [-]	16 / 19
19.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	744.31	3/2010 (-) [3/2010]	0 (-) [-]	13 / 15
20.	JHANJRA CONTINUOUS MINER (2ND SET)	2/2009 (-)	122.35 (-) [122.35]	0.00 (-)	-	3/2013 (-) [3/2010]	-36 (-) [-]	0 / 0
21.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	357.50	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
22.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	471.30	3/2009 (-) [3/2010]	12 (-) [-]	0 / 2
23.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	146.37	3/2010 (-) [3/2010]	0 (-) [-]	5 / 11
24.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1787.66	6/2009 (-) [11/2010]	17 (-) [-]	8 / 19
25.	SARPI AUGMENTATION (UG)	6/2008 (-)	147.86 (-) [147.86]	0.00 (-)	25.50	3/2012 (-) [3/2011]	-12 (-) [-]	2 / 3
26.	CHITRA EAST OCP	8/2007 (-)	112.69 (-) [112.69]	0.00 (-)	-	11/2010 (-) [3/2011]	4 (-) [-]	0 / 0
27.	LAKHANPUR OC EXPANSION PROJECT PHASE-II	3/2004 (-)	98.74 (-) [116.54]	17.80 (-)	245.65	3/2007 (-) [3/2011]	48 (-) [-]	0 / 2
28.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	54.64	3/2010 (-) [3/2012]	24 (-) [-]	0 / 2
29.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2012]	28 (-) [12]	0 / 2
30.	ASHOK OC EXPANSION	4/2006 (12/2007)	471.66 (341.63) [471.66]	0.00 (130.03)	99.97	3/2011 (-) [3/2012]	12 (-) [-]	3 / 5
31.	Ananta OC Expansion Phase-III	8/2008 (-)	207.28 (-) [207.28]	0.00 (-)	238.69	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
32.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-)	0.00 (-)	134.14	3/2012 (-)	0 (-)	11 / 15

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[746.04]			[3/2012]	[-]	
33.	NIGAHI OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
34.	PELMA UG	7/2008 (-)	448.32 (-) [448.32]	0.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
35.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	25.19	3/2012 (-) [3/2012]	0 (-) [-]	6 / 38
36.	TUTICORIN THERMAL POWER PROJECT	5/2008 (-)	4904.54 (-) [4904.54]	0.00 (-)	396.71	8/2012 (-) [9/2012]	1 (-) [-]	1 / 8
37.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	17.34	3/2013 (-) [9/2012]	-6 (-) [-]	6 / 32
38.	KAKATIYA LAONGWAL	12/2008 (-)	453.63 (-) [453.63]	0.00 (-)	36.43	12/2012 (-) [12/2012]	0 (-) [-]	2 / 47
39.	RAJMAHAL OC EXPANSION	2/2006 (-)	50.08 (-) [272.13]	222.05 (-)	2.76	3/2010 (-) [3/2013]	36 (-) [-]	0 / 1
40.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [1188.31]	450.66 (-)	577.04	3/2011 (3/2013) [3/2013]	24 (0) [-]	5 / 7
41.	BATURA OC	9/2008 (-)	203.82 (-) [203.82]	0.00 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
42.	MAGADH OC (CCL)	7/2006 (-)	469.78 (706.40) [469.78]	0.00 (-236.62)	12.12	7/2012 (-) [3/2013]	8 (-) [-]	1 / 3
43.	Hingula -OC II Expansion - Phase-II (15MTY)	11/2008 (-)	475.93 (-) [475.93]	0.00 (-)	167.77	3/2013 (-) [3/2013]	0 (-) [-]	0 / 2
44.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	48.38	3/2012 (-) [3/2013]	12 (-) [-]	0 / 2
45.	NARAYANKURI UG	2/2009 (-)	149.06 (-) [149.06]	0.00 (-)	-	3/2016 (-) [3/2013]	-36 (-) [-]	0 / 1
46.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.37	3/2013 (-) [3/2013]	0 (-) [-]	4 / 27
47.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	75.05	3/2014 (-) [11/2013]	-4 (-) [-]	2 / 4
48.	PENGANGA OC	10/2008 (-)	339.77 (-) [339.77]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
49.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	19.62	3/2014 (-) [3/2014]	0 (-) [-]	5 / 8
50.	CHURCHA UG	6/2008 (-)	462.35 (-)	0.00 (-)	235.11	6/2014 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[462.35]			[6/2014]	[-]	
51.	BAROUD OC EXPANSION	7/2008 (-)	135.58 (-) [135.58]	0.00 (-)	23.26	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
52.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	22.60	3/2013 (-) [3/2015]	24 (-) [-]	0 / 3
53.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	54.10	3/2014 (-) [3/2016]	24 (-) [-]	0 / 2
54.	TALABIRA OCP	3/2008 (-)	447.72 (-) [447.72]	0.00 (-)	5.32	3/2015 (-) [3/2016]	12 (-) [-]	0 / 2
Total :			25688.03 (-) [27177.87]	1489.84 (-)	9978.54			126 / 340
<u>MINES</u>								
55.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	3316.00	12/2008 (-) [11/2009]	11 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	3316.00			25 / 111
<u>STEEL</u>								
56.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	73.42	5/2008 (-) [10/2009]	17 (-) [-]	1 / 2
57.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	187.49	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
58.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	70.54	6/2009 (-) [10/2009]	4 (-) [1]	1 / 1
59.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	130.39	8/2009 (-) [10/2009]	2 (-) [-]	1 / 1
60.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	59.36	10/2009 (-) [11/2009]	1 (-) [1]	0 / 0
61.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	166.03	6/2009 (-) [12/2009]	6 (-) [-]	1 / 1
62.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-) [191.00]	18.22 (-)	28.44	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
63.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	27.49	12/2009 (-) [2/2010]	2 (-) [-]	0 / 0
64.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	188.76	9/2009 (-) [3/2010]	6 (-) [-]	2 / 3
65.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	426.81	8/2009 (-) [3/2010]	7 (-) [-]	1 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
66.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	25.08	9/2009 (-) [3/2010]	6 (-) [3]	0 / 0
67.	Air Separation Plant (ASU-4)	3/2008 (-)	96.00 (-) [163.31]	67.31 (-)	27.18	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
68.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	853.32	3/2010 (-) [6/2010]	3 (-) [-]	4 / 4
69.	330 TPH BOILER-6 AND AUXILIARY SYSTEM	7/2007 (-)	260.00 (-) [319.89]	59.89 (-)	56.34	2/2010 (-) [8/2010]	6 (-) [6]	0 / 0
70.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	89.24	4/2010 (-) [10/2010]	6 (-) [-]	1 / 2
71.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	3.32	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
72.	67.5 MW TG-5 AUX. S'TEM-EMERGENCY POWER REQUIREMENT EXP.UNIT	7/2007 (-)	230.00 (-) [358.19]	128.19 (-)	87.73	2/2010 (-) [1/2011]	11 (-) [-]	0 / 0
73.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.51	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
74.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [116.33]	11.00 (-)	8.27	8/2009 (-) [3/2011]	19 (-) [-]	0 / 2
75.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [232.93]	-11.37 (-)	37.47	7/2009 (-) [5/2011]	22 (-) [-]	0 / 0
76.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [168.95]	60.95 (-)	10.59	10/2009 (-) [6/2011]	20 (-) [13]	0 / 0
77.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12228.00]	3536.00 (-)	4620.00	10/2009 (-) [6/2011]	20 (-) [-]	0 / 126
78.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	3855.43	7/2010 (-) [6/2011]	11 (-) [-]	8 / 8
79.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	470.07	12/2010 (-) [10/2011]	10 (-) [-]	0 / 0
80.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.18]	0.18 (-)	-	9/2010 (-) [12/2011]	15 (-) [-]	0 / 0
81.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6171.00]	38.00 (-)	654.91	2/2011 (-) [3/2012]	13 (-) [-]	0 / 0
82.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [4792.00]	-393.00 (-)	935.70	5/2011 (-) [9/2012]	16 (-) [-]	0 / 1

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
83.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	104.49	11/2008 (-) [-]	- (-) [-]	0 / 0
84.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	103.45	3/2008 (-) [-]	- (-) [-]	1 / 3
Total :			45596.58 (-) [49430.83]	3834.25 (-)	13341.83			26 / 176

PETROLEUM

85.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	1515.70	3/2006 (-) [9/2009]	42 (-) [-]	0 / 0
86.	Sultanpur-Neemrana Pipeline Project	11/2007 (-)	396.13 (-) [396.00]	-0.13 (-)	2.82	10/2009 (-) [10/2009]	0 (-) [-]	3 / 3
87.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	10.88	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
88.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	2229.49	4/2009 (-) [12/2009]	8 (-) [-]	8 / 9
89.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	138.19	12/2009 (-) [12/2009]	0 (-) [-]	11 / 11
90.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	1461.46	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
91.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	1481.92	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
92.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [350.00]	99.34 (-)	240.19	6/2008 (-) [12/2009]	18 (-) [-]	1 / 1
93.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	635.85	12/2009 (-) [12/2009]	0 (-) [-]	29 / 29
94.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [571.64]	-396.13 (-)	270.95	9/2009 (-) [12/2009]	3 (-) [2]	2 / 2
95.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [273.00]	40.89 (-)	162.19	7/2009 (-) [12/2009]	5 (-) [-]	1 / 1
96.	RESIDUE UPGRADATION & MS/HSD QUANTITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	3648.79	1/2010 (-) [1/2010]	0 (-) [-]	8 / 8
97.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	9889.13	9/2009 (-) [2/2010]	5 (-) [-]	6 / 17

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
98.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	465.19	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
99.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	130.97	3/2006 (-) [3/2010]	48 (-) [-]	6 / 6
100.	Heera reconstruction	5/2008 (-)	706.70 (-) [706.70]	0.00 (-)	35.19	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
101.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	592.55	6/2006 (-) [4/2010]	46 (-) [-]	5 / 5
102.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [3860.00]	-1735.31 (-)	2568.70	11/2009 (-) [4/2010]	5 (-) [-]	1 / 1
103.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	387.09	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
104.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [333.40]	0.00 (-)	0.35	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
105.	Installation of FCCV at Mumbai Refinery	3/2007 (-)	900.47 (-) [900.47]	0.00 (-)	339.78	9/2009 (-) [5/2010]	8 (-) [-]	0 / 0
106.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
107.	Barge Bumper-Boat Landing-Riser Protector Project Phase-II	5/2008 (-)	289.60 (-) [289.60]	0.00 (-)	153.13	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
108.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	53.13	3/2009 (-) [5/2010]	14 (-) [-]	0 / 0
109.	Single Point Mooring Project at Visakhapatnam	11/2008 (-)	643.46 (-) [643.46]	0.00 (-)	87.89	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
110.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	66.65	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
111.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	1100.77	9/2009 (-) [6/2010]	9 (-) [-]	6 / 69
112.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	51.89	12/2009 (-) [6/2010]	6 (-) [-]	11 / 12
113.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	60.12	2/2010 (-) [6/2010]	4 (-) [-]	14 / 14
114.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	289.50	4/2010 (-) [6/2010]	2 (-) [-]	9 / 9
115.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	62.07	2/2010 (-) [6/2010]	4 (-) [-]	21 / 21

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
116.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	997.35	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
117.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	467.48	3/2008 (-) [8/2010]	29 (-) [-]	11 / 21
118.	Compressor Stations (Vijaypur and Jhabua) Phase-I &II	11/2007 (-)	1512.00 (-) [1512.00]	0.00 (-)	4.24	10/2011 (-) [10/2010]	-12 (-) [-]	1 / 1
119.	Bawana-Mangal pipeline Project	11/2007 (-)	1816.07 (-) [1816.07]	0.00 (-)	4.93	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
120.	Dahej-Vijaypur Pipeline Project, Phase-II	11/2007 (-)	4429.38 (-) [3000.00]	-1429.38 (-)	12.20	10/2010 (-) [10/2010]	0 (-) [-]	1 / 1
121.	Construction of New Terminal at Ennore, Chennai	1/2008 (-)	224.00 (-) [224.00]	0.00 (-)	27.96	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
122.	CAPACITY AUGMENTATION OF AGRA& FERROZABAD REGION	7/2009 (-)	199.57 (-) [125.02]	-74.55 (-)	-	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
123.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	906.91	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
124.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1849.50]	296.87 (-)	5.24	2/2009 (9/2010) [3/2011]	25 (6) [-]	0 / 0
125.	Compressor Stations (Kailaras & Chainsa)	11/2007 (-)	1061.93 (-) [1061.93]	0.00 (-)	1.10	11/2011 (-) [4/2011]	-7 (-) [-]	0 / 0
126.	Neelam Reconstruction	5/2008 (-)	305.08 (-) [305.08]	0.00 (-)	15.19	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
127.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [5713.07]	4460.32 (-)	3390.15	6/2009 (-) [4/2011]	22 (-) [-]	0 / 0
128.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1079.16	3/2005 (-) [5/2011]	74 (-) [-]	0 / 0
129.	BRANCH PIPELINE FROM KSPL VIRAMGAON TO KANDLA	2/2009 (-)	349.00 (-) [349.00]	0.00 (-)	0.52	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
130.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [8/2011]	17 (-) [-]	0 / 0
131.	Construction of Tank and Blending Facility at Vadinar	2/2009 (-)	267.00 (-) [349.00]	82.00 (-)	2.54	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
132.	Diesel Hydrotreator Project at Mumbai Refinery	3/2009 (-)	3284.00 (-) [3284.00]	0.00 (-)	30.26	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
133.	Diesel Hydrotreater Project at Visakh Refinery	3/2009 (-)	3597.00 (-) [3597.00]	0.00 (-)	46.96	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
134.	Additional Gas Processing Unit at Uran	10/2008 (-)	1797.35 (-) [1797.35]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 0
135.	Additional Gas Processing Facility at Hazira	2/2008 (-)	370.11 (-) [370.11]	0.00 (-)	-	4/2011 (-) [12/2011]	8 (-) [-]	0 / 0
136.	Jhajjar-Hisar pipeline Project	11/2007 (-)	281.07 (-) [281.07]	0.00 (-)	1.00	10/2010 (-) [12/2011]	14 (-) [-]	0 / 0
137.	Resitment of Marketing installation at Visakh	1/2009 (-)	756.00 (-) [756.00]	0.00 (-)	58.33	12/2011 (-) [12/2011]	0 (-) [-]	0 / 0
138.	MORADABAD-KASHIPUR-RUDRAPUR PIPELINE PROJECT.	7/2009 (-)	238.68 (-) [238.68]	0.00 (-)	-	1/2012 (-) [1/2012]	0 (-) [-]	0 / 0
139.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	186.56	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
140.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.54	5/2010 (-) [5/2012]	24 (-) [-]	0 / 0
141.	Mumbai high North development Phase-II	1/2009 (-)	6855.93 (-) [6855.93]	0.00 (-)	-	9/2012 (-) [9/2012]	0 (-) [-]	2 / 5
142.	PARADIP REFINERY PROJECT	2/2009 (-)	29777.00 (-) [29777.00]	0.00 (-)	1914.88	3/2012 (-) [11/2012]	8 (-) [-]	0 / 0
143.	DHABOL-BANGALORE PIPELINE PROJECT	6/2009 (-)	4543.43 (-) [4543.43]	0.00 (-)	-	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
144.	KOCHI-KANJIRKOD BANGALORE-MANGALORE PIPELINE PROJECT	6/2009 (-)	3032.00 (-) [3032.00]	0.00 (-)	-	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
145.	JAGDISHPUR-HALDIA PIPELINE PROJECT	7/2009 (-)	7596.18 (-) [7596.18]	0.00 (-)	-	1/2013 (-) [1/2013]	0 (-) [-]	0 / 0
146.	Assam Renewal Project(for Group-A)	3/2009 (-)	2465.15 (-) [2378.86]	-86.29 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
147.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	2060.21	5/2006 (-) [-]	- (-) [-]	14 / 45
Total :			136131.28 (-) [143344.77]	7213.49 (-)	39346.85			180 / 300

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
POWER								
148.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	770.30	6/2008 (-) [9/2009]	15 (-) [-]	16 / 22
149.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	275.00	7/2009 (-) [9/2009]	2 (-) [1]	16 / 18
150.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	157.99	9/2008 (-) [9/2009]	12 (-) [-]	18 / 22
151.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	546.17	6/2009 (-) [12/2009]	6 (-) [-]	10 / 18
152.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	106.83	10/2009 (-) [12/2009]	2 (-) [-]	13 / 21
153.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	117.50	7/2009 (-) [12/2009]	5 (-) [-]	9 / 21
154.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1412.03	11/2008 (-) [12/2009]	13 (-) [3]	15 / 38
155.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [913.33]	221.50 (-)	695.75	12/2007 (-) [12/2009]	24 (-) [3]	10 / 20
156.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	124.54	6/2008 (-) [12/2009]	18 (-) [2]	7 / 18
157.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [897.00]	231.54 (-)	847.20	9/2007 (-) [12/2009]	27 (-) [-]	14 / 38
158.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	63.62	6/2009 (-) [12/2009]	6 (-) [-]	0 / 0
159.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	1610.16	2/2010 (-) [2/2010]	0 (-) [-]	10 / 26
160.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	489.83	6/2009 (-) [3/2010]	9 (-) [-]	9 / 20
161.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (12/2008)	596.45 (1007.16) [1007.16]	410.71 (0.00)	686.46	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
162.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	466.87	10/2009 (-) [3/2010]	5 (-) [-]	9 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
163.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [802.79]	434.07 (-)	318.09	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
164.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2943.38	9/2009 (-) [3/2010]	6 (-) [3]	15 / 30
165.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	172.29	4/2010 (-) [4/2010]	0 (-) [-]	9 / 9
166.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	78.21	6/2010 (-) [6/2010]	0 (-) [-]	9 / 9
167.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	1464.53	7/2010 (-) [7/2010]	0 (-) [-]	6 / 20
168.	TR. SYSTEM ASSOCIATED WITH TUTICORIN JV TPS	2/2009 (-)	353.57 (-) [353.57]	0.00 (-)	19.81	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
169.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1584.35]	178.72 (-)	902.92	8/2010 (-) [8/2010]	0 (-) [-]	8 / 8
170.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	1280.38	8/2010 (-) [8/2010]	0 (-) [-]	18 / 26
171.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [796.00]	184.99 (-)	322.47	8/2010 (-) [8/2010]	0 (-) [-]	5 / 5
172.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	162.19	9/2010 (-) [9/2010]	0 (-) [-]	4 / 4
173.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	124.95	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
174.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	3141.45	10/2010 (-) [10/2010]	0 (-) [-]	21 / 39
175.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2217.00]	-87.56 (-)	789.77	10/2010 (-) [11/2010]	1 (-) [-]	7 / 7
176.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	201.36	1/2010 (-) [11/2010]	10 (-) [-]	8 / 22
177.	Northern region System strenghtening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	46.30	11/2010 (-) [11/2010]	0 (-) [-]	8 / 8
178.	SYSTEM STRENGHTENING SCHEME-VIII OF SONITHAR REGION	2/2008 (-)	105.84 (-) [105.84]	0.00 (-)	24.02	11/2010 (-) [11/2010]	0 (-) [-]	1 / 1
179.	Western Region Streghtening Scheme-VI	2/2008 (-)	340.72 (-)	0.00 (-)	67.23	11/2010 (-)	0 (-)	7 / 7

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[340.72]			[11/2010]	[-]	
180.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	176.55	12/2010 (-) [12/2010]	0 (-) [-]	9 / 9
181.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	196.65	12/2010 (-) [12/2010]	0 (-) [-]	8 / 8
182.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	1394.61	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
183.	WESTERN REGION STRENGTHENING SCHEME-IX	4/2008 (-)	230.89 (-) [230.89]	0.00 (-)	4.88	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
184.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [802.00]	180.74 (-)	282.66	2/2011 (-) [2/2011]	0 (-) [-]	7 / 7
185.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	874.71	11/2009 (-) [2/2011]	15 (-) [-]	6 / 6
186.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1279.40]	510.48 (-)	979.62	3/2007 (-) [2/2011]	47 (-) [-]	2 / 25
187.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	6197.02	12/2009 (-) [3/2011]	15 (-) [-]	36 / 56
188.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [3253.22]	756.32 (-)	948.45	12/2009 (3/2011) [3/2011]	15 (0) [-]	0 / 107
189.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	1786.91	5/2011 (-) [5/2011]	0 (-) [-]	10 / 10
190.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	137.00	- (-) [5/2011]	- (-) [-]	5 / 5
191.	TR. SYSTEM ASSOCIATED WITH KORBA-III GENERATION PROJECT	2/2009 (-)	276.61 (-) [276.61]	0.00 (-)	23.96	6/2011 (-) [6/2011]	0 (-) [-]	2 / 2
192.	Transmission system associated with Farakka-III	12/2008 (-)	204.07 (-) [204.07]	0.00 (-)	15.14	6/2011 (-) [6/2011]	0 (-) [-]	2 / 2
193.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-IX	7/2008 (-)	525.14 (-) [525.14]	0.00 (-)	229.75	7/2011 (-) [7/2011]	0 (-) [-]	2 / 15
194.	SYSTEM STRENGTHENING -XI IN SOUTHERN REGION	3/2009 (-)	196.10 (-) [196.10]	0.00 (-)	3.58	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
195.	TRANSMISSION SYSTEM ASSOCIATED WITH CVHAMERA-III HEP	4/2008 (-)	297.37 (-) [297.37]	0.00 (-)	90.87	7/2011 (-) [7/2011]	0 (-) [-]	3 / 3

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
196.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIV	2/2009 (-)	132.19 (-) [132.19]	0.00 (-)	5.05	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
197.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVII	2/2009 (-)	210.79 (-) [210.79]	0.00 (-)	-	8/2011 (-) [8/2011]	0 (-) [-]	0 / 20
198.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	544.17	9/2009 (-) [8/2011]	23 (-) [-]	1 / 1
199.	System Strengthening in NR Grid for Karcham Wangtoo HEP	12/2008 (-)	328.97 (-) [328.97]	0.00 (-)	19.65	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
200.	TRANSMISSION SYSTEM ASSOCIATED WITH RAMPUR HEP	2/2009 (-)	184.19 (-) [184.19]	0.00 (-)	10.93	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
201.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XV	2/2009 (-)	520.48 (-) [520.48]	0.00 (-)	74.46	11/2011 (-) [11/2011]	0 (-) [-]	0 / 20
202.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	521.86	7/2011 (-) [11/2011]	4 (-) [-]	8 / 8
203.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIII	2/2009 (-)	317.69 (-) [317.69]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
204.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	2/2009 (-)	509.66 (-) [509.66]	0.00 (-)	5.33	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
205.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2783.01	4/2009 (-) [12/2011]	32 (-) [-]	23 / 39
206.	TRIPURA GAS BASED POWER PROJECT	7/2009 (-)	421.01 (-) [421.01]	0.00 (-)	56.99	1/2012 (-) [1/2012]	0 (-) [-]	0 / 0
207.	765 KV SYSTEM FOR CENTRAL PART OF NORTHERN GRID - PART-I	2/2009 (-)	1347.32 (-) [1347.32]	0.00 (-)	66.63	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
208.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	2/2009 (-)	410.29 (-) [410.29]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
209.	SYSTEM STRENGTHENING SCHEME-IX OF SOUTHERN REGIONAL GRID	2/2009 (-)	120.62 (-) [120.62]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
210.	WESTERN REGION STRENGTHENING SCHEME-X	2/2009 (-)	664.96 (-) [664.96]	0.00 (-)	17.07	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
211.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-XI	2/2009 (-)	409.50 (-) [409.50]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
212.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	613.97	1/2012 (-) [3/2012]	2 (-) [-]	6 / 8
213.	765 KV POOLING STATION & NETWORK WITH DVC & MAITHOB RBC	8/2008 (-)	7075.33 (-) [7075.33]	0.00 (-)	926.97	8/2012 (-) [8/2012]	0 (-) [-]	2 / 2
214.	SUPPLEMENTARY TRANSMISSION ASSOCIATED WITH DVC & MAITHON RBC	8/2008 (-)	2360.95 (-) [2360.95]	0.00 (-)	368.03	8/2012 (-) [8/2012]	0 (-) [-]	1 / 1
215.	MOUDA STPP	11/2007 (-)	5459.28 (-) [5459.28]	0.00 (-)	509.67	2/2012 (-) [8/2012]	6 (-) [-]	9 / 9
216.	Para hydro Electrical Project.	12/2008 (-)	573.99 (-) [573.99]	0.00 (-)	55.84	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
217.	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	10/2008 (-)	4824.12 (-) [4824.12]	0.00 (-)	138.96	10/2012 (-) [10/2012]	0 (-) [-]	2 / 2
218.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [12/2012]	48 (-) [-]	0 / 15
219.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	507.06	11/2011 (-) [12/2012]	13 (-) [-]	12 / 34
220.	Transmission System associated with Sasan Ultra Mega Power proj.	12/2008 (-)	7031.88 (-) [7031.88]	0.00 (-)	166.76	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
221.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7452.00]	1166.67 (-)	3301.41	9/2010 (-) [12/2012]	27 (-) [-]	5 / 12
222.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3954.49]	34.90 (-)	2487.34	9/2009 (-) [3/2013]	42 (-) [-]	2 / 20
223.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	586.61	3/2013 (-) [3/2013]	0 (-) [-]	10 / 31
224.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	249.51	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
225.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	67.99	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0
226.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	4231.65	11/2010 (-) [6/2013]	31 (-) [-]	21 / 51
227.	Barh STPP, Stage-II	2/2008 (-)	7341.04 (-) [7341.04]	0.00 (-)	554.41	8/2013 (-) [8/2013]	0 (-) [-]	8 / 8

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
228.	NORTH EAST-NORTH WESTERN INTERCONNECTOR-I PROJECT	2/2009 (-)	11130.19 (-) [11130.19]	0.00 (-)	200.64	8/2013 (-) [8/2013]	0 (-) [-]	2 / 2
229.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (1/2016)	2238.67 (3642.04) [3642.04]	1403.37 (0.00)	180.64	7/2014 (-) [1/2016]	18 (-) [-]	0 / 0
230.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			153835.15 (-) [159587.42]	5752.27 (-)	53058.99			493 / 1059
HEALTH & FW								
231.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
RAILWAYS								
232.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	439.01	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
233.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	226.16	3/2006 (-) [9/2009]	42 (-) [-]	0 / 0
234.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	276.60	3/2009 (3/2009) [11/2009]	8 (8) [-]	0 / 0
235.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	110.80	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
236.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (129.70) [142.48]	12.78 (12.78)	81.11	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
237.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	41.39	- (-) [12/2009]	- (-) [-]	0 / 0
238.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [322.87]	208.86 (38.92)	219.78	- (-) [12/2009]	- (-) [-]	0 / 0
239.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [136.45]	86.61 (33.55)	114.25	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
240.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	142.24	3/2009 (-) [2/2010]	11 (-) [-]	0 / 0
241.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [502.14]	327.14 (-)	420.65	- (-) [3/2010]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
242.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	534.73	- (11/2008) [3/2010]	- (16) [-]	0 / 0
243.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [3/2010]	- (-) [-]	0 / 0
244.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [639.54]	230.54 (14.24)	713.20	6/2007 (-) [3/2010]	33 (-) [-]	0 / 0
245.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [129.74]	0.00 (-)	120.78	3/2006 (-) [3/2010]	48 (-) [-]	0 / 0
246.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [211.90]	78.49 (-)	123.83	- (3/2009) [3/2010]	- (12) [-]	0 / 0
247.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	128.76	3/1998 (8/2005) [3/2010]	144 (55) [-]	0 / 0
248.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [170.00]	70.00 (27.02)	92.04	3/2002 (-) [3/2010]	96 (-) [-]	0 / 0
249.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [243.40]	77.24 (-)	178.63	- (2/2009) [3/2010]	- (13) [-]	0 / 0
250.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [634.13]	114.13 (211.34)	430.19	3/1995 (-) [3/2010]	180 (-) [-]	0 / 0
251.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (360.63) [816.40]	591.40 (455.77)	619.45	3/2001 (-) [3/2010]	108 (-) [-]	0 / 0
252.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [571.55]	331.55 (-)	560.54	- (-) [3/2010]	- (-) [-]	0 / 0
253.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	190.74	- (-) [3/2010]	- (-) [-]	0 / 0
254.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	235.11	- (-) [3/2010]	- (-) [-]	0 / 0
255.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	213.26	3/2008 (3/2009) [3/2010]	24 (12) [-]	0 / 0
256.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [265.00]	112.79 (107.24)	265.15	3/1998 (-) [3/2010]	144 (-) [-]	0 / 0
257.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	432.53	- (3/2009) [3/2010]	- (12) [-]	0 / 0
258.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	969.28	12/2006 (-) [3/2010]	39 (-) [-]	0 / 0
259.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	292.45	12/2006 (12/2008) [3/2010]	39 (15) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
260.	SITAMARHI-RAXAUL-NARKATIAGANJ (GC)	4/1997 (-)	501.69 (-) [501.69]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
261.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [501.69]	268.69 (165.92)	277.63	- (-) [3/2010]	- (-) [-]	0 / 0
262.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	956.61	3/2003 (-) [3/2010]	84 (-) [-]	0 / 0
263.	New Guwahati-Digarupatch doubling (Phase-I)	9/2007 (-)	99.84 (-) [110.94]	11.10 (-)	45.65	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
264.	Obulavaripalle-Krishnapattanam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	142.42	3/2008 (6/2008) [3/2010]	24 (21) [-]	0 / 0
265.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	446.97	- (2/2009) [3/2010]	- (13) [-]	0 / 0
266.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	32.45	- (-) [6/2010]	- (-) [-]	0 / 0
267.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.10]	7.97 (-)	112.82	- (-) [6/2010]	- (-) [-]	0 / 0
268.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	382.26	- (12/2009) [6/2010]	- (6) [-]	0 / 0
269.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	190.83	4/2003 (3/2010) [6/2010]	86 (3) [-]	0 / 0
270.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.70]	89.70 (-)	203.21	3/2009 (12/2009) [6/2010]	15 (6) [-]	0 / 0
271.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	86.35	- (-) [7/2010]	- (-) [-]	0 / 0
272.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	71.14	12/2007 (3/2010) [7/2010]	31 (4) [-]	0 / 0
273.	Bharuch-Samni-Dahej Gauge Conversion	9/2005 (-)	200.80 (-) [200.80]	0.00 (-)	59.98	- (-) [9/2010]	- (-) [-]	0 / 0
274.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	247.66	- (3/2009) [11/2010]	- (20) [-]	0 / 0
275.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.50]	455.27 (-)	0.81	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
276.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (492.98) [672.38]	572.38 (179.40)	625.04	- (-) [12/2010]	- (-) [-]	0 / 0
277.	MUMBAI URBAN TRANSPORT PROJECT PHASE-I	4/2003 (-)	3125.20 (-) [4174.00]	1048.80 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
278.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	128.91	3/2004 (-) [12/2010]	81 (-) [-]	0 / 0
279.	BARDHAMAN-KATWA (GC)	4/2007 (-)	245.15 (-) [245.15]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
280.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	246.99	3/2009 (12/2009) [12/2010]	21 (12) [-]	0 / 0
281.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [718.30]	366.30 (-)	587.99	3/2008 (3/2009) [12/2010]	33 (21) [-]	0 / 0
282.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	147.01	- (12/2009) [12/2010]	- (12) [-]	0 / 0
283.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	78.93	- (-) [2/2011]	- (-) [12]	0 / 0
284.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (810.78) [810.78]	83.82 (0.00)	31.62	- (-) [2/2011]	- (-) [-]	0 / 0
285.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [457.17]	307.79 (126.94)	286.83	2/2010 (-) [2/2011]	12 (-) [-]	0 / 0
286.	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR & G'BAD-MEERUT	2/2008 (-)	171.10 (-) [171.10]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
287.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	228.57	- (-) [3/2011]	- (-) [-]	0 / 0
288.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [528.65]	203.99 (-)	82.47	- (-) [3/2011]	- (-) [12]	0 / 0
289.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [332.75]	232.75 (-)	208.61	- (-) [3/2011]	- (-) [-]	0 / 0
290.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	236.42	6/2004 (-) [3/2011]	81 (-) [-]	0 / 0
291.	RAJPIPLA-ANKELASHWAR (GC)	4/2006 (-)	196.97 (-) [196.97]	0.00 (-)	12.12	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
292.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [676.00]	492.00 (-)	251.18	- (12/2010) [3/2011]	- (3) [-]	0 / 0
293.	ELECTRIFICATION OF MORADABAD-ROZA	3/2006 (-)	258.35 (-) [258.35]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
294.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	216.79	6/1999 (-) [3/2011]	141 (-) [-]	0 / 0
295.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	324.23	- (6/2009) [3/2011]	- (21) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
296.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [356.87]	201.21 (-)	172.47	- (3/2010) [3/2011]	- (12) [-]	0 / 0
297.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	230.16	3/2009 (-) [10/2011]	31 (-) [-]	0 / 0
298.	Panskura- Kharagpur 3rd Line Doubling	9/2007 (-)	252.50 (-) [252.50]	0.00 (-)	18.83	2/2010 (-) [11/2011]	21 (-) [-]	0 / 0
299.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [735.10]	433.46 (-)	159.18	- (9/2009) [12/2011]	- (27) [-]	0 / 0
300.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (576.27) [587.08]	338.64 (10.81)	605.60	- (-) [12/2011]	- (-) [-]	0 / 0
301.	UTRATIA-ZAFRABAD (LINE DOUBLING)	4/2006 (-)	325.00 (-) [469.03]	144.03 (-)	26.41	3/2010 (-) [12/2011]	21 (-) [21]	0 / 0
302.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1676.31) [4010.70]	3362.70 (2334.39)	1781.56	3/2009 (-) [3/2012]	36 (-) [-]	0 / 0
303.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [322.95]	-0.46 (-)	93.20	- (-) [3/2012]	- (-) [-]	0 / 0
304.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.45]	43.64 (-4.11)	49.30	- (-) [3/2012]	- (-) [-]	0 / 0
305.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	39.20	- (-) [3/2012]	- (-) [-]	0 / 0
306.	Salka Road-Anupnagar Line doubling	9/2006 (-)	324.90 (-) [324.90]	0.00 (-)	50.27	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
307.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	103.18	3/2003 (-) [3/2012]	108 (-) [-]	0 / 0
308.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [1480.75]	856.28 (-)	427.70	10/2007 (-) [12/2012]	62 (-) [-]	0 / 0
309.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (258.24) [607.09]	469.09 (348.85)	164.95	- (12/2012) [12/2012]	- (0) [-]	0 / 0
310.	Bhopal-bina 3rd Line doubling	9/2007 (-)	687.20 (-) [687.20]	0.00 (-)	1.16	3/2010 (-) [12/2012]	33 (-) [-]	0 / 0
311.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	5654.18	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
312.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	43.27	- (-) [12/2012]	- (-) [-]	0 / 0
313.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1556.23]	643.53 (-)	85.13	- (-) [3/2013]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
314.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [899.42]	619.42 (-)	498.13	- (-) [3/2013]	- (-) [-]	0 / 0
315.	Construction of new line from Harmati-Itanagar/Narhariagun	9/1996 (-)	156.00 (-) [160.48]	4.48 (-)	38.74	- (-) [3/2014]	- (-) [-]	0 / 0
316.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (1500.00) [3087.44]	2087.44 (1587.44)	1534.42	4/2008 (12/2011) [3/2014]	71 (27) [-]	0 / 0
317.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1502.29]	769.29 (-)	370.02	12/2008 (-) [3/2014]	63 (-) [-]	0 / 0
318.	New B.G. Line from Azara to Byrnihat (National Project)	9/2006 (-)	200.00 (-) [546.47]	346.47 (-)	0.44	- (-) [3/2014]	- (-) [-]	0 / 0
319.	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	4/2008 (-)	5300.00 (-) [5300.00]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
320.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	104.82	3/2011 (-) [3/2016]	60 (-) [-]	0 / 0
321.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
322.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [432.46]	273.69 (157.90)	421.10	3/1994 (-) [-]	- (-) [-]	0 / 0
323.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	307.80	5/2008 (-) [-]	- (-) [-]	0 / 0
324.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
325.	Mayladuthurai-Thiruvavur-Karaikudi-Thirupondi-Agasthampalli	9/2007 (-)	404.19 (-) [711.15]	306.96 (-)	20.35	- (-) [-]	- (-) [-]	0 / 0
326.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [585.93]	202.14 (-)	68.64	- (-) [-]	- (-) [-]	0 / 0
327.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
328.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	138.68	3/2007 (-) [-]	- (-) [-]	0 / 0
329.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	518.21	7/2005 (-) [-]	- (-) [-]	0 / 0
330.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	190.49	- (-) [-]	- (-) [-]	0 / 0
331.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	98.16	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
332.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	71.76	- (-) [-]	- (-) [-]	0 / 0
333.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	60.40	- (-) [-]	- (-) [-]	0 / 0
334.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.69	- (-) [-]	- (-) [-]	0 / 0
335.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	331.85	- (-) [-]	- (-) [-]	0 / 0
336.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	115.98	- (5/2009) [-]	- (-) [-]	0 / 0
337.	Tindivanam-Nagari (NL)	9/2006 (-)	456.00 (-) [582.83]	126.83 (-)	12.41	- (-) [-]	- (-) [-]	0 / 0
338.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	48.58	- (-) [-]	- (-) [-]	0 / 0
339.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
340.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
341.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	151.76	3/2004 (7/2008) [-]	- (-) [-]	0 / 0
342.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [548.96]	448.96 (-)	341.37	- (-) [-]	- (-) [-]	0 / 0
343.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	205.59	- (-) [-]	- (-) [-]	0 / 0
344.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
345.	Tindivanam-Gingee-Tiruvannamalai (NL)	9/2006 (-)	125.00 (-) [227.40]	102.40 (-)	7.57	- (-) [-]	- (-) [-]	0 / 0
346.	Dindigul-Pollachi-Palghat-Pollachi and Coimbatore (GC)	9/2006 (-)	343.17 (-) [639.00]	295.83 (-)	121.00	- (-) [-]	- (-) [-]	0 / 0
347.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	264.43	- (-) [-]	- (-) [-]	0 / 0
348.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	516.80	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
349.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39)	194.00 (22.61)	470.63	- (3/2000)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[456.00]			[-]	[-]	
350.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	220.17	- (-) [-]	- (-) [-]	0 / 0
351.	New B.G. Line from Araria to Galgalia (Thakurgunj)	9/2006 (-)	300.00 (-) [529.88]	229.88 (-)	16.44	- (-) [-]	- (-) [-]	0 / 0
352.	Aluabari road- Siliguri Junction via Galgalia	12/2006 (-)	170.00 (-) [255.96]	85.96 (-)	32.04	- (-) [-]	- (-) [-]	0 / 0
353.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	363.46	3/1998 (-) [-]	- (-) [-]	0 / 0
354.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	243.18	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
355.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	36.27	- (-) [-]	- (-) [-]	0 / 0
356.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
357.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0
358.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	55.75	- (-) [-]	- (-) [-]	0 / 0
359.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	223.16	- (-) [-]	- (-) [-]	0 / 0
360.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	51.83	- (-) [-]	- (-) [-]	0 / 0
361.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	90.50	- (-) [-]	- (-) [-]	0 / 0
362.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
363.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.86	2/2006 (-) [-]	- (-) [-]	0 / 0
364.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	102.79	- (-) [-]	- (-) [-]	0 / 0
365.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	272.36	3/2005 (12/2008) [-]	- (-) [-]	0 / 0
366.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	220.17	- (-) [-]	- (-) [-]	0 / 0
367.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-)	0.00 (-)	22.75	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[102.10]			[-]	[-]	
368.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
369.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	222.88	- (-) [-]	- (-) [-]	0 / 0
370.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	88.63	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
371.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
372.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	303.04	- (-) [-]	- (-) [-]	0 / 0
373.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
374.	AMROHA-KANKATHER	4/2000 (-)	57.00 (107.29) [103.57]	46.57 (-3.72)	102.21	3/2005 (9/2008) [-]	- (-) [-]	0 / 0
375.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	452.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
376.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
377.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
378.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
379.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
380.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
381.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [429.49]	273.75 (265.13)	221.02	2/2009 (-) [-]	- (-) [-]	0 / 0
382.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
Total :			50125.87 (-) [94953.21]	44827.34 (-)	37315.66			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ROAD TRANSPORT & HIGHWAYS								
383.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	381.04	3/2005 (-) [9/2009]	54 (-) [-]	0 / 0
384.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	581.28	12/2006 (-) [9/2009]	33 (-) [1]	0 / 0
385.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	623.74	5/2007 (-) [9/2009]	28 (-) [1]	0 / 0
386.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	283.60	3/2008 (-) [9/2009]	18 (-) [-]	0 / 0
387.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	799.19	6/2009 (-) [9/2009]	3 (-) [1]	0 / 0
388.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	448.30	12/2008 (-) [9/2009]	9 (-) [-]	0 / 0
389.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	235.36	8/2005 (-) [9/2009]	49 (-) [-]	0 / 0
390.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	147.88	1/2004 (-) [9/2009]	68 (-) [-]	0 / 0
391.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	578.30	3/2009 (-) [9/2009]	6 (-) [1]	0 / 0
392.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	663.90	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
393.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	789.84	7/2009 (-) [9/2009]	2 (-) [-]	0 / 0
394.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	648.87	7/2009 (-) [9/2009]	2 (-) [-]	0 / 0
395.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	322.60	2/2009 (-) [10/2009]	8 (-) [-]	0 / 0
396.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	382.50	3/2008 (-) [10/2009]	19 (-) [1]	0 / 0
397.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [10/2009]	29 (-) [-]	0 / 0
398.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	455.90	1/2009 (-) [10/2009]	9 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
399.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	189.50	3/2008 (-) [10/2009]	19 (-) [1]	0 / 0
400.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	445.00	3/2009 (-) [10/2009]	7 (-) [1]	0 / 0
401.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	782.20	7/2008 (-) [10/2009]	15 (-) [-]	0 / 0
402.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	662.82	12/2008 (-) [10/2009]	10 (-) [1]	0 / 0
403.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	120.00	10/2008 (-) [10/2009]	12 (-) [-]	0 / 0
404.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	246.20	3/2008 (-) [10/2009]	19 (-) [1]	0 / 0
405.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	826.30	3/2009 (-) [10/2009]	7 (-) [-]	0 / 0
406.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	262.06	8/2008 (-) [11/2009]	15 (-) [-]	0 / 0
407.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	284.40	8/2008 (-) [11/2009]	15 (-) [1]	0 / 0
408.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
409.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	397.90	11/2007 (-) [11/2009]	24 (-) [-]	0 / 0
410.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	575.40	5/2009 (-) [11/2009]	6 (-) [1]	0 / 0
411.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	102.80	7/2008 (-) [11/2009]	16 (-) [-]	0 / 0
412.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	279.70	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
413.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	227.74	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
414.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	445.84	3/2005 (-) [12/2009]	57 (-) [-]	0 / 0
415.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	112.47	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
416.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	531.80	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
417.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	415.43	3/2005 (-) [12/2009]	57 (-) [-]	0 / 0
418.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	247.86	9/2007 (-) [12/2009]	27 (-) [4]	0 / 0
419.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	380.72	7/2004 (-) [12/2009]	65 (-) [-]	0 / 0
420.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	125.30	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
421.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	475.10	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
422.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	132.44	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
423.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	561.04	4/2007 (-) [12/2009]	32 (-) [-]	0 / 0
424.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	716.49	11/2007 (-) [12/2009]	25 (-) [-]	0 / 0
425.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	135.13	12/2004 (-) [12/2009]	60 (-) [-]	0 / 0
426.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	81.77	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
427.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	63.26	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
428.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	305.10	8/2007 (-) [12/2009]	28 (-) [4]	0 / 0
429.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	23.82	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
430.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	263.50	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
431.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	448.30	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
432.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	299.90	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
433.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	310.70	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
434.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	141.50	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
435.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
436.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	181.15	2/2004 (-) [12/2009]	70 (-) [-]	0 / 0
437.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	685.30	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
438.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	105.70	6/2005 (-) [1/2010]	55 (-) [-]	0 / 0
439.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	696.00	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
440.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	182.00	1/2009 (-) [2/2010]	13 (-) [-]	0 / 0
441.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	352.70	4/2008 (-) [3/2010]	23 (-) [-]	0 / 0
442.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	240.90	7/2004 (-) [3/2010]	68 (-) [-]	0 / 0
443.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	461.50	6/2009 (-) [3/2010]	9 (-) [-]	0 / 0
444.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	137.10	6/2008 (-) [3/2010]	21 (-) [-]	0 / 0
445.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	558.00	7/2010 (-) [3/2010]	-4 (-) [-]	0 / 0
446.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	95.12	7/2005 (-) [3/2010]	56 (-) [-]	0 / 0
447.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	208.20	11/2009 (-) [3/2010]	4 (-) [-]	0 / 0
448.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-)	87.00 (-)	72.12	8/2006 (-)	44 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[193.00]			[4/2010]	[-]	
449.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	47.27	9/2006 (-) [4/2010]	43 (-) [-]	0 / 0
450.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	140.30	8/2009 (-) [4/2010]	8 (-) [-]	0 / 0
451.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	122.30	8/2009 (-) [4/2010]	8 (-) [-]	0 / 0
452.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	186.60	8/2009 (-) [4/2010]	8 (-) [-]	0 / 0
453.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	136.10	8/2009 (-) [4/2010]	8 (-) [-]	0 / 0
454.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	136.27	8/2004 (-) [5/2010]	69 (-) [-]	0 / 0
455.	Delhi/Haryana Border to Rohtak	4/2007 (-)	486.00 (-) [486.00]	0.00 (-)	64.42	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
456.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	123.50	10/2008 (-) [5/2010]	19 (-) [-]	0 / 0
457.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	480.24	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
458.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	255.40	12/2008 (-) [6/2010]	18 (-) [-]	0 / 0
459.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	134.90	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
460.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	183.80	3/2008 (-) [6/2010]	27 (-) [-]	0 / 0
461.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	177.00	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
462.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	211.60	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
463.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	256.10	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
464.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	211.40	3/2010 (-) [6/2010]	3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
465.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	171.20	6/2009 (-) [6/2010]	12 (-) [-]	0 / 0
466.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	262.10	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
467.	RINGBUNDS-JHANSI JHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	350.10	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
468.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	298.60	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
469.	Amritsar-Wagha Border	6/2008 (-)	205.88 (-) [205.88]	0.00 (-)	78.22	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
470.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	223.30	9/2009 (-) [6/2010]	9 (-) [-]	0 / 0
471.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	297.60	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
472.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	126.20	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
473.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	98.24	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
474.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	230.60	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
475.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	108.40	9/2007 (-) [6/2010]	33 (-) [-]	0 / 0
476.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	129.10	7/2008 (-) [6/2010]	23 (-) [-]	0 / 0
477.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	174.00	9/2009 (-) [6/2010]	9 (-) [-]	0 / 0
478.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [207.56]	-110.44 (-)	28.52	8/2004 (-) [6/2010]	70 (-) [-]	0 / 0
479.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	222.60	12/2008 (-) [6/2010]	18 (-) [-]	0 / 0
480.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	130.20	11/2008 (-) [6/2010]	19 (-) [-]	0 / 0
481.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	205.20	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
482.	Hyderabad-Bangalore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	138.50	9/2008 (-) [6/2010]	21 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
483.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	141.90	9/2009 (-) [6/2010]	9 (-) [-]	0 / 0
484.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	257.20	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
485.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	127.40	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
486.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [196.65]	-44.35 (-)	24.91	8/2004 (-) [7/2010]	71 (-) [-]	0 / 0
487.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	320.40	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
488.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	12.33	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
489.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	316.00	3/2010 (-) [7/2010]	4 (-) [-]	0 / 0
490.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	449.40	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
491.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	135.83	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
492.	Zirakpur (Haryana)-Parwanoo (Himachal pradesh)	2/2008 (-)	295.00 (-) [295.00]	0.00 (-)	177.40	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
493.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	99.85	6/2008 (-) [8/2010]	26 (-) [2]	0 / 0
494.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [522.00]	249.00 (-)	191.60	3/2005 (-) [9/2010]	66 (-) [-]	0 / 0
495.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [111.78]	-70.74 (-)	0.59	6/2004 (-) [9/2010]	75 (-) [-]	0 / 0
496.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	27.22	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
497.	Wainganga Bridge-Chhatisgarh-Maharashtra Border	3/2008 (-)	424.00 (-) [424.00]	0.00 (-)	260.00	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
498.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	192.40	9/2009 (-) [9/2010]	12 (-) [12]	0 / 0
499.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	66.84	11/2008 (-) [9/2010]	22 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
500.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	123.60	10/2009 (-) [10/2010]	12 (-) [-]	0 / 0
501.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	68.18	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0
502.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	87.46	6/2005 (-) [12/2010]	66 (-) [-]	0 / 0
503.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	75.54	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
504.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	27.96	11/2008 (-) [12/2010]	25 (-) [-]	0 / 0
505.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	67.21	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
506.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	64.94	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
507.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	89.46	2/2009 (-) [12/2010]	22 (-) [-]	0 / 0
508.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	49.51	5/2008 (-) [12/2010]	31 (-) [-]	0 / 0
509.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	27.54	4/2009 (-) [12/2010]	20 (-) [-]	0 / 0
510.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	39.49	11/2008 (-) [12/2010]	25 (-) [-]	0 / 0
511.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	143.90	2/2010 (-) [12/2010]	10 (-) [-]	0 / 0
512.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	36.15	4/2009 (-) [12/2010]	20 (-) [-]	0 / 0
513.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	38.29	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0
514.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	72.81	4/2008 (-) [12/2010]	32 (-) [-]	0 / 0
515.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	33.73	9/2007 (-) [12/2010]	39 (-) [-]	0 / 0
516.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	54.14	4/2008 (-) [12/2010]	32 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
517.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.32	7/2009 (-) [12/2010]	17 (-) [-]	0 / 0
518.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	57.85	4/2010 (-) [12/2010]	8 (-) [-]	0 / 0
519.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	104.40	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
520.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	159.20	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0
521.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	63.28	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
522.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	29.18	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
523.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	178.30	3/2008 (-) [12/2010]	33 (-) [-]	0 / 0
524.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	56.10	4/2008 (-) [12/2010]	32 (-) [-]	0 / 0
525.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	86.47	6/2008 (-) [12/2010]	30 (-) [6]	0 / 0
526.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	124.40	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0
527.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	78.52	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
528.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	135.10	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0
529.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	149.90	12/2009 (-) [12/2010]	12 (-) [-]	0 / 0
530.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	117.80	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
531.	Balasore-Bhadrak (Revived) Km 136.5-199.14, (NH-5)	4/2000 (-)	228.70 (-) [228.70]	0.00 (-)	192.36	2/2004 (-) [12/2010]	82 (-) [-]	0 / 0
532.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	352.50	10/2009 (-) [12/2010]	14 (-) [-]	0 / 0
533.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	163.30	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
534.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	29.83	11/2008 (-) [12/2010]	25 (-) [-]	0 / 0
535.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	166.40	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
536.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	83.78	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
537.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
538.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	152.20	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
539.	End of Durg bypass-Chhatisgarh/Maharashtra Border	1/2008 (-)	464.00 (-) [464.00]	0.00 (-)	166.60	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
540.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	70.97	9/2007 (-) [2/2011]	41 (-) [-]	0 / 0
541.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	77.60	9/2010 (-) [3/2011]	6 (-) [-]	0 / 0
542.	Kalghat-M.P./Maharashtra Border; km 16.60-km 84.70	11/2008 (-)	549.00 (-) [549.00]	0.00 (-)	292.40	5/2010 (-) [5/2011]	12 (-) [-]	0 / 0
543.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [-]	- (-) [-]	0 / 0
544.	Pathankot-Bhogpur, NH-1A	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	-	5/2008 (-) [-]	- (-) [-]	0 / 0
Total :			48178.31 (-) [48383.62]	205.31 (-)	36494.87			0 / 0
SHIPPING & PORTS								
545.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	1196.24	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
546.	Rail connectivity to ICTT at Vallarpadam	3/2007 (-)	245.67 (-) [298.17]	52.50 (-)	244.01	4/2009 (-) [11/2009]	7 (-) [-]	0 / 0
547.	Construction of Car/Clean Cargo terminal	1/2009 (-)	100.00 (-) [100.00]	0.00 (-)	0.50	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
548.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	255.88	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
549.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	42.20	12/2005 (-) [3/2010]	51 (-) [-]	0 / 0
550.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	80.23	6/2007 (-) [3/2010]	33 (-) [-]	0 / 0
551.	Acquisition of 6Nos. 60,470 DWT LR-I Product Tankers	10/2006 (-)	1658.59 (-) [1658.59]	0.00 (-)	318.24	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
552.	Acquisition of 2 Nos. of 105000 DWT LR-II Tankers.	8/2007 (-)	586.58 (-) [586.58]	0.00 (-)	173.68	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
553.	Operation,Manag.& Maint. of Multi user-Jetty for Coal Handlg	6/2006 (-)	230.00 (-) [230.00]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
554.	Const. & Dev. of 2 Offshore container berths & terminal	11/2007 (-)	366.00 (444.86) [366.00]	0.00 (-78.86)	1.43	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
555.	C/o Impounded Dock at Tuna for handelling Draft Vessal	4/2005 (-)	882.00 (-) [882.00]	0.00 (-)	0.16	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
556.	Construction of 13th & 14th cargo Berth at Kandla	12/2005 (-)	702.00 (-) [443.00]	-259.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
557.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	156.89	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
558.	Acquisition of 4 Nos. of 115000 DWT Crude Oil carriers	8/2008 (-)	1108.12 (-) [1168.42]	60.30 (-)	341.48	4/2011 (-) [12/2011]	8 (-) [-]	0 / 0
559.	Acquisition of 6 Nos. of 57000 DWT Handymax bulk Carriers	11/2007 (-)	1061.96 (-) [1061.96]	0.00 (-)	219.98	3/2012 (-) [1/2012]	-2 (-) [-]	0 / 0
560.	Acquisition of 4 Nos. of 80,655 DWT Panamax Bulk carriers	8/2008 (-)	1066.91 (-) [968.35]	-98.56 (-)	222.91	9/2012 (-) [8/2012]	-1 (-) [-]	0 / 0
561.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	808.47	10/2008 (-) [-]	- (-) [-]	0 / 0
562.	Ennore-Manali Express way, f/o special purpose vehicle (SPV)	10/2002 (-)	150.00 (-) [309.00]	159.00 (-)	23.26	9/2005 (-) [-]	- (-) [-]	0 / 0
563.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.79	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			13611.91 (-) [13624.67]	12.76 (-)	4089.35			0 / 0
TELECOMMUNICATION								
564.	Uttaranchal telecom circle Phase-VI(2G &3G)	1/2009 (-)	149.15 (-) [149.15]	0.00 (-)	40.87	6/2009 (-) [8/2009]	2 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
565.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [425.51]	175.51 (-)	68.50	12/2005 (-) [8/2009]	44 (-) [-]	0 / 0
566.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	4/2007 (-)	134.25 (-) [133.75]	-0.50 (-)	34.05	6/2008 (-) [8/2009]	14 (-) [-]	0 / 0
567.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	399.77	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
568.	GSM Equipment-480K Lines(2G)& 220K Lines(3G) in UP(W)-Ph-V.I	5/2007 (-)	335.91 (-) [335.91]	0.00 (-)	10.96	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
569.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	154.60	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
570.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [168.30]	-63.08 (-)	92.36	10/2007 (-) [8/2009]	22 (-) [-]	0 / 0
571.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	45.57	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
572.	Andhra Pradesh teleciom Circle Phase-IV GSM	3/2008 (-)	567.40 (-) [482.29]	-85.11 (-)	226.88	6/2009 (-) [8/2009]	2 (-) [-]	0 / 0
573.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	465.49	12/2008 (-) [9/2009]	9 (-) [1]	0 / 0
574.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [353.00]	40.14 (-)	118.44	2/2008 (-) [9/2009]	19 (-) [-]	0 / 0
575.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	180.64	11/2008 (-) [9/2009]	10 (-) [-]	0 / 0
576.	GSM equipment of 1625K Lines(2G) & 325K lines in M.P. Ph-V.I	6/2008 (-)	908.30 (-) [916.70]	8.40 (-)	151.70	8/2009 (-) [9/2009]	1 (-) [-]	0 / 0
577.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	26.37	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
578.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	220.75	12/2008 (-) [9/2009]	9 (-) [-]	0 / 0
579.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	165.46	3/2009 (-) [9/2009]	6 (-) [-]	0 / 0
580.	BIHAR TELECOM CIRCLE PHASE-V.1, 2G & 3G	4/2007 (-)	366.00 (-) [366.00]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
581.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	71.50	11/2007 (-) [10/2009]	23 (-) [-]	0 / 0
582.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-)	0.00 (-)	104.48	4/2008 (-)	18 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[239.19]			[10/2009]	[-]	
583.	Expansion of 750K GSM Lines	10/2006 (-)	278.16 (-) [278.16]	0.00 (-)	152.53	12/2008 (-) [10/2009]	10 (-) [-]	0 / 0
584.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [10/2009]	13 (-) [-]	0 / 0
585.	Assam Telecom Circle, Phase-V.I, 2G & 3G	6/2007 (-)	336.81 (-) [174.36]	-162.45 (-)	71.50	1/2009 (-) [10/2009]	9 (-) [-]	0 / 0
586.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	51.44	12/2006 (-) [10/2009]	34 (-) [-]	0 / 0
587.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.67	2/2007 (-) [11/2009]	33 (-) [-]	0 / 0
588.	Delhi Expansion of 1250K Lines of 2G/3G GSM Lines.	2/2007 (-)	463.61 (-) [463.61]	0.00 (-)	16.37	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
589.	EXPANSION OF EXISTING 2G&3G GSM N/W BY 750 KPE NO 9920/05-06	10/2008 (-)	180.53 (-) [180.53]	0.00 (-)	3.78	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
590.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2009]	34 (-) [-]	0 / 0
591.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	136.16	12/2004 (-) [2/2010]	62 (-) [-]	0 / 0
592.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	94.77	6/2006 (-) [-]	- (-) [-]	0 / 0
593.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	151.37	10/2007 (-) [-]	- (-) [-]	0 / 0
594.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	371.41	3/2006 (-) [-]	- (-) [-]	0 / 0
Total :			12683.66 (-) [11980.44]	-703.22 (-)	3961.27			0 / 0
URBAN DEVELOPMENT								
595.	C/o General Pool Office Complex at INA	10/2004 (-)	83.67 (-) [135.03]	51.36 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
596.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	10631.47	6/2010 (-) [10/2010]	4 (-) [-]	0 / 0
597.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-)	0.00 (-)	-	12/2011 (-)	0 (-)	0 / 7

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[6395.00]			[12/2011]	[-]	
Total :			14596.67 (-) [15206.03]	609.36 (-)	10631.47			0 / 7
WATER RESOURCES								
598.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			535039.58 (-) [598366.05]	63326.47 (-)	231494.28			1091 / 2406
NIC-MoS&PI(IPMD) [8/2009]								