

Sector-Wise number of on going projects in December, 2001

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	94
2.	PETROLEUM	33
3.	POWER	29
4.	COAL	12
5.	SHIPPING & PORTS	8
6.	ROAD TRANSPORT & HIGHWAYS	4
7.	ATOMIC ENERGY	3
8.	FERTILISERS	2
9.	HEALTH & FW	2
10.	MINES	1
11.	STEEL	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		191

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57
<u>June, 2001</u>				
	<u>FINANCE</u>			
4.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	03/1992	268.19
	<u>PETROLEUM</u>			
5.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	1229.45	04/2001	1075.59
	<u>POWER</u>			
6.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	04/1996	1343.73
<u>August, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
7.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	133.98	04/1996	256.33
8.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	82.75	09/1998	240.73
9.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	298.50	06/1999	374.00
10.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	88.26	03/2000	125.41
<u>September, 2001</u>				
	<u>FERTILISERS</u>			
11.	NANGAL UREA EXPANSION (NFL)	135.13	05/2001	128.24

	<u>POWER</u>			
12.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	444.67	11/1999	44.60
	<u>RAILWAYS</u>			
13.	JOGIGHOPA-GUWAHATI(NFR)	117.30	06/1994	698.33
<u>October, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
14.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	117.73	05/1997	292.28
15.	IMP. OF NH-2 IN JHARKHAND (NHAI)	127.89	06/1999	184.20
16.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	143.35	06/1999	196.10
	<u>TELECOMMUNICATION</u>			
17.	INMARSAT-P(VSNL)	546.00	09/2000	550.44
<u>December, 2001</u>				
	<u>MINES</u>			
18.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	1664.60	03/2001	1231.66
	<u>RAILWAYS</u>			
19.	QUILON-TRIVANDRUM CENTRAL(LD),SR	45.76	12/1993	129.23
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
20.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	102.97	03/1997	243.06
21.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	166.71	07/1998	362.23
22.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	322.50	05/2002	78.67

Summary of projects on Flash Report for the month of December, 2001

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	187
Number of Projects Completed/Dropped/Frozen in Previous Month :	0
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	9
Number of Projects in Current Month :	191

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	57	12	53	10	59	191	30
Latest Approved	54	11	58	9	59	191	28

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	159	119507.35	123919.33	31094.73	25.09	4411.98	3.69
Revised	32	30201.96	34184.32	20518.28	60.02	3982.36	13.19
Total	191	149709.31	158103.65	51613.01	32.65	8394.34	5.61

IV. Milestones (Cumulative due and Achieved)

Total	1533
Achieved upto month	401

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>MINES</u>							
1	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO) {Completed}	06/1996	1664.60	03/2001	1664.60	12/2001	1231.66
<u>RAILWAYS</u>							
2	QUILON-TRIVANDRUM CENTRAL(LD),SR {Completed}	04/1990	45.76	12/1993	116.15	06/2000	129.23

ROAD TRANSPORT & HIGHWAYS								
3	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU {Completed}	03/1993	166.71	07/1998	371.99	10/2001	362.23	
4	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD) {Completed}	02/1992	102.97	03/1997	264.85	11/2001	243.06	
5	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ) {Completed}	02/1994	322.50	05/2002	377.00	12/2001	78.67	

VI. List of projects added

					Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	IOR LAKWA-LAKHMANI	09/2001	345.10	03/2007	345.10	03/2007
2	IMPROVED OIL RECOVERY PROJECT, GELEKI	09/2001	390.09	03/2007	390.09	03/2007
3	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	09/2001	113.90	03/2006	113.90	03/2006
<u>RAILWAYS</u>						
4	KUTTIPURAM-CALICUT-SHORANUR	03/2001	178.76	-NA-	177.34	-NA-
5	TRICHY MANAMADURAI	02/2000	175.00	-NA-	175.00	-NA-
6	VILLUPURAM-KATPADI	02/2000	175.00	-NA-	175.00	-NA-
7	KATIHAR-JOGBANI	09/2001	100.00	-NA-	397.80	-NA-
8	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	09/1998	124.22	01/2002	124.22	01/2002
9	ANGAMALI-SABARIMALA	10/1998	550.00	-NA-	550.00	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	POOTKI BALIHARI UG	199.87	182.34	03/1994	03/2002	03/2003	12
<u>MINES</u>							
2	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	2061.98	05/2002	05/2002	11/2002	6
<u>URBAN DEVELOPMENT</u>							
3	DELHI METRO RAPID TRANSIT SYSTEM PH-I	4860.00	8155.00	03/2005	03/2005	09/2005	6
<i>Number of projects reporting additional delay = 3</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	11098.00
2	COAL	12	7972.49	8667.89	8616.47
3	FERTILISERS	2	438.03	631.96	1299.40
4	MINES	1	2061.98	2061.98	2061.98
5	STEEL	1	430.50	430.50	450.00
6	PETROLEUM	33	33370.43	33355.28	33259.65
7	POWER	29	34851.86	45654.14	51617.24
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	94	24884.93	25820.51	35722.89
10	ROAD TRANSPORT & HIGHWAYS	4	501.78	710.22	1401.35
11	SHIPPING & PORTS	8	2788.99	2788.99	3498.83
12	TELECOMMUNICATION	1	231.00	231.00	231.00
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8155.00
<i>Grand Total</i>		191	133363.97	149709.31	158103.65

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [125.00]	- 13046.00 (-)	-	12/2008 (-) [3/2003]	-69 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	1991.00	1/2007 (-) [7/2006]	-6 (-) [-]	10 / 102
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			20831.06 (-) [11098.00]	-9733.06 (-)	1991.00			10 / 102
<u>COAL</u>								
4.	PAREJ OC(CCL)	3/1993 (12/2001)	116.19 (162.88) [162.88]	46.69 (0.00)	125.36	3/1998 (3/2002) [3/2002]	48 (0) [-]	0 / 3
5.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	369.41	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 1
6.	GOUTHAMKHANI OC (SCCL)	6/1995 (11/2001)	415.93 (159.74) [159.74]	-256.19 (0.00)	118.94	3/2002 (3/2002) [3/2002]	0 (0) [-]	0 / 2
7.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	880.32	3/2001 (5/2002) [7/2002]	16 (2) [-]	6 / 13
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	168.70	3/1994 (3/2000) [3/2003]	108 (36) [12]	0 / 2
9.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	577.10	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
10.	SATGRAM UG(ECL)	5/1979 (9/1990)	26.37 (148.26) [118.87]	92.50 (-29.39)	112.04	3/1989 (3/1995) [3/2003]	168 (96) [-]	0 / 1
11.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	20.75	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
12.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1365.96	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
13.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1019.53	3/1998 (3/1998) [3/2004]	72 (72) [-]	1 / 5
14.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	40.67	3/2004 (-) [3/2004]	0 (-) [-]	0 / 4
15.	NIGAHI OC	7/1997	1846.49	0.00	976.77	3/2004	0	2 / 9

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXPANSION(NCL)	(-)	(-) [1846.49]	(-)		(-) [3/2004]	(-) [-]	
Total :			7972.49 (-) [8616.47]	643.98 (-)	5775.55			23 / 70
<u>FERTILISERS</u>								
16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (-)	350.00 (-) [509.40]	159.40 (-)	201.31	5/2001 (-) [10/2002]	17 (-) [-]	0 / 0
17.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	1031.31			0 / 0
<u>MINES</u>								
18.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1144.55	5/2002 (-) [11/2002]	6 (-) [6]	2 / 24
Total :			2061.98 (-) [2061.98]	0.00 (-)	1144.55			2 / 24
<u>STEEL</u>								
19.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [450.00]	19.50 (-)	277.18	8/1999 (-) [7/2002]	35 (-) [-]	4 / 32
Total :			430.50 (-) [450.00]	19.50 (-)	277.18			4 / 32
<u>PETROLEUM</u>								
20.	KONDAPALLY-LANCO PIPELINE(GAIL)	10/2000 (-)	299.50 (-) [200.00]	-99.50 (-)	156.68	4/2002 (-) [8/2001]	-8 (-) [-]	9 / 10
21.	FCCU AT HALDIA(IOC)	2/1999 (-)	507.00 (-) [480.00]	-27.00 (-)	373.07	2/2002 (-) [9/2001]	-5 (-) [-]	11 / 11
22.	INSITU COMBUSTION, BALOL(ONGC)	10/1995 (-)	133.64 (118.49) [118.08]	-15.56 (-0.41)	97.98	7/1997 (-) [11/2001]	52 (-) [-]	0 / 1
23.	ZA WELL PLATFORM(ONGCL)	12/1999 (-)	302.24 (-) [302.24]	0.00 (-)	57.81	12/2001 (-) [12/2001]	0 (-) [-]	3 / 6
24.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [120.00]	-78.02 (-)	80.45	12/2001 (-) [2/2002]	2 (-) [-]	0 / 0
25.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [294.00]	-178.00 (-)	265.58	2/2002 (-) [2/2002]	0 (-) [-]	1 / 8
26.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	114.85	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
27.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-)	25.00 (-)	420.74	5/2002 (-)	0 (-)	27 / 29

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[522.00]			[5/2002]	[-]	
28.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	223.88	5/2002 (-) [5/2002]	0 (-) [-]	20 / 34
29.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	1167.36	5/2002 (-) [5/2002]	0 (-) [-]	33 / 42
30.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	80.95	5/2003 (-) [6/2002]	-11 (-) [-]	10 / 20
31.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	252.72	6/2002 (-) [6/2002]	0 (-) [-]	21 / 27
32.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOCL)	8/2000 (-)	1734.00 (-) [1734.00]	0.00 (-)	25.05	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
33.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	267.34	11/2002 (-) [12/2002]	1 (-) [-]	8 / 15
34.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [329.05]	0.00 (-)	17.40	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
35.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	16.35	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
36.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	0.43	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
37.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	30.28	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
38.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	141.16	7/2003 (-) [7/2003]	0 (-) [-]	17 / 83
39.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	4.36	8/2003 (-) [8/2003]	0 (-) [-]	6 / 42
40.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	-	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
41.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	68.97	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
42.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	235.31	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
43.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	67.04	9/2003 (-) [6/2004]	9 (-) [-]	10 / 19
44.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	178.69	8/2005 (-) [8/2004]	-12 (-) [-]	0 / 0
45.	DHDT & M.S.Q PROJECT,	8/2001	1483.00	-926.00	5.35	8/2004	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MATHURA REFINERY (IOCL)	(-)	(-) [557.00]	(-)		(-) [8/2004]	(-) [-]	
46.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	21.70	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
47.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
48.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
49.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
50.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3365.00]	0.00 (-)	95.73	1/2005 (-) [-]	- (-) [-]	0 / 0
51.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
52.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	102.95	- (-) [-]	- (-) [-]	0 / 0
Total :			33370.43 (-) [33259.65]	-110.78 (-)	4589.69			182 / 407

POWER

53.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3604.95	3/1999 (-) [3/2002]	36 (-) [-]	0 / 16
54.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	4/1987 (-)	312.78 (774.12) [1455.45]	1142.67 (681.33)	1347.10	8/1994 (3/1998) [3/2002]	91 (48) [-]	7 / 7
55.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [658.92]	179.41 (-)	353.28	3/2000 (-) [7/2002]	28 (-) [-]	3 / 6
56.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [683.80]	62.23 (-)	397.43	3/2000 (-) [7/2002]	28 (-) [-]	1 / 4
57.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	294.65	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
58.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2295.20	12/2002 (-) [12/2002]	0 (-) [-]	24 / 36
59.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [702.97]	281.97 (-)	440.90	3/1999 (-) [12/2002]	45 (-) [-]	2 / 11
60.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	86.27	2/2003 (-) [2/2003]	0 (-) [-]	4 / 15
61.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	6.43	4/2003 (-) [4/2003]	0 (-) [-]	3 / 16
63.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	1042.51	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
64.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	55.07	7/2003 (-) [7/2003]	0 (-) [-]	4 / 15
65.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	15.19	10/2003 (-) [10/2003]	0 (-) [-]	2 / 18
66.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4228.67]	4045.22 (668.90)	3061.96	11/1990 (3/2001) [12/2003]	157 (33) [-]	2 / 6
67.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [7666.31]	5988.29 (0.00)	5987.49	4/1996 (3/2002) [12/2003]	92 (21) [-]	10 / 27
68.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	33.42	3/2000 (-) [12/2003]	45 (-) [-]	8 / 16
69.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	36.35	1/2004 (-) [12/2003]	-1 (-) [-]	4 / 16
70.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	-	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
71.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	920.61	5/2004 (-) [5/2004]	0 (-) [-]	1 / 5
72.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	16.08	9/2003 (-) [12/2004]	15 (-) [-]	2 / 18
73.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
74.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	547.59	10/1998 (3/2005) [3/2005]	77 (0) [-]	7 / 25
75.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	129.63	8/2005 (-) [8/2005]	0 (-) [-]	12 / 41
76.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	1491.51	2/2006 (-) [2/2006]	0 (-) [-]	29 / 94
77.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	62.83	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
78.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	241.78	5/2006 (-) [5/2006]	0 (-) [-]	10 / 64
79.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	51.48	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
80.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	267.94	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
81.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	16.21	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			34851.86 (-) [51617.24]	16765.38 (-)	22803.86			163 / 532

HEALTH & FW

82.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	39.18	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 5
83.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	87.34	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	126.52			2 / 5

RAILWAYS

84.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	250.07	3/1994 (-) [12/2001]	93 (-) [-]	0 / 0
85.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
86.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
87.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	354.38	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
88.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	57.70	- (-) [12/2001]	- (-) [-]	0 / 0
89.	DIVA-VASAI ROAD(LD),CR	4/1995 (-)	90.00 (-) [142.00]	52.00 (-)	145.27	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
90.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	89.19	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
91.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	76.46	- (-) [3/2002]	- (-) [-]	0 / 0
92.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
93.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	384.20	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
94.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	33.59	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	382.12	- (-) [6/2002]	- (-) [-]	0 / 0
96.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	237.78	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
97.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
98.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	214.82	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
99.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
100.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [125.00]	36.00 (-)	38.73	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
101.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	168.42	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
102.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [226.19]	189.39 (120.28)	127.11	- (-) [3/2003]	- (-) [-]	0 / 0
103.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
104.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	140.00	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
105.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	32.59	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
106.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [445.95]	395.95 (333.95)	363.88	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
107.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
108.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	41.79	- (-) [3/2003]	- (-) [-]	0 / 0
109.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	248.11	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
110.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	33.91	- (12/1996) [6/2003]	- (78) [-]	0 / 0
111.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	89.50	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
112.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	283.70	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [263.79]	142.89 (-)	51.39	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
114.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.32]	348.82 (-)	267.04	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
115.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	104.15	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
116.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	4.42	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
117.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	22.06	- (-) [3/2005]	- (-) [-]	0 / 0
118.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	157.22	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
119.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [491.19]	0.00 (-)	20.58	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
120.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	7.69	- (-) [6/2006]	- (-) [-]	0 / 0
121.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	325.96	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
122.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
123.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	3.95	- (-) [-]	- (-) [-]	0 / 0
124.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	-	4/2004 (-) [-]	- (-) [-]	0 / 0
125.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.03	- (-) [-]	- (-) [-]	0 / 0
126.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	4/1992 (-)	200.00 (-) [718.00]	518.00 (-)	672.07	12/1995 (-) [-]	- (-) [-]	0 / 0
127.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
128.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
129.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	3.76	7/2006 (-) [-]	- (-) [-]	0 / 0
130.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	29.00	- (3/2000) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
132.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	11.71	- (-) [-]	- (-) [-]	0 / 0
133.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	277.33	12/1996 (-) [-]	- (-) [-]	0 / 0
134.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	41.02	- (-) [-]	- (-) [-]	0 / 0
135.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
136.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
137.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	13.82	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
138.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
139.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
140.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	49.81	- (-) [-]	- (-) [-]	0 / 0
141.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.05]	-3.06 (-)	73.05	3/1996 (-) [-]	- (-) [-]	0 / 0
142.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [450.69]	225.69 (-)	107.69	3/2001 (-) [-]	- (-) [-]	0 / 0
143.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
144.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [397.80]	297.80 (-)	-	- (-) [-]	- (-) [-]	0 / 0
145.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
146.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	146.80	3/2000 (-) [-]	- (-) [-]	0 / 0
147.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	0.46	- (-) [-]	- (-) [-]	0 / 0
148.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	13.96	3/1996 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	2.96	5/2008 (-) [-]	- (-) [-]	0 / 0
150.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.65	- (-) [-]	- (-) [-]	0 / 0
151.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	55.40	- (-) [-]	- (-) [-]	0 / 0
152.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	0.62	- (-) [-]	- (-) [-]	0 / 0
153.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [177.34]	-1.42 (0.00)	39.41	- (-) [-]	- (-) [-]	0 / 0
154.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
155.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	8.83	- (-) [-]	- (-) [-]	0 / 0
156.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [284.07]	97.91 (-)	153.09	3/1996 (-) [-]	- (-) [-]	0 / 0
157.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
158.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
159.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	127.39	- (-) [-]	- (-) [-]	0 / 0
160.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	49.46	3/2004 (-) [-]	- (-) [-]	0 / 0
161.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	32.68	3/1996 (-) [-]	- (-) [-]	0 / 0
162.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [108.00]	0.00 (-)	4.63	12/2009 (-) [-]	- (-) [-]	0 / 0
163.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [335.77]	102.77 (0.00)	12.15	- (-) [-]	- (-) [-]	0 / 0
164.	ARA-SASARAM	7/1997 (-)	120.00 (-) [120.00]	0.00 (-)	20.12	3/2006 (-) [-]	- (-) [-]	0 / 0
165.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.20	- (-) [-]	- (-) [-]	0 / 0
166.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [696.00]	48.00 (-)	88.60	3/2009 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
167.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
168.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
169.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
170.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
171.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
172.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	54.89	- (0/200) [-]	- (-) [-]	0 / 0
173.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	71.22	- (-) [-]	- (-) [-]	0 / 0
174.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	40.93	- (-) [-]	- (-) [-]	0 / 0
175.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
176.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
177.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.13	2/2009 (-) [-]	- (-) [-]	0 / 0
Total :			24884.93 (-) [35722.89]	10837.96 (-)	9568.71			0 / 0
ROAD TRANSPORT & HIGHWAYS								
178.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	281.20	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
179.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
180.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	219.72	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
181.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
Total :			501.78 (-) [1401.35]	899.57 (-)	512.19			0 / 9
SHIPPING & PORTS								
182.	CREATION OF	4/1993	587.41	243.70	652.44	4/1998	39	1 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MECHANISED COAL HANDLING FACILITIES AT P.PORT	(-)	(-) [831.11]	(-)		(-) [7/2001]	(-) [-]	
183.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	4/1993 (-)	593.90 (-) [1058.52]	464.62 (-)	816.11	4/1998 (-) [12/2001]	44 (-) [-]	2 / 6
184.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	8/1999 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 0
185.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	98.80	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
186.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
187.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	47.78	2/2003 (-) [6/2003]	4 (-) [-]	0 / 2
188.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	261.99	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
189.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
Total :			2788.99 (-) [3498.83]	709.84 (-)	2020.25			3 / 28
TELECOMMUNICATION								
190.	SAFE CABLE SYSTEM(VSNL)	12/1999 (-)	231.00 (-) [231.00]	0.00 (-)	144.74	12/2001 (-) [3/2002]	3 (-) [-]	2 / 4
Total :			231.00 (-) [231.00]	0.00 (-)	144.74			2 / 4
URBAN DEVELOPMENT								
191.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8155.00]	3295.00 (-)	1627.46	3/2005 (-) [9/2005]	6 (-) [6]	10 / 320
Total :			4860.00 (-) [8155.00]	3295.00 (-)	1627.46			10 / 320
All India :			133363.97 (-) [158103.65]	24739.68 (-)	51613.01			401 / 1533
NIC-MoS&PI(IPMD) [12/2001]								