

Sector-Wise number of on going projects in December, 2002

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	96
2.	RAILWAYS	89
3.	POWER	32
4.	PETROLEUM	25
5.	COAL	9
6.	SHIPPING & PORTS	6
7.	ATOMIC ENERGY	4
8.	MINES	2
9.	STEEL	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		270

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61
<u>June, 2002</u>				
<u>RAILWAYS</u>				
13.	GONDIA-CHANDAFORT GC(SCR)	158.83	12/1996	236.27
<u>July, 2002</u>				

	<u>COAL</u>			
14.	RAVINDERKHANI NEW TECH. UG (SCCL)	242.95	03/2003	23.07
	<u>FERTILISERS</u>			
15.	HALDIA FETILIZER PROJECT (HFC)	88.03	10/1976	830.00
	<u>POWER</u>			
16.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	03/2000	462.64
17.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	03/2000	473.18
	<u>RAILWAYS</u>			
18.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	226.40	03/1996	554.66
<u>August, 2002</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
19.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	135.42	06/1999	329.60
<u>September, 2002</u>				
	<u>POWER</u>			
20.	SIMHADRI TPP ST-I (NTPC)	3650.79	12/2002	2847.37
<u>October, 2002</u>				
	<u>PETROLEUM</u>			
21.	AUGMENTATION OF HBCPL (IOC)	472.00	02/2002	282.05
22.	ADDNL COMPRESSOR(ONGCL)	177.64	04/2002	96.63
	<u>SHIPPING & PORTS</u>			
23.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	151.29	07/2002	160.08
<u>November, 2002</u>				
	<u>POWER</u>			
24.	NORTH-EAST HVDC LINK(P.GRID)	671.56	12/2001	501.19
<u>December, 2002</u>				
	<u>STEEL</u>			
25.	10/11A BAILADILA DEPOSIT(NMDC)	430.50	08/1999	327.29
	<u>PETROLEUM</u>			
26.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	463.40	11/2000	19.51
27.	HYDROTREATING PLANT AT GUWAHATI (IOC)	497.00	05/2002	504.99
28.	BARAUNI REFINERY EXPANSION (IOC)	1803.00	05/2002	1532.16

Summary of projects on Flash Report for the month of December, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	273
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	4
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	270

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	62	79	63	11	55	270	23
Latest Approved	55	79	70	11	55	270	20

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	233	145496.93	160381.59	39491.28	24.62	14884.66	10.23
Revised	37	33606.02	36767.80	23049.44	62.69	3161.78	9.41
Total	270	179102.95	197149.39	62540.72	31.72	18046.44	10.08

IV. Milestones (Cumulative due and Achieved)

Total	1776
Achieved upto month	584

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>STEEL</u>							
1	10/11A BAILADILA DEPOSIT(NMDC) {Completed}	08/1995	430.50	08/1999	449.02	11/2002	327.29
<u>PETROLEUM</u>							
2	PRODUCT TERMINAL CIF,BINA,MP (BPCL) {Completed}	11/1997	463.40	11/2000	463.40	-NA-	19.51
3	HYDROTREATING PLANT AT	02/1999	497.00	05/2002	541.00	12/2002	504.99

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26285.00
2	COAL	9	7197.42	8072.93	8033.65
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	2	618.68	618.68	618.68
6	PETROLEUM	25	31067.89	31067.89	33012.73
7	POWER	32	39765.88	50388.79	54726.50
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	23973.49	26649.41	35136.64
10	ROAD TRANSPORT & HIGHWAYS	96	24267.11	24530.05	24601.33
11	SHIPPING & PORTS	6	2015.01	2015.01	1911.67
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		270	160981.41	179102.95	197149.39

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2712.00	1/2007 (-) [1/2007]	0 (-) [6]	30 / 102
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	548.00	10/2009 (-) [10/2007]	-24 (-) [-]	8 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	198.00	2/2008 (-) [2/2008]	0 (-) [-]	0 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1142.00	12/2008 (-) [12/2008]	0 (-) [-]	5 / 119
Total :			23903.06 (-) [26285.00]	2381.94 (-)	4600.00			43 / 371
COAL								
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	170.01	3/1994 (3/2000) [3/2003]	108 (36) [-]	2 / 2
6.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1126.91	3/2001 (5/2002) [3/2003]	24 (10) [-]	12 / 13
7.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.69	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
8.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	109.07	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 1
9.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	753.42	3/2003 (-) [3/2003]	0 (-) [-]	16 / 22
10.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1453.48	10/1996 (4/2003) [4/2003]	78 (0) [-]	5 / 8
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	43.37	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1068.59	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1106.74	3/2004 (-) [3/2004]	0 (-) [-]	7 / 9
Total :			7197.42 (-) [8033.65]	836.23 (-)	6195.28			50 / 66
FERTILISERS								
14.	NAMRUP PLANT	10/1997	350.00	159.40	311.74	5/2001	26	0 / 7

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [7/2003]	(17) [-]	
Total :			350.00 (-) [509.40]	159.40 (-)	311.74			0 / 7

MINES

15.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	154.87	2/2004 (-) [9/2003]	-5 (-) [-]	0 / 22
16.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1563.41	5/2002 (-) [1/2004]	20 (-) [-]	9 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1718.28			9 / 46

STEEL

17.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	7.02	8/2004 (-) [8/2004]	0 (-) [-]	1 / 2
18.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	16.16	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
Total :			618.68 (-) [618.68]	0.00 (-)	23.18			1 / 2

PETROLEUM

19.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [409.00]	-13.00 (-)	331.22	5/2003 (-) [1/2003]	-4 (-) [-]	18 / 20
20.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [432.00]	13.00 (-)	353.15	11/2002 (-) [3/2003]	4 (-) [-]	14 / 15
21.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [356.00]	13.00 (-)	303.51	5/2002 (-) [3/2003]	10 (-) [-]	25 / 33
22.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [178.16]	-150.89 (-)	90.63	3/2003 (-) [3/2003]	0 (-) [-]	2 / 4
23.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	37.11	7/2003 (-) [7/2003]	0 (-) [-]	3 / 6
24.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
25.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	848.58	7/2003 (-) [7/2003]	0 (-) [-]	43 / 81
26.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	172.22	8/2003 (-) [8/2003]	0 (-) [-]	29 / 42
27.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-)	0.00 (-)	123.27	1/2004 (-)	0 (-)	4 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[309.08]			[1/2004]	[-]	
28.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	79.31	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
29.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	55.00	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
30.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	159.20	3/2004 (-) [8/2004]	5 (-) [-]	8 / 10
31.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	9.53	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
32.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	329.54	9/2003 (-) [10/2004]	13 (-) [-]	31 / 72
33.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	80.85	8/2004 (-) [11/2004]	3 (-) [-]	20 / 52
34.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.97]	26.37 (-)	42.67	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
35.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	244.78	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
36.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	268.04	8/2005 (-) [7/2005]	-1 (-) [-]	0 / 10
37.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	376.58	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
38.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.17	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
39.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
40.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.03	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
41.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	129.72	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
42.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	14.71	5/2003 (-) [-]	- (-) [-]	0 / 0
43.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [-]	- (-) [-]	0 / 0
Total :			31067.89 (-) [33012.73]	1944.84 (-)	4137.41			197 / 366
POWER								
44.	TEHRI TR.	3/1994	421.00	281.97	506.07	3/1999	45	2 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM(P.GRID)	(7/2002)	(702.97) [702.97]	(0.00)		(12/2002) [12/2002]	(0) [-]	
45.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	307.93	2/2003 (-) [2/2003]	0 (-) [-]	9 / 15
46.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [210.10]	-27.28 (-)	188.85	1/2004 (-) [3/2003]	-10 (-) [-]	10 / 16
47.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	87.18	4/2003 (-) [5/2003]	1 (-) [-]	8 / 16
48.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	92.33	3/2000 (-) [5/2003]	38 (-) [-]	12 / 17
49.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [2998.32]	-88.41 (-)	2525.33	1/2003 (-) [6/2003]	5 (-) [-]	11 / 16
50.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [150.27]	-31.67 (-)	100.64	7/2003 (-) [7/2003]	0 (-) [-]	12 / 15
51.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4744.55	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
52.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6978.54	4/1996 (3/2002) [12/2003]	92 (21) [-]	28 / 52
53.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3544.72	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 7
54.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	26.21	2/2004 (-) [1/2004]	-1 (-) [-]	5 / 30
55.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	65.48	10/2003 (-) [2/2004]	4 (-) [-]	6 / 18
56.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	17.96	6/2004 (-) [4/2004]	-2 (-) [-]	4 / 18
57.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1431.57	5/2004 (-) [5/2004]	0 (-) [-]	2 / 4
58.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	-	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
59.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.19]	106.18 (-)	97.43	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
60.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
61.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	20.21	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
63.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	808.76	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
64.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.82]	-40.00 (-)	14.65	2/2003 (-) [6/2005]	28 (-) [-]	3 / 17
65.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	33.24	8/2005 (-) [8/2005]	0 (-) [-]	6 / 24
66.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	352.37	8/2005 (-) [8/2005]	0 (-) [-]	21 / 39
67.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2835.38	2/2006 (-) [2/2006]	0 (-) [-]	54 / 94
68.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	81.66	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
69.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	420.78	5/2006 (-) [5/2006]	0 (-) [-]	21 / 64
70.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	73.49	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
71.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
72.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	596.95	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
73.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	259.97	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
74.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	19.99	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
75.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	152.07	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			39765.88 (-) [54726.50]	14960.62 (-)	26384.31			261 / 587
HEALTH & FW								
76.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	90.56	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
77.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	55.07	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 9
Total :			140.92 (-)	550.92 (-)	145.63			2 / 9

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[691.84]					
RAILWAYS								
78.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
79.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	112.38	12/1998 (3/2001) [3/2003]	51 (24) [-]	0 / 0
80.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [255.00]	90.00 (115.75)	258.09	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
81.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	288.35	3/2000 (-) [3/2003]	36 (-) [-]	0 / 0
82.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
83.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	55.29	- (-) [3/2003]	- (-) [-]	0 / 0
84.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	447.99	3/2002 (-) [12/2003]	21 (-) [3]	0 / 0
85.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	52.79	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
86.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	93.37	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
87.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	487.90	- (-) [3/2004]	- (-) [-]	0 / 0
88.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [274.41]	230.69 (-)	215.09	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
89.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	127.31	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
90.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [106.90]	17.90 (-)	106.90	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
91.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0
92.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	357.48	3/2003 (-) [3/2004]	12 (-) [-]	0 / 0
93.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [139.69]	0.00 (-)	97.40	- (-) [3/2004]	- (-) [12]	0 / 0
94.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	255.52	3/1995 (-) [3/2004]	108 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [446.00]	396.00 (334.00)	412.68	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
96.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	26.68	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
97.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	322.07	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
98.	SECUNDERABAD-MUDKhed-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [287.83]	189.41 (11.55)	150.03	- (-) [3/2005]	- (-) [-]	0 / 0
99.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [326.00]	139.84 (-)	200.64	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
100.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	302.51	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
101.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	154.11	- (-) [3/2005]	- (-) [-]	0 / 0
102.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
103.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	29.97	- (-) [3/2005]	- (-) [-]	0 / 0
104.	ADILABAD-MUDKhed GC(SCR)	8/1996 (-)	117.97 (-) [142.22]	24.25 (-)	8.13	- (-) [3/2005]	- (-) [-]	0 / 0
105.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	1.16	- (-) [3/2005]	- (-) [-]	0 / 0
106.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
107.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
108.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [520.00]	55.01 (-)	149.38	4/2004 (-) [12/2006]	32 (-) [16]	0 / 0
109.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	208.38	3/2007 (-) [3/2007]	0 (-) [12]	0 / 0
110.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0
111.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	541.85	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
112.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	37.71	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.10	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
114.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.67	- (-) [-]	- (-) [-]	0 / 0
115.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
116.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	62.11	- (-) [-]	- (-) [-]	0 / 0
117.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [170.47]	-13.53 (-)	24.80	- (-) [-]	- (-) [-]	0 / 0
118.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
119.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [134.80]	-20.86 (-)	16.28	- (-) [-]	- (-) [-]	0 / 0
120.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	37.22	3/1996 (-) [-]	- (-) [-]	0 / 0
121.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	81.06	3/1994 (-) [-]	- (-) [-]	0 / 0
122.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [263.91]	83.91 (-)	136.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
123.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	60.05	- (-) [-]	- (-) [-]	0 / 0
124.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	253.18	3/2004 (-) [-]	- (-) [-]	0 / 0
125.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [329.02]	104.02 (7.19)	157.90	3/2001 (-) [-]	- (-) [-]	0 / 0
126.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	148.59	3/2000 (-) [-]	- (-) [-]	0 / 0
127.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [359.80]	247.27 (-)	81.60	3/1996 (-) [-]	- (-) [-]	0 / 0
128.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.64	2/2009 (-) [-]	- (-) [-]	0 / 0
129.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [499.22]	173.75 (-)	167.83	3/2004 (6/2000) [-]	- (-) [-]	0 / 0
130.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	62.74	- (0/200) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.52	- (-) [-]	- (-) [-]	0 / 0
132.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
133.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [294.69]	32.69 (-138.70)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0
134.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
135.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	12.68	5/2008 (-) [-]	- (-) [-]	0 / 0
136.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	4.42	- (-) [-]	- (-) [-]	0 / 0
137.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	80.79	- (-) [-]	- (-) [-]	0 / 0
138.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	47.66	- (-) [-]	- (-) [-]	0 / 0
139.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
140.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
141.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	5.27	7/2006 (-) [-]	- (-) [-]	0 / 0
142.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [460.00]	82.68 (-)	8.27	- (-) [-]	- (-) [-]	0 / 0
143.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [598.98]	203.98 (-)	107.37	- (-) [-]	- (-) [-]	0 / 0
144.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
145.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
146.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [175.30]	54.40 (0.00)	65.60	6/1999 (-) [-]	- (-) [-]	0 / 0
147.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [131.47]	-271.92 (-)	222.83	3/2000 (-) [-]	- (-) [-]	0 / 0
148.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [163.49]	-238.32 (-)	20.68	3/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	56.20	- (12/1996) [-]	- (-) [-]	0 / 0
150.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
151.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	12.92	12/2009 (-) [-]	- (-) [-]	0 / 0
152.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	3.07	- (-) [-]	- (-) [-]	0 / 0
153.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
154.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.00]	843.00 (89.99)	136.29	3/2009 (-) [-]	- (-) [-]	0 / 0
155.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
156.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	19.79	- (-) [-]	- (-) [-]	0 / 0
157.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	1.24	- (-) [-]	- (-) [-]	0 / 0
158.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
159.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [-]	- (-) [-]	0 / 0
160.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
161.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
162.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	61.84	- (-) [-]	- (-) [-]	0 / 0
163.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
164.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [383.15]	0.00 (-)	0.49	- (-) [-]	- (-) [-]	0 / 0
165.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	2.73	- (-) [-]	- (-) [-]	0 / 0
166.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-)	84.64 (-)	5.81	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[162.87]			[-]	[-]	
Total :			23973.49 (-) [35136.64]	11163.15 (-)	8649.40			0 / 0
ROAD TRANSPORT & HIGHWAYS								
167.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	48.22	7/2004 (-) [12/2002]	-19 (-) [-]	0 / 0
168.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [208.00]	-114.50 (-169.00)	178.70	5/2002 (-) [12/2002]	7 (-) [-]	0 / 0
169.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	129.90	8/2002 (-) [12/2002]	4 (-) [-]	0 / 0
170.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [103.35]	-34.25 (-)	93.03	11/2002 (-) [2/2003]	3 (-) [-]	0 / 0
171.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	49.02	2/2004 (-) [2/2003]	-12 (-) [-]	0 / 0
172.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	100.50	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
173.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	160.80	10/2003 (-) [6/2003]	-4 (-) [-]	0 / 0
174.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	101.40	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
175.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	40.45	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
176.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	39.08	12/2003 (-) [6/2003]	-6 (-) [-]	0 / 0
177.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	101.60	3/2004 (-) [6/2003]	-9 (-) [-]	0 / 0
178.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	21.74	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
179.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	22.34	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
180.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	74.78	1/2004 (-) [7/2003]	-6 (-) [-]	0 / 0
181.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	168.90	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
182.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	34.98	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	91.87	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
184.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	42.24	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
185.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	52.76	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
186.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.50]	-0.05 (-)	66.41	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
187.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	97.62	12/2004 (-) [9/2003]	-15 (-) [-]	0 / 0
188.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	144.10	12/2003 (-) [9/2003]	-3 (-) [-]	0 / 0
189.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	45.84	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
190.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	155.60	3/2004 (-) [9/2003]	-6 (-) [-]	0 / 0
191.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	142.90	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
192.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	57.30	5/2004 (-) [10/2003]	-7 (-) [-]	0 / 0
193.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	106.90	4/2003 (-) [10/2003]	6 (-) [-]	0 / 0
194.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	42.01	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
195.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	86.44	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
196.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	48.45	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
197.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	43.18	4/2004 (-) [10/2003]	-6 (-) [-]	0 / 0
198.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	46.43	5/2004 (-) [10/2003]	-7 (-) [-]	0 / 0
199.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	59.89	1/2004 (-) [10/2003]	-3 (-) [-]	0 / 0
200.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	59.67	2/2004 (-) [11/2003]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	49.87	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
202.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	42.80	5/2004 (-) [11/2003]	-6 (-) [-]	0 / 0
203.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	10.96	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
204.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	2.22	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
205.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	19.63	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
206.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	384.80	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
207.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	68.08	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
208.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	57.71	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
209.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	102.80	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
210.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	62.90	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
211.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	50.74	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
212.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	93.65	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
213.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	43.25	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
214.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	2.93	11/2004 (-) [12/2003]	-11 (-) [-]	0 / 0
215.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	46.91	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
216.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	37.27	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
217.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	47.38	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
218.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	83.19	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	52.12	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
220.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	23.84	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
221.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	104.40	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
222.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	88.09	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
223.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	34.21	2/2004 (-) [12/2003]	-2 (-) [-]	0 / 0
224.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	56.16	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
225.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	35.26	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
226.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	83.68	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
227.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	70.05	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
228.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	65.06	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
229.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	55.60	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
230.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	49.63	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
231.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	59.88	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
232.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	34.13	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
233.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	76.20	3/2005 (-) [12/2003]	-15 (-) [-]	0 / 0
234.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	184.00	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
235.	AHMEDABAD-VADODARA EXPRESSWAY (GQ)	1/1986 (-)	128.40 (137.20) [530.00]	401.60 (392.80)	284.30	12/1991 (12/1991) [12/2003]	144 (144) [-]	0 / 0
236.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	75.67	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
237.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	45.03	2/2005 (-) [12/2003]	-14 (-) [-]	0 / 0
238.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	29.34	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
239.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	44.91	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
240.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	19.11	8/2004 (-) [12/2003]	-8 (-) [-]	0 / 0
241.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	41.67	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
242.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
243.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	52.22	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
244.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	115.10	12/2004 (-) [12/2003]	-12 (-) [-]	0 / 0
245.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	169.00	6/2001 (6/2001) [2/2004]	32 (32) [-]	0 / 0
246.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	40.84	3/2005 (-) [3/2004]	-12 (-) [-]	0 / 0
247.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	97.28	3/2005 (-) [3/2004]	-12 (-) [-]	0 / 0
248.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	53.07	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
249.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	41.78	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
250.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	10.12	2/2005 (-) [6/2004]	-8 (-) [-]	0 / 0
251.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
252.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	13.67	3/2005 (-) [7/2004]	-8 (-) [-]	0 / 0
253.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	54.03	7/2004 (-) [7/2004]	0 (-) [-]	0 / 0
254.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR)	4/2000 (-)	182.52 (-)	3.00 (-)	74.79	6/2004 (-)	2 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PRADESH)		[185.52]			[8/2004]	[-]	
255.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	25.95	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
256.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	24.35	3/2005 (-) [9/2004]	-6 (-) [-]	0 / 0
257.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	59.89	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
258.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	0.59	6/2005 (-) [12/2004]	-6 (-) [-]	0 / 0
259.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	12.00	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
260.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
261.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	3.90	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
262.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	29.80	10/2005 (-) [7/2005]	-3 (-) [-]	0 / 0
Total :			24267.11 (-) [24601.33]	334.22 (-)	6545.73			0 / 0
SHIPPING & PORTS								
263.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	7/1999 (-)	236.50 (-) [130.00]	-106.50 (-)	125.06	1/2002 (-) [2/2003]	13 (-) [-]	0 / 0
264.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	278.29	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
265.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.38	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
266.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	103.06	2/2003 (-) [2/2004]	12 (-) [2]	0 / 2
267.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.75	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
268.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	183.11	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
Total :			2015.01 (-) [1911.67]	-103.34 (-)	741.65			0 / 2
TELECOMMUNICATION								
269.	NATIONAL RADIO	8/2000	279.97	0.00	1.65	12/2004	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	(-)	(-) [279.97]	(-)		(-) [12/2004]	(-) [-]	
Total :			279.97 (-) [279.97]	0.00 (-)	1.65			0 / 0
<u>URBAN DEVELOPMENT</u>								
270.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	3086.46	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	3086.46			21 / 320
<u>All India :</u>			160981.41 (-) [197149.39]	36167.98 (-)	62540.72			584 / 1776
NIC-MoS&PI(IPMD) [12/2002]								