

Sector-Wise number of on going projects in January, 2002

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	93
2.	PETROLEUM	33
3.	POWER	30
4.	COAL	12
5.	SHIPPING & PORTS	8
6.	ROAD TRANSPORT & HIGHWAYS	4
7.	ATOMIC ENERGY	3
8.	FERTILISERS	2
9.	MINES	2
10.	HEALTH & FW	2
11.	STEEL	1
12.	URBAN DEVELOPMENT	1
Total		191

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57
<u>June, 2001</u>				
	<u>FINANCE</u>			
4.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	03/1992	268.19
	<u>PETROLEUM</u>			
5.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	1229.45	04/2001	1075.59
	<u>POWER</u>			
6.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	04/1996	1343.73
<u>August, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
7.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	133.98	04/1996	256.33
8.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	82.75	09/1998	240.73
9.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	298.50	06/1999	374.00
10.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	88.26	03/2000	125.41
<u>September, 2001</u>				
	<u>FERTILISERS</u>			
11.	NANGAL UREA EXPANSION (NFL)	135.13	05/2001	128.24
	<u>POWER</u>			
12.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	444.67	11/1999	44.60

	<u>RAILWAYS</u>			
13.	JOGIGHOPA-GUWAHATI(NFR)	117.30	06/1994	698.33
<u>October, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
14.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	117.73	05/1997	292.28
15.	IMP. OF NH-2 IN JHARKHAND (NHAI)	127.89	06/1999	184.20
16.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	143.35	06/1999	196.10
	<u>TELECOMMUNICATION</u>			
17.	INMARSAT-P(VSNL)	546.00	09/2000	550.44
<u>December, 2001</u>				
	<u>MINES</u>			
18.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	1664.60	03/2001	1231.66
	<u>RAILWAYS</u>			
19.	QUILON-TRIVANDRUM CENTRAL(LD),SR	45.76	12/1993	129.23
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
20.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	102.97	03/1997	243.06
21.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	166.71	07/1998	362.23
22.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	322.50	05/2002	78.67
<u>January, 2002</u>				
	<u>RAILWAYS</u>			
23.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	200.00	12/1995	718.00
	<u>TELECOMMUNICATION</u>			
24.	SAFE CABLE SYSTEM(VSNL)	231.00	12/2001	144.74

Summary of projects on Flash Report for the month of January, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	196
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	191

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	58	12	54	11	56	191	30
Latest Approved	55	11	59	10	56	191	29

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	158	119316.12	124438.93	30844.42	24.79	5122.81	4.29
Revised	33	30711.36	36105.44	21062.05	58.33	5394.08	17.56
Total	191	150027.48	160544.37	51906.47	32.33	10516.89	7.01

IV. Milestones (Cumulative due and Achieved)

Total	1511
Achieved upto month	428

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>RAILWAYS</u>							
1	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR) {Completed}	04/1992	200.00	12/1995	718.00	09/1998	718
<u>TELECOMMUNICATION</u>							
2	SAFE CABLE SYSTEM(VSNL) {Completed}	12/1999	231.00	12/2001	231.00	03/2002	144.74

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>MINES</u>						
1	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	02/2001	480.00	02/2004	480.00	02/2004
<u>POWER</u>						
2	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	01/2002	109.77	01/2005	109.77	01/2005

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>PETROLEUM</u>							
1	REFINERY MODERNISATION(BPCL)	1592.65	1592.65	09/2003	06/2004	07/2004	1
<u>RAILWAYS</u>							
2	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	165.00	252.00	03/1994	12/2001	03/2002	3
<u>SHIPPING & PORTS</u>							
3	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	236.50	01/2002	01/2002	10/2002	9
<i>Number of projects reporting additional delay = 3</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	11098.00
2	COAL	12	7972.49	8667.89	8616.47
3	FERTILISERS	2	438.03	791.36	1299.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	1	430.50	430.50	450.00
6	PETROLEUM	33	33370.43	33355.28	33262.65
7	POWER	30	34961.63	45763.91	53144.00
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	93	24684.93	25620.51	35739.85
10	ROAD TRANSPORT & HIGHWAYS	4	501.78	710.22	1401.35
11	SHIPPING & PORTS	8	2788.99	2788.99	3498.83
12	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		191	133522.74	150027.48	160544.37

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [125.00]	- 13046.00 (-)	-	12/2008 (-) [3/2003]	-69 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2066.00	1/2007 (-) [7/2006]	-6 (-) [-]	13 / 102
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			20831.06 (-) [11098.00]	-9733.06 (-)	2066.00			13 / 102
<u>COAL</u>								
4.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	369.70	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 1
5.	PAREJ OC(CCL)	3/1993 (12/2001)	116.19 (162.88) [162.88]	46.69 (0.00)	125.61	3/1998 (3/2002) [3/2002]	48 (0) [-]	0 / 3
6.	GOUTHAMKHANI OC (SCCL)	6/1995 (11/2001)	415.93 (159.74) [159.74]	-256.19 (0.00)	118.94	3/2002 (3/2002) [3/2002]	0 (0) [-]	0 / 2
7.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	895.48	3/2001 (5/2002) [7/2002]	16 (2) [-]	7 / 13
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	169.40	3/1994 (3/2000) [3/2003]	108 (36) [-]	0 / 2
9.	SATGRAM UG(ECL)	5/1979 (9/1990)	26.37 (148.26) [118.87]	92.50 (-29.39)	110.98	3/1989 (3/1995) [3/2003]	168 (96) [-]	0 / 1
10.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	622.80	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
11.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	20.75	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
12.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1374.57	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	979.99	3/2004 (-) [3/2004]	0 (-) [-]	2 / 9
14.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1019.92	3/1998 (3/1998) [3/2004]	72 (72) [-]	2 / 5
15.	JHARKHAND OC(CCL)	10/1998	110.89	0.00	40.78	3/2004	0	0 / 4

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [110.89]	(-)		(-) [3/2004]	(-) [-]	
Total :			7972.49 (-) [8616.47]	643.98 (-)	5848.92			25 / 70

FERTILISERS

16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	206.61	5/2001 (2/2002) [10/2002]	17 (8) [-]	0 / 0
17.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	1036.61			0 / 0

MINES

18.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1202.23	5/2002 (-) [11/2002]	6 (-) [-]	2 / 24
19.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	63.75	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
Total :			2541.98 (-) [2541.98]	0.00 (-)	1265.98			2 / 24

STEEL

20.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [450.00]	19.50 (-)	277.18	8/1999 (-) [7/2002]	35 (-) [-]	6 / 32
Total :			430.50 (-) [450.00]	19.50 (-)	277.18			6 / 32

PETROLEUM

21.	KONDAPALLY-LANCO PIPELINE(GAIL)	10/2000 (-)	299.50 (-) [200.00]	-99.50 (-)	156.68	4/2002 (-) [8/2001]	-8 (-) [-]	9 / 10
22.	FCCU AT HALDIA(IOC)	2/1999 (-)	507.00 (-) [480.00]	-27.00 (-)	373.07	2/2002 (-) [9/2001]	-5 (-) [-]	11 / 11
23.	INSITU COMBUSTION, BALOL(ONGC)	10/1995 (-)	133.64 (118.49) [118.08]	-15.56 (-0.41)	97.98	7/1997 (-) [11/2001]	52 (-) [-]	0 / 1
24.	ZA WELL PLATFORM(ONGCL)	12/1999 (-)	302.24 (-) [302.24]	0.00 (-)	57.81	12/2001 (-) [12/2001]	0 (-) [-]	3 / 6
25.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [120.00]	-78.02 (-)	80.45	12/2001 (-) [2/2002]	2 (-) [-]	0 / 0
26.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [294.00]	-178.00 (-)	287.00	2/2002 (-) [2/2002]	0 (-) [-]	1 / 8
27.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	82.06	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[177.64]			[4/2002]	[-]	
28.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [522.00]	25.00 (-)	437.03	5/2002 (-) [5/2002]	0 (-) [-]	27 / 29
29.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	1191.82	5/2002 (-) [5/2002]	0 (-) [-]	33 / 42
30.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	228.71	5/2002 (-) [5/2002]	0 (-) [-]	20 / 34
31.	VVPL EXTENSION TO SECUNDERABAD (HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	271.96	6/2002 (-) [6/2002]	0 (-) [-]	21 / 27
32.	CATALYTIC DEWAXING UNIT, HALDIA (IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	103.45	5/2003 (-) [6/2002]	-11 (-) [-]	13 / 20
33.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE (IOCL)	8/2000 (-)	1734.00 (-) [1734.00]	0.00 (-)	27.62	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
34.	NEW SOLVENT DEWAXING UNIT (IOC), DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	269.80	11/2002 (-) [12/2002]	1 (-) [-]	9 / 15
35.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [329.05]	0.00 (-)	17.40	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
36.	CONSTRUCTION OF POL TERMINAL FOR ERIP, PARADIP (IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	16.35	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
37.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	141.24	7/2003 (-) [7/2003]	0 (-) [-]	19 / 83
38.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	21.31	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
39.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	0.65	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
40.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	3.47	8/2003 (-) [8/2003]	0 (-) [-]	6 / 42
41.	ADDNL DEV I HEERA & SOUTH HEERA (ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	22.15	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
42.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	69.00	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
43.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	40.43	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
44.	REFINERY MODERNISATION (BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	76.16	9/2003 (-) [7/2004]	10 (-) [1]	10 / 19
45.	INTEGRATED PARA-	6/1999	4228.00	876.00	178.69	8/2005	-12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	XYLENE(IOCL)	(-)	(-) [5104.00]	(-)		(-) [8/2004]	(-) [-]	
46.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [557.00]	-926.00 (-)	5.35	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
47.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	21.70	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
48.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
49.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
50.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [348.10]	3.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
51.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
52.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3365.00]	0.00 (-)	95.73	1/2005 (-) [-]	- (-) [-]	0 / 0
53.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	104.56	- (-) [-]	- (-) [-]	0 / 0
Total :			33370.43 (-) [33262.65]	-107.78 (-)	4499.14			188 / 407

POWER

54.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	4/1987 (-)	312.78 (774.12) [1455.45]	1142.67 (681.33)	1398.45	8/1994 (3/1998) [3/2002]	91 (48) [-]	7 / 7
55.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3647.78	3/1999 (-) [3/2002]	36 (-) [-]	1 / 16
56.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [683.80]	62.23 (-)	349.96	3/2000 (-) [7/2002]	28 (-) [-]	1 / 4
57.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [658.92]	179.41 (-)	361.05	3/2000 (-) [7/2002]	28 (-) [-]	3 / 6
58.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	298.16	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
59.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2345.07	12/2002 (-) [12/2002]	0 (-) [-]	25 / 36
60.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [702.97]	281.97 (-)	445.65	3/1999 (-) [12/2002]	45 (-) [-]	2 / 11
61.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	86.62	2/2003 (-) [2/2003]	0 (-) [-]	4 / 15

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
63.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	6.57	4/2003 (-) [4/2003]	0 (-) [-]	5 / 16
64.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	1107.79	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
65.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	57.64	7/2003 (-) [7/2003]	0 (-) [-]	4 / 15
66.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	15.38	10/2003 (-) [10/2003]	0 (-) [-]	2 / 18
67.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4228.67]	4045.22 (668.90)	3084.22	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 6
68.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	50.27	1/2004 (-) [12/2003]	-1 (-) [-]	4 / 16
69.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6106.71	4/1996 (3/2002) [12/2003]	92 (21) [-]	10 / 11
70.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	34.25	3/2000 (-) [12/2003]	45 (-) [-]	8 / 16
71.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	-	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
72.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	952.56	5/2004 (-) [5/2004]	0 (-) [-]	1 / 5
73.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	19.83	9/2003 (-) [12/2004]	15 (-) [-]	2 / 18
74.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
75.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
76.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	560.93	10/1998 (3/2005) [3/2005]	77 (0) [-]	8 / 25
77.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	130.45	8/2005 (-) [8/2005]	0 (-) [-]	15 / 39
78.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	1610.35	2/2006 (-) [2/2006]	0 (-) [-]	32 / 94
79.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	66.85	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
80.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	244.12	5/2006 (-) [5/2006]	0 (-) [-]	12 / 64
81.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	58.35	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
82.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	307.94	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
83.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	16.37	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			34961.63 (-) [53144.00]	18182.37 (-)	23363.32			178 / 514
HEALTH & FW								
84.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	87.34	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
85.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	39.18	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 5
Total :			140.92 (-) [691.84]	550.92 (-)	126.52			2 / 5
RAILWAYS								
86.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
87.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
88.	DIVA-VASAI ROAD(LD),CR	4/1995 (-)	90.00 (-) [157.00]	67.00 (-)	148.25	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
89.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	354.38	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
90.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	57.70	- (-) [12/2001]	- (-) [-]	0 / 0
91.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	98.06	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
92.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	250.39	3/1994 (-) [3/2002]	96 (-) [3]	0 / 0
93.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
94.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	76.46	- (-) [3/2002]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	387.21	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
96.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	34.78	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0
97.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	384.17	- (-) [6/2002]	- (-) [-]	0 / 0
98.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	237.78	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
99.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
100.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [125.00]	36.00 (-)	39.51	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
101.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
102.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	214.82	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
103.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	248.11	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
104.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [226.19]	189.39 (120.28)	127.11	- (-) [3/2003]	- (-) [-]	0 / 0
105.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	140.02	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
106.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	33.39	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
107.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
108.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	45.42	- (-) [3/2003]	- (-) [-]	0 / 0
109.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	168.42	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
110.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
111.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [445.95]	395.95 (333.95)	368.63	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
112.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [177.34]	-1.42 (0.00)	40.95	- (-) [3/2003]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	89.50	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
114.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	33.91	- (12/1996) [6/2003]	- (78) [-]	0 / 0
115.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	283.70	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
116.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.32]	348.82 (-)	267.04	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
117.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [263.79]	142.89 (-)	51.71	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
118.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	104.15	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
119.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	4.42	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
120.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	98.22	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
121.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	22.06	- (-) [3/2005]	- (-) [-]	0 / 0
122.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	157.22	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
123.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	27.78	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
124.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	7.83	- (-) [6/2006]	- (-) [-]	0 / 0
125.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	368.42	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
126.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
127.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
128.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
129.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [696.00]	48.00 (-)	88.60	3/2009 (-) [-]	- (-) [-]	0 / 0
130.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	55.48	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
132.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	41.32	- (-) [-]	- (-) [-]	0 / 0
133.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	54.89	- (0/200) [-]	- (-) [-]	0 / 0
134.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	9.34	- (-) [-]	- (-) [-]	0 / 0
135.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
136.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	4.13	- (-) [-]	- (-) [-]	0 / 0
137.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	72.67	- (-) [-]	- (-) [-]	0 / 0
138.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	45.01	- (-) [-]	- (-) [-]	0 / 0
139.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
140.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
141.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.20	2/2009 (-) [-]	- (-) [-]	0 / 0
142.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
143.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.05]	-3.06 (-)	73.30	3/1996 (-) [-]	- (-) [-]	0 / 0
144.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.65	- (-) [-]	- (-) [-]	0 / 0
145.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
146.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	20.36	3/2006 (-) [-]	- (-) [-]	0 / 0
147.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
148.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	127.39	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	AGRAFORT-BANDIKUI, GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	13.82	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
150.	BAGAHA-CHITANI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
151.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	277.33	12/1996 (-) [-]	- (-) [-]	0 / 0
152.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	13.96	3/1996 (-) [-]	- (-) [-]	0 / 0
153.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	12.55	- (-) [-]	- (-) [-]	0 / 0
154.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	0.50	- (-) [-]	- (-) [-]	0 / 0
155.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
156.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
157.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	2.96	5/2008 (-) [-]	- (-) [-]	0 / 0
158.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	50.26	- (-) [-]	- (-) [-]	0 / 0
159.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	49.46	3/2004 (-) [-]	- (-) [-]	0 / 0
160.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [450.69]	225.69 (-)	123.93	3/2001 (-) [-]	- (-) [-]	0 / 0
161.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
162.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	32.68	3/1996 (-) [-]	- (-) [-]	0 / 0
163.	MADURAI-RAMESWARAM(GC),SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	3.81	7/2006 (-) [-]	- (-) [-]	0 / 0
164.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [284.07]	97.91 (-)	153.74	3/1996 (-) [-]	- (-) [-]	0 / 0
165.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
166.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
167.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
168.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [225.42]	117.42 (-)	4.63	12/2009 (-) [-]	- (-) [-]	0 / 0
169.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [397.80]	297.80 (-)	-	- (-) [-]	- (-) [-]	0 / 0
170.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	146.80	3/2000 (-) [-]	- (-) [-]	0 / 0
171.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
172.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [330.50]	97.50 (-5.27)	12.41	- (-) [-]	- (-) [-]	0 / 0
173.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.20	- (-) [-]	- (-) [-]	0 / 0
174.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	0.82	- (-) [-]	- (-) [-]	0 / 0
175.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.03	- (-) [-]	- (-) [-]	0 / 0
176.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	29.00	- (3/2000) [-]	- (-) [-]	0 / 0
177.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
178.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			24684.93 (-) [35739.85]	11054.92 (-)	9100.81			0 / 0

ROAD TRANSPORT & HIGHWAYS

179.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	300.80	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
180.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
181.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	219.72	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
182.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
Total :			501.78 (-)	899.57 (-)	531.79			0 / 9

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1401.35]					
<u>SHIPPING & PORTS</u>								
183.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	4/1993 (-)	587.41 (-) [831.11]	243.70 (-)	652.44	4/1998 (-) [7/2001]	39 (-) [-]	1 / 20
184.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	8/1999 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 0
185.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	4/1993 (-)	593.90 (-) [1058.52]	464.62 (-)	816.11	4/1998 (-) [12/2001]	44 (-) [-]	2 / 6
186.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
187.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	102.33	1/2002 (-) [10/2002]	9 (-) [9]	0 / 0
188.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	47.78	2/2003 (-) [6/2003]	4 (-) [-]	0 / 2
189.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	261.99	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
190.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
Total :			2788.99 (-) [3498.83]	709.84 (-)	2023.78			3 / 28
<u>URBAN DEVELOPMENT</u>								
191.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	1766.42	3/2005 (-) [9/2005]	6 (-) [-]	11 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	1766.42			11 / 320
All India :			133522.74 (-) [160544.37]	27021.63 (-)	51906.47			428 / 1511
NIC-MoS&PI(IPMD) [1/2002]								