

Sector-Wise number of on going projects in July, 2001

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	89
2.	PETROLEUM	27
3.	POWER	27
4.	ROAD TRANSPORT & HIGHWAYS	14
5.	COAL	12
6.	SHIPPING & PORTS	7
7.	FERTILISERS	3
8.	MINES	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	ATOMIC ENERGY	1
12.	STEEL	1
13.	URBAN DEVELOPMENT	1
Total		188

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57
<u>June, 2001</u>				
	<u>FINANCE</u>			
4.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	03/1992	268.19
	<u>PETROLEUM</u>			
5.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	1229.45	04/2001	1075.59
	<u>POWER</u>			
6.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	04/1996	1343.73

Summary of projects on Flash Report for the month of July, 2001

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	191
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	0
Number of Projects Added in Current Month :	0
Number of Projects in Current Month :	188

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	58	10	49	10	61	188	31
Latest Approved	57	9	52	9	61	188	30

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	155	99307.79	116932.79	31471.60	26.91	17625.00	17.75
Revised	33	29193.79	36563.05	19117.03	52.29	7369.26	25.24
Total	188	128501.58	153495.84	50588.63	32.96	24994.26	19.45

IV. Milestones (Cumulative due and Achieved)

Total	1588
Achieved upto month	206

V. List of projects Completed/ Dropped/ Frozen during current month

There is no project under this category during the Current Month.

VI. List of projects added

There is no project under this category during the Current Month.

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>MINES</u>							
1	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	1664.60	1664.60	03/2001	06/2001	08/2001	2
<u>PETROLEUM</u>							
2	REFINERY MODERNISATION(BPCL)	1592.65	1592.65	09/2003	09/2003	03/2004	6
3	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	150.00	12/2001	08/2001	02/2002	6
<i>Number of projects reporting additional delay = 3</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	1	3447.06	6421.00	8949.00
2	COAL	12	7972.49	8726.25	8706.24
3	FERTILISERS	3	573.16	767.09	1434.53
4	MINES	2	3726.58	3726.58	3726.58
5	STEEL	1	430.50	430.50	482.77
6	PETROLEUM	27	30590.28	30575.13	30640.00
7	POWER	27	29967.89	41618.32	48100.50
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	23522.01	24580.64	34344.65
10	ROAD TRANSPORT & HIGHWAYS	14	2086.42	2667.86	4118.52
11	SHIPPING & PORTS	7	2659.37	2659.37	3369.21
12	TELECOMMUNICATION	2	777.00	777.00	777.00
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8155.00
<i>Grand Total</i>		188	110753.68	128501.58	153495.84

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [8949.00]	5501.94 (2528.00)	1782.00	1/2007 (-) [7/2006]	-6 (-) [-]	3 / 106
Total :			3447.06 (-) [8949.00]	5501.94 (-)	1782.00			3 / 106
<u>COAL</u>								
2.	GOUTHAMKHANI OC (SCCL)	6/1995 (-)	415.93 (-) [158.24]	-257.69 (-)	115.22	3/2002 (-) [3/2002]	0 (-) [-]	0 / 8
3.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	367.31	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 1
4.	PAREJ OC(CCL)	3/1993 (3/1993)	116.19 (-) [162.88]	46.69 (-)	113.76	3/1998 (-) [3/2002]	48 (-) [-]	0 / 3
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	169.09	3/1994 (3/2000) [3/2002]	96 (24) [-]	0 / 2
6.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1107.93]	75.12 (-)	501.43	3/2003 (-) [4/2002]	-11 (-) [-]	9 / 22
7.	TPS-I EXP.(NLC)	2/1996 (-)	1590.58 (-) [1438.09]	-152.49 (-)	789.24	3/2001 (-) [5/2002]	14 (-) [-]	2 / 13
8.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.18	3/2003 (-) [3/2003]	0 (-) [-]	0 / 16
9.	SATGRAM UG(ECL)	5/1979 (9/1990)	26.37 (148.26) [118.87]	92.50 (-29.39)	112.04	3/1989 (3/1995) [3/2003]	168 (96) [-]	0 / 1
10.	EXPANSION OF MINE-I(NLC)	3/1992 (-)	1336.93 (-) [1652.22]	315.29 (-)	1284.86	10/1996 (-) [4/2003]	78 (-) [-]	0 / 8
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	32.48	3/2004 (-) [3/2004]	0 (-) [-]	0 / 4
12.	NIGAHI OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	942.56	3/2004 (-) [3/2004]	0 (-) [-]	0 / 13
13.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1060.07	3/1998 (3/1998) [3/2004]	72 (72) [-]	0 / 5
Total :			7972.49 (-) [8706.24]	733.75 (-)	5509.24			11 / 96

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>FERTILISERS</u>								
14.	NANGAL UREA EXPANSION (NFL)	5/1999 (-)	135.13 (-) [135.13]	0.00 (-)	128.24	5/2001 (-) [5/2001]	0 (-) [-]	0 / 0
15.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (-)	350.00 (-) [509.40]	159.40 (-)	130.75	5/2001 (-) [2/2002]	9 (-) [-]	0 / 0
16.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			573.16 (-) [1434.53]	861.37 (-)	1088.99			0 / 0
<u>MINES</u>								
17.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	6/1996 (-)	1664.60 (-) [1664.60]	0.00 (-)	1168.21	3/2001 (-) [8/2001]	5 (-) [2]	3 / 17
18.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	848.71	5/2002 (-) [5/2002]	0 (-) [-]	0 / 24
Total :			3726.58 (-) [3726.58]	0.00 (-)	2016.92			3 / 41
<u>STEEL</u>								
19.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [482.77]	52.27 (-)	257.75	8/1999 (-) [7/2002]	35 (-) [-]	0 / 32
Total :			430.50 (-) [482.77]	52.27 (-)	257.75			0 / 32
<u>PETROLEUM</u>								
20.	FCCU AT HALDIA(IOC)	2/1999 (-)	507.00 (-) [460.00]	-47.00 (-)	365.17	2/2002 (-) [8/2001]	-6 (-) [-]	11 / 11
21.	INSITU COMBUSTION, BALOL(ONGC)	10/1995 (-)	133.64 (118.49) [118.08]	-15.56 (-0.41)	97.26	7/1997 (-) [11/2001]	52 (-) [-]	0 / 1
22.	ZA WELL PLATFORM(ONGCL)	12/1999 (-)	302.24 (-) [302.24]	0.00 (-)	5.93	12/2001 (-) [12/2001]	0 (-) [-]	0 / 6
23.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [295.00]	-177.00 (-)	240.03	2/2002 (-) [2/2002]	0 (-) [-]	0 / 8
24.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [150.00]	-48.02 (-)	81.14	12/2001 (-) [2/2002]	2 (-) [6]	0 / 0
25.	KONDAPALLY-LANCO PIPELINE(GAIL)	10/2000 (-)	299.50 (-) [299.50]	0.00 (-)	166.00	4/2002 (-) [4/2002]	0 (-) [-]	2 / 10
26.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	55.62	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
27.	HYDROTREATING PLANT	2/1999	497.00	25.00	323.52	5/2002	0	14 / 29

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AT GUWAHATI (IOC)	(-)	(-) [522.00]	(-)		(-) [5/2002]	(-) [-]	
28.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	161.15	5/2002 (-) [5/2002]	0 (-) [-]	16 / 34
29.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	937.79	5/2002 (-) [5/2002]	0 (-) [-]	25 / 41
30.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	57.92	5/2003 (-) [6/2002]	-11 (-) [-]	4 / 20
31.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	170.03	6/2002 (-) [6/2002]	0 (-) [-]	12 / 27
32.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOCL)	8/2000 (-)	1734.00 (-) [1734.00]	0.00 (-)	18.72	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
33.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	150.63	11/2002 (-) [11/2002]	0 (-) [-]	6 / 15
34.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	8.28	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
35.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	65.71	7/2003 (-) [7/2003]	0 (-) [-]	7 / 83
36.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	18.94	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
37.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	2.53	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
38.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	-	1/2004 (-) [1/2004]	0 (-) [-]	0 / 4
39.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	143.05	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
40.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	64.24	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
41.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	45.07	9/2003 (-) [3/2004]	6 (-) [6]	8 / 19
42.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4228.00]	0.00 (-)	158.19	8/2005 (-) [7/2004]	-13 (-) [-]	0 / 0
43.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
44.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3365.00]	0.00 (-)	89.51	1/2005 (-) [-]	- (-) [-]	0 / 0
45.	RESIDUE UP GRADATION	10/1999	4392.00	0.00	69.38	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AT GUJARAT REFINERY(IOC)	(-)	(-) [4392.00]	(-)		(-) [-]	(-) [-]	
46.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	20.58	11/2000 (-) [-]	- (-) [-]	0 / 0
Total :			30590.28 (-) [30640.00]	49.72 (-)	3516.39			105 / 354

POWER

47.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	4/1987 (-)	312.78 (774.12) [1455.45]	1142.67 (681.33)	1310.32	8/1994 (3/1998) [9/2001]	85 (42) [-]	2 / 7
48.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [662.71]	241.71 (-)	410.05	3/1999 (-) [3/2002]	36 (-) [-]	0 / 11
49.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3367.36	3/1999 (-) [3/2002]	36 (-) [-]	0 / 16
50.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [661.27]	181.76 (-)	322.71	3/2000 (-) [7/2002]	28 (-) [-]	0 / 6
51.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [707.76]	86.19 (-)	354.79	3/2000 (-) [7/2002]	28 (-) [-]	1 / 4
52.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	276.67	12/2001 (-) [10/2002]	10 (-) [-]	17 / 26
53.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2078.05	12/2002 (-) [12/2002]	0 (-) [-]	20 / 37
54.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
55.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	26.19	2/2003 (-) [2/2003]	0 (-) [-]	1 / 15
56.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	2.05	4/2003 (-) [4/2003]	0 (-) [-]	0 / 16
57.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	745.72	1/2003 (-) [6/2003]	5 (-) [-]	0 / 16
58.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	27.07	7/2003 (-) [7/2003]	0 (-) [-]	2 / 15
59.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	2.79	10/2003 (-) [10/2003]	0 (-) [-]	0 / 18
60.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	15.54	1/2004 (-) [12/2003]	-1 (-) [-]	1 / 16
61.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [167.93]	8.99 (-)	24.21	3/2000 (-) [12/2003]	45 (-) [-]	1 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [7666.31]	5988.29 (0.00)	5606.25	4/1996 (3/2002) [12/2003]	92 (21) [-]	2 / 28
63.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [3559.77]	3376.32 (0.00)	2929.88	11/1990 (3/2001) [12/2003]	157 (33) [-]	0 / 2
64.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	13.96	9/2003 (-) [3/2004]	6 (-) [-]	0 / 18
65.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	749.47	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
66.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
67.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	462.55	10/1998 (3/2005) [3/2005]	77 (0) [-]	5 / 25
68.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	1073.91	2/2006 (-) [2/2006]	0 (-) [-]	18 / 94
69.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	-	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
70.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	15.44	6/2006 (-) [6/2006]	0 (-) [-]	0 / 1
71.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	39.64	7/2006 (-) [7/2006]	0 (-) [-]	0 / 5
72.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	200.61	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
73.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	6/1981 (11/1991)	444.67 (1292.82) [2594.17]	2149.50 (1301.35)	44.60	11/1999 (11/1999) [-]	- (-) [-]	0 / 2
Total :			29967.89 (-) [48100.50]	18132.61 (-)	20099.83			72 / 422

HEALTH & FW

74.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	27.72	3/1999 (3/2005) [3/2005]	72 (0) [-]	0 / 5
75.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	85.15	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	112.87			0 / 5

RAILWAYS

76.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	248.37	3/1994 (-) [9/2001]	90 (-) [-]	0 / 0
77.	DIVA-VASAI ROAD(LD),CR	4/1995	90.00	52.00	137.98	3/1998	45	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [142.00]	(-)		(-) [12/2001]	(-) [-]	
78.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	354.38	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
79.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
80.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
81.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	32.35	- (-) [12/2001]	- (-) [-]	0 / 0
82.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	354.38	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
83.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	44.79	- (-) [3/2002]	- (-) [-]	0 / 0
84.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	32.67	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0
85.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	333.72	- (-) [3/2002]	- (-) [-]	0 / 0
86.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
87.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	224.74	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
88.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
89.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
90.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [106.89]	17.89 (-)	34.24	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
91.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	200.31	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
92.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	125.61	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
93.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [226.19]	189.39 (120.28)	95.44	- (-) [3/2003]	- (-) [-]	0 / 0
94.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	141.34	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	336.51	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
96.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
97.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	25.51	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
98.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	102.95	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
99.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
100.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [425.00]	375.00 (313.00)	354.85	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
101.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	33.11	- (-) [3/2003]	- (-) [-]	0 / 0
102.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [401.66]	76.19 (-)	71.38	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
103.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	26.40	- (12/1996) [6/2003]	- (78) [-]	0 / 0
104.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.32]	348.82 (-)	251.72	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
105.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	275.85	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
106.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [175.30]	54.40 (-)	50.07	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
107.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	4.90	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
108.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [825.00]	250.00 (-)	137.29	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
109.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	20.08	- (-) [3/2005]	- (-) [-]	0 / 0
110.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [491.19]	0.00 (-)	19.89	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
111.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	7.04	- (-) [6/2006]	- (-) [-]	0 / 0
112.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	278.06	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
114.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
115.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
116.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
117.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
118.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	8.65	- (-) [-]	- (-) [-]	0 / 0
119.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [338.44]	152.28 (-)	147.02	3/1996 (-) [-]	- (-) [-]	0 / 0
120.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	51.10	- (-) [-]	- (-) [-]	0 / 0
121.	QUILON-TRIVANDRUM CENTRAL(LD),SR	4/1990 (-)	45.76 (-) [116.15]	70.39 (-)	129.23	12/1993 (3/2000) [-]	- (-) [-]	0 / 0
122.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	4/1992 (-)	200.00 (-) [718.00]	518.00 (-)	672.07	12/1995 (-) [-]	- (-) [-]	0 / 0
123.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	13.06	3/1996 (-) [-]	- (-) [-]	0 / 0
124.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [648.00]	0.00 (-)	78.72	3/2009 (-) [-]	- (-) [-]	0 / 0
125.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
126.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
127.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [335.77]	102.77 (0.00)	9.21	- (-) [-]	- (-) [-]	0 / 0
128.	ARA-SASARAM	7/1997 (-)	120.00 (-) [120.00]	0.00 (-)	18.64	3/2006 (-) [-]	- (-) [-]	0 / 0
129.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.20	- (-) [-]	- (-) [-]	0 / 0
130.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	41.99	3/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	29.38	3/1996 (-) [-]	- (-) [-]	0 / 0
132.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
133.	JOGIGHOPA-GUWAHATI(NFR)	3/1984 (3/1990)	117.30 (238.93) [637.00]	519.70 (398.07)	693.18	6/1994 (-) [-]	- (-) [-]	0 / 0
134.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
135.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
136.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.07	2/2009 (-) [-]	- (-) [-]	0 / 0
137.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	53.36	- (0/200) [-]	- (-) [-]	0 / 0
138.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [108.00]	0.00 (-)	4.22	12/2009 (-) [-]	- (-) [-]	0 / 0
139.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
140.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	2.63	7/2006 (-) [-]	- (-) [-]	0 / 0
141.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
142.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
143.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	3.09	- (-) [-]	- (-) [-]	0 / 0
144.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	63.11	- (-) [-]	- (-) [-]	0 / 0
145.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	26.14	- (-) [-]	- (-) [-]	0 / 0
146.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
147.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [314.02]	89.02 (-)	105.60	3/2001 (-) [-]	- (-) [-]	0 / 0
148.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	38.60	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	45.81	- (-) [-]	- (-) [-]	0 / 0
150.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	2.30	5/2008 (-) [-]	- (-) [-]	0 / 0
151.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	-	4/2004 (-) [-]	- (-) [-]	0 / 0
152.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	270.93	12/1996 (-) [-]	- (-) [-]	0 / 0
153.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	24.54	- (3/2000) [-]	- (-) [-]	0 / 0
154.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
155.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.23	- (-) [-]	- (-) [-]	0 / 0
156.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	119.39	- (-) [-]	- (-) [-]	0 / 0
157.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
158.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
159.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	9.25	- (-) [-]	- (-) [-]	0 / 0
160.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
161.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.00]	-3.11 (-)	50.37	3/1996 (-) [-]	- (-) [-]	0 / 0
162.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
163.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	144.64	3/2000 (-) [-]	- (-) [-]	0 / 0
164.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	12.23	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
Total :			23522.01 (-) [34344.65]	10822.64 (-)	9832.41			0 / 0
ROAD TRANSPORT & HIGHWAYS								
165.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM	8/1993 (8/1995)	82.75 (199.50)	149.25 (32.50)	240.73	9/1998 (-)	31 (-)	0 / 2

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	252.25)		[232.00]			[4/2001]	[-]	
166.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	4/1994 (7/1997)	88.26 (-) [141.09]	52.83 (-)	125.41	3/2000 (-) [4/2001]	13 (-) [-]	0 / 0
167.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	3/1995 (-)	143.35 (-) [231.90]	88.55 (-)	196.10	6/1999 (-) [10/2001]	28 (-) [-]	0 / 64
168.	IMP. OF NH-2 IN JHARKHAND (NHAI)	3/1995 (-)	127.89 (-) [187.60]	59.71 (-)	184.20	6/1999 (-) [10/2001]	28 (-) [-]	0 / 70
169.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (-) [377.00]	54.50 (-)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
170.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	244.30	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
171.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
172.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	213.31	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
173.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
174.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	6/1992 (3/1994)	133.98 (-) [275.13]	141.15 (-)	256.33	4/1996 (3/1997) [-]	- (-) [-]	0 / 9
175.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	2/1992 (-)	102.97 (-) [264.85]	161.88 (-)	231.34	3/1997 (-) [-]	- (-) [-]	0 / 13
176.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	4/1993 (1/2001)	117.73 (253.47) [253.47]	135.74 (0.00)	282.37	5/1997 (-) [-]	- (-) [-]	0 / 0
177.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	3/1995 (6/1999)	298.50 (298.50) [382.14]	83.64 (83.64)	365.90	6/1999 (-) [-]	- (-) [-]	0 / 0
178.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	3/1993 (11/1994)	166.71 (287.22) [371.99]	205.28 (84.77)	345.54	7/1998 (-) [-]	- (-) [-]	5 / 10
Total :			2086.42 (-) [4118.52]	2032.10 (-)	2775.47			5 / 177
SHIPPING & PORTS								
179.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	4/1993 (-)	593.90 (-) [1058.52]	464.62 (-)	807.85	4/1998 (-) [7/2001]	39 (-) [-]	2 / 6
180.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	4/1993 (-)	587.41 (-) [831.11]	243.70 (-)	641.88	4/1998 (-) [7/2001]	39 (-) [-]	1 / 20
181.	CONSTN & OPRN OF 5A&	8/1999	250.00	0.00	-	12/2001	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	6A MULTI PUPOSE GENERAL CARGO BERTH	(-)	(-) [250.00]	(-)		(-) [12/2001]	(-) [-]	
182.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	90.51	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
183.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
184.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	28.78	2/2003 (-) [6/2003]	4 (-) [-]	0 / 2
185.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	246.74	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
Total :			2659.37 (-) [3369.21]	709.84 (-)	1909.55			3 / 28
<u>TELECOMMUNICATION</u>								
186.	SAFE CABLE SYSTEM(VSNL)	12/1999 (-)	231.00 (-) [231.00]	0.00 (-)	106.62	12/2001 (-) [12/2001]	0 (-) [-]	0 / 4
187.	INMARSAT-P(VSNL)	11/1995 (-)	546.00 (-) [546.00]	0.00 (-)	550.44	9/2000 (12/2000) [1/2003]	28 (25) [-]	0 / 3
Total :			777.00 (-) [777.00]	0.00 (-)	657.06			0 / 7
<u>URBAN DEVELOPMENT</u>								
188.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8155.00]	3295.00 (-)	1030.15	3/2005 (-) [3/2005]	0 (-) [-]	4 / 320
Total :			4860.00 (-) [8155.00]	3295.00 (-)	1030.15			4 / 320
All India :			110753.68 (-) [153495.84]	42742.16 (-)	50588.63			206 / 1588
NIC-MoS&PI(IPMD) [7/2001]								