

**285th FLASH REPORT
ON
CENTRAL SECTOR PROJECTS
(Rs.100 Crore and above)**

JULY, 2009

**Ministry of Statistics & Programme Implementation
Sardar Patel Bhawan, New Delhi**

Contents

Executive Summary	1 -3
Month wise list of completed projects Costing Rs. 100 Crore and Above During 2009-10	4-5
Summary of Projects	6-12
Sector wise analysis of projects	13-57

EXECUTIVE SUMMARY

The 285th Flash Report for July 2009, that contains information on the status of 602 projects in the Central Sector, each costing Rs. 100 crore and above. During July 2009, five projects reported completion and has been dropped from the monitor of this Ministry. During the month under reference, 16 new projects have been added. Sector-wise number of ongoing projects is given below:

S. No.	Sector	Projects on monitor
1.	ROAD TRANSPORT & HIGHWAYS	166
2.	RAILWAYS	152
3.	POWER	84
4.	PETROLEUM	62
5.	COAL	40
6.	TELECOMMUNICATION	30
7.	STEEL	29
8.	SHIPPING & PORTS	19
9.	CIVIL AVIATION	9
10.	ATOMIC ENERGY	5
11.	URBAN DEVELOPMENT	3
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		602

2. Fifty one (51) projects have reported additional delays compared to the position in the previous month. There have been slippages in the range of 1-51 months in respect of projects relating to Coal, Petroleum, Power, Railways, Road Transport and Highways, and Telecommunications sectors

3. In the **Coal sector** 3 projects have reported additional delay of 1-12 months. Ashok OC Expansion (Central Coal Fields Ltd) has suffered delay of 12 months due to delay in acquisition of forest land. Jhanjra Longwal UG Phase-II (Eastern Coal Fields Ltd) has suffered delay of 12 months due to cancellation of tender process. Tuticorin Thermal Power Project. (Neyveli Lignite Corporation) has reported additional delay of 1 month due to delay in opening and evaluation of bids and inadequate mobilization of resources by the contractor.

4. In the **Petroleum Sector**, 4 projects have reported additional delays of 2-8 months. Development of Panipat-Naphta Cracker Project has reported additional delay of 3 months due to delay in supply of STG-3 by Bharat Heavy Electrical Ltd. (BHEL), Expansion of Panipat Refinery 15 MMTPA has suffered delays of 4 months due to shutdown of various units like Crude Distillation Unit(CDU),Vaccum Distillation Unit(VDU) and Delayed Cracker Unit (DCU). Additional Gas Processing Facility at Hazira has reported additional delays of 8 months due to late issue of Notice inviting tenders (NIT). Development of Bassein (Vasai) East, Western Offshore has reported additional delay of 2 months due to revision of works.

5. In the **Power Sector**, 9 projects have reported additional delays in the range of 1-5 months. Sewa-II Hydro Electric Project 120 MW(3x40MW) has reported additional delays of 2 months due to frequent agitation by the labor unions and lack of resources available with contractor. Bongaigaon Thermal Power Project has reported additional delay of 4 months due to slow progress of civil works. Eastern Region Strengthening Scheme-I (1142 CKM) project has suffered delays of 5 months due to revision of works and delay in supply & equipment. Transmission System Associated with Barh Generation Project, Power Grid Corporation of India Ltd (P.GR.) has reported additional delay of 3 months to match the requirement of linked Generation project. System Strengthening in South-Western part of Northern Grid (Part-B) has suffered delay of 2 months however, no project specific problem has been reported by the project authorities. Koteswar Transmission System (PGCIL) has reported additional delay of 2 months to match the requirement of linked Generation project. System Strengthening-VII of Southern Region (248 CKM) has reported additional delay of 1 month due to revision of works. Northern Region System Strengthening Scheme-VI (54 CKM) and Northern Region System Strengthening Scheme-V (1222 CKM) have reported additional delays of 4 and 3 months respectively however, no project specific problems have been indicated by the project authorities.

6. In the **Telecommunication Sector**, 4 projects have reported additional delays in the range of 1-3 months. GSM equipment of 1006280 Lines, Phase-IV.5 has reported additional delay of 1 month due to slow progress of works. GSM equipment of 1162K lines Phase-IV.5 project has reported additional delays of 2 months due to delay in slow progress of works. GSM equipment of 1625K lines (2G) & 325K lines in M.P, Phase-VI has reported additional delay of 1 month due to delay in supply of equipments. GSM equipment of 650K lines, Phase-IV (Maharashtra) has reported additional delay of 3 months due to delay in supply of equipments.

7. In the **Road Transport and Highways Sector**, 22 projects have reported additional delays in the range of 1-9 months. The project authorities have not indicated any specific reasons for such delays.

8. In the **Railways Sector**, 9 projects have reported additional delays of 5-51 months. Brahmaputra Bridge at Bogibil with Link Lines, NEFR, has reported additional delays of 24 months due to delay in land acquisition, delay in finalization of contract for superstructure of main bridges and Frequent bandhs called by underground elements. Bhopal-Bina 3rd Line doubling, has reported additional delay of 16 months due to huge increase in cost of the work. Panskura-Kharagpur 3rd Line doubling, has reported additional delay of 5 months, however no project specific reasons have been given by the project authority. Salka Road-Anupnagar Line doubling, has reported additional delay of 12 months due to slow progress of work. Aligarh-Ghaziabad 3rd Line, has reported additional delay of 12 months, however, no specific reasons have been given by the project authority. Rangia-Murkongselek has reported additional delays of 12 months due to law and order problems, incidence of firing on construction camps, kidnapping and frequent bandhs. Ajmer-Phulera-Ringus-Rewari, has reported additional delay of 12 months, however, no specific reasons have been given by the project authority. Maynaguri to Jogighopa Via Changra (NL), NEFR has reported additional delay of 51 months due to limited fund allotment. Joribam to Imphal has reported additional delay of 24 months due to law and order problems.

Status as on 01.08.2009 in respect of completion of projects costing Rs.100 crore and above in different sectors during 2008-09 is indicated in the following tables.

Sector-Wise number of on going projects in July, 2009

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	166
2.	RAILWAYS	152
3.	POWER	84
4.	PETROLEUM	62
5.	COAL	40
6.	TELECOMMUNICATION	30
7.	STEEL	29
8.	SHIPPING & PORTS	19
9.	CIVIL AVIATION	9
10.	ATOMIC ENERGY	5
11.	URBAN DEVELOPMENT	3
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		602

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2009-2010

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2009</u>				
	<u>STEEL</u>			
1.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	12/2006	301.25
<u>May, 2009</u>				
	<u>PETROLEUM</u>			
2.	AUGMENTATION OF MUNDRA-PANIPAT LINE	205.00	03/2008	140.55
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	298.00	11/2008	364.62
4.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	250.00	01/2009	341.06
5.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	212.00	03/2009	331.87
6.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	220.31	05/2008	149.02
	<u>TELECOMMUNICATION</u>			
7.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	508.63	06/2005	365.16

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
8.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	359.07	06/2005	36.19
9.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	448.91	06/2005	154.52
10.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	164.06	12/2005	89.29
11.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	428.00	06/2005	175.08
<u>June, 2009</u>				
<u>PETROLEUM</u>				
12.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	04/2005	1551.79
<u>RAILWAYS</u>				
13.	THANE-TURBHE-NERUL-VASHI	403.39	03/2000	400.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
14.	PARADIP PORT, KM.77, NH-5A (ORISSA)	428.00	02/2007	459.38
15.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	195.00	03/2009	192.10
16.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	220.00	04/2008	244.47
17.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	297.72	04/2008	289.88
18.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	378.22	04/2008	365.05
19.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	498.00	03/2009	82.09
<u>July, 2009</u>				
<u>POWER</u>				
20.	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	05/2007	4881.17
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	480.00	03/2009	1130.80
22.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	360.70	11/2007	334.72
<u>TELECOMMUNICATION</u>				
23.	Commissioning of GSM equipment of 600K lines (Ph-IV)	214.00	01/2007	120.48
24.	Project NIB-II Broadband Multiply	1008.00	03/2009	337.50

Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above during 2009-2010

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2009</u>				
<u>TELECOMMUNICATION</u>				
1.	500K Broadband Access N/W Ph-I +PH-II	134.25	10/2008	31.95

Summary of projects on Flash Report for the month of July, 2009

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	599
Number of Projects Completed/Dropped/Frozen in Previous Month :	8
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	16
Number of Projects in Current Month :	602

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	329	13	145	41	74	602	55
Latest Approved	339	13	148	28	74	602	56

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	557	513996.65	562531.87	202178.82	35.94	48535.22	9.44
Revised	45	30660.23	37882.24	24837.41	65.56	7222.01	23.55
Total	602	544656.88	600414.11	227016.23	37.81	55757.23	10.24

IV. Milestones (Cumulative due and Achieved)

Total	2385
Achieved upto month	1059


Summary of projects on the Flash Report for the month of July, 2009

I. Project Implementation – Current status:

Number of Projects Previous Month :	599
Number of Projects Completed/Dropped/Frozen in Previous Month :	08
Number of Projects Completed/Dropped/Frozen in Current month :	05
Number of Projects Added in Current month :	16
Number of Projects in Current Month :	602

II. Brief Analysis


a) **Project Status w.r.t Original Schedule:** Out of 602 projects, **13** projects are ahead of schedule, **145** projects are on schedule and 329 projects are delayed. Of the balance, 74 projects do not have fixed dates of commissioning while 41 projects were sanctioned without any commissioning date but subsequently dates of completion were finalised.



III. Investment Scenario

The total cost of implementation of 602 projects when sanctioned, was of the order of Rs. **544656.88** crore but this was subsequently revised to Rs **600414.11** crore implying a cost overrun of **10.24%**. The expenditure incurred on these projects till July, 2009 is Rs. **227016.23** crore, which is **37.81%** of the revised cost of the projects.

Figures are in Rs. Crore



V. List of projects Completed/ Dropped/ Frozen during current month

Sl. No.	Project {Status}	DOA	Cost / Expenditure in Rs. Crore				
			Original		Anticipated		Final
			Cost	DOC	Cost	DOC	Expenditure
<u>POWER</u>							
1	KAHALGAON STPP STAGE-II, 3x500 MW {Completed}	05/2004	5868.31	05/2007	5868.37	07/2009	4881.17
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT) {Completed}	12/2003	360.70	11/2007	380.70	07/2009	334.72
3	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.) {Completed}	12/2003	480.00	03/2009	480.00	07/2009	1130.8
<u>TELECOMMUNICATION</u>							
4	Commissioning of GSM equipment of 600K lines (Ph-IV) {Completed}	08/2006	214.00	01/2007	214.00	07/2009	120.48
5	Project NIB-II Broadband Multiply {Completed}	07/2007	1008.00	03/2009	1008.00	-NA-	337.5

VI. List of projects added

Sl. No.	Project	DOA	Cost / Expenditure in Rs. Crore				
			Original		Anticipated		
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	MORADABAD-KASHIPUR-RUDRAPUR PIPELINE PROJECT.	07/2009	238.68	01/2012	238.68	01/2012	
2	KOCHI-KANJIRKOD BANGALORE-MANGALORE PIPELINE PROJECT	06/2009	3032.00	12/2012	3032.00	12/2012	
3	JAGDISHPUR-HALDIA PIPELINE PROJECT	07/2009	7596.18	01/2013	7596.18	01/2013	
4	DHABOL-BANGALORE PIPELINE PROJECT	06/2009	4543.43	12/2012	4543.43	12/2012	
5	CAPACITY AUGMENTATION OF AGRA& FERROZABAD REGION	07/2009	199.57	01/2011	199.57	01/2011	
<u>POWER</u>							
6	TRIPURA GAS BASED POWER PROJECT	07/2009	421.01	01/2012	421.01	01/2012	
<u>RAILWAYS</u>							
7	UTRATIA-ZAFRABAD (LINE DOUBLING)	04/2006	325.00	03/2010	469.03	03/2010	
8	SITAMARHI-RAXAUL-NARKATIAGANJ (GC)	04/1997	501.69	03/2010	501.69	03/2010	
9	RAJPIPLA-ANKELASHWAR (GC)	04/2006	196.97	03/2011	196.97	03/2011	

Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
10	BARDHAMAN-KATWA (GC)	04/2007	245.15	12/2010	245.15	12/2010
11	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	04/2008	5300.00	03/2014	5300.00	03/2014
12	MUMBAI URBAN TRANSPORT PROJECT PHASE-I	04/2003	3125.20	12/2010	4174.00	12/2010
13	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR & G'BAD-MEERUT	02/2008	171.10	03/2011	171.10	03/2011
14	ELECTRIFICATION OF MORADABAD-ROZA	03/2006	258.35	03/2011	258.35	03/2011
<u>TELECOMMUNICATION</u>						
15	BIHAR TELECOM CIRCLE PHASE-V.1, 2G & 3G	04/2007	366.00	09/2009	366.00	09/2009
16	EXPANSION OF EXISTING 2G&3G GSM N/W BY 750 KPE NO 9920/05-06	10/2008	180.53	12/2009	180.53	12/2009

VII. List of projects reporting additional delays

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
<u>COAL</u>							
1	ASHOK OC EXPANSION	471.66	471.66	03/2011	03/2011	03/2012	12
2	JHANJRA LONGWAL UG PHASE-II	287.18	287.17	11/2009	03/2010	03/2011	12
3	TUTICORIN THERMAL POWER PROJECT	4904.54	4904.54	08/2012	08/2012	09/2012	1
<u>PETROLEUM</u>							
4	PANIPAT-NAPHTA CRACKER PROJECT	12138.00	14439.00	09/2009	11/2009	02/2010	3
5	EXPANSION OF PANIPAT REFINERY 15 MMTPA	806.00	1007.83	03/2008	04/2010	08/2010	4
6	Additional Gas Processing Facility at Hazira	370.11	370.11	04/2011	04/2011	12/2011	8
7	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	985.17	1688.38	03/2006	07/2009	09/2009	2
<u>POWER</u>							
8	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	665.46	897.00	09/2007	10/2009	12/2009	2
9	Bongaigaon Thermal Power Project	4375.35	4375.35	07/2011	07/2011	11/2011	4

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
10	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	975.96	975.96	10/2009	10/2009	03/2010	5
11	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	3779.46	3779.46	09/2009	09/2009	12/2009	3
12	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	150.26	153.54	10/2009	10/2009	12/2009	2
13	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	260.34	266.61	06/2008	09/2009	10/2009	1
14	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	279.30	340.14	07/2009	07/2009	08/2009	1
15	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	186.95	186.95	07/2009	08/2009	12/2009	4
16	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	721.25	721.25	06/2009	09/2009	12/2009	3
<u>RAILWAYS</u>							
17	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	1000.00	3087.44	04/2008	03/2012	03/2014	24
18	Bhopal-bina 3rd Line doubling	687.20	687.20	03/2010	08/2011	12/2012	16
19	Panskura- Kharagpur 3rd Line Doubling	252.50	252.50	02/2010	06/2011	11/2011	5
20	Salka Road-Anupnagar Line doubling	324.90	324.90	03/2010	03/2011	03/2012	12
21	ALIGARH-GAZIABAD 3rd LINE	230.73	399.50	03/2009	12/2009	12/2010	12
22	RANGIA-MURKONGSELEK	912.70	1556.23	-NA-	03/2012	03/2013	12
23	AJMER-PHULERA-RINGUS-REWARI	352.00	718.30	03/2008	12/2009	12/2010	12
24	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	733.00	1502.29	12/2008	12/2009	03/2014	51
25	JIRIBAM TO IMPHAL	727.56	2492.53	03/2011	03/2014	03/2016	24
<u>ROAD TRANSPORT & HIGHWAYS</u>							
26	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	08/2009	09/2009	1
27	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	07/2009	08/2009	1
28	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	104.00	104.00	08/2004	09/2009	05/2010	8
29	Hyderabad-Bangalore Section, Km.376-Km.418, NH-7 (A.P.)	205.92	205.92	08/2009	08/2009	04/2010	8

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
30	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	360.42	360.42	11/2009	11/2009	03/2010	4
31	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	611.44	592.00	03/2009	08/2009	10/2009	2
32	Hyderabad-Banglore Section, Km.211-Km.251, NH-7 (A.P.)	194.80	194.80	08/2009	08/2009	04/2010	8
33	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	243.64	243.64	08/2009	08/2009	04/2010	8
34	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	243.38	243.38	09/2008	09/2009	06/2010	9
35	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	239.19	239.19	09/2009	09/2009	06/2010	9
36	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	208.46	208.46	08/2009	08/2009	04/2010	8
37	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	402.80	402.80	03/2009	08/2009	09/2009	1
38	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	379.80	379.80	12/2008	08/2009	09/2009	1
39	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	423.54	423.54	03/2008	08/2009	09/2009	1
40	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	225.00	225.00	06/2008	03/2010	06/2010	3
41	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	225.00	225.00	06/2008	03/2010	06/2010	3
42	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	460.00	460.00	06/2009	07/2009	08/2009	1
43	BANGALORE-NEELAMANGALA (KARNATKA)	445.00	445.00	07/2010	11/2009	03/2010	4
44	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	450.00	450.00	07/2008	09/2009	10/2009	1
45	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	660.00	660.00	07/2009	07/2009	09/2009	2
46	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	492.00	492.00	07/2009	07/2009	09/2009	2
47	ISLAM NAGAR TO KADTAL	546.83	546.83	03/2010	03/2010	07/2010	4
TELECOMMUNICATION							
48	GSM equipment of 1006280 Lines, Phase-IV.5	409.21	409.21	12/2008	07/2009	08/2009	1

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
49	GSM Equipment of 1162K Lines, Phase-IV.5	325.00	325.00	12/2008	07/2009	09/2009	2
50	GSM equipment of 1625K Lines(2G) & 325K lines in M.P. Ph-V.I	908.30	916.70	08/2009	08/2009	09/2009	1
51	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	364.52	364.52	12/2006	07/2009	10/2009	3
<i>Number of projects reporting additional delay = 51</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	25054.29	25054.29	24123.29
2	CIVIL AVIATION	9	4832.24	4820.66	4832.24
3	COAL	40	25688.03	25794.62	27177.87
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	29	45596.58	45596.58	49056.34
6	PETROLEUM	62	135864.28	135864.28	144473.58
7	POWER	84	154055.84	155869.92	159808.11
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	152	50199.06	56037.12	94938.17
10	ROAD TRANSPORT & HIGHWAYS	166	49440.75	49440.75	49646.06
11	SHIPPING & PORTS	19	13611.91	13690.77	13624.67
12	TELECOMMUNICATION	30	12346.85	12346.85	11806.08
13	URBAN DEVELOPMENT	3	14596.67	15084.03	15206.03
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		602	535992.09	544656.88	600414.11

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2424.00	10/2009 (-) [12/2009]	2 (-) [-]	71 / 75
2.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	2028.00	2/2008 (-) [12/2009]	22 (-) [-]	61 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	12016.00	12/2008 (-) [9/2010]	21 (-) [-]	62 / 119
4.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1817.10	9/2010 (-) [9/2010]	0 (-) [-]	13 / 76
5.	Uranium Ore Mine & Processing Plant at Tummalapalle	9/2007 (-)	1106.29 (-) [1106.29]	0.00 (-)	330.55	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
Total :			25054.29 (-) [24123.29]	-931.00 (-)	18615.65			207 / 345
CIVIL AVIATION								
6.	C/o Expandable Modular Integrated Ter. Buld.Raja Bhoj Airpt.	3/2008 (-)	135.04 (-) [135.04]	0.00 (-)	28.60	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
7.	Construction of New International Terminal Building	10/2006 (-)	245.58 (295.00) [245.58]	0.00 (-49.42)	179.58	12/2008 (-) [9/2009]	9 (-) [-]	18 / 28
8.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	146.12	2/2009 (-) [10/2009]	8 (-) [-]	8 / 24
9.	C/o New expandable Modular Integrated Bldg.Raipur Airport	3/2008 (-)	129.65 (-) [129.65]	0.00 (-)	26.40	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
10.	C/o Integrated Cargo Complex (ph-III) at Chennai Airport	8/2008 (-)	144.94 (-) [144.94]	0.00 (-)	12.33	4/2010 (-) [1/2010]	-3 (-) [-]	0 / 0
11.	C/o Expandable Modular Ter. Bldg. at DABH, Indore	2/2008 (-)	135.60 (-) [135.60]	0.00 (-)	25.97	10/2009 (-) [2/2010]	4 (-) [-]	0 / 0
12.	D/o of terminal Bldg. and Pavement works at Chennai airport	10/2008 (-)	535.00 (-) [535.00]	0.00 (-)	31.70	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
13.	D/o kamaraj domestic Ter.Ph-II & Exp. Anna Int. Ter Bldg.	8/2008 (-)	1273.00 (1212.00) [1273.00]	0.00 (61.00)	98.76	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
14.	C/o Intigerated passenger terminal building, NSCBI Airport	8/2008 (-)	1942.51 (-) [1942.51]	0.00 (-)	104.84	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
Total :			4832.24 (-) [4832.24]	0.00 (-)	654.30			26 / 52

COAL

15.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.06]	-0.01 (-)	202.52	6/2009 (-) [10/2009]	4 (-) [-]	10 / 14
16.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	1263.00	6/2009 (-) [1/2010]	7 (-) [-]	12 / 21
17.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1597.04	6/2009 (-) [2/2010]	8 (-) [-]	14 / 17
18.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	988.22	3/2010 (-) [3/2010]	0 (-) [-]	16 / 19
19.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	672.24	3/2010 (-) [3/2010]	0 (-) [-]	13 / 15
20.	JHANJRA CONTINOUS MINER (2ND SET)	2/2009 (-)	122.35 (-) [122.35]	0.00 (-)	-	3/2013 (-) [3/2010]	-36 (-) [-]	0 / 1
21.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	357.22	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
22.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	470.74	3/2009 (-) [3/2010]	12 (-) [-]	0 / 2
23.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	146.27	3/2010 (-) [3/2010]	0 (-) [-]	4 / 10
24.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1765.95	6/2009 (-) [11/2010]	17 (-) [-]	8 / 19
25.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2011]	16 (-) [12]	0 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
26.	SARPI AUGMENTATION (UG)	6/2008 (-)	147.86 (-) [147.86]	0.00 (-)	25.48	3/2012 (-) [3/2011]	-12 (-) [-]	1 / 2
27.	LAKHANPUR OC EXPANSION PROJECT PHASE-II	3/2004 (-)	98.74 (-) [116.54]	17.80 (-)	242.89	3/2007 (-) [3/2011]	48 (-) [-]	0 / 2
28.	ASHOK OC EXPANSION	4/2006 (12/2007)	471.66 (341.63) [471.66]	0.00 (130.03)	101.78	3/2011 (-) [3/2012]	12 (-) [12]	3 / 5
29.	Ananta OC Expansion Phase-III	8/2008 (-)	207.28 (-) [207.28]	0.00 (-)	235.41	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
30.	PELMA UG	7/2008 (-)	448.32 (-) [448.32]	0.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
31.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	131.09	3/2012 (-) [3/2012]	0 (-) [-]	8 / 12
32.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
33.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	54.42	3/2010 (-) [3/2012]	24 (-) [-]	0 / 2
34.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	25.19	3/2012 (-) [3/2012]	0 (-) [-]	6 / 38
35.	TUTICORIN THERMAL POWER PROJECT	5/2008 (-)	4904.54 (-) [4904.54]	0.00 (-)	347.92	8/2012 (-) [9/2012]	1 (-) [1]	1 / 4
36.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	16.58	3/2013 (-) [9/2012]	-6 (-) [-]	6 / 32
37.	KAKATIYA LAONGWAL	12/2008 (-)	453.63 (-) [453.63]	0.00 (-)	36.55	12/2012 (-) [12/2012]	0 (-) [-]	2 / 47
38.	Hingula -OC II Expansion - Phase-II (15MTY)	11/2008 (-)	475.93 (-) [475.93]	0.00 (-)	167.65	3/2013 (-) [3/2013]	0 (-) [-]	0 / 2
39.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [1188.31]	450.66 (-)	550.68	3/2011 (3/2013) [3/2013]	24 (0) [-]	5 / 7
40.	CHITRA EAST OCP	8/2007 (-)	112.69 (-) [112.69]	0.00 (-)	-	11/2010 (-) [3/2013]	28 (-) [-]	0 / 1

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
41.	BATURA OC	9/2008 (-)	203.82 (-) [203.82]	0.00 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
42.	NARAYANKURI UG	2/2009 (-)	149.06 (-) [149.06]	0.00 (-)	-	3/2016 (-) [3/2013]	-36 (-) [-]	0 / 1
43.	RAJMAHAL OC EXPANSION	2/2006 (-)	50.08 (-) [272.13]	222.05 (-)	2.76	3/2010 (-) [3/2013]	36 (-) [-]	0 / 1
44.	MAGADH OC (CCL)	7/2006 (-)	469.78 (706.40) [469.78]	0.00 (-236.62)	3.25	7/2012 (-) [3/2013]	8 (-) [-]	1 / 3
45.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	48.38	3/2012 (-) [3/2013]	12 (-) [-]	0 / 2
46.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.37	3/2013 (-) [3/2013]	0 (-) [-]	4 / 27
47.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	71.18	3/2014 (-) [11/2013]	-4 (-) [-]	2 / 4
48.	PENGANGA OC	10/2008 (-)	339.77 (-) [339.77]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
49.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	18.89	3/2014 (-) [3/2014]	0 (-) [-]	4 / 7
50.	CHURCHA UG	6/2008 (-)	462.35 (-) [462.35]	0.00 (-)	230.02	6/2014 (-) [6/2014]	0 (-) [-]	0 / 0
51.	BAROUD OC EXPANSION	7/2008 (-)	135.58 (-) [135.58]	0.00 (-)	22.57	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
52.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	22.69	3/2013 (-) [3/2015]	24 (-) [-]	0 / 3
53.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	54.00	3/2014 (-) [3/2016]	24 (-) [-]	0 / 2
54.	TALABIRA OCP	3/2008 (-)	447.72 (-) [447.72]	0.00 (-)	5.32	3/2015 (-) [3/2016]	12 (-) [-]	0 / 2
Total :			25688.03 (-) [27177.87]	1489.84 (-)	9888.26			120 / 332

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>MINES</u>								
55.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	3316.00	12/2008 (-) [11/2009]	11 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	3316.00			25 / 111
<u>STEEL</u>								
56.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	104.49	11/2008 (-) [7/2009]	8 (-) [-]	0 / 0
57.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	67.84	6/2009 (-) [9/2009]	3 (-) [-]	1 / 1
58.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	72.48	5/2008 (-) [10/2009]	17 (-) [-]	1 / 2
59.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	176.22	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
60.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	49.30	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
61.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	116.85	8/2009 (-) [10/2009]	2 (-) [-]	1 / 1
62.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	146.49	6/2009 (-) [12/2009]	6 (-) [-]	1 / 1
63.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	0.74	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
64.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-) [191.00]	18.22 (-)	18.34	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
65.	330 TPH BOILER-6 AND AUXILIARY SYSTEM	7/2007 (-)	260.00 (-) [319.89]	59.89 (-)	50.93	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
66.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	27.49	12/2009 (-) [2/2010]	2 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
67.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	174.66	9/2009 (-) [3/2010]	6 (-) [-]	2 / 3
68.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	388.83	8/2009 (-) [3/2010]	7 (-) [-]	1 / 2
69.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [168.95]	60.95 (-)	4.01	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
70.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	803.70	3/2010 (-) [6/2010]	3 (-) [-]	4 / 4
71.	Air Separation Plant (ASU-4)	3/2008 (-)	96.00 (-) [150.00]	54.00 (-)	3.60	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
72.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	80.86	4/2010 (-) [10/2010]	6 (-) [-]	1 / 2
73.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
74.	67.5 MW TG-5 AUX. STEM-EMERGENCY POWER REQUIREMENT EXP.UNIT	7/2007 (-)	230.00 (-) [358.19]	128.19 (-)	51.33	2/2010 (-) [1/2011]	11 (-) [-]	0 / 0
75.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.51	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
76.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [116.33]	11.00 (-)	8.27	8/2009 (-) [3/2011]	19 (-) [-]	0 / 2
77.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [232.93]	-11.37 (-)	36.11	7/2009 (-) [5/2011]	22 (-) [-]	0 / 0
78.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	3506.47	7/2010 (-) [6/2011]	11 (-) [-]	8 / 8
79.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12228.00]	3536.00 (-)	4483.00	10/2009 (-) [6/2011]	20 (-) [-]	0 / 126
80.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	446.53	12/2010 (-) [10/2011]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
81.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [12/2011]	15 (-) [-]	0 / 0
82.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6171.00]	38.00 (-)	598.96	2/2011 (-) [3/2012]	13 (-) [-]	0 / 0
83.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [4431.00]	-754.00 (-)	864.02	5/2011 (-) [9/2012]	16 (-) [-]	0 / 1
84.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	103.45	3/2008 (-) [-]	- (-) [-]	1 / 3
Total :			45596.58 (-) [49056.34]	3459.76 (-)	12425.48			26 / 176

PETROLEUM

85.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	1500.89	3/2006 (-) [9/2009]	42 (-) [2]	0 / 0
86.	Sultanpur-Neemrana Pipeline Project	11/2007 (-)	396.13 (-) [396.00]	-0.13 (-)	1.82	10/2009 (-) [10/2009]	0 (-) [-]	2 / 2
87.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [571.64]	-396.13 (-)	247.60	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
88.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	6.51	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
89.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	130.91	12/2009 (-) [12/2009]	0 (-) [-]	9 / 10
90.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	1461.46	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
91.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	1156.93	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
92.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [350.00]	99.34 (-)	236.87	6/2008 (-) [12/2009]	18 (-) [-]	1 / 1
93.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	599.27	12/2009 (-) [12/2009]	0 (-) [-]	25 / 25

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
94.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	2170.01	4/2009 (-) [12/2009]	8 (-) [-]	8 / 9
95.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [273.00]	40.89 (-)	144.74	7/2009 (-) [12/2009]	5 (-) [-]	1 / 1
96.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	3395.58	1/2010 (-) [1/2010]	0 (-) [-]	8 / 8
97.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	9664.06	9/2009 (-) [2/2010]	5 (-) [3]	5 / 16
98.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	130.97	3/2006 (-) [3/2010]	48 (-) [-]	6 / 6
99.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	465.19	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
100.	Heera reconstruction	5/2008 (-)	706.70 (-) [706.70]	0.00 (-)	27.56	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
101.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [3860.00]	-1735.31 (-)	2344.90	11/2009 (-) [4/2010]	5 (-) [-]	1 / 1
102.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	580.10	6/2006 (-) [4/2010]	46 (-) [-]	5 / 5
103.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [333.40]	0.00 (-)	0.35	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
104.	Installation of FCCV at Mumbai Refinery	3/2007 (-)	900.47 (-) [900.47]	0.00 (-)	339.78	9/2009 (-) [5/2010]	8 (-) [-]	0 / 0
105.	Barge Bumper-Boat Landing-Riser Protector Project Phase-II	5/2008 (-)	289.60 (-) [289.60]	0.00 (-)	151.32	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
106.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
107.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	53.13	3/2009 (-) [5/2010]	14 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
108.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	344.47	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
109.	Single Point Mooring Project at Visakhapatnam	11/2008 (-)	643.46 (-) [643.46]	0.00 (-)	74.23	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
110.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	1096.50	9/2009 (-) [6/2010]	9 (-) [-]	4 / 69
111.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	51.81	2/2010 (-) [6/2010]	4 (-) [-]	12 / 12
112.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	57.76	2/2010 (-) [6/2010]	4 (-) [-]	19 / 19
113.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	241.19	4/2010 (-) [6/2010]	2 (-) [-]	8 / 8
114.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	66.65	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
115.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	44.79	12/2009 (-) [6/2010]	6 (-) [-]	11 / 12
116.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	997.35	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
117.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	440.38	3/2008 (-) [8/2010]	29 (-) [4]	11 / 21
118.	Compressor Stations (Vijaypur and Jhabua) Phase-I &II	11/2007 (-)	1512.00 (-) [1512.00]	0.00 (-)	2.19	10/2011 (-) [10/2010]	-12 (-) [-]	0 / 0
119.	Dahej-Vijaypur Pipeline Project, Phase-II	11/2007 (-)	4429.38 (-) [4403.26]	-26.12 (-)	7.40	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
120.	Bawana-Mangal pipeline Project	11/2007 (-)	1816.07 (-) [1816.07]	0.00 (-)	3.40	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
121.	Construction of New Terminal at Ennore, Chennai	1/2008 (-)	224.00 (-) [224.00]	0.00 (-)	27.96	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
122.	CAPACITY AUGMENTATION OF AGRA& FERAZABAD REGION	7/2009 (-)	199.57 (-) [199.57]	0.00 (-)	-	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
123.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	906.59	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
124.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1849.50]	296.87 (-)	5.24	2/2009 (9/2010) [3/2011]	25 (6) [-]	0 / 0
125.	Compressor Stations (Kailaras & Chainsa)	11/2007 (-)	1061.93 (-) [1061.93]	0.00 (-)	1.10	11/2011 (-) [4/2011]	-7 (-) [-]	0 / 0
126.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [5713.07]	4460.32 (-)	3362.99	6/2009 (-) [4/2011]	22 (-) [-]	0 / 0
127.	Neelam Reconstruction	5/2008 (-)	305.08 (-) [305.08]	0.00 (-)	11.90	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
128.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1079.16	3/2005 (-) [5/2011]	74 (-) [-]	0 / 0
129.	BRANCH PIPELINE FROM KSPL VIRAMGAON TO KANDLA	2/2009 (-)	349.00 (-) [349.00]	0.00 (-)	0.52	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
130.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [8/2011]	17 (-) [-]	0 / 0
131.	Diesel Hydrotreater Project at Mumbai Refinery	3/2009 (-)	3284.00 (-) [3284.00]	0.00 (-)	28.90	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
132.	Diesel Hydrotreater Project at Visakh Refinery	3/2009 (-)	3597.00 (-) [3597.00]	0.00 (-)	38.36	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
133.	Additional Gas Processing Facility at Hazira	2/2008 (-)	370.11 (-) [370.11]	0.00 (-)	-	4/2011 (-) [12/2011]	8 (-) [8]	0 / 0
134.	Jhajjar-Hisar pipeline Project	11/2007 (-)	281.07 (-) [281.07]	0.00 (-)	0.83	10/2010 (-) [12/2011]	14 (-) [-]	0 / 0
135.	Additional Gas Processing Unit at Uran	10/2008 (-)	1797.35 (-) [1797.35]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
136.	Resitment of Marketing installation at Visakh	1/2009 (-)	756.00 (-) [756.00]	0.00 (-)	58.33	12/2011 (-) [12/2011]	0 (-) [-]	0 / 0
137.	MORADABAD-KASHIPUR-RUDRAPUR PIPELINE PROJECT.	7/2009 (-)	238.68 (-) [238.68]	0.00 (-)	-	1/2012 (-) [1/2012]	0 (-) [-]	0 / 0
138.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	186.54	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
139.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [5/2012]	24 (-) [-]	0 / 0
140.	Mumbai high North development Phase-II	1/2009 (-)	6855.93 (-) [6855.93]	0.00 (-)	-	9/2012 (-) [9/2012]	0 (-) [-]	2 / 5
141.	PARADIP REFINERY PROJECT	2/2009 (-)	29777.00 (-) [29777.00]	0.00 (-)	1624.50	3/2012 (-) [11/2012]	8 (-) [-]	0 / 0
142.	KOCHI-KANJIRKOD BANGALORE-MANGALORE PIPELINE PROJECT	6/2009 (-)	3032.00 (-) [3032.00]	0.00 (-)	-	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
143.	DHABOL-BANGALORE PIPELINE PROJECT	6/2009 (-)	4543.43 (-) [4543.43]	0.00 (-)	-	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
144.	JAGDISHPUR-HALDIA PIPELINE PROJECT	7/2009 (-)	7596.18 (-) [7596.18]	0.00 (-)	-	1/2013 (-) [1/2013]	0 (-) [-]	0 / 0
145.	Assam Renewal Project(for Group-A)	3/2009 (-)	2465.15 (-) [2378.86]	-86.29 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
146.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	2060.21	5/2006 (-) [-]	- (-) [-]	14 / 45
Total :			135864.28 (-) [144473.58]	8609.30 (-)	37631.92			161 / 284
POWER								
147.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	270.55	7/2009 (-) [8/2009]	1 (-) [1]	13 / 18

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	763.61	6/2008 (-) [9/2009]	15 (-) [-]	16 / 22
149.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1390.78	11/2008 (-) [9/2009]	10 (-) [-]	15 / 38
150.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [913.33]	221.50 (-)	689.54	12/2007 (-) [9/2009]	21 (-) [-]	10 / 20
151.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	157.26	9/2008 (-) [9/2009]	12 (-) [-]	16 / 22
152.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	124.06	6/2008 (-) [10/2009]	16 (-) [1]	6 / 18
153.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	541.33	6/2009 (-) [12/2009]	6 (-) [3]	10 / 18
154.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	126.44	4/2009 (-) [12/2009]	8 (-) [-]	12 / 12
155.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	61.80	6/2009 (-) [12/2009]	6 (-) [-]	0 / 0
156.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	106.60	10/2009 (-) [12/2009]	2 (-) [2]	13 / 21
157.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [897.00]	231.54 (-)	839.00	9/2007 (-) [12/2009]	27 (-) [2]	14 / 38
158.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	116.54	7/2009 (-) [12/2009]	5 (-) [4]	8 / 21
159.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2932.82	9/2009 (-) [12/2009]	3 (-) [3]	14 / 30

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
160.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	1570.11	2/2010 (-) [2/2010]	0 (-) [-]	10 / 26
161.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (12/2008)	596.45 (1007.16) [1007.16]	410.71 (0.00)	683.07	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
162.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	450.22	10/2009 (-) [3/2010]	5 (-) [5]	9 / 20
163.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [802.79]	434.07 (-)	317.82	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
164.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	459.49	6/2009 (-) [3/2010]	9 (-) [-]	9 / 20
165.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	163.76	4/2010 (-) [4/2010]	0 (-) [-]	8 / 8
166.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	77.04	6/2010 (-) [6/2010]	0 (-) [-]	9 / 9
167.	TR. SYSTEM ASSOCIATED WITH TUTICORIN JV TPS	2/2009 (-)	353.57 (-) [353.57]	0.00 (-)	18.08	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
168.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	1371.34	7/2010 (-) [7/2010]	0 (-) [-]	6 / 20
169.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1584.35]	178.72 (-)	873.91	8/2010 (-) [8/2010]	0 (-) [-]	8 / 8
170.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	1254.26	8/2010 (-) [8/2010]	0 (-) [-]	18 / 26
171.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [796.00]	184.99 (-)	308.33	8/2010 (-) [8/2010]	0 (-) [-]	5 / 5
172.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	156.14	9/2010 (-) [9/2010]	0 (-) [-]	3 / 3
173.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	114.13	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
174.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	3045.31	10/2010 (-) [10/2010]	0 (-) [-]	21 / 39
175.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2217.00]	-87.56 (-)	763.23	10/2010 (-) [11/2010]	1 (-) [-]	7 / 7
176.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	184.64	1/2010 (-) [11/2010]	10 (-) [-]	8 / 22
177.	Northern region System strenghtening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	40.63	11/2010 (-) [11/2010]	0 (-) [-]	6 / 6
178.	SYSTEM STRENGHTENING SCHEME-VIII OF SONITHAR REGION	2/2008 (-)	105.84 (-) [105.84]	0.00 (-)	22.89	11/2010 (-) [11/2010]	0 (-) [-]	1 / 1
179.	Western Region Streghtening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	58.79	11/2010 (-) [11/2010]	0 (-) [-]	7 / 7
180.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	1394.61	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
181.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	188.89	12/2010 (-) [12/2010]	0 (-) [-]	8 / 8
182.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	161.75	12/2010 (-) [12/2010]	0 (-) [-]	9 / 9
183.	WESTERN REGION STRENGHTENING SCHEME-IX	4/2008 (-)	230.89 (-) [230.89]	0.00 (-)	4.88	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
184.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [802.00]	180.74 (-)	376.34	2/2011 (-) [2/2011]	0 (-) [-]	7 / 7
185.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	856.49	11/2009 (-) [2/2011]	15 (-) [-]	6 / 6
186.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1279.40]	510.48 (-)	964.75	3/2007 (-) [2/2011]	47 (-) [-]	2 / 25

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
187.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	6157.51	12/2009 (-) [3/2011]	15 (-) [-]	36 / 56
188.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [3253.22]	756.32 (-)	927.79	12/2009 (3/2011) [3/2011]	15 (0) [-]	0 / 107
189.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	1716.63	5/2011 (-) [5/2011]	0 (-) [-]	10 / 10
190.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	135.29	- (-) [5/2011]	- (-) [-]	5 / 5
191.	TR. SYSTEM ASSOCIATED WITH KORBA-III GENERATION PROJECT	2/2009 (-)	276.61 (-) [276.61]	0.00 (-)	23.91	6/2011 (-) [6/2011]	0 (-) [-]	2 / 2
192.	Transmission system associated with Farakka-III	12/2008 (-)	204.07 (-) [204.07]	0.00 (-)	15.14	6/2011 (-) [6/2011]	0 (-) [-]	2 / 2
193.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-IX	7/2008 (-)	525.14 (-) [525.14]	0.00 (-)	216.17	7/2011 (-) [7/2011]	0 (-) [-]	1 / 15
194.	SYSTEM STRENGTHENING -XI IN SOUTHERN REGION	3/2009 (-)	196.10 (-) [196.10]	0.00 (-)	3.58	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
195.	TRANSMISSION SYSTEM ASSOCIATED WITH CVHAMERA-III HEP	4/2008 (-)	297.37 (-) [297.37]	0.00 (-)	84.95	7/2011 (-) [7/2011]	0 (-) [-]	3 / 3
196.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIV	2/2009 (-)	132.19 (-) [132.19]	0.00 (-)	3.95	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
197.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVII	2/2009 (-)	210.79 (-) [210.79]	0.00 (-)	-	8/2011 (-) [8/2011]	0 (-) [-]	0 / 20
198.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	523.48	9/2009 (-) [8/2011]	23 (-) [-]	1 / 1
199.	System Strengthening in NR Grid for Karcham Wangtoo HEP	12/2008 (-)	328.97 (-) [328.97]	0.00 (-)	19.52	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	2/2009 (-)	509.66 (-) [509.66]	0.00 (-)	5.33	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
201.	TRANSMISSION SYSTEM ASSOCIATED WITH RAMPUR HEP	2/2009 (-)	184.19 (-) [184.19]	0.00 (-)	1.76	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
202.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	480.95	7/2011 (-) [11/2011]	4 (-) [4]	8 / 8
203.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XV	2/2009 (-)	520.48 (-) [520.48]	0.00 (-)	74.46	11/2011 (-) [11/2011]	0 (-) [-]	0 / 20
204.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIII	2/2009 (-)	317.69 (-) [317.69]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
205.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2745.37	4/2009 (-) [12/2011]	32 (-) [-]	23 / 39
206.	TRIPURA GAS BASED POWER PROJECT	7/2009 (-)	421.01 (-) [421.01]	0.00 (-)	-	1/2012 (-) [1/2012]	0 (-) [-]	0 / 0
207.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-X	2/2009 (-)	664.96 (-) [664.96]	0.00 (-)	14.53	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
208.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	2/2009 (-)	410.29 (-) [410.29]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
209.	SYSTEM STRENGTHENING SCHEME-IX OF SOUTHERN REGIONAL GRID	2/2009 (-)	120.62 (-) [120.62]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
210.	765 KV SYSTEM FOR CENTRAL PART OF NORTHERN GRID - PART-I	2/2009 (-)	1347.32 (-) [1347.32]	0.00 (-)	66.17	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
211.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-XI	2/2009 (-)	409.50 (-) [409.50]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
212.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	595.70	1/2012 (-) [3/2012]	2 (-) [-]	6 / 8
213.	SUPPLIMENTARY TRANSMISSION ASSOCIATED WITH DVC & MAITHON RBC	8/2008 (-)	2360.95 (-) [2360.95]	0.00 (-)	343.18	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
214.	765 KV POOLING STATION & NETWORK WITH DVC & MAITHOB RBC	8/2008 (-)	7075.33 (-) [7075.33]	0.00 (-)	851.26	8/2012 (-) [8/2012]	0 (-) [-]	2 / 2
215.	MOUDA STPP	11/2007 (-)	5459.28 (-) [5459.28]	0.00 (-)	477.87	2/2012 (-) [8/2012]	6 (-) [-]	6 / 6
216.	Para hydro Electrical Project.	12/2008 (-)	573.99 (-) [573.99]	0.00 (-)	54.36	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
217.	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	10/2008 (-)	4824.12 (-) [4824.12]	0.00 (-)	126.09	10/2012 (-) [10/2012]	0 (-) [-]	2 / 2
218.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [12/2012]	48 (-) [-]	0 / 15
219.	Tr'mission System ass'ted with Sasan Ultra Mega Power proj.	12/2008 (-)	7031.88 (-) [7031.88]	0.00 (-)	146.99	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
220.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	507.06	11/2011 (-) [12/2012]	13 (-) [-]	12 / 34
221.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7452.00]	1166.67 (-)	3155.96	9/2010 (-) [12/2012]	27 (-) [-]	5 / 12
222.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3954.49]	34.90 (-)	2454.27	9/2009 (-) [3/2013]	42 (-) [-]	2 / 20
223.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	572.43	3/2013 (-) [3/2013]	0 (-) [-]	10 / 31
224.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	249.51	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
225.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	67.99	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
226.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	4143.41	11/2010 (-) [6/2013]	31 (-) [-]	21 / 51
227.	Barh STPP, Stage-II	2/2008 (-)	7341.04 (-) [7341.04]	0.00 (-)	502.03	8/2013 (-) [8/2013]	0 (-) [-]	7 / 7
228.	NORTH EAST-NORTH WESTERN INTERCONNECTOR-I PROJECT	2/2009 (-)	11130.19 (-) [11130.19]	0.00 (-)	162.20	8/2013 (-) [8/2013]	0 (-) [-]	2 / 2
229.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (1/2016)	2238.67 (3642.04) [3642.04]	1403.37 (0.00)	179.19	7/2014 (-) [1/2016]	18 (-) [-]	0 / 0
230.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			154055.84 (-) [159808.11]	5752.27 (-)	51841.64			487 / 1062
<u>HEALTH & FW</u>								
231.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
<u>RAILWAYS</u>								
232.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	436.41	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
233.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	226.16	3/2006 (-) [9/2009]	42 (-) [-]	0 / 0
234.	Vallarpapadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	262.85	3/2009 (3/2009) [11/2009]	8 (8) [-]	0 / 0
235.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	110.02	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
236.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	81.11	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
237.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	41.39	- (-) [12/2009]	- (-) [-]	0 / 0
238.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [322.87]	208.86 (38.92)	218.67	- (-) [12/2009]	- (-) [-]	0 / 0
239.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [136.45]	86.61 (33.55)	117.11	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
240.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	127.04	3/2009 (-) [2/2010]	11 (-) [-]	0 / 0
241.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	78.55	- (-) [2/2010]	- (-) [-]	0 / 0
242.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [502.14]	327.14 (-)	406.14	- (-) [3/2010]	- (-) [-]	0 / 0
243.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	525.95	- (11/2008) [3/2010]	- (16) [-]	0 / 0
244.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [3/2010]	- (-) [-]	0 / 0
245.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	956.61	3/2003 (-) [3/2010]	84 (-) [-]	0 / 0
246.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [129.74]	0.00 (-)	118.31	3/2006 (-) [3/2010]	48 (-) [-]	0 / 0
247.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [211.90]	78.49 (-)	122.82	- (3/2009) [3/2010]	- (12) [-]	0 / 0
248.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	126.18	3/1998 (8/2005) [3/2010]	144 (55) [-]	0 / 0
249.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [170.00]	70.00 (27.02)	88.39	3/2002 (-) [3/2010]	96 (-) [-]	0 / 0
250.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [243.40]	77.24 (-)	177.82	- (2/2009) [3/2010]	- (13) [-]	0 / 0
251.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [571.55]	331.55 (-)	559.04	- (-) [3/2010]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
252.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [265.00]	112.79 (107.24)	264.33	3/1998 (-) [3/2010]	144 (-) [-]	0 / 0
253.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (360.63) [816.40]	591.40 (455.77)	610.51	3/2001 (-) [3/2010]	108 (-) [-]	0 / 0
254.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [634.13]	114.13 (211.34)	430.19	3/1995 (-) [3/2010]	180 (-) [-]	0 / 0
255.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	190.74	- (-) [3/2010]	- (-) [-]	0 / 0
256.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	237.78	- (-) [3/2010]	- (-) [-]	0 / 0
257.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	427.85	- (3/2009) [3/2010]	- (12) [-]	0 / 0
258.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	198.67	3/2008 (3/2009) [3/2010]	24 (12) [-]	0 / 0
259.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	921.54	12/2006 (-) [3/2010]	39 (-) [-]	0 / 0
260.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	292.45	12/2006 (12/2008) [3/2010]	39 (15) [-]	0 / 0
261.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [639.54]	230.54 (14.24)	710.65	6/2007 (-) [3/2010]	33 (-) [-]	0 / 0
262.	SITAMARHI-RAXAUL-NARKATIAGANJ (GC)	4/1997 (-)	501.69 (-) [501.69]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
263.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	257.23	- (-) [3/2010]	- (-) [-]	0 / 0
264.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [528.65]	203.99 (-)	82.42	- (-) [3/2010]	- (-) [-]	0 / 0
265.	UTRATIA-ZAFRABAD (LINE DOUBLING)	4/2006 (-)	325.00 (-) [469.03]	144.03 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
266.	New Guwahati-Digaru patch doubling (Phase-I)	9/2007 (-)	99.84 (-) [110.94]	11.10 (-)	45.65	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
267.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	140.58	3/2008 (6/2008) [3/2010]	24 (21) [-]	0 / 0
268.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	439.17	- (2/2009) [3/2010]	- (13) [-]	0 / 0
269.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.70]	89.70 (-)	202.82	3/2009 (12/2009) [6/2010]	15 (6) [-]	0 / 0
270.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	374.00	- (12/2009) [6/2010]	- (6) [-]	0 / 0
271.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.10]	7.97 (-)	112.47	- (-) [6/2010]	- (-) [-]	0 / 0
272.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	183.06	4/2003 (3/2010) [6/2010]	86 (3) [-]	0 / 0
273.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	32.18	- (-) [6/2010]	- (-) [-]	0 / 0
274.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	86.35	- (-) [7/2010]	- (-) [-]	0 / 0
275.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	68.11	12/2007 (3/2010) [7/2010]	31 (4) [-]	0 / 0
276.	Bharuch-Samni-Dahej Gauge Conversion	9/2005 (-)	200.80 (-) [200.80]	0.00 (-)	51.35	- (-) [9/2010]	- (-) [-]	0 / 0
277.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	247.66	- (3/2009) [11/2010]	- (20) [-]	0 / 0
278.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.50]	455.27 (-)	0.81	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
279.	MUMBAI URBAN TRANSPORT PROJECT PHASE-I	4/2003 (-)	3125.20 (-) [4174.00]	1048.80 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
280.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	128.00	3/2004 (-) [12/2010]	81 (-) [-]	0 / 0
281.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	147.01	- (12/2009) [12/2010]	- (12) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
282.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [718.30]	366.30 (-)	582.47	3/2008 (3/2009) [12/2010]	33 (21) [12]	0 / 0
283.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (492.98) [672.38]	572.38 (179.40)	625.04	- (-) [12/2010]	- (-) [-]	0 / 0
284.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	245.75	3/2009 (12/2009) [12/2010]	21 (12) [12]	0 / 0
285.	BARDHAMAN-KATWA (GC)	4/2007 (-)	245.15 (-) [245.15]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
286.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (810.78) [810.78]	83.82 (0.00)	29.48	- (-) [2/2011]	- (-) [-]	0 / 0
287.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [457.17]	307.79 (126.94)	280.77	2/2010 (-) [2/2011]	12 (-) [-]	0 / 0
288.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [676.00]	492.00 (-)	251.18	- (12/2010) [3/2011]	- (3) [-]	0 / 0
289.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [356.87]	201.21 (-)	169.40	- (3/2010) [3/2011]	- (12) [-]	0 / 0
290.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [332.75]	232.75 (-)	206.80	- (-) [3/2011]	- (-) [-]	0 / 0
291.	RAJPIPLA-ANKELASHWAR (GC)	4/2006 (-)	196.97 (-) [196.97]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
292.	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR & G'BAD-MEERUT	2/2008 (-)	171.10 (-) [171.10]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
293.	ELECTRIFICATION OF MORADABAD-ROZA	3/2006 (-)	258.35 (-) [258.35]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
294.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	215.93	6/1999 (-) [3/2011]	141 (-) [-]	0 / 0
295.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	232.47	6/2004 (-) [3/2011]	81 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
296.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	321.30	- (6/2009) [3/2011]	- (21) [-]	0 / 0
297.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	228.57	- (-) [3/2011]	- (-) [-]	0 / 0
298.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	230.16	3/2009 (-) [10/2011]	31 (-) [-]	0 / 0
299.	Panskura- Kharagpur 3rd Line Doubling	9/2007 (-)	252.50 (-) [252.50]	0.00 (-)	18.83	2/2010 (-) [11/2011]	21 (-) [5]	0 / 0
300.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [735.10]	433.46 (-)	158.13	- (9/2009) [12/2011]	- (27) [-]	0 / 0
301.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (576.27) [587.08]	338.64 (10.81)	601.95	- (-) [12/2011]	- (-) [-]	0 / 0
302.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	35.81	- (-) [3/2012]	- (-) [-]	0 / 0
303.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [322.95]	-0.46 (-)	86.30	- (-) [3/2012]	- (-) [-]	0 / 0
304.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.45]	43.64 (-4.11)	46.40	- (-) [3/2012]	- (-) [-]	0 / 0
305.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	103.18	3/2003 (-) [3/2012]	108 (-) [-]	0 / 0
306.	Salka Road-Anupnagar Line doubling	9/2006 (-)	324.90 (-) [324.90]	0.00 (-)	50.27	3/2010 (-) [3/2012]	24 (-) [12]	0 / 0
307.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1676.31) [4010.70]	3362.70 (2334.39)	1781.56	3/2009 (-) [3/2012]	36 (-) [-]	0 / 0
308.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [1480.75]	856.28 (-)	427.70	10/2007 (-) [12/2012]	62 (-) [-]	0 / 0
309.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (258.24) [607.09]	469.09 (348.85)	164.95	- (12/2012) [12/2012]	- (0) [-]	0 / 0
310.	Bhopal-bina 3rd Line doubling	9/2007 (-)	687.20 (-) [687.20]	0.00 (-)	1.16	3/2010 (-) [12/2012]	33 (-) [16]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
311.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	5780.54	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
312.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	43.08	- (-) [12/2012]	- (-) [-]	0 / 0
313.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [899.42]	619.42 (-)	492.67	- (-) [3/2013]	- (-) [-]	0 / 0
314.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1556.23]	643.53 (-)	85.13	- (-) [3/2013]	- (-) [12]	0 / 0
315.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1502.29]	769.29 (-)	370.02	12/2008 (-) [3/2014]	63 (-) [51]	0 / 0
316.	Construction of new line from Harmati-Itanagar/Narhariagun	9/1996 (-)	156.00 (-) [160.48]	4.48 (-)	38.74	- (-) [3/2014]	- (-) [-]	0 / 0
317.	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	4/2008 (-)	5300.00 (-) [5300.00]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
318.	New B.G. Line from Azara to Byrnihat (National Project)	9/2006 (-)	200.00 (-) [546.47]	346.47 (-)	0.44	- (-) [3/2014]	- (-) [-]	0 / 0
319.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (1500.00) [3087.44]	2087.44 (1587.44)	1534.42	4/2008 (12/2011) [3/2014]	71 (27) [24]	0 / 0
320.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	104.82	3/2011 (-) [3/2016]	60 (-) [24]	0 / 0
321.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.86	2/2006 (-) [-]	- (-) [-]	0 / 0
322.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
323.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
324.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	138.09	3/2007 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
325.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0
326.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
327.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [585.93]	202.14 (-)	68.64	- (-) [-]	- (-) [-]	0 / 0
328.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	452.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
329.	Mayladuthurai-Thiruvavur-Karaikudi-Thiru'pondi-Agasthampalli	9/2007 (-)	404.19 (-) [711.15]	306.96 (-)	17.30	- (-) [-]	- (-) [-]	0 / 0
330.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
331.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	190.49	- (-) [-]	- (-) [-]	0 / 0
332.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	98.16	- (-) [-]	- (-) [-]	0 / 0
333.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	71.76	- (-) [-]	- (-) [-]	0 / 0
334.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	60.38	- (-) [-]	- (-) [-]	0 / 0
335.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.69	- (-) [-]	- (-) [-]	0 / 0
336.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	328.66	- (-) [-]	- (-) [-]	0 / 0
337.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	115.98	- (5/2009) [-]	- (-) [-]	0 / 0
338.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	518.21	7/2005 (-) [-]	- (-) [-]	0 / 0
339.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	46.80	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
340.	Madurai-Dindigul	4/2003 (-)	73.19 (128.56) [202.72]	129.53 (74.16)	178.67	- (-) [-]	- (-) [-]	0 / 0
341.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
342.	Tindivanam-Nagari (NL)	9/2006 (-)	456.00 (-) [582.83]	126.83 (-)	11.37	- (-) [-]	- (-) [-]	0 / 0
343.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	151.76	3/2004 (7/2008) [-]	- (-) [-]	0 / 0
344.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [548.96]	448.96 (-)	340.02	- (-) [-]	- (-) [-]	0 / 0
345.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	363.46	3/1998 (-) [-]	- (-) [-]	0 / 0
346.	Tindivanam-Gingee-Tiruvannamalai (NL)	9/2006 (-)	125.00 (-) [227.40]	102.40 (-)	7.43	- (-) [-]	- (-) [-]	0 / 0
347.	Dindigul-Pollachi-Palghat-Pollachi and Coimbatore (GC)	9/2006 (-)	343.17 (-) [639.00]	295.83 (-)	114.96	- (-) [-]	- (-) [-]	0 / 0
348.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	514.87	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
349.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	258.35	- (-) [-]	- (-) [-]	0 / 0
350.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
351.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	220.17	- (-) [-]	- (-) [-]	0 / 0
352.	New B.G. Line from Araria to Galgalia (Thakurgunj)	9/2006 (-)	300.00 (-) [529.88]	229.88 (-)	16.44	- (-) [-]	- (-) [-]	0 / 0
353.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
354.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
355.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	243.18	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
356.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	50.68	- (-) [-]	- (-) [-]	0 / 0
357.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	202.86	- (-) [-]	- (-) [-]	0 / 0
358.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
359.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	55.38	- (-) [-]	- (-) [-]	0 / 0
360.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	223.16	- (-) [-]	- (-) [-]	0 / 0
361.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	268.58	3/2005 (12/2008) [-]	- (-) [-]	0 / 0
362.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	100.51	- (-) [-]	- (-) [-]	0 / 0
363.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
364.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	90.33	- (-) [-]	- (-) [-]	0 / 0
365.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
366.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	85.06	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
367.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	220.17	- (-) [-]	- (-) [-]	0 / 0
368.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	36.27	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
369.	Aluabari road- Siliguri Junction via Galgalia	12/2006 (-)	170.00 (-) [255.96]	85.96 (-)	32.04	- (-) [-]	- (-) [-]	0 / 0
370.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
371.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
372.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
373.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	302.49	- (-) [-]	- (-) [-]	0 / 0
374.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
375.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	222.88	- (-) [-]	- (-) [-]	0 / 0
376.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	262.78	5/2008 (-) [-]	- (-) [-]	0 / 0
377.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
378.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
379.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	417.32	3/1994 (-) [-]	- (-) [-]	0 / 0
380.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
381.	AMROHA-KANKATHER	4/2000 (-)	57.00 (107.29) [103.57]	46.57 (-3.72)	107.90	3/2005 (9/2008) [-]	- (-) [-]	0 / 0
382.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [429.49]	273.75 (265.13)	219.84	2/2009 (-) [-]	- (-) [-]	0 / 0
383.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			50199.06 (-) [94938.17]	44739.11 (-)	37244.32			0 / 0
<u>ROAD TRANSPORT & HIGHWAYS</u>								
384.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	246.10	9/2007 (-) [8/2009]	23 (-) [-]	0 / 0
385.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	575.75	12/2006 (-) [8/2009]	32 (-) [1]	0 / 0
386.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	613.43	5/2007 (-) [8/2009]	27 (-) [-]	0 / 0
387.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	333.34	1/2009 (-) [8/2009]	7 (-) [-]	0 / 0
388.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	323.94	8/2008 (-) [8/2009]	12 (-) [-]	0 / 0
389.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	798.10	6/2009 (-) [8/2009]	2 (-) [1]	0 / 0
390.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	300.50	8/2007 (-) [8/2009]	24 (-) [-]	0 / 0
391.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	578.30	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
392.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	276.90	3/2008 (-) [9/2009]	18 (-) [-]	0 / 0
393.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	220.40	3/2008 (-) [9/2009]	18 (-) [1]	0 / 0
394.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	422.31	12/2008 (-) [9/2009]	9 (-) [-]	0 / 0
395.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	378.84	3/2005 (-) [9/2009]	54 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
396.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	189.50	3/2008 (-) [9/2009]	18 (-) [-]	0 / 0
397.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	662.82	12/2008 (-) [9/2009]	9 (-) [-]	0 / 0
398.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	453.20	12/2008 (-) [9/2009]	9 (-) [1]	0 / 0
399.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	233.80	3/2008 (-) [9/2009]	18 (-) [-]	0 / 0
400.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	371.90	3/2008 (-) [9/2009]	18 (-) [-]	0 / 0
401.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	235.40	8/2005 (-) [9/2009]	49 (-) [-]	0 / 0
402.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	147.88	1/2004 (-) [9/2009]	68 (-) [-]	0 / 0
403.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	445.40	1/2009 (-) [9/2009]	8 (-) [-]	0 / 0
404.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	192.40	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
405.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	641.70	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
406.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	444.00	3/2009 (-) [9/2009]	6 (-) [1]	0 / 0
407.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	789.10	7/2009 (-) [9/2009]	2 (-) [2]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
408.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	644.60	7/2009 (-) [9/2009]	2 (-) [2]	0 / 0
409.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	575.00	5/2009 (-) [10/2009]	5 (-) [-]	0 / 0
410.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [10/2009]	29 (-) [-]	0 / 0
411.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	763.80	7/2008 (-) [10/2009]	15 (-) [1]	0 / 0
412.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	276.40	8/2008 (-) [10/2009]	14 (-) [-]	0 / 0
413.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	119.50	10/2008 (-) [10/2009]	12 (-) [-]	0 / 0
414.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	308.80	2/2009 (-) [10/2009]	8 (-) [-]	0 / 0
415.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	813.80	3/2009 (-) [10/2009]	7 (-) [2]	0 / 0
416.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	98.11	7/2008 (-) [11/2009]	16 (-) [-]	0 / 0
417.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	397.90	11/2007 (-) [11/2009]	24 (-) [-]	0 / 0
418.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
419.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	251.40	8/2008 (-) [11/2009]	15 (-) [-]	0 / 0
420.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	279.70	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
421.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	531.80	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
422.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	109.10	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
423.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	604.64	11/2007 (-) [12/2009]	25 (-) [-]	0 / 0
424.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	501.90	4/2007 (-) [12/2009]	32 (-) [-]	0 / 0
425.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	415.31	3/2005 (-) [12/2009]	57 (-) [-]	0 / 0
426.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	120.80	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
427.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	471.63	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
428.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	132.44	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
429.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	445.10	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
430.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	233.80	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
431.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	135.13	12/2004 (-) [12/2009]	60 (-) [-]	0 / 0
432.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	81.77	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
433.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	63.26	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
434.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	23.82	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
435.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
436.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	180.91	2/2004 (-) [12/2009]	70 (-) [-]	0 / 0
437.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	227.74	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
438.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	293.30	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
439.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	305.50	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
440.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	132.90	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
441.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	444.17	3/2005 (-) [12/2009]	57 (-) [-]	0 / 0
442.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	380.72	7/2004 (-) [12/2009]	65 (-) [-]	0 / 0
443.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	105.70	6/2005 (-) [1/2010]	55 (-) [-]	0 / 0
444.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	671.50	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
445.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	689.10	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
446.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	172.71	1/2009 (-) [2/2010]	13 (-) [-]	0 / 0
447.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	337.00	4/2008 (-) [3/2010]	23 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
448.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	240.90	7/2004 (-) [3/2010]	68 (-) [-]	0 / 0
449.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	95.12	7/2005 (-) [3/2010]	56 (-) [-]	0 / 0
450.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	137.10	6/2008 (-) [3/2010]	21 (-) [-]	0 / 0
451.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	479.30	7/2010 (-) [3/2010]	-4 (-) [4]	0 / 0
452.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	456.50	6/2009 (-) [3/2010]	9 (-) [-]	0 / 0
453.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	208.20	11/2009 (-) [3/2010]	4 (-) [4]	0 / 0
454.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [193.00]	87.00 (-)	69.60	8/2006 (-) [4/2010]	44 (-) [-]	0 / 0
455.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	47.27	9/2006 (-) [4/2010]	43 (-) [-]	0 / 0
456.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	136.60	8/2009 (-) [4/2010]	8 (-) [8]	0 / 0
457.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	121.10	8/2009 (-) [4/2010]	8 (-) [8]	0 / 0
458.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	182.00	8/2009 (-) [4/2010]	8 (-) [8]	0 / 0
459.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	134.50	8/2009 (-) [4/2010]	8 (-) [8]	0 / 0
460.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	136.27	8/2004 (-) [5/2010]	69 (-) [8]	0 / 0
461.	Delhi/Haryana Border to Rohtak	4/2007 (-)	486.00 (-) [486.00]	0.00 (-)	64.42	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
462.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	480.24	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
463.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	123.50	10/2008 (-) [5/2010]	19 (-) [-]	0 / 0
464.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	126.40	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
465.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	163.20	6/2009 (-) [6/2010]	12 (-) [-]	0 / 0
466.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	172.60	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
467.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	211.00	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
468.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	259.80	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
469.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	229.10	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
470.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	211.40	3/2010 (-) [6/2010]	3 (-) [-]	0 / 0
471.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	223.30	9/2009 (-) [6/2010]	9 (-) [-]	0 / 0
472.	Amritsar-Wagha Border	6/2008 (-)	205.88 (-) [205.88]	0.00 (-)	64.93	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
473.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	331.00	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
474.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	284.10	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
475.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	255.30	12/2008 (-) [6/2010]	18 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
476.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	222.50	12/2008 (-) [6/2010]	18 (-) [-]	0 / 0
477.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	297.60	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
478.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	119.80	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
479.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	90.45	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
480.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	108.20	9/2007 (-) [6/2010]	33 (-) [-]	0 / 0
481.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	99.85	6/2008 (-) [6/2010]	24 (-) [3]	0 / 0
482.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	86.47	6/2008 (-) [6/2010]	24 (-) [3]	0 / 0
483.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	174.00	9/2009 (-) [6/2010]	9 (-) [-]	0 / 0
484.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	205.10	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
485.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	255.80	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
486.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [207.56]	-110.44 (-)	28.52	8/2004 (-) [6/2010]	70 (-) [-]	0 / 0
487.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	126.60	7/2008 (-) [6/2010]	23 (-) [-]	0 / 0
488.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	174.60	3/2008 (-) [6/2010]	27 (-) [-]	0 / 0
489.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	245.80	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
490.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	126.40	9/2008 (-) [6/2010]	21 (-) [9]	0 / 0
491.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	133.10	9/2009 (-) [6/2010]	9 (-) [9]	0 / 0
492.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	129.20	11/2008 (-) [6/2010]	19 (-) [-]	0 / 0
493.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	313.80	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
494.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	10.28	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
495.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	446.60	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
496.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	135.83	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
497.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	316.00	3/2010 (-) [7/2010]	4 (-) [4]	0 / 0
498.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	127.40	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
499.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [196.65]	-44.35 (-)	24.91	8/2004 (-) [7/2010]	71 (-) [-]	0 / 0
500.	Zirakpur (Haryana)-Parwanoo (Himachal pradesh)	2/2008 (-)	295.00 (-) [295.00]	0.00 (-)	174.50	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
501.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	27.22	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
502.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [111.78]	-70.74 (-)	0.59	6/2004 (-) [9/2010]	75 (-) [-]	0 / 0
503.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	66.84	11/2008 (-) [9/2010]	22 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
504.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [522.00]	249.00 (-)	187.80	3/2005 (-) [9/2010]	66 (-) [-]	0 / 0
505.	Wainganga Bridge-Chhatisgarh-Maharashtra Border	3/2008 (-)	424.00 (-) [424.00]	0.00 (-)	260.00	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
506.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	123.60	10/2009 (-) [10/2010]	12 (-) [-]	0 / 0
507.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	86.29	6/2005 (-) [12/2010]	66 (-) [-]	0 / 0
508.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	75.54	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
509.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	27.96	11/2008 (-) [12/2010]	25 (-) [-]	0 / 0
510.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	64.72	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
511.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	62.48	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
512.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	89.46	2/2009 (-) [12/2010]	22 (-) [-]	0 / 0
513.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	49.20	5/2008 (-) [12/2010]	31 (-) [-]	0 / 0
514.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	27.54	4/2009 (-) [12/2010]	20 (-) [-]	0 / 0
515.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	39.49	11/2008 (-) [12/2010]	25 (-) [-]	0 / 0
516.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	139.20	2/2010 (-) [12/2010]	10 (-) [-]	0 / 0
517.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	36.15	4/2009 (-) [12/2010]	20 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
518.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	38.29	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0
519.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	69.49	4/2008 (-) [12/2010]	32 (-) [-]	0 / 0
520.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	33.73	9/2007 (-) [12/2010]	39 (-) [-]	0 / 0
521.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	52.49	4/2008 (-) [12/2010]	32 (-) [-]	0 / 0
522.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.32	7/2009 (-) [12/2010]	17 (-) [-]	0 / 0
523.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	57.31	4/2010 (-) [12/2010]	8 (-) [-]	0 / 0
524.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	103.70	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
525.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	159.20	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0
526.	SAGAR-RAJMARG CHORAH, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	63.28	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
527.	RAJMARG CHORAH-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	29.18	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
528.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	78.52	6/2008 (-) [12/2010]	30 (-) [-]	0 / 0
529.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	45.36	4/2008 (-) [12/2010]	32 (-) [-]	0 / 0
530.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	124.40	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
531.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	135.10	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0
532.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	147.00	12/2009 (-) [12/2010]	12 (-) [-]	0 / 0
533.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	174.70	3/2008 (-) [12/2010]	33 (-) [-]	0 / 0
534.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	117.80	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
535.	Balasore-Bhadrak (Revived) Km 136.5- 199.14, (NH-5)	4/2000 (-)	228.70 (-) [228.70]	0.00 (-)	192.36	2/2004 (-) [12/2010]	82 (-) [-]	0 / 0
536.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	83.78	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
537.	JHAJHARPUR- DARBANGA, KM.110- KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	153.90	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0
538.	KELAPUR- PIMPALKATTI, KM.153- KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	29.83	11/2008 (-) [12/2010]	25 (-) [-]	0 / 0
539.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	352.50	10/2009 (-) [12/2010]	14 (-) [-]	0 / 0
540.	GORAKHPUR- AYODHYA, KM.208- KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	166.20	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
541.	RAJMARG CHORAH- LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
542.	JAM-WADNER, KM.64- KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	68.18	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0
543.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	152.20	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
544.	End of Durg bypass- Chhatisgarh/Maharashtra Border	1/2008 (-)	464.00 (-) [464.00]	0.00 (-)	166.60	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
545.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	70.27	9/2007 (-) [2/2011]	41 (-) [-]	0 / 0
546.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	77.60	9/2010 (-) [3/2011]	6 (-) [-]	0 / 0
547.	Kalghat-M.P./Maharashtra Border; km 16.60-km 84.70	11/2008 (-)	549.00 (-) [549.00]	0.00 (-)	266.50	5/2010 (-) [5/2011]	12 (-) [-]	0 / 0
548.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [-]	- (-) [-]	0 / 0
549.	Pathankot-Bhogpur, NH-1A	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	-	5/2008 (-) [-]	- (-) [-]	0 / 0
Total :			49440.75 (-) [49646.06]	205.31 (-)	37035.17			0 / 0

SHIPPING & PORTS

550.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	80.23	6/2007 (1/2009) [7/2009]	25 (6) [-]	0 / 0
551.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	1196.24	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
552.	Rail connectivity to ICTT at Vallarpadam	3/2007 (-)	245.67 (-) [298.17]	52.50 (-)	244.01	4/2009 (-) [11/2009]	7 (-) [-]	0 / 0
553.	Construction of Car/Clean Cargo terminal	1/2009 (-)	100.00 (-) [100.00]	0.00 (-)	0.50	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
554.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	255.88	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
555.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	40.94	12/2005 (-) [3/2010]	51 (-) [-]	0 / 0
556.	Acquisition of 6Nos. 60,470 DWT LR-I Product Tankers	10/2006 (-)	1658.59 (-) [1658.59]	0.00 (-)	318.24	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
557.	Acquisition of 2 Nos. of 105000 DWT LR-II Tankers.	8/2007 (-)	586.58 (-) [586.58]	0.00 (-)	173.68	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
558.	Const. & Dev. of 2 Offshore container berths & terminal	11/2007 (-)	366.00 (444.86) [366.00]	0.00 (-78.86)	1.43	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
559.	Operation, Manag. & Maint. of Multi user-Jetty for Coal Handlg	6/2006 (-)	230.00 (-) [230.00]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
560.	C/o Impounded Dock at Tuna for handelling Draft Vessal	4/2005 (-)	882.00 (-) [882.00]	0.00 (-)	0.16	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
561.	Construction of 13th & 14th cargo Berth at Kandla	12/2005 (-)	702.00 (-) [443.00]	-259.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
562.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	113.48	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
563.	Acquisition of 4 Nos. of 115000 DWT Crude Oil carriers	8/2008 (-)	1108.12 (-) [1168.42]	60.30 (-)	341.48	4/2011 (-) [12/2011]	8 (-) [-]	0 / 0
564.	Acquisition of 6 Nos. of 57000 DWT Handymax bulk Carriers	11/2007 (-)	1061.96 (-) [1061.96]	0.00 (-)	219.98	3/2012 (-) [1/2012]	-2 (-) [-]	0 / 0
565.	Acquisition of 4 Nos. of 80,655 DWT Panamax Bulk carriers	8/2008 (-)	1066.91 (-) [968.35]	-98.56 (-)	222.91	9/2012 (-) [8/2012]	-1 (-) [-]	0 / 0
566.	Ennore-Manali Express way, f/o special purpose vehicle (SPV)	10/2002 (-)	150.00 (-) [309.00]	159.00 (-)	23.26	9/2005 (-) [-]	- (-) [-]	0 / 0
567.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	808.07	10/2008 (-) [-]	- (-) [-]	0 / 0
568.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.74	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			13611.91 (-) [13624.67]	12.76 (-)	4044.23			0 / 0
TELECOMMUNICATION								
569.	Uttaranchal telecom circle Phase-VI(2G &3G)	1/2009 (-)	149.15 (-) [149.15]	0.00 (-)	40.87	6/2009 (-) [7/2009]	1 (-) [-]	0 / 0
570.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	4/2007 (-)	134.25 (-) [133.75]	-0.50 (-)	31.95	6/2008 (-) [7/2009]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
571.	Expansion of 750K GSM Lines	10/2006 (-)	278.16 (-) [278.16]	0.00 (-)	151.37	12/2008 (-) [7/2009]	7 (-) [-]	0 / 0
572.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	151.37	10/2007 (-) [7/2009]	21 (-) [-]	0 / 0
573.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [425.51]	175.51 (-)	68.50	12/2005 (-) [8/2009]	44 (-) [-]	0 / 0
574.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	451.03	12/2008 (-) [8/2009]	8 (-) [1]	0 / 0
575.	GSM Equipment-480K Lines(2G)& 220K Lines(3G) in UP(W)-Ph-V.I	5/2007 (-)	335.91 (-) [335.91]	0.00 (-)	10.96	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
576.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	154.60	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
577.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	399.77	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
578.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [168.30]	-63.08 (-)	92.36	10/2007 (-) [8/2009]	22 (-) [-]	0 / 0
579.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	45.57	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
580.	Andhra Pradesh teleciom Circle Phase-IV GSM	3/2008 (-)	567.40 (-) [482.29]	-85.11 (-)	226.88	6/2009 (-) [8/2009]	2 (-) [-]	0 / 0
581.	GSM equipment of 1625K Lines(2G) & 325K lines in M.P. Ph-V.I	6/2008 (-)	908.30 (-) [916.70]	8.40 (-)	151.70	8/2009 (-) [9/2009]	1 (-) [1]	0 / 0
582.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [353.00]	40.14 (-)	118.44	2/2008 (-) [9/2009]	19 (-) [-]	0 / 0
583.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	131.79	3/2009 (-) [9/2009]	6 (-) [-]	0 / 0
584.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	218.75	12/2008 (-) [9/2009]	9 (-) [2]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
585.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	180.64	11/2008 (-) [9/2009]	10 (-) [-]	0 / 0
586.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	25.95	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
587.	BIHAR TELECOM CIRCLE PHASE-V.1, 2G & 3G	4/2007 (-)	366.00 (-) [366.00]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
588.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [10/2009]	13 (-) [-]	0 / 0
589.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [10/2009]	18 (-) [-]	0 / 0
590.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	51.44	12/2006 (-) [10/2009]	34 (-) [3]	0 / 0
591.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	71.50	11/2007 (-) [10/2009]	23 (-) [-]	0 / 0
592.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.67	2/2007 (-) [11/2009]	33 (-) [-]	0 / 0
593.	EXPANSION OF EXISTING 2G&3G GSM N/W BY 750 KPE NO 9920/05-06	10/2008 (-)	180.53 (-) [180.53]	0.00 (-)	2.87	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
594.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2009]	34 (-) [-]	0 / 0
595.	Delhi Expansion of 1250K Lines of 2G/3G GSM Lines.	2/2007 (-)	463.61 (-) [463.61]	0.00 (-)	10.76	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
596.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	136.03	12/2004 (-) [2/2010]	62 (-) [-]	0 / 0
597.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	92.45	6/2006 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
598.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	371.41	3/2006 (-) [-]	- (-) [-]	0 / 0
Total :			12346.85 (-) [11806.08]	-540.77 (-)	3826.99			0 / 0
URBAN DEVELOPMENT								
599.	C/o General Pool Office Complex at INA	10/2004 (-)	83.67 (-) [135.03]	51.36 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
600.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	10075.47	6/2010 (-) [10/2010]	4 (-) [-]	0 / 0
601.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14596.67 (-) [15206.03]	609.36 (-)	10075.47			0 / 7
WATER RESOURCES								
602.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			535992.09 (-) [600414.10]	64422.01 (-)	227016.23			1059 / 2385
NIC-MoS&PI(IPMD) [7/2009]								