



**284th FLASH REPORT
ON
CENTRAL SECTOR PROJECTS
(Rs. 100 CRORE AND ABOVE)
JUNE, 2009**

**Infrastructure and Project Monitoring Division
Ministry of Statistics & Programme Implementation
Sardar Patel Bhawan, Sansad Marg
New Delhi-110001**

Contents

Executive Summary	1 -4
Month wise list of completed projects Costing Rs. 100 Crore and Above During 2009-10	5-10
Summary of Projects	1-18
Sector wise analysis of projects	19-44

EXECUTIVE SUMMARY

The 284th Flash Report for June 2009, contains information on the status of 591 projects in the Central Sector, each costing Rs. 100 crore and above. During June 2009, eight projects reported completion and dropped. During the month under reference, 8 new projects have been added. Sector-wise number of ongoing projects is given below:

Sl no.	Sector	Projects on monitor
1.	ROAD TRANSPORT & HIGH-WAYS	168
2.	RAILWAYS	144
3.	POWER	84
4.	PETROLEUM	57
5.	COAL	40
6.	TELECOMMUNICATION	30
7.	STEEL	29
8.	SHIPPING & PORTS	19
9.	CIVIL AVIATION	9
10.	ATOMIC ENERGY	5
11.	URBAN DEVELOPMENT	3
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		591

2. One hundred and five (105) projects have reported additional delays compared to the position in the previous month. There have been slippages in the range of 1-18 months in respect of projects relating to Atomic Energy, Civil Aviation, Mines, Steel, Petroleum, Power, Railways, Road Transport and Highways, Urban Development and Telecommunications sectors

3. In the **Atomic Energy Sector**, Kudankulam APP (NPICL) has reported additional delay of one month on account of slippage of commitment by M/s Atom Stroy Exports (ASE), Russia.

4. In the **Steel Sector**, 6 projects have reported additional delays in the range of 3-14 months. Extension of Bhilai Steel Plant has reported an additional delay of 9 months due to slow progress of work by the contractor. Expansion of Bokaro Steel Plant has suffered delay of 10 months due to delay in getting the approval of various packages at different levels. Installation of Turbo Blower -8 in Turbo Blower Station has reported additional delay of 14 months due to termination of contract with M/s Roselectrorm holdings, Russia Expansion of Rourkela Steel Plant has suffered delays of 11 months due to delay in approval of various project packages at different times. Expansion of Salem Steel Plant and Expansion of IISCO Steel Plant have suffered delay of 3 and 11 months respectively, however, no specific reasons have been provided by the project authorities for such delays.

5. In the **Petroleum Sector**, Development of Bassein (Vasai) East, Western Offshore has reported additional delay of 1 month, however no specific reasons have been provided by the project authority.

6. In the **Power Sector**, 3 projects have reported additional delays in the range of 1-11 months. Teesta Low Dam HEP-IV (4x40MW) has reported additional delays of 8 months due to delay in transfer of forest land, heavy flood and frequent strikes by local political parties. Teesta Low Dam HEP-III (4x33MW) has suffered delays of 11 months due to delay in forest clearance, slope failure in affected area and agitation by local people. Kahalgaon STPP Stage-II (3x500MW) has reported additional delay of 1 month but no specific reasons have been reported by the project authority.

7. In the **Telecommunication Sector**, 7 projects have reported additional delays of 1-5 months. Uttaranchal telecom circle Phase-VI (2G & 3G) and Commissioning of GSM equipment of 600K lines (phase-IV) have reported additional delays of 1 month each due to delay in work execution by M/s ITI Ltd. GSM equipment of 1006280 Lines, Phase-IV, GSM equipment of 1162K lines (phase-IV), Commissioning of GSM equipment of 600K lines (phase-IV) and Commissioning of GSM equipment of 650K lines (phase-IV) (Maharashtra) have shown delay of 1 month each, however, no specific reasons have been reported by the concerned project authorities. Convergent Billing and CRM for MTNL (Delhi) and National Radio Spectrum Management & Monitoring System (NRSMM) have reported additional delays of 3 and 5 months respectively due to delay in land acquisition.

8. In the **Road Transport and Highways Sector**, 72 projects have reported additional delays in the range of 1-18 months. The project authorities have not indicated any specific reasons for such delays.

9. In the **Railways Sector**, 10 projects have reported additional delays of 1-17 months. Salka Road –Anupnagar Line doubling has suffered delay of 10 months due to delay in award of contract and slow progress of work. Cuttack-Barang Line has reported additional delay of 3 months due to slow progress of work. Panskura-Kharagpur 3rd Line doubling has reported delay of 16 months due to delay in award of tender. Palwal-Bhuteswar 3rd Line and Vallarparadam-Idapally have reported additional delays of 3 months and 1 month respectively but no project specific reason have been mentioned . Bhopal-Bina 3rd Line doubling has reported additional delay of 17 months due to change in scope of work. Raichur-Guntakal and Talcher-Bimalagarh have reported additional delays of 4 months and 12 months respectively due to land acquisition problems. Rewari-Rohtak has suffered delay of 11 months due to change in scope of work. Reingunta-Guntakal (RVNL) has reported additional delay of 3 months due to delay in award of tender.

10. In the **Mines Sector**, Second Phase Expansion of NALCO reported additional delay of 2 months, however, no specific reasons have been reported by the project authority.

11. In the **Civil Aviation Sector**, 3 projects have reported additional delays of 3-6 months. The project authorities have not indicated any specific reason for such delays.

12. In the **Urban Development Sector**, Delhi Metro Rapid Transit System, Phase-II has reported additional delay of 1 month. However, no specific reasons have been provided by the project authorities.

Status as on 01.06.2009 in respect of completion of projects costing Rs.100 crore and above in different sectors during 2008-09 is indicated in the following tables.

**Monthwise List of Completed Projects Costing Rs.100 Crore and above during
2009-2010**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2009</u>				
<u>STEEL</u>				
1.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	286.63	12/2006	301.25
<u>May, 2009</u>				
<u>PETROLEUM</u>				
2.	AUGMENTATION OF MUNDRA-PANIPAT LINE	205.00	03/2008	140.55
<u>ROAD TRANSPORT & HIGHWAYS</u>				
3.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	298.00	11/2008	364.62
4.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	250.00	01/2009	341.06
5.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	212.00	03/2009	331.87
6.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	220.31	05/2008	149.02
<u>TELECOMMUNICATION</u>				
7.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	508.63	06/2005	365.16
8.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	359.07	06/2005	36.19
9.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	448.91	06/2005	154.52
10.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	164.06	12/2005	89.29
11.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	428.00	06/2005	175.08
<u>June, 2009</u>				
<u>PETROLEUM</u>				
12.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	04/2005	1551.79
<u>RAILWAYS</u>				
13.	THANE-TURBHE-NERUL-VASHI	403.39	03/2000	400.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
14.	PARADIP PORT, KM.77, NH-5A (ORISSA)	428.00	02/2007	459.38
15.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	195.00	03/2009	192.10
16.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	220.00	04/2008	244.47
17.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	297.72	04/2008	289.88
18.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	378.22	04/2008	365.05
19.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	498.00	03/2009	82.09

**Month wise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2009-2010**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2009</u>				
<u>TELECOMMUNICATION</u>				
1.	500K Broadband Access N/W Ph-I II	134.25	10/2008	31.95

Summary of projects on Flash Report for the month of June, 2009

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	602
Number of Projects Completed/Dropped/Frozen in Previous Month :	11
Number of Projects Completed/Dropped/Frozen in Current Month :	8
Number of Projects Added in Current Month :	8
Number of Projects in Current Month :	591

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	318	13	147	37	76	591	54
Latest Approved	327	13	151	24	76	591	55

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	547	496499.80	543422.28	203073.09	37.37	46922.48	9.45
Revised	44	29448.23	36647.93	24357.78	66.46	7199.70	24.45
Total	591	525948.03	580070.21	227430.87	39.21	54122.18	10.29


Summary of projects on the Flash Report for the month of June, 2009

I. Project Implementation – Current status:

Number of Projects Previous Month :	602
Number of Projects Completed/Dropped/Frozen in Previous Month :	11
Number of Projects Completed/Dropped/Frozen in Current month :	8
Number of Projects Added in Current month :	8
Number of Projects in Current Month :	591

II. Brief Analysis


a) **Project Status w.r.t Original Schedule:** Out of **591** projects, **13** projects are ahead of schedule, **147** projects are on schedule and 318 projects are delayed. Of the balance, 76 projects do not have fixed dates of commissioning while 37 projects were sanctioned without any commissioning date but subsequently dates of completion were finalised.



III. Investment Scenario

The total cost of implementation of **591** projects when sanctioned, was of the order of Rs. **525948.03** crore but this was subsequently revised to Rs **580070.21** crore implying a cost overrun of **10.29%**. The expenditure incurred on these projects till June, 2009 is Rs. **227430.87** crore, which is **39.21%** of the revised cost of the projects.

Figures are in Rs. Crore



IV. Milestones (Cumulative due and Achieved)

Total	2406
Achieved upto month	1037

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project	DOA	Original		Anticipated		Final
			Cost	DOC	Cost	DOC	Expenditure
<u>PETROLEUM</u>							
1	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002	1152.00	04/2005	1731.00	-NA-	1551.79
<u>RAILWAYS</u>							
2	THANE-TURBHE-NERUL-VASHI	05/1992	403.39	03/2000	403.92	-NA-	400.6
<u>ROAD TRANSPORT & HIGHWAYS</u>							
3	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003	378.22	04/2008	430.21	06/2009	365.05
4	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003	498.00	03/2009	498.00	06/2009	82.09
5	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003	220.00	04/2008	243.11	-NA-	244.47
6	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003	297.72	04/2008	359.43	06/2009	289.88
7	PARADIP PORT, KM.77, NH-5A (ORISSA)	04/2000	428.00	02/2007	428.00	06/2009	459.38
8	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	03/2005	195.00	03/2009	195.00	06/2009	192.1

VI. List of projects added

Cost / Expenditure in Rs. Crore							
Sl. No.	Project	DOA	Original		Anticipated		
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	Diesel Hydrotreater Project at Mumbai Refinery	03/2009	3284.00	09/2011	3284.00	09/2011	
2	Construction of New Terminal at Ennore, Chennai	01/2008	224.00	12/2010	224.00	12/2010	
3	Single Point Mooring Project at Visakhapatnam	11/2008	643.46	05/2010	643.46	05/2010	
4	Diesel Hydrotreater Project at Visakh Refinery	03/2009	3597.00	09/2011	3597.00	09/2011	
5	Additional Gas Processing Facility at Hazira	02/2008	370.11	04/2011	370.11	04/2011	
6	Additional Gas Processing Unit at Uran	10/2008	1797.35	12/2011	1797.35	12/2011	
<u>ROAD TRANSPORT & HIGHWAYS</u>							
7	Delhi/Haryana Border to Rohtak	04/2007	486.00	05/2010	486.00	05/2010	
<u>SHIPPING & PORTS</u>							
8	Construction of 13th & 14th cargo Berth at Kandla	12/2005	702.00	03/2011	702.00	03/2011	

VII. List of projects reporting additional delays

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
<u>ATOMIC ENERGY</u>							
1	KUDANKULAM APP (NPCIL)	13171.00	13171.00	12/2008	08/2010	09/2010	1
<u>CIVIL AVIATION</u>							
2	C/o Expandable Modular Integrated Ter. Buld.Raja Bhoj Airpt.	135.04	135.04	09/2009	09/2009	03/2010	6
3	C/o Expandable Modular Ter. Bldg. at DABH, Indore	135.60	135.60	10/2009	10/2009	03/2010	5
4	C/o New expandable Modular Integrated Bldg.Raipur Airport	129.65	129.65	09/2009	09/2009	12/2009	3
<u>MINES</u>							
5	SECOND PHASE EXPANSION OF NALCO	4091.51	4091.51	12/2008	09/2009	11/2009	2
<u>STEEL</u>							
6	Expansion of Bhilai Steel Plant	5185.00	4431.00	05/2011	12/2011	09/2012	9
7	Expansion of Bokaro Steel Plant	3316.00	3316.00	12/2010	12/2010	10/2011	10
8	Installation of Turbo Blower - 8 in Turbo Blower Station	105.33	116.33	08/2009	01/2010	03/2011	14
9	Expansion of Rourkela Steel Plant	6133.00	6133.00	02/2011	04/2011	03/2012	11
10	Expansion of Salem Steel Plant	1902.00	1902.00	03/2010	03/2010	06/2010	3
11	Expansion of IISCO Steel Plant	14443.00	14443.00	07/2010	07/2010	06/2011	11
<u>PETROLEUM</u>							
12	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	985.17	1688.38	03/2006	06/2009	07/2009	1
<u>POWER</u>							
13	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	1061.38	1061.38	09/2009	12/2010	08/2011	8
14	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	768.92	1279.40	03/2007	03/2010	02/2011	11
15	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	5868.37	05/2007	06/2009	07/2009	1
<u>RAILWAYS</u>							
16	Salka Road-Anupnagar Line doubling	324.90	324.90	03/2010	03/2010	03/2011	12
17	CUTTACK-BARANG	127.13	135.10	-NA-	03/2010	06/2010	3
18	Panskura- Kharagpur 3rd Line Doubling	252.50	252.50	02/2010	02/2010	06/2011	16
19	PALWAL-BHUTESWAR 3rd LINE	240.00	329.70	03/2009	03/2010	06/2010	3
20	Bhopal-bina 3rd Line doubling	687.20	687.20	03/2010	03/2010	08/2011	17
21	RAICHUR-GUNTAKAL	136.62	221.90	12/2007	03/2010	07/2010	4
22	TALCHER-BIMALAGARH	726.96	810.78	-NA-	02/2010	02/2011	12
23	Vallaparpadm-Idapally	246.50	246.50	03/2009	10/2009	11/2009	1
24	REWARI-ROHTAK	149.38	457.17	02/2010	03/2010	02/2011	11
25	REINGUNTA-GUNTAKAL (RVNL)	168.34	296.20	04/2003	03/2010	06/2010	3

ROAD TRANSPORT & HIGHWAYS							
26	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	367.49	367.49	03/2005	06/2009	12/2009	6
27	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	06/2009	12/2009	6
28	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	06/2009	08/2009	2
29	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	06/2009	12/2009	6
30	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	06/2009	07/2009	1
31	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	534.39	534.39	05/2007	06/2009	08/2009	2
32	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	263.27	263.27	02/2004	06/2009	12/2009	6
33	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	144.00	144.00	07/2005	12/2009	03/2010	3
34	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	110.00	110.00	06/2005	12/2009	01/2010	1
35	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	469.80	469.80	12/2008	07/2009	09/2009	2
36	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	283.50	283.50	12/2008	07/2009	09/2009	2
37	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	507.49	507.49	03/2008	06/2009	09/2009	3
38	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	323.36	323.36	03/2008	07/2009	09/2009	2
39	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	205.60	205.60	08/2008	06/2009	08/2009	2
40	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	474.21	474.21	03/2008	07/2009	09/2009	2
41	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	567.38	567.38	03/2008	07/2009	09/2009	2
42	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	379.80	379.80	12/2008	07/2009	08/2009	1
43	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	423.54	423.54	03/2008	06/2009	08/2009	2
44	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	253.50	253.50	01/2009	07/2009	08/2009	1
45	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	327.20	327.20	01/2009	07/2009	09/2009	2
46	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	355.06	355.06	09/2009	09/2009	06/2010	9
47	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	276.09	276.09	09/2009	09/2009	06/2010	9
48	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	225.00	225.00	10/2008	12/2009	05/2010	5

49	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	206.96	206.96	10/2008	06/2009	11/2009	5
50	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	109.00	109.00	10/2008	06/2009	10/2009	4
51	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	198.00	198.00	11/2008	03/2010	09/2010	6
52	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	611.44	592.00	03/2009	06/2009	08/2009	2
53	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	200.00	200.00	06/2008	06/2009	12/2010	18
54	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	245.00	245.00	03/2008	12/2009	12/2010	12
55	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	157.47	154.57	09/2007	06/2009	06/2010	12
56	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	225.00	225.00	06/2008	06/2009	03/2010	9
57	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	225.00	225.00	06/2008	06/2009	03/2010	9
58	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	212.00	212.00	09/2007	12/2009	12/2010	12
59	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	175.96	175.96	04/2008	06/2009	12/2010	18
60	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	208.00	208.00	04/2008	06/2009	12/2010	18
61	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	199.81	199.81	04/2009	12/2009	12/2010	12
62	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	225.00	225.00	06/2008	06/2009	12/2010	18
63	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	198.16	198.16	04/2008	06/2009	12/2010	18
64	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	142.00	142.00	06/2008	06/2009	06/2010	12
65	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	196.00	196.00	07/2009	12/2009	12/2010	12
66	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	217.61	217.61	04/2010	04/2010	12/2010	8
67	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	200.00	200.00	06/2008	06/2009	06/2010	12
68	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	155.04	155.04	11/2008	11/2009	12/2010	13
69	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	230.00	230.00	06/2005	06/2009	12/2010	18
70	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	360.70	380.70	11/2007	06/2009	07/2009	1
71	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	237.80	237.80	06/2008	06/2009	12/2010	18
72	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54	280.00	280.00	02/2009	12/2009	12/2010	12

	(ASSAM)						
73	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	264.72	264.72	06/2008	12/2009	12/2010	12
74	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	167.64	167.64	11/2008	11/2009	12/2010	13
75	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	200.00	200.00	04/2009	12/2009	12/2010	12
76	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	195.00	195.00	06/2008	06/2009	12/2010	18
77	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	160.00	160.00	05/2008	12/2009	12/2010	12
78	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	230.00	230.00	06/2008	06/2009	03/2010	9
79	ORAI-JHANSI, KM.220- KM.170, N H-25 (U.P.)	340.68	340.68	03/2008	12/2009	06/2010	6
80	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	451.97	451.97	04/2008	12/2009	03/2010	3
81	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	275.00	250.39	10/2008	12/2009	06/2010	6
82	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	275.00	281.31	02/2010	09/2010	12/2010	3
83	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	266.00	288.06	08/2007	06/2009	08/2009	2
84	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	133.03	133.03	08/2005	06/2009	09/2009	3
85	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	480.00	480.00	03/2009	06/2009	07/2009	1
86	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	320.00	320.00	05/2009	07/2009	10/2009	3
87	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	275.00	275.00	09/2007	06/2009	08/2009	2
88	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	483.00	483.00	03/2009	06/2009	08/2009	2
89	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	263.00	263.00	02/2009	09/2009	10/2009	1
90	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	579.00	579.00	04/2009	06/2009	05/2010	11
91	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	263.00	263.00	08/2008	08/2009	10/2009	2
92	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	280.00	280.00	06/2009	06/2009	03/2010	9
93	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	450.00	450.00	07/2008	06/2009	09/2009	3
94	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	556.00	556.00	03/2009	06/2009	12/2009	6
95	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	261.00	261.00	08/2008	10/2009	11/2009	1
96	CHENNAI BYPASS, KM.32, NH-4, 5,	480.00	480.00	11/2007	06/2009	12/2009	6

	& 45 (TAMIL NADU)						
97	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	210.00	210.00	04/2007	06/2009	12/2009	6
<u>TELECOMMUNICATION</u>							
98	Uttaranchal telecom circle Phase-VI(2G &3G)	149.15	149.15	06/2009	06/2009	07/2009	1
99	GSM equipment of 1006280 Lines, Phase-IV.5	409.21	409.21	12/2008	06/2009	07/2009	1
100	GSM Equipment of 1162K Lines, Phase-IV.5	325.00	325.00	12/2008	06/2009	07/2009	1
101	Commissioning of GSM equipment of 600K lines (Ph-IV)	214.00	214.00	01/2007	06/2009	07/2009	1
102	Comm. of GSM Equipment of 650 K Lines, PH-IV (Maharashtra)	364.52	364.52	12/2006	06/2009	07/2009	1
103	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	249.00	229.41	02/2007	08/2009	11/2009	3
104	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	279.97	172.04	12/2004	09/2009	02/2010	5
<u>URBAN DEVELOPMENT</u>							
105	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8118.00	8676.00	06/2010	09/2010	10/2010	1
<i>Number of projects reporting additional delay = 105</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original	Latest	Anticipated
1	ATOMIC ENERGY	5	25054.29	25054.29	24123.29
2	CIVIL AVIATION	9	4832.24	4881.66	4832.24
3	COAL	40	25688.03	25794.62	27177.87
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	29	45596.58	45596.58	49018.34
6	PETROLEUM	57	120254.42	120254.42	128863.85
7	POWER	84	159503.14	161317.22	165255.47
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	144	40075.60	45913.66	82936.39
10	ROAD TRANSPORT & HIGHWAYS	168	50281.45	50281.45	50506.76
11	SHIPPING & PORTS	19	13611.91	13690.77	13883.67
12	TELECOMMUNICATION	30	13022.32	13022.32	12544.63
13	URBAN DEVELOPMENT	3	14596.67	15084.03	15206.03
13	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		591	517222.24	525948.03	580070.21

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2417.00	10/2009 (-) [12/2009]	2 (-) [-]	71 / 75
2.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	2023.00	2/2008 (-) [12/2009]	22 (-) [-]	61 / 75
3.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1752.34	9/2010 (-) [9/2010]	0 (-) [-]	12 / 76
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	11947.00	12/2008 (-) [9/2010]	21 (-) [1]	61 / 119
5.	Uranium Ore Mine & Processing Plant at Tummalapalle	9/2007 (-)	1106.29 (-) [1106.29]	0.00 (-)	273.34	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
Total :			25054.29 (-) [24123.29]	-931.00 (-)	18412.68			205 / 345
CIVIL AVIATION								
6.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	131.42	2/2009 (-) [6/2009]	4 (-) [-]	8 / 24
7.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (295.00) [245.58]	0.00 (-49.42)	174.80	12/2008 (-) [9/2009]	9 (-) [-]	18 / 28
8.	C/o New expandable Modular Integrated Bldg. Raipur Airport	3/2008 (-)	129.65 (-) [129.65]	0.00 (-)	26.40	9/2009 (-) [12/2009]	3 (-) [3]	0 / 0
9.	C/o Integerated Cargo Complex (ph-III) at Chennai Airport	8/2008 (-)	144.94 (-) [144.94]	0.00 (-)	12.33	4/2010 (-) [1/2010]	-3 (-) [-]	0 / 0
10.	C/o Expandable Modular Integrated Ter. Buld. Raja Bhoj Airt.	3/2008 (-)	135.04 (-) [135.04]	0.00 (-)	25.00	9/2009 (-) [3/2010]	6 (-) [6]	0 / 0
11.	C/o Expandable Modular Ter. Bldg. at DABH, Indore	2/2008 (-)	135.60 (-) [135.60]	0.00 (-)	23.37	10/2009 (-) [3/2010]	5 (-) [5]	0 / 0
12.	D/o of terminal Bldg. and Pavement works at Chennai airport	10/2008 (-)	535.00 (-) [535.00]	0.00 (-)	31.70	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
13.	D/o kamaraj domestic Ter. Ph-II & Exp. Anna Int. Ter Bldg.	8/2008 (-)	1273.00 (-) [1273.00]	0.00 (-)	98.76	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
14.	C/o Integerated passenger terminal building, NSCBI Airport	8/2008 (-)	1942.51 (-) [1942.51]	0.00 (-)	104.84	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
Total :			4832.24 (-) [4832.24]	0.00 (-)	628.62			26 / 52

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
COAL								
15.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.06]	-0.01 (-)	201.59	6/2009 (-) [10/2009]	4 (-) [-]	9 / 14
16.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	1247.20	6/2009 (-) [1/2010]	7 (-) [-]	10 / 21
17.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1558.64	6/2009 (-) [2/2010]	8 (-) [-]	12 / 17
18.	JHANJRA CONTINUOUS MINER (2ND SET)	2/2009 (-)	122.35 (-) [122.35]	0.00 (-)	-	3/2013 (-) [3/2010]	-36 (-) [-]	0 / 1
19.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	972.71	3/2010 (-) [3/2010]	0 (-) [-]	10 / 19
20.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	672.09	3/2010 (-) [3/2010]	0 (-) [-]	4 / 15
21.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 2
22.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	357.06	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
23.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	470.13	3/2009 (-) [3/2010]	12 (-) [-]	0 / 2
24.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	146.27	3/2010 (-) [3/2010]	0 (-) [-]	3 / 9
25.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1738.19	6/2009 (-) [11/2010]	17 (-) [-]	6 / 19
26.	ASHOK OC EXPANSION	4/2006 (12/2007)	471.66 (341.63) [471.66]	0.00 (130.03)	101.78	3/2011 (-) [3/2011]	0 (-) [-]	2 / 5
27.	SARPI AUGMENTATION (UG)	6/2008 (-)	147.86 (-) [147.86]	0.00 (-)	25.48	3/2012 (-) [3/2011]	-12 (-) [-]	1 / 2
28.	LAKHANPUR OC EXPANSION PROJECT PHASE-II	3/2004 (-)	98.74 (-) [116.54]	17.80 (-)	242.89	3/2007 (-) [3/2011]	48 (-) [-]	0 / 2
29.	PELMA UG	7/2008 (-)	448.32 (-) [448.32]	0.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
30.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	53.94	3/2010 (-) [3/2012]	24 (-) [-]	0 / 2
31.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	126.31	3/2012 (-) [3/2012]	0 (-) [-]	5 / 11
32.	NIGAH I OC EXPANSION PROJECT 10 MTY TO 15	10/2007 (-)	529.40 (-)	-270.00 (-)	-	3/2012 (-)	0 (-)	0 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MTY, SINGRAULI		[259.40]			[3/2012]	[-]	
33.	Ananta OC Expansion Phase-III	8/2008 (-)	207.28 (-) [207.28]	0.00 (-)	249.70	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
34.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	24.64	3/2012 (-) [3/2012]	0 (-) [-]	6 / 38
35.	TUTICORIN THERMAL POWER PROJECT	5/2008 (-)	4904.54 (-) [4904.54]	0.00 (-)	339.97	8/2012 (-) [8/2012]	0 (-) [-]	0 / 3
36.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	15.21	3/2013 (-) [9/2012]	-6 (-) [-]	6 / 32
37.	KAKATIYA LAONGWAL	12/2008 (-)	453.63 (-) [453.63]	0.00 (-)	29.96	12/2012 (-) [12/2012]	0 (-) [-]	0 / 47
38.	Hingula -OC II Expansion - Phase-II (15MTY)	11/2008 (-)	475.93 (-) [475.93]	0.00 (-)	168.45	3/2013 (-) [3/2013]	0 (-) [-]	0 / 2
39.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [1188.31]	450.66 (-)	551.10	3/2011 (3/2013) [3/2013]	24 (0) [-]	4 / 7
40.	CHITRA EAST OCP	8/2007 (-)	112.69 (-) [112.69]	0.00 (-)	-	11/2010 (-) [3/2013]	28 (-) [-]	0 / 1
41.	BATURA OC	9/2008 (-)	203.82 (-) [203.82]	0.00 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
42.	NARAYANKURI UG	2/2009 (-)	149.06 (-) [149.06]	0.00 (-)	-	3/2016 (-) [3/2013]	-36 (-) [-]	0 / 1
43.	RAJMAHAL OC EXPANSION	2/2006 (-)	50.08 (-) [272.13]	222.05 (-)	2.76	3/2010 (-) [3/2013]	36 (-) [-]	0 / 1
44.	MAGADH OC (CCL)	7/2006 (-)	469.78 (706.40) [469.78]	0.00 (-236.62)	3.25	7/2012 (-) [3/2013]	8 (-) [-]	1 / 3
45.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	48.38	3/2012 (-) [3/2013]	12 (-) [-]	0 / 2
46.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.35	3/2013 (-) [3/2013]	0 (-) [-]	4 / 27
47.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	71.18	3/2014 (-) [11/2013]	-4 (-) [-]	2 / 4
48.	PENGANGA OC	10/2008 (-)	339.77 (-) [339.77]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
49.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	595.72	3/2014 (-) [3/2014]	0 (-) [-]	3 / 6
50.	CHURCHA UG	6/2008 (-)	462.35 (-)	0.00 (-)	230.02	6/2014 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[462.35]			[6/2014]	[-]	
51.	BAROUD OC EXPANSION	7/2008 (-)	135.58 (-) [135.58]	0.00 (-)	22.57	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
52.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	22.58	3/2013 (-) [3/2015]	24 (-) [-]	0 / 3
53.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	52.63	3/2014 (-) [3/2016]	24 (-) [-]	0 / 2
54.	TALABIRA OCP	3/2008 (-)	447.72 (-) [447.72]	0.00 (-)	5.32	3/2015 (-) [3/2016]	12 (-) [-]	0 / 2
Total :			25688.03 (-) [27177.87]	1489.84 (-)	10358.07			88 / 328
<u>MINES</u>								
55.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	3316.00	12/2008 (-) [11/2009]	11 (-) [2]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	3316.00			25 / 111
<u>STEEL</u>								
56.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	103.45	3/2008 (-) [6/2009]	15 (-) [-]	1 / 3
57.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	104.49	11/2008 (-) [7/2009]	8 (-) [-]	0 / 0
58.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	64.43	6/2009 (-) [9/2009]	3 (-) [-]	1 / 1
59.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	72.48	5/2008 (-) [10/2009]	17 (-) [-]	1 / 2
60.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	170.58	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
61.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	37.77	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
62.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	107.31	8/2009 (-) [10/2009]	2 (-) [-]	1 / 1
63.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	143.31	6/2009 (-) [12/2009]	6 (-) [-]	1 / 1
64.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	0.74	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
65.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-)	18.22 (-)	13.09	1/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[191.00]			[1/2010]	[-]	
66.	330 TPH BOILER-6 AND AUXILIARY SYSTEM	7/2007 (-)	260.00 (-) [319.89]	59.89 (-)	50.93	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
67.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	22.24	12/2009 (-) [2/2010]	2 (-) [-]	0 / 0
68.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	165.76	9/2009 (-) [3/2010]	6 (-) [-]	2 / 3
69.	Rebuilding of Blast Furnace No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	366.92	8/2009 (-) [3/2010]	7 (-) [-]	1 / 2
70.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [168.95]	60.95 (-)	4.01	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
71.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	722.85	3/2010 (-) [6/2010]	3 (-) [3]	4 / 4
72.	Air Separation Plant (ASU-4)	3/2008 (-)	96.00 (-) [150.00]	54.00 (-)	3.60	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
73.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	75.33	4/2010 (-) [10/2010]	6 (-) [-]	1 / 2
74.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
75.	67.5 MW TG-5 AUX. STEM-EMERGENCY POWER REQUIREMENT EXP.UNIT	7/2007 (-)	230.00 (-) [358.19]	128.19 (-)	51.33	2/2010 (-) [1/2011]	11 (-) [-]	0 / 0
76.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.51	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
77.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [116.33]	11.00 (-)	8.27	8/2009 (-) [3/2011]	19 (-) [14]	0 / 2
78.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [232.93]	-11.37 (-)	33.88	7/2009 (-) [5/2011]	22 (-) [-]	0 / 0
79.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	3155.98	7/2010 (-) [6/2011]	11 (-) [11]	8 / 8
80.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12228.00]	3536.00 (-)	4123.00	10/2009 (-) [6/2011]	20 (-) [-]	0 / 126
81.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	429.70	12/2010 (-) [10/2011]	10 (-) [10]	0 / 0
82.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [12/2011]	15 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
83.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6133.00]	0.00 (-)	548.44	2/2011 (-) [3/2012]	13 (-) [11]	0 / 0
84.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [4431.00]	-754.00 (-)	818.54	5/2011 (-) [9/2012]	16 (-) [9]	0 / 1
Total :			45596.58 (-) [49018.34]	3421.76 (-)	11438.94			26 / 176
PETROLEUM								
85.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	2060.21	5/2006 (-) [6/2009]	37 (-) [-]	14 / 45
86.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	1491.72	3/2006 (-) [7/2009]	40 (-) [1]	0 / 0
87.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [571.64]	-396.13 (-)	193.36	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
88.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	4.04	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
89.	Sultanpur-Neemrana Pipeline Project	11/2007 (-)	396.13 (-) [396.13]	0.00 (-)	1.76	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
90.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	9329.85	9/2009 (-) [11/2009]	2 (-) [-]	5 / 16
91.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	2036.05	4/2009 (-) [12/2009]	8 (-) [-]	6 / 7
92.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	1156.93	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
93.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [273.00]	40.89 (-)	115.11	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
94.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [350.00]	99.34 (-)	236.08	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
95.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	564.92	12/2009 (-) [12/2009]	0 (-) [-]	22 / 22
96.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	117.78	12/2009 (-) [12/2009]	0 (-) [-]	9 / 10
97.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	1461.46	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
98.	RESIDUE UPGRADATION & MS/HSD QUANTITY	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	3056.03	1/2010 (-) [1/2010]	0 (-) [-]	8 / 8

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	IMPROVEMENT PROJECT							
99.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	466.19	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
100.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	130.97	3/2006 (-) [3/2010]	48 (-) [-]	6 / 6
101.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [3860.00]	-1735.31 (-)	2090.62	11/2009 (-) [4/2010]	5 (-) [-]	0 / 0
102.	Heera reconstruction	5/2008 (-)	706.70 (-) [706.70]	0.00 (-)	20.82	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
103.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	409.88	3/2008 (-) [4/2010]	25 (-) [-]	10 / 21
104.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	577.55	6/2006 (-) [4/2010]	46 (-) [-]	5 / 5
105.	Installation of FCCV at Mumbai Refinery	3/2007 (-)	900.47 (-) [900.47]	0.00 (-)	339.78	9/2009 (-) [5/2010]	8 (-) [-]	0 / 0
106.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
107.	Barge Bumper-Boat Landing-Riser Protector Project Phase-II	5/2008 (-)	289.60 (-) [289.60]	0.00 (-)	149.88	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
108.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	53.13	3/2009 (-) [5/2010]	14 (-) [-]	0 / 0
109.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	311.62	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
110.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [333.40]	0.00 (-)	0.35	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
111.	Single Point Mooring Project at Visakhapatnam	11/2008 (-)	643.46 (-) [643.46]	0.00 (-)	16.75	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
112.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	40.35	2/2010 (-) [6/2010]	4 (-) [-]	10 / 11
113.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	39.63	2/2010 (-) [6/2010]	4 (-) [-]	18 / 18
114.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	199.49	4/2010 (-) [6/2010]	2 (-) [-]	6 / 7
115.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	997.35	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
116.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	37.56	12/2009 (-) [6/2010]	6 (-) [-]	10 / 12
117.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	57.79	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
118.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	1065.33	9/2009 (-) [6/2010]	9 (-) [-]	1 / 69
119.	Compressor Stations (Vijaypur and Jhabua) Phase-I &II	11/2007 (-)	1512.00 (-) [1512.00]	0.00 (-)	1.98	10/2011 (-) [10/2010]	-12 (-) [-]	0 / 0
120.	Bawana-Mangal pipeline Project	11/2007 (-)	1816.07 (-) [1816.07]	0.00 (-)	3.40	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
121.	Dahej-Vijaypur Pipeline Project, Phase-II	11/2007 (-)	4429.38 (-) [4403.26]	-26.12 (-)	7.38	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
122.	Construction of New Terminal at Ennore, Chennai	1/2008 (-)	224.00 (-) [224.00]	0.00 (-)	27.96	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
123.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1849.50]	296.87 (-)	5.19	2/2009 (9/2010) [3/2011]	25 (6) [-]	0 / 0
124.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	797.92	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
125.	Compressor Stations (Kailaras & Chainsa)	11/2007 (-)	1061.93 (-) [1061.93]	0.00 (-)	-	11/2011 (-) [4/2011]	-7 (-) [-]	0 / 0
126.	Neelam Reconstruction	5/2008 (-)	305.08 (-) [305.08]	0.00 (-)	8.99	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
127.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [5713.07]	4460.32 (-)	3362.29	6/2009 (-) [4/2011]	22 (-) [-]	0 / 0
128.	Additional Gas Processing Facility at Hazira	2/2008 (-)	370.11 (-) [370.11]	0.00 (-)	-	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
129.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1079.16	3/2005 (-) [5/2011]	74 (-) [-]	0 / 0
130.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [8/2011]	17 (-) [-]	0 / 0
131.	BRANCH PIPELINE FROM KSPL VIRAMGAON TO KANDLA	2/2009 (-)	349.00 (-) [349.00]	0.00 (-)	0.50	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
132.	Diesel Hydrotreator Project at Mumbai Refinery	3/2009 (-)	3284.00 (-) [3284.00]	0.00 (-)	25.07	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
133.	Diesel Hydrotreator Project at Visakh Refinery	3/2009 (-)	3597.00 (-) [3597.00]	0.00 (-)	36.68	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
134.	Resitment of Marketing installation at Visakh	1/2009 (-)	756.00 (-) [756.00]	0.00 (-)	58.33	12/2011 (-) [12/2011]	0 (-) [-]	0 / 0
135.	Jhajjar-Hisar pipeline Project	11/2007 (-)	281.07 (-) [281.07]	0.00 (-)	0.76	10/2010 (-) [12/2011]	14 (-) [-]	0 / 0
136.	Additional Gas Processing Unit at Uran	10/2008 (-)	1797.35 (-) [1797.35]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 0
137.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	174.27	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
138.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [5/2012]	24 (-) [-]	0 / 0
139.	Mumbai high North development Phase-II	1/2009 (-)	6855.93 (-) [6855.93]	0.00 (-)	-	9/2012 (-) [9/2012]	0 (-) [-]	0 / 0
140.	PARADIP REFINERY PROJECT	2/2009 (-)	29777.00 (-) [29777.00]	0.00 (-)	1605.74	3/2012 (-) [11/2012]	8 (-) [-]	0 / 0
141.	Assam Renewal Project(for Group-A)	3/2009 (-)	2465.15 (-) [2378.86]	-86.29 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
Total :			120254.42 (-) [128863.85]	8609.43 (-)	36026.68			139 / 266

POWER

142.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [913.33]	221.50 (-)	684.16	12/2007 (-) [6/2009]	18 (-) [-]	10 / 20
143.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1376.80	11/2008 (-) [6/2009]	7 (-) [-]	15 / 38
144.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	270.03	7/2009 (-) [7/2009]	0 (-) [-]	10 / 17
145.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4861.66	5/2007 (-) [7/2009]	26 (-) [1]	55 / 57
146.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	115.57	7/2009 (-) [8/2009]	1 (-) [-]	8 / 21
147.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	123.60	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
148.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	540.99	6/2009 (-) [9/2009]	3 (-) [-]	9 / 18
149.	KOLDAM - HEP	9/2005	464.91	0.00	156.78	9/2008	12	16 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (396 CKM)	(-)	(-) [464.91]	(-)		(-) [9/2009]	(-) [-]	
150.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	760.24	6/2008 (-) [9/2009]	15 (-) [-]	16 / 22
151.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2862.05	9/2009 (-) [9/2009]	0 (-) [-]	14 / 30
152.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	422.41	10/2009 (-) [10/2009]	0 (-) [-]	9 / 20
153.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	106.60	10/2009 (-) [10/2009]	0 (-) [-]	12 / 21
154.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [897.00]	231.54 (-)	828.19	9/2007 (-) [10/2009]	25 (-) [-]	14 / 38
155.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	61.80	6/2009 (-) [12/2009]	6 (-) [-]	0 / 0
156.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	123.57	4/2009 (-) [12/2009]	8 (-) [-]	12 / 12
157.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	1537.89	2/2010 (-) [2/2010]	0 (-) [-]	10 / 26
158.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (12/2008)	596.45 (1007.16) [1007.16]	410.71 (0.00)	678.20	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
159.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [802.79]	434.07 (-)	317.50	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
160.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	437.60	6/2009 (-) [3/2010]	9 (-) [-]	9 / 20
161.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	148.91	4/2010 (-) [4/2010]	0 (-) [-]	8 / 8
162.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	76.07	6/2010 (-) [6/2010]	0 (-) [-]	9 / 9
163.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	1277.99	7/2010 (-) [7/2010]	0 (-) [-]	6 / 20
164.	TR. SYSTEM ASSOCIATED WITH TUTICORIN JV TPS	2/2009 (-)	353.57 (-) [353.57]	0.00 (-)	18.08	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
165.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	1227.63	8/2010 (-) [8/2010]	0 (-) [-]	18 / 26
166.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [796.00]	184.99 (-)	285.18	8/2010 (-) [8/2010]	0 (-) [-]	5 / 5
167.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1584.35]	178.72 (-)	856.35	8/2010 (-) [8/2010]	0 (-) [-]	8 / 8
168.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	104.01	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
169.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	139.40	9/2010 (-) [9/2010]	0 (-) [-]	3 / 3
170.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	2900.25	10/2010 (-) [10/2010]	0 (-) [-]	19 / 39
171.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2217.00]	-87.56 (-)	750.37	10/2010 (-) [11/2010]	1 (-) [-]	7 / 7
172.	Western Region Strengthening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	51.92	11/2010 (-) [11/2010]	0 (-) [-]	7 / 7
173.	Northern region System strengthening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	36.23	11/2010 (-) [11/2010]	0 (-) [-]	4 / 4
174.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	157.01	1/2010 (-) [11/2010]	10 (-) [-]	8 / 22
175.	SYSTEM STRENGTHENING SCHEME-VIII OF SONITHAR REGION	2/2008 (-)	105.84 (-) [105.84]	0.00 (-)	19.63	11/2010 (-) [11/2010]	0 (-) [-]	1 / 1
176.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	1293.14	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
177.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	183.27	12/2010 (-) [12/2010]	0 (-) [-]	8 / 8
178.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	153.94	12/2010 (-) [12/2010]	0 (-) [-]	8 / 8
179.	WESTERN REGION STRENGTHENING SCHEME-IX	4/2008 (-)	230.89 (-) [230.89]	0.00 (-)	4.86	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
180.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	832.58	11/2009 (-) [2/2011]	15 (-) [-]	6 / 6
181.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1279.40]	510.48 (-)	960.85	3/2007 (-) [2/2011]	47 (-) [11]	2 / 25

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [802.00]	180.74 (-)	260.80	2/2011 (-) [2/2011]	0 (-) [-]	7 / 7
183.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	6068.58	12/2009 (-) [3/2011]	15 (-) [-]	36 / 56
184.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [3253.22]	756.32 (-)	915.61	12/2009 (3/2011) [3/2011]	15 (0) [-]	0 / 107
185.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	1647.61	5/2011 (-) [5/2011]	0 (-) [-]	10 / 10
186.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	119.25	- (-) [5/2011]	- (-) [-]	4 / 4
187.	Transmission system associated with Farakka-III	12/2008 (-)	204.07 (-) [204.07]	0.00 (-)	15.14	6/2011 (-) [6/2011]	0 (-) [-]	0 / 0
188.	TR. SYSTEM ASSOCIATED WITH KORBA-III GENERATION PROJECT	2/2009 (-)	276.61 (-) [276.61]	0.00 (-)	20.99	6/2011 (-) [6/2011]	0 (-) [-]	2 / 2
189.	SYSTEM STRENGTHENING -XI IN SOUTHERN REGION	3/2009 (-)	196.10 (-) [196.10]	0.00 (-)	3.58	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
190.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	437.02	7/2011 (-) [7/2011]	0 (-) [-]	8 / 8
191.	TRANSMISSION SYSTEM ASSOCIATED WITH CVHAMERA-III HEP	4/2008 (-)	297.37 (-) [297.37]	0.00 (-)	56.12	7/2011 (-) [7/2011]	0 (-) [-]	3 / 3
192.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-IX	7/2008 (-)	525.14 (-) [525.14]	0.00 (-)	201.58	7/2011 (-) [7/2011]	0 (-) [-]	0 / 15
193.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIV	2/2009 (-)	132.19 (-) [132.19]	0.00 (-)	3.86	8/2011 (-) [8/2011]	0 (-) [-]	0 / 0
194.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVII	2/2009 (-)	210.79 (-) [210.79]	0.00 (-)	-	8/2011 (-) [8/2011]	0 (-) [-]	0 / 20
195.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	514.47	9/2009 (-) [8/2011]	23 (-) [8]	1 / 1
196.	System Strengthening in NR Grid for Karcham Wangtoo HEP	12/2008 (-)	328.97 (-) [328.97]	0.00 (-)	19.52	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
197.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XV	2/2009 (-)	520.48 (-) [520.48]	0.00 (-)	69.13	11/2011 (-) [11/2011]	0 (-) [-]	0 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
198.	TRANSMISSION SYSTEM ASSOCIATED WITH RAMPUR HEP	2/2009 (-)	184.19 (-) [184.19]	0.00 (-)	1.76	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
199.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	2/2009 (-)	509.66 (-) [509.66]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
200.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIII	2/2009 (-)	317.69 (-) [317.69]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
201.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2703.74	4/2009 (-) [12/2011]	32 (-) [-]	23 / 39
202.	WESTERN REGION STRENGTHENING SCHEME-X	2/2009 (-)	664.96 (-) [664.96]	0.00 (-)	14.53	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
203.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	2/2009 (-)	410.29 (-) [410.29]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
204.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-XI	2/2009 (-)	409.50 (-) [409.50]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
205.	SYSTEM STRENGTHENING SCHEME-IX OF SOUTHERN REGIONAL GRID	2/2009 (-)	120.62 (-) [120.62]	0.00 (-)	-	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
206.	765 KV SYSTEM FOR CENTRAL PART OF NORTHERN GRID - PART-I	2/2009 (-)	1347.32 (-) [1347.32]	0.00 (-)	66.17	2/2012 (-) [2/2012]	0 (-) [-]	0 / 0
207.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	581.63	1/2012 (-) [3/2012]	2 (-) [-]	6 / 8
208.	MOUDA STPP	11/2007 (-)	5459.28 (-) [5459.28]	0.00 (-)	459.62	2/2012 (-) [8/2012]	6 (-) [-]	6 / 6
209.	765 KV POOLING STATION & NETWORK WITH DVC & MAITHOB RBC	8/2008 (-)	7075.33 (-) [7075.33]	0.00 (-)	771.11	8/2012 (-) [8/2012]	0 (-) [-]	2 / 2
210.	SUPPLEMENTARY TRANSMISSION ASSOCIATED WITH DVC & MAITHON RBC	8/2008 (-)	2360.95 (-) [2360.95]	0.00 (-)	327.24	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
211.	Para hydro Electrical Project.	12/2008 (-)	573.99 (-) [573.99]	0.00 (-)	52.65	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
212.	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	10/2008 (-)	4824.12 (-) [4824.12]	0.00 (-)	122.51	10/2012 (-) [10/2012]	0 (-) [-]	2 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
213.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	507.06	11/2011 (-) [12/2012]	13 (-) [-]	12 / 34
214.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [12/2012]	48 (-) [-]	0 / 15
215.	Transmission System associated with Sasan Ultra Mega Power proj.	12/2008 (-)	7031.88 (-) [7031.88]	0.00 (-)	140.48	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
216.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7452.00]	1166.67 (-)	3155.96	9/2010 (-) [12/2012]	27 (-) [-]	5 / 12
217.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	561.16	3/2013 (-) [3/2013]	0 (-) [-]	10 / 31
218.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3954.49]	34.90 (-)	2426.45	9/2009 (-) [3/2013]	42 (-) [-]	2 / 20
219.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	244.93	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
220.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	4080.83	11/2010 (-) [6/2013]	31 (-) [-]	21 / 51
221.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	64.16	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0
222.	Barh STPP, Stage-II	2/2008 (-)	7341.04 (-) [7341.04]	0.00 (-)	498.18	8/2013 (-) [8/2013]	0 (-) [-]	0 / 0
223.	NORTH EAST-NORTH WESTERN INTERCONNECTOR-I PROJECT	2/2009 (-)	11130.19 (-) [11130.19]	0.00 (-)	144.06	8/2013 (-) [8/2013]	0 (-) [-]	2 / 2
224.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (1/2016)	2238.67 (3642.04) [3642.04]	1403.37 (0.00)	178.15	7/2014 (-) [1/2016]	18 (-) [-]	0 / 0
225.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			159503.14 (-) [165255.47]	5752.33 (-)	55233.37			521 / 1105
HEALTH & FW								
226.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
RAILWAYS								
227.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-)	0.00 (-)	261.60	5/2008 (-)	13 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[925.00]			[6/2009]	[-]	
228.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	435.17	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
229.	Vallarpadma-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	254.17	3/2009 (3/2009) [11/2009]	8 (8) [1]	0 / 0
230.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	240.30	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
231.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	80.57	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
232.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [718.30]	366.30 (-)	578.17	3/2008 (3/2009) [12/2009]	21 (9) [-]	0 / 0
233.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [136.45]	86.61 (33.55)	109.52	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
234.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1022.12]	289.12 (-)	311.01	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
235.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	109.65	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
236.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [322.87]	208.86 (38.92)	212.84	- (-) [12/2009]	- (-) [-]	0 / 0
237.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	41.39	- (-) [12/2009]	- (-) [-]	0 / 0
238.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	78.55	- (-) [2/2010]	- (-) [-]	0 / 0
239.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	123.39	3/2009 (-) [2/2010]	11 (-) [-]	0 / 0
240.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [502.14]	327.14 (-)	387.27	- (-) [3/2010]	- (-) [-]	0 / 0
241.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [3/2010]	- (-) [-]	0 / 0
242.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [634.13]	114.13 (211.34)	429.53	3/1995 (-) [3/2010]	180 (-) [-]	0 / 0
243.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [129.74]	0.00 (-)	118.31	3/2006 (-) [3/2010]	48 (-) [-]	0 / 0
244.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [571.55]	331.55 (-)	558.67	- (-) [3/2010]	- (-) [-]	0 / 0
245.	RUPSA-BANGRIPOSI	2/1996	57.94	79.63	126.18	3/1998	144	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [137.57]	(-)		(8/2005) [3/2010]	(55) [-]	
246.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [211.90]	78.49 (-)	118.83	- (3/2009) [3/2010]	- (12) [-]	0 / 0
247.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [243.40]	77.24 (-)	176.81	- (2/2009) [3/2010]	- (13) [-]	0 / 0
248.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [265.00]	112.79 (107.24)	262.85	3/1998 (-) [3/2010]	144 (-) [-]	0 / 0
249.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [170.00]	70.00 (27.02)	88.39	3/2002 (-) [3/2010]	96 (-) [-]	0 / 0
250.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (360.63) [816.40]	591.40 (455.77)	565.88	3/2001 (-) [3/2010]	108 (-) [-]	0 / 0
251.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	921.54	12/2006 (-) [3/2010]	39 (-) [-]	0 / 0
252.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	944.72	3/2003 (-) [3/2010]	84 (-) [-]	0 / 0
253.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	76.44	- (-) [3/2010]	- (-) [-]	0 / 0
254.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	209.73	- (-) [3/2010]	- (-) [-]	0 / 0
255.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	422.55	- (3/2009) [3/2010]	- (12) [-]	0 / 0
256.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	279.32	12/2006 (12/2008) [3/2010]	39 (15) [-]	0 / 0
257.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	194.07	3/2008 (3/2009) [3/2010]	24 (12) [-]	0 / 0
258.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [639.54]	230.54 (14.24)	700.01	6/2007 (-) [3/2010]	33 (-) [-]	0 / 0
259.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	257.23	- (-) [3/2010]	- (-) [-]	0 / 0
260.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	509.75	- (11/2008) [3/2010]	- (16) [-]	0 / 0
261.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [528.65]	203.99 (-)	80.29	- (-) [3/2010]	- (-) [-]	0 / 0
262.	New Guwahati-Digaru patch doubling (Phase-I)	9/2007 (-)	99.84 (-) [116.24]	16.40 (-)	45.10	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
263.	Obulavaripalle-	7/2006	743.00	-10.20	138.95	3/2008	24	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Krishnapattnam	(-)	(-) [732.80]	(-)		(6/2008) [3/2010]	(21) [-]	
264.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	417.12	- (2/2009) [3/2010]	- (13) [-]	0 / 0
265.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.70]	89.70 (-)	200.11	3/2009 (12/2009) [6/2010]	15 (6) [3]	0 / 0
266.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	31.83	- (-) [6/2010]	- (-) [-]	0 / 0
267.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	364.27	- (12/2009) [6/2010]	- (6) [-]	0 / 0
268.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	172.36	4/2003 (3/2010) [6/2010]	86 (3) [3]	0 / 0
269.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.10]	7.97 (-)	111.98	- (-) [6/2010]	- (-) [3]	0 / 0
270.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	86.35	- (-) [7/2010]	- (-) [-]	0 / 0
271.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	61.05	12/2007 (3/2010) [7/2010]	31 (4) [4]	0 / 0
272.	Bharuch-Samni-Dahej Gauge Conversion	9/2005 (-)	200.80 (-) [200.80]	0.00 (-)	49.24	- (-) [9/2010]	- (-) [-]	0 / 0
273.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	247.42	- (3/2009) [11/2010]	- (20) [-]	0 / 0
274.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.50]	455.27 (-)	0.81	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
275.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	128.00	3/2004 (-) [12/2010]	81 (-) [-]	0 / 0
276.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	134.59	- (12/2009) [12/2010]	- (12) [-]	0 / 0
277.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [457.17]	307.79 (126.94)	274.10	2/2010 (-) [2/2011]	12 (-) [11]	0 / 0
278.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (810.78) [810.78]	83.82 (0.00)	29.48	- (-) [2/2011]	- (-) [12]	0 / 0
279.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	232.47	6/2004 (-) [3/2011]	81 (-) [-]	0 / 0
280.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [332.75]	232.75 (-)	191.08	- (-) [3/2011]	- (-) [-]	0 / 0
281.	Salka Road-Anupnagar	9/2006	324.90	0.00	50.18	3/2010	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Line doubling	(-)	(-) [324.90]	(-)		(-) [3/2011]	(-) [12]	
282.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	217.88	- (-) [3/2011]	- (-) [-]	0 / 0
283.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [676.00]	492.00 (-)	249.83	- (12/2010) [3/2011]	- (3) [-]	0 / 0
284.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [356.87]	201.21 (-)	167.91	- (3/2010) [3/2011]	- (12) [-]	0 / 0
285.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	317.48	- (6/2009) [3/2011]	- (21) [-]	0 / 0
286.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	214.93	6/1999 (-) [3/2011]	141 (-) [-]	0 / 0
287.	Panskura- Kharagpur 3rd Line Doubling	9/2007 (-)	252.50 (-) [252.50]	0.00 (-)	0.22	2/2010 (-) [6/2011]	16 (-) [16]	0 / 0
288.	Bhopal-bina 3rd Line doubling	9/2007 (-)	687.20 (-) [687.20]	0.00 (-)	1.16	3/2010 (-) [8/2011]	17 (-) [17]	0 / 0
289.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	240.11	3/2009 (-) [10/2011]	31 (-) [-]	0 / 0
290.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [735.10]	433.46 (-)	160.15	- (9/2009) [12/2011]	- (27) [-]	0 / 0
291.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (576.27) [587.08]	338.64 (10.81)	593.62	- (-) [12/2011]	- (-) [-]	0 / 0
292.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (1500.00) [3087.44]	2087.44 (1587.44)	1424.19	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
293.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [322.95]	-0.46 (-)	76.39	- (-) [3/2012]	- (-) [-]	0 / 0
294.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	103.18	3/2003 (-) [3/2012]	108 (-) [-]	0 / 0
295.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1556.23]	643.53 (-)	57.32	- (-) [3/2012]	- (-) [-]	0 / 0
296.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1676.31) [4049.39]	3401.39 (2373.08)	1702.85	3/2009 (-) [3/2012]	36 (-) [-]	0 / 0
297.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	31.81	- (-) [3/2012]	- (-) [-]	0 / 0
298.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	5628.36	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
299.	AHMEDNAGAR-BEED-	2/1997	353.08	109.59	42.72	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PARLI-VAIJNATH	(-)	(-) [462.67]	(-)		(-) [12/2012]	(-) [-]	
300.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [1480.75]	856.28 (-)	452.79	10/2007 (-) [12/2012]	62 (-) [-]	0 / 0
301.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (258.24) [607.09]	469.09 (348.85)	155.36	- (12/2012) [12/2012]	- (0) [-]	0 / 0
302.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [899.42]	619.42 (-)	481.55	- (-) [3/2013]	- (-) [-]	0 / 0
303.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	74.58	3/2011 (-) [3/2014]	36 (-) [-]	0 / 0
304.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (492.98) [672.38]	572.38 (179.40)	617.72	- (-) [-]	- (-) [-]	0 / 0
305.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	222.70	- (-) [-]	- (-) [-]	0 / 0
306.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	268.58	3/2005 (12/2008) [-]	- (-) [-]	0 / 0
307.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
308.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
309.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
310.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	85.06	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
311.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	0.02	2/2006 (-) [-]	- (-) [-]	0 / 0
312.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
313.	AMROHA-KANKATHER	4/2000 (-)	57.00 (107.29) [103.57]	46.57 (-3.72)	107.16	3/2005 (9/2008) [-]	- (-) [-]	0 / 0
314.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	97.72	- (-) [-]	- (-) [-]	0 / 0
315.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	138.02	3/2007 (-) [-]	- (-) [-]	0 / 0
316.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
317.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	91.80	- (-) [-]	- (-) [-]	0 / 0
318.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [585.93]	202.14 (-)	68.64	- (-) [-]	- (-) [-]	0 / 0
319.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
320.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.69	- (-) [-]	- (-) [-]	0 / 0
321.	Mayladuthurai-Thiruvapur-Karaikudi-Thiru'pondi-Agasthampalli	9/2007 (-)	404.19 (-) [711.16]	306.97 (-)	14.91	- (-) [-]	- (-) [-]	0 / 0
322.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	190.49	- (-) [-]	- (-) [-]	0 / 0
323.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
324.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	71.76	- (-) [-]	- (-) [-]	0 / 0
325.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	50.33	- (-) [-]	- (-) [-]	0 / 0
326.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	46.79	- (-) [-]	- (-) [-]	0 / 0
327.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
328.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	113.84	- (5/2009) [-]	- (-) [-]	0 / 0
329.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
330.	Madurai-Dindigul	4/2003 (-)	73.19 (128.56) [202.72]	129.53 (74.16)	175.35	- (-) [-]	- (-) [-]	0 / 0
331.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	322.50	- (-) [-]	- (-) [-]	0 / 0
332.	Tindivanam-Nagari (NL)	9/2006 (-)	456.00 (-) [582.83]	126.83 (-)	9.93	- (-) [-]	- (-) [-]	0 / 0
333.	Construction of new line from Harmati-Itanagar/Narhariagun	9/1996 (-)	156.00 (-) [160.48]	4.48 (-)	34.42	- (-) [-]	- (-) [-]	0 / 0
334.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.45]	43.64 (-4.11)	41.25	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
335.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [548.96]	448.96 (-)	330.77	- (-) [-]	- (-) [-]	0 / 0
336.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	490.04	7/2005 (-) [-]	- (-) [-]	0 / 0
337.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
338.	New B.G. Line from Araria to Galgalia (Thakurgunj)	9/2006 (-)	300.00 (-) [627.03]	327.03 (-)	13.64	- (-) [-]	- (-) [-]	0 / 0
339.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	514.87	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
340.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
341.	Dindigul-Pollachi-Palghat-Pollachi and Coimbatore (GC)	9/2006 (-)	343.17 (-) [639.00]	295.83 (-)	108.18	- (-) [-]	- (-) [-]	0 / 0
342.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	248.31	- (-) [-]	- (-) [-]	0 / 0
343.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	220.17	- (-) [-]	- (-) [-]	0 / 0
344.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	151.76	3/2004 (7/2008) [-]	- (-) [-]	0 / 0
345.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	55.38	- (-) [-]	- (-) [-]	0 / 0
346.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	452.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
347.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	36.31	- (-) [-]	- (-) [-]	0 / 0
348.	Tindivanam-Gingee-Tiruvannamalai (NL)	9/2006 (-)	125.00 (-) [227.40]	102.40 (-)	6.32	- (-) [-]	- (-) [-]	0 / 0
349.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	199.36	- (-) [-]	- (-) [-]	0 / 0
350.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
351.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	222.15	- (-) [-]	- (-) [-]	0 / 0
352.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-)	0.00 (-)	220.17	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[104.79]			[-]	[-]	
353.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	224.65	3/2006 (-) [-]	- (-) [-]	0 / 0
354.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
355.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
356.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	413.90	3/1994 (-) [-]	- (-) [-]	0 / 0
357.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	90.33	- (-) [-]	- (-) [-]	0 / 0
358.	New B.G. Line from Azara to Byrnihat (National Project)	9/2006 (-)	200.00 (-) [200.00]	0.00 (-)	0.44	- (-) [-]	- (-) [-]	0 / 0
359.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
360.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	299.90	- (-) [-]	- (-) [-]	0 / 0
361.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	363.46	3/1998 (-) [-]	- (-) [-]	0 / 0
362.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	243.18	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
363.	Aluabari road- Siliguri Junction via Galgalia	12/2006 (-)	170.00 (-) [255.96]	85.96 (-)	27.53	- (-) [-]	- (-) [-]	0 / 0
364.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
365.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
366.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0
367.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
368.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
369.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [429.49]	273.75 (265.13)	214.19	2/2009 (-) [-]	- (-) [-]	0 / 0
370.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-)	120.15 (-)	49.48	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[497.47]			[-]	[-]	
Total :			40075.60 (-) [82936.39]	42860.79 (-)	36198.55			0 / 0
<u>ROAD TRANSPORT & HIGHWAYS</u>								
371.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	146.38	1/2004 (-) [6/2009]	65 (-) [-]	0 / 0
372.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
373.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	797.94	6/2009 (-) [7/2009]	1 (-) [-]	0 / 0
374.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	570.21	12/2006 (-) [7/2009]	31 (-) [1]	0 / 0
375.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	1130.80	3/2009 (-) [7/2009]	4 (-) [1]	0 / 0
376.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	637.77	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
377.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	788.22	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
378.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	334.72	11/2007 (-) [7/2009]	20 (-) [1]	0 / 0
379.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	371.99	3/2005 (-) [8/2009]	53 (-) [2]	0 / 0
380.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	605.76	5/2007 (-) [8/2009]	27 (-) [2]	0 / 0
381.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	294.68	8/2007 (-) [8/2009]	24 (-) [2]	0 / 0
382.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	239.23	9/2007 (-) [8/2009]	23 (-) [2]	0 / 0
383.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	220.35	3/2008 (-) [8/2009]	17 (-) [2]	0 / 0
384.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	578.26	3/2009 (-) [8/2009]	5 (-) [2]	0 / 0
385.	AP/ KARNATAKA BORDER NANDI HILL	12/2003 (-)	402.80 (-)	0.00 (-)	301.08	3/2009 (-)	5 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CROSSING KM.464.6-KM.527		[402.80]			[8/2009]	[-]	
386.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	333.34	1/2009 (-) [8/2009]	7 (-) [1]	0 / 0
387.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	323.94	8/2008 (-) [8/2009]	12 (-) [2]	0 / 0
388.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	453.15	12/2008 (-) [8/2009]	8 (-) [1]	0 / 0
389.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	134.18	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
390.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	801.02	3/2009 (-) [8/2009]	5 (-) [2]	0 / 0
391.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	118.51	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
392.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	175.13	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
393.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	131.15	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
394.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	596.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
395.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	422.31	12/2008 (-) [9/2009]	9 (-) [2]	0 / 0
396.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	763.65	7/2008 (-) [9/2009]	14 (-) [3]	0 / 0
397.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	134.61	8/2004 (-) [9/2009]	61 (-) [-]	0 / 0
398.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	233.75	3/2008 (-) [9/2009]	18 (-) [2]	0 / 0
399.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	371.85	3/2008 (-) [9/2009]	18 (-) [2]	0 / 0
400.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	269.33	3/2008 (-) [9/2009]	18 (-) [3]	0 / 0
401.	CHITTORGARH BYPASS(RJ-6) NH-76	3/2005 (-)	133.03 (-)	0.00 (-)	235.36	8/2005 (-)	49 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.159- 213, NH-79,76		[133.03]			[9/2009]	[3]	
402.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	437.91	1/2009 (-) [9/2009]	8 (-) [2]	0 / 0
403.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	662.82	12/2008 (-) [9/2009]	9 (-) [2]	0 / 0
404.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	189.47	3/2008 (-) [9/2009]	18 (-) [2]	0 / 0
405.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	116.85	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
406.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	123.87	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
407.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	192.15	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
408.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	115.88	10/2008 (-) [10/2009]	12 (-) [4]	0 / 0
409.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	266.06	8/2008 (-) [10/2009]	14 (-) [2]	0 / 0
410.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	299.28	2/2009 (-) [10/2009]	8 (-) [1]	0 / 0
411.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	542.14	5/2009 (-) [10/2009]	5 (-) [3]	0 / 0
412.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [10/2009]	29 (-) [-]	0 / 0
413.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	279.67	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
414.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	208.17	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
415.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	474.15	7/2010 (-) [11/2009]	-8 (-) [-]	0 / 0
416.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	244.63	8/2008 (-) [11/2009]	15 (-) [1]	0 / 0
417.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	92.59	7/2008 (-) [11/2009]	16 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
418.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	390.96	11/2007 (-) [11/2009]	24 (-) [-]	0 / 0
419.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [11/2009]	13 (-) [5]	0 / 0
420.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	107.08	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
421.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	63.26	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
422.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
423.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	135.13	12/2004 (-) [12/2009]	60 (-) [-]	0 / 0
424.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	81.77	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
425.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	178.23	2/2004 (-) [12/2009]	70 (-) [6]	0 / 0
426.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	414.97	3/2005 (-) [12/2009]	57 (-) [6]	0 / 0
427.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	227.74	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
428.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	604.64	11/2007 (-) [12/2009]	25 (-) [6]	0 / 0
429.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	380.72	7/2004 (-) [12/2009]	65 (-) [6]	0 / 0
430.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	256.75	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
431.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	263.65	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
432.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	128.29	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
433.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	531.80	3/2009 (-) [12/2009]	9 (-) [6]	0 / 0
434.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	116.68	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
435.	BARA-ORAI, KM.449-	12/2003	465.00	0.00	23.82	4/2009	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	(-)	(-) [465.00]	(-)		(-) [12/2009]	(-) [-]	
436.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	471.63	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
437.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	501.89	4/2007 (-) [12/2009]	32 (-) [6]	0 / 0
438.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	397.25	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
439.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	233.80	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
440.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	444.17	3/2005 (-) [12/2009]	57 (-) [6]	0 / 0
441.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	132.44	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
442.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	650.06	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
443.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	105.66	6/2005 (-) [1/2010]	55 (-) [1]	0 / 0
444.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	678.82	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
445.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	172.71	1/2009 (-) [2/2010]	13 (-) [-]	0 / 0
446.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	240.89	7/2004 (-) [3/2010]	68 (-) [-]	0 / 0
447.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	319.16	4/2008 (-) [3/2010]	23 (-) [3]	0 / 0
448.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	99.85	6/2008 (-) [3/2010]	21 (-) [9]	0 / 0
449.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	86.47	6/2008 (-) [3/2010]	21 (-) [9]	0 / 0
450.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	137.07	6/2008 (-) [3/2010]	21 (-) [9]	0 / 0
451.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	316.04	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
452.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7	12/2003 (-)	144.00 (-)	0.00 (-)	95.12	7/2005 (-)	56 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[144.00]			[3/2010]	[3]	
453.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	456.25	6/2009 (-) [3/2010]	9 (-) [9]	0 / 0
454.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [193.00]	87.00 (-)	62.32	8/2006 (-) [4/2010]	44 (-) [-]	0 / 0
455.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	47.27	9/2006 (-) [4/2010]	43 (-) [-]	0 / 0
456.	GONDE-VADAPPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	480.24	4/2009 (-) [5/2010]	13 (-) [11]	0 / 0
457.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	123.53	10/2008 (-) [5/2010]	19 (-) [5]	0 / 0
458.	Delhi/Haryana Border to Rohtak	4/2007 (-)	486.00 (-) [486.00]	0.00 (-)	64.42	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
459.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	215.06	12/2008 (-) [6/2010]	18 (-) [-]	0 / 0
460.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	207.53	3/2010 (-) [6/2010]	3 (-) [-]	0 / 0
461.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	105.36	11/2008 (-) [6/2010]	19 (-) [-]	0 / 0
462.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	197.13	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
463.	RINGBUNDS-JHANJIHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	308.91	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
464.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	249.67	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
465.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	249.25	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
466.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	248.55	12/2008 (-) [6/2010]	18 (-) [-]	0 / 0
467.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	226.05	6/2008 (-) [6/2010]	24 (-) [-]	0 / 0
468.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	119.77	6/2008 (-) [6/2010]	24 (-) [12]	0 / 0
469.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	90.45	6/2008 (-) [6/2010]	24 (-) [12]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
470.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	107.30	9/2007 (-) [6/2010]	33 (-) [12]	0 / 0
471.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	166.35	3/2008 (-) [6/2010]	27 (-) [6]	0 / 0
472.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	228.09	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
473.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	140.00	6/2009 (-) [6/2010]	12 (-) [-]	0 / 0
474.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	245.59	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
475.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [207.56]	-110.44 (-)	28.31	8/2004 (-) [6/2010]	70 (-) [-]	0 / 0
476.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	223.30	9/2009 (-) [6/2010]	9 (-) [9]	0 / 0
477.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	216.36	10/2008 (-) [6/2010]	20 (-) [-]	0 / 0
478.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	117.44	7/2008 (-) [6/2010]	23 (-) [-]	0 / 0
479.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	119.03	10/2008 (-) [6/2010]	20 (-) [6]	0 / 0
480.	Amritsar-Wagha Border	6/2008 (-)	205.88 (-) [205.88]	0.00 (-)	52.49	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
481.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	163.60	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
482.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	183.60	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
483.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	173.98	9/2009 (-) [6/2010]	9 (-) [9]	0 / 0
484.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	313.66	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
485.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	7.51	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
486.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	446.44	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
487.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	135.83	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
488.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	127.40	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
489.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [196.65]	-44.35 (-)	24.77	8/2004 (-) [7/2010]	71 (-) [-]	0 / 0
490.	Zirakpur (Haryana)-Parwanoo (Himachal pradesh)	2/2008 (-)	295.00 (-) [295.00]	0.00 (-)	92.42	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
491.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	27.22	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
492.	Wainganga Bridge-Chhatisgarh-Maharashtra Border	3/2008 (-)	424.00 (-) [424.00]	0.00 (-)	260.00	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
493.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [111.78]	-70.74 (-)	0.59	6/2004 (-) [9/2010]	75 (-) [-]	0 / 0
494.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	66.84	11/2008 (-) [9/2010]	22 (-) [6]	0 / 0
495.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [522.00]	249.00 (-)	179.58	3/2005 (-) [9/2010]	66 (-) [-]	0 / 0
496.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	123.60	10/2009 (-) [10/2010]	12 (-) [-]	0 / 0
497.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	86.29	6/2005 (-) [12/2010]	66 (-) [18]	0 / 0
498.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	75.54	6/2008 (-) [12/2010]	30 (-) [12]	0 / 0
499.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	27.96	11/2008 (-) [12/2010]	25 (-) [13]	0 / 0
500.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	64.72	6/2008 (-) [12/2010]	30 (-) [18]	0 / 0
501.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	62.48	6/2008 (-) [12/2010]	30 (-) [18]	0 / 0
502.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	89.46	2/2009 (-) [12/2010]	22 (-) [12]	0 / 0
503.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	48.47	5/2008 (-) [12/2010]	31 (-) [12]	0 / 0
504.	MAILBANG-LUNDING, KM.83.40-KM.111.00,	12/2003 (-)	199.81 (-)	0.00 (-)	27.54	4/2009 (-)	20 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-54 (ASSAM)		[199.81]			[12/2010]	[12]	
505.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	39.49	11/2008 (-) [12/2010]	25 (-) [13]	0 / 0
506.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	68.18	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0
507.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	36.15	4/2009 (-) [12/2010]	20 (-) [12]	0 / 0
508.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	126.78	2/2010 (-) [12/2010]	10 (-) [3]	0 / 0
509.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	69.49	4/2008 (-) [12/2010]	32 (-) [18]	0 / 0
510.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	33.72	9/2007 (-) [12/2010]	39 (-) [12]	0 / 0
511.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	48.95	4/2008 (-) [12/2010]	32 (-) [18]	0 / 0
512.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.32	7/2009 (-) [12/2010]	17 (-) [12]	0 / 0
513.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	54.52	4/2010 (-) [12/2010]	8 (-) [8]	0 / 0
514.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	102.85	6/2008 (-) [12/2010]	30 (-) [18]	0 / 0
515.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	130.88	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0
516.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	344.58	10/2009 (-) [12/2010]	14 (-) [-]	0 / 0
517.	SAGAR-RAJMARG CHORAH, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	63.28	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
518.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	78.52	6/2008 (-) [12/2010]	30 (-) [18]	0 / 0
519.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	39.49	4/2008 (-) [12/2010]	32 (-) [18]	0 / 0
520.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	124.40	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0
521.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	109.53	7/2005 (-) [12/2010]	65 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
522.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	29.18	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
523.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	165.00	3/2008 (-) [12/2010]	33 (-) [12]	0 / 0
524.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	91.10	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
525.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	157.03	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
526.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
527.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	142.16	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0
528.	Balasore-Bhadrak (Revived) Km 136.5-199.14, (NH-5)	4/2000 (-)	228.70 (-) [228.70]	0.00 (-)	192.36	2/2004 (-) [12/2010]	82 (-) [-]	0 / 0
529.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	29.83	11/2008 (-) [12/2010]	25 (-) [-]	0 / 0
530.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	83.78	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
531.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	38.29	9/2008 (-) [12/2010]	27 (-) [-]	0 / 0
532.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	146.98	12/2009 (-) [12/2010]	12 (-) [-]	0 / 0
533.	End of Durg bypass-Chhatisgarh/Maharashtra Border	1/2008 (-)	464.00 (-) [464.00]	0.00 (-)	166.59	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
534.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	152.16	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
535.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	59.69	9/2007 (-) [2/2011]	41 (-) [-]	0 / 0
536.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	77.48	9/2010 (-) [3/2011]	6 (-) [-]	0 / 0
537.	Kalghat-M.P./Maharashtra Border; km 16.60-km 84.70	11/2008 (-)	549.00 (-) [549.00]	0.00 (-)	240.63	5/2010 (-) [5/2011]	12 (-) [-]	0 / 0
538.	Pathankot-Bhogpur, NH-1A	12/2003 (-)	229.00 (-)	0.00 (-)	-	5/2008 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[229.00]			[-]	[-]	
Total :			50281.45 (-) [50506.76]	225.31 (-)	37325.70			0 / 0
SHIPPING & PORTS								
539.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	79.34	6/2007 (1/2009) [7/2009]	25 (6) [-]	0 / 0
540.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	1196.24	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
541.	Rail connectivity to ICTT at Vallarpadam	3/2007 (-)	245.67 (-) [298.17]	52.50 (-)	244.01	4/2009 (-) [11/2009]	7 (-) [-]	0 / 0
542.	Construction of Car/Clean Cargo terminal	1/2009 (-)	100.00 (-) [100.00]	0.00 (-)	0.50	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
543.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	255.88	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
544.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	40.94	12/2005 (-) [3/2010]	51 (-) [-]	0 / 0
545.	Acquisition of 6Nos. 60,470 DWT LR-I Product Tankers	10/2006 (-)	1658.59 (-) [1658.59]	0.00 (-)	318.24	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
546.	Acquisition of 2 Nos. of 105000 DWT LR-II Tankers.	8/2007 (-)	586.58 (-) [586.58]	0.00 (-)	173.68	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
547.	Const. & Dev. of 2 Offshore container berths & terminal	11/2007 (-)	366.00 (444.86) [366.00]	0.00 (-78.86)	1.43	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
548.	Operation, Manag. & Maint. of Multi user-Jetty for Coal Handlg	6/2006 (-)	230.00 (-) [230.00]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
549.	C/o Impounded Dock at Tuna for handling Draft Vessel	4/2005 (-)	882.00 (-) [882.00]	0.00 (-)	0.16	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
550.	Construction of 13th & 14th cargo Berth at Kandla	12/2005 (-)	702.00 (-) [702.00]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
551.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	113.48	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
552.	Acquisition of 4 Nos. of 115000 DWT Crude Oil carriers	8/2008 (-)	1108.12 (-) [1168.42]	60.30 (-)	341.48	4/2011 (-) [12/2011]	8 (-) [-]	0 / 0
553.	Acquisition of 6 Nos. of 57000 DWT Handymax bulk Carriers	11/2007 (-)	1061.96 (-) [1061.96]	0.00 (-)	219.98	3/2012 (-) [1/2012]	-2 (-) [-]	0 / 0
554.	Acquisition of 4 Nos. of 80,655 DWT Panamax Bulk carriers	8/2008 (-)	1066.91 (-) [968.35]	-98.56 (-)	222.91	9/2012 (-) [8/2012]	-1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
555.	Ennore-Manali Express way, f/o special purpose vehicle (SPV)	10/2002 (-)	150.00 (-) [309.00]	159.00 (-)	23.26	9/2005 (-) [-]	- (-) [-]	0 / 0
556.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	808.07	10/2008 (-) [-]	- (-) [-]	0 / 0
557.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.25	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			13611.91 (-) [13883.67]	271.76 (-)	4042.85			0 / 0

TELECOMMUNICATION

558.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	88.59	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
559.	Andhra Pradesh teleciom Circle Phase-IV GSM	3/2008 (-)	567.40 (-) [482.29]	-85.11 (-)	226.88	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
560.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	71.50	11/2007 (-) [6/2009]	19 (-) [-]	0 / 0
561.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
562.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	131.79	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
563.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	92.36	10/2007 (-) [6/2009]	20 (-) [-]	0 / 0
564.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
565.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	4/2007 (-)	134.25 (-) [133.75]	-0.50 (-)	31.95	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
566.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	450.63	12/2008 (-) [7/2009]	7 (-) [1]	0 / 0
567.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	120.48	1/2007 (-) [7/2009]	30 (-) [1]	0 / 0
568.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	217.75	12/2008 (-) [7/2009]	7 (-) [1]	0 / 0
569.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	51.44	12/2006 (-) [7/2009]	31 (-) [1]	0 / 0
570.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	148.42	10/2007 (-) [7/2009]	21 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
571.	Uttaranchal telecom circle Phase-VI(2G &3G)	1/2009 (-)	149.15 (-) [149.15]	0.00 (-)	40.87	6/2009 (-) [7/2009]	1 (-) [1]	0 / 0
572.	Expansion of 750K GSM Lines	10/2006 (-)	278.16 (-) [278.16]	0.00 (-)	148.70	12/2008 (-) [7/2009]	7 (-) [-]	0 / 0
573.	GSM equipment of 1625K Lines(2G) & 325K lines in M.P. Ph-V.I	6/2008 (-)	908.30 (-) [916.70]	8.40 (-)	151.70	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
574.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	45.57	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
575.	GSM Equipment-480K Lines(2G)& 220K Lines(3G) in UP(W)-Ph-V.I	5/2007 (-)	335.91 (-) [335.91]	0.00 (-)	10.96	3/2009 (-) [8/2009]	5 (-) [-]	0 / 0
576.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	50.05	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
577.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	286.74	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
578.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [425.51]	175.51 (-)	68.50	12/2005 (-) [8/2009]	44 (-) [-]	0 / 0
579.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [353.00]	40.14 (-)	118.44	2/2008 (-) [9/2009]	19 (-) [-]	0 / 0
580.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	25.28	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
581.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.67	2/2007 (-) [11/2009]	33 (-) [3]	0 / 0
582.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2009]	34 (-) [-]	0 / 0
583.	Delhi Expansion of 1250K Lines of 2G/3G GSM Lines.	2/2007 (-)	463.61 (-) [463.61]	0.00 (-)	3.12	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
584.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	136.03	12/2004 (-) [2/2010]	62 (-) [5]	0 / 0
585.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLINGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	92.45	6/2006 (-) [-]	- (-) [-]	0 / 0
586.	Project NIB-II Broadband Multiply	7/2007 (-)	1008.00 (-) [1008.00]	0.00 (-)	337.50	3/2009 (-) [-]	- (-) [-]	0 / 0
587.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-)	0.00 (-)	371.41	3/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1174.75]			[-]	[-]	
Total :			13022.32 (-) [12544.63]	-477.69 (-)	3957.14			0 / 0
URBAN DEVELOPMENT								
588.	C/o General Pool Office Complex at INA	10/2004 (-)	83.67 (-) [135.03]	51.36 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
589.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	10075.47	6/2010 (-) [10/2010]	4 (-) [1]	0 / 0
590.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14596.67 (-) [15206.03]	609.36 (-)	10075.47			0 / 7
WATER RESOURCES								
591.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			517222.24 (-) [580070.20]	62847.96 (-)	227430.87			1037 / 2406
NIC-MoS&PI(IPMD) [6/2009]								