

Sector-Wise number of on going projects in March, 2002

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	92
2.	POWER	32
3.	PETROLEUM	30
4.	COAL	12
5.	SHIPPING & PORTS	6
6.	ROAD TRANSPORT & HIGHWAYS	5
7.	ATOMIC ENERGY	3
8.	FERTILISERS	2
9.	MINES	2
10.	HEALTH & FW	2
11.	STEEL	1
12.	URBAN DEVELOPMENT	1
Total		188

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57
<u>June, 2001</u>				
	<u>FINANCE</u>			
4.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	03/1992	268.19
	<u>PETROLEUM</u>			
5.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	1229.45	04/2001	1075.59
	<u>POWER</u>			
6.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	04/1996	1343.73
<u>August, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
7.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	133.98	04/1996	256.33
8.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	82.75	09/1998	240.73
9.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	298.50	06/1999	374.00
10.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	88.26	03/2000	125.41
<u>September, 2001</u>				
	<u>FERTILISERS</u>			
11.	NANGAL UREA EXPANSION (NFL)	135.13	05/2001	128.24
	<u>POWER</u>			
12.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	444.67	11/1999	44.60

	<u>RAILWAYS</u>			
13.	JOGIGHOPA-GUWAHATI(NFR)	117.30	06/1994	698.33
<u>October, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
14.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	117.73	05/1997	292.28
15.	IMP. OF NH-2 IN JHARKHAND (NHAI)	127.89	06/1999	184.20
16.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	143.35	06/1999	196.10
	<u>TELECOMMUNICATION</u>			
17.	INMARSAT-P(VSNL)	546.00	09/2000	550.44
<u>December, 2001</u>				
	<u>MINES</u>			
18.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	1664.60	03/2001	1231.66
	<u>RAILWAYS</u>			
19.	QUILON-TRIVANDRUM CENTRAL(LD),SR	45.76	12/1993	129.23
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
20.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	102.97	03/1997	243.06
21.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	166.71	07/1998	362.23
22.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	322.50	05/2002	78.67
<u>January, 2002</u>				
	<u>RAILWAYS</u>			
23.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	200.00	12/1995	718.00
	<u>TELECOMMUNICATION</u>			
24.	SAFE CABLE SYSTEM(VSNL)	231.00	12/2001	144.74
<u>February, 2002</u>				
	<u>PETROLEUM</u>			
25.	KONDAPALLY-LANCO PIPELINE(GAIL)	299.50	04/2002	156.68
26.	INSITU COMBUSTION, BALOL(ONGC)	133.64	07/1997	97.98
27.	FCCU AT HALDIA(IOC)	507.00	02/2002	183.20
28.	ZA WELL PLATFORM(ONGCL)	302.24	12/2001	57.81
	<u>RAILWAYS</u>			
29.	DIVA-VASAI ROAD(LD),CR	90.00	03/1998	150.04
	<u>SHIPPING & PORTS</u>			
30.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	593.90	04/1998	816.11
<u>March, 2002</u>				
	<u>PETROLEUM</u>			
31.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	377.55	06/2002	288.81
	<u>SHIPPING & PORTS</u>			
32.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	587.41	04/1998	652.44
33.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	250.00	12/2001	-NA-

Summary of projects on Flash Report for the month of March, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	192
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	5
Number of Projects in Current Month :	188

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	54	11	57	11	55	188	29
Latest Approved	49	10	64	10	55	188	26

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	155	125756.35	144515.98	31975.70	22.13	18759.63	14.92
Revised	33	30940.48	36412.84	21747.84	59.73	5472.36	17.69
Total	188	156696.83	180928.82	53723.54	29.69	24231.99	15.46

IV. Milestones (Cumulative due and Achieved)

Total	1675
Achieved upto month	462

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	VVPL EXTENSION TO SECUNDERABAD(HPCL) {Completed}	10/1999	377.55	06/2002	377.55	03/2002	288.81
<u>SHIPPING & PORTS</u>							
2	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO	08/1999	250.00	12/2001	250.00	12/2001	0

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	24144.00
2	COAL	12	7972.49	8638.50	8616.73
3	FERTILISERS	2	438.03	791.36	1299.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	1	430.50	430.50	450.00
6	PETROLEUM	30	39942.47	39942.47	40296.80
7	POWER	32	35866.65	46668.93	54049.02
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	92	24594.93	25530.51	36550.66
10	ROAD TRANSPORT & HIGHWAYS	5	824.28	1087.22	1778.35
11	SHIPPING & PORTS	6	1708.52	1708.52	1710.04
12	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		188	140151.83	156696.83	180928.82

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2147.23	1/2007 (-) [7/2006]	-6 (-) [-]	15 / 101
2.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	367.79	12/2008 (-) [12/2008]	0 (-) [9]	0 / 119
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	394.43	10/2009 (-) [10/2009]	0 (-) [-]	1 / 75
Total :			20831.06 (-) [24144.00]	3312.94 (-)	2909.45			16 / 295
COAL								
4.	GOUTHAMKHANI OC (SCCL)	6/1995 (11/2001)	415.93 (159.74) [159.74]	-256.19 (0.00)	120.07	3/2002 (3/2002) [3/2002]	0 (0) [-]	2 / 2
5.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	369.98	3/1994 (3/1998) [3/2002]	96 (48) [-]	1 / 1
6.	PAREJ OC(CCL)	3/1993 (12/2001)	116.19 (162.88) [162.88]	46.69 (0.00)	126.57	3/1998 (3/2002) [3/2002]	48 (0) [-]	1 / 3
7.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	983.11	3/2001 (5/2002) [7/2002]	16 (2) [-]	7 / 13
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	168.98	3/1994 (3/2000) [3/2003]	108 (36) [-]	0 / 2
9.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	110.98	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 1
10.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	695.51	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
11.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.06	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
12.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1389.04	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
13.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	986.45	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
14.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1023.48	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 5
15.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-)	0.00 (-)	41.35	3/2004 (-)	0 (-)	2 / 4

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[110.89]			[3/2004]	[-]	
Total :			7972.49 (-) [8616.73]	644.24 (-)	6036.58			36 / 71

FERTILISERS

16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	211.04	5/2001 (2/2002) [10/2002]	17 (8) [-]	0 / 0
17.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	1041.04			0 / 0

MINES

18.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1230.80	5/2002 (-) [11/2002]	6 (-) [-]	2 / 24
19.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	77.26	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
Total :			2541.98 (-) [2541.98]	0.00 (-)	1308.06			2 / 24

STEEL

20.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [450.00]	19.50 (-)	288.49	8/1999 (-) [7/2002]	35 (-) [-]	10 / 32
Total :			430.50 (-) [450.00]	19.50 (-)	288.49			10 / 32

PETROLEUM

21.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [287.00]	-185.00 (-)	281.84	2/2002 (-) [2/2002]	0 (-) [-]	3 / 8
22.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [120.00]	-78.02 (-)	80.45	12/2001 (-) [2/2002]	2 (-) [-]	0 / 0
23.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	96.63	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
24.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [528.00]	31.00 (-)	469.48	5/2002 (-) [5/2002]	0 (-) [-]	27 / 29
25.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	1363.55	5/2002 (-) [5/2002]	0 (-) [-]	37 / 42
26.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	315.92	11/2002 (-) [5/2002]	-6 (-) [2]	12 / 15
27.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	154.64	5/2003 (-) [6/2002]	-11 (-) [-]	16 / 20

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOCL)	8/2000 (-)	1734.00 (-) [329.05]	-1404.95 (-)	5.61	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
29.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	257.91	5/2002 (-) [11/2002]	6 (-) [4]	20 / 34
30.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [329.05]	0.00 (-)	8.53	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
31.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	16.35	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
32.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	21.31	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
33.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	214.89	7/2003 (-) [7/2003]	0 (-) [-]	23 / 82
34.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	1.76	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
35.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	38.08	8/2003 (-) [8/2003]	0 (-) [-]	9 / 42
36.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	46.96	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
37.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	90.41	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
38.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	50.85	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
39.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	242.31	8/2005 (-) [8/2004]	-12 (-) [-]	0 / 0
40.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	51.14	8/2004 (-) [8/2004]	0 (-) [-]	0 / 52
41.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	102.77	9/2003 (-) [9/2004]	12 (-) [-]	14 / 19
42.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	0.93	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
43.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	130.53	1/2005 (-) [10/2004]	-3 (-) [-]	0 / 0
44.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	57.29	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
45.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [348.10]	3.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
47.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
48.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	99.32	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
49.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	107.45	- (-) [-]	- (-) [-]	0 / 0
50.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
Total :			39942.47 (-) [40296.80]	354.33 (-)	4326.42			167 / 403

POWER

51.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	4/1987 (-)	312.78 (774.12) [1455.45]	1142.67 (681.33)	1398.45	8/1994 (3/1998) [3/2002]	91 (48) [-]	7 / 7
52.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3844.12	3/1999 (-) [3/2002]	36 (-) [-]	6 / 16
53.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [683.80]	62.23 (-)	416.43	3/2000 (-) [7/2002]	28 (-) [-]	3 / 4
54.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [658.92]	179.41 (-)	381.32	3/2000 (-) [7/2002]	28 (-) [-]	5 / 6
55.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	312.07	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
56.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2454.60	12/2002 (-) [12/2002]	0 (-) [-]	28 / 36
57.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [702.97]	281.97 (-)	463.31	3/1999 (-) [12/2002]	45 (-) [-]	2 / 11
58.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	150.53	2/2003 (-) [2/2003]	0 (-) [-]	5 / 15
59.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
60.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	16.13	4/2003 (-) [4/2003]	0 (-) [-]	6 / 16
61.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	1484.24	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
62.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-)	0.00 (-)	66.37	7/2003 (-)	0 (-)	6 / 15

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[181.94]			[7/2003]	[-]	
63.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	22.11	10/2003 (-) [10/2003]	0 (-) [-]	3 / 18
64.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	6311.55	4/1996 (3/2002) [12/2003]	92 (21) [-]	11 / 11
65.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	38.44	3/2000 (-) [12/2003]	45 (-) [-]	11 / 16
66.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4228.67]	4045.22 (668.90)	3226.59	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 6
67.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	86.69	1/2004 (-) [12/2003]	-1 (-) [-]	6 / 16
68.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	-	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
69.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1052.31	5/2004 (-) [5/2004]	0 (-) [-]	1 / 5
70.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	-	6/2004 (-) [6/2004]	0 (-) [-]	0 / 0
71.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	22.58	9/2003 (-) [12/2004]	15 (-) [-]	6 / 18
72.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
73.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
74.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
75.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	652.34	10/1998 (3/2005) [3/2005]	77 (0) [-]	8 / 25
76.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	144.03	8/2005 (-) [8/2005]	0 (-) [-]	15 / 39
77.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	1827.60	2/2006 (-) [2/2006]	0 (-) [-]	39 / 94
78.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	67.98	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
79.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	262.12	5/2006 (-) [5/2006]	0 (-) [-]	12 / 64
80.	TUIRIAL HYDRO ELECTRIC PROJECT	7/1998 (-)	368.72 (-)	0.00 (-)	58.35	7/2006 (-)	0 (-)	2 / 5

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(2x30MW)		[368.72]			[7/2006]	[-]	
81.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	341.25	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
82.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	17.05	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			35866.65 (-) [54049.02]	18182.37 (-)	25118.56			212 / 514

HEALTH & FW

83.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	88.43	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
84.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	44.89	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 5
Total :			140.92 (-) [691.84]	550.92 (-)	133.32			2 / 5

RAILWAYS

85.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
86.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
87.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	354.38	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
88.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
89.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	250.51	3/1994 (-) [3/2002]	96 (-) [-]	0 / 0
90.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
91.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	401.57	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
92.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	79.20	- (-) [3/2002]	- (-) [-]	0 / 0
93.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	242.19	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
94.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
95.	KATPADI - PAKLA -	4/1992	71.70	108.94	66.50	12/1998	45	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TIRUPATHI (GC), SCR	(-)	(72.31) [180.64]	(108.33)		(3/1998) [9/2002]	(54) [6]	
96.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
97.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	214.82	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
98.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [135.00]	46.00 (-)	57.27	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
99.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	437.36	- (-) [12/2002]	- (-) [-]	0 / 0
100.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
101.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	51.21	- (-) [3/2003]	- (-) [-]	0 / 0
102.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	187.26	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
103.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
104.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [445.95]	395.95 (333.95)	372.91	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
105.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [177.34]	-1.42 (0.00)	46.69	- (-) [3/2003]	- (-) [-]	0 / 0
106.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	252.47	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
107.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	33.39	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
108.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	131.26	- (-) [3/2003]	- (-) [-]	0 / 0
109.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	140.02	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
110.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	96.93	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
111.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	33.91	- (12/1996) [6/2003]	- (78) [-]	0 / 0
112.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.05]	348.55 (-)	283.45	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
113.	GUNA-ETAWAH via	4/1985	158.77	241.23	283.70	3/1994	117	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SHIVPURI-GWALIOR-BHIND	(4/1990)	(248.00) [400.00]	(152.00)		(-) [12/2003]	(-) [-]	
114.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	73.03	- (-) [12/2003]	- (-) [24]	0 / 0
115.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [263.79]	142.89 (-)	60.98	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
116.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	113.23	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
117.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	17.75	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
118.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	24.28	- (-) [3/2005]	- (-) [-]	0 / 0
119.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	187.54	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
120.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	98.22	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
121.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	38.00	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
122.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	14.95	- (-) [6/2006]	- (-) [-]	0 / 0
123.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	436.10	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
124.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
125.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	52.79	- (-) [-]	- (-) [-]	0 / 0
126.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
127.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
128.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.05]	-3.06 (-)	76.89	3/1996 (-) [-]	- (-) [-]	0 / 0
129.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.86	- (-) [-]	- (-) [-]	0 / 0
130.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	127.39	- (-) [-]	- (-) [-]	0 / 0
131.	BAGAHA-CHITAUNI	4/1974	6.74	177.94	93.55	3/1994	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NL(NER)	(9/1989)	(40.90) [184.68]	(143.78)		(-) [-]	(-) [-]	
132.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	284.50	12/1996 (-) [-]	- (-) [-]	0 / 0
133.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.30	- (-) [-]	- (-) [-]	0 / 0
134.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
135.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	51.61	- (-) [-]	- (-) [-]	0 / 0
136.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	55.57	3/2004 (-) [-]	- (-) [-]	0 / 0
137.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.27	2/2009 (-) [-]	- (-) [-]	0 / 0
138.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
139.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	35.16	3/1996 (-) [-]	- (-) [-]	0 / 0
140.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [284.07]	97.91 (-)	157.69	3/1996 (-) [-]	- (-) [-]	0 / 0
141.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	4.01	7/2006 (-) [-]	- (-) [-]	0 / 0
142.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	19.92	- (-) [-]	- (-) [-]	0 / 0
143.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [450.69]	225.69 (-)	150.99	3/2001 (-) [-]	- (-) [-]	0 / 0
144.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
145.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	31.71	- (3/2000) [-]	- (-) [-]	0 / 0
146.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	3.69	- (-) [-]	- (-) [-]	0 / 0
147.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
148.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [1596.69]	948.69 (-)	95.41	3/2009 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	55.65	- (-) [-]	- (-) [-]	0 / 0
150.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [225.42]	117.42 (-)	12.51	12/2009 (-) [-]	- (-) [-]	0 / 0
151.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	42.78	- (-) [-]	- (-) [-]	0 / 0
152.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [406.97]	306.97 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
153.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
154.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
155.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	5.62	- (-) [-]	- (-) [-]	0 / 0
156.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	74.39	- (-) [-]	- (-) [-]	0 / 0
157.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [330.50]	97.50 (-5.27)	12.41	- (-) [-]	- (-) [-]	0 / 0
158.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.26	- (-) [-]	- (-) [-]	0 / 0
159.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
160.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	0.92	- (-) [-]	- (-) [-]	0 / 0
161.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
162.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
163.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
164.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	21.14	3/2006 (-) [-]	- (-) [-]	0 / 0
165.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
166.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
167.	AGRAFORT-BANDIKUI, GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	15.16	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
168.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0
169.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
170.	NIMACH-RATLAM(GC), WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	14.84	3/1996 (-) [-]	- (-) [-]	0 / 0
171.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	56.59	- (0/200) [-]	- (-) [-]	0 / 0
172.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
173.	KADUR-CHIKMAGLUR-SAKLLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.15	- (-) [-]	- (-) [-]	0 / 0
174.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	146.80	3/2000 (-) [-]	- (-) [-]	0 / 0
175.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
176.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	3.94	5/2008 (-) [-]	- (-) [-]	0 / 0
Total :			24594.93 (-) [36550.66]	11955.73 (-)	9418.84			0 / 0
ROAD TRANSPORT & HIGHWAYS								
177.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [377.00]	54.50 (0.00)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
178.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	309.00	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
179.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
180.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	219.72	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
181.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
Total :			824.28 (-) [1778.35]	954.07 (-)	618.66			0 / 9
SHIPPING & PORTS								
182.	ACQUISITION OF IND. LR-	3/2000	151.29	-1.64	126.91	7/2002	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	II TANKER FROM COCHIN SHIPYARD	(-)	(-) [149.65]	(-)		(-) [7/2002]	(-) [-]	
183.	PORT FACILITIES FOR MRPL REF.EXP.N(MPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	104.33	1/2002 (-) [10/2002]	9 (-) [-]	0 / 0
184.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	62.78	2/2003 (-) [6/2003]	4 (-) [-]	0 / 2
185.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
186.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
187.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	1.95	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
Total :			1708.52 (-) [1710.04]	1.52 (-)	607.31			0 / 2
URBAN DEVELOPMENT								
188.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	1916.81	3/2005 (-) [9/2005]	6 (-) [-]	17 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	1916.81			17 / 320
All India :			140151.83 (-) [180928.82]	40776.99 (-)	53723.54			462 / 1675
NIC-MoS&PI(IPMD)								[3/2002]