

EXECUTIVE SUMMARY

Sl. No.	Sector	Projects on Monitor	Projects Delayed
1	Road Transport & Highways	170	33
2	Railways	145	23
3	Power	62	5
4	Petroleum	48	4
5	Coal	35	6
6	Telecommunications	34	0
7	Steel	28	2
8	Shipping & Ports	16	0
9	Atomic Energy	5	0
10	Civil Aviation	3	0
11	Urban Development	3	0
12	Mines	1	0
13	Health & Family Welfare	1	0
14	Water Resources	1	0
	Total	552	73

ANNEXURE-I

Month wise List of Completed Project Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs. Crore)	Original Date Of Commissioning	Cumulative Expenditure (Rs. Crore)
April,2008				
<u>Petroleum</u>				
1	DEVELOPMENT OF SB-11,BASSEIN FIELD(OIL & NATURAL GAS CORPORATION LIMITED) - [N16000014]	245.33	05/2007	132.47
<u>Power</u>				
2	NORTHERN REGION SYSTEM STRENGTHING SCHEME - III (P.GR.)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100232]	230.52	03/2008	241.51
3	SIPAT TRANSMISSION SYSTEM STAGE-1 (P.GR.)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100236]	1,454.79	02/2007	2,109.30
<u>Road Transport & Highways</u>				
4	BRIDGES-SECTION (GQ) KM.61-KM.199 (NH-5)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240101150]	155.00	05/2004	144.01
5	HANDIA-VARANASI (GQ) KM.245-KM.317 (NH-2)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240101180]	286.00	07/2004	312.68
<u>Shipping & Ports</u>				
6	ACQ.OF 700 PASS-CUM 160MT CARGO VESSEL FR.HINDUSTAN SHIPYARD(SHIPPING) - [250100110]	129.62	02/2004	129.62
May,2008				
<u>Petroleum</u>				
7	DAHEJ-HAZIRA-URAN PIPELINE PROJECT(GAIL)(GAS AUTHORITY OF INDIA LIMITED) - [160100233]	1,416.00	07/2005	1,087.56
<u>Power</u>				
8	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100223]	208.75	05/2008	231.29
9	NORTHERN REGION SYSTEM STRENGTHENING - I (P.GRID)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100227]	271.80	07/2006	302.74
<u>Road Transport & Highways</u>				
10	CHITRADURGA-SIRA (GQ) KM.189-KM.122.3 (NH-4)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240101135]	304.00	08/2004	371.40
11	ETAWAH-RAJPUR (GQ) KM.321.1-KM.393 (NH-2)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240101175]	348.44	03/2005	395.66
12	KANPUR-FATEHPUR (GQ) KM.470-483-KM.0-KM.38 (NH-2)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240101177]	495.35	03/2005	636.69

Month wise List of Completed Project Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs. Crore)	Original Date Of Commissioning	Cumulative Expenditure (Rs. Crore)
13	RADHANPUR TO GAGODHAR(PACKAGE-V) PHASE-II(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106217]	429.40	02/2005	360.99
14	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106264]	89.50	10/2003	179.04
Telecommunications				
15	JHARKHAND CMTS PHASE - IV (BSNL)(BHARAT SANCHAR NIGAM LIMITED) - [260100077]	134.85	11/2005	47.41
July,2008				
Power				
16	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100235]	199.21	11/2007	207.30
Road Transport & Highways				
17	BALASORE-BHADRAK (GQ) KM.136.5-199.14 (NH-5)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240101148]	227.25	02/2004	192.36
18	SASARAM-DEHRI ON-SONE (GQ) KM.110-KM.140 (NH-2)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240101183]	221.87	03/2005	249.18
19	SHIKOHABAD ETAWAH (NH-2) (NHAI) GQ, KM.250.5-KM.307.5, NH-2(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106263]	261.22	03/2005	317.90
August,2008				
Power				
20	SIPAT STPP STAGE -II (2X500 MW)(NTPC)(NATIONAL THERMAL POWER CORPORATION) - [180100231]	4,039.67	12/2007	3,197.88
Road Transport & Highways				
21	NANDHI HILLS CROSS-DEVANHALLI (NS and EW-PH-I) KM.(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240102194]	172.06	03/2004	188.40
Telecommunications				
22	PROJECT 2.2 OF NIB-II BROAD BAND RAS(BHARAT SANCHAR NIGAM LIMITED) - [N26000013]	350.00	05/2006	251.99
September,2008				
Steel				
23	INSTALLATION OF SLAB CASTLER,RH DEGASSER,LADLE FURNACE(SAIL)(STEEL AUTHORITY OF INDIA LIMITED (SAIL)) - [120100066]	520.76	09/2007	393.83

Month wise List of Completed Project Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs. Crore)	Original Date Of Commissioning	Cumulative Expenditure (Rs. Crore)
<u>Railways</u>				
24	TRICHY MANAMADURAI (GC) (SR)(SR) - [220100250]	175.00	-	348.55
25	JAFRABAD-UTRATIA PHASE-II,(LD)(NR)((NR)) - [N22000050]	64.20	03/2005	95.65
26	UTRATIA-CHANDRAULI & SULTANPUR-BANDHUAN KALAN,(LD)((NR)) - [N22000051]	47.12	12/2004	98.49
<u>Telecommunications</u>				
27	KARNATAKA CMTS PHASE IV(BHARAT SANCHAR NIGAM LIMITED) - [260100075]	373.46	06/2005	240.47
28	ORISSA TELECOM CIRCLE PH-4(BHARAT SANCHAR NIGAM LIMITED) - [N26000035]	126.36	09/2008	59.06
October,2008				
<u>Railways</u>				
29	KUMARGHAT-AGARTALA(NL),NEFR(NEFR) - [220100166]	575.00	03/2007	893.19
<u>Road Transport & Highways</u>				
30	DEESA TO RADHANPUR (PACK.-VI) PHASE-II, KM.372.60-458, NH-14(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106218]	399.89	02/2005	479.00
31	SHIVPURI BYPASS & UPTO MP/RJ BORDER (EW-2-MP-1) NH-25 & 76(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106252]	360.34	02/2008	322.70
32	RAJASTHAN/MP BORDER TO KOTA(RJ-11) NH-76, KM.579 TO KM.509(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106253]	311.35	03/2008	349.00
33	SILLIGURI TO ISLAMPUR (WB-6)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000043]	155.00	10/2008	210.70
November,2008				
<u>Petroleum</u>				
34	PANIPAT-JALANDHAR LPG PIPELINE(INDIAN OIL CORPORATION LIMITED) - [N16000019]	186.72	08/2008	138.70
<u>Road Transport & Highways</u>				
35	JHANSI-SIVPURI (EW-II)(NHAI) NH-25, KM.50 TO KM.15, NH- 25(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106269]	213.69	02/2008	158.50
December,2008				
<u>Power</u>				
36	KAHALGOAN-II(PH.-II) TRANSMISSION SYSTEM (PGCIL)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100249]	464.02	10/2007	469.14

Month wise List of Completed Project Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs. Crore)	Original Date Of Commissioning	Cumulative Expenditure (Rs. Crore)
<u>Road Transport & Highways</u>				
37	KOTA TO CHITTORGARH (RJ-7) NH-76 KM.316 TO KM.253(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106233]	440.50	04/2008	387.40
38	KOTA TO CHITTORGARH (RJ-8) NH-76 KM.381 TO KM.316(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106234]	446.40	04/2008	375.70
39	CHITTORGARH BYPASS,KM 253-213 NH-76(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000064]	384.25	04/2008	342.10
<u>Telecommunications</u>				
40	CDMA WLL EQUIPMENT (MTNL, MUMBAI)-1(MAHANAGAR TELEPHONE NIGAM LIMITED) - [260100064]	128.30	02/2004	76.30
41	CDMA WLL EQUIPMENT (MTNL, MUMBAI)-2(MAHANAGAR TELEPHONE NIGAM LIMITED) - [260100065]	362.26	12/2004	60.37
42	CDMA 2000 WLL (MTNL)(MAHANAGAR TELEPHONE NIGAM LIMITED) - [260100078]	460.28	10/2004	84.79
43	EXPANSION OF 400KGSM (MTNL) (NEW DELHI)(MAHANAGAR TELEPHONE NIGAM LIMITED) - [260100079]	227.42	01/2005	200.81
44	EXPANSION OF GSM 400 (MTNL) (MUMBAI)(MAHANAGAR TELEPHONE NIGAM LIMITED) - [260100080]	216.37	01/2005	110.96
45	GSM BASED NETWORK EXPANSION PH-IV (BSNL)(KERALA)(BHARAT SANCHAR NIGAM LIMITED) - [260100086]	453.85	06/2005	262.13
January,2009				
<u>Coal</u>				
46	POOTKI BALIHARI(BCCL)(BHARAT COKING COAL LIMITED) - [060100004]	199.87	03/1994	175.06
<u>Petroleum</u>				
47	PARADIP-HALDIA CRUDE OIL PIPELINE (IOCL)(INDIAN OIL CORPORATION LIMITED) - [160100282]	1,178.00	03/2006	1,271.42
48	DABHOL-PANVEL PIPELINE PROJECT(GAS AUTHORITY OF INDIA LIMITED) - [N16000012]	1,143.54	07/2007	914.79
<u>Power</u>				
49	SYSTEM STRENGTHENING IN SOUTH-WESTERN PART OF NORT(POWER GRID CORPORATION OF INDIA LIMITED) - [N18000019]	381.28	04/2009	283.87
<u>Road Transport & Highways</u>				
50	JETPUR TO BHILADI (PACK. -II) PH.-II KM.117 TO.52.50, NH-8B(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106213]	399.89	11/2007	397.23
51	KRISHNAGIRI TO THOPURGHAT (NHAI), KM.94 TO KM.156, NH-7(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106282]	372.70	12/2008	507.29

Month wise List of Completed Project Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs. Crore)	Original Date Of Commissioning	Cumulative Expenditure (Rs. Crore)
<u>Telecommunications</u>				
52	GSM BASED NETWORK EXPANSION PH-IV (BSNL)(CHENNAI)(BHARAT SANCHAR NIGAM LIMITED) - [260100085]	170.88	06/2005	89.33
53	COMMISSIONING OF GSM EQUIPMENT OF 650K LINES(p(BHARAT SANCHAR NIGAM LIMITED) - [N26000030]	357.67	06/2007	165.67
February,2009				
<u>Petroleum</u>				
54	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PR(OIL & NATURAL GAS CORPORATION LIMITED) - [N16000022]	148.84	02/2008	140.19
<u>Railways</u>				
55	SAMASTIPUR-KHAGARIA (GC), ECR(ECR) - [220100302]	122.45	-	157.87
<u>Road Transport & Highways</u>				
56	FARUKHANAGAR TO KOTTAKATA (NH-7)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000033]	267.20	02/2009	348.29
<u>Telecommunications</u>				
57	PROJECT-1 NIB-II IP INFRASTRUCTURE(BHARAT SANCHAR NIGAM LIMITED) - [N26000014]	250.00	05/2006	279.53
March,2009				
<u>Atomic Energy</u>				
58	NEW URANIUM ORE PROCESSING MILL (UCIL)(URANIUM CORPORATION OF INDIA LIMITED) - [020100043]	343.26	06/2006	328.05
<u>Steel</u>				
59	REBUILDING OF COKE OVEN BATTERY NO.5. BHILAI (SAIL)(STEEL AUTHORITY OF INDIA LIMITED (SAIL)) - [120100062]	219.04	01/2007	167.38
<u>Petroleum</u>				
60	KOYALI-RATLAM PRODUCT OIL PIPELINE (IOCL)(INDIAN OIL CORPORATION LIMITED) - [160100290]	224.69	12/2006	178.84
<u>Power</u>				
61	RAPP 5 and 6 TRANSMISSION SYSTEM (PGCIL)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100255]	499.45	03/2008	543.89
62	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100259]	109.95	05/2009	58.78

**Month wise List of Completed Project Costing Rs.100 Crore and above during
2008-2009**

Sl. No.	Project Name	Original Cost (Rs. Crore)	Original Date Of Commissioning	Cumulative Expenditure (Rs. Crore)
63	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)(POWER GRID CORPORATION OF INDIA LIMITED) - [180100262]	483.10	01/2009	378.55
	<u>Railways</u>			
64	ARA-SASARAM(NL),ECR(ECR) - [220100216]	120.00	03/2006	266.38
	<u>Road Transport & Highways</u>			
65	BAKARIA TO GOGUNDA(RJ-2) NH-76 PHASE-II KM.74-KM.30(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106230]	457.00	04/2008	460.95
66	FARUKHANAGAR TO KOTAKOTTA,KM 80.05-135.47 (NH-7)(NHAI)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240106287]	313.70	02/2009	426.27
67	KADLOOR YELLAREDDY TO GUNDLA POCHAMPALLI(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000032]	546.15	04/2009	661.67

ANNEXURE-I

Month wise List of Deleted Project Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs. Crore)	Original Date Of Commissioning	Cumulative Expenditure (Rs. Crore)
May,2008				
<u>Steel</u>				
1	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II(BSL) - [N16000014]	197.66	10/2009	.00
July,2008				
<u>Road Transport & Highways</u>				
2	TUTICORIN PORT,NH-7A (PORT CONNECTIVITY)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [180100232]	231.20	08/2006	71.02
September,2008				
3	PATHANKOT TO BHOGPUR , NH-1A (NHAI)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [180100236]	229.00	05/2008	79.96
October,2008				
<u>Petroleum</u>				
4	PROPYLENE RECOVERY UNIT AT MUMBAI REFINERY(HINDUSTAN PETROLEUM CORPORATION LIMITED) - [240101150]	342.65	10/2008	.00
February,2009				
<u>Road Transport & Highways</u>				
5	DEEWAPUR TO UP/BIHAR BORDER (LMNHP-9)-NH-28, KM.402-360.915(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [240101180]	300.00	10/2008	133.50

I. Project Added / Completed / Dropped / Frozen

No of Projects in Previous Month	558
No of Projects Completed/Dropped/Frozen in Previous Month	5
No of Projects Completed/Dropped/Frozen in Current Month	10
No of Projects added in Current Month	9
No of Projects in Current Month	552

II. Project status

With Respect To	Number of Projects						Delay (%)
	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total	
Original	275	6	149	37	85	552	49.82
Latest Approved	278	6	158	25	85	552	50.36

III. Project cost

(Cost/ Expenditure in Rs. crore)

With Respect to	No. of Projects	Cost				Cost overrun	
		Sanctioned	Anticipated	Expenditure	%	(Rs. Crore)	%
Original	503	436,855.33	482,836.02	180,625.06	37.40	45,980.69	10.50
Latest Approved	49	32,259.10	40,316.49	22,826.44	56.60	8,057.39	25.00
Total	552	469,114.43	523,152.51	203,451.50	38.89	54038.08	11.52

IV. List of projects completed/dropped current month

(Cost /Expenditure in Rs. crore)

Project	DOA	Original		Now anticipated		Final
		Cost	DOC	Cost	DOC	Expenditure
<u>Railways</u>						
ARA-SASARAM(NL),ECR	07/1997	120.00	03/2006	189.14	03/2009	266.38
<u>Power</u>						
SYSTEM STRENGTENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005	109.95	05/2009	109.95	03/2009	58.78
<u>Petroleum</u>						
KOYALI-RATLAM PRODUCT OIL PIPELINE (IOCL)	12/2004	224.69	12/2006	195.00	03/2009	178.84

IV. List of projects completed/dropped current month

(Cost /Expenditure in Rs. crore)

Project	DOA	Original		Now anticipated		Final
		Cost	DOC	Cost	DOC	Expenditure
<u>Road Transport & Highways</u>						
KADLOOR YELLAREDDY TO GUNDLA POCHAMPALLI	12/2003	546.15	04/2009	490.00	03/2009	661.67
BAKARIA TO GOGUNDA(RJ-2) NH-76 PHASE-II KM.74-KM.30	12/2003	457.00	04/2008	530.90	03/2009	460.95
<u>Power</u>						
RAPP 5 and 6 TRANSMISSION SYSTEM (PGCIL)	06/2005	499.45	03/2008	556.86	03/2009	543.89
<u>Steel</u>						
REBUILDING OF COKE OVEN BATTERY NO.5. BHILAI (SAIL)	12/2004	219.04	01/2007	219.04	03/2009	167.38
<u>Atomic Energy</u>						
NEW URANIUM ORE PROCESSING MILL (UCIL)	09/2003	343.26	06/2006	343.26	03/2009	328.05
<u>Road Transport & Highways</u>						
FARUKHANAGAR TO KOTAKOTTA,KM 80.05-135.47 (NH-7)(NHAI)	12/2003	313.70	02/2009	302.00	03/2009	426.27
<u>Power</u>						
TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	01/2006	483.10	01/2009	483.10	03/2009	378.55

V. List of projects added

(Cost in Rs. crore)

Project	DOA	Original		Anticipated	
		Cost	DOC	Cost	DOC
<u>Coal</u>					
NARAYANKURI UG	2/2009	149.06	3/2013	149.06	3/2013
<u>Petroleum</u>					
RESITMENT OF MARKETING INSTALATION AT VISAKH	1/2009	756.00	12/2011	756.00	12/2011
INSTALLATION OF FCCV AT MUMBAI REFINERY	3/2007	900.47	9/2009	900.47	5/2010
<u>Coal</u>					
CONTINEOUS MINAR FOR JHANJRA UG-II	2/2009	122.35	3/2010	122.35	3/2010
CHITRA EAST OCP	8/2007	112.69	11/2010	112.69	3/2013
<u>Petroleum</u>					
PARADIP REFINERY PROJECT	2/2009	29,777.00	3/2012	29,777.00	3/2012
<u>Coal</u>					
RAJMAHAL OC EXP.	2/2006	50.08	3/2010	272.13	3/2010
AUGMENTATION OF PRODUCTION AT SAPRI UG MINE	9/1987	53.06	9/1987	147.86	3/2011
<u>Telecommunications</u>					
DELHI EXP. OF 1250K LINES OF 2G/3G GSM LINES	2/2007	463.61	12/2009	463.61	12/2009

VI. Milestones (Cumulative due & achieved)

Total	2147
Achieved up to month	830

VII. List of projects reporting additional delays

Project name	Cost (Rs. Crore)		DOC reported			Delay (in months)
	Original	Anticipated	Original	Last month	This month	
<u>Coal</u>						
BARSINGSAR MINE 2.10 MTPA LIGNITE (NLC)	254.07	254.60	06/2009	06/2009	10/2009	4
BARSINGSAR TPS (2X125MW) (NLC)	1,114.18	1,626.09	06/2009	06/2009	01/2010	7
EXPANSION OF MINE-II (10.5 MTPA TO 15.0 MTPA) (NLC)	2,161.28	2,295.93	06/2009	06/2009	02/2010	8
TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	2,030.78	2,453.57	06/2009	06/2009	11/2010	17
KUSMUNDA EXPN.OCP(SECL)(10MTY)	737.65	1,188.31	03/2011	03/2011	03/2013	24
JHANJRA LONGWAL UG PHASE II	287.18	287.17	11/2009	03/2010	03/2012	24
<u>Steel</u>						
Pulverised coal injection system for bf-1&2	125.00	133.00	09/2009	09/2009	12/2009	3
EXPANSION OF BHILAI STEEL PLANT	5,185.00	5,896.00	05/2011	08/2011	11/2011	3
<u>Petroleum</u>						
AUGMENTATION OF MUNDRA-PANIPAT CRUDE OIL PIPELINE	205.00	165.00	03/2008	03/2009	04/2009	1
CONSTRUCTION OF NEW PROCESS COMPLEX MHN	2,853.29	2,853.29	05/2010	03/2012	05/2012	2
CLEAN FUELS PROJECT AT VISAKH REFINERY(HPCL)	1,635.00	2,147.89	05/2006	03/2009	06/2009	3
VIJAPUR DADRI-BAWANA PIPE LINE PROJECT	5,595.31	4,316.55	11/2009	10/2009	10/2010	12
<u>Power</u>						
SIPAT-II SUPP. TRANS. SYSTEM (PGCIL)	813.67	820.45	06/2008	03/2009	05/2009	2
KOLDAM HEP TRANSMISSION LINE (PGCIL)	464.91	464.91	09/2008	03/2009	06/2009	3
SIPAT STPP STAGE - I (NTPC)	8,323.39	8,323.39	12/2009	09/2010	03/2011	6
LOWER SUBANSIRI H.E.P (NHPC)	6,285.33	7,451.99	09/2010	01/2012	12/2012	11
PARBATI HEP (NHPC) II	3,919.59	3,525.25	09/2009	02/2012	03/2013	13
<u>Railways</u>						

VII. List of projects reporting additional delays

Project name	Cost (Rs. Crore)		DOC reported			Delay (in months)
	Original	Anticipated	Original	Last month	This month	
MIRAJ-LATUR ROAD(GC),CR	225.00	816.40	03/2001	02/2010	03/2010	1
RAJATGARH- BARANG(LD),ECOR	166.16	243.40	N.A.	02/2010	03/2010	1
KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	133.41	211.90	N.A.	02/2010	03/2010	1
BILASPUR-URKURA (DL)	151.52	273.00	N.A.	01/2010	03/2010	2
MANDARHILL-DUMKA- RAMPURHAT (NL),ER	184.00	676.00	N.A.	12/2010	03/2011	3
NEW JALPAIGURI-NEW BONGAIGAON (GC),NEFR	536.85	960.48	03/2003	12/2009	03/2010	3
CONV.OF 1500V DC TRACTION TO 25 KV AC,WR	273.67	1,160.52	N.A.	03/2010	06/2010	3
DEOGHAR-DUMKA NEW BG LINE (DOUBL.)(ER)	180.73	335.00	12/2006	12/2009	03/2010	3
HARIDASPUR- PARADEEP(NL)	301.64	735.10	N.A.	12/2010	03/2011	3
BHILDI-SAMDARI (GC)	244.74	479.00	N.A.	12/2009	03/2010	3
CUTTACK - BARANG (LD)	127.13	135.00	N.A.	12/2009	03/2010	3
CHHAPRA-SETTING UP OF WHEEL MANUFACTURING PLANT	470.09	881.19	N.A.	03/2010	07/2010	4
MUZAFFARPUR- SITAMARHI(NL),ECR	100.00	332.75	N.A.	06/2010	03/2011	9
TOLLYGANJ-GARIA(MTP)	907.69	1,032.76	12/2006	06/2009	03/2010	9
KOSI BRIDGE (NL), ECR	323.41	322.95	N.A.	06/2011	03/2012	9
ABOHAR- FAZILKA	86.44	209.57	03/2009	03/2009	02/2010	11
LUMDING- SILCHAR(GC),NEFR	648.00	4,049.39	03/2009	03/2011	03/2012	12
DLW GM 4000 / 3000 HP DIESEL LOCOS	155.54	141.40	03/2003	03/2011	03/2012	12
JAYANAGAR-DARBHANGA- NARKATIA GANJ(GC),ECR	233.00	329.17	N.A.	03/2009	03/2010	12
TAHANJAVUR-VILLUPURAM GAUGE CONVERSION (G.C)(SR)	223.00	356.90	N.A.	03/2009	03/2010	12
DHARMAVARAM-PAKALA (GC), SCR	200.00	546.49	N.A.	03/2009	03/2010	12
GOOTY- RENIGUNTA PATCH DOUBLING PH-II (DL) (SCR)	304.50	306.00	N.A.	02/2010	03/2011	13
KODERMA GIRIDH (NL), ECR	371.36	371.36	N.A.	03/2009	03/2011	24
Road Transport & Highways						
SWAROOPGANJ TO BAKARIA (RJ-1) PH.II, KM.29- KM.0 (NH-76)	220.00	243.11	04/2008	03/2009	04/2009	1
JHANSI-SHIVPURI ,NH- 25,NH-25 KM-91-50	220.31	220.31	05/2008	03/2009	04/2009	1

VII. List of projects reporting additional delays

Project name	Cost (Rs. Crore)		DOC reported			Delay (in months)
	Original	Anticipated	Original	Last month	This month	
SALEM TO KARUR, KM.258-645 TO KM.292.6	205.60	205.60	08/2008	03/2009	04/2009	1
KARUR TO MADURAI (TN-5), KM.373.275 TO KM.426.6, NH-7	283.50	283.50	12/2008	03/2009	04/2009	1
NAGPUR-KONDHALI, NH-6(NHAI)	168.00	168.00	12/2008	11/2009	12/2009	1
TINDIVANAM-UIUNDURPET, KM 121-192.25 NH-45	480.00	480.00	03/2009	03/2009	04/2009	1
KOSI BRIDGE INCLUDING APPROACHES AND GUIDE BOND AN	418.04	418.04	03/2010	03/2010	04/2010	1
MADURAI-KANNIAKUMARI, KM.42 TO KM.80, NH-7	474.21	474.21	03/2008	03/2009	05/2009	2
MADURAI-TIRUNVELI SECTION INCLUDING MADURAI-BYPASS, NH-7	567.38	567.38	03/2008	03/2009	05/2009	2
MADURAI -KANNIAKUMARI SECTION (NS-41/TN) NH-7, KM.80 TO KM.120	323.36	323.36	03/2008	03/2009	05/2009	2
MAHUA-JAIPUR, NH-11, KM.120 TO KM.228	483.00	483.00	03/2009	03/2009	05/2009	2
KARUR TO MADURAI (NH-7), KM.305.6 TO KM.373.275, NH-7	327.20	327.20	01/2009	03/2009	05/2009	2
SAGAR - RAJMARG CHORAH, KM 255-297, NH-26 (NHAI)	206.96	206.96	10/2008	04/2009	06/2009	2
PADALUR-TRICHY, NH-45	320.00	320.00	05/2009	03/2009	05/2009	2
UIUNDURPET-PADALUR, NH-45	460.00	460.00	06/2009	03/2009	05/2009	2
PARADIP PORT, NH-5A (PORT CONNECTIVITY) KM 0 - KM 77	428.00	428.00	02/2007	03/2009	06/2009	3
BHUBANESWAR-KHURDA (GQ) KM.387.7-KM.418 (NH-5)	140.85	140.85	01/2004	03/2009	06/2009	3
AGRA-SHIKOHABAD (GQ) KM.199.66-KM.250.50 (NH-2)	367.49	367.49	03/2005	03/2009	06/2009	3
GORHAR-BARWA ADDA (GQ) KM.320-KM.398.75 (NH-2)	399.75	399.75	03/2005	03/2009	06/2009	3
GARAMORE TO BAMANBORE (PACK.-III) PH.-II, KM.254-KM.182.60	360.70	380.70	11/2007	03/2009	06/2009	3
CHITTORGARH BYPASS(RJ-6) NH-76 KM.159 TO KM.213	133.03	133.03	08/2005	03/2009	06/2009	3
MADURAI -KANNIAKUMARI SEC. (NS-42/TN) NH-7, KM.120 TO KM.160	507.49	507.49	03/2008	03/2009	06/2009	3

VII. List of projects reporting additional delays

Project name	Cost (Rs. Crore)		DOC reported			Delay (in months)
	Original	Anticipated	Original	Last month	This month	
TIRUNELVEI-PANAGUDI,KM 160-203(T.N)	423.54	423.54	03/2008	03/2009	06/2009	3
DHULE-PIMPALGAON, NH-3, KM.380 TOKM. 265	556.00	556.00	03/2009	03/2009	06/2009	3
AP/KARNATKA BORDER-NANDI HILL CROSSING AND DEVANHA	402.80	402.80	03/2009	03/2009	06/2009	3
AURANG-RAIPUR, NH-6, KM.232 TO KM.281	190.00	190.00	01/2009	10/2009	02/2010	4
JAWAHARLAL NEHRU PORT PHASE-II,SH-54	143.00	143.00	05/2007	03/2009	10/2009	7
PURNEA-GOYAKOTA SEC.(EW) (NS & EW-PH-I) KM.419-KM.447, NH-31	205.73	205.73	07/2004	03/2009	12/2009	9
DEVDHARI-KELAPUR	144.00	144.00	07/2005	03/2009	12/2009	9
BORKHEDI-JAM (NS-22/MH) PH.II KM.36.6 TO KM.64.0, NH-7	110.00	110.00	06/2005	03/2009	12/2009	9
KELARPUR-PIMPALKATTI-KM 153 TO KM 175	117.40	117.40	11/2008	06/2009	03/2010	9
THRISSUR TO ANGAMALI (NH-47)	312.50	312.50	03/2009	03/2009	12/2009	9
NEW MANGALORE PORT NH-17 AND 48	196.50	196.50	06/2008	03/2009	12/2009	9

Number of projects reporting additional delay = 73

Sectorwise analysis of projects

Sector	Number of projects	Cost (Rs. Crore)		
		Original	Latest	Anticipated
Atomic Energy	5	25,054.29	25,054.29	24,123.29
Civil Aviation	3	666.15	666.15	666.15
Coal	35	24,335.93	24,442.52	25,903.31
Mines	1	4,091.51	4,091.51	4,091.51
Steel	28	45,393.21	45,393.21	50,150.47
Petroleum	48	101,013.64	101,013.64	110,353.15
Power	62	127,299.34	129,113.42	131,234.63
Health & Family Welfare	1	71.18	422.60	443.15
Railways	145	40,478.99	46,667.58	83,113.30
Road Transport & Highways	170	50,397.12	50,397.12	51,033.99
Shipping & Ports	16	11,797.91	11,876.77	12,055.43
Telecommunications	34	14,348.69	14,348.69	13,591.10
Urban Development	3	14,596.67	15,084.03	15,206.03
Water Resources	1	542.90	542.90	1,187.00
Grand total	552	460,087.53	469,114.43	523,152.51

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
Atomic Energy									
1	RAJASTHAN ATOMIC POWER PROJECT 5 and 6 (NPCIL) - [020100042]	04/2002	3,072.00	3,072.00	1,983.00	02/2008	09/2009	0	61/75
2	KAIGA 3 and 4 UNITS (NPCIL) - [020100041]	05/2001	4,213.00	3,282.00	2,357.00	10/2009 09/2007	12/2009	0	71/75
3	KUDANKULAM APP (NPCIL) - [020100040]	12/2001	13,171.00	13,171.00	11,385.00	12/2008	05/2010	0	61/119
4	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00	3,492.00	1,656.50	09/2010	09/2010	0	8/80
5	URANIUM ORE MINE & PROCESSING PLANT AT TUMMALAPALL - [N02000007]	09/2007	1,106.29	1,106.29	135.34	04/2011	04/2011	0	0/0
Total			25,054.29	24,123.29	17,516.84				201/349
Civil Aviation									
6	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING - [N04000016]	10/2006	245.58	245.58	81.84	12/2008	05/2009	2	1/28
7	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BLDG. A - [N04000017]	02/2007	290.92	290.92	106.80	02/2009	06/2009	0	1/24
8	C/O NEW EXPANDABLE MODULAR INTEGRATED BLDG. RAIPUR - [N04000034]	03/2008	129.65	129.65	20.26	09/2009	09/2009	0	0/0
Total			666.15	666.15	208.90				2/52
Coal									
9	BALRAM OCP EXTENSION - [N06000044]	12/2007	172.08	172.08	76.35	03/2009	03/2009	0	0/0
10	BARSINGSAR MINE 2.10 MTPA LIGNITE (NLC) - [060100090]	12/2004	254.07	254.60	193.88	06/2009	10/2009	4	11/21
11	BARSINGSAR TPS (2X125MW) (NLC) - [060100089]	12/2004	1,114.18	1,626.09	1,156.96	06/2009	01/2010	7	22/26
12	EXPANSION OF MINE-II (10.5 MTPA TO 15.0 MTPA) (NLC) - [060100088]	10/2004	2,161.28	2,295.93	1,510.54	06/2009	02/2010	8	25/23
13	KULDA OCP (MAHANADI COALFIELDS LTD.) - [060100092]	01/2005	302.96	302.96	52.07	03/2010	03/2010	0	0/4
14	GEVRA EXPANSION OCP (SECL) (25 MTY) - [060100093]	07/2005	1,667.55	1,667.55	785.92	03/2010	03/2010	0	3/7
15	DIPKA EXPANSION OCP (SECL) (20 MTY) - [060100094]	07/2005	1,268.53	1,268.53	589.11	03/2010	03/2010	0	2/6
16	KRISHNASHILA (NCL) (4MTY) - [N06000007]	05/2006	789.88	789.88	131.14	03/2010	03/2010	0	0/1
17	BHARATPUR OC EXPANSION PHASE-III PROJECT - [N06000030]	02/2007	131.39	131.39	35.16	03/2010	03/2010	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
18	RAJMAHAL OC EXP. - [N06000056]	02/2006	50.08	272.13	0.46	03/2010	03/2010	0	0/0
19	CONTINEOUS MINAR FOR JHANJRA UG-II - [N06000057]	02/2009	122.35	122.35	-	03/2010	03/2010	0	0/0
20	TPS-II EXPANSION (1470MW TO 1970MW) (NLC) - [060100087]	10/2004	2,030.78	2,453.57	1,662.47	06/2009	11/2010	17	18/24
21	ASHOK EXPN.OCP -CCL (5 MTY) - [060100096]	04/2006	471.66	471.66	103.84	03/2011	03/2011	0	0/0
22	AUGMENTATION OF PRODUCTION AT SAPRI UG MINE - [N06000058]	09/1987	53.06	147.86	25.49	09/1987	03/2011	0	0/0
23	BLOCK-B OCP NCL (3.5 MTY) - [N06000009]	06/2006	746.04	746.04	120.49	03/2012	03/2012	0	0/1
24	SHANTIKHANI LONGWALL PROJ-SCCL - [N06000017]	10/2006	249.03	249.03	24.64	03/2012	03/2012	0	0/0
25	JHANJRA LONGWAL UG PHASE II - [N06000020]	11/2006	287.18	287.17	-	11/2009	03/2012	24	0/0
26	NIGAIH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI - [N06000033]	10/2007	529.40	259.40	-	03/2012	03/2012	0	0/0
27	KANIHA OCP - [N06000035]	12/2007	457.77	457.77	35.29	03/2012	03/2012	0	0/0
28	PELMA OC - [N06000045]	07/2008	448.32	448.32	-	03/2012	03/2012	0	0/0
29	MAGADH OC (CCL) - [N06000015]	07/2006	469.78	469.78	10.66	07/2012	07/2012	0	0/0
30	TUTICORIN THERMAL POWER PROJECT - [N06000047]	05/2008	4,904.54	4,904.54	230.70	08/2012	08/2012	0	0/0
31	KAKATIYA LAONGWALL - [N06000048]	12/2008	453.63	453.63	29.43	12/2012	12/2012	0	0/0
32	KUSMUNDA EXPN.OCP(SECL)(10MTY) - [N06000008]	06/2006	737.65	1,188.31	553.60	03/2011	03/2013	24	0/4
33	ADRIYALA SHAFT PROJECT - [N06000016]	09/2006	212.34	212.34	13.36	03/2013	03/2013	0	2/11
34	JALLARAM SHAFT PROJECT - [N06000025]	03/2013	467.78	467.78	10.35	03/2013	03/2013	0	0/7
35	GOPAL PRASAD OCP - [N06000042]	02/2008	395.87	395.87	14.20	03/2013	03/2013	0	0/0
36	Batura OC - [N06000049]	09/2008	203.82	203.82	-	03/2013	03/2013	0	0/0
37	NARAYANKURI UG - [N06000059]	02/2009	149.06	149.06	-	03/2013	03/2013	0	0/0
38	CHITRA EAST OCP - [N06000060]	08/2007	112.69	112.69	-	11/2010	03/2013	0	0/0
39	AMLOHRI EPR (NCL) (6 MTY) - [N06000010]	05/2006	1,352.04	1,352.04	3.86	03/2014	03/2014	0	1/1
40	BINA EXTN. PROJ - [N06000019]	11/2006	168.97	168.97	56.63	03/2014	03/2014	0	1/1
41	BHUBANESWARI OCP - [N06000034]	12/2007	490.10	490.10	48.80	03/2014	03/2014	0	0/0
42	CHURCHA UG - [N06000046]	06/2008	462.35	462.35	229.72	06/2014	06/2014	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
43	TALABIRA OCP - [N06000043]	03/2008	447.72	447.72	3.04	03/2015	03/2015	0	0/0
			-			-			
	Total		24,335.93	25,903.31	7,708.16				85/137
			-						
	Mines								
44	SECOND PHASE EXPANSION OF CAPTIVE ALUMINIUM, SMELTER AND POWE - [100100054]	10/2004	4,091.51	4,091.51	2,871.50	12/2008	-	-	18/111
			-			-			
	Total		4,091.51	4,091.51	2,871.50				18/111
			-						
	Steel								
45	COKING COAL FACILITIES IN COAL HANDLING PLANT - [N12000010]	09/2006	133.91	134.32	99.58	03/2008	05/2009	0	0/3
			-			-			
46	INSTALLATION OF MSDS-V AND TRANSMISSION NETWORK F - [N12000022]	05/2007	143.02	143.02	104.49	11/2008	06/2009	0	0/0
			-			-			
47	INSTALLATION OF NEW COKE OVEN GAS HOLDER, ROURKELA - [N12000024]	07/2007	123.22	123.22	61.38	06/2009	06/2009	0	0/0
			-			-			
48	INSTALLATION OF 700 TPD OXYGEN PLANT, ROURKELA - [N12000025]	07/2007	302.70	302.70	93.08	06/2009	06/2009	0	0/0
			-			-			
49	REBUILDING OF COKE OVEN BATTERY NO.-4 - [N12000021]	05/2007	248.94	248.94	73.79	08/2009	08/2009	0	0/0
			-			-			
50	REBUILDING OF BLAST FURNANCE NO.2(BOKARO STEEL PL - [N12000035]	10/2007	892.32	892.32	248.04	08/2009	08/2009	0	0/0
			-			-			
51	REBUILDING OF COKE OVEN BATTERY-10 - [N12000016]	03/2007	416.50	416.50	134.61	09/2009	09/2009	0	0/0
			-			-			
52	COAL DUST INJECTION IN BF-2 and 3 - [120100069]	04/2006	132.73	133.92	72.22	05/2008	10/2009	0	0/2
			-			-			
53	Deve. of Bailadila Iron Ore Deposit-II(B)(NMDC) - [N12000018]	01/2003	295.89	607.17	157.84	10/2009	10/2009	0	2/21
			-			-			
54	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II - [N12000036]	01/2008	197.66	197.66	27.21	10/2009	10/2009	0	0/0
			-			-			
55	Pulverised coal injection system for bf-1&2 - [N12000037]	11/2007	125.00	133.00	0.74	09/2009	12/2009	3	0/0
			-			-			
56	ENHANCEMENT OF LOADING CAPACITY AT BOLANI IRON ORE - [N12000049]	06/2008	124.88	119.88	11.96	12/2009	12/2009	0	0/0
			-			-			
57	INSTALLATION OF NEW TURBO BLOWER IN TURBO BLOWER S - [N12000034]	10/2007	105.33	105.33	5.45	08/2009	01/2010	0	0/0
			-			-			
58	REBUILDING OF COKE OVEN BATTERY NO-6 (BSP) - [N12000054]	07/2008	172.78	191.00	11.25	01/2010	01/2010	0	0/0
			-			-			
59	EXPANSION OF SALEM STEEL PLANT - [N12000050]	01/2008	1,902.00	1,902.00	524.40	03/2010	03/2010	0	0/0
			-			-			
60	COKE OVEN BATTERY NO. 4 PHASE-II - [N12000038]	08/2007	108.00	168.95	4.01	10/2009	05/2010	0	0/0
			-			-			
61	AIR SEPARATION PLANT (ASU-4) - [N12000060]	03/2008	96.00	150.00	3.60	06/2010	06/2010	0	0/0
			-			-			

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
62	EXPANSION OF IISCO STEEL PLANT - [N12000051]	02/2008	14,443.00	14,443.00	2,145.28	07/2010	07/2010	0	0/0
63	Rebuilding of coke oven battery No.1 & 2 (Bokaro S - [N12000033])	10/2007	500.90	500.90	57.70	04/2010	10/2010	0	0/0
64	Air Separation Plant(ASU-5) - [N12000052]	06/2008	129.50	129.50	-	12/2010	12/2010	0	0/0
65	EXPANSION OF BOKARO STEEL PLANT - [N12000055]	01/2008	3,316.00	3,316.00	334.71	12/2010	12/2010	0	0/0
66	POWER PLANT-I - [N12000039]	09/2007	462.00	465.00	40.51	12/2009	01/2011	0	0/0
67	EXPENSION OF ROURKELA STEEL PLANT - [N12000056]	09/2008	6,133.00	6,133.00	416.08	02/2011	04/2011	0	0/0
68	700TPD ARI SEPARATION UNIT-4 AT OXYGEN PLANT-II, BHILLAI - [N12000023]	07/2007	244.30	232.93	19.99	07/2009	05/2011	0	0/0
69	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL - [120100067]	10/2005	8,692.00	12,229.00	3,301.00	10/2009	06/2011	0	0/126
70	EXPANSION OF BHILAI STEEL PLANT - [N12000057]	09/2008	5,185.00	5,896.00	340.32	05/2011	11/2011	3	0/0
71	Augmentation of Iron Ore Storage in RMHP - [N12000053]	05/2008	480.00	480.00	-	09/2010	12/2011	0	0/0
72	COKE OVEN BATTERY NO. 4(PHASE-1) (RINL) - [120100061]	12/2003	286.63	355.21	300.86	12/2006	-	-	0/21
Total			45,393.21	50,150.47	8,590.10				2/173
Petroleum									
73	GREEN FUELS & EMISSION CONTROL (HPCL) MUMBAI REF. - [160100236]	10/2002	1,152.00	1,731.01	1,551.79	04/2005 10/2007	03/2009	0	69/72
74	MNW-NF BRIDGE PROJECT - [N16000045]	05/2008	175.21	162.12	48.68	03/2009	03/2009	0	0/0
75	DEVELOPMENT OF BASSEIN EAST (ONGCL) - [160100232]	04/2003	985.17	1,688.38	1,496.17	03/2006	04/2009	0	0/0
76	AUGMENTATION OF MUNDRA-PANIPAT CRUDE OIL PIPELINE - [160100291]	06/2005	205.00	165.00	133.06	03/2008	04/2009	1	0/0
77	DADRI- PANIPAT R-LNG SPUR PIPELINE - [N16000018]	06/2005	250.66	298.00	211.11	06/2008	05/2009	0	0/0
78	CLEAN FUELS PROJECT AT VISAKH REFINERY(HPCL) - [160100281]	04/2003	1,635.00	2,147.89	2,174.79	05/2006	06/2009	3	29/45
79	MUMBAI HIGH SOUTH REDEVELOPMENT PH-2 - [N16000039]	06/2007	1,252.75	5,713.07	2,928.92	06/2009	06/2009	0	0/0
80	CHENNAI-BANGALORE PIPELINE - [N16000029]	07/2007	232.11	273.00	20.45	07/2009	07/2009	0	0/0
81	DIESEL HYDRO TREATMENT PROJECT,BRPL DHALIGAON - [N16000009]	06/2006	1,431.91	1,646.39	1,008.96	09/2009	10/2009	0	0/0
82	LPG PROCESSING & COMPRESSION - [N16000041]	08/2007	142.00	139.07	4.03	10/2009	10/2009	0	0/0
83	CHAINSA-JHAJJAR PIPE LINE PROJECT - [N16000047]	11/2007	967.77	571.64	6.72	09/2009	10/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
84	SULTANPUR NEEMRANA PIPE LINE PROJECT - [N16000049]	11/2007	396.13	396.13	0.87	10/2009	10/2009	0	0/0
85	PANIPAT NAPHTHA CRACKER PROJECT - [160100292]	04/2006	12,138.00	14,439.00	8,079.44	09/2009 11/2009	11/2009	0	61/101
86	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL) - [160100289]	11/2005	1,876.00	2,869.00	1,773.06	04/2009 12/2009	12/2009	0	31/36
87	EXPANSION OF PANIPAT REFINERY FROM 12 TO 15 MMTPA - [N16000017]	06/2005	806.00	1,007.83	355.31	03/2008 12/2009	12/2009	0	18/48
88	DEVELOPMENT OF C-SERIES FIELDS - [N16000023]	08/2006	3,195.16	1,800.00	1,378.83	12/2008	12/2009	0	0/0
89	CRUDE OIL RECEIPT FACILITIES,KOCHI REFINERY - [N16000028]	04/2006	2,591.80	3,941.41	947.10	09/2009	12/2009	0	0/0
90	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA RE - [N16000034]	01/2008	348.00	348.00	75.12	12/2009	12/2009	0	0/0
91	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY - [N16000035]	01/2008	1,131.00	1,131.00	479.77	12/2009	12/2009	0	0/0
92	MSQ IMPROVEMENT PROJECT - [N16000040]	04/2008	293.60	293.60	11.94	12/2009	12/2009	0	0/0
93	RESIDUE UPGRADATION AND MS/HSD QUALITY IMPROVEMENT - [N16000021]	01/2007	5,693.00	5,882.00	1,991.58	01/2010	01/2010	0	0/0
94	MSQ UPGRADATION PROJECT AT GUWAHATI REFINERY - [N16000036]	04/2008	372.00	372.00	22.82	02/2010	02/2010	0	0/0
95	MSQ UPGRADATION PROJECT AT DIGBOI REFINERY - [N16000037]	04/2008	356.00	356.00	22.51	02/2010	02/2010	0	0/0
96	IOR LAKWA - LAKHMANI (ONGCL) - [160100215]	09/2001	345.10	429.38	455.08	03/2007	03/2010	0	3/3
97	IOR, RUDRASAGAR (ONGCL) - [160100217]	09/2001	113.90	219.22	132.24	03/2006	03/2010	0	6/6
98	MSQ UPGRADATION PROJECT AT BARAUNI REFINERY - [N16000038]	04/2008	1,492.00	1,492.00	160.40	04/2010	03/2010	0	0/0
99	INTEGRATED DEV OF G1 and GS-15 (ONGCL) - [160100231]	04/2003	429.82	1,262.93	1,079.16	03/2005	04/2010	0	0/0
100	LUBDE OIL BASE STOCK QUALITY UPGRADATION AT MUMBAI - [N16000026]	10/2006	638.90	1,030.00	249.87	04/2009	05/2010	0	0/0
101	REVAMPING OF WIN PLATFORM AT MH ASSET - [N16000044]	05/2008	333.40	330.40	0.35	05/2010	05/2010	0	0/0
102	DEVELOPMENT OF B-46 CLUSTER FIELD - [N16000046]	06/2007	1,436.21	1,436.21	-	09/2009	05/2010	0	0/0
103	BARGE BUMPER-BOAT LANDING-RISER PROTECTOR PROJECT - [N16000055]	05/2008	289.60	289.60	110.30	05/2010	05/2010	0	0/0
104	INSTALLATION OF FCCV AT MUMBAI REFINERY - [N16000056]	03/2007	900.47	900.47	291.31	09/2009	05/2010	0	0/0
105	HEERA AND SOUTH HEERA RE-DEVELOPMENT PROJECT - [N16000024]	09/2006	2,305.30	1,339.25	924.75	06/2010 06/2010	06/2010	0	0/0
106	TWO PIPELINE REPLACEMENT PROJECT AT AHMEDABAD MEHS - [N16000042]	03/2008	188.18	143.84	-	06/2010	06/2010	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
107	VIJAPUR DADRI-BAWANA PIPE LINE PROJECT - [N16000048]	11/2007	5,595.31	4,316.55	1,620.28	11/2009	10/2010	12	0/0
108	BAWANA NANGAL PIPE LINE PROJECT - [N16000050]	10/2010	1,816.07	1,816.07	1.67	10/2010	10/2010	0	0/0
109	JHAJJAR HISSAR PIPE LINE PROJECT - [N16000051]	11/2007	281.07	281.07	0.49	10/2010	10/2010	0	0/0
110	DAHEJ-VIJAYPUR PIPE LINE PROJECT - [N16000052]	11/2007	4,429.38	4,403.26	2.20	10/2010	10/2010	0	0/0
111	COMPRESSOR STATIONS (VIJAYPUR AND JHABUA) PHASE-I - [N16000053]	11/2007	1,512.00	1,512.00	0.93	10/2011	10/2010	0	0/0
112	IOR GELEKI (ONGCL) - [160100216]	09/2001	390.09	834.90	716.88	03/2007	03/2011	0	6/6
113	DEVELOPMENT OF B-22 CLUSTER FIELDS - [N16000032]	01/2007	1,552.63	1,552.63	4.78	02/2009 09/2010	03/2011	0	0/0
114	DEVELOPMENT OF B-193 CLUSTER FIELDS - [N16000033]	06/2007	3,248.78	2,710.10	0.61	03/2010 08/2010	08/2011	0	0/0
115	COMPRESSOR STATIONS (KAILARAS & CHAINSA) - [N16000054]	11/2007	1,061.93	1,061.93	-	11/2011	11/2011	0	0/0
116	RESITMENT OF MARKETING INSTALATION AT VISAKH - [N16000057]	01/2009	756.00	756.00	4.13	12/2011	12/2011	0	0/0
117	OFFSHORE GRID INTERCONNECTIVITY PROJECT IN MUMBAI HIGH - [N16000031]	01/2007	740.02	740.02	139.09	03/2010 03/2012	03/2012	0	0/0
118	PARADIP REFINERY PROJECT - [N16000058]	02/2009	29,777.00	29,777.00	1,552.03	03/2012	03/2012	0	0/0
119	CONSTRUCTION OF NEW PROCESS COMPLEX MHN - [N16000030]	01/2007	2,853.29	2,853.29	0.11	05/2010	05/2012	2	0/0
120	C2-C3 AND LPG RECOVERY FROM LNG, DAHEJ (ONGC) - [160100168]	12/2003	900.92	1,493.49	662.96	06/2006 05/2008	-	-	0/2
Total			101,013.64	110,353.15	32,832.65				223/319
Power									
121	KAHAL GAON STPP STAGE - II (NTPC) - [180100230]	05/2004	5,868.31	5,868.37	4,495.66	05/2007	03/2009	0	46/57
122	SIPAT-II SUPP. TRANS. SYSTEM (PGCIL) - [180100257]	06/2005	813.67	820.45	695.24	06/2008	05/2009	2	9/22
123	NEYVELI TS-II TRANSMISSION SYSTEM (PGCIL) - [180100247]	01/2005	691.83	806.38	646.88	12/2007	06/2009	0	13/20
124	KUNADANKULAM-APP TRANS. SYSTEM (PGCIL) - [180100258]	05/2005	1,779.29	1,896.65	1,240.17	11/2008	06/2009	0	20/38
125	KOLDAM HEP TRANSMISSION LINE (PGCIL) - [180100263]	09/2005	464.91	464.91	147.95	09/2008 09/2008	06/2009	3	9/22
126	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V - [N18000017]	06/2006	721.25	721.25	512.62	06/2009	06/2009	0	4/19
127	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST - [N18000026]	10/2006	103.80	103.80	26.61	06/2009	06/2009	0	0/0
128	SYSTEM STRENGTHENING - VII OF SOUTHERN REGION (PGCIL) - [180100253]	05/2005	279.30	340.14	247.90	07/2009	07/2009	0	5/18

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
129	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI - [N18000021]	01/2007	186.95 -	186.95	98.96	07/2009 -	07/2009	0	2/21
130	KOTESWAR TRANSMISSION SYSTEM (PGCIL) - [180100256]	06/2006	260.34 -	266.61	115.27	06/2008 -	09/2009	0	6/20
131	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.) - [180100260]	12/2005	3,779.46 -	3,779.46	2,470.21	09/2009 -	09/2009	0	11/30
132	SEWA- II H.E.P (NHPC) - [180100220]	09/2003	665.46 -	849.98	785.56	09/2007 -	10/2009	0	8/36
133	EASTERN REGION STRENGTHENING SCHEME-I - [N18000004]	10/2006	975.96 -	975.96	267.24	10/2009 -	10/2009	0	2/20
134	SYSTEM STRENGTHENING IN SOUTH-WESTERN PART-B NORTHERN - [N18000020]	10/2006	150.26 -	153.54	101.41	10/2009 -	10/2009	0	5/20
135	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII - [N18000025]	10/2006	220.69 -	220.69	100.45	04/2009 -	12/2009	0	0/0
136	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HE - [N18000018]	07/2006	557.24 -	557.24	107.88	01/2010 -	01/2010	0	0/22
137	KORBA STPP STAGE-III - [N18000011]	08/2006	2,448.50 -	2,448.49	1,268.16	02/2010 -	02/2010	0	2/24
138	TUIRIAL HE PROJECT(NEEPCO) - [180100165]	07/1998	368.72 -	689.81	271.24	07/2006 -	03/2010	0	2/5
139	TESSTA LOW DAM STAGE - II, III (NHPC) - [180100222]	10/2003	768.92 -	1,073.29	898.82	03/2007 -	03/2010	0	1/25
140	KAIGA 3&4 TRANSMISSION SYSTEM (PGCIL) - [180100246]	03/2005	596.45 1,007.16	1,007.16	630.77	12/2007 -	03/2010	0	7/18
141	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME - [260100100]	06/2006	803.70 -	803.76	352.59	06/2009 -	03/2010	0	0/20
142	TR. SYSTEM FOR STARTUP POWER TO DVC & MAITHON RB G - [N18000037]	04/2008	290.49 -	290.49	102.88	04/2010 -	04/2010	0	0/0
143	EASTERN REGION STRENGTHENING SCHEME-II - [N18000033]	12/2007	227.52 -	227.52	63.42	06/2010 -	06/2010	0	0/0
144	WESTERN REGION STRENGTHENING SCHEME-II - [N18000022]	07/2006	5,221.23 -	5,221.23	855.92	07/2010 -	07/2010	0	2/20
145	CHAMERA, STAGE-III (NHPC) - [180100241]	08/2005	1,405.63 -	1,532.52	748.50	08/2010 -	08/2010	0	0/0
146	NIMOO BAZGO HYDROELECTRIC PROJECT - [N18000006]	08/2006	611.01 -	723.99	265.94	08/2010 -	08/2010	0	0/0
147	Farakka STPP Stage-III - [N18000016]	07/2006	2,570.44 -	2,570.44	962.01	08/2010 -	08/2010	0	10/26
148	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP - [180100261]	12/2005	358.42 -	358.42	6.09	12/2008 09/2010	09/2010	0	0/15
149	WESTERN REGION STRENGTHENING SCHEME-V - [N18000035]	12/2007	477.69 -	477.69	105.26	09/2010 -	09/2010	0	0/0
150	EST. OF 400/220 KV GIS POOLING STATION NEAR CHAMER - [N18000040]	09/2007	262.10 -	262.10	31.36	09/2010 -	09/2010	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
151	National Capital Thermal Power Project Stage-II - [N18000013]	10/2006	5,135.33	5,135.33	2,426.31	10/2010	10/2010	0	8/40
152	PARBATI H.E.P. STAGE -III (NHPC) - [180100250]	10/2005	2,304.56	2,129.89	698.12	10/2010	11/2010	0	0/0
153	WESTERN REGION STRENGTHENING SCHEME-VI - [N18000038]	02/2008	340.72	340.72	43.90	11/2010	11/2010	0	0/0
154	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XII - [N18000039]	02/2008	261.55	261.55	23.73	11/2010	11/2010	0	0/0
155	KOTESHWAR HEP (THDC) - [180100184]	04/2000	1,301.56	1,301.56	1,219.44	04/2005	12/2010	0	0/0
156	TEESTA LOW DAM HEP, STAGE-IV (NHPC) - [180100243]	09/2005	1,061.38	1,061.38	461.46	09/2009	12/2010	0	0/0
157	NORTHERN REGION SYSTEM STRENGTHENING-XI - [N18000034]	12/2007	417.76	417.76	81.61	12/2010	12/2010	0	0/0
158	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-X - [N18000036]	12/2007	408.36	408.36	146.95	12/2010	12/2010	0	0/0
159	URI H.E.P STAGE -II (NHPC) - [180100251]	08/2005	1,729.29	1,351.88	755.01	11/2009	02/2011	0	0/0
160	CHUTAK HYDRO-ELECTRIC PROJECT - [N18000007]	08/2006	621.26	747.10	238.31	02/2011	02/2011	0	0/0
161	SIPAT STPP STAGE - I (NTPC) - [180100229]	12/2003	8,323.39	8,323.39	5,375.12	12/2009	03/2011	6	33/56
162	KAMENG HYDROELECTRIC PROJECT (NEEPCO) - [180100239]	12/2004	2,496.90	2,977.25	827.40	12/2009	03/2011	0	37/165
163	TRANSMISSION SYSTEM ASSOCIATED WITH URI-II - [N18000023]	10/2006	238.25	238.25	83.45	-	05/2011	0	0/0
164	SIMHADRI STPP STAGE -II - [N18000032]	08/2007	5,103.39	5,038.53	1,261.11	05/2011	05/2011	0	0/0
165	TRANSMISSION SYSTEM ASSOCIATED WITH FARAKKA-III - [N18000043]	12/2008	204.07	204.07	15.14	06/2011	06/2011	0	0/0
166	BONGAIGAON THERMAL POWER PROJECT - [N18000041]	01/2008	4,375.35	4,375.35	307.66	07/2011	07/2011	0	0/0
167	SYSTEM STRENGTHENING IN NR GRID FOR KARCHAM WANGTO - [N18000044]	12/2008	328.97	328.97	18.52	09/2011	09/2011	0	0/0
168	KOLDAM HEP (NTPC) - [180100211]	10/2002	4,527.15	4,527.15	2,501.47	04/2009	12/2011	0	19/41
169	RAMPUR HEP (412 MW) - [N18000024]	01/2007	2,047.03	2,047.03	534.96	01/2012	03/2012	0	2/10
170	LOHARINAG-PAL HEP (4X150MW) - [N18000005]	06/2006	2,895.10	2,895.10	459.48	11/2011	06/2012	0	6/34
171	PARA HYDRO ELECTRIC PROJECT - [N18000045]	12/2008	573.99	573.99	44.07	08/2012	08/2012	0	0/0
172	MOUDA STPP - [N18000048]	11/2007	5,459.28	5,459.28	368.32	02/2012	08/2012	0	0/0
173	LOWER SUBANSIRI H.E.P (NHPC) - [180100221]	09/2003	6,285.33	7,451.99	2,983.81	09/2010	12/2012	11	2/11
174	BARH STPP (3X660MW) NTPC - [180100242]	12/2003	8,692.97	8,692.97	3,654.42	11/2010	12/2012	0	15/51

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
175	TRANSMISSION SYSTEM ASSOCIATED WITH SASAN ULTRA ME - [N18000046]	12/2008	7,031.88	7,031.88	0.16	12/2012	12/2012	0	0/0
176	PARBATI HEP (NHPC) II - [180100210]	09/2002	3,919.59	3,525.25	2,351.81	09/2009	03/2013	13	1/20
177	Tapovan-Vishnugad HEP (4x130MW) - [N18000014]	11/2006	2,978.48	2,978.48	468.58	03/2013	03/2013	0	5/31
178	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	07/2006	1,657.00	1,657.60	237.44	07/2010	04/2013	0	0/0
179	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]	08/2008	2,491.58	2,491.58	58.92	06/2013	06/2013	0	0/0
180	BARH STPP STAGE -II - [N18000047]	02/2008	7,341.04	7,341.04	442.01	08/2013	08/2013	0	0/0
181	KISHANGANGA HEP - [N18000031]	07/2007	2,238.67	3,642.04	176.49	07/2014	12/2015	0	0/0
182	LOKTAK D/S HEP(NHPC) - [180100078]	12/1999	578.62	578.62	28.33	06/2006	-	-	0/0
Total			127,299.34	131,234.63	46,916.48				292/977
Health & Family Welfare									
183	NORTH EAST INDIRA GANDHI INSTITUTE OF HEALTH & MS - [210100001]	05/1986	71.18	443.15	381.31	03/1999	-	-	7/16
Total			71.18	443.15	381.31	03/2005			7/16
Railways									
184	AMBALA-MORADABAD(RE) - [220100131]	03/1993	152.21	222.96	245.53	03/1998	03/2009	0	0/0
185	NANDYAL-YERRAGUNTALA(NL),SCR - [220100192]	03/1997	155.74	429.49	205.14	02/2009	03/2009	0	0/0
186	HAPUR-KANKATHER (LD),NR - [220100278]	04/2003	106.64	106.64	136.29	03/2007	03/2009	0	0/0
187	RAJGIR-TILAIYA (NL), ECR - [220100312]	04/2001	180.82	180.82	221.31	03/2006	03/2009	0	0/0
188	BIDAR-GULBARGA,SCR(NL) - [220100254]	02/1999	242.42	369.70	109.85	05/2009	05/2009	0	0/0
189	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	09/1998	925.00	925.00	259.07	05/2008	06/2009	0	0/0
190	RAJKOT-VERAVAL & WANSJALIYA-JETALSAR GC(WR) - [220100116]	04/1992	112.53	464.50	384.36	03/1996	08/2009	0	0/0
191	VALLAPARPADM-IDAPALLY,(NL)(RVNL) - [N22000048]	07/2006	246.50	246.50	222.07	03/2009	10/2009	0	0/0
192	AGRA-ETAWAH VIA FATEBAD & BAD (NL),NCR - [220100243]	04/1999	108.00	214.09	105.48	12/2009	12/2009	0	0/0
193	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR - [220100266]	02/2000	733.00	1,022.12	305.85	12/2008	12/2009	0	0/0
194	KURLA-BHANDUP,5 AND 6TH P.I.,MUMBAI,CR - [220100300]	04/1995	49.84	136.45	107.39	03/2002	12/2009	0	0/0
195	ETAWAH-MAINPURI (NL),NCR - [220100318]	09/2001	129.70	129.70	79.63	12/2008	12/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
196	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN - [N22000002]	04/1996	114.01 283.95	322.87	196.58	- -	12/2009	0	0/0
197	AJMER-PHULERA-RINGUS-REWARI (G.C.)(NWR)(RVNL) - [N22000033]	04/2005	352.00 716.64	718.20	543.29	03/2008 08/2008	12/2009	0	0/0
198	ALIGARH-GAZIABAD 3RD LINE DOUBLING (RVNL) - [N22000034]	04/2003	230.73 399.73	399.50	227.10	03/2009 12/2008	12/2009	0	0/0
199	HARNOUT -SET.UP OF W/S TO UND. POH OF UP TO50 COAC - [N22000052]	04/2003	98.74 -	224.51	41.39	- -	12/2009	0	0/0
200	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]	04/1994	355.38 -	1,000.00	77.30	- -	02/2010	0	0/0
201	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	04/2005	726.96 810.78	837.37	26.96	- -	02/2010	0	0/0
202	ABOHAR- FAZILKA - [N22000055]	09/2001	86.44 -	209.57	110.06	03/2009 -	02/2010	11	0/0
203	PANSPURA-KHARAGPUR 3D LINE - [N22000076]	09/2007	252.50 -	252.50	0.22	02/2010 -	02/2010	0	0/0
204	FREIGHT OPERATIONS INFORMATION SYSTEM (FOIS) - [220100009]	03/1984	520.00 422.79	634.13	448.57	03/1995 -	03/2010	0	0/0
205	LANJHIGARH-JUNAGARH NL(ECOR) - [220100148]	04/1993	100.00 142.98	142.98	76.43	03/2002 -	03/2010	0	0/0
206	CALICUT-MANGALORE (DL) (SR) - [220100151]	02/1996	240.00 -	572.51	554.91	- -	03/2010	0	0/0
207	MIRAJ-LATUR ROAD(GC),CR - [220100162]	04/1993	225.00 360.63	816.40	527.34	03/2001 -	03/2010	1	0/0
208	KOTTUR-HARIHAR(NL),(SWR) - [220100212]	04/1995	65.94 -	281.20	197.98	- -	03/2010	0	0/0
209	NEW JALPAIGURI-NEW BONGAIGAON (GC),NEFR - [220100224]	11/1998	536.85 -	960.48	918.72	03/2003 -	03/2010	3	0/0
210	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]	04/1997	233.00 335.77	329.17	268.73	- -	03/2010	12	0/0
211	TAHANJAVUR-VILLUPURAM GAUGE CONVERSION (G.C)(SR) - [220100244]	10/2001	223.00 -	356.90	489.10	- 11/2008	03/2010	12	0/0
212	VILLUPURAM-KATPADI (GC)(SR) - [220100251]	02/2000	175.00 -	330.25	358.10	- -	03/2010	0	0/0
213	JALANDHAR-PATHANKOT-JAMMU-TAWI (LD),NR - [220100258]	03/2002	409.00 625.30	706.20	682.12	06/2007 -	03/2010	0	0/0
214	REINGUNTA-GUNTAKAL(RE) - [220100260]	06/2000	168.34 -	296.20	151.10	04/2003 03/2010	03/2010	0	0/0
215	DEOGHAR-DUMKA NEW BG LINE (DOUBL.)(ER) - [220100264]	02/1999	180.73 320.66	335.00	269.76	12/2006 12/2008	03/2010	3	0/0
216	TOLLYGANJ-GARIA(MTP) - [220100268]	03/2000	907.69 -	1,032.76	901.15	12/2006 -	03/2010	9	0/0
217	REWARI-ROHTAK (NL),NR - [220100279]	01/2004	149.38 330.23	456.75	239.52	02/2010 -	03/2010	0	0/0
218	DHARMAVARAM-PAKALA (GC), SCR - [220100282]	04/1997	200.00 294.99	546.49	395.78	- 02/2009	03/2010	12	0/0
219	RAJATGARH-BARANG(LD),ECOR - [220100286]	04/1999	166.16 -	243.40	170.68	- 02/2009	03/2010	1	0/0
220	BHILDI-SAMDARI (GC) - [220100291]	04/1999	244.74 479.00	479.00	369.74	- 03/2009	03/2010	3	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
221	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]	04/2003	324.66	528.65	75.67	-	03/2010	0	0/0
222	SRIGANGANAGAR-SARUPSAR (GC), NWR - [220100313]	04/1997	143.92	168.80	4.77	-	03/2010	0	0/0
223	BILASPUR-URKURA (DL) - [220100321]	04/1997	151.52	273.00	238.41	-	03/2010	2	0/0
224	PRATAPNAGAR-CHOTA UDAIPUR (GC) (WR) - [220100322]	04/2005	148.61	227.52	184.47	03/2008 03/2009	03/2010	0	0/0
225	RUPSA-BANGRIPOSI (GC)(SER) - [220100323]	02/1996	57.94	137.57	113.24	03/1998 08/2005	03/2010	0	0/0
226	CUTTACK - BARANG (LD) - [220100326]	04/1995	127.13	135.00	106.52	-	03/2010	3	0/0
227	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR) - [220100327]	04/2000	133.41 207.00	211.90	108.96	-	03/2010	1	0/0
228	RAICHUR-GUNTAKAL(DL)(SCR) - [220100329]	04/2003	136.62	221.90	54.12	12/2007 03/2010	03/2010	0	0/0
229	PALWAL-BHUTESWAR 3RD LINE DOUBLING(NCR)(RVNL) - [N22000027]	04/2005	240.00	330.00	181.09	03/2009 12/2009	03/2010	0	0/0
230	PODAPAHAR-BANSPANI,(LD)(SER) - [N22000046]	04/2006	129.74	129.74	106.04	03/2006	03/2010	0	0/0
231	SHIMOGA-TALAGUPPA - [N22000056]	12/1992	46.00	158.95	82.98	-	03/2010	0	0/0
232	SALKA ROAD -ANUPNAGAR LINE DOUBLING - [N22000075]	09/2006	324.90	324.90	50.12	03/2010	03/2010	0	0/0
233	BHOPAL BINA 3D LINE DOUBLING - [N22000077]	09/2007	687.20	687.20	0.88	03/2010	03/2010	0	0/0
234	NEW GUWAHATI-DIGARU PATCH DOUBLING PH-I - [N22000078]	09/2007	99.84	116.24	37.38	03/2010	03/2010	0	0/0
235	CONV.OF 1500V DC TRACTION TO 25 KV AC,WR - [220100233]	07/1996	273.67 648.76	1,160.52	338.98	-	06/2010	3	0/0
236	BARAMATI - LONAND (NL), CR - [220100271]	03/1998	75.00	138.48	29.29	-	06/2010	0	0/0
237	CHHAPRA-SETTING UP OF WHEEL MANUFACTURING PLANT - [N22000053]	03/2005	470.09	881.19	86.35	-	07/2010	4	0/0
238	SUKINDA ROAD - ANGUL (NL)(ECOR) - [220100325]	04/1998	183.23	638.00	0.65	02/2015	11/2010	0	0/0
239	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]	04/2000	157.96	567.00	128.82	-	12/2010	0	0/0
240	VIRAMGAM-BHILDI(WR),GC - [220100062]	04/1990	155.66	356.87	166.99	-	03/2011	0	0/0
241	AMRAVATI-NARKHER NL(CR) - [220100118]	06/1994	120.90 175.30	284.27	206.37	06/1999	03/2011	0	0/0
242	MANDARHILL-DUMKA-RAMPURHAT (NL),ER - [220100168]	04/1995	184.00	676.00	242.11	-	03/2011	3	0/0
243	MUZAFFARPUR-SITAMARHI(NL),ECR - [220100194]	03/1997	100.00	332.75	194.68	-	03/2011	9	0/0
244	RANCHI-LOHARDAGA(GC),SER - [220100214]	04/1997	193.78	449.83	224.45	06/2004	03/2011	0	0/0
245	GOOTY- RENIGUNTA PATCH DOUBLING PH-II (DL) (SCR) - [220100267]	05/2002	304.50	306.00	321.37	-	03/2011	13	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
246	HARIDASPUR-PARADEEP(NL) - [220100285]	04/1996	301.64 -	735.10	128.57	- 09/2009	03/2011	3	0/0
247	KODERMA GIRIDH (NL), ECR - [220100306]	04/1996	371.36 -	371.36	211.46	- -	03/2011	24	0/0
248	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR - [220100307]	04/2002	921.00 -	921.00	226.18	03/2009 -	10/2011	0	0/0
249	CHANDIGARH-LUDHIANA(NEW BG LINE),NR - [220100241]	07/1997	248.44 576.27	587.08	571.90	- -	12/2011	0	0/0
250	LUMDING-SILCHAR(GC),NEFR - [220100170]	04/1996	648.00 1,676.31	4,049.39	1,649.62	03/2009 -	03/2012	12	0/0
251	BRAHAMAPUTRA BRIDGE AT BOGIBIL & LINK LINES,NEFR - [220100201]	04/1996	1,000.00 1,500.00	3,087.44	1,380.36	04/2008 12/2011	03/2012	0	0/0
252	DLW GM 4000 / 3000 HP DIESEL LOCOS - [220100226]	04/1999	155.54 -	141.40	103.18	03/2003 -	03/2012	12	0/0
253	KOSI BRIDGE (NL), ECR - [220100304]	04/2002	323.41 -	322.95	72.74	- -	03/2012	9	0/0
254	RANGIA-MURKONGSELEK, (GC) NEFR - [220100315]	01/2004	912.70 912.70	1,556.23	71.27	- -	03/2012	0	0/0
255	EXT. OF MRTS FROM VELACHERY TO STN. THOMAS - [N22000028]	04/2006	415.59 -	495.74	32.28	- -	03/2012	0	0/0
256	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]	03/1995	2,500.00 -	11,270.00	5,281.32	03/2001 -	12/2012	0	0/0
257	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]	02/1997	353.08 -	462.67	42.23	- -	12/2012	0	0/0
258	DEOGHAR - SULTANGANJ (INL), ER - [220100273]	04/2000	138.00 258.24	607.09	152.28	- 12/2012	12/2012	0	0/0
259	PATNA GANGA BRIDGE (NL), ECR - [220100308]	04/2001	624.47 -	1,480.75	404.70	10/2007 -	12/2012	0	0/0
260	QUILON-TIRUNELVELI-TENKASI-VIRUDHUNAGAR(SR)(GC) - [220100263]	03/1998	280.00 -	900.00	471.28	- -	03/2013	0	0/0
261	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	04/2003	727.56 -	2,492.53	73.34	03/2011 -	03/2014	0	0/0
262	GUNA-ETAWAH(NCR), NL - [220100007]	04/1985	158.77 -	400.00	410.52	03/1994 -	-	-	0/0
263	PEDAPALLI-KARIMNAGAR-NIZAMABAD NL(SCR) - [220100106]	12/1994	124.43 408.43	517.63	296.53	- -	-	-	0/0
264	HOTGI-GADAG(GC),SWR - [220100125]	04/1994	180.00 -	318.66	452.61	03/1999 03/2003	-	-	0/0
265	EKLAKHI-BALURGHAT(NL),NEFR - [220100135]	01/1986	36.80 274.41	285.93	222.41	- -	-	-	0/0
266	DALLIRAJHARA-JAGDALPUR,NL,SECR - [220100149]	04/1995	369.00 -	968.60	38.40	- -	-	-	0/0
267	THANE-TURBHE-NERUL-VASHI(MTP) - [220100159]	05/1992	403.39 -	403.92	394.68	03/2000 03/2002	-	-	0/0
268	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)-PH-I - [220100164]	03/1996	401.81 -	495.44	126.24	03/2004 -	-	-	0/0
269	HASSAN-BANGALORE VIA SHRAVANA-BELGOLA(NL),SWR - [220100183]	02/1997	295.00 -	412.91	311.25	- -	-	-	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
270	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	02/1997	151.84	208.83	30.98	-	-	-	0/0
271	AJMER-UDAIPUR-CHITTAURGARH (GC),NWR - [220100185]	09/1996	262.00	456.00	470.63	-	-	-	0/0
272	GONDIA-JABALPUR(GC),(SECR) - [220100186]	02/1997	356.00	511.86	362.46	03/2000	-	-	0/0
273	SURENDRANAGAR-BHAVNAGAR(GC),WR - [220100187]	03/1997	437.40	563.25	505.87	03/1998	-	-	0/0
274	NANGALDAM-TALWARA(NL),NR - [220100188]	03/1981	37.68	730.00	182.87	03/2004	-	-	0/0
275	KADUR-CHIKMAGALUR-SAKLESHPUR (NL),(SWR) - [220100190]	04/1996	157.00	274.29	71.76	03/2005	-	-	0/0
276	KARUR-SALEM(NL),SR - [220100191]	02/1997	155.55	613.11	230.60	-	-	-	0/0
277	HUBLI-AKOLA(NL),SWR - [220100193]	04/1995	227.00	997.58	44.80	-	-	-	0/0
278	HOSPET-GUNTAKAL(LD),SCR - [220100195]	03/1996	105.22	268.00	242.91	-	-	-	0/0
279	KANPUR-KASGANJ-MATHURA(GC),NER - [220100197]	03/1997	395.00	661.72	510.14	12/1999	-	-	0/0
280	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205]	04/1996	377.32	497.47	47.44	03/2008	-	-	0/0
281	HOWRAH-AMTA-CHAMPADANGA NL (SER) - [220100208]	04/1974	31.42	154.30	84.68	-	-	-	0/0
282	MACHERLA-NALGONDA(NL)(SCR) - [220100220]	07/1998	125.00	243.17	0.27	03/2007	-	-	0/0
283	2ND BRIDGE ON BIRUPA AND MAHANADI(B and S) (ECOR) - [220100221]	04/1997	93.10	122.00	126.11	07/2008	-	-	0/0
284	KODERMA-RANCHI VIA BARKAKHANA (NL),ECR - [220100222]	03/1999	491.19	1,645.00	459.50	-	-	-	0/0
285	KATIHAR - JOGBANI (GC)(NEFR) - [220100247]	09/2001	100.00	672.38	616.58	-	-	-	0/0
286	KUTTIPURAM-CALICUT INCLD. SHORANUR-M-LORE (DL) (SR) - [220100249]	03/2001	178.76	219.94	190.49	-	-	-	0/0
287	ANGAMALI-SABARIMALA (N.L.)(SR) - [220100252]	10/1998	550.00	550.00	44.89	-	-	-	0/0
288	PURNA-AKOLA (G.C), SCR - [220100253]	02/2000	228.00	497.63	477.14	-	-	-	0/0
289	GONDA-GORAKHPUR LOOP WITH ANAND NAGAR-NAUTANWA GC (NER) - [220100255]	03/2002	383.15	381.17	80.02	-	-	-	0/0
290	KAPTANGANJ-THAWA-SIWAN-CHHAPRA GC (NER) - [220100256]	09/2001	320.10	320.10	108.05	-	-	-	0/0
291	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]	03/1997	78.23	162.87	59.74	-	-	-	0/0
292	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC) - [220100262]	09/1995	100.00	550.00	324.44	-	-	-	0/0
293	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]	12/2001	330.00	695.00	9.41	-	-	-	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
294	GADWAL - RAICHUR (NL), SCR - [220100270]	04/1998	92.63 108.91	207.80	94.88	- -	-	-	0/0
295	BANGLORE - SATYAMANGALAM (NL)(SWR) - [220100274]	02/1999	138.00 -	901.62	0.29	- -	-	-	0/0
296	BANKURA - DAMODAR (GC) (SER) - [220100277]	03/1998	111.90 -	325.17	246.13	03/2005 12/2008	-	-	0/0
297	JIND-SONEPAT (NL),NR - [220100280]	01/2004	190.81 238.56	234.45	36.46	- -	-	-	0/0
298	SURAT-KOSAMBA (LD),WR - [220100281]	04/2000	133.00 -	133.00	-	- -	-	-	0/0
299	TANUR (KUTTIPURAM) GURUVAYUR (NL) (SR) - [220100283]	04/1995	40.00 -	137.71	8.69	- -	-	-	0/0
300	REWARI-SADULPUR-HISSAR (GC),NWR - [220100290]	04/1997	198.96 -	364.19	77.05	- -	-	-	0/0
301	KODERMA-TILAIYA (NL), ECR - [220100305]	04/2002	459.91 -	459.91	36.18	- -	-	-	0/0
302	BARBIGHA - SHEKHPURA + NEORA-DANIAWAN (NL), ECR - [220100309]	04/2002	120.23 -	120.23	24.40	- -	-	-	0/0
303	BIHARSHARIFF-BARBIGHA (NL), ECR - [220100310]	04/2001	103.86 -	103.86	35.85	- -	-	-	0/0
304	DANIAWAN-BIHARSARIF (NL), ECR - [220100311]	04/2001	104.79 -	104.79	34.29	- -	-	-	0/0
305	RAMGANJUNDI-BHOPAL (NL),WCR - [220100314]	04/2001	727.13 727.13	726.05	91.27	- -	-	-	0/0
306	MAHARAJGANJ-MASRAKH (NL) - NER - [220100316]	04/2003	104.10 -	113.75	40.35	- -	-	-	0/0
307	KICHHA-KHATIMA (NL) - NER - [220100317]	04/2003	165.67 -	165.67	0.15	- -	-	-	0/0
308	HATHUA-BHATNI (N L) (NER) - [220100319]	04/2005	200.73 -	230.03	45.76	- -	-	-	0/0
309	CHHINDWARA - NAGPUR (GC)(SECR) - [220100324]	04/2005	383.79 -	585.93	68.64	- -	-	-	0/0
310	GUNTUR-GUNTAKAL-KALLURU(GL)(SCR) - [220100330]	04/1992	458.45 -	573.12	555.49	- -	-	-	0/0
311	BHATNI-JIRADEI PATCH DOUBLING (NER) - [N22000029]	04/2006	100.27 -	100.27	0.01	- -	-	-	0/0
312	MUNDERWA-BABHNAN PATCH DOUBLING(NER) - [N22000030]	04/2006	102.10 -	102.10	22.75	- -	-	-	0/0
313	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	04/2006	378.56 -	670.00	0.43	- -	-	-	0/0
314	GAELKERA-MANOHARPUR,(LD)(SER) - [N22000045]	03/1998	186.92 -	283.10	1.85	02/2006 -	-	-	0/0
315	MADURAI-DINDIGUL,(LD)(SR) - [N22000047]	04/2003	73.19 128.56	202.92	165.92	- -	-	-	0/0
316	OBULAVARIPALLE-KRISHNAPATNAM(RVNL) - [N22000049]	07/2006	743.00 -	732.80	130.39	03/2008 06/2008	-	-	0/0
317	SETTING UP EAST COAST RLY.ZN. (SER) - [N22000054]	04/1997	41.67 -	129.78	89.75	- -	-	-	0/0
318	PATTABIRAM-ARAKKONAM,SR - [N22000057]	04/2002	71.94 -	124.00	151.76	03/2004 -	-	-	0/0
319	AMROHA-KANKATHER,NR - [N22000058]	04/2000	57.00 107.29	103.57	94.03	03/2005 -	-	-	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
320	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDIA' - [N22000079]	09/2007	404.19	711.15	13.59	-	-	-	0/0
321	DINDIGUL-POLLACHI-PALGHAT-POLLACHI AND COIMBATORE - [N22000080]	09/2006	343.17	557.75	51.26	-	-	-	0/0
322	BHARUCH-SAMNI-DAHEJ GAUGE CONVERSIN - [N22000081]	09/2005	200.80	200.80	48.94	-	-	-	0/0
323	ALUABARI ROAD SILIGURI JANCTION VIA GALGALIA - [N22000082]	12/2006	170.00	255.96	11.73	-	-	-	0/0
324	CONSTRUCTION OF NEW LINE FROM HARMATI-ITANAGAR/NAR - [N22000083]	09/1996	156.00	160.48	25.60	-	-	-	0/0
325	TINDIVANAM-GINGEE-TIRUVANNAMALAI (NL) - [N22000084]	09/2006	125.00	227.40	4.19	-	-	-	0/0
326	TIDIVANAM-NAGARI (NL) - [N22000085]	09/2006	456.00	582.83	8.64	-	-	-	0/0
327	NEW B.G. LINE FROM AZARA TO BYRNIHAT (NATINAL PROJ - [N22000086]	09/2006	200.00	200.00	0.34	-	-	-	0/0
328	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG) - [N22000087]	09/2006	300.00	627.03	6.44	-	-	-	0/0
Total			40,478.99	83,113.30	34,539.94				0/0
Road Transport & Highways									
329	BHARATPUR MAHAVA, NH-11, KM.63 TO KM.120 - [240106259]	03/2005	250.00	250.00	341.10	01/2009	03/2009	0	0/0
330	AMBALA-ZIRAKPUR, NH-21AND22, KM.5/735 TO KM.39/961 - [240106261]	03/2005	298.00	298.00	364.62	11/2008	03/2009	0	0/0
331	KONDHALI-TELEGAON - [N24000041]	12/2003	212.00	212.00	331.87	03/2009	03/2009	0	0/0
332	PURNEA-FORBESGANJ (BR-1) PHASE-II, KM.309 TO 268, NH-57 - [240106227]	12/2003	276.00	276.00	256.75	04/2008	04/2009	0	0/0
333	PURNEA-FORBESGANJ (BR-2) PHASE-II, KM.268 TO 230, NH-57 - [240106228]	12/2003	310.00	310.00	263.65	04/2008	04/2009	0	0/0
334	SWAROOPGANJ TO BAKARIA (RJ-1) PH.II, KM.29-KM.0 (NH-76) - [240106229]	12/2003	220.00	243.11	244.47	04/2008	04/2009	1	0/0
335	GOGUNDA TO UDAIPUR (RJ-3) NH.76 KM.104 TO KM.73 - [240106231]	12/2003	266.00	288.06	289.92	08/2007	04/2009	0	0/0
336	JHANSI-SHIVPURI ,NH-25,NH-25 KM-91-50 - [240106251]	12/2003	220.31	220.31	138.65	05/2008	04/2009	1	0/0
337	GONDE-VADAPE(THANE), NH-3, KM.440/000 TO KM.539/500 - [240106262]	03/2005	579.00	579.00	433.24	04/2009	04/2009	0	0/0
338	SALEM TO KARUR (NS-21 OF TN-2), KM.207.050-KM.248.625, NH-7 - [240106270]	12/2003	253.50	253.50	327.33	01/2009	04/2009	0	0/0
339	SALEM TO KARUR, KM.258-645 TO KM.292.6 - [240106271]	12/2003	205.60	205.60	296.90	08/2008	04/2009	1	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
340	SALEM TO KERALA BORDER SEC. (TN-7), KM.53 TO KM.100, NH-47 - [240106274]	12/2003	379.80	379.80	429.40	12/2008	04/2009	0	0/0
341	KARUR TO MADURAI (TN-5), KM.373.275 TO KM.426.6, NH-7 - [240106275]	12/2003	283.50	283.50	377.46	12/2008	04/2009	1	0/0
342	TINDIVANAM-UIUNDURPET, KM 121-192.25 NH-45 - [N24000082]	03/2005	480.00	480.00	851.00	03/2009	04/2009	1	0/0
343	GARHMUKTESHWAR-MURADABAD (NHAI) OTHERS KM.93-149.25, NH-24 - [240106204]	12/2003	275.00	275.00	226.53	09/2007	05/2009	0	0/0
344	MADURAI-KANNIAKUMARI, KM.42 TO KM.80, NH-7 - [240106238]	12/2003	474.21	474.21	228.44	03/2008	05/2009	2	0/0
345	MADURAI-TIRUNVELI SECTION INCLUDING MADURAI-BYPASS, NH-7 - [240106239]	12/2003	567.38	567.38	366.37	03/2008	05/2009	2	0/0
346	MADURAI -KANIAKUMARI SECTION (NS-41/TN) NH-7, KM.80 TO KM.120 - [240106240]	12/2003	323.36	323.36	187.69	03/2008	05/2009	2	0/0
347	MAHUA-JAIPUR, NH-11, KM.120 TO KM.228 - [240106258]	03/2005	483.00	483.00	573.08	03/2009	05/2009	2	0/0
348	KARUR TO MADURAI (NH-7), KM.305.6 TO KM.373.275, NH-7 - [240106272]	12/2003	327.20	327.20	400.70	01/2009	05/2009	2	0/0
349	HYDERABAD BANGALORE SECTION(NH-7)(NHAI) - [240106284]	12/2003	611.44	592.00	790.74	03/2009	05/2009	0	0/0
350	AGRA-BHARATPUR - [N24000027]	03/2005	195.00	195.00	190.61	03/2009	05/2009	0	0/0
351	PADALUR-TRICHY, NH-45 - [N24000083]	03/2005	320.00	320.00	483.85	05/2009	05/2009	2	0/0
352	UIIWDURPET-PADALUR, NH-45 - [N24000084]	03/2005	460.00	460.00	717.69	06/2009	05/2009	2	0/0
353	PARADIP PORT, NH-5A (PORT CONNECTIVITY) KM 0 - KM 77 - [240100202]	04/2000	428.00	428.00	457.30	02/2007	06/2009	3	0/0
354	ALLAHABAD BYPASS (KM.158-KM.198) GQ, NH-2 - [240100203]	04/2000	440.93	440.93	553.03	12/2006	06/2009	0	0/0
355	ALLAHABAD BYPASS (KM.198-KM.242.708) GQ, NH-2 - [240100204]	04/2000	534.39	534.39	575.84	05/2007	06/2009	0	0/0
356	SILCHAR-UDARBAND (PH.II) HN-54, KM.309 TO KM.275 - [240100207]	12/2003	157.47	154.57	103.53	09/2007	06/2009	0	0/0
357	CHITRADURGA BY PASS (GQ) KM.207-KM.189 (NH-4) - [240101134]	04/2000	104.00	104.00	128.85	08/2004	06/2009	0	0/0
358	BHUBANESWAR-KHURDA (GQ) KM.387.7-KM.418 (NH-5) - [240101151]	04/2000	140.85	140.85	146.31	01/2004	06/2009	3	0/0
359	AGRA-SHIKOHABAD (GQ) KM.199.66-KM.250.50 (NH-2) - [240101173]	04/2000	367.49	367.49	412.54	03/2005	06/2009	3	0/0
360	FATEHPUR-KHAGA (GQ) KM.38-KM.115 (NH-2) - [240101178]	04/2000	372.40	372.40	376.49	07/2004	06/2009	0	0/0
361	VARANASI-MOHANIA (GQ) KM.317-329 & KM.0-KM.65 (NH-2) - [240101181]	04/2000	467.93	467.93	434.58	03/2005	06/2009	0	0/0
362	GORHAR-BARWA ADDA (GQ) KM.320-KM.398.75 (NH-2) - [240101187]	04/2000	399.75	399.75	368.09	03/2005	06/2009	3	0/0
363	CHENNAI BYPASS (NHAI) OTHERS, NH-45, 4 & 5 - [240106202]	12/2003	480.00	480.00	604.64	11/2007	06/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
364	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY(NHAI) OTHERS - [240106203]	12/2003	210.00	210.00	501.89	04/2007	06/2009	0	0/0
365	DEVDHARI-WADNER - [240106208]	12/2003	145.00	145.00	24.71	07/2005	06/2009	0	0/0
366	GARAMORE TO BAMANBORE (PACK.- III) PH.-II, KM.254-KM.182.60 - [240106215]	12/2003	360.70	380.70	331.14	11/2007	06/2009	3	0/0
367	AYODHYA - LUCKNOW (LMNHP-I) NH-28, KM.45 TO KM.8.2 - [240106222]	12/2003	193.00	193.00	214.27	10/2008	06/2009	0	0/0
368	AYODHYA - LUCKNOW (LMNHP-II) KM.93.075 TO KM.45, NH-28 - [240106225]	12/2003	217.00	217.00	245.89	10/2008	06/2009	0	0/0
369	BIJNI TO ASSAM/WB BORDER PH.II, KM.30.00 TO 0.00, NH-31 C - [240106226]	12/2003	230.00	230.00	76.67	06/2005	06/2009	0	0/0
370	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159 TO KM.213 - [240106232]	03/2005	133.03	133.03	212.62	08/2005	06/2009	3	0/0
371	MADURAI -KANNIAKUMARI SEC. (NS-42/TN) NH-7, KM.120 TO KM.160 - [240106241]	12/2003	507.49	507.49	265.19	03/2008	06/2009	3	0/0
372	TIRUNELVELI-PANAGUDI,KM 160-203(T.N) - [240106242]	12/2003	423.54	423.54	214.56	03/2008	06/2009	3	0/0
373	GORAKHPUR-AYODHYA (LMNHP-6),NH-28, KM.251.70 TO KM.208.00 - [240106245]	12/2003	239.00	239.00	221.47	10/2008	06/2009	0	0/0
374	AYODHYA-LUCKNOW (LMNHP-3),NH-28, KM.135.000 TO KM.93.075 - [240106248]	12/2003	212.00	212.00	245.59	10/2008	06/2009	0	0/0
375	RAJASTHAN/MP BORDER TO KOTA(RJ-10), KM.509- 449.15, NH-76 - [240106254]	12/2003	378.22	430.21	365.05	04/2008	06/2009	0	0/0
376	RJ/MP BORDER TO KOTA(RJ-9) NH-76, KM.449.15 TO KM.406 - [240106255]	12/2003	297.72	359.43	289.88	04/2008	06/2009	0	0/0
377	DHULE-PIMPALGAON, NH-3, KM.380 TOKM. 265 - [240106257]	03/2005	556.00	556.00	513.00	03/2009	06/2009	3	0/0
378	TRICHY BYPASS END TO TOVARAMKURCHI (NH-45B)(NHAI) - [240106285]	03/2005	261.00	261.00	206.58	08/2008	06/2009	0	0/0
379	LANKA TO DABOKA (NH-54)(NHAI) - [240106286]	12/2003	225.00	225.00	99.85	06/2008	06/2009	0	0/0
380	DAKOPA TO NAGAON (NH-36)(NHAI) - [240106288]	12/2003	225.00	225.00	86.47	06/2008	06/2009	0	0/0
381	NAGAON BYPASS (NH-37)(NHAI) - [240106289]	12/2003	230.00	230.00	137.07	06/2008	06/2009	0	0/0
382	BIJNI TO ASSAM WB BORDER (NH-31.C)(1)(NHAI) - [240106290]	12/2003	195.00	195.00	52.50	06/2008	06/2009	0	0/0
383	BIJNI TO ASSAM /WB.BORDER (NH-31.C)(2)(NHAI) - [240106293]	12/2003	237.80	237.80	56.95	06/2008	06/2009	0	0/0
384	FORBESGANJ TO SIMRAHI (NH-57)(NHAI) - [240106294]	12/2003	332.94	332.94	124.40	09/2008	06/2009	0	0/0
385	DARBHANGA-MUZAFFARPUR, NH-57 (NHAI) - [240106295]	12/2003	305.00	305.00	206.24	06/2008	06/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
386	DARBHANGA-MUZAFFARPUR(KM 30 TO KM 0), NH-57 (NHAI) - [240106296]	12/2003	291.80	291.80	226.05	06/2008	06/2009	0	0/0
387	SAGAR - RAJMARG CHORAH, KM 255-297, NH-26 (NHAI) - [240106302]	12/2003	206.96	206.96	51.79	10/2008	06/2009	2	0/0
388	SILIGURI TO ISLAMPUR (WB-7) - [N24000028]	12/2003	225.00	225.00	116.64	07/2008	06/2009	0	0/0
389	SIMRAHI TO RING-BUND (MISSIONG LINE) (BR-4) - [N24000029]	12/2003	100.50	100.50	128.29	04/2008	06/2009	0	0/0
390	RINGBUNDS TO JHAJHANPUR (BR-6) - [N24000030]	12/2003	340.00	340.00	250.12	06/2008	06/2009	0	0/0
391	NALBARI TO BIJNI (AS-8) - [N24000035]	12/2003	200.00	200.00	99.42	06/2008	06/2009	0	0/0
392	SITAPUR-LUCKNOW - [N24000036]	03/2005	322.00	322.00	110.00	06/2009	06/2009	0	0/0
393	GUWAHATI TO NALBARI (AS-4) - [N24000038]	12/2003	175.96	175.96	39.49	04/2008	06/2009	0	0/0
394	ASSAM/WB BORDER TO GAIRKATTA (WB-1) - [N24000045]	12/2003	221.82	221.82	96.75	11/2008	06/2009	0	0/0
395	GUWAHATI TO NALBARI (AS-5) - [N24000046]	12/2003	198.16	198.16	60.89	04/2008	06/2009	0	0/0
396	NALBARI TO BIJNI (AS-6) - [N24000047]	12/2003	225.00	225.00	71.62	06/2008	06/2009	0	0/0
397	NALBARI T BIJNI (AS-7) - [N24000048]	12/2003	208.00	208.00	37.58	04/2008	06/2009	0	0/0
398	NALBARI TO BIJNI (AS-9) - [N24000050]	12/2003	142.00	142.00	79.16	06/2008	06/2009	0	0/0
399	DHARAMTUL TO SONAPUR (AS-19) - [N24000051]	12/2003	200.00	200.00	78.52	06/2008	06/2009	0	0/0
400	TOVARAMKURCHI-MADURAI, NH45B (NHAI) - [N24000054]	04/2000	263.00	263.00	232.52	08/2008	06/2009	0	0/0
401	THANJAUR-TRICHY, NH-67 (NHAI) - [N24000056]	03/2005	280.00	280.00	347.79	06/2009	06/2009	0	0/0
402	GANJAM-ICCHAPURUM, NH-5 (NHAI) - [N24000057]	04/2000	263.27	263.27	171.89	02/2004	06/2009	0	0/0
403	AP/KARNATKA BORDER-NANDI HILL CROSSING AND DEVANHA - [N24000060]	12/2003	402.80	402.80	300.26	03/2009	06/2009	3	0/0
404	PANIPAT TO PANCHI GUJRAN, NH-1 - [N24000066]	12/2003	109.00	109.00	98.90	10/2008	06/2009	0	0/0
405	PALANPUR TO SWAROOPGANJ, NH-14 - [N24000067]	12/2003	498.00	498.00	82.03	03/2009	06/2009	0	0/0
406	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECT - [N24000105]	03/2005	450.00	450.00	745.89	07/2008	06/2009	0	0/0
407	Bharuch-Surat Package BOT-II - [N24000070]	01/2007	492.00	492.00	547.22	07/2009	07/2009	0	0/0
408	Vadodara-Bharuch Package BOT-I - [N24000071]	01/2007	660.00	660.00	738.33	07/2009	07/2009	0	0/0
409	HYDERABAD-BANGALORE SEC.(NS CORR.PH-II)[KM 251-293 - [N24000076]	12/2003	208.46	208.46	120.95	08/2009	08/2009	0	0/0
410	HYDERABAD-BANGALORE SEC.(NS CORR.PH-II)[KM 376-418 - [N24000079]	12/2003	205.92	205.92	122.84	08/2009	08/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
411	HYDERABAD-BANGALORE SEC.(NS CORR.PH-II)[KM 418-463 - [N24000080]	12/2003	243.64	243.64	156.14	08/2009	08/2009	0	0/0
412	HYDERABAD-BANGALORE SEC.(NS CORR.PH-II)[KM 211-251 - [N24000081]	12/2003	194.80	194.80	104.44	08/2009	08/2009	0	0/0
413	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06 - [240106221]	12/2003	155.00	201.66	38.29	09/2008	09/2009	0	0/0
414	MEERUT-MUZAFFARNAGAR, NH-58 PHASE-III, KM.52.25 TO KM.131.00 - [240106256]	03/2005	359.00	359.00	389.01	03/2009	09/2009	0	0/0
415	JALANDAR-AMRITSAR, KM.407/100 TO KM.456/100, NH-1 - [240106268]	03/2005	263.00	263.00	250.74	02/2009	09/2009	0	0/0
416	INDORE-KALAGHAT - [N24000034]	03/2005	472.00	472.00	503.66	09/2009	09/2009	0	0/0
417	HYDERABAD-BANGALORE SEC.(NS CORR.PH-II)[KM 293.4-3 - [N24000077]	12/2003	239.19	239.19	100.71	09/2009	09/2009	0	0/0
418	HYDERABAD-BANGALORE SEC.(NS CORR.PH-II)[KM 336-376 - [N24000078]	12/2003	243.38	243.38	89.85	09/2008	09/2009	0	0/0
419	LAKHNADON TO MP/MH BORDER (NS-1/BOT/MP-2), NH-7 - [N24000095]	12/2003	263.17	263.17	179.57	09/2009	09/2009	0	0/0
420	JHANSI TO LALITPUR, NH-25,26 - [N24000096]	12/2003	355.06	355.06	204.23	09/2009	09/2009	0	0/0
421	JHANSI TO LALITPUR, NH-26 - [N24000097]	12/2003	276.09	276.09	159.77	09/2009	09/2009	0	0/0
422	JAWAHARLAL NEHRU PORT PHASE-II,SH-54 - [N24000039]	04/2000	143.00	143.00	120.30	05/2007	10/2009	7	0/0
423	GORAKHPUR BYPASS, NH-28, PHASE-II EAST-WEST CORRID - [N24000085]	12/2003	600.24	600.24	315.44	10/2009	10/2009	0	0/0
424	GAGODHAR-GARAMORE(PK-IV,NH15) KM 245 TO 281.3 AND 308 TO 254 - [240106216]	12/2003	412.78	479.54	380.53	11/2007	11/2009	0	0/0
425	MAIBANG TO LUNDING (AS-26), KM.60.500 TO KM.83.400, NH-54 - [240106279]	12/2003	167.64	167.64	38.35	11/2008	11/2009	0	0/0
426	MAIBANG TO LUNDING (AS-24), KM.111.000 TO KM.126.450 - [240106280]	12/2003	155.04	155.04	26.42	11/2008	11/2009	0	0/0
427	SIX LANING OF BANGLORE-HOSUR SECTION OF NH-7, PHAS - [N24000086]	03/2005	110.00	110.00	78.09	07/2008	11/2009	0	0/0
428	KADAL TO ARMUR, NH-7 - [N24000092]	12/2003	271.73	271.73	217.11	11/2009	11/2009	0	0/0
429	MAHARASHTRA/AP BORDER TO ISLAM NAGAR,(NS-2/BOT/AP-6),NH-7 - [N24000093]	12/2003	360.42	360.42	203.83	11/2009	11/2009	0	0/0
430	BANGALORE-NEELAMANGLALA NH-4 - [N24000104]	03/2005	445.00	445.00	386.38	07/2010	11/2009	0	0/0
431	SUNAKHALA-GANJAM (GQ) KM.338-KM.284 (NH-5) - [240101153]	04/2000	225.00	225.00	145.54	04/2004	12/2009	0	0/0
432	KUNJWANI-VIJAYPUR(NS-15) (NS & EW-PH-I) KM.80-KM.97.20,NH-1A - [240102193]	04/2000	110.00	110.00	135.10	12/2004	12/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
433	PURNEA-GOYAKOTA SEC.(EW) (NS & EW-PH-I) KM.419-KM.447, NH-31 - [240103191]	04/2000	205.73	205.73	240.89	07/2004	12/2009	9	0/0
434	HAPUR-GARHMUKTESWAR (OTHERS) KM.58-93, NH-24 - [240106205]	03/2005	220.00	220.00	93.14	09/2007	12/2009	0	0/0
435	DEVDHARI-KELAPUR - [240106207]	12/2003	144.00	144.00	85.41	07/2005	12/2009	9	0/0
436	JAM-WADNER - [240106209]	12/2003	145.00	145.00	60.36	07/2005	12/2009	0	0/0
437	BORKHEDI-JAM (NS-22/MH) PH.II KM.36.6 TO KM.64.0, NH-7 - [240106210]	12/2003	110.00	110.00	98.83	06/2005	12/2009	9	0/0
438	JHANSI BYPASS (UP-3), KM.104-KM.91, NH-25 - [240106220]	12/2003	158.06	158.06	105.89	08/2005	12/2009	0	0/0
439	MEHSI TO KOTWA (LMNHP-II), PH.II, KM.480 TO KM.440, NH-28 - [240106223]	12/2003	239.00	239.00	109.53	07/2005	12/2009	0	0/0
440	MUZZAFFARPUR TO MEHSI (LMNHP-12), KM.520 TO 480, NH-28 - [240106224]	12/2003	275.00	275.00	130.88	07/2005	12/2009	0	0/0
441	VIJAYAPUR TO PATHANKOT (J&K) NH-1A KM.16.35 TO KM.50.00 - [240106235]	12/2003	193.09	193.09	79.59	03/2008	12/2009	0	0/0
442	VIJAYAPUR TO PATHANKOT (NS-35/J&K) NH-1A KM.50 TO KM.80 - [240106236]	12/2003	166.27	166.27	61.60	03/2008	12/2009	0	0/0
443	PATHANKOT- BHOGPUR, KM.26-KM.70, NH-1A - [240106237]	12/2003	284.00	284.00	199.36	05/2008	12/2009	0	0/0
444	KOTWA TO DEWAPUR(10 LMNHP),NH-28 PHASE-II, KM.440 TO KM.402 - [240106243]	12/2003	240.00	240.00	91.10	10/2008	12/2009	0	0/0
445	GORAKHPUR-AYODHYA (LMNHP-5),NH-28, KM.208.00 TO KM.164.00 - [240106246]	12/2003	227.00	227.00	143.73	10/2008	12/2009	0	0/0
446	GORAKHPUR-AYODHYA (LMNHP-4),NH-28, KM.164.00 TO KM.135.00 - [240106247]	12/2003	205.00	205.00	191.73	10/2008	12/2009	0	0/0
447	ORAI TO JHANSI (UP-4),NH-25, KM.170.0 TO KM.104.0 - [240106249]	12/2003	451.97	451.97	280.27	04/2008	12/2009	0	0/0
448	ORAI TO JHANSI (UP-5),NH-25, KM.220.0 TO KM.170.0 - [240106250]	12/2003	340.68	340.68	133.21	03/2008	12/2009	0	0/0
449	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700 - [240106277]	12/2003	280.00	280.00	89.46	02/2009	12/2009	0	0/0
450	MAIBANG TO LUNDING (AS-25), KM.83.400 TO KM.111.000 - [240106278]	12/2003	199.81	199.81	26.28	04/2009	12/2009	0	0/0
451	MAIBANG TO LUNDING (AS-27), KM.40.000 TO KM.60.500 - [240106281]	12/2003	200.00	200.00	28.55	04/2009	12/2009	0	0/0
452	KASIA TO GORAKHPUR (NH-28)(NHAI) - [240106291]	12/2003	242.00	242.00	206.52	12/2008	12/2009	0	0/0
453	UP/BIHAR BORDER TO KASIA (NH-28)(NHAI) - [240106292]	12/2003	227.00	227.00	210.67	12/2008	12/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
454	KOTA BYPASS,RJ-4, NH-76 (NHAI) - [240106297]	12/2003	275.00	250.39	102.68	10/2008	12/2009	0	0/0
455	LALITPUR TO SAGAR KM 132 TO KM 187, NH-26 (NHAI) - [240106300]	12/2003	225.00	225.00	125.53	10/2008	12/2009	0	0/0
456	JHAJHARPUR TO DARBANGA (BR-7) - [N24000031]	12/2003	340.00	340.00	127.50	09/2008	12/2009	0	0/0
457	THRISSUR TO ANGAMALI (NH-47) - [N24000037]	12/2003	312.50	312.50	436.84	03/2009	12/2009	9	0/0
458	NEW MANGALORE PORT NH-17 AND 48 - [N24000040]	04/2000	196.50	196.50	132.44	06/2008	12/2009	9	0/0
459	NAGAON TO DHARAMTUL (AS-2) - [N24000042]	12/2003	264.72	264.72	75.54	06/2008	12/2009	0	0/0
460	SONAPUR TO GUWAHTI (AS-3) - [N24000044]	12/2003	245.00	245.00	163.09	03/2008	12/2009	0	0/0
461	DHARAMTUL TO SONAPUR,KM 205-183 (AS-20) - [N24000049]	12/2003	160.00	160.00	45.80	05/2008	12/2009	0	0/0
462	NAGPUR-KONDHALI,NH-6(NHAI) - [N24000055]	03/2005	168.00	168.00	227.74	12/2008	12/2009	1	0/0
463	HARANGAJO TO MAIBANG,km 164.08-190.587 NH-54 - [N24000061]	12/2003	212.00	212.00	32.39	09/2007	12/2009	0	0/0
464	HARANGAJO TO MAIBANG, NH-54 - [N24000062]	12/2003	196.00	196.00	23.32	07/2009	12/2009	0	0/0
465	BARA TO ORAI, NH-2, 25 - [N24000069]	12/2003	465.00	465.00	23.63	04/2009	12/2009	0	0/0
466	MADURAI-ARUPKOTTAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45 B - [240106276]	03/2005	629.00	629.00	578.49	11/2010	01/2010	0	0/0
467	AURANG-RAIPUR, NH-6, KM.232 TO KM.281 - [240106260]	03/2005	190.00	190.00	171.98	01/2009	02/2010	4	0/0
468	NH CONNECTIVITY TO ICTT VALLARPADA EU NH - SH - [N24000107]	03/2005	557.00	557.00	602.13	02/2010	02/2010	0	0/0
469	KELARPUR-PIMPALKATTI-KM 153 TO KM 175 - [240106283]	12/2003	117.40	117.40	29.31	11/2008	03/2010	9	0/0
470	LALITPUR TO SAGAR, NH-26 (NHAI) - [240106299]	12/2003	198.00	198.00	66.84	11/2008	03/2010	0	0/0
471	ISLAM NAGAR TO KADTAL - [N24000109]	12/2003	546.83	546.83	221.32	03/2010	03/2010	0	0/0
472	COCHIN PORT, NH-47 (PORT CONNECTIVITY) KMS 348 - KMS 358 - [240100206]	04/2000	106.00	193.00	57.86	08/2006	04/2010	0	0/0
473	KANYAKUMARI-PANAGUDI (NS CORR. PH-II) (KM 203-233.60), NH-7 - [240102202]	01/2004	120.00	120.00	42.57	09/2006	04/2010	0	0/0
474	BRAHMPUTRA BRIDGE,NH NO-31 - [N24000063]	12/2003	217.61	217.61	48.51	04/2010	04/2010	0	0/0
475	KOSI BRIDGE INCLUDING APPROACHES AND GUIDE BOND AN - [N24000090]	12/2003	418.04	418.04	179.82	03/2010	04/2010	1	0/0
476	KURALI-KIRATPUR, NH-21 - [N24000087]	03/2005	309.00	309.00	90.94	06/2010	06/2010	0	0/0
477	LAKHNAADON TO MP/MH BORDER,KM 596.75-653 (NS-1/BOT/MP-2),NH7 - [N24000094]	12/2003	407.60	407.60	137.05	06/2010	06/2010	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
478	HAVERI-HARIHAR (GQ) KM.340-KM.284 (NH-4) - [240101132]	04/2000	241.00	397.66	21.52	08/2004	07/2010	0	0/0
479	TRICHY - DINDIGUAL NH-45 - [N24000099]	03/2005	576.00	576.00	5.29	07/2010	07/2010	0	0/0
480	PONDICHERY - TINDIVANAU NH-66 - [N24000100]	03/2005	285.00	285.00	125.87	07/2010	07/2010	0	0/0
481	TRICHY - KORUR NH-67 - [N24000101]	03/2005	516.00	516.00	82.40	07/2010	07/2010	0	0/0
482	NEELAMANGALAR JUNCTION ON NH-4 SMITH NH-48 TO DEVI - [N24000103]	03/2005	441.00	441.00	264.82	07/2010	07/2010	0	0/0
483	BANGLORE - HOSKOTE MUDBOGAL SECTION NH-4 - [N24000106]	03/2005	565.00	565.00	383.44	07/2010	07/2010	0	0/0
484	HALDIA PORT (PORT CONNECTIVITY) (NH-41) - [240104196]	04/2000	273.00	522.00	159.95	03/2005	09/2010	0	0/0
485	CHAMBAL BRIDGE, NH-76 (RJ-5) - [N24000068]	12/2003	275.00	281.31	119.57	02/2010	09/2010	0	0/0
486	DHOLPUR - MORENA SECTION (INCLUDING CHAMBOL BRIDGE - [N24000108]	12/2003	232.45	232.45	-	09/2010	09/2010	0	0/0
487	LUMDING TO DABOKA - [N24000110]	12/2003	130.00	130.00	23.87	08/2010	09/2010	0	0/0
488	GWALIOR BYPASS, NH-75,3 - [N24000088]	12/2003	300.93	300.93	91.94	10/2009	10/2010	0	0/0
489	SAGAR BY PASS,KM 187 TO KM 211 , NH-26 (NHA) - [240106301]	12/2003	151.30	151.30	83.78	10/2008	12/2010	0	0/0
490	SAGAR - RAJMARG CHORAHA,KM 211 TO KM 255, NH-26 (NHA) - [240106303]	12/2003	203.43	203.43	63.28	10/2008	12/2010	0	0/0
491	RAJMARG CHORAHA TO LAKHNANDON,KM 297 TO KM 351, NH-26 (NHA) - [240106304]	12/2003	251.03	251.03	62.13	10/2008	12/2010	0	0/0
492	RAJMARG CHORAHA TO LAKHNANDON,KM 351 TO KM 405.7, NH-26 (NHA) - [240106305]	12/2003	229.91	229.91	29.18	10/2008	12/2010	0	0/0
493	GWALIOR-JHANSI, NH-75 - [N24000089]	12/2003	604.00	604.00	119.58	12/2009	12/2010	0	0/0
494	SALEM - U / UNDRUPET(BOT -1/TN-06) NH -68 - [N24000102]	03/2005	941.00	941.00	141.15	01/2011	01/2011	0	0/0
495	AGRA-BYPASS(NS-1/UP-1),KM 176.8-13.03 NH-2,3 - [N24000098]	12/2003	348.16	348.16	40.93	09/2007	02/2011	0	0/0
496	HARIHAR-CHITRADURGA (GQ) KM.284-KM.207 (NH-4) - [240101133]	04/2000	318.00	207.56	23.67	08/2004	-	-	0/0
497	LUCKNOW-BYPASS (EW) (NS & EW-PH-I) NH-25 & NH-28 VIA NH-56 - [240103192]	04/2000	182.52	185.52	0.52	06/2004	-	-	0/0
498	SALEM TO KERALA BORDER SEC(TN6), KM.203.96 NH7 TO KM 53 NH47 - [240106273]	12/2003	469.80	469.80	593.69	12/2008	-	-	0/0
Total			50,397.12	51,033.99	35,990.59				0/0

Shipping & Ports

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
499	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM - [N25000015]	03/2007	245.67	245.67	-	04/2009	04/2009	0	0/0
500	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS - [250100174]	10/2005	1,136.08	1,136.08	892.11	09/2009	10/2009	0	0/6
501	ESTABLISHMENT OF VESSEL TRAFFIC SERVICES IN GULF OF KUTCH - [250100112]	01/2002	165.00	165.00	43.47	12/2005	12/2009	0	0/0
502	CONSTRUCTION OF CAR /CLEAN CARGO TERMINAL - [N25000034]	01/2009	100.00	100.00	0.50	01/2010	01/2010	0	0/0
503	ACQUISITION OF TWO NOS.OF 470000 DWT MR TANKERS - [N25000013]	12/2006	411.32	411.32	234.58	03/2010	03/2010	0	0/0
504	ACQUISITION OF 6 NOS. 60470 DWT LR-I PRODUCT TANKE - [N25000029]	10/2006	1,658.59	1,658.59	318.24	07/2010	07/2010	0	0/0
505	ACQUISITION OF 2 NOS. OF 105000 DWT LR-II TANKERS - [N25000030]	08/2007	586.58	586.58	173.68	11/2010	11/2010	0	0/0
506	CONST. & DEV. OF 2 OFFSHORE CONTAINER BERTHS & TER - [N25000016]	11/2007	366.00	366.00	1.43	12/2010	12/2010	0	0/0
507	ACQUISITION OF 4 NO. OF ANCHOR HANDLING CUM SUPPLY - [N25000014]	10/2007	359.44	359.44	113.48	04/2011	04/2011	0	0/0
508	ACQUISITION OF 4 NOS. OF 115000 DWT CRUDE OIL CARR - [N25000032]	08/2008	1,108.12	1,108.12	314.48	04/2011	12/2011	0	0/0
509	ACQUISITION OF 6 NOS. OF 57000 DWT HANDYMAX BULK C - [N25000033]	11/2007	1,061.96	1,061.96	219.98	03/2012	03/2012	0	0/0
510	ACQUISITION OF 4 NOS. OF 80655 DWT PANAMAX BULK CA - [N25000031]	08/2008	1,066.91	1,066.91	222.90	09/2012	09/2013	0	0/0
511	SETHUSAMUDRAM SHIP CHANNEL PROJECT - [250100175]	06/2005	2,427.40	2,427.40	677.24	10/2008	-	-	0/0
512	DEEPENING AND WIDENING OF MAIN HARBOUR CHANNEL AND - [N25000003]	10/2005	800.00	800.00	3.25	10/2008	-	-	0/0
513	DEEPENING OF CHEENEL AT PARADIP PORT - [N25000004]	12/2005	154.84	253.36	66.34	06/2007 01/2009	-	-	0/0
514	ENNORE MANALI EXPRESS WAY,F/O SPECIAL PURPOSE VEHI - [N25000035]	10/2002	150.00	309.00	23.26	09/2005	-	-	0/0
Total			11,797.91	12,055.43	3,304.94				0/6
Telecommunications									
515	NATIONAL RADIO SPECTRUM MANAGEMENTand MONIT. SY. I - [260100051]	08/2000	279.97	172.04	135.83	12/2004	03/2009	0	0/0
516	GSM EXPANSION PH.IV (B) (BSNL) MAHARASHTRA - [260100095]	07/2005	1,174.75	1,174.75	371.17	03/2006	03/2009	0	0/0
517	CONVERGENT BILLING AND CRM-MTNL(DELHI) - [N26000011]	12/2005	249.00	229.41	67.65	02/2007	03/2009	0	0/0
518	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY - [N26000015]	10/2004	160.00	135.00	92.45	06/2006	03/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
519	CONVERGENT BILLING AND CRM(MUMBAI) - [N26000016]	01/2006	247.00	247.00	119.50	02/2007	03/2009	0	0/0
520	EXPANSION OF EXISTING 750K GSM NETWORK PE NO. 992 - [N26000029]	06/2006	231.38	231.38	92.01	10/2007	03/2009	0	0/0
521	COMM. OF GSM EQU. OF 600K LINES(PH-4) - [N26000032]	08/2006	214.00	214.00	120.48	01/2007	03/2009	0	0/0
522	GSM BASED NETWORK EXPANSION PLAN PH-4 - [N26000034]	02/2007	239.19	239.19	104.48	04/2008	03/2009	0	0/0
523	KOLKATA TELECOM DISTRICT PH-4 - [N26000036]	09/2006	208.50	208.50	146.38	09/2008	03/2009	0	0/0
524	NIB-II PROJECT RURAL BROADBAND - [N26000037]	12/2007	312.86	312.86	106.48	02/2008	03/2009	0	0/0
525	GSM EQUIPMENT OF 390K LINES(2G) AND 130K LINES(3G) - [N26000041]	02/2008	373.94	373.94	50.05	12/2008	03/2009	0	0/0
526	GSM EQUIPMENT OF 1006280 LINES IN TAMILNADU PH-4.5 - [N26000042]	06/2008	409.21	409.21	327.19	12/2008	03/2009	0	0/0
527	GSM EQUIPMENT OF 1015K LINES PH-4.5 - [N26000044]	10/2008	350.84	350.84	88.59	11/2008	03/2009	0	0/0
528	GSM EQUIPMENT OF 1162K LINES PH-4.5 - [N26000045]	03/2008	325.00	325.00	208.00	12/2008	03/2009	0	0/0
529	GSM EQUIPMENT OF 700K LINES(2G) AND 150K LINES(3G) - [N26000046]	11/2007	277.34	277.34	111.92	03/2009	03/2009	0	0/0
530	PROJECT NIB-II BROADBAND MULTIPLY - [N26000047]	07/2007	1,008.00	1,008.00	279.49	03/2009	03/2009	0	0/0
531	500K BROAD BAND ACCESS N/W PH-III - [N26000048]	04/2007	134.25	134.25	31.95	10/2008	03/2009	0	0/0
532	GSM EQUIPMENT-480K LINES(2G) & 220K LINES(3G) IN - [N26000050]	05/2007	335.91	335.91	10.96	03/2009	03/2009	0	0/0
533	PROJ.III OF NIB-II OF MESSAGING STORAGE - [260100099]	11/2003	250.00	300.00	68.50	12/2005	04/2009	0	0/0
534	COMMISSIONING OF GSM EQUIPMENT OF 650K LINES (PH- - [N26000028]	11/2006	364.52	364.52	44.43	12/2006	04/2009	0	0/0
535	GSM BASED NETWORK PH-4 - [N26000033]	11/2007	174.36	174.36	71.50	11/2007	04/2009	0	0/0
536	EXP. OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQU - [N26000026]	02/2007	741.77	278.16	122.00	10/2007	07/2009	0	0/0
537	EXPANSION OF 750K GSM LINES - [N26000049]	10/2006	278.16	278.16	122.00	12/2008	07/2009	0	0/0
538	GSM EQUIPMENT OF 900K LINES(2G) AND 300K LINES(3G) - [N26000039]	06/2007	601.49	601.49	286.74	12/2008	08/2009	0	0/0
539	GSM EQUIPMENT OF 216650 LINES(2G) PH-5.1 - [N26000040]	01/2008	192.48	192.48	45.57	03/2009	08/2009	0	0/0
540	GSM EQUIPMENT OF 1625K LINES(2G) & 325K LINES IN M - [N26000051]	06/2008	908.30	908.30	151.70	08/2009	08/2009	0	0/0
541	GSM EQUIPMENT OF 3125K LINES(2G) AND 625K LINES(3 - [N26000043]	09/2008	1,799.94	1,799.94	19.95	09/2009	09/2009	0	0/0
542	DELHI EXP. OF 1250K LINES OF 2G/3G GSM LINES - [N26000052]	02/2007	463.61	463.61	-	12/2009	12/2009	0	0/0

S.No	Project	Date of Approval	Original / Revised Cost	Anticipated Cost	Cumm. Expenditure	Date of Commissioning		Addl. Delay During Month	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
543	GSM BASED NETWORK EXPANSION PH-IV (BSNL) (U.P. WEST) - [260100081]	08/2004	359.07	167.61	36.19	06/2005	-	-	0/0
544	GSM BASED NETWORK EXPANSION PH-IV (BSNL)(PUNJAB) - [260100089]	05/2004	508.63	508.63	365.16	06/2005	-	-	0/0
545	GSM BASED NETWORK EXPANSION PH-IV (BSNL)(RAJASTHAN) - [260100090]	09/2004	448.91	448.91	154.52	06/2005	-	-	0/0
546	GSM BASED NETWORK(PH-IV)(BSNL) ORISSA - [260100093]	12/2004	164.06	164.06	89.29	12/2005	-	-	0/0
547	GSM-NETWORK EXPANSION(PH-IV) (BSNL) W. BENGAL - [260100094]	09/2004	428.00	428.00	175.08	06/2005	-	-	0/0
548	500K BROADBAND ACCESS H/W EQUIPMENT DELHI AND MUMB - [N26000038]	04/2007	134.25	134.25	24.55	06/2008	-	-	0/0
Total			14,348.69	13,591.10	4,241.76				0/0
Urban Development									
549	C/O GENERAL POOL OFFICE COMPLEX AT INA - [N28000016]	10/2004	83.67	135.03	-	02/2010	02/2010	0	0/0
550	DELHI MRTS PHASE-II PROJECT - [280100002]	08/2005	8,118.00	8,676.00	8,312.84	06/2010	09/2010	0	0/7
551	BANGALORE METRO RAIL PROJECT - [N28000008]	05/2006	6,395.00	6,395.00	-	12/2011	12/2011	0	0/0
Total			14,596.67	15,206.03	8,312.84				0/7
Water Resources									
552	PAGLADIYA DAM PROJECT - [300100001]	01/2001	542.90	1,187.00	35.49	12/2007	12/2012	0	0/0
Total			542.90	1,187.00	35.49				0/0
Grand Total			460,087.53	523,152.51	203,451.50				830/2147