

Sector-Wise number of on going projects in May, 2002

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	88
2.	POWER	32
3.	PETROLEUM	29
4.	COAL	10
5.	SHIPPING & PORTS	6
6.	ROAD TRANSPORT & HIGHWAYS	5
7.	ATOMIC ENERGY	3
8.	FERTILISERS	2
9.	MINES	2
10.	HEALTH & FW	2
11.	STEEL	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		182

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
<u>COAL</u>				
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
<u>PETROLEUM</u>				
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
<u>POWER</u>				
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
<u>RAILWAYS</u>				
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46
<u>May, 2002</u>				
<u>PETROLEUM</u>				
11.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	4392.00	-NA-	107.45
12.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	1734.00	09/2002	5.61

Summary of projects on Flash Report for the month of May, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	192
Number of Projects Completed/Dropped/Frozen in Previous Month :	10
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	182

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	57	10	49	11	55	182	31
Latest Approved	50	10	56	11	55	182	27

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	141	116547.31	133456.10	31039.76	23.26	16908.79	14.51
Revised	41	35009.47	39276.01	23231.26	59.15	4266.54	12.19
Total	182	151556.78	172732.11	54271.02	31.42	21175.33	13.97

IV. Milestones (Cumulative due and Achieved)

Total	1850
Achieved upto month	514

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC) {Completed}	10/1999	4392.00	-NA-	4392.00	-NA-	107.45
2	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC) {Completed}	08/2000	1734.00	09/2002	329.05	09/2002	5.61

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	02/2002	305.60	08/2004	734.05	08/2004
<u>TELECOMMUNICATION</u>						
2	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	08/2000	279.97	12/2004	279.97	12/2004

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	JHANJRA U.G. (ECL)	184.55	386.44	03/1994	03/2002	06/2002	3
<u>PETROLEUM</u>							
2	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	4165.00	01/2005	10/2004	12/2004	2
3	AUGMENTATION OF HBCPL (IOC)	472.00	288.00	02/2002	02/2002	08/2002	6
4	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	422.00	385.00	05/2003	06/2002	08/2002	2
5	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	401.00	11/2002	05/2002	06/2002	1
6	HYDROTREATING PLANT AT GUWAHATI (IOC)	497.00	528.00	05/2002	05/2002	07/2002	2
7	BARAUNI REFINERY EXPANSION (IOC)	1803.00	1970.00	05/2002	05/2002	08/2002	3
<u>POWER</u>							
8	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	294.82	254.18	02/2003	02/2003	06/2005	28
<u>RAILWAYS</u>							
9	CALICUT-MANGALORE DOUBLING	240.00	488.90	-NA-	12/2002	03/2003	3
10	GUDUR-RENIGUNTA(LD),SCR	139.69	139.69	-NA-	03/2003	03/2004	12
11	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	98.42	287.83	-NA-	12/2003	03/2005	15
12	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	536.85	523.82	03/2003	03/2003	03/2004	12
13	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	283.94	-NA-	03/2002	03/2004	24

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	24144.00
2	COAL	10	7440.37	8315.88	8276.59
3	FERTILISERS	2	438.03	791.36	1299.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	1	430.50	430.50	449.02
6	PETROLEUM	29	34144.86	34144.86	36217.25
7	POWER	32	35943.99	46525.77	52494.15
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	88	23577.24	26373.88	34222.74
10	ROAD TRANSPORT & HIGHWAYS	5	824.28	1087.22	1605.13
11	SHIPPING & PORTS	6	1708.52	1708.52	1710.04
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		182	133161.72	151556.78	172732.11

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2358.44	1/2007 (-) [7/2006]	-6 (-) [-]	19 / 101
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	450.61	10/2009 (-) [9/2007]	-25 (-) [-]	3 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	721.55	12/2008 (-) [12/2008]	0 (-) [-]	1 / 119
Total :			20831.06 (-) [24144.00]	3312.94 (-)	3530.60			23 / 295
COAL								
4.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	365.22	3/1994 (3/1998) [6/2002]	99 (51) [3]	1 / 1
5.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1017.13	3/2001 (5/2002) [7/2002]	16 (2) [-]	7 / 13
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	169.11	3/1994 (3/2000) [3/2003]	108 (36) [-]	0 / 2
7.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	111.02	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 2
8.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	703.89	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
9.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.26	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1400.14	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
11.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1034.75	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1042.28	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
13.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	49.07	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
Total :			7440.37 (-) [8276.59]	836.22 (-)	5913.87			34 / 68
FERTILISERS								
14.	NAMRUP PLANT	10/1997	350.00	159.40	263.46	5/2001	17	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [10/2002]	(8) [-]	
15.	HALDIA FERTILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	1093.46			0 / 0

MINES

16.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1363.74	5/2002 (-) [11/2002]	6 (-) [-]	2 / 24
17.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	95.92	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
Total :			2541.98 (-) [2541.98]	0.00 (-)	1459.66			2 / 24

STEEL

18.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [449.02]	18.52 (-)	293.73	8/1999 (-) [7/2002]	35 (-) [-]	13 / 32
Total :			430.50 (-) [449.02]	18.52 (-)	293.73			13 / 32

PETROLEUM

19.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	96.63	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
20.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [401.00]	-18.00 (-)	322.15	11/2002 (-) [6/2002]	-5 (-) [1]	14 / 15
21.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [528.00]	31.00 (-)	476.01	5/2002 (-) [7/2002]	2 (-) [2]	27 / 29
22.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [288.00]	-184.00 (-)	282.05	2/2002 (-) [8/2002]	6 (-) [6]	8 / 8
23.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1970.00]	167.00 (-)	1445.07	5/2002 (-) [8/2002]	3 (-) [3]	38 / 42
24.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [385.00]	-37.00 (-)	191.81	5/2003 (-) [8/2002]	-9 (-) [2]	18 / 20
25.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [348.00]	5.00 (-)	267.60	5/2002 (-) [11/2002]	6 (-) [-]	21 / 33
26.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [180.69]	-148.36 (-)	8.57	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
27.	LPG TERMINAL FOREIRP(IOC)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [6/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	CONSTRUCTION OF POL TERMINAL FOR ERIP, PARADIP (IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	16.35	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
29.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	31.22	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
30.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	421.40	7/2003 (-) [7/2003]	0 (-) [-]	35 / 81
31.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	3.68	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
32.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	76.37	8/2003 (-) [8/2003]	0 (-) [-]	12 / 42
33.	ADDNL DEV I HEERA & SOUTH HEERA (ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	44.38	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
34.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	96.85	3/2004 (-) [3/2004]	0 (-) [-]	7 / 10
35.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	55.89	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
36.	INTEGRATED PARA-XYLENE (IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	244.96	8/2005 (-) [8/2004]	-12 (-) [-]	0 / 12
37.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	59.89	8/2004 (-) [8/2004]	0 (-) [-]	1 / 52
38.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [734.05]	428.45 (-)	-	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
39.	HBJ PIPELINE UPGRADATION PJCT-PHI (GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	3.50	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
40.	REFINERY MODERNISATION (BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	142.54	9/2003 (-) [9/2004]	12 (-) [-]	14 / 76
41.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	131.56	1/2005 (-) [12/2004]	-1 (-) [2]	0 / 0
42.	MUMBAI HIGH NORTH DEV (ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	57.70	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
43.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.02	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
44.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
45.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.03	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	116.69	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
47.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
Total :			34144.86 (-) [36217.25]	2072.39 (-)	4651.16			196 / 447
POWER								
48.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (2/2002)	621.57 (683.00) [683.80]	62.23 (0.80)	454.74	3/2000 (7/2002) [7/2002]	28 (0) [-]	3 / 4
49.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (2/2002)	479.51 (658.92) [658.92]	179.41 (0.00)	465.44	3/2000 (7/2002) [7/2002]	28 (0) [-]	5 / 6
50.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	377.20	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
51.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2694.21	12/2002 (-) [12/2002]	0 (-) [-]	31 / 36
52.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [702.97]	281.97 (-)	488.04	3/1999 (-) [12/2002]	45 (-) [-]	2 / 11
53.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	209.27	2/2003 (-) [2/2003]	0 (-) [-]	6 / 15
54.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	38.64	4/2003 (-) [4/2003]	0 (-) [-]	6 / 16
55.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	1891.39	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
56.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	78.72	7/2003 (-) [7/2003]	0 (-) [-]	8 / 15
57.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4218.05	3/1999 (-) [9/2003]	54 (-) [-]	6 / 16
58.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	35.32	10/2003 (-) [10/2003]	0 (-) [-]	3 / 18
59.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	55.23	3/2000 (-) [12/2003]	45 (-) [-]	11 / 16
60.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4228.67]	4045.22 (668.90)	3226.59	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 6
61.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	118.59	1/2004 (-) [12/2003]	-1 (-) [-]	6 / 16
62.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31)	7405.28 (1416.99)	6534.69	4/1996 (3/2002)	92 (21)	17 / 41

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[9083.30]			[12/2003]	[-]	
63.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	10.05	2/2004 (-) [2/2004]	0 (-) [-]	0 / 30
64.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1052.31	5/2004 (-) [5/2004]	0 (-) [-]	1 / 5
65.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	3.86	6/2004 (-) [6/2004]	0 (-) [-]	0 / 18
66.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	61.73	9/2003 (-) [12/2004]	15 (-) [-]	7 / 19
67.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
68.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	10.44	1/2005 (-) [1/2005]	0 (-) [-]	0 / 21
69.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
70.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	652.34	10/1998 (3/2005) [3/2005]	77 (0) [-]	8 / 25
71.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.18]	-40.64 (-)	10.15	2/2003 (-) [6/2005]	28 (-) [28]	0 / 17
72.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	183.24	8/2005 (-) [8/2005]	0 (-) [-]	19 / 39
73.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	9.21	8/2005 (-) [8/2005]	0 (-) [-]	0 / 24
74.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2193.15	2/2006 (-) [2/2006]	0 (-) [-]	43 / 94
75.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	67.98	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
76.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	287.56	5/2006 (-) [5/2006]	0 (-) [-]	13 / 64
77.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	58.35	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
78.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	341.25	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
79.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	17.05	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
Total :			35943.99 (-)	16550.16 (-)	25844.79			227 / 648

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[52494.15]					
HEALTH & FW								
80.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	89.04	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
81.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	45.38	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 5
Total :			140.92 (-) [691.84]	550.92 (-)	134.42			2 / 5
RAILWAYS								
82.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [262.00]	97.00 (122.75)	256.92	3/1994 (-) [7/2002]	100 (-) [-]	0 / 0
83.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	66.50	12/1998 (3/1998) [9/2002]	45 (54) [-]	0 / 0
84.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [684.32]	78.62 (-)	421.82	3/2002 (-) [12/2002]	9 (-) [6]	0 / 0
85.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	112.63	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
86.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
87.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
88.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [317.35]	58.77 (-)	192.45	3/2000 (-) [3/2003]	36 (-) [8]	0 / 0
89.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	441.59	- (-) [3/2003]	- (-) [3]	0 / 0
90.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [401.81]	0.00 (-)	20.01	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
91.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
92.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	52.50	- (-) [3/2003]	- (-) [-]	0 / 0
93.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	77.15	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
94.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [134.80]	-20.86 (-)	16.27	- (-) [3/2004]	- (-) [-]	0 / 0
95.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-)	0.00 (-)	68.53	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[139.69]			[3/2004]	[12]	
96.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	255.52	3/1995 (-) [3/2004]	108 (-) [12]	0 / 0
97.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [401.66]	76.19 (-)	106.55	3/2004 (6/2000) [3/2004]	0 (45) [9]	0 / 0
98.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	104.06	- (-) [3/2004]	- (-) [24]	0 / 0
99.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	120.54	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
100.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [523.82]	-13.03 (-)	277.49	3/2003 (-) [3/2004]	12 (-) [12]	0 / 0
101.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [106.89]	17.89 (-)	106.90	3/1997 (-) [3/2004]	84 (-) [15]	0 / 0
102.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [446.00]	396.00 (334.00)	386.59	3/1994 (-) [3/2004]	120 (-) [12]	0 / 0
103.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	25.13	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
104.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [284.07]	97.91 (-)	159.74	3/1996 (-) [6/2004]	99 (-) [-]	0 / 0
105.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [537.74]	295.24 (0.00)	345.77	12/1997 (-) [12/2004]	84 (-) [12]	0 / 0
106.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	134.56	- (-) [3/2005]	- (-) [24]	0 / 0
107.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [287.83]	189.41 (11.55)	88.20	- (-) [3/2005]	- (-) [15]	0 / 0
108.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	191.35	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
109.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [142.22]	24.25 (-)	7.98	- (-) [3/2005]	- (-) [-]	0 / 0
110.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	98.22	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
111.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
112.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	25.22	- (-) [3/2005]	- (-) [-]	0 / 0
113.	GUNA-ETAWAH via SHIVPURI-GWALIOR-	4/1985 (1/2001)	158.77 (274.56)	241.23 (125.44)	293.95	3/1994 (-)	132 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BHIND		[400.00]			[3/2005]	[15]	
114.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	55.39	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
115.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
116.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
117.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	103.47	3/2004 (-) [-]	- (-) [-]	0 / 0
118.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	146.80	3/2000 (-) [-]	- (-) [-]	0 / 0
119.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
120.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	35.62	3/1996 (-) [-]	- (-) [-]	0 / 0
121.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (1/2002)	226.40 (392.39) [517.16]	290.76 (124.77)	459.34	3/1996 (-) [-]	- (-) [-]	0 / 0
122.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [175.30]	54.40 (0.00)	58.30	6/1999 (-) [-]	- (-) [-]	0 / 0
123.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
124.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	56.59	- (0/200) [-]	- (-) [-]	0 / 0
125.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
126.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [294.69]	32.69 (-138.70)	34.81	- (3/2000) [-]	- (-) [-]	0 / 0
127.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.23	- (-) [-]	- (-) [-]	0 / 0
128.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [597.00]	299.85 (-)	45.26	- (12/1996) [-]	- (-) [-]	0 / 0
129.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1596.69]	948.69 (195.68)	114.65	3/2009 (-) [-]	- (-) [-]	0 / 0
130.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	60.40	- (-) [-]	- (-) [-]	0 / 0
131.	CHANDIGARH-LUDHIANA	7/1997	248.44	-0.04	65.09	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(100.00) [248.40]	(148.40)		(-) [-]	(-) [-]	
132.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	44.33	- (-) [-]	- (-) [-]	0 / 0
133.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	16.37	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
134.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	439.54	3/2001 (-) [-]	- (-) [-]	0 / 0
135.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	6.41	- (-) [-]	- (-) [-]	0 / 0
136.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	89.73	- (-) [-]	- (-) [-]	0 / 0
137.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [-]	- (-) [-]	0 / 0
138.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	15.49	3/1996 (-) [-]	- (-) [-]	0 / 0
139.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	9.02	4/2008 (-) [-]	- (-) [-]	0 / 0
140.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [263.91]	83.91 (-)	136.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
141.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	55.15	3/2007 (-) [-]	- (-) [-]	0 / 0
142.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	61.77	- (-) [-]	- (-) [-]	0 / 0
143.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
144.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	27.62	3/2006 (-) [-]	- (-) [-]	0 / 0
145.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
146.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	3.94	5/2008 (-) [-]	- (-) [-]	0 / 0
147.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
148.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
149.	NANDYAL-	3/1997	155.74	8.62	5.28	2/2009	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	YERRAGUNTALA	(-)	(-) [164.36]	(-)		(-) [-]	(-) [-]	
150.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	21.65	- (-) [-]	- (-) [-]	0 / 0
151.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	3.69	- (-) [-]	- (-) [-]	0 / 0
152.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	4.23	7/2006 (-) [-]	- (-) [-]	0 / 0
153.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [329.02]	104.02 (7.19)	141.37	3/2001 (-) [-]	- (-) [-]	0 / 0
154.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
155.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
156.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
157.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [225.42]	117.42 (-)	12.51	12/2009 (-) [-]	- (-) [-]	0 / 0
158.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [406.97]	306.97 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0
159.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
160.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.30	- (-) [-]	- (-) [-]	0 / 0
161.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [330.80]	97.80 (-4.97)	13.05	- (-) [-]	- (-) [-]	0 / 0
162.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.26	- (-) [-]	- (-) [-]	0 / 0
163.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	0.96	- (-) [-]	- (-) [-]	0 / 0
164.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
165.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	53.73	- (-) [-]	- (-) [-]	0 / 0
166.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
167.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
168.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [228.00]	0.00 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
169.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
Total :			23577.24 (-) [34222.74]	10645.50 (-)	7802.19			0 / 0

ROAD TRANSPORT & HIGHWAYS

170.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	329.60	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
171.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [377.00]	54.50 (0.00)	206.42	5/2002 (-) [6/2002]	1 (-) [1]	0 / 0
172.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	68.62	11/2002 (-) [2/2003]	3 (-) [3]	0 / 0
173.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	199.92	12/1991 (12/1991) [6/2003]	138 (138) [6]	0 / 0
174.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	122.20	6/2001 (6/2001) [2/2004]	32 (32) [-]	0 / 0
Total :			824.28 (-) [1605.13]	780.85 (-)	926.76			0 / 9

SHIPPING & PORTS

175.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	126.91	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
176.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	109.61	1/2002 (-) [10/2002]	9 (-) [-]	0 / 0
177.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
178.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
179.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.11	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
180.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	57.96	2/2003 (-) [12/2003]	10 (-) [-]	0 / 2
Total :			1708.52 (-) [1710.04]	1.52 (-)	607.93			0 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>TELECOMMUNICATION</u>								
181.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	1.00	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	1.00			0 / 0
<u>URBAN DEVELOPMENT</u>								
182.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	2011.45	3/2005 (-) [9/2005]	6 (-) [-]	17 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	2011.45			17 / 320
All India :			133161.72 (-) [172732.11]	39570.39 (-)	54271.02			514 / 1850
NIC-MoS&PI(IPMD) [5/2002]								