

Sector-Wise number of on going projects in May, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	183
2.	RAILWAYS	136
3.	POWER	64
4.	PETROLEUM	34
5.	TELECOMMUNICATION	29
6.	COAL	21
7.	STEEL	13
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		497

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
<u>POWER</u>				
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
<u>CIVIL AVIATION</u>				
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
<u>STEEL</u>				
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
<u>POWER</u>				
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
<u>RAILWAYS</u>				
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
<u>TELECOMMUNICATION</u>				
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSIONPh-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62

Summary of projects on Flash Report for the month of May, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	505
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	12
Number of Projects Added in Current Month :	6
Number of Projects in Current Month :	497

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	172	11	199	22	93	497	35
Latest Approved	172	11	199	22	93	497	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	465	320986.08	354083.63	115025.46	32.49	33097.55	10.31
Revised	32	11848.17	13878.54	7893.40	56.87	2030.37	17.14
Total	497	332834.25	367962.17	122918.86	33.41	35127.92	10.55

IV. Milestones (Cumulative due and Achieved)

Total	2393
Achieved upto month	763

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>CIVIL AVIATION</u>							
1	DEVELOPMENT OF VISAKHAPATNAM AIRPORT. {Completed}	12/2002	191.52	12/2005	191.52	03/2007	158
<u>STEEL</u>							
2	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL) {Completed}	03/2003	112.39	12/2005	112.39	05/2007	96.19

<u>POWER</u>							
3	VINDHYACHAL-KORBA (P.GRID) {Completed}	02/2004	164.02	02/2007	212.53	05/2007	175.24
<u>RAILWAYS</u>							
4	KOLKATA CIRCULAR RAILWAY (MTP) {Completed}	03/1999	358.77	12/2004	303.74	-NA-	155.7
5	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL) {Completed}	03/1995	258.58	03/2000	371.01	-NA-	336
6	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE) {Completed}	05/2001	162.03	08/2003	196.15	-NA-	161.6
<u>ROAD TRANSPORT & HIGHWAYS</u>							
7	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60) {Completed}	04/2000	272.00	12/2003	272.00	05/2007	301.8
8	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4) {Completed}	04/2000	211.00	12/2003	211.00	05/2007	244.1
9	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2) {Completed}	04/2000	323.62	08/2004	323.62	05/2007	311.09
<u>TELECOMMUNICATION</u>							
10	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM) {Completed}	10/2004	101.86	06/2005	101.86	06/2007	71.15
11	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana {Completed}	12/2004	185.00	06/2005	200.00	06/2007	109.28
12	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL) {Completed}	12/2004	115.46	06/2005	115.46	-NA-	40.62

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	REBUILDING OF COKE OVEN BATTERY NO.4	05/2007	248.94	08/2009	248.94	08/2009
2	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	05/2007	143.02	11/2008	143.02	11/2008
<u>PETROLEUM</u>						
3	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	04/2006	2591.80	09/2009	2591.80	09/2009
<u>ROAD TRANSPORT & HIGHWAYS</u>						
4	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003	480.00	03/2009	480.00	04/2009
5	PADALUR-TRICHY, KM.285-KM.325, NH-45	12/2003	320.00	05/2009	320.00	05/2009

	(T.N.I)					
6	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003	460.00	06/2009	460.00	06/2009

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	KAIGA ATOM IC POWER PROJECT 3 & 4 UNITS, KAIGA	4213.00	3282.00	10/2009	12/2007	03/2008	3
<u>STEEL</u>							
2	BLOOM CASTER(SAIL)	271.41	271.41	05/2006	06/2007	07/2007	1
3	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	520.76	09/2007	11/2007	12/2007	1
4	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	198.84	01/2007	07/2007	08/2007	1
<u>PETROLEUM</u>							
5	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1521.23	07/2005	06/2007	12/2007	6
6	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	1635.00	2147.79	05/2006	08/2007	03/2008	7
7	PARADIP-HALDIA CRUDE OIL PIPLINE SYSTEM	1178.00	1160.00	03/2006	06/2007	07/2007	1
8	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	245.33	05/2007	05/2007	09/2007	4
<u>POWER</u>							
9	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	3919.59	3919.59	09/2009	09/2009	12/2010	15
10	URI H.E.P STAGE -II (NHPC)	1729.29	1724.79	11/2009	11/2009	03/2010	4
11	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	1061.38	1061.38	09/2009	09/2009	05/2010	8
<u>RAILWAYS</u>							
12	HAPUR-KANKATHER	106.64	106.64	03/2007	02/2008	03/2008	1
13	MIRAJ-LATUR ROAD	225.00	515.57	03/2001	12/2007	02/2008	2
14	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	112.53	374.34	03/1996	03/2008	02/2009	11
15	TOLLYGANJ-GARIA	907.69	907.69	12/2006	12/2007	06/2008	6
16	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	180.73	180.73	12/2006	02/2008	06/2008	4
<u>ROAD TRANSPORT & HIGHWAYS</u>							
17	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	452.71	03/2005	05/2007	07/2007	2
18	AURANGABAD-BARACHATTI	320.42	320.42	03/2005	05/2007	07/2007	2

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	21	15647.08	15647.08	15629.81
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	13	11663.60	11663.60	11733.78
6	PETROLEUM	34	53057.59	53057.59	62397.69
7	POWER	64	105547.62	105547.62	108487.42
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	136	38165.17	41559.00	63997.83
10	ROAD TRANSPORT & HIGHWAYS	183	52377.74	52377.74	53383.51
11	SHIPPING & PORTS	6	4812.94	4812.94	4822.82
12	TELECOMMUNICATION	29	10165.91	10165.91	9332.48
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		497	329089.00	332834.25	367962.17

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	267.76	6/2006 (-) [6/2007]	12 (-) [-]	24 / 36
2.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1669.00	2/2008 (-) [2/2008]	0 (-) [-]	50 / 75
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2028.00	10/2009 (-) [3/2008]	-19 (-) [3]	60 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9523.00	12/2008 (-) [12/2008]	0 (-) [-]	45 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	543.88	9/2010 (-) [9/2010]	0 (-) [-]	6 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	14031.64			185 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	16.16	12/2008 (-) [12/2008]	0 (-) [-]	9 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	10.42	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	26.58			17 / 52
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	178.08	3/1994 (3/2000) [9/2007]	162 (90) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	59.62	3/2008 (-) [3/2008]	0 (-) [-]	3 / 4
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	499.89	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
12.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	790.23	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	345.42	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
14.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-)	0.00 (-)	87.30	6/2009 (-)	0 (-)	8 / 21

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[254.07]			[6/2009]	[-]	
15.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.18]	0.00 (-)	-	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
16.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
17.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	32.54	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
18.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	441.39	3/2010 (-) [3/2010]	0 (-) [-]	0 / 11
19.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	509.48	3/2010 (-) [3/2010]	0 (-) [-]	2 / 12
20.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	446.26	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
21.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	78.42	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
22.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	23.97	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 4
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	11.36	3/2012 (-) [3/2012]	0 (-) [-]	0 / 4
24.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	13.85	3/2012 (-) [3/2012]	0 (-) [-]	0 / 5
25.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	1.95	7/2012 (-) [7/2012]	0 (-) [-]	0 / 1
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	4.41	3/2013 (-) [3/2013]	0 (-) [-]	0 / 11
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 4
28.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.32	3/2014 (-) [3/2014]	0 (-) [-]	0 / 1
Total :			15647.08 (-) [15629.81]	-17.27 (-)	3568.97			47 / 169
MINES								
29.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	860.85	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	860.85			18 / 111
STEEL								

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
30.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	199.21	5/2006 (-) [7/2007]	14 (-) [1]	10 / 10
31.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	121.82	1/2007 (-) [8/2007]	7 (-) [1]	6 / 8
32.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	254.84	12/2006 (-) [8/2007]	8 (-) [-]	0 / 21
33.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	45.55	9/2007 (-) [9/2007]	0 (-) [-]	2 / 2
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	153.25	9/2007 (-) [12/2007]	3 (-) [1]	5 / 5
35.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	73.56	1/2007 (-) [12/2007]	11 (-) [-]	4 / 8
36.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	5.54	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
38.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
39.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
40.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
41.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	328.47	10/2009 (-) [10/2009]	0 (-) [-]	0 / 126
42.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	8.82	10/2009 (-) [10/2009]	0 (-) [-]	1 / 20
Total :			11663.60 (-) [11733.78]	70.18 (-)	1191.06			28 / 200

PETROLEUM

43.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	507.58	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
44.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1746.86]	123.02 (-)	1287.00	8/2007 (-) [5/2007]	-3 (-) [-]	5 / 10
45.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1160.00]	-18.00 (-)	1021.68	3/2006 (-) [7/2007]	16 (-) [1]	0 / 0
46.	INTEGRATED DEVELOPMENT OF G1 & GS-	4/2003 (-)	429.82 (-)	833.11 (-)	854.50	3/2005 (-)	30 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	15 FIELDS		[1262.93]			[9/2007]	[-]	
47.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	544.44	12/2006 (-) [9/2007]	9 (-) [-]	0 / 0
48.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [245.33]	0.00 (-)	126.28	5/2007 (-) [9/2007]	4 (-) [4]	0 / 0
49.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	291.27	4/2007 (-) [9/2007]	5 (-) [-]	0 / 0
50.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [181.78]	-42.91 (-)	124.34	12/2006 (-) [11/2007]	11 (-) [-]	0 / 0
51.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	1280.60	4/2005 (-) [11/2007]	31 (-) [-]	62 / 72
52.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	818.96	7/2005 (-) [12/2007]	29 (-) [6]	7 / 10
53.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	35.76	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
54.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1591.72	5/2006 (-) [3/2008]	22 (-) [7]	11 / 45
55.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	365.83	7/2007 (-) [4/2008]	9 (-) [-]	2 / 13
56.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	551.96	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
57.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1397.35	1/2008 (-) [4/2008]	3 (-) [-]	0 / 0
58.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	117.64	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
59.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	1.87	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
60.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
61.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	62.39	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
62.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	6476.53	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
63.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [3195.16]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-)	0.00 (-)	11.64	3/2008 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[205.00]			[12/2008]	[-]	
65.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	1.16	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
66.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
67.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	2.57	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
68.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	19.87	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
69.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	120.21	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
70.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14438.96]	2300.96 (-)	1247.79	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
71.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	177.95	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
72.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	50.43	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
73.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	257.79	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
74.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
75.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	376.97	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
76.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	254.67	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			53057.59 (-) [62397.69]	9340.10 (-)	20105.87			113 / 176

POWER

77.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3589.39	5/2007 (-) [5/2007]	0 (-) [-]	48 / 57
78.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
79.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	685.37	6/2006 (-) [6/2007]	12 (-) [-]	25 / 37
80.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	260.77	7/2006 (-) [7/2007]	12 (-) [-]	4 / 13
81.	VINDHYACHAL STAGE -III	7/2004	596.47	95.94	563.90	7/2007	0	7 / 11

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (P.G.R.)	(-)	(-) [692.41]	(-)		(-) [7/2007]	(-) [-]	
82.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [2967.85]	1195.92 (-)	2251.03	10/2007 (-) [7/2007]	-3 (-) [-]	13 / 19
83.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	352.80	10/2007 (-) [10/2007]	0 (-) [-]	3 / 18
84.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	125.88	11/2007 (-) [11/2007]	0 (-) [-]	7 / 19
85.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	1792.97	2/2007 (-) [12/2007]	10 (-) [-]	19 / 23
86.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	62.44	12/2007 (-) [12/2007]	0 (-) [-]	8 / 20
87.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	235.44	12/2007 (-) [12/2007]	0 (-) [-]	7 / 20
88.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	557.92	8/2007 (-) [12/2007]	4 (-) [-]	4 / 13
89.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	322.02	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
90.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2470.05	12/2007 (-) [12/2007]	0 (-) [-]	34 / 40
91.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2229.68	2/2007 (-) [1/2008]	11 (-) [-]	25 / 41
92.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [294.25]	27.32 (-)	265.25	3/2008 (-) [3/2008]	0 (-) [-]	3 / 14
93.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	323.53	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
94.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	155.38	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
95.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	46.10	4/2008 (-) [4/2008]	0 (-) [-]	1 / 5
96.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	148.67	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
97.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	19.23	6/2008 (-) [6/2008]	0 (-) [-]	3 / 20
98.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [831.47]	17.80 (-)	67.67	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
99.	TESSTA LOW DAM HYDRO	10/2003	768.92	0.00	442.79	3/2007	18	2 / 25

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT STAGE-III 4x33 MW	(-)	(-) [768.92]	(-)		(-) [9/2008]	(-) [-]	
100.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	10.13	9/2008 (-) [9/2008]	0 (-) [-]	5 / 22
101.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	600.23	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
102.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	473.20	9/2007 (-) [12/2008]	15 (-) [-]	9 / 36
103.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
104.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	44.02	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
105.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
106.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	4.52	4/2009 (-) [4/2009]	0 (-) [-]	0 / 19
107.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1672.44	4/2009 (-) [4/2009]	0 (-) [-]	17 / 41
108.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	13.85	5/2009 (-) [5/2009]	0 (-) [-]	0 / 20
109.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
110.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	46.45	6/2009 (-) [6/2009]	0 (-) [-]	0 / 19
111.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
112.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [291.21]	11.91 (-)	49.18	7/2009 (-) [7/2009]	0 (-) [-]	3 / 18
113.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 21
114.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	509.68	9/2009 (-) [9/2009]	0 (-) [-]	5 / 30
115.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [150.26]	0.00 (-)	4.59	10/2009 (-) [10/2009]	0 (-) [-]	0 / 20
116.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 20
117.	SIPAT STPP STAGE -I, 3x660	12/2003	8323.39	0.00	3691.67	12/2009	0	31 / 56

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MW	(-)	(-) [8323.39]	(-)		(-) [12/2009]	(-) [-]	
118.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	0.53	1/2010 (-) [1/2010]	0 (-) [-]	0 / 22
119.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	291.09	2/2010 (-) [2/2010]	0 (-) [-]	3 / 26
120.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [687.80]	319.08 (-)	233.86	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
121.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	175.25	11/2009 (-) [3/2010]	4 (-) [4]	0 / 0
122.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	106.89	9/2009 (-) [5/2010]	8 (-) [8]	0 / 0
123.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	508.23	4/2005 (-) [6/2010]	62 (-) [-]	0 / 0
124.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	19.54	7/2010 (-) [7/2010]	0 (-) [-]	0 / 20
125.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	55.33	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
126.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	143.64	8/2010 (-) [8/2010]	0 (-) [-]	6 / 26
127.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	231.69	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
128.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	319.93	10/2010 (-) [10/2010]	0 (-) [-]	2 / 40
129.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1353.50	11/2010 (-) [11/2010]	0 (-) [-]	12 / 51
130.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	261.82	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
131.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1834.31	9/2009 (-) [12/2010]	15 (-) [15]	1 / 20
132.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	45.98	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
133.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	524.82	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
134.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.00]	0.00 (-)	191.36	7/2010 (-) [6/2011]	11 (-) [-]	0 / 0
135.	LOHARINAG PALA HYDRO	6/2006	2895.10	0.00	150.21	11/2011	-1	4 / 34

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT, 4x150 MW	(-)	(-) [2895.10]	(-)		(-) [10/2011]	(-) [-]	
136.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1558.73	9/2010 (-) [1/2012]	16 (-) [-]	0 / 11
137.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	107.31	1/2012 (-) [1/2012]	0 (-) [-]	0 / 10
138.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	108.45	3/2013 (-) [3/2013]	0 (-) [-]	1 / 31
139.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
140.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			105547.62 (-) [108487.42]	2939.80 (-)	32375.16			348 / 1288
HEALTH & FW								
141.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	298.74	3/1999 (3/2005) [11/2007]	104 (32) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	298.74			7 / 16
RAILWAYS								
142.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	389.13	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
143.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	371.15	3/1995 (-) [6/2007]	147 (-) [-]	0 / 0
144.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	244.25	3/1998 (-) [7/2007]	112 (-) [-]	0 / 0
145.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
146.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	175.12	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
147.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	211.61	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
148.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	666.18	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
149.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	377.42	3/2000 (-) [12/2007]	93 (-) [-]	0 / 0
150.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82)	0.00 (0.00)	157.13	3/2006 (-)	21 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[180.82]			[12/2007]	[-]	
151.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
152.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	116.10	- (-) [1/2008]	- (-) [-]	0 / 0
153.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	330.81	3/2001 (-) [2/2008]	83 (-) [2]	0 / 0
154.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	101.02	- (-) [2/2008]	- (-) [-]	0 / 0
155.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	95.36	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
156.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	740.71	4/2008 (-) [3/2008]	-1 (-) [-]	0 / 0
157.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [651.99]	299.99 (-)	271.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
158.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	127.32	- (-) [3/2008]	- (-) [-]	0 / 0
159.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [630.00]	221.00 (221.24)	454.25	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
160.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.70	- (-) [3/2008]	- (-) [-]	0 / 0
161.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	445.49	- (-) [3/2008]	- (-) [-]	0 / 0
162.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	90.36	3/2007 (-) [3/2008]	12 (-) [1]	0 / 0
163.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	542.42	12/2006 (-) [6/2008]	18 (-) [6]	0 / 0
164.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	155.08	12/2006 (-) [6/2008]	18 (-) [4]	0 / 0
165.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
166.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.47]	168.74 (-)	26.00	3/2009 (-) [9/2008]	-6 (-) [-]	0 / 0
167.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	282.04	- (-) [9/2008]	- (-) [-]	0 / 0
168.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-)	0.00 (-)	112.00	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[244.74]			[9/2008]	[-]	
169.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.93]	85.31 (-)	2.05	12/2007 (-) [9/2008]	9 (-) [-]	0 / 0
170.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
171.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	831.04	3/2003 (-) [12/2008]	69 (-) [-]	0 / 0
172.	LANJHIGARH ROAD- JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
173.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	21.16	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
174.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
175.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	261.69	3/1996 (-) [2/2009]	155 (-) [11]	0 / 0
176.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	120.64	- (-) [3/2009]	- (-) [-]	0 / 0
177.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	2.96	- (-) [3/2009]	- (-) [-]	0 / 0
178.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	7.51	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
179.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	163.75	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
180.	JAYANAGAR-DARBHANGA- NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	165.53	- (-) [3/2009]	- (-) [-]	0 / 0
181.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
182.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
183.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
184.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [426.00]	232.22 (-)	211.62	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
185.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	17.42	- (-) [6/2009]	- (-) [-]	0 / 0
186.	UDHAMPUR-SRINAGAR- BARAMULLA	3/1995 (-)	2500.00 (-)	6500.00 (-)	3831.66	3/2001 (-)	103 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[9000.00]			[10/2009]	[-]	
187.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.48	- (-) [10/2009]	- (-) [-]	0 / 0
188.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	221.85	- (-) [12/2009]	- (-) [-]	0 / 0
189.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	193.10	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
190.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	109.20	- (-) [12/2009]	- (-) [-]	0 / 0
191.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	886.61	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
192.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	313.58	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
193.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	5.87	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
194.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	92.27	- (-) [12/2012]	- (-) [-]	0 / 0
195.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
196.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
197.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.19	- (-) [-]	- (-) [-]	0 / 0
198.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	524.43	- (-) [-]	- (-) [-]	0 / 0
199.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	15.20	- (-) [-]	- (-) [-]	0 / 0
200.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	336.38	3/2004 (-) [-]	- (-) [-]	0 / 0
201.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	192.04	12/1999 (-) [-]	- (-) [-]	0 / 0
202.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	32.28	- (-) [-]	- (-) [-]	0 / 0
203.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [504.22]	178.75 (-)	394.84	3/2004 (6/2000) [-]	- (-) [-]	0 / 0
204.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-)	0.00 (-)	128.97	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[371.36]			[-]	[-]	
205.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	463.06	3/1992 (-) [-]	- (-) [-]	0 / 0
206.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	462.90	- (3/2000) [-]	- (-) [-]	0 / 0
207.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [298.23]	99.55 (-)	198.50	- (-) [-]	- (-) [-]	0 / 0
208.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
209.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	71.32	2/2010 (-) [-]	- (-) [-]	0 / 0
210.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	220.88	- (-) [-]	- (-) [-]	0 / 0
211.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
212.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	114.59	- (-) [-]	- (-) [-]	0 / 0
213.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
214.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	34.82	- (-) [-]	- (-) [-]	0 / 0
215.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	456.08	- (-) [-]	- (-) [-]	0 / 0
216.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	680.42	3/2002 (-) [-]	- (-) [-]	0 / 0
217.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
218.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
219.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	187.51	- (-) [-]	- (-) [-]	0 / 0
220.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	53.96	- (-) [-]	- (-) [-]	0 / 0
221.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.06	- (-) [-]	- (-) [-]	0 / 0
222.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13)	-1.08 (-1.08)	67.38	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[726.05]			[-]	[-]	
223.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
224.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [192.00]	149.73 (-)	143.00	3/2007 (-) [-]	- (-) [-]	0 / 0
225.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	203.01	- (-) [-]	- (-) [-]	0 / 0
226.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	301.35	- (-) [-]	- (-) [-]	0 / 0
227.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.40	- (-) [-]	- (-) [-]	0 / 0
228.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
229.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	39.26	- (-) [-]	- (-) [-]	0 / 0
230.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	17.54	- (-) [-]	- (-) [-]	0 / 0
231.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	159.08	3/2005 (-) [-]	- (-) [-]	0 / 0
232.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [266.10]	97.76 (-)	56.20	4/2003 (-) [-]	- (-) [-]	0 / 0
233.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
234.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.57	- (-) [-]	- (-) [-]	0 / 0
235.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	172.07	6/1999 (-) [-]	- (-) [-]	0 / 0
236.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	32.50	- (-) [-]	- (-) [-]	0 / 0
237.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	54.12	12/2008 (-) [-]	- (-) [-]	0 / 0
238.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	39.25	2/2009 (-) [-]	- (-) [-]	0 / 0
239.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.07	- (-) [-]	- (-) [-]	0 / 0
240.	MUNDERWA-BABHNAN	4/2006	102.10	0.00	17.96	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [102.10]	(-)		(-) [-]	(-) [-]	
241.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.20	- (-) [-]	- (-) [-]	0 / 0
242.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
243.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
244.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
245.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	72.40	- (-) [-]	- (-) [-]	0 / 0
246.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	31.93	- (-) [-]	- (-) [-]	0 / 0
247.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.38	- (-) [-]	- (-) [-]	0 / 0
248.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	171.54	5/2008 (-) [-]	- (-) [-]	0 / 0
249.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	333.12	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
250.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	218.83	- (-) [-]	- (-) [-]	0 / 0
251.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	340.44	7/2005 (-) [-]	- (-) [-]	0 / 0
252.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	249.81	7/2006 (-) [-]	- (-) [-]	0 / 0
253.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
254.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	100.47	3/2003 (-) [-]	- (-) [-]	0 / 0
255.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	76.24	12/2009 (-) [-]	- (-) [-]	0 / 0
256.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	188.97	3/1996 (-) [-]	- (-) [-]	0 / 0
257.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
258.	GODHRA-INDORE-DEWAS-	4/1989	297.15	827.78	56.07	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAKSI(WR),NL	(-)	(-) [1124.93]	(-)		(12/1996) [-]	(-) [-]	
259.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [451.52]	133.52 (106.89)	483.00	- (-) [-]	- (-) [-]	0 / 0
260.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	8.48	- (-) [-]	- (-) [-]	0 / 0
261.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	106.03	- (-) [-]	- (-) [-]	0 / 0
262.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	171.23	- (-) [-]	- (-) [-]	0 / 0
263.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	221.34	- (-) [-]	- (-) [-]	0 / 0
264.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	68.20	- (-) [-]	- (-) [-]	0 / 0
265.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	109.88	- (-) [-]	- (-) [-]	0 / 0
266.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	47.70	- (-) [-]	- (-) [-]	0 / 0
267.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	68.77	- (-) [-]	- (-) [-]	0 / 0
268.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	89.39	3/2002 (-) [-]	- (-) [-]	0 / 0
269.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	33.96	- (-) [-]	- (-) [-]	0 / 0
270.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
271.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.97	3/2007 (-) [-]	- (-) [-]	0 / 0
272.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	45.83	- (-) [-]	- (-) [-]	0 / 0
273.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	157.98	- (-) [-]	- (-) [-]	0 / 0
274.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	65.40	3/1998 (-) [-]	- (-) [-]	0 / 0
275.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
276.	TALCHER-BIMALAGARH	4/2005	726.96	82.62	0.41	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [809.58]	(-)		(-) [-]	(-) [-]	
277.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.63	- (-) [-]	- (-) [-]	0 / 0
Total :			38165.17 (-) [63997.83]	25832.66 (-)	25746.83			0 / 0
ROAD TRANSPORT & HIGHWAYS								
278.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	322.03	2/2004 (-) [5/2007]	39 (-) [-]	0 / 0
279.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	316.47	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
280.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
281.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
282.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	154.54	2/2004 (-) [6/2007]	40 (-) [-]	0 / 0
283.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	132.71	1/2004 (-) [6/2007]	41 (-) [-]	0 / 0
284.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.80	5/2004 (-) [6/2007]	37 (-) [-]	0 / 0
285.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	533.86	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
286.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	183.80	3/2004 (-) [6/2007]	39 (-) [-]	0 / 0
287.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	301.66	7/2004 (-) [7/2007]	36 (-) [-]	0 / 0
288.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	209.43	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
289.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	313.02	3/2005 (-) [7/2007]	28 (-) [2]	0 / 0
290.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	497.08	3/2005 (-) [7/2007]	28 (-) [2]	0 / 0
291.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	383.74	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
292.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	261.65	12/2003 (-) [7/2007]	43 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
293.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	46.68	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
294.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	233.88	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
295.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	491.60	7/2005 (-) [9/2007]	26 (-) [-]	0 / 0
296.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.50	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
297.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	576.80	3/2005 (-) [10/2007]	31 (-) [-]	0 / 0
298.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	267.10	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
299.	BHILADI TO PORBANDAR (PACK...I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [276.07]	20.11 (-)	206.10	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
300.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	254.20	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
301.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	302.16	3/2005 (-) [11/2007]	32 (-) [-]	0 / 0
302.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	186.88	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
303.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.53	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
304.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	101.30	12/2004 (-) [12/2007]	36 (-) [-]	0 / 0
305.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	144.43	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
306.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	141.20	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
307.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
308.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	112.50	5/2007 (-) [12/2007]	7 (-) [7]	0 / 0
309.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	246.70	6/2004 (-) [12/2007]	42 (-) [-]	0 / 0
310.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
311.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	343.99	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
312.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	363.49	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
313.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	282.50	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
314.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
315.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	402.20	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
316.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	70.60	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
317.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	123.70	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
318.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	205.50	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
319.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	76.15	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
320.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	117.10	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
321.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	34.78	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
322.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	48.13	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
323.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	293.16	7/2004 (-) [3/2008]	44 (-) [-]	0 / 0
324.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	143.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
325.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	31.97	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
326.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	342.30	4/2007 (-) [3/2008]	11 (-) [11]	0 / 0
327.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	55.61	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
328.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	82.69	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
329.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	75.81	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
330.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	12.23	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
331.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	20.41	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
332.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	140.00	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
333.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	18.88	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	16.32	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
335.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	116.10	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	11.31	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
337.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	155.20	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	102.90	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
339.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	99.99	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
340.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	39.43	9/2007 (-) [4/2008]	7 (-) [-]	0 / 0
341.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	58.57	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
342.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	95.91	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
343.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	20.40	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
344.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	204.80	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
345.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	37.65	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
346.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	49.56	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
347.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	9.25	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
348.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	93.16	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
349.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	29.14	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
350.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.93	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
351.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	194.50	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
352.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	64.42	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
353.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	11.75	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
354.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	226.20	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
355.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	72.38	8/2004 (-) [6/2008]	46 (-) [-]	0 / 0
357.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	17.16	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	27.52	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
359.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	23.95	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
360.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	23.71	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
362.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	131.50	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
363.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	65.72	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
364.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	85.40	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
366.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	116.10	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
367.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
368.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
369.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	40.17	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
370.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	63.08	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
371.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	31.63	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
372.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	128.60	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
373.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	22.80	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
374.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	66.43	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
375.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	70.03	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
376.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	53.88	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
377.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.67	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
378.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	49.22	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
379.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	57.12	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
380.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	20.95	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
381.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	157.30	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0
382.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	63.37	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
383.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	63.84	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	69.69	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	41.64	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	63.60	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	25.46	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
389.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	77.26	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
390.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
391.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
392.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	8.52	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
393.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
394.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	159.00	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
395.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	9.78	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
396.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
397.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	44.08	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
398.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	11.78	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
399.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	84.23	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
400.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	81.32	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
401.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	19.61	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
402.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	58.92	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
403.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
404.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
405.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
406.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	10.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
407.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	28.03	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
408.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
409.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	67.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
410.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	115.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
411.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	85.27	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
412.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	26.90	7/2005 (-) [12/2008]	41 (-) [-]	0 / 0
413.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	28.33	6/2005 (-) [12/2008]	42 (-) [6]	0 / 0
414.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	82.70	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
415.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	59.48	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
416.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [12/2008]	28 (-) [-]	0 / 0
417.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	27.16	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
418.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	192.70	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
419.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	21.59	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
420.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	34.98	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
421.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	58.39	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
422.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	61.26	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
423.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	49.02	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
424.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	192.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	1.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	31.42	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
427.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	42.95	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
428.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	79.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
429.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	120.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
430.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	32.63	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
431.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	210.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
432.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	100.80	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
433.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	356.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
434.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
435.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	13.68	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
436.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	180.40	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
437.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	83.32	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
438.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.01	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
439.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	193.90	3/2009 (-) [4/2009]	1 (-) [-]	0 / 0
440.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	53.78	5/2009 (-) [5/2009]	0 (-) [-]	0 / 0
441.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	160.60	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
442.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	20.46	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
443.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	41.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
444.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
445.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	14.92	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
446.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	18.69	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
447.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
448.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	354.06	3/2005 (-) [7/2009]	52 (-) [-]	0 / 0
449.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	16.13	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
450.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	11.96	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
451.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	14.53	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
452.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	12.30	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
453.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	4.61	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
454.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	3.63	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
455.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	80.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
456.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	93.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
457.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	38.07	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
458.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	10.74	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
459.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	12.12	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
460.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			52377.74 (-) [53383.51]	1005.77 (-)	19486.62			0 / 0

SHIPPING & PORTS

461.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	121.12	2/2004 (-) [9/2007]	43 (-) [1]	0 / 0
462.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	3.13	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
463.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	15.19	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
464.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	223.47	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
465.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.50	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
466.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4822.82]	9.88 (-)	718.90			0 / 0

TELECOMMUNICATION

467.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [6/2007]	29 (-) [-]	0 / 0
468.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [6/2007]	12 (-) [-]	0 / 0
469.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	30.00	12/2005 (-) [7/2007]	19 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
470.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	143.58	5/2006 (-) [7/2007]	14 (-) [-]	0 / 0
471.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	227.19	5/2006 (-) [7/2007]	14 (-) [1]	0 / 0
472.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [8/2007]	6 (-) [-]	0 / 0
473.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [10/2007]	28 (-) [4]	0 / 0
474.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [10/2007]	22 (-) [4]	0 / 0
475.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [10/2007]	28 (-) [4]	0 / 0
476.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	316.28	3/2006 (-) [10/2007]	19 (-) [3]	0 / 0
477.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	187.16	6/2005 (-) [10/2007]	28 (-) [4]	0 / 0
478.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	6.83	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
479.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [10/2007]	19 (-) [4]	0 / 0
480.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	66.63	6/2005 (-) [10/2007]	28 (-) [4]	0 / 0
481.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [10/2007]	16 (-) [4]	0 / 0
482.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	259.42	6/2005 (-) [10/2007]	28 (-) [4]	0 / 0
483.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	261.45	6/2005 (-) [10/2007]	28 (-) [4]	0 / 0
484.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [10/2007]	28 (-) [4]	0 / 0
485.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [10/2007]	23 (-) [4]	0 / 0
486.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.04	6/2005 (-) [10/2007]	28 (-) [4]	0 / 0
487.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
488.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	125.69	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
489.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
490.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
491.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
492.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
493.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
494.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
495.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
Total :			10165.91 (-) [9332.48]	-833.43 (-)	3522.74			0 / 0
URBAN DEVELOPMENT								
496.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	951.49	6/2010 (-) [8/2010]	2 (-) [2]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	951.49			0 / 0
WATER RESOURCES								
497.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	33.41	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	33.41			0 / 0
All India :			329089.00 (-) [367962.16]	38873.16 (-)	122918.86			763 / 2393
NIC-MoS&PI(IPMD) [5/2007]								