

Sector-Wise number of on going projects in October, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	200
2.	RAILWAYS	131
3.	POWER	63
4.	PETROLEUM	37
5.	TELECOMMUNICATION	27
6.	COAL	24
7.	STEEL	14
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		514

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
<u>POWER</u>				
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
<u>CIVIL AVIATION</u>				
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
<u>STEEL</u>				
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
<u>POWER</u>				
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
<u>RAILWAYS</u>				
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
<u>TELECOMMUNICATION</u>				
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
	<u>RAILWAYS</u>			
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
	<u>PETROLEUM</u>			
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11
<u>August, 2007</u>				
	<u>STEEL</u>			
24.	BLOOM CASTER(SAIL)	271.41	05/2006	205.40
	<u>RAILWAYS</u>			
25.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	12/1997	843.00
<u>September, 2007</u>				
	<u>STEEL</u>			
26.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	01/2007	137.69
	<u>RAILWAYS</u>			
27.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	180.00	03/1992	463.06
<u>October, 2007</u>				
	<u>POWER</u>			
28.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	266.93	03/2008	389.71
29.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	1771.93	10/2007	2423.60
	<u>RAILWAYS</u>			
30.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	325.47	03/2004	389.08
	<u>TELECOMMUNICATION</u>			
31.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	119.43	08/2004	-NA-
32.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	202.33	01/2005	89.09

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
<u>RAILWAYS</u>				
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07

Summary of projects on Flash Report for the month of October, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	505
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	16
Number of Projects in Current Month :	514

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	218	19	163	31	83	514	42
Latest Approved	218	19	163	31	83	514	42

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	485	332302.72	364496.10	122713.56	33.67	32193.38	9.69
Revised	29	10651.23	12106.50	6804.76	56.21	1455.27	13.66
Total	514	342953.95	376602.60	129518.32	34.39	33648.65	9.81

IV. Milestones (Cumulative due and Achieved)

Total	2417
Achieved upto month	873

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL) {Completed}	10/2004	1771.93	10/2007	2967.85	10/2007	2423.6
2	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.) {Completed}	07/2004	266.93	03/2008	294.25	10/2007	389.71
<u>RAILWAYS</u>							

3	BORIVILI-VIRAR QUADRUPLING,WR (MTP) {Completed}	04/1995	325.47	03/2004	504.22	12/2007	389.08
<u>TELECOMMUNICATION</u>							
4	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT) {Completed}	03/2003	202.33	01/2005	202.33	-NA-	89.09
5	CMTS - PHASE - III (BSNL) (RAJASTHAN) {Completed}	05/2003	119.43	08/2004	119.43	-NA-	0

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007	529.40	03/2012	259.40	03/2012
<u>PETROLEUM</u>						
2	DEVELOPMENT OF B-193 CLUSTER FIELDS	06/2007	3248.78	03/2010	3248.78	03/2010
3	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	01/2007	2853.29	05/2010	2853.29	04/2010
4	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	01/2007	740.02	03/2010	740.02	03/2010
5	DEVELOPMENT OF B-22 CLUSTER FIELDS	01/2007	1552.63	02/2009	1552.63	02/2009
<u>ROAD TRANSPORT & HIGHWAYS</u>						
6	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003	232.45	09/2010	232.45	09/2010
7	TRICHY-KARUR (TAMIL NADU)	03/2005	516.00	07/2010	516.00	07/2010
8	TRICHY-DINDIGUAL (TAMIL NADU)	03/2005	576.00	07/2010	576.00	07/2010
9	PONDICHERY-TINDIVANAM (TAMIL NADU)	03/2005	285.00	07/2010	285.00	07/2010
10	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	03/2005	565.00	07/2010	565.00	07/2010
11	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	03/2005	941.00	01/2011	941.00	01/2011
12	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	03/2005	450.00	07/2008	450.00	07/2008
13	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	03/2005	441.00	07/2010	441.00	07/2010
14	BANGALORE-NEELAMANGALA (KARNATKA)	03/2005	445.00	07/2010	445.00	07/2010
15	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	04/2007	557.00	02/2010	557.00	02/2010
<u>SHIPPING & PORTS</u>						
16	UPGRADATION AND MODERNIZATION OF IRON ORE HANDLING FACILITY	11/2007	185.15	-NA-	185.15	-NA-

**VII. List of projects reporting additional delays
during the month w.r.t. the previous month**

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	3072.00	3072.00	02/2008	10/2008	12/2008	2
2	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	10/2007	03/2008	5
<u>STEEL</u>							
3	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	03/2008	09/2008	6
4	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	132.73	133.92	05/2008	05/2008	07/2008	2
5	REBUILDING OF BLAST FURNACE No. 2	103.93	103.93	09/2007	10/2007	11/2007	1
<u>PETROLEUM</u>							
6	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	140.04	05/2007	09/2007	11/2007	2
7	ADDITIONAL DEVELOPMENT HEERA, PART-II	569.07	569.07	04/2007	09/2007	03/2008	6
<u>POWER</u>							
8	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2198.04	2198.04	02/2007	01/2008	03/2008	2
9	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	665.46	665.46	09/2007	12/2008	06/2009	6
10	URI H.E.P STAGE -II (NHPC)	1729.29	1724.79	11/2009	03/2010	08/2010	5
11	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	768.92	768.92	03/2007	06/2009	12/2009	6
12	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	1061.38	1061.38	09/2009	05/2010	08/2010	3
13	TEHRI PUMPED STORAGE PLANT, 4x250 MW	1657.00	1657.60	07/2010	06/2011	12/2011	6
14	SIPAT STPP STAGE-II, 2x500 MW	4039.67	4039.67	12/2007	12/2007	01/2008	1
15	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	5868.37	05/2007	12/2007	02/2008	2
16	BARH STPP, 3x660 MW	8692.97	8692.97	11/2010	11/2010	02/2011	3
17	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	464.02	10/2007	12/2007	03/2008	3
18	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	464.91	464.91	09/2008	09/2008	10/2008	1
19	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	281.38	07/2006	11/2007	12/2007	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	24	16775.65	16775.65	17558.26
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	14	11863.57	11863.57	11933.75
6	PETROLEUM	37	56093.28	56093.28	62523.27
7	POWER	63	105747.43	105747.43	107466.60
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	131	36802.05	39739.44	63951.45
10	ROAD TRANSPORT & HIGHWAYS	200	59889.57	59889.57	60875.23
11	SHIPPING & PORTS	7	4998.09	4998.09	5106.49
12	TELECOMMUNICATION	27	9844.15	9844.15	9010.72
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		514	339665.14	342953.95	376602.60

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	281.87	6/2006 (-) [3/2008]	21 (-) [5]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2103.00	10/2009 (-) [3/2008]	-19 (-) [-]	66 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9777.00	12/2008 (-) [12/2008]	0 (-) [-]	48 / 119
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1940.00	2/2008 (-) [12/2008]	10 (-) [2]	52 / 75
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	708.45	9/2010 (-) [9/2010]	0 (-) [-]	9 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	14810.32			210 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	26.69	12/2008 (-) [12/2008]	0 (-) [-]	10 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	20.71	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	47.40			18 / 52
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.02	3/1994 (3/2000) [9/2007]	162 (90) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	71.99	3/2008 (-) [3/2008]	0 (-) [-]	3 / 4
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	522.92	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	120.29	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
13.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	729.32	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
14.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-)	134.65 (-)	1033.68	6/2009 (-)	0 (-)	12 / 23

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[2295.93]			[6/2009]	[-]	
15.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	69.26	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
16.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.18]	0.00 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
17.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
18.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	487.30	3/2010 (-) [3/2010]	0 (-) [-]	2 / 12
19.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	473.53	3/2010 (-) [3/2010]	0 (-) [-]	0 / 11
20.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
21.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	85.20	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
22.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	439.51	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
23.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	25.33	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 4
24.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	11.14	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
25.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
26.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	17.62	3/2012 (-) [3/2012]	0 (-) [-]	0 / 5
27.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	2.61	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
28.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	9.64	3/2013 (-) [3/2013]	0 (-) [-]	0 / 7
29.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	8.08	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
30.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.73	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
31.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
Total :			16775.65 (-)	782.61 (-)	4324.65			52 / 179

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[17558.26]					
<u>MINES</u>								
32.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	1150.37	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	1150.37			25 / 111
<u>STEEL</u>								
33.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	74.07	9/2007 (-) [11/2007]	2 (-) [1]	3 / 3
34.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	269.30	12/2006 (-) [12/2007]	12 (-) [-]	0 / 21
35.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	302.44	9/2007 (-) [3/2008]	6 (-) [-]	6 / 6
36.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	90.88	1/2007 (-) [3/2008]	14 (-) [-]	4 / 8
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	24.81	5/2008 (-) [7/2008]	2 (-) [2]	0 / 2
38.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	16.35	3/2008 (-) [9/2008]	6 (-) [6]	1 / 3
39.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	11.18	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
40.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	0.01	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
41.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	0.08	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
42.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
43.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	2.34	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
44.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	7.78	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
45.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	20.17	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
46.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [2/2010]	4 (-) [-]	0 / 126
Total :			11863.57 (-) [11933.75]	70.18 (-)	1327.41			16 / 189

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
PETROLEUM								
47.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	132.47	5/2007 (-) [11/2007]	6 (-) [2]	0 / 0
48.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	978.95	7/2005 (-) [12/2007]	29 (-) [-]	9 / 10
49.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	734.67	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
50.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	540.62	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
51.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1170.00]	-8.00 (-)	1056.90	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
52.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	61.25	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
53.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1188.56	4/2005 (-) [2/2008]	34 (-) [-]	64 / 72
54.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1817.08	5/2006 (-) [3/2008]	22 (-) [-]	12 / 45
55.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1761.70	1/2008 (-) [3/2008]	2 (-) [-]	0 / 0
56.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	305.57	4/2007 (-) [3/2008]	11 (-) [6]	0 / 0
57.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	708.93	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
58.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	471.14	7/2007 (-) [4/2008]	9 (-) [-]	6 / 13
59.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	854.50	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
60.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	184.14	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
61.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	60.50	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
62.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
63.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	148.24	12/2006 (-) [10/2008]	22 (-) [-]	0 / 0
64.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-)	-1395.16 (-)	169.54	12/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1800.00]			[12/2008]	[-]	
65.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	19.13	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
66.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	115.09	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
67.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	1.52	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
68.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	-	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
69.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
70.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	11.30	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
71.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	1.12	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
72.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
73.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	186.13	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
74.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	2144.16	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
75.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	379.32	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
76.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	182.25	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
77.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
78.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [3248.78]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
79.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	323.50	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
80.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [4/2010]	-1 (-) [-]	0 / 0
81.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	124.98	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
82.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-)	444.81 (-)	458.67	3/2007 (-)	48 (-)	6 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[834.90]			[3/2011]	[-]	
83.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1756.93]	133.09 (-)	1336.18	8/2007 (-) [-]	- (-) [-]	9 / 10
Total :			56093.28 (-) [62523.27]	6429.99 (-)	16611.06			115 / 234

POWER

84.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	396.70	6/2006 (-) [8/2007]	14 (-) [-]	29 / 37
85.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	577.31	7/2007 (-) [11/2007]	4 (-) [1]	9 / 11
86.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	191.40	5/2008 (-) [12/2007]	-5 (-) [1]	11 / 23
87.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	271.88	7/2006 (-) [12/2007]	17 (-) [1]	7 / 13
88.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	73.77	4/2008 (-) [12/2007]	-4 (-) [2]	5 / 5
89.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	2018.69	2/2007 (-) [12/2007]	10 (-) [-]	19 / 23
90.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	446.76	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
91.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	91.97	12/2007 (-) [12/2007]	0 (-) [-]	13 / 20
92.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	376.53	12/2007 (-) [12/2007]	0 (-) [-]	10 / 20
93.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	611.53	8/2007 (-) [12/2007]	4 (-) [-]	4 / 13
94.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	165.45	11/2007 (-) [1/2008]	2 (-) [2]	11 / 19
95.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2693.55	12/2007 (-) [1/2008]	1 (-) [1]	34 / 40
96.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3819.36	5/2007 (-) [2/2008]	9 (-) [2]	49 / 57
97.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	400.23	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
98.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	190.57	3/2008 (-) [3/2008]	0 (-) [-]	5 / 14
99.	TEESTA HYDRO ELECTRIC	2/2000	2198.04	0.00	2369.45	2/2007	13	26 / 41

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT STAGE-V 3x170 MW	(-)	(-) [2198.04]	(-)		(-) [3/2008]	(-) [2]	
100.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	403.80	10/2007 (-) [3/2008]	5 (-) [3]	9 / 18
101.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [831.47]	17.80 (-)	197.07	6/2008 (-) [6/2008]	0 (-) [-]	2 / 22
102.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	39.24	9/2008 (-) [10/2008]	1 (-) [1]	9 / 22
103.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	809.19	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
104.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	94.38	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
105.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	63.12	4/2009 (-) [4/2009]	0 (-) [-]	1 / 19
106.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1796.54	4/2009 (-) [4/2009]	0 (-) [-]	19 / 41
107.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	14.69	5/2009 (-) [5/2009]	0 (-) [-]	2 / 20
108.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	155.78	6/2009 (-) [6/2009]	0 (-) [-]	3 / 19
109.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	541.72	9/2007 (-) [6/2009]	21 (-) [6]	10 / 36
110.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
111.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
112.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	2 / 21
113.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [291.21]	11.91 (-)	110.60	7/2009 (-) [7/2009]	0 (-) [-]	5 / 18
114.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	969.21	9/2009 (-) [9/2009]	0 (-) [-]	9 / 30
115.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	80.67	6/2008 (-) [9/2009]	15 (-) [3]	5 / 20
116.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [150.26]	0.00 (-)	37.66	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
117.	EASTERN REGION	10/2004	975.96	0.00	33.17	10/2009	0	2 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STRENGTHENING SCHEME-I (1142 CKM)	(-)	(-) [975.96]	(-)		(-) [10/2009]	(-) [-]	
118.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4163.17	12/2009 (-) [12/2009]	0 (-) [-]	33 / 56
119.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	524.81	3/2007 (-) [12/2009]	33 (-) [6]	2 / 25
120.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
121.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.14	1/2010 (-) [1/2010]	0 (-) [-]	0 / 22
122.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	461.26	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
123.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	234.61	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
124.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	601.10	4/2005 (-) [6/2010]	62 (-) [-]	0 / 0
125.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	49.94	7/2010 (-) [7/2010]	0 (-) [-]	1 / 20
126.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	174.00	9/2009 (-) [8/2010]	11 (-) [3]	0 / 0
127.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	253.96	8/2010 (-) [8/2010]	0 (-) [-]	11 / 26
128.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	312.26	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
129.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	110.63	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
130.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	238.42	11/2009 (-) [8/2010]	9 (-) [5]	0 / 0
131.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.89	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
132.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	531.39	10/2010 (-) [10/2010]	0 (-) [-]	8 / 40
133.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	313.01	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
134.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1953.78	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
135.	BARH STPP, 3x660 MW	12/2003	8692.97	0.00	1777.33	11/2010	3	14 / 51

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [8692.97]	(-)		(-) [2/2011]	(-) [3]	
136.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	91.75	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
137.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	606.26	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
138.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [5/2011]	- (-) [-]	0 / 0
139.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	182.40	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
140.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	203.16	7/2010 (-) [12/2011]	17 (-) [6]	0 / 0
141.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1714.40	9/2010 (-) [1/2012]	16 (-) [-]	2 / 11
142.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	149.53	1/2012 (-) [1/2012]	0 (-) [-]	2 / 10
143.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	147.21	3/2013 (-) [3/2013]	0 (-) [-]	4 / 31
144.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	-	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
145.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [-]	- (-) [-]	0 / 0
146.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			105747.43 (-) [107466.60]	1719.17 (-)	34902.56			430 / 1255
HEALTH & FW								
147.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	333.22	3/1999 (3/2005) [11/2007]	104 (32) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	333.22			7 / 16
RAILWAYS								
148.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	170.93	- (-) [9/2007]	- (-) [-]	0 / 0
149.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [212.30]	170.03 (-)	150.41	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
150.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT.	4/1992 (-)	130.00 (-)	80.81 (-)	205.23	3/2007 (-)	6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AS PART OF GC (SCR)		[210.81]			[9/2007]	[-]	
151.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	161.87	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
152.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	213.49	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
153.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	173.73	12/1999 (-) [12/2007]	96 (-) [2]	0 / 0
154.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	384.02	3/2000 (-) [12/2007]	93 (-) [-]	0 / 0
155.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	135.86	- (-) [12/2007]	- (-) [-]	0 / 0
156.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
157.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	137.63	- (-) [1/2008]	- (-) [-]	0 / 0
158.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	249.88	- (-) [2/2008]	- (-) [-]	0 / 0
159.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [413.82]	185.82 (-)	344.40	- (-) [2/2008]	- (-) [-]	0 / 0
160.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [2/2008]	- (-) [-]	0 / 0
161.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	378.91	3/2001 (-) [2/2008]	83 (-) [-]	0 / 0
162.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	49.99	- (-) [2/2008]	- (-) [-]	0 / 0
163.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
164.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	98.33	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
165.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	792.23	4/2008 (-) [3/2008]	-1 (-) [-]	0 / 0
166.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	99.02	- (-) [3/2008]	- (-) [-]	0 / 0
167.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	469.29	- (-) [3/2008]	- (-) [-]	0 / 0
168.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79)	-97.21 (0.00)	377.68	3/1995 (-)	156 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[422.79]			[3/2008]	[-]	
169.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	109.87	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
170.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	125.29	- (-) [3/2008]	- (-) [-]	0 / 0
171.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	139.92	- (-) [3/2008]	- (-) [-]	0 / 0
172.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [750.00]	175.00 (-)	725.91	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
173.	GUNTUR-GUNTAKAL- KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [539.72]	81.27 (-)	501.60	- (-) [3/2008]	- (-) [1]	0 / 0
174.	JALANDHAR-PATHANKOT- JAMMU TAWI	3/2002 (-)	409.00 (408.76) [630.00]	221.00 (221.24)	525.28	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
175.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	603.10	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
176.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	32.02	- (-) [6/2008]	- (-) [-]	0 / 0
177.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [250.38]	125.38 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
178.	AJMER-PHULERA-RINGUS- REWARI	4/2005 (-)	352.00 (-) [716.64]	364.64 (-)	341.17	3/2008 (-) [8/2008]	5 (-) [-]	0 / 0
179.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	111.55	- (-) [9/2008]	- (-) [-]	0 / 0
180.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	143.57	- (-) [9/2008]	- (-) [-]	0 / 0
181.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	291.25	- (-) [9/2008]	- (-) [-]	0 / 0
182.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [224.01]	68.27 (59.65)	51.16	2/2009 (-) [10/2008]	-4 (-) [-]	0 / 0
183.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	84.50	- (-) [10/2008]	- (-) [-]	0 / 0
184.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	66.53	- (-) [11/2008]	- (-) [-]	0 / 0
185.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	37.01	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
186.	LANJHIGARH ROAD- JUNAGARH	4/1993 (-)	100.00 (119.29)	19.29 (0.00)	26.45	3/2002 (-)	81 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[119.29]			[12/2008]	[-]	
187.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	41.87	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
188.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	843.59	3/2003 (-) [12/2008]	69 (-) [-]	0 / 0
189.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	188.55	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
190.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.74]	169.01 (-)	64.58	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
191.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	288.29	3/1996 (-) [2/2009]	155 (-) [-]	0 / 0
192.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	82.94	- (-) [3/2009]	- (-) [-]	0 / 0
193.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	4.01	- (-) [3/2009]	- (-) [-]	0 / 0
194.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	54.00	4/2003 (-) [3/2009]	71 (-) [-]	0 / 0
195.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	2.70	12/2007 (-) [3/2009]	15 (-) [-]	0 / 0
196.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	168.56	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
197.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	192.26	- (-) [3/2009]	- (-) [-]	0 / 0
198.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	198.99	- (-) [3/2009]	- (-) [-]	0 / 0
199.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [426.00]	232.22 (-)	201.25	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
200.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	65.72	- (-) [5/2009]	- (-) [-]	0 / 0
201.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.45	- (-) [6/2009]	- (-) [-]	0 / 0
202.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [499.40]	197.76 (-)	91.06	- (-) [9/2009]	- (-) [-]	0 / 0
203.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [607.00]	469.00 (-)	94.60	- (-) [12/2009]	- (-) [-]	0 / 0
204.	Conversion of 1500 V DC Traction System to 25 KV AC	7/1996 (8/1998)	273.67 (654.51)	375.09 (-5.75)	240.07	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Traction		[648.76]			[12/2009]	[-]	
205.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	135.97	- (-) [12/2009]	- (-) [-]	0 / 0
206.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	198.12	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
207.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.11	2/2015 (-) [1/2010]	-61 (-) [-]	0 / 0
208.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	974.20	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
209.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	326.20	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
210.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	11.85	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
211.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4026.52	3/2001 (-) [12/2011]	129 (-) [-]	0 / 0
212.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
213.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
214.	TANUR (KUTTIIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.13	- (-) [-]	- (-) [-]	0 / 0
215.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
216.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	263.29	- (-) [-]	- (-) [-]	0 / 0
217.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	220.88	- (-) [-]	- (-) [-]	0 / 0
218.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
219.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	138.23	- (-) [-]	- (-) [-]	0 / 0
220.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
221.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	37.11	- (-) [-]	- (-) [-]	0 / 0
222.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98)	266.72 (62.74)	510.14	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[661.72]			[-]	[-]	
223.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	730.07	3/2002 (-) [-]	- (-) [-]	0 / 0
224.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	89.63	3/2002 (-) [-]	- (-) [-]	0 / 0
225.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	181.36	3/2005 (-) [-]	- (-) [-]	0 / 0
226.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	173.61	6/1999 (-) [-]	- (-) [-]	0 / 0
227.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
228.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
229.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	76.29	- (-) [-]	- (-) [-]	0 / 0
230.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	250.47	- (-) [-]	- (-) [-]	0 / 0
231.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	353.22	- (-) [-]	- (-) [-]	0 / 0
232.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
233.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	73.72	2/2010 (-) [-]	- (-) [-]	0 / 0
234.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	55.50	- (-) [-]	- (-) [-]	0 / 0
235.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	19.33	- (-) [-]	- (-) [-]	0 / 0
236.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
237.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	203.79	5/2008 (-) [-]	- (-) [-]	0 / 0
238.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
239.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	57.72	12/2008 (-) [-]	- (-) [-]	0 / 0
240.	KODERMA-RANCHI VIA	3/1999	491.19	541.81	346.89	7/2005	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HAZARIBAGH AND BARKAKHANA	(-)	(-) [1033.00]	(-)		(-) [-]	(-) [-]	
241.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	295.89	7/2006 (-) [-]	- (-) [-]	0 / 0
242.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
243.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	101.71	3/2003 (-) [-]	- (-) [-]	0 / 0
244.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	85.23	12/2009 (-) [-]	- (-) [-]	0 / 0
245.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
246.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	83.50	3/2007 (-) [-]	- (-) [-]	0 / 0
247.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	45.83	- (-) [-]	- (-) [-]	0 / 0
248.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	13.75	- (-) [-]	- (-) [-]	0 / 0
249.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.47	- (-) [-]	- (-) [-]	0 / 0
250.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	177.32	- (-) [-]	- (-) [-]	0 / 0
251.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	276.34	- (-) [-]	- (-) [-]	0 / 0
252.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	91.78	- (-) [-]	- (-) [-]	0 / 0
253.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	333.12	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
254.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.25	- (-) [-]	- (-) [-]	0 / 0
255.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
256.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
257.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
258.	NIMACH-RATLAM(GC),WR	4/1993	65.00	106.73	195.60	3/1996	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [171.73]	(-)		(-) [-]	(-) [-]	
259.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.10	- (-) [-]	- (-) [-]	0 / 0
260.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
261.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
262.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
263.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	236.05	- (-) [-]	- (-) [-]	0 / 0
264.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
265.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
266.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	53.96	- (-) [-]	- (-) [-]	0 / 0
267.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	72.37	3/1998 (-) [-]	- (-) [-]	0 / 0
268.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
269.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
270.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	390.20	3/1994 (-) [-]	- (-) [-]	0 / 0
271.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
272.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	527.84	- (-) [-]	- (-) [-]	0 / 0
273.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
274.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	339.41	3/2004 (-) [-]	- (-) [-]	0 / 0
275.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.40	- (-) [-]	- (-) [-]	0 / 0
276.	TITLAGARH-LANJIGARH	4/1997	66.61	68.13	113.98	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(DL) ECoR	(-)	(-) [134.74]	(-)		(-) [-]	(-) [-]	
277.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
278.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
Total :			36802.05 (-) [63951.45]	27149.40 (-)	26236.23			0 / 0
ROAD TRANSPORT & HIGHWAYS								
279.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	303.70	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
280.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.40	3/2004 (-) [11/2007]	44 (-) [-]	0 / 0
281.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	377.73	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
282.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	324.55	8/2004 (-) [12/2007]	40 (-) [2]	0 / 0
283.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	280.19	12/2003 (-) [12/2007]	48 (-) [1]	0 / 0
284.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	135.07	1/2004 (-) [12/2007]	47 (-) [-]	0 / 0
285.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	142.61	5/2004 (-) [12/2007]	43 (-) [-]	0 / 0
286.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	307.14	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
287.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	219.59	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
288.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
289.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
290.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	658.40	7/2005 (-) [12/2007]	29 (-) [-]	0 / 0
291.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	251.70	6/2004 (-) [12/2007]	42 (-) [-]	0 / 0
292.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
293.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	270.70	3/2005 (-) [1/2008]	34 (-) [1]	0 / 0
294.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	319.70	2/2007 (-) [1/2008]	11 (-) [-]	0 / 0
295.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	393.91	3/2005 (-) [1/2008]	34 (-) [1]	0 / 0
296.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	236.90	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
297.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	137.64	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
298.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	319.10	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0
299.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	160.50	7/2004 (-) [3/2008]	44 (-) [-]	0 / 0
300.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	194.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
301.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	322.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
302.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.53	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
303.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	372.30	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
304.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	605.12	3/2005 (-) [3/2008]	36 (-) [5]	0 / 0
305.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	312.49	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
306.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	405.62	12/2006 (-) [3/2008]	15 (-) [3]	0 / 0
307.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	249.70	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
308.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	108.90	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
309.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	136.50	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
310.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	148.70	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
311.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	29.25	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
312.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	28.68	7/2005 (-) [6/2008]	35 (-) [-]	0 / 0
313.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	104.90	12/2004 (-) [6/2008]	42 (-) [-]	0 / 0
314.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	308.30	7/2004 (-) [6/2008]	47 (-) [-]	0 / 0
315.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	36.48	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
316.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	227.30	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
317.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	95.20	2/2008 (-) [6/2008]	4 (-) [-]	0 / 0
318.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	224.10	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
319.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.50	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
320.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	79.64	5/2008 (-) [6/2008]	1 (-) [-]	0 / 0
321.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	170.80	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
322.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	187.20	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
323.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	393.19	5/2007 (-) [6/2008]	13 (-) [-]	0 / 0
324.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	253.00	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
325.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	471.00	11/2007 (-) [7/2008]	8 (-) [-]	0 / 0
326.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	177.50	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
327.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	412.40	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
328.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	12.57	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
329.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	123.50	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
330.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	120.20	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
331.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	261.40	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0
332.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	77.31	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
333.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	24.22	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
334.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	71.74	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
335.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	95.26	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
336.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	82.98	8/2004 (-) [10/2008]	50 (-) [-]	0 / 0
337.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	16.45	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
338.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	52.36	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
339.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	101.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
340.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	18.37	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
341.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	72.74	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
342.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	35.04	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
343.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	18.81	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
344.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	109.60	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
345.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	108.90	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
346.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	136.60	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
347.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	95.99	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
348.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	19.04	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
349.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	106.10	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
350.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	12.83	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
351.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
352.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
353.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	333.00	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
354.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	122.60	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
355.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	26.95	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
356.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.84	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
357.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	109.90	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
358.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
359.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	59.48	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
360.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	20.98	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
361.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	38.70	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
362.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	34.86	7/2005 (-) [12/2008]	41 (-) [-]	0 / 0
363.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	189.00	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
364.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	128.60	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	203.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
366.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	93.44	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
367.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	17.41	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
368.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	13.77	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
369.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	32.43	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
370.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	68.19	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
371.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	19.67	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
372.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	21.78	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
373.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	41.47	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
374.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	90.88	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
375.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	46.68	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
376.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	192.10	2/2004 (-) [12/2008]	58 (-) [-]	0 / 0
377.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	144.93	4/2004 (-) [12/2008]	56 (-) [-]	0 / 0
378.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	47.26	8/2005 (-) [12/2008]	40 (-) [-]	0 / 0
379.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	111.40	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
380.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	266.40	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
381.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	57.98	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
382.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	119.40	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
383.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	168.30	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
384.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	41.10	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
385.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	107.10	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
386.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	84.61	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
387.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	62.15	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
388.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	58.84	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
389.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	79.47	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
390.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	26.68	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
391.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	138.50	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
392.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	287.60	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
393.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	76.78	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
394.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
395.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	107.20	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
396.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	360.50	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
397.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	162.60	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
398.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.67	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
399.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
400.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	37.37	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
401.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
402.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
403.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	47.19	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
404.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	63.08	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
405.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	25.75	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
406.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	34.08	7/2008 (-) [12/2008]	5 (-) [-]	0 / 0
407.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	33.79	6/2005 (-) [12/2008]	42 (-) [-]	0 / 0
408.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	22.31	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
409.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	48.30	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
410.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	38.97	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
411.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	93.56	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
412.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	77.00	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
413.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	228.50	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
414.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	49.02	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
415.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	164.70	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
416.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	128.80	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
417.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
418.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	144.90	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
419.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	48.02	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	54.00	7/2005 (-) [3/2009]	44 (-) [12]	0 / 0
421.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	83.66	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
422.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	75.16	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	170.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	114.70	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
425.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	92.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	322.30	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
427.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	436.80	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
428.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	168.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
429.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	56.95	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
430.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	83.49	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
431.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	49.87	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
432.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.01	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
433.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	292.70	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
434.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
435.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	16.20	7/2005 (-) [4/2009]	45 (-) [-]	0 / 0
436.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	15.79	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
437.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [6/2009]	34 (-) [-]	0 / 0
438.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	87.24	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
439.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	35.24	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
440.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	66.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
441.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	22.34	9/2007 (-) [7/2009]	22 (-) [5]	0 / 0
442.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	19.99	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
443.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	104.20	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
444.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	65.88	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
445.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	25.27	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
446.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	20.04	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
447.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	21.99	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
448.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	23.44	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
449.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	43.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
450.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	8.14	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
451.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	10.64	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
452.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	35.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
453.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	168.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
454.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	34.29	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
455.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	5.72	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
456.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	92.08	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
457.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	0.13	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
458.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	0.32	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
459.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	134.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
460.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	80.25	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
461.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	108.80	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
462.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	33.74	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
463.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
464.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	81.78	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
465.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	12.84	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
466.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	8.71	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
467.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	6.24	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
468.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
469.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
470.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	1.49	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
471.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	1.84	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
472.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
473.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
474.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
475.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	-	9/2007 (-) [9/2010]	36 (-) [36]	0 / 0
476.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	-	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
477.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
478.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			59889.57 (-) [60875.23]	985.66 (-)	23673.06			0 / 0

SHIPPING & PORTS

479.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	129.62	2/2004 (-) [9/2007]	43 (-) [-]	0 / 0
480.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	5.05	6/2007 (-) [8/2008]	14 (-) [-]	0 / 0
481.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	17.22	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
482.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	253.23	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
483.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
484.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.78	10/2008 (-) [1/2010]	15 (-) [-]	0 / 0
485.	UPGRADATION AND MODERNIZATION OF IRON ORE HANDLING FACILITY	11/2007 (-)	185.15 (-) [185.15]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			4998.09 (-) [5106.49]	108.40 (-)	761.39			0 / 0

TELECOMMUNICATION

486.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [10/2007]	19 (-) [-]	0 / 0
487.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	348.58	3/2006 (-) [10/2007]	19 (-) [-]	0 / 0
488.	GSM BASED NETWORK	8/2004	647.69	-297.69	188.45	6/2005	28	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXPANSION Ph-IV (BSNL)(A.P)	(-)	(-) [350.00]	(-)		(-) [10/2007]	(-) [-]	
489.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
490.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [10/2007]	22 (-) [-]	0 / 0
491.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	66.63	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
492.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	259.70	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
493.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	262.04	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
494.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
495.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	63.49	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
496.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [10/2007]	16 (-) [-]	0 / 0
497.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [10/2007]	23 (-) [-]	0 / 0
498.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.09	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
499.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
500.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
501.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [12/2007]	18 (-) [-]	0 / 0
502.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	126.37	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
503.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	157.56	5/2006 (-) [-]	- (-) [-]	0 / 0
504.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	227.19	5/2006 (-) [-]	- (-) [-]	0 / 0
505.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
506.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
507.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
508.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
509.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [-]	- (-) [-]	0 / 0
510.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	30.00	12/2005 (-) [-]	- (-) [-]	0 / 0
511.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
512.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
Total :			9844.15 (-) [9010.72]	-833.43 (-)	3539.48			0 / 0
URBAN DEVELOPMENT								
513.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	1767.11	6/2010 (-) [9/2010]	3 (-) [1]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	1767.11			0 / 0
WATER RESOURCES								
514.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	34.06	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	34.06			0 / 0
All India :			339665.14 (-) [376602.59]	36937.45 (-)	129518.32			873 / 2417
NIC-MoS&PI(IPMD) [10/2007]								