

Sector-Wise number of on going projects in September, 2001

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	88
2.	PETROLEUM	30
3.	POWER	29
4.	COAL	12
5.	ROAD TRANSPORT & HIGHWAYS	10
6.	SHIPPING & PORTS	7
7.	ATOMIC ENERGY	3
8.	FERTILISERS	2
9.	MINES	2
10.	HEALTH & FW	2
11.	TELECOMMUNICATION	2
12.	STEEL	1
13.	URBAN DEVELOPMENT	1
Total		189

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57
<u>June, 2001</u>				
	<u>FINANCE</u>			
4.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	03/1992	268.19
	<u>PETROLEUM</u>			
5.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	1229.45	04/2001	1075.59
	<u>POWER</u>			
6.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	04/1996	1343.73
<u>August, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
7.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	133.98	04/1996	256.33
8.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	82.75	09/1998	240.73
9.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	298.50	06/1999	374.00
10.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	88.26	03/2000	125.41
<u>September, 2001</u>				
	<u>FERTILISERS</u>			
11.	NANGAL UREA EXPANSION (NFL)	135.13	05/2001	128.24

	<u>POWER</u>			
12.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	444.67	11/1999	44.60
	<u>RAILWAYS</u>			
13.	JOGIGHOPA-GUWAHATI(NFR)	117.30	06/1994	698.33

Summary of projects on Flash Report for the month of September, 2001

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	190
Number of Projects Completed/Dropped/Frozen in Previous Month :	4
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	6
Number of Projects in Current Month :	189

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	59	11	55	10	54	189	31
Latest Approved	58	10	58	9	54	189	31

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	160	123594.12	127328.11	32830.33	25.78	3733.99	3.02
Revised	29	27164.04	31066.41	17899.48	57.62	3902.37	14.37
Total	189	150758.16	158394.52	50729.81	32.03	7636.36	5.07

IV. Milestones (Cumulative due and Achieved)

Total	1598
Achieved upto month	299

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore								
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure	
			Cost	DOC	Cost	DOC		
FERTILISERS								
1	NANGAL UREA EXPANSION (NFL) {Completed}	05/1999	135.13	05/2001	135.13	05/2001	128.24	
POWER								
2	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC) {Completed}	06/1981	444.67	11/1999	2594.17	-NA-	44.6	
RAILWAYS								

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	11582.00
2	COAL	12	7972.49	8726.25	8614.97
3	FERTILISERS	2	438.03	631.96	1299.40
4	MINES	2	3726.58	3726.58	3726.58
5	STEEL	1	430.50	430.50	450.00
6	PETROLEUM	30	32521.34	32506.19	31632.06
7	POWER	29	34851.86	45654.14	50834.97
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	88	23404.71	24341.71	34068.92
10	ROAD TRANSPORT & HIGHWAYS	10	1482.93	1947.62	3192.57
11	SHIPPING & PORTS	7	2659.37	2659.37	3369.21
12	TELECOMMUNICATION	2	777.00	777.00	777.00
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8155.00
<i>Grand Total</i>		189	134096.79	150758.16	158394.52

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [125.00]	- 13046.00 (-)	-	12/2008 (-) [3/2003]	-69 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [7244.00]	3796.94 (823.00)	1802.00	1/2007 (-) [7/2006]	-6 (-) [-]	4 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			20831.06 (-) [11582.00]	-9249.06 (-)	1802.00			4 / 103
COAL								
4.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	369.18	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 1
5.	GOUTHAMKHANI OC (SCCL)	6/1995 (-)	415.93 (-) [158.24]	-257.69 (-)	118.26	3/2002 (-) [3/2002]	0 (-) [-]	0 / 1
6.	PAREJ OC(CCL)	3/1993 (3/1993)	116.19 (-) [162.88]	46.69 (-)	123.94	3/1998 (-) [3/2002]	48 (-) [-]	0 / 3
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	168.47	3/1994 (3/2000) [3/2002]	96 (24) [-]	0 / 2
8.	TPS-I EXP.(NLC)	2/1996 (-)	1590.58 (-) [1423.47]	-167.11 (-)	826.14	3/2001 (-) [5/2002]	14 (-) [-]	3 / 13
9.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	22.01	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
10.	SATGRAM UG(ECL)	5/1979 (9/1990)	26.37 (148.26) [118.87]	92.50 (-29.39)	112.04	3/1989 (3/1995) [3/2003]	168 (96) [-]	0 / 1
11.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	520.81	3/2003 (-) [3/2003]	0 (-) [11]	14 / 22
12.	EXPANSION OF MINE-I(NLC)	3/1992 (-)	1336.93 (-) [1667.76]	330.83 (-)	1308.75	10/1996 (-) [4/2003]	78 (-) [-]	0 / 8
13.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	36.01	3/2004 (-) [3/2004]	0 (-) [-]	0 / 4
14.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	953.25	3/2004 (-) [3/2004]	0 (-) [-]	2 / 9
15.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39)	412.46 (0.00)	1061.38	3/1998 (3/1998)	72 (72)	0 / 5

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1281.39]			[3/2004]	[-]	
Total :			7972.49 (-) [8614.97]	642.48 (-)	5620.24			19 / 69
<u>FERTILISERS</u>								
16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (-)	350.00 (-) [509.40]	159.40 (-)	154.70	5/2001 (-) [10/2002]	17 (-) [8]	0 / 0
17.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	984.70			0 / 0
<u>MINES</u>								
18.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	6/1996 (-)	1664.60 (-) [1664.60]	0.00 (-)	1168.21	3/2001 (-) [9/2001]	6 (-) [-]	12 / 17
19.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	848.71	5/2002 (-) [5/2002]	0 (-) [-]	2 / 24
Total :			3726.58 (-) [3726.58]	0.00 (-)	2016.92			14 / 41
<u>STEEL</u>								
20.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [450.00]	19.50 (-)	265.16	8/1999 (-) [7/2002]	35 (-) [-]	0 / 32
Total :			430.50 (-) [450.00]	19.50 (-)	265.16			0 / 32
<u>PETROLEUM</u>								
21.	KONDAPALLY-LANCO PIPELINE(GAIL)	10/2000 (-)	299.50 (-) [299.50]	0.00 (-)	149.52	4/2002 (-) [8/2001]	-8 (-) [-]	9 / 10
22.	FCCU AT HALDIA(IOC)	2/1999 (-)	507.00 (-) [480.00]	-27.00 (-)	373.07	2/2002 (-) [9/2001]	-5 (-) [1]	11 / 11
23.	INSITU COMBUSTION, BALOL(ONGC)	10/1995 (-)	133.64 (118.49) [118.08]	-15.56 (-0.41)	97.26	7/1997 (-) [11/2001]	52 (-) [-]	0 / 1
24.	ZA WELL PLATFORM(ONGCL)	12/1999 (-)	302.24 (-) [302.24]	0.00 (-)	18.66	12/2001 (-) [12/2001]	0 (-) [-]	3 / 6
25.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [292.00]	-180.00 (-)	245.90	2/2002 (-) [2/2002]	0 (-) [-]	0 / 8
26.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [120.00]	-78.02 (-)	80.45	12/2001 (-) [2/2002]	2 (-) [-]	0 / 0
27.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	106.80	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	1028.74	5/2002 (-) [5/2002]	0 (-) [-]	29 / 42
29.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [522.00]	25.00 (-)	402.15	5/2002 (-) [5/2002]	0 (-) [-]	19 / 29
30.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	200.63	5/2002 (-) [5/2002]	0 (-) [-]	19 / 34
31.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	65.50	5/2003 (-) [6/2002]	-11 (-) [-]	5 / 20
32.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	192.82	6/2002 (-) [6/2002]	0 (-) [-]	14 / 27
33.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOCL)	8/2000 (-)	1734.00 (-) [1734.00]	0.00 (-)	21.76	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
34.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	245.59	11/2002 (-) [11/2002]	0 (-) [-]	7 / 15
35.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [329.05]	0.00 (-)	-	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
36.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	28.04	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
37.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	18.94	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
38.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	0.05	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
39.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	76.35	7/2003 (-) [7/2003]	0 (-) [-]	10 / 83
40.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	3.86	8/2003 (-) [8/2003]	0 (-) [-]	3 / 42
41.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	-	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
42.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	64.40	3/2004 (-) [3/2004]	0 (-) [-]	0 / 10
43.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	46.18	9/2003 (-) [3/2004]	6 (-) [-]	9 / 19
44.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	174.04	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
45.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4228.00]	0.00 (-)	178.10	8/2005 (-) [7/2004]	-13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [557.00]	-926.00 (-)	-	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
47.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
48.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	88.83	- (-) [-]	- (-) [-]	0 / 0
49.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
50.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3365.00]	0.00 (-)	90.20	1/2005 (-) [-]	- (-) [-]	0 / 0
Total :			32521.34 (-) [31632.06]	-889.28 (-)	4017.35			139 / 407

POWER

51.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	4/1987 (-)	312.78 (774.12) [1455.45]	1142.67 (681.33)	1319.13	8/1994 (3/1998) [9/2001]	85 (42) [-]	5 / 7
52.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [662.71]	241.71 (-)	426.61	3/1999 (-) [3/2002]	36 (-) [-]	1 / 11
53.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3420.98	3/1999 (-) [3/2002]	36 (-) [-]	0 / 16
54.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [661.27]	181.76 (-)	330.39	3/2000 (-) [7/2002]	28 (-) [-]	1 / 6
55.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [707.76]	86.19 (-)	374.40	3/2000 (-) [7/2002]	28 (-) [-]	1 / 4
56.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	284.34	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
57.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2190.74	12/2002 (-) [12/2002]	0 (-) [-]	21 / 37
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
59.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	34.62	2/2003 (-) [2/2003]	0 (-) [-]	4 / 15
60.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	2.05	4/2003 (-) [4/2003]	0 (-) [-]	2 / 16
61.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	863.72	1/2003 (-) [6/2003]	5 (-) [-]	2 / 16
62.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-)	0.00 (-)	42.01	7/2003 (-)	0 (-)	2 / 15

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[181.94]			[7/2003]	[-]	
63.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	12.41	10/2003 (-) [10/2003]	0 (-) [-]	2 / 18
64.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [167.93]	8.99 (-)	26.36	3/2000 (-) [12/2003]	45 (-) [-]	4 / 16
65.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	16.53	1/2004 (-) [12/2003]	-1 (-) [-]	3 / 16
66.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [7666.31]	5988.29 (0.00)	5672.92	4/1996 (3/2002) [12/2003]	92 (21) [-]	5 / 27
67.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [3559.77]	3376.32 (0.00)	2971.42	11/1990 (3/2001) [12/2003]	157 (33) [-]	0 / 2
68.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	-	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
69.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	15.10	9/2003 (-) [3/2004]	6 (-) [-]	1 / 18
70.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	802.90	5/2004 (-) [5/2004]	0 (-) [-]	0 / 1
71.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
72.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	480.25	10/1998 (3/2005) [3/2005]	77 (0) [-]	6 / 25
73.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	0.47	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
74.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	1195.44	2/2006 (-) [2/2006]	0 (-) [-]	23 / 94
75.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	-	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
76.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	1.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
77.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	14.87	6/2006 (-) [6/2006]	0 (-) [-]	0 / 1
78.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	46.07	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
79.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	215.79	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
Total :			34851.86 (-)	15983.11 (-)	20761.46			107 / 420

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[50834.97]					
HEALTH & FW								
80.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	38.50	3/1999 (3/2005) [3/2005]	72 (0) [-]	0 / 5
81.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	85.58	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	124.08			0 / 5
RAILWAYS								
82.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	248.37	3/1994 (-) [9/2001]	90 (-) [-]	0 / 0
83.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
84.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
85.	DIVA-VASAI ROAD(LD),CR	4/1995 (-)	90.00 (-) [142.00]	52.00 (-)	141.89	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
86.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	57.70	- (-) [12/2001]	- (-) [-]	0 / 0
87.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	354.38	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
88.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	341.26	- (-) [3/2002]	- (-) [-]	0 / 0
89.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	373.14	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
90.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	32.94	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0
91.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	46.92	- (-) [3/2002]	- (-) [-]	0 / 0
92.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
93.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	230.83	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
94.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
95.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-)	36.00 (-)	37.55	3/1997 (-)	69 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[125.00]			[12/2002]	[-]	
96.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	214.82	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
97.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
98.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
99.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	32.59	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
100.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
101.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	38.94	- (-) [3/2003]	- (-) [-]	0 / 0
102.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [226.19]	189.39 (120.28)	100.99	- (-) [3/2003]	- (-) [-]	0 / 0
103.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	151.79	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
104.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [425.00]	375.00 (313.00)	357.77	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
105.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	235.93	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
106.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	104.15	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
107.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	141.34	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
108.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [401.66]	76.19 (-)	73.09	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
109.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	29.05	- (12/1996) [6/2003]	- (78) [-]	0 / 0
110.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [263.79]	142.89 (-)	51.02	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
111.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	278.08	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
112.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.32]	348.82 (-)	256.42	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
113.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-)	53.88 (-)	4.90	12/1999 (-)	54 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[159.10]			[6/2004]	[-]	
114.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	20.71	- (-) [3/2005]	- (-) [-]	0 / 0
115.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	145.91	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
116.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [491.19]	0.00 (-)	20.58	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
117.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	7.37	- (-) [6/2006]	- (-) [-]	0 / 0
118.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	289.33	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
119.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
120.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [108.00]	0.00 (-)	4.31	12/2009 (-) [-]	- (-) [-]	0 / 0
121.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
122.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
123.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	3.50	- (-) [-]	- (-) [-]	0 / 0
124.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.20	- (-) [-]	- (-) [-]	0 / 0
125.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	13.38	3/1996 (-) [-]	- (-) [-]	0 / 0
126.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	8.77	- (-) [-]	- (-) [-]	0 / 0
127.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [338.44]	152.28 (-)	149.43	3/1996 (-) [-]	- (-) [-]	0 / 0
128.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	54.09	- (-) [-]	- (-) [-]	0 / 0
129.	QUILON-TRIVANDRUM CENTRAL(LD),SR	4/1990 (-)	45.76 (-) [116.15]	70.39 (-)	129.23	12/1993 (3/2000) [-]	- (-) [-]	0 / 0
130.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	67.45	- (-) [-]	- (-) [-]	0 / 0
131.	MADURAI-RAMESWARAM(GC),SR	7/1998 (-)	193.18 (-)	46.82 (-)	2.86	7/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[240.00]			[-]	[-]	
132.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	146.80	3/2000 (-) [-]	- (-) [-]	0 / 0
133.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
134.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [450.69]	225.69 (-)	107.69	3/2001 (-) [-]	- (-) [-]	0 / 0
135.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	-	4/2004 (-) [-]	- (-) [-]	0 / 0
136.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	4/1992 (-)	200.00 (-) [718.00]	518.00 (-)	672.07	12/1995 (-) [-]	- (-) [-]	0 / 0
137.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
138.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	48.38	- (-) [-]	- (-) [-]	0 / 0
139.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
140.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	39.14	- (-) [-]	- (-) [-]	0 / 0
141.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [696.00]	48.00 (-)	84.09	3/2009 (-) [-]	- (-) [-]	0 / 0
142.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
143.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
144.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [335.77]	102.77 (0.00)	9.55	- (-) [-]	- (-) [-]	0 / 0
145.	ARA-SASARAM	7/1997 (-)	120.00 (-) [120.00]	0.00 (-)	19.63	3/2006 (-) [-]	- (-) [-]	0 / 0
146.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	43.46	3/2004 (-) [-]	- (-) [-]	0 / 0
147.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	29.99	3/1996 (-) [-]	- (-) [-]	0 / 0
148.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.07	2/2009 (-) [-]	- (-) [-]	0 / 0
149.	GUNTUR - GUNTAKAL &	4/1992	226.40	279.95	438.50	3/1996	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	GOOTY- KALLURU-DHARMAVARAM GC(SCR)	(-)	(-) [506.35]	(-)		(-) [-]	(-) [-]	
150.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
151.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
152.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
153.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	53.78	- (0/200) [-]	- (-) [-]	0 / 0
154.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	30.01	- (-) [-]	- (-) [-]	0 / 0
155.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	271.93	12/1996 (-) [-]	- (-) [-]	0 / 0
156.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
157.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	2.87	5/2008 (-) [-]	- (-) [-]	0 / 0
158.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	25.99	- (3/2000) [-]	- (-) [-]	0 / 0
159.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	0.88	- (-) [-]	- (-) [-]	0 / 0
160.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	127.39	- (-) [-]	- (-) [-]	0 / 0
161.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
162.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
163.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.00]	-3.11 (-)	50.37	3/1996 (-) [-]	- (-) [-]	0 / 0
164.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
165.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
166.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
167.	AGRAFORT-BANDIKUI,GC	4/1995	88.73	72.30	12.68	3/1997	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PHASE (NWR)	(-)	(-) [161.03]	(-)		(12/1999) [-]	(-) [-]	
168.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
169.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	10.12	- (-) [-]	- (-) [-]	0 / 0
Total :			23404.71 (-) [34068.92]	10664.21 (-)	9232.39			0 / 0

ROAD TRANSPORT & HIGHWAYS

170.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	4/1993 (1/2001)	117.73 (253.47) [307.14]	189.41 (53.67)	292.28	5/1997 (-) [9/2001]	52 (-) [-]	0 / 0
171.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	3/1993 (11/1994)	166.71 (287.22) [371.99]	205.28 (84.77)	353.59	7/1998 (-) [10/2001]	39 (-) [-]	5 / 10
172.	IMP. OF NH-2 IN JHARKHAND (NHAI)	3/1995 (-)	127.89 (-) [218.30]	90.41 (-)	184.20	6/1999 (-) [10/2001]	28 (-) [-]	0 / 70
173.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	3/1995 (-)	143.35 (-) [251.94]	108.59 (-)	196.10	6/1999 (-) [10/2001]	28 (-) [-]	0 / 64
174.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	2/1992 (-)	102.97 (-) [264.85]	161.88 (-)	243.06	3/1997 (-) [11/2001]	56 (-) [-]	0 / 13
175.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (-) [377.00]	54.50 (-)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
176.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	263.70	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
177.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
178.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	219.72	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
179.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
Total :			1482.93 (-) [3192.57]	1709.64 (-)	1842.59			5 / 166

SHIPPING & PORTS

180.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	4/1993 (-)	587.41 (-) [831.11]	243.70 (-)	649.13	4/1998 (-) [7/2001]	39 (-) [-]	1 / 20
181.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	4/1993 (-)	593.90 (-) [1058.52]	464.62 (-)	815.76	4/1998 (-) [10/2001]	42 (-) [-]	2 / 6

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	8/1999 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 0
183.	PORT FACILITIES FOR MRPL REF.EXP.N(MPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	94.56	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
184.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
185.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	34.78	2/2003 (-) [6/2003]	4 (-) [-]	0 / 2
186.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	263.19	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
Total :			2659.37 (-) [3369.21]	709.84 (-)	1951.21			3 / 28
<u>TELECOMMUNICATION</u>								
187.	SAFE CABLE SYSTEM(VSNL)	12/1999 (-)	231.00 (-) [231.00]	0.00 (-)	127.56	12/2001 (-) [12/2001]	0 (-) [-]	0 / 4
188.	INMARSAT-P(VSNL)	11/1995 (-)	546.00 (-) [546.00]	0.00 (-)	550.44	9/2000 (12/2000) [1/2003]	28 (25) [-]	0 / 3
Total :			777.00 (-) [777.00]	0.00 (-)	678.00			0 / 7
<u>URBAN DEVELOPMENT</u>								
189.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8155.00]	3295.00 (-)	1433.71	3/2005 (-) [3/2005]	0 (-) [-]	8 / 320
Total :			4860.00 (-) [8155.00]	3295.00 (-)	1433.71			8 / 320
<u>All India :</u>			134096.79 (-) [158394.52]	24297.73 (-)	50729.81			299 / 1598
NIC-MoS&PI(IPMD)								[9/2001]