

Sector-Wise number of on going projects in April, 2003

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	94
2.	RAILWAYS	86
3.	POWER	34
4.	PETROLEUM	25
5.	COAL	6
6.	SHIPPING & PORTS	5
7.	ATOMIC ENERGY	4
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		264

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
	<u>POWER</u>			
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
	<u>SHIPPING & PORTS</u>			
2.	PORT FACILITIES FOR MRPL REF.EXPN.(NMPT)	236.50	01/2002	126.94

Summary of projects on Flash Report for the month of April, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	267
Number of Projects Completed/Dropped/Frozen in Previous Month :	4
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	3
Number of Projects in Current Month :	264

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	95	34	79	17	39	264	36
Latest Approved	92	34	82	17	39	264	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	231	141423.20	154081.17	44186.63	28.68	12657.97	8.95
Revised	33	42471.92	45197.41	26606.02	58.87	2725.49	6.42
Total	264	183895.12	199278.58	70792.65	35.52	15383.46	8.37

IV. Milestones (Cumulative due and Achieved)

Total	1959
Achieved upto month	671

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	TALCHER-II TRANSMISSION SYSTEM(P.GRID) {Completed}	01/2000	3086.73	01/2003	2998.32	06/2003	2642.81
<u>SHIPPING & PORTS</u>							
2	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT) {Completed}	07/1999	236.50	01/2002	135.00	05/2003	126.94

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	REBUILDING OFCOKE OVEN BATTERY NO. 1 (SAIL)	03/2003	112.39	12/2005	112.39	03/2005
<u>PETROLEUM</u>						
2	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	02/2002	352.69	11/2004	369.90	11/2004
3	DEVELOPMENT OF D-I PROSPECT (ONGCL)	09/2002	310.32	03/2005	310.32	03/2005

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>PETROLEUM</u>							
1	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	432.00	11/2002	04/2003	05/2003	1
2	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
<u>POWER</u>							
3	NATHPA JHAKRI H.E.P. (NJPC)	1678.02	9083.30	04/1996	12/2003	07/2004	7
<u>RAILWAYS</u>							
4	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	402.17	03/2000	03/2003	03/2004	12
<u>ROAD TRANSPORT & HIGHWAYS</u>							
5	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	211.00	211.00	04/2004	06/2004	08/2004	2
6	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	135.11	135.11	01/2004	04/2004	08/2004	4
7	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	241.00	241.00	08/2004	06/2004	12/2004	6
8	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	256.55	02/2004	06/2004	12/2004	6
<i>Number of projects reporting additional delay = 8</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26050.00
2	COAL	6	4801.31	5262.87	5231.28
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	25	30999.82	30999.82	33003.89
7	POWER	34	41909.79	52532.70	56966.02
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	86	23806.70	26474.21	36393.93
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24526.53
11	SHIPPING & PORTS	5	1778.51	1778.51	1781.67
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		264	159910.14	183895.12	199278.58

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3166.00	1/2007 (-) [1/2007]	0 (-) [-]	38 / 102
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	627.00	10/2009 (-) [9/2007]	-25 (-) [-]	11 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	244.00	2/2008 (-) [2/2008]	0 (-) [-]	10 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1539.00	12/2008 (-) [12/2008]	0 (-) [-]	13 / 119
Total :			23903.06 (-) [26050.00]	2146.94 (-)	5576.00			72 / 371
COAL								
5.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.69	3/1994 (3/1998) [3/2003]	108 (60) [-]	1 / 1
6.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1165.05	3/2001 (5/2002) [8/2003]	29 (15) [-]	12 / 16
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	170.13	3/1994 (3/2000) [9/2003]	114 (42) [-]	2 / 2
8.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1156.88	3/2004 (-) [3/2004]	0 (-) [-]	7 / 9
9.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1135.21	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
10.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	44.53	3/2004 (-) [3/2004]	0 (-) [-]	5 / 6
Total :			4801.31 (-) [5231.28]	429.97 (-)	4035.49			30 / 38
FERTILISERS								
11.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	397.02	5/2001 (2/2002) [2/2004]	33 (24) [-]	2 / 48
Total :			350.00 (-) [509.40]	159.40 (-)	397.02			2 / 48
MINES								
12.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER	2/2001 (-)	480.00 (-)	0.00 (-)	208.25	2/2004 (-)	0 (-)	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PLANT. (NALCO)		[480.00]			[2/2004]	[-]	
13.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1801.30			23 / 46

STEEL

14.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	22.69	8/2004 (-) [8/2004]	0 (-) [-]	2 / 2
15.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	-	12/2005 (-) [3/2005]	-9 (-) [-]	0 / 0
16.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	18.79	10/2004 (-) [5/2005]	7 (-) [-]	0 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	41.48			2 / 98

PETROLEUM

17.	NEW SOLVENT DEWAXING UNIT (IOC), DIGBOI	2/1999 (-)	419.00 (-) [432.00]	13.00 (-)	386.48	11/2002 (-) [5/2003]	6 (-) [1]	15 / 15
18.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [363.00]	20.00 (-)	331.94	5/2002 (-) [5/2003]	12 (-) [-]	27 / 33
19.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [178.16]	-150.89 (-)	108.49	3/2003 (-) [5/2003]	2 (-) [-]	4 / 4
20.	CONSTRUCTION OF POL TERMINAL FOR ERIP, PARADIP (IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	14.71	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
21.	LPG TERMINAL FOREIRP (IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [6/2003]	0 (-) [-]	0 / 0
22.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1310.97	7/2003 (-) [7/2003]	0 (-) [-]	57 / 81
23.	AUG. OF KOYALI-VIRANGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [81.02]	-37.99 (-)	43.55	7/2003 (-) [7/2003]	0 (-) [-]	4 / 6
24.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	8 / 9
25.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [490.66]	0.01 (-)	285.19	8/2003 (-) [8/2003]	0 (-) [-]	32 / 41
26.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	101.83	3/2004 (-) [3/2004]	0 (-) [-]	5 / 12
27.	MUMBAI-MANMAD POL PIPELINE TO INDORE	4/2001 (-)	336.07 (-)	0.00 (-)	72.84	4/2004 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BPCL)		[336.07]			[4/2004]	[-]	
28.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	260.54	3/2004 (-) [8/2004]	5 (-) [-]	10 / 37
29.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	22.40	9/2004 (-) [9/2004]	0 (-) [-]	2 / 23
30.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	540.24	9/2003 (-) [10/2004]	13 (-) [-]	40 / 72
31.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [369.90]	17.21 (-)	14.17	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
32.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1543.00]	60.00 (-)	206.74	8/2004 (-) [12/2004]	4 (-) [-]	29 / 52
33.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.97]	26.37 (-)	43.54	8/2004 (-) [12/2004]	4 (-) [-]	0 / 8
34.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	357.45	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
35.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
36.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.77	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 6
37.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.30	3/2006 (-) [5/2005]	-10 (-) [-]	0 / 6
38.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	511.13	8/2005 (-) [8/2005]	0 (-) [-]	4 / 6
39.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	520.00	12/2005 (-) [12/2005]	0 (-) [-]	8 / 20
40.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.22	3/2007 (-) [3/2007]	0 (-) [36]	0 / 3
41.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	129.90	7/2007 (-) [7/2007]	0 (-) [-]	0 / 11
Total :			30999.82 (-) [33003.89]	2004.07 (-)	5350.99			245 / 445

POWER

42.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	113.14	4/2003 (-) [5/2003]	1 (-) [-]	11 / 16
43.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5222.64	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
44.	LD&C SCHEME IN	8/1997	158.94	90.33	132.83	3/2000	45	13 / 17

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NER(P.GRID)	(-)	(-) [249.27]	(-)		(-) [12/2003]	(-) [-]	
45.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3738.77	11/1990 (3/2001) [12/2003]	157 (33) [-]	5 / 7
46.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	52.27	2/2004 (-) [1/2004]	-1 (-) [-]	8 / 30
47.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	111.77	10/2003 (-) [2/2004]	4 (-) [-]	8 / 18
48.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	34.69	6/2004 (-) [4/2004]	-2 (-) [-]	6 / 18
49.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1637.36	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
50.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [9083.30]	7405.28 (1416.99)	7250.43	4/1996 (3/2002) [7/2004]	99 (28) [7]	43 / 52
51.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.97]	281.97 (0.00)	588.59	3/1999 (12/2002) [9/2004]	66 (21) [-]	2 / 11
52.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	18.86	10/2004 (-) [10/2004]	0 (-) [-]	0 / 0
53.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [390.63]	100.62 (-)	116.99	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
54.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
55.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	32.51	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
56.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	54.27	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
57.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	949.71	10/1998 (3/2005) [3/2005]	77 (0) [-]	11 / 25
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	36.53	2/2003 (-) [6/2005]	28 (-) [-]	4 / 17
59.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	99.43	8/2005 (-) [8/2005]	0 (-) [-]	7 / 24
60.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	538.20	8/2005 (-) [8/2005]	0 (-) [-]	25 / 39
61.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	12.42	9/2005 (-) [9/2005]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
63.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	47.09	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
64.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3342.11	2/2006 (-) [2/2006]	0 (-) [-]	64 / 94
65.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	164.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
66.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	687.14	5/2006 (-) [5/2006]	0 (-) [-]	27 / 64
67.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	-	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
68.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	104.02	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
69.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	222.03	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
70.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	-	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
71.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	707.28	2/2007 (-) [2/2007]	0 (-) [-]	4 / 28
72.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	0.11	8/2007 (-) [8/2007]	0 (-) [-]	0 / 55
73.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	404.71	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
74.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	21.41	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
75.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	324.57	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			41909.79 (-) [56966.02]	15056.23 (-)	26766.47			270 / 580
HEALTH & FW								
76.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	68.74	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 9
77.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	104.91	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-)	550.92 (-)	173.65			4 / 9

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[691.84]					
RAILWAYS								
78.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [515.57]	290.57 (193.74)	165.52	3/2001 (-) [3/2003]	24 (-) [-]	0 / 0
79.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
80.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	83.32	- (-) [3/2003]	- (-) [-]	0 / 0
81.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	4471.89	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
82.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	52.79	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
83.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	85.82	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
84.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	103.38	- (-) [3/2004]	- (-) [-]	0 / 0
85.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	83.43	- (-) [3/2004]	- (-) [-]	0 / 0
86.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	36.47	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
87.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	100.78	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
88.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	487.70	- (-) [3/2004]	- (-) [-]	0 / 0
89.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	64.86	- (-) [3/2004]	- (-) [-]	0 / 0
90.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	155.18	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
91.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [499.22]	173.75 (-)	183.14	3/2004 (6/2000) [3/2004]	0 (45) [-]	0 / 0
92.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2004]	48 (-) [12]	0 / 0
93.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	422.84	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
94.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	134.41	- (-) [3/2004]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [276.28]	177.86 (0.00)	150.80	- (-) [3/2004]	- (-) [-]	0 / 0
96.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	20.69	- (-) [3/2004]	- (-) [-]	0 / 0
97.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [159.00]	41.03 (-)	29.49	- (-) [6/2004]	- (-) [-]	0 / 0
98.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	419.48	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
99.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	57.95	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
100.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	273.79	3/1995 (-) [11/2004]	116 (-) [-]	0 / 0
101.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [591.05]	348.55 (53.31)	322.07	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
102.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	213.60	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
103.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	36.45	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
104.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	78.72	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
105.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	2.74	- (-) [3/2005]	- (-) [-]	0 / 0
106.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	310.92	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
107.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	177.24	- (-) [3/2005]	- (-) [-]	0 / 0
108.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
109.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	24.82	- (-) [3/2005]	- (-) [-]	0 / 0
110.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	132.01	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
111.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	4.62	- (-) [3/2005]	- (-) [-]	0 / 0
112.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	354.87	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	226.28	3/1997 (-) [6/2005]	99 (-) [-]	0 / 0
114.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	8.01	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
115.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	56.31	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
116.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	37.17	- (-) [6/2006]	- (-) [-]	0 / 0
117.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [520.00]	55.01 (-)	182.42	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
118.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	262.44	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
119.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.08]	70.08 (-)	37.58	- (-) [3/2007]	- (-) [-]	0 / 0
120.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	18.29	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
121.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	4.69	- (-) [7/2007]	- (-) [-]	0 / 0
122.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	788.80	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
123.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.00]	0.00 (-)	0.09	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
124.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	76.48	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
125.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [598.98]	203.98 (-)	117.34	- (-) [-]	- (-) [-]	0 / 0
126.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	6.33	- (-) [-]	- (-) [-]	0 / 0
127.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
128.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [294.69]	32.69 (-138.70)	36.68	- (3/2000) [-]	- (-) [-]	0 / 0
129.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	260.41	3/2000 (-) [-]	- (-) [-]	0 / 0
130.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	136.77	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
132.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	58.12	3/2007 (-) [-]	- (-) [-]	0 / 0
133.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	61.04	- (12/1996) [-]	- (-) [-]	0 / 0
134.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	10.62	- (-) [-]	- (-) [-]	0 / 0
135.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	61.84	- (-) [-]	- (-) [-]	0 / 0
136.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	184.67	3/2009 (-) [-]	- (-) [-]	0 / 0
137.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	28.42	3/2006 (-) [-]	- (-) [-]	0 / 0
138.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
139.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	9.44	2/2009 (-) [-]	- (-) [-]	0 / 0
140.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [155.00]	-0.66 (-)	16.30	- (-) [-]	- (-) [-]	0 / 0
141.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	6.13	7/2006 (-) [-]	- (-) [-]	0 / 0
142.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	77.17	- (0/200) [-]	- (-) [-]	0 / 0
143.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.32	- (-) [-]	- (-) [-]	0 / 0
144.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	39.83	3/1996 (-) [-]	- (-) [-]	0 / 0
145.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
146.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	26.99	12/2009 (-) [-]	- (-) [-]	0 / 0
147.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	34.37	- (-) [-]	- (-) [-]	0 / 0
148.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	83.93	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
149.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	14.05	- (-) [-]	- (-) [-]	0 / 0
150.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	54.05	- (-) [-]	- (-) [-]	0 / 0
151.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	4.92	- (-) [-]	- (-) [-]	0 / 0
152.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	7.39	- (-) [-]	- (-) [-]	0 / 0
153.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [263.91]	83.91 (-)	136.61	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
154.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.31	- (-) [-]	- (-) [-]	0 / 0
155.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
156.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [592.55]	480.02 (-)	116.77	3/1996 (-) [-]	- (-) [-]	0 / 0
157.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.71	- (-) [-]	- (-) [-]	0 / 0
158.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	2.00	- (-) [-]	- (-) [-]	0 / 0
159.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	6.35	- (-) [-]	- (-) [-]	0 / 0
160.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	5.81	- (-) [-]	- (-) [-]	0 / 0
161.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [178.03]	89.30 (-)	17.23	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
162.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	32.00	5/2008 (-) [-]	- (-) [-]	0 / 0
163.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	16.39	- (-) [-]	- (-) [-]	0 / 0
Total :			23806.70 (-) [36393.93]	12587.23 (-)	13059.41			0 / 0
ROAD TRANSPORT & HIGHWAYS								
164.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	198.60	10/2003 (-) [7/2003]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
165.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	144.90	8/2002 (-) [8/2003]	12 (-) [-]	0 / 0
166.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	231.30	2/2004 (-) [10/2003]	-4 (-) [-]	0 / 0
167.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	120.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
168.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	501.60	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
169.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	78.00	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
170.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	71.82	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
171.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	56.15	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
172.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
173.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	108.70	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
174.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	72.89	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
175.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	85.17	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
176.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	84.14	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
177.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	69.91	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
178.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	82.97	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
179.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	54.19	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
180.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	146.50	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
181.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	67.85	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
182.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	566.17	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	51.45	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
184.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.80	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
185.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	97.00	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
186.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	69.74	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
187.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	69.98	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
188.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	115.50	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
189.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	105.20	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
190.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	58.65	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
191.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	191.70	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
192.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	132.30	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
193.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	71.80	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
194.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	60.00	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
195.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	57.44	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
196.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	55.49	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
197.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	63.09	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
198.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	118.10	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
199.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	109.70	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
200.	KANCHIPURAM-POONAMALEE (GQ)	4/2000 (-)	211.00 (-)	0.00 (-)	40.19	12/2003 (-)	4 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.70.2-KM.13.8 (NH-4)		[211.00]			[4/2004]	[-]	
201.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	187.50	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
202.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	57.89	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
203.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	171.20	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
204.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	150.80	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
205.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	87.38	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
206.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	53.88	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
207.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	47.63	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
208.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	71.23	6/2004 (-) [6/2004]	0 (-) [-]	0 / 0
209.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	200.80	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
210.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	67.38	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
211.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	107.20	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
212.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	222.80	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
213.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	51.33	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
214.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	72.85	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
215.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	180.60	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
216.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	59.69	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
217.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	64.83	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	69.55	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
219.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	192.10	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
220.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	62.44	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
221.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	114.30	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
222.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	62.58	4/2004 (-) [8/2004]	4 (-) [2]	0 / 0
223.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	23.91	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
224.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	97.69	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
225.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	24.64	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
226.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	31.38	1/2004 (-) [8/2004]	7 (-) [4]	0 / 0
227.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	27.76	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
228.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	31.55	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
229.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	54.72	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
230.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	130.60	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
231.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	37.00	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
232.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	40.95	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
233.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
234.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	83.83	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
235.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	78.64	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	86.30	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
237.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	120.10	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
238.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	13.50	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
239.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	78.51	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
240.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	107.70	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
241.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	15.17	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
242.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	67.05	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
243.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	57.78	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
244.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	56.13	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
245.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	72.39	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
246.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	81.08	2/2004 (-) [12/2004]	10 (-) [6]	0 / 0
247.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [180.31]	0.00 (-)	3.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
248.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	40.10	8/2004 (-) [12/2004]	4 (-) [6]	0 / 0
249.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	69.46	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
250.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	118.90	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
251.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	24.98	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
252.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	103.50	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
253.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	39.30	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
254.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	126.80	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
255.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	88.88	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
256.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
257.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	21.98	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23807.01 (-) [24526.53]	719.52 (-)	8960.50			0 / 0
SHIPPING & PORTS								
258.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	466.76	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
259.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	61.09	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
260.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	122.81	2/2003 (-) [3/2004]	13 (-) [-]	2 / 4
261.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	189.96	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
262.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.45	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
Total :			1778.51 (-) [1781.67]	3.16 (-)	843.07			2 / 4
TELECOMMUNICATION								
263.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	17.28	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	17.28			0 / 0
URBAN DEVELOPMENT								
264.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	3769.99	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [10571.00]	5711.00 (-)	3769.99			21 / 320
All India :			159910.14	39368.44	70792.65			671 / 1959

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [199278.58]	(-)				
NIC-MoS&PI(IPMD)								[4/2003]