

Sector-Wise number of on going projects in April, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	183
2.	RAILWAYS	139
3.	POWER	65
4.	PETROLEUM	33
5.	TELECOMMUNICATION	32
6.	COAL	21
7.	STEEL	12
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	3
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		503

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
	<u>POWER</u>			
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44

Summary of projects on Flash Report for the month of April, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	496
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	15
Number of Projects in Current Month :	503

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	171	10	202	22	98	503	34
Latest Approved	171	10	202	22	98	503	34

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	470	318839.80	351968.57	112389.35	31.93	33128.77	10.39
Revised	33	12090.57	14303.84	7790.86	54.47	2213.27	18.31
Total	503	330930.37	366272.41	120180.21	32.81	35342.04	10.68

IV. Milestones (Cumulative due and Achieved)

Total	2422
Achieved upto month	769

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
POWER							
1	VINDHYACHAL STPP ST.-III (NTPC) {Completed}	02/2003	4125.00	08/2007	4201.50	08/2007	3007.16
2	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL) {Completed}	10/2004	284.79	04/2007	235.08	04/2007	233.44

VI. List of projects added

					Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>CIVIL AVIATION</u>						
1	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	02/2007	290.92	02/2009	290.92	02/2009
2	Construction of New Internation Terminal Building	10/2006	245.58	12/2008	245.58	12/2008
<u>PETROLEUM</u>						
3	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006	638.90	04/2009	638.90	04/2009
4	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006	342.65	10/2008	342.65	10/2008
<u>POWER</u>						
5	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	01/2007	2047.03	01/2012	2047.03	01/2012
6	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	07/2006	557.24	01/2010	557.24	01/2010
7	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006	238.25	-NA-	238.25	-NA-
8	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006	381.28	04/2009	381.28	04/2009
9	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	07/2006	5221.23	07/2010	5221.23	07/2010
10	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006	220.69	04/2009	220.69	04/2009
11	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	06/2006	721.25	06/2009	721.25	06/2009
12	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006	103.80	06/2009	103.80	06/2009
13	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006	150.26	10/2009	150.26	10/2009
14	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	01/2007	186.95	07/2009	186.95	07/2009
<u>TELECOMMUNICATION</u>						
15	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	02/2007	741.77	10/2007	741.77	10/2007

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
ATOMIC ENERGY							

1	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	4213.00	3282.00	10/2009	09/2007	12/2007	3
<u>STEEL</u>							
2	BLOOM CASTER(SAIL)	271.41	271.41	05/2006	05/2007	06/2007	1
3	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	198.84	01/2007	05/2007	07/2007	2
<u>PETROLEUM</u>							
4	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1521.23	07/2005	05/2007	06/2007	1
5	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	1770.69	2937.01	01/2008	03/2008	04/2008	1
6	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	429.82	1262.93	03/2005	03/2007	09/2007	6
7	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	985.17	1688.38	03/2006	03/2008	04/2008	1
<u>POWER</u>							
8	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	368.72	687.80	07/2006	03/2009	03/2010	12
9	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	5135.33	5135.33	10/2010	04/2010	10/2010	6
10	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	281.38	07/2006	06/2007	07/2007	1
11	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	1997.75	02/2007	05/2007	12/2007	7
12	VINDHYACHAL-KORBA (P.GRID)	164.02	212.53	02/2007	04/2007	05/2007	1
13	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	601.90	635.00	08/2007	08/2007	12/2007	4
<u>HEALTH & FW</u>							
14	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	71.18	443.15	03/1999	06/2007	11/2007	5
<u>RAILWAYS</u>							
15	HAPUR-KANKATHER	106.64	106.64	03/2007	12/2007	02/2008	2
16	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	536.85	890.83	03/2003	03/2008	12/2008	9
17	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	733.00	894.38	12/2008	12/2008	03/2009	3
18	AMBALA-MORADABAD	152.21	222.96	03/1998	06/2007	07/2007	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
19	VARANASI-MOHANIA, KM.317- KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	07/2007	12/2007	5
20	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	641.00	06/2005	04/2007	06/2007	2
21	HANDIA-VARANASI, KM.245- KM.317, NH-2 (U.P.)	286.00	286.00	07/2004	05/2007	07/2007	2
22	ETAWAH-RAJPUR, KM.321.1- KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	04/2007	07/2009	27
23	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	323.62	08/2004	04/2007	05/2007	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	3	728.02	728.02	728.02
3	COAL	21	15647.08	15647.08	15629.81
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	12	11384.03	11384.03	11454.21
6	PETROLEUM	33	50465.79	50465.79	59805.89
7	POWER	65	105711.64	105711.64	108699.95
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	139	38944.55	42222.01	64821.33
10	ROAD TRANSPORT & HIGHWAYS	183	51924.36	51924.36	52930.13
11	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
12	TELECOMMUNICATION	32	10568.23	10568.23	9749.80
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		503	327301.49	330930.37	366272.41

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	262.70	6/2006 (-) [6/2007]	12 (-) [-]	24 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2012.00	10/2009 (-) [12/2007]	-22 (-) [3]	59 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1662.00	2/2008 (-) [2/2008]	0 (-) [-]	50 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9436.00	12/2008 (-) [12/2008]	0 (-) [-]	44 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	543.88	9/2010 (-) [9/2010]	0 (-) [-]	6 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	13916.58			183 / 381
CIVIL AVIATION								
6.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	158.00	12/2005 (-) [3/2007]	15 (-) [-]	11 / 27
7.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	14.64	12/2008 (-) [12/2008]	0 (-) [-]	8 / 28
8.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	8.97	2/2009 (-) [2/2009]	0 (-) [-]	7 / 24
Total :			728.02 (-) [728.02]	0.00 (-)	181.61			26 / 79
COAL								
9.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	178.08	3/1994 (3/2000) [9/2007]	162 (90) [-]	5 / 5
10.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	59.62	3/2008 (-) [3/2008]	0 (-) [-]	3 / 4
11.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
12.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	749.29	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
13.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	458.85	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
14.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-)	0.00 (-)	313.53	6/2009 (-)	0 (-)	10 / 26

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1114.18]			[6/2009]	[-]	
15.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	83.21	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
16.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.18]	0.00 (-)	-	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
17.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.43	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
18.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	32.53	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
19.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	508.14	3/2010 (-) [3/2010]	0 (-) [-]	2 / 12
20.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	438.55	3/2010 (-) [3/2010]	0 (-) [-]	0 / 11
21.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	446.26	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
22.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	77.23	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
23.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	23.73	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 4
24.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	13.76	3/2012 (-) [3/2012]	0 (-) [-]	0 / 5
25.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	11.36	3/2012 (-) [3/2012]	0 (-) [-]	0 / 4
26.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	1.95	7/2012 (-) [7/2012]	0 (-) [-]	0 / 1
27.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	4.41	3/2013 (-) [3/2013]	0 (-) [-]	0 / 11
28.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.32	3/2014 (-) [3/2014]	0 (-) [-]	0 / 1
29.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 4
Total :			15647.08 (-) [15629.81]	-17.27 (-)	3445.25			47 / 169
<u>MINES</u>								
30.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	469.89	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51	0.00	469.89			18 / 111

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [4091.51]	(-)				
STEEL								
31.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	96.19	12/2005 (-) [5/2007]	17 (-) [-]	16 / 17
32.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	192.06	5/2006 (-) [6/2007]	13 (-) [1]	10 / 10
33.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	116.72	1/2007 (-) [7/2007]	6 (-) [2]	6 / 8
34.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	254.84	12/2006 (-) [8/2007]	8 (-) [-]	0 / 21
35.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	31.06	9/2007 (-) [9/2007]	0 (-) [-]	2 / 2
36.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	147.30	9/2007 (-) [11/2007]	2 (-) [-]	5 / 5
37.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	62.82	1/2007 (-) [12/2007]	11 (-) [-]	4 / 8
38.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
39.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	5.52	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
40.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
41.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 20
42.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	319.57	10/2009 (-) [10/2009]	0 (-) [-]	0 / 126
Total :			11384.03 (-) [11454.21]	70.18 (-)	1226.08			43 / 217

PETROLEUM

43.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	441.64	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
44.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1746.86]	123.02 (-)	1287.00	8/2007 (-) [5/2007]	-3 (-) [-]	5 / 10
45.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [245.33]	0.00 (-)	112.22	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
46.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-)	-18.00 (-)	1017.58	3/2006 (-)	15 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1160.00]			[6/2007]	[-]	
47.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	702.73	7/2005 (-) [6/2007]	23 (-) [1]	7 / 10
48.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1496.24	5/2006 (-) [8/2007]	15 (-) [-]	10 / 45
49.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	854.50	3/2005 (-) [9/2007]	30 (-) [6]	0 / 0
50.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	258.84	4/2007 (-) [9/2007]	5 (-) [-]	0 / 0
51.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	544.44	12/2006 (-) [9/2007]	9 (-) [-]	0 / 0
52.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [181.78]	-42.91 (-)	119.73	12/2006 (-) [11/2007]	11 (-) [-]	0 / 0
53.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	1280.60	4/2005 (-) [11/2007]	31 (-) [-]	62 / 72
54.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	35.76	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
55.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	347.83	7/2007 (-) [4/2008]	9 (-) [-]	0 / 13
56.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	457.56	3/2006 (-) [4/2008]	25 (-) [1]	0 / 0
57.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1242.82	1/2008 (-) [4/2008]	3 (-) [1]	0 / 0
58.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	115.61	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
59.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	1.26	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
60.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINERY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
61.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [3195.16]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
62.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	46.43	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
63.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	6177.11	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-)	0.00 (-)	10.75	3/2008 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[205.00]			[12/2008]	[-]	
65.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	1.12	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
66.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	122.78	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
67.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	2.57	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
68.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	115.97	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
69.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14438.96]	2300.96 (-)	1180.37	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
70.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	170.07	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
71.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	42.93	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
72.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	237.74	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
73.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
74.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	344.08	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
75.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	254.67	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			50465.79 (-) [59805.89]	9340.10 (-)	19022.95			110 / 176

POWER

76.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3550.68	5/2007 (-) [5/2007]	0 (-) [-]	47 / 57
77.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [212.53]	48.51 (-)	174.59	2/2007 (-) [5/2007]	3 (-) [1]	10 / 11
78.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
79.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	683.84	6/2006 (-) [6/2007]	12 (-) [-]	25 / 37
80.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	258.60	7/2006 (-) [7/2007]	12 (-) [1]	4 / 13
81.	VINDHYACHAL STAGE -III	7/2004	596.47	95.94	559.87	7/2007	0	7 / 11

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (P.G.R.)	(-)	(-) [692.41]	(-)		(-) [7/2007]	(-) [-]	
82.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	335.79	10/2007 (-) [10/2007]	0 (-) [-]	3 / 18
83.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [2967.85]	1195.92 (-)	2251.03	10/2007 (-) [10/2007]	0 (-) [-]	11 / 19
84.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	109.94	11/2007 (-) [11/2007]	0 (-) [-]	7 / 19
85.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	1714.11	2/2007 (-) [12/2007]	10 (-) [7]	19 / 23
86.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	50.40	12/2007 (-) [12/2007]	0 (-) [-]	7 / 20
87.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	205.57	12/2007 (-) [12/2007]	0 (-) [-]	6 / 20
88.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	541.28	8/2007 (-) [12/2007]	4 (-) [4]	4 / 13
89.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	276.40	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
90.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2433.05	12/2007 (-) [12/2007]	0 (-) [-]	32 / 40
91.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2214.89	2/2007 (-) [1/2008]	11 (-) [-]	25 / 41
92.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [294.25]	27.32 (-)	231.77	3/2008 (-) [3/2008]	0 (-) [-]	3 / 14
93.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	316.26	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
94.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	151.93	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
95.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	34.37	4/2008 (-) [4/2008]	0 (-) [-]	0 / 5
96.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	146.98	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
97.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [831.47]	17.80 (-)	7.27	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
98.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	12.23	6/2008 (-) [6/2008]	0 (-) [-]	3 / 20
99.	KOLDAM - HEP	9/2005	464.91	0.00	6.89	9/2008	0	4 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (396 CKM)	(-)	(-) [464.91]	(-)		(-) [9/2008]	(-) [-]	
100.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	429.64	3/2007 (-) [9/2008]	18 (-) [-]	2 / 25
101.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	526.05	11/2008 (-) [11/2008]	0 (-) [-]	13 / 38
102.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	459.90	9/2007 (-) [12/2008]	15 (-) [-]	9 / 36
103.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
104.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	30.81	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
105.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	4.52	4/2009 (-) [4/2009]	0 (-) [-]	0 / 19
106.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1657.86	4/2009 (-) [4/2009]	0 (-) [-]	15 / 41
107.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
108.	SYSTEM STRENGTENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	10.91	5/2009 (-) [5/2009]	0 (-) [-]	0 / 20
109.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	28.01	6/2009 (-) [6/2009]	0 (-) [-]	0 / 19
110.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
111.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
112.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [291.21]	11.91 (-)	33.02	7/2009 (-) [7/2009]	0 (-) [-]	0 / 18
113.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 21
114.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1804.83	9/2009 (-) [9/2009]	0 (-) [-]	1 / 20
115.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	90.86	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
116.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	430.56	9/2009 (-) [9/2009]	0 (-) [-]	5 / 30
117.	SY. STR. IN SOUTH-WESTERN	10/2006	150.26	0.00	4.59	10/2009	0	0 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PART OF NORTHERN GRID (PART-B)	(-)	(-) [150.26]	(-)		(-) [10/2009]	(-) [-]	
118.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 20
119.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	253.49	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
120.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	3650.11	12/2009 (-) [12/2009]	0 (-) [-]	30 / 56
121.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	0.43	1/2010 (-) [1/2010]	0 (-) [-]	0 / 22
122.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	290.30	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
123.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [687.80]	319.08 (-)	233.86	7/2006 (-) [3/2010]	44 (-) [12]	2 / 5
124.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	448.35	4/2005 (-) [6/2010]	62 (-) [-]	0 / 0
125.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	19.54	7/2010 (-) [7/2010]	0 (-) [-]	0 / 20
126.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	52.84	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
127.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	140.11	8/2010 (-) [8/2010]	0 (-) [-]	5 / 26
128.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	221.04	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
129.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	308.57	10/2010 (-) [10/2010]	0 (-) [6]	0 / 40
130.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	248.55	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
131.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1308.73	11/2010 (-) [11/2010]	0 (-) [-]	12 / 51
132.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	43.08	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
133.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	524.82	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
134.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.00]	0.00 (-)	172.03	7/2010 (-) [6/2011]	11 (-) [-]	0 / 0
135.	LOHARINAG PALA HYDRO	6/2006	2895.10	0.00	148.85	11/2011	-1	4 / 34

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT, 4x150 MW	(-)	(-) [2895.10]	(-)		(-) [10/2011]	(-) [-]	
136.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1546.21	9/2010 (-) [1/2012]	16 (-) [-]	0 / 11
137.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	-	1/2012 (-) [1/2012]	0 (-) [-]	0 / 10
138.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	103.69	3/2013 (-) [3/2013]	0 (-) [-]	1 / 31
139.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
140.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			105711.64 (-) [108699.95]	2988.31 (-)	31558.35			335 / 1273

HEALTH & FW

141.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	296.97	3/1999 (3/2005) [11/2007]	104 (32) [5]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	296.97			7 / 16

RAILWAYS

142.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	196.43	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
143.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	371.15	3/1995 (-) [6/2007]	147 (-) [-]	0 / 0
144.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	230.54	3/1998 (-) [7/2007]	112 (-) [1]	0 / 0
145.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
146.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	175.12	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
147.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	573.35	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
148.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	646.57	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
149.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	193.18	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
150.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00)	290.57 (192.57)	326.73	3/2001 (-)	81 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[515.57]			[12/2007]	[-]	
151.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	152.88	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
152.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
153.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	112.59	- (-) [1/2008]	- (-) [-]	0 / 0
154.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	88.53	3/2007 (-) [2/2008]	11 (-) [2]	0 / 0
155.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	153.80	12/2006 (-) [2/2008]	14 (-) [-]	0 / 0
156.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	98.96	- (-) [2/2008]	- (-) [-]	0 / 0
157.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	723.56	4/2008 (-) [3/2008]	-1 (-) [-]	0 / 0
158.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	126.11	- (-) [3/2008]	- (-) [-]	0 / 0
159.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [651.99]	299.99 (-)	271.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
160.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	260.22	3/1996 (-) [3/2008]	144 (-) [-]	0 / 0
161.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [630.00]	221.00 (221.24)	448.18	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
162.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.70	- (-) [3/2008]	- (-) [-]	0 / 0
163.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	440.88	- (-) [3/2008]	- (-) [-]	0 / 0
164.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	93.56	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
165.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
166.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	112.00	- (-) [9/2008]	- (-) [-]	0 / 0
167.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.47]	168.74 (-)	26.00	3/2009 (-) [9/2008]	-6 (-) [-]	0 / 0
168.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-)	85.31 (-)	2.05	12/2007 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[221.93]			[9/2008]	[-]	
169.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	271.89	- (-) [9/2008]	- (-) [-]	0 / 0
170.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
171.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
172.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	828.29	3/2003 (-) [12/2008]	69 (-) [9]	0 / 0
173.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	19.41	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
174.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
175.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
176.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	2.95	- (-) [3/2009]	- (-) [-]	0 / 0
177.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [426.00]	232.22 (-)	211.62	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
178.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	7.51	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
179.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	120.64	- (-) [3/2009]	- (-) [-]	0 / 0
180.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	159.67	12/2008 (-) [3/2009]	3 (-) [3]	0 / 0
181.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
182.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	165.53	- (-) [3/2009]	- (-) [-]	0 / 0
183.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
184.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	15.74	- (-) [6/2009]	- (-) [-]	0 / 0
185.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.48	- (-) [10/2009]	- (-) [-]	0 / 0
186.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-)	6500.00 (-)	3827.97	3/2001 (-)	103 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[9000.00]			[10/2009]	[-]	
187.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	219.57	- (-) [12/2009]	- (-) [-]	0 / 0
188.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	108.45	- (-) [12/2009]	- (-) [-]	0 / 0
189.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	187.84	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
190.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	875.96	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
191.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	305.53	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
192.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	5.79	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
193.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	92.27	- (-) [12/2012]	- (-) [-]	0 / 0
194.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
195.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	48.14	- (-) [-]	- (-) [-]	0 / 0
196.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
197.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
198.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	523.87	- (-) [-]	- (-) [-]	0 / 0
199.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	32.05	- (-) [-]	- (-) [-]	0 / 0
200.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	335.51	3/2004 (-) [-]	- (-) [-]	0 / 0
201.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	192.04	12/1999 (-) [-]	- (-) [-]	0 / 0
202.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	126.12	- (-) [-]	- (-) [-]	0 / 0
203.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [504.22]	178.75 (-)	391.68	3/2004 (6/2000) [-]	- (-) [-]	0 / 0
204.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-)	827.78 (-)	56.07	- (12/1996)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1124.93]			[-]	[-]	
205.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [-]	- (-) [-]	0 / 0
206.	RAIL COACH FACTORY, KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	463.06	3/1992 (-) [-]	- (-) [-]	0 / 0
207.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	459.10	- (3/2000) [-]	- (-) [-]	0 / 0
208.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	375.81	3/2000 (-) [-]	- (-) [-]	0 / 0
209.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
210.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	72.40	- (-) [-]	- (-) [-]	0 / 0
211.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	220.88	- (-) [-]	- (-) [-]	0 / 0
212.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
213.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	112.26	- (-) [-]	- (-) [-]	0 / 0
214.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
215.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	34.82	- (-) [-]	- (-) [-]	0 / 0
216.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	440.73	- (-) [-]	- (-) [-]	0 / 0
217.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	711.57	3/2002 (-) [-]	- (-) [-]	0 / 0
218.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
219.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
220.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	187.51	- (-) [-]	- (-) [-]	0 / 0
221.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	53.96	- (-) [-]	- (-) [-]	0 / 0
222.	SRIGANGANAGAR-	4/1997	143.92	24.88	4.06	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SARUPSAR	(-)	(-) [168.80]	(-)		(-) [-]	(-) [-]	
223.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
224.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	159.08	3/2005 (-) [-]	- (-) [-]	0 / 0
225.	TANUR (KUTTIPIRAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.57	- (-) [-]	- (-) [-]	0 / 0
226.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	171.97	6/1999 (-) [-]	- (-) [-]	0 / 0
227.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	30.58	- (-) [-]	- (-) [-]	0 / 0
228.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	67.38	- (-) [-]	- (-) [-]	0 / 0
229.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [192.00]	149.73 (-)	143.00	3/2007 (-) [-]	- (-) [-]	0 / 0
230.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.37	- (-) [-]	- (-) [-]	0 / 0
231.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.22	- (-) [-]	- (-) [-]	0 / 0
232.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [266.10]	97.76 (-)	56.20	4/2003 (-) [-]	- (-) [-]	0 / 0
233.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
234.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [222.16]	122.16 (-)	200.28	- (-) [-]	- (-) [-]	0 / 0
235.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	298.33	- (-) [-]	- (-) [-]	0 / 0
236.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.40	- (-) [-]	- (-) [-]	0 / 0
237.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
238.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	39.26	- (-) [-]	- (-) [-]	0 / 0
239.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	17.53	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
240.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	52.35	12/2008 (-) [-]	- (-) [-]	0 / 0
241.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
242.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	15.20	- (-) [-]	- (-) [-]	0 / 0
243.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.07	- (-) [-]	- (-) [-]	0 / 0
244.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	15.91	- (-) [-]	- (-) [-]	0 / 0
245.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	218.80	- (-) [-]	- (-) [-]	0 / 0
246.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
247.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	135.11	- (-) [-]	- (-) [-]	0 / 0
248.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [298.23]	99.55 (-)	194.43	- (-) [-]	- (-) [-]	0 / 0
249.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	39.25	2/2009 (-) [-]	- (-) [-]	0 / 0
250.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	65.40	3/1998 (-) [-]	- (-) [-]	0 / 0
251.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
252.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
253.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.63	- (-) [-]	- (-) [-]	0 / 0
254.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	29.09	- (-) [-]	- (-) [-]	0 / 0
255.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	30.69	- (-) [-]	- (-) [-]	0 / 0
256.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	33.76	2/2010 (-) [-]	- (-) [-]	0 / 0
257.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	155.70	12/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
258.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	187.46	3/1996 (-) [-]	- (-) [-]	0 / 0
259.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	166.22	5/2008 (-) [-]	- (-) [-]	0 / 0
260.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
261.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
262.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	338.11	7/2005 (-) [-]	- (-) [-]	0 / 0
263.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	245.80	7/2006 (-) [-]	- (-) [-]	0 / 0
264.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	333.12	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
265.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	100.47	3/2003 (-) [-]	- (-) [-]	0 / 0
266.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	77.93	12/2009 (-) [-]	- (-) [-]	0 / 0
267.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	88.81	3/2002 (-) [-]	- (-) [-]	0 / 0
268.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	153.33	- (-) [-]	- (-) [-]	0 / 0
269.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.97	3/2007 (-) [-]	- (-) [-]	0 / 0
270.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [451.52]	133.52 (106.89)	483.00	- (-) [-]	- (-) [-]	0 / 0
271.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	8.45	- (-) [-]	- (-) [-]	0 / 0
272.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	105.78	- (-) [-]	- (-) [-]	0 / 0
273.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	171.09	- (-) [-]	- (-) [-]	0 / 0
274.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	217.37	- (-) [-]	- (-) [-]	0 / 0
275.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	67.03	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
276.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	109.88	- (-) [-]	- (-) [-]	0 / 0
277.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	47.70	- (-) [-]	- (-) [-]	0 / 0
278.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	65.70	- (-) [-]	- (-) [-]	0 / 0
279.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	45.83	- (-) [-]	- (-) [-]	0 / 0
280.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	33.90	- (-) [-]	- (-) [-]	0 / 0
Total :			38944.55 (-) [64821.33]	25876.78 (-)	25995.39			0 / 0

ROAD TRANSPORT & HIGHWAYS

281.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	322.10	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
282.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	311.09	8/2004 (-) [5/2007]	33 (-) [1]	0 / 0
283.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	322.03	2/2004 (-) [5/2007]	39 (-) [-]	0 / 0
284.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	244.10	12/2003 (-) [5/2007]	41 (-) [1]	0 / 0
285.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	301.80	12/2003 (-) [5/2007]	41 (-) [1]	0 / 0
286.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	112.50	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
287.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	308.14	3/2005 (-) [5/2007]	26 (-) [-]	0 / 0
288.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	496.43	3/2005 (-) [5/2007]	26 (-) [-]	0 / 0
289.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
290.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	132.71	1/2004 (-) [6/2007]	41 (-) [-]	0 / 0
291.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.80	5/2004 (-) [6/2007]	37 (-) [-]	0 / 0
292.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4	4/2000 (-)	318.00 (-)	0.00 (-)	262.28	8/2004 (-)	34 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(KARNATAKA)		[318.00]			[6/2007]	[-]	
293.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	154.54	2/2004 (-) [6/2007]	40 (-) [-]	0 / 0
294.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	310.16	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
295.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	533.86	6/2005 (-) [6/2007]	24 (-) [2]	0 / 0
296.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	183.70	3/2004 (-) [6/2007]	39 (-) [-]	0 / 0
297.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	261.47	12/2003 (-) [7/2007]	43 (-) [1]	0 / 0
298.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	381.93	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
299.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	301.66	7/2004 (-) [7/2007]	36 (-) [2]	0 / 0
300.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	205.33	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
301.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	225.76	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
302.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	46.68	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
303.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	491.60	7/2005 (-) [9/2007]	26 (-) [3]	0 / 0
304.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.50	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
305.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	569.44	3/2005 (-) [10/2007]	31 (-) [-]	0 / 0
306.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	253.40	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
307.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [276.07]	20.11 (-)	206.10	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
308.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	242.60	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
309.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	299.57	3/2005 (-) [11/2007]	32 (-) [-]	0 / 0
310.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5	4/2000 (-)	227.25 (-)	0.00 (-)	186.88	2/2004 (-)	46 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ORISSA)		[227.25]			[12/2007]	[-]	
311.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	101.30	12/2004 (-) [12/2007]	36 (-) [-]	0 / 0
312.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	141.30	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
313.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	134.70	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
314.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
315.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
316.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	244.90	6/2004 (-) [12/2007]	42 (-) [6]	0 / 0
317.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	423.69	3/2005 (-) [12/2007]	33 (-) [5]	0 / 0
318.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	331.70	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
319.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	260.60	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
320.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
321.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	347.75	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
322.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	384.10	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
323.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	196.40	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
324.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	119.75	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
325.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	60.46	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
326.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	55.61	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
327.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	34.78	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
328.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL	12/2003 (-)	567.38 (-)	0.00 (-)	76.15	3/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)		[567.38]			[3/2008]	[-]	
329.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	109.30	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
330.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	45.14	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
331.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	290.05	7/2004 (-) [3/2008]	44 (-) [-]	0 / 0
332.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	31.65	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
333.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	143.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
334.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	129.90	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
335.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	20.41	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
336.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	82.69	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	75.81	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	11.31	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
339.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	54.66	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
340.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	95.91	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
341.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	99.99	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
342.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	102.90	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
343.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	36.32	9/2007 (-) [4/2008]	7 (-) [-]	0 / 0
344.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	11.31	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
345.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	18.88	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
346.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31	12/2003 (-)	198.16 (-)	0.00 (-)	15.96	4/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[198.16]			[4/2008]	[-]	
347.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	116.10	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
348.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	19.50	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
349.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	155.20	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
350.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	195.60	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
351.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	9.25	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
352.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	34.75	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
353.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	91.22	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
354.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	49.39	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
355.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	23.95	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	17.16	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
357.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	24.95	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	40.17	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
359.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	31.63	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
360.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	28.33	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
362.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	22.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
363.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	131.10	11/2007 (-) [6/2008]	7 (-) [7]	0 / 0
364.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-	12/2003 (-)	412.78 (-)	66.76 (-)	218.50	11/2007 (-)	7 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.254, NH-8A		[479.54]			[6/2008]	[7]	
365.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	82.51	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
366.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	146.40	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
367.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	189.30	11/2007 (-) [6/2008]	7 (-) [7]	0 / 0
368.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	72.33	8/2004 (-) [6/2008]	46 (-) [-]	0 / 0
369.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
370.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	65.72	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
371.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
372.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	29.14	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
373.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.94	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
374.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
375.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
376.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	60.49	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
377.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	11.75	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
378.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	63.08	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
379.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.82	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
380.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	120.40	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
381.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	70.03	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
382.	TRICHY BYPASS-TUVARAMKURCHI, KM.61,	12/2003 (-)	261.00 (-)	0.00 (-)	66.43	8/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-45B (TAMIL NADU)		[261.00]			[8/2008]	[-]	
383.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	57.12	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
384.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
385.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	48.90	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
386.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	157.30	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0
387.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	20.88	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
388.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	53.88	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
389.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
390.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	64.56	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
391.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
392.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	75.65	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
393.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	57.40	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
394.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
395.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
396.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	63.37	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
397.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	41.64	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
398.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
399.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	63.50	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
400.	RAJMARG CHORAHA-LAKHNANDON, KM.297-	12/2003 (-)	251.03 (-)	0.00 (-)	11.00	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.351, NH-26 (M.P.)		[251.03]			[10/2008]	[-]	
401.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
402.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	19.01	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
403.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
404.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	8.79	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
405.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	57.95	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
406.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	123.20	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
407.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	9.78	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
408.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
409.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
410.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	42.79	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
411.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	76.77	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
412.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	75.54	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
413.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	80.80	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
414.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	55.33	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
415.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	67.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
416.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	26.90	7/2005 (-) [12/2008]	41 (-) [8]	0 / 0
417.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	59.48	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
418.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6	3/2005 (-)	168.00 (-)	0.00 (-)	5.00	12/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[168.00]			[12/2008]	[-]	
419.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	27.16	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
420.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	82.70	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
421.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [12/2008]	28 (-) [12]	0 / 0
422.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
423.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	28.03	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
424.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	160.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
425.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	34.98	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
426.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	14.59	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
427.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
428.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	60.62	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
429.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	57.79	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
430.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	13.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
431.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	175.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
432.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	42.95	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
433.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	187.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
434.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
435.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	306.30	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
436.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-)	0.00 (-)	70.32	3/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[195.00]			[3/2009]	[-]	
437.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	16.83	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
438.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	72.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
439.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	90.80	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
440.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	13.20	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
441.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	83.32	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
442.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
443.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
444.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	165.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
445.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	11.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
446.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	21.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
447.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
448.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	348.35	3/2005 (-) [7/2009]	52 (-) [27]	0 / 0
449.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
450.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	-	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
451.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
452.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	13.69	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
453.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	15.97	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
454.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-)	0.00 (-)	11.81	8/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[194.80]			[8/2009]	[-]	
455.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	11.34	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
456.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	3.31	9/2008 (-) [9/2009]	12 (-) [12]	0 / 0
457.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	4.54	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
458.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	72.60	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
459.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	66.08	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
460.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	9.00	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
461.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	10.74	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
462.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
463.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			51924.36 (-) [52930.13]	1005.77 (-)	19063.04			0 / 0

SHIPPING & PORTS

464.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [8/2007]	42 (-) [4]	0 / 0
465.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	3.09	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
466.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	15.16	12/2005 (-) [10/2008]	34 (-) [16]	0 / 0
467.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	198.29	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
468.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.28	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
469.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	693.43			0 / 0

TELECOMMUNICATION

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
470.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [6/2007]	15 (-) [-]	0 / 0
471.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.54	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
472.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	66.63	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
473.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	259.42	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
474.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	261.45	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
475.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
476.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
477.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	30.00	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
478.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	109.28	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
479.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.54	6/2006 (-) [6/2007]	12 (-) [1]	0 / 0
480.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.00	1/2005 (-) [6/2007]	29 (-) [2]	0 / 0
481.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	178.17	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
482.	GSM BASED NETWORK EXPANSION PH-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [6/2007]	12 (-) [-]	0 / 0
483.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	227.19	5/2006 (-) [6/2007]	13 (-) [-]	0 / 0
484.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [6/2007]	19 (-) [-]	0 / 0
485.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.04	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
486.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	71.15	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0
487.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [6/2007]	24 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
488.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	138.40	5/2006 (-) [7/2007]	14 (-) [-]	0 / 0
489.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	28.32	3/2006 (-) [7/2007]	16 (-) [-]	0 / 0
490.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [8/2007]	6 (-) [3]	0 / 0
491.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	6.83	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
492.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
493.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	124.05	12/2004 (-) [3/2008]	39 (-) [12]	0 / 0
494.	GSM BASED NETWORK EXPANSIONPh-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	40.62	6/2005 (-) [-]	- (-) [-]	0 / 0
495.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
496.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.73	10/2004 (-) [-]	- (-) [-]	0 / 0
497.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
498.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
499.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
500.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
501.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			10568.23 (-) [9749.80]	-818.43 (-)	3438.84			0 / 0
URBAN DEVELOPMENT								
502.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	838.42	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	838.42			0 / 0
WATER RESOURCES								

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
503.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	33.41	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	33.41			0 / 0
All India :			327301.49 (-) [366272.40]	38970.91 (-)	120180.21			769 / 2422
NIC-MoS&PI(IPMD)								[4/2007]