

Sector-Wise number of on going projects in August, 2003

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	94
2.	ROAD TRANSPORT & HIGHWAYS	94
3.	POWER	34
4.	PETROLEUM	26
5.	SHIPPING & PORTS	7
6.	COAL	6
7.	ATOMIC ENERGY	4
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		275

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
	<u>POWER</u>			
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
	<u>SHIPPING & PORTS</u>			
2.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
	<u>RAILWAYS</u>			
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
	<u>PETROLEUM</u>			
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOCL)	220.81	06/2003	38.73
<u>July, 2003</u>				
	<u>POWER</u>			
7.	LD&C SCHEME IN NER(P.GRID)	158.94	03/2000	133.80
<u>August, 2003</u>				
	<u>PETROLEUM</u>			
8.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	329.05	03/2003	123.24

Summary of projects on Flash Report for the month of August, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	272
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	5
Number of Projects in Current Month :	275

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	108	44	66	17	40	275	39
Latest Approved	104	44	70	17	40	275	38

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	241	148960.65	162456.80	48298.25	29.73	13496.15	9.06
Revised	34	42792.58	45187.99	28593.02	63.28	2395.41	5.60
Total	275	191753.23	207644.79	76891.27	37.03	15891.56	8.29

IV. Milestones (Cumulative due and Achieved)

Total	2291
Achieved upto month	754

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
PETROLEUM							
1	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC) {Completed}	05/2001	329.05	03/2003	134.00	07/2003	123.24

VI. List of projects added

					Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	07/2003	390.00	07/2005	390.00	09/2005
2	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	05/2003	359.00	07/2005	359.00	07/2005
<u>RAILWAYS</u>						
3	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	05/2002	304.50	-NA-	305.00	-NA-
4	TOLLYGANJ-GARIA	03/2000	907.69	12/2006	907.69	06/2007
5	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	02/2000	733.00	12/2008	733.00	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
PETROLEUM							
1	VISAKH-SECNDERABAD LPG(GAIL)	490.65	457.77	08/2003	08/2003	10/2003	2
2	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	390.00	390.00	07/2005	07/2005	09/2005	2
3	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
4	IOR SCHEME NEELAM(ONGCL)	347.69	347.69	07/2003	07/2003	11/2003	4
5	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	2360.38	07/2003	07/2003	01/2004	6
RAILWAYS							
6	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	312.42	03/1996	12/2004	03/2005	3
7	ADILABAD-MUDKHED GC(SCR)	117.97	178.00	-NA-	03/2005	06/2005	3
8	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	36.80	274.41	-NA-	03/2005	03/2007	24
9	FREIGHT OPERATIONS INFORMATION SYSTEM	520.00	426.12	03/1995	11/2004	12/2004	1
SHIPPING & PORTS							
10	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	167.99	215.34	02/2003	03/2004	06/2004	3
Number of projects reporting additional delay = 10							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26050.00
2	COAL	6	4801.31	5262.87	5231.28
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	26	33041.95	33041.95	35342.56
7	POWER	34	43731.55	54354.46	58275.96
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	94	26816.99	29692.63	40341.04
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24521.22
11	SHIPPING & PORTS	7	2554.31	2554.31	2557.47
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		275	167560.12	191753.23	207644.79

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3545.00	1/2007 (-) [1/2007]	0 (-) [-]	45 / 103
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	686.00	10/2009 (-) [9/2007]	-25 (-) [-]	11 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	278.00	2/2008 (-) [2/2008]	0 (-) [-]	10 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1906.00	12/2008 (-) [12/2008]	0 (-) [-]	13 / 119
Total :			23903.06 (-) [26050.00]	2146.94 (-)	6415.00			79 / 372
COAL								
5.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1185.98	3/2001 (5/2002) [12/2003]	33 (19) [-]	12 / 16
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.13	3/1994 (3/2000) [3/2004]	120 (48) [-]	2 / 2
7.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1305.26	3/2004 (-) [3/2004]	0 (-) [-]	7 / 14
8.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	51.18	3/2004 (-) [3/2004]	0 (-) [-]	5 / 6
9.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	364.09	3/1994 (3/1998) [3/2004]	120 (72) [-]	1 / 1
10.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1171.69	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
Total :			4801.31 (-) [5231.28]	429.97 (-)	4249.33			30 / 43
FERTILISERS								
11.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	388.04	5/2001 (2/2002) [2/2004]	33 (24) [-]	2 / 48
Total :			350.00 (-) [509.40]	159.40 (-)	388.04			2 / 48
MINES								
12.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER	2/2001 (-)	480.00 (-)	0.00 (-)	244.99	2/2004 (-)	-2 (-)	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PLANT. (NALCO)		[480.00]			[12/2003]	[-]	
13.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1838.04			23 / 46

STEEL

14.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	67.46	8/2004 (-) [8/2004]	0 (-) [-]	3 / 3
15.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	-	12/2005 (-) [3/2005]	-9 (-) [-]	0 / 19
16.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	21.11	10/2004 (-) [10/2005]	12 (-) [-]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	88.57			25 / 118

PETROLEUM

17.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [364.00]	21.00 (-)	338.13	5/2002 (-) [9/2003]	16 (-) [-]	27 / 33
18.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [60.00]	-59.01 (-)	55.59	7/2003 (-) [9/2003]	2 (-) [-]	5 / 6
19.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [457.77]	-32.88 (-)	337.92	8/2003 (-) [10/2003]	2 (-) [2]	36 / 41
20.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	50.61	7/2003 (-) [11/2003]	4 (-) [4]	9 / 9
21.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1956.23	7/2003 (-) [1/2004]	6 (-) [6]	66 / 81
22.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	220.37	3/2004 (-) [3/2004]	0 (-) [-]	5 / 12
23.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	72.84	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
24.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	330.45	3/2004 (-) [8/2004]	5 (-) [-]	14 / 41
25.	HBJ PIPELINE UPGRADATION PJCT-PHI (GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	922.28	9/2004 (-) [9/2004]	0 (-) [-]	3 / 24
26.	REFINERY MODERNISATION (BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	804.94	9/2003 (-) [10/2004]	13 (-) [-]	40 / 72
27.	SIDPUR-SANGANER PRODUCT PIPE LINE	2/2002 (-)	352.69 (-)	17.21 (-)	20.11	11/2004 (-)	0 (-)	0 / 1

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(IOCL)		[369.90]			[11/2004]	[-]	
28.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.53]	25.93 (-)	55.52	8/2004 (-) [12/2004]	4 (-) [-]	0 / 8
29.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1755.00]	272.00 (-)	317.93	8/2004 (-) [12/2004]	4 (-) [-]	34 / 68
30.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.88	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
31.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
32.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
33.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	461.65	1/2005 (-) [4/2005]	3 (-) [-]	0 / 151
34.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.93	3/2006 (-) [5/2005]	-10 (-) [-]	1 / 6
35.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	0.26	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
36.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [359.00]	0.00 (-)	0.89	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
37.	INTEGRATED PARA-XYLENE (IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	680.09	8/2005 (-) [8/2005]	0 (-) [-]	6 / 6
38.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	0.71	7/2005 (-) [9/2005]	2 (-) [2]	0 / 0
39.	MUMBAI HIGH NORTH DEV (ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	956.14	12/2005 (-) [12/2005]	0 (-) [-]	8 / 20
40.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
41.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.39	3/2007 (-) [3/2007]	0 (-) [36]	1 / 3
42.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	138.05	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			33041.95 (-) [35342.56]	2300.61 (-)	7722.91			266 / 599
POWER								
43.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-)	2245.44 (-)	5328.37	3/1999 (-)	53 (-)	11 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[5209.10]			[8/2003]	[-]	
44.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	124.04	4/2003 (-) [9/2003]	5 (-) [-]	11 / 19
45.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3847.76	11/1990 (3/2001) [12/2003]	157 (33) [-]	5 / 7
46.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	66.57	2/2004 (-) [1/2004]	-1 (-) [-]	11 / 30
47.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	124.85	10/2003 (-) [2/2004]	4 (-) [-]	10 / 19
48.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	623.41	3/1999 (12/2002) [3/2004]	60 (15) [-]	2 / 11
49.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	56.86	6/2004 (-) [4/2004]	-2 (-) [-]	6 / 18
50.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1762.43	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
51.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7490.98	4/1996 (3/2002) [7/2004]	99 (28) [-]	46 / 52
52.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	141.22	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
53.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	28.36	10/2004 (-) [12/2004]	2 (-) [-]	2 / 18
54.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	49.89	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
55.	400/220/KV SYSTEM STRENGTHANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
56.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	76.26	1/2005 (-) [3/2005]	2 (-) [-]	2 / 25
57.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1039.51	10/1998 (3/2005) [3/2005]	77 (0) [-]	13 / 25
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	50.57	2/2003 (-) [6/2005]	28 (-) [-]	4 / 18
59.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	140.53	8/2005 (-) [8/2005]	0 (-) [-]	9 / 24
60.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	695.42	8/2005 (-) [8/2005]	0 (-) [-]	30 / 39
61.	TARAPUR 3 & 4	9/2002	237.00	0.00	13.70	9/2005	0	0 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (P.GRID)	(-)	(-) [237.00]	(-)		(-) [9/2005]	(-) [-]	
62.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	6.89	12/2005 (-) [12/2005]	0 (-) [-]	3 / 22
63.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	54.62	12/2005 (-) [12/2005]	0 (-) [-]	2 / 18
64.	TALCHER STPP ST-II (NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3612.86	2/2006 (-) [2/2006]	0 (-) [-]	73 / 94
65.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
66.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	-	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
67.	RIHAND STPP ST - II (NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	934.57	5/2006 (-) [5/2006]	0 (-) [-]	31 / 64
68.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
69.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	110.03	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
70.	DULHASTI COMBINED TR.SYSTEM (P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	230.52	7/2006 (-) [7/2006]	0 (-) [-]	2 / 18
71.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	-	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
72.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	787.42	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
73.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	240.51	8/2007 (-) [8/2007]	0 (-) [-]	0 / 52
74.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	484.49	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
75.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	22.34	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
76.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	428.05	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			43731.55 (-) [58275.96]	14544.41 (-)	28740.62			302 / 732
HEALTH & FW								
77.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	88.83	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 9

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
78.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	109.66	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	198.49			4 / 9

RAILWAYS

79.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
80.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [332.34]	107.34 (10.51)	174.01	3/2001 (-) [7/2003]	28 (-) [-]	0 / 0
81.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	497.81	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
82.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
83.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	438.36	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
84.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	96.25	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
85.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	107.27	- (-) [3/2004]	- (-) [-]	0 / 0
86.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	43.33	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
87.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	87.56	- (-) [3/2004]	- (-) [-]	0 / 0
88.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	107.20	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
89.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	16.36	- (-) [3/2004]	- (-) [-]	0 / 0
90.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	492.60	- (-) [3/2004]	- (-) [-]	0 / 0
91.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	76.32	- (-) [3/2004]	- (-) [-]	0 / 0
92.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	394.43	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
93.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2004]	48 (-) [-]	0 / 0
94.	LUNI-BARMER-	4/1997	240.00	43.94	88.26	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MUNABAO(GC),(NWR)	(-)	(-) [283.94]	(-)		(-) [3/2004]	(-) [-]	
95.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	19.71	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0
96.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	478.36	3/2003 (-) [5/2004]	14 (-) [-]	0 / 0
97.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	61.23	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
98.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	68.12	8/2003 (-) [12/2004]	16 (-) [-]	0 / 0
99.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [1]	0 / 0
100.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
101.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	221.40	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
102.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	143.16	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
103.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	26.26	- (-) [3/2005]	- (-) [-]	0 / 0
104.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
105.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
106.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	165.85	- (-) [3/2005]	- (-) [-]	0 / 0
107.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	280.73	3/2000 (-) [3/2005]	60 (-) [-]	0 / 0
108.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
109.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	5.81	- (-) [3/2005]	- (-) [-]	0 / 0
110.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	82.85	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
111.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [3/2005]	96 (-) [-]	0 / 0
112.	RAIL COACH	8/1985	180.00	271.26	385.37	3/1992	156	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	FACTORY,KAPURTHALA PH -II (NR)	(2/1989)	(314.57) [451.26]	(136.69)		(-) [3/2005]	(-) [-]	
113.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	219.62	3/1996 (-) [3/2005]	108 (-) [3]	0 / 0
114.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	5.16	- (-) [4/2005]	- (-) [-]	0 / 0
115.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [178.00]	60.03 (-)	33.96	- (-) [6/2005]	- (-) [3]	0 / 0
116.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
117.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	21.43	12/2006 (-) [2/2006]	-10 (-) [-]	0 / 0
118.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [227.00]	47.00 (-)	169.44	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
119.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	8.01	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
120.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
121.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [610.44]	145.45 (-)	184.15	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
122.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	189.08	- (-) [3/2007]	- (-) [24]	0 / 0
123.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [359.80]	247.27 (39.14)	135.63	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
124.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
125.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	273.57	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
126.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.27]	70.27 (-)	42.78	- (-) [3/2007]	- (-) [-]	0 / 0
127.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	128.23	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
128.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	62.02	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
129.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	897.13	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
131.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.10	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
132.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	85.80	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
133.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
134.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.36]	113.36 (-)	86.18	- (-) [-]	- (-) [-]	0 / 0
135.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	102.97	- (-) [-]	- (-) [-]	0 / 0
136.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.27	- (-) [-]	- (-) [-]	0 / 0
137.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	8.19	- (-) [-]	- (-) [-]	0 / 0
138.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [372.00]	123.56 (272.00)	102.07	- (-) [-]	- (-) [-]	0 / 0
139.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	58.69	- (-) [-]	- (-) [-]	0 / 0
140.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	42.20	- (-) [-]	- (-) [-]	0 / 0
141.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	194.79	3/2009 (-) [-]	- (-) [-]	0 / 0
142.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	7.25	7/2006 (-) [-]	- (-) [-]	0 / 0
143.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	16.65	- (-) [-]	- (-) [-]	0 / 0
144.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	133.76	- (-) [-]	- (-) [-]	0 / 0
145.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	10.03	2/2009 (-) [-]	- (-) [-]	0 / 0
146.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
147.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-)	106.09 (-)	27.53	12/2009 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[214.09]			[-]	[-]	
148.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	55.18	- (-) [-]	- (-) [-]	0 / 0
149.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
150.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	25.57	- (-) [-]	- (-) [-]	0 / 0
151.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	63.12	- (-) [-]	- (-) [-]	0 / 0
152.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.11	- (-) [-]	- (-) [-]	0 / 0
153.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	24.68	- (-) [-]	- (-) [-]	0 / 0
154.	KUTTI PURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.71]	-0.05 (1.37)	88.86	- (-) [-]	- (-) [-]	0 / 0
155.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.49	- (-) [-]	- (-) [-]	0 / 0
156.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	0.10	- (-) [-]	- (-) [-]	0 / 0
157.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
158.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	5.40	- (-) [-]	- (-) [-]	0 / 0
159.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	2.76	- (-) [-]	- (-) [-]	0 / 0
160.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	8.86	- (-) [-]	- (-) [-]	0 / 0
161.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
162.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [130.00]	58.30 (12.42)	143.21	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
163.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	41.32	3/1996 (-) [-]	- (-) [-]	0 / 0
164.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	81.73	- (0/200) [-]	- (-) [-]	0 / 0
165.	GODHRA-INDORE-DEWAS-	4/1989	297.15	652.49	62.82	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAKSI(WR),NL	(-)	(-) [949.64]	(-)		(12/1996) [-]	(-) [-]	
166.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
167.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	12.66	12/2008 (-) [-]	- (-) [-]	0 / 0
168.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
169.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
170.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	29.58	- (-) [-]	- (-) [-]	0 / 0
171.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
172.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
Total :			26816.99 (-) [40341.04]	13524.05 (-)	10764.44			0 / 0

ROAD TRANSPORT & HIGHWAYS

173.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	151.50	8/2002 (-) [8/2003]	12 (-) [-]	0 / 0
174.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	232.70	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
175.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	278.90	2/2004 (-) [10/2003]	-4 (-) [-]	0 / 0
176.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	131.20	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
177.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	585.90	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
178.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	104.80	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
179.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	86.20	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
180.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	77.21	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
181.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	150.50	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
183.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	93.96	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
184.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	92.90	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
185.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	108.90	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
186.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	78.22	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
187.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	101.10	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
188.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	77.02	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
189.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	185.20	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
190.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	98.20	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
191.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	603.27	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
192.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	65.77	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
193.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	160.60	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
194.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	121.60	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
195.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	89.92	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
196.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	77.72	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
197.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	134.30	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
198.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	121.40	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
199.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	70.40	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	208.50	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
201.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	74.65	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
202.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	148.90	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
203.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	96.56	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
204.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	70.33	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
205.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	132.70	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
206.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	131.80	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
207.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	69.57	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
208.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	57.16	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
209.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	215.50	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
210.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	77.44	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
211.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	237.30	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
212.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	189.70	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
213.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	113.70	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
214.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	59.76	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
215.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	301.20	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
216.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	91.41	6/2004 (-) [6/2004]	0 (-) [-]	0 / 0
217.	SURAT-ATUL (GQ)	4/2000	275.58	0.00	239.30	10/2003	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.263.4-KM.343 (NH-8)	(-)	(-) [275.58]	(-)		(-) [6/2004]	(-) [-]	
218.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	114.60	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
219.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	55.14	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
220.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	272.80	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
221.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
222.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	86.14	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
223.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	204.40	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
224.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	66.31	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
225.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	72.75	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
226.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	58.14	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
227.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	89.52	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
228.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	73.16	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
229.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	42.10	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
230.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	37.28	1/2004 (-) [8/2004]	7 (-) [-]	0 / 0
231.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	130.20	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
232.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	80.01	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
233.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	114.50	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
234.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	28.52	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
235.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	77.79	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
236.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	191.10	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
237.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	36.15	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
238.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	69.90	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
239.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	32.79	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
240.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	16.71	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
241.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	159.60	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
242.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	96.86	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
243.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	110.40	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
244.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	141.10	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
245.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	45.80	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
246.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	95.50	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
247.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	99.67	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
248.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	139.00	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
249.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	15.25	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
250.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	104.90	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
251.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	43.56	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
252.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	72.83	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	81.11	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
254.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	82.66	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
255.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	123.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
256.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	104.80	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
257.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	54.33	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
258.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	76.43	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
259.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	62.50	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
260.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	153.30	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
261.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	87.01	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
262.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	117.60	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
263.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	76.77	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
264.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	33.21	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
265.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
266.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23807.01 (-) [24521.22]	714.21 (-)	10948.04			0 / 0

SHIPPING & PORTS

267.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	636.66	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
268.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
269.	MODERNISATION OF MOT	8/1997	167.99	47.35	136.51	2/2003	16	2 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	JETTIES 1,2&3 AT J.D.(PORTS)	(-)	(-) [215.34]	(-)		(-) [6/2004]	(-) [3]	
270.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	189.96	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
271.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.51	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
272.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	120.26	- (-) [10/2005]	- (-) [-]	0 / 0
273.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.23	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
Total :			2554.31 (-) [2557.47]	3.16 (-)	1149.74			2 / 4
<u>TELECOMMUNICATION</u>								
274.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	17.82	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	17.82			0 / 0
<u>URBAN DEVELOPMENT</u>								
275.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	4370.23	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [10571.00]	5711.00 (-)	4370.23			21 / 320
<u>All India :</u>			167560.12 (-) [207644.79]	40084.67 (-)	76891.27			754 / 2291
NIC-MoS&PI(IPMD)								[8/2003]