

Sector-Wise number of on going projects in August, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	113
2.	ROAD TRANSPORT & HIGHWAYS	83
3.	POWER	49
4.	PETROLEUM	27
5.	ATOMIC ENERGY	6
6.	SHIPPING & PORTS	5
7.	STEEL	3
8.	COAL	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	FERTILISERS	1
12.	MINES	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		296

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHUA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				
14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02

<u>July, 2004</u>				
	<u>RAILWAYS</u>			
15.	UDHNA-JALGAON(RE)	124.39	03/2002	108.90
16.	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	-NA-	293.26
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
17.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	138.65	12/2003	86.64
18.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	06/2001	281.11
<u>August, 2004</u>				
	<u>PETROLEUM</u>			
19.	VISAKH-SECNDERABAD LPG(GAIL)	490.65	08/2003	415.97
20.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	07/2003	2144.86
	<u>POWER</u>			
21.	NATHPA JHAKRI H.E.P. (NJPC)	1678.02	04/1996	7905.35

Summary of projects on Flash Report for the month of August, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	303
Number of Projects Completed/Dropped/Frozen in Previous Month :	4
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	0
Number of Projects in Current Month :	296

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	129	24	61	16	66	296	44
Latest Approved	127	24	63	16	66	296	43

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	264	181683.03	198285.45	62434.16	31.49	16602.42	9.14
Revised	32	31880.61	33384.20	22533.31	67.50	1503.59	4.72
Total	296	213563.64	231669.65	84967.47	36.68	18106.01	8.48

IV. Milestones (Cumulative due and Achieved)

Total	2243
Achieved upto month	904

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	VISAKH-SECNDERABAD LPG(GAIL) {Completed}	01/2001	490.65	08/2003	463.26	07/2004	415.97
2	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL) {Completed}	07/2000	2360.38	07/2003	2360.38	08/2004	2144.86
<u>POWER</u>							
3	NATHPA JHAKRI H.E.P. (NJPC)	04/1989	1678.02	04/1996	8656.61	07/2004	7905.35

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	2	376.42	376.42	376.81
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	1	2061.98	2061.98	2061.98
5	STEEL	3	479.44	479.44	472.12
6	PETROLEUM	27	34813.64	34813.64	37340.03
7	POWER	49	70990.50	75625.12	79058.48
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	113	30118.35	33040.88	45542.73
10	ROAD TRANSPORT & HIGHWAYS	83	22287.54	22287.54	22192.03
11	SHIPPING & PORTS	5	1424.25	1424.25	1471.60
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		296	196611.23	213563.64	231669.65

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4538.00	1/2007 (-) [1/2007]	0 (-) [-]	67 / 104
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	918.00	10/2009 (-) [9/2007]	-25 (-) [-]	17 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	507.00	2/2008 (-) [2/2008]	0 (-) [-]	17 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	3618.00	12/2008 (-) [12/2008]	0 (-) [-]	19 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	51.19	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	9632.19			120 / 374
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	172.45	3/1994 (3/2000) [3/2007]	156 (84) [-]	2 / 2
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [194.21]	17.66 (-)	11.10	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
Total :			376.42 (-) [376.81]	0.39 (-)	183.55			2 / 2
FERTILISERS								
9.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	441.22	5/2001 (2/2002) [10/2004]	41 (32) [1]	44 / 103
Total :			350.00 (-) [509.40]	159.40 (-)	441.22			44 / 103
MINES								
10.	EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [10/2004]	29 (-) [2]	23 / 24
Total :			2061.98 (-) [2061.98]	0.00 (-)	1593.05			23 / 24
STEEL								

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
11.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	21.46	12/2005 (-) [3/2005]	-9 (-) [-]	11 / 19
12.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	-	10/2005 (-) [7/2005]	-3 (-) [-]	0 / 0
13.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [241.41]	-30.00 (-)	1.63	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
Total :			479.44 (-) [472.12]	-7.32 (-)	23.09			11 / 19

PETROLEUM

14.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1202.00]	-46.00 (-)	945.85	3/2004 (-) [8/2004]	5 (-) [-]	40 / 41
15.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	442.74	3/2004 (-) [9/2004]	6 (-) [-]	12 / 12
16.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	104.58	7/2003 (-) [10/2004]	15 (-) [-]	9 / 9
17.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1218.29	9/2003 (-) [10/2004]	13 (-) [-]	43 / 50
18.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [350.00]	-2.69 (-)	295.06	11/2004 (-) [11/2004]	0 (-) [-]	4 / 6
19.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	877.66	8/2004 (-) [12/2004]	4 (-) [-]	47 / 68
20.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [266.00]	-39.60 (-)	216.23	8/2004 (-) [12/2004]	4 (-) [-]	6 / 8
21.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
22.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [510.37]	80.55 (-)	20.27	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
23.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	0.10	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
24.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	32.24	3/2006 (-) [5/2005]	-10 (-) [-]	4 / 6
25.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1.79	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
26.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4067.00]	702.00 (-)	1596.85	1/2005 (-) [6/2005]	5 (-) [-]	67 / 151
27.	MS QUALITY UPGRADATION	5/2003 (-)	359.00 (-)	24.00 (-)	45.27	7/2005 (-)	0 (-)	3 / 26

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	FACILITIES AT HALDIA (IOCL)		[383.00]			[7/2005]	[-]	
28.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	38.08	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
29.	INTEGRATED PARA-XYLENE (IOCL)	6/1999 (-)	4228.00 (-) [4704.00]	476.00 (-)	1262.43	8/2005 (-) [8/2005]	0 (-) [-]	37 / 129
30.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	5.83	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
31.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [-]	0 / 0
32.	MUMBAI HIGH NORTH DEV (ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2392.31	12/2005 (-) [12/2005]	0 (-) [-]	15 / 20
33.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	5.96	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
34.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
35.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
36.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
37.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	9.83	7/2005 (-) [6/2006]	11 (-) [-]	23 / 58
38.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
39.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	29.72	3/2007 (-) [3/2007]	0 (-) [34]	3 / 3
40.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	566.88	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			34813.64 (-) [37340.03]	2526.39 (-)	10163.87			324 / 604
POWER								
41.	TR. SYSTEM STRENGTHENING IN BIHAR (P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	93.61	2/2004 (-) [9/2004]	7 (-) [1]	23 / 30
42.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	216.22	9/2003 (-) [12/2004]	15 (-) [-]	13 / 18
43.	DULHASTI HYDROELECTRIC	11/1982 (7/1989)	183.45 (3559.77)	4044.47 (668.15)	4204.33	11/1990 (3/2001)	169 (45)	7 / 7

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT(NHPC)		[4227.92]			[12/2004]	[-]	
44.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	112.77	6/2004 (-) [12/2004]	6 (-) [-]	13 / 18
45.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	184.36	10/2003 (-) [12/2004]	14 (-) [-]	12 / 19
46.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	64.30	1/2005 (-) [1/2005]	0 (-) [-]	0 / 7
47.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6378.11	3/1999 (-) [3/2005]	72 (-) [-]	13 / 16
48.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1456.94	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
49.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [811.06]	390.06 (108.09)	696.77	3/1999 (12/2002) [3/2005]	72 (27) [-]	2 / 11
50.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	316.21	1/2005 (-) [3/2005]	2 (-) [-]	7 / 25
51.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	167.56	12/2005 (-) [3/2005]	-9 (-) [-]	9 / 22
52.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	106.97	1/2005 (-) [3/2005]	2 (-) [-]	6 / 21
53.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [253.29]	21.76 (-)	174.86	10/2004 (-) [6/2005]	8 (-) [-]	6 / 18
54.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	325.43	7/2006 (-) [6/2005]	-13 (-) [-]	5 / 18
55.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	1177.56	8/2005 (-) [8/2005]	0 (-) [-]	39 / 39
56.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	257.04	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
57.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	92.06	2/2003 (-) [8/2005]	30 (-) [-]	7 / 17
58.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	126.55	9/2005 (-) [9/2005]	0 (-) [-]	7 / 22
59.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	497.96	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
60.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [7682.00]	1033.17 (-)	4267.99	2/2006 (-) [2/2006]	0 (-) [-]	85 / 95
61.	KOTESHWAR HYDRO	4/2000	1301.56	0.00	228.17	4/2005	11	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT, 4x100 MW	(-)	(-) [1301.56]	(-)		(-) [3/2006]	(-) [-]	
62.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	12.21	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22
63.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [4049.48]	664.71 (-)	1793.21	5/2006 (-) [5/2006]	0 (-) [-]	46 / 64
64.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	28.27	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
65.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	12.21	8/2006 (-) [7/2006]	-1 (-) [-]	1 / 22
66.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
67.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	30.21	7/2006 (-) [7/2006]	0 (-) [-]	0 / 20
68.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	90.23	9/2006 (-) [9/2006]	0 (-) [-]	0 / 38
69.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
70.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	4.42	12/2006 (-) [12/2006]	0 (-) [-]	0 / 23
71.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	4.13	7/2006 (-) [12/2006]	5 (-) [-]	0 / 0
72.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
73.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [2/2007]	7 (-) [-]	0 / 19
74.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	4.39	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
75.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1095.24	2/2007 (-) [2/2007]	0 (-) [-]	9 / 28
76.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	54.45	2/2007 (-) [2/2007]	0 (-) [-]	0 / 23
77.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	63.19	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
78.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [1866.10]	-4002.21 (-)	104.53	5/2007 (-) [3/2007]	-2 (-) [-]	0 / 37
79.	NORTHERN REGION	7/2004	230.52	0.00	-	3/2008	-12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM STRENGTHING SCHEME-III (180 CKM)	(-)	(-) [230.52]	(-)		(-) [3/2007]	(-) [-]	
80.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	-	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
81.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	682.54	8/2007 (-) [8/2007]	0 (-) [-]	0 / 44
82.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	816.68	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
83.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	163.43	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
84.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [10/2007]	-7 (-) [-]	0 / 23
85.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	255.83	12/2007 (-) [12/2007]	0 (-) [-]	0 / 57
86.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	25.87	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
87.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	702.21	4/2009 (-) [4/2009]	0 (-) [-]	5 / 41
88.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	644.78	12/2009 (-) [12/2009]	0 (-) [-]	0 / 88
89.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	320.05	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			70990.50 (-) [79058.48]	8067.98 (-)	28268.65			347 / 1062

HEALTH & FW

90.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	154.73	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
91.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	166.04	3/1999 (3/2005) [5/2005]	74 (2) [-]	6 / 16
Total :			140.92 (-) [691.84]	550.92 (-)	320.77			6 / 16

RAILWAYS

92.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	130.98	3/1996 (-) [9/2004]	102 (-) [-]	0 / 0
93.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	89.49	- (-) [9/2004]	- (-) [-]	0 / 0
94.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00)	-88.92 (-666.92)	299.90	3/1995 (-)	117 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[431.08]			[12/2004]	[-]	
95.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	258.63	3/1997 (-) [12/2004]	93 (-) [-]	0 / 0
96.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	361.13	3/2000 (-) [12/2004]	57 (-) [-]	0 / 0
97.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [269.50]	-89.27 (-)	111.57	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
98.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	107.93	8/2003 (-) [1/2005]	17 (-) [-]	0 / 0
99.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	36.72	- (-) [3/2005]	- (-) [-]	0 / 0
100.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	472.45	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
101.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	109.80	12/1999 (-) [3/2005]	63 (-) [-]	0 / 0
102.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [175.04]	35.35 (-)	150.93	- (-) [3/2005]	- (-) [-]	0 / 0
103.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	290.26	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
104.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	270.67	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
105.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [222.96]	70.75 (-)	167.67	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
106.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	536.30	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
107.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	71.33	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
108.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [167.61]	78.88 (-)	120.49	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
109.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	300.04	3/2000 (-) [3/2005]	60 (-) [-]	0 / 0
110.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	135.47	- (-) [3/2005]	- (-) [-]	0 / 0
111.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	111.11	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
112.	MIRAJ-LATUR ROAD	4/1993	225.00	107.34	194.14	3/2001	48	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(4/2002)	(323.00) [332.34]	(9.34)		(-) [3/2005]	(-) [-]	
113.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [158.16]	46.26 (-)	56.87	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
114.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
115.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	29.64	- (-) [3/2005]	- (-) [-]	0 / 0
116.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	15.65	- (-) [12/2005]	- (-) [-]	0 / 0
117.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	460.60	12/1997 (-) [12/2005]	96 (-) [-]	0 / 0
118.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	134.42	- (-) [12/2005]	- (-) [-]	0 / 0
119.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [290.16]	191.74 (13.88)	228.65	- (-) [3/2006]	- (-) [-]	0 / 0
120.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	215.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
121.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	47.46	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
122.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	334.57	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
123.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
124.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	220.97	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
125.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	102.35	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
126.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (520.00) [622.52]	157.53 (102.52)	453.74	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
127.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	63.88	- (-) [3/2007]	- (-) [-]	0 / 0
128.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	91.39	- (-) [3/2007]	- (-) [-]	0 / 0
129.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	75.54	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
130.	KUMARGHAT-AGARTALA	4/1996	575.00	320.00	356.18	3/2007	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [895.00]	(-)		(-) [3/2007]	(-) [-]	
131.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	37.84	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
132.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	188.96	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
133.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [113.00]	19.90 (3.55)	20.12	- (-) [7/2007]	- (-) [-]	0 / 0
134.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.70]	-0.30 (-)	109.93	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
135.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5000.00]	2500.00 (-)	1590.13	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
136.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	28.88	- (-) [12/2007]	- (-) [-]	0 / 0
137.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	93.67	- (-) [3/2008]	- (-) [-]	0 / 0
138.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	186.83	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
139.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
140.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [382.27]	133.83 (282.27)	134.32	- (-) [9/2008]	- (-) [-]	0 / 0
141.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	18.78	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
142.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
143.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	66.18	- (12/1996) [-]	- (-) [-]	0 / 0
144.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	212.88	3/1996 (-) [-]	- (-) [-]	0 / 0
145.	RAJATGARH-BARANG	4/1999 (-)	166.16 (178.98) [178.98]	12.82 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
146.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	82.60	- (-) [-]	- (-) [-]	0 / 0
147.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	3.00	3/2011 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	42.95	- (-) [-]	- (-) [-]	0 / 0
149.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	6.77	- (-) [-]	- (-) [-]	0 / 0
150.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	97.40	- (3/2000) [-]	- (-) [-]	0 / 0
151.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [425.95]	301.52 (-)	99.93	- (0/200) [-]	- (-) [-]	0 / 0
152.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	31.31	- (-) [-]	- (-) [-]	0 / 0
153.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [174.38]	18.64 (-)	16.82	2/2009 (-) [-]	- (-) [-]	0 / 0
154.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	121.56	3/1997 (-) [-]	- (-) [-]	0 / 0
155.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	12.39	- (-) [-]	- (-) [-]	0 / 0
156.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	70.45	- (-) [-]	- (-) [-]	0 / 0
157.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	51.78	3/2004 (-) [-]	- (-) [-]	0 / 0
158.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	269.84	3/2009 (-) [-]	- (-) [-]	0 / 0
159.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	51.85	- (-) [-]	- (-) [-]	0 / 0
160.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	113.86	3/1998 (-) [-]	- (-) [-]	0 / 0
161.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	11.09	- (-) [-]	- (-) [-]	0 / 0
162.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	25.73	- (-) [-]	- (-) [-]	0 / 0
163.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	210.04	- (-) [-]	- (-) [-]	0 / 0
164.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	184.97	- (-) [-]	- (-) [-]	0 / 0
165.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	28.80	4/2003 (-) [-]	- (-) [-]	0 / 0
167.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	45.15	- (-) [-]	- (-) [-]	0 / 0
168.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0
169.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
170.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [185.66]	113.96 (68.08)	152.68	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
171.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.35]	113.35 (-)	101.70	- (-) [-]	- (-) [-]	0 / 0
172.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	148.33	- (-) [-]	- (-) [-]	0 / 0
173.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [494.32]	164.32 (-)	9.45	- (-) [-]	- (-) [-]	0 / 0
174.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	36.50	12/2008 (-) [-]	- (-) [-]	0 / 0
175.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
176.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	22.88	- (-) [-]	- (-) [-]	0 / 0
177.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
178.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	71.25	3/2006 (-) [-]	- (-) [-]	0 / 0
179.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	33.08	7/2006 (-) [-]	- (-) [-]	0 / 0
180.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	638.12	3/2003 (-) [-]	- (-) [-]	0 / 0
181.	HAPUR-KANKATHER	4/2003 (-)	106.64 (-) [106.64]	0.00 (-)	0.91	3/2007 (-) [-]	- (-) [-]	0 / 0
182.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (-) [294.99]	94.99 (-)	1.67	- (-) [-]	- (-) [-]	0 / 0
183.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-)	0.00 (-)	0.14	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[200.00]			[-]	[-]	
184.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [344.53]	42.89 (-)	24.16	- (-) [-]	- (-) [-]	0 / 0
185.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	42.51	12/2009 (-) [-]	- (-) [-]	0 / 0
186.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	129.72	- (-) [-]	- (-) [-]	0 / 0
187.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	41.97	- (-) [-]	- (-) [-]	0 / 0
188.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	31.42	- (-) [-]	- (-) [-]	0 / 0
189.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	91.14	- (-) [-]	- (-) [-]	0 / 0
190.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.46	- (-) [-]	- (-) [-]	0 / 0
191.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	52.74	- (-) [-]	- (-) [-]	0 / 0
192.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	113.03	- (-) [-]	- (-) [-]	0 / 0
193.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	1.03	- (-) [-]	- (-) [-]	0 / 0
194.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [239.59]	64.59 (-)	2.48	- (-) [-]	- (-) [-]	0 / 0
195.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [583.74]	343.74 (-)	508.56	- (-) [-]	- (-) [-]	0 / 0
196.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	23.70	- (-) [-]	- (-) [-]	0 / 0
197.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	26.46	- (-) [-]	- (-) [-]	0 / 0
198.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	23.50	- (-) [-]	- (-) [-]	0 / 0
199.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	9.26	- (-) [-]	- (-) [-]	0 / 0
200.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	17.33	- (-) [-]	- (-) [-]	0 / 0
201.	GADWAL-RAICHUR	4/1998	92.63	16.28	12.03	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [108.91]	(-)		(-) [-]	(-) [-]	
202.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	7.42	- (-) [-]	- (-) [-]	0 / 0
203.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.81	- (-) [-]	- (-) [-]	0 / 0
204.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
Total :			30118.35 (-) [45542.73]	15424.38 (-)	14385.95			0 / 0

ROAD TRANSPORT & HIGHWAYS

205.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	159.22	5/2004 (-) [9/2004]	4 (-) [1]	0 / 0
206.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	196.87	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
207.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	242.90	11/2004 (-) [9/2004]	-2 (-) [-]	0 / 0
208.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	96.13	2/2004 (-) [9/2004]	7 (-) [-]	0 / 0
209.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	147.14	12/2003 (-) [9/2004]	9 (-) [1]	0 / 0
210.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	212.89	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
211.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	539.72	12/2004 (-) [9/2004]	-3 (-) [1]	0 / 0
212.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	171.95	2/2004 (-) [9/2004]	7 (-) [-]	0 / 0
213.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	199.91	11/2004 (-) [10/2004]	-1 (-) [-]	0 / 0
214.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	385.56	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
215.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	18.24	11/2004 (-) [10/2004]	-1 (-) [-]	0 / 0
216.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	357.62	10/2003 (-) [10/2004]	12 (-) [-]	0 / 0
217.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	161.96	8/2004 (-) [11/2004]	3 (-) [3]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	184.62	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
219.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	164.51	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
220.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	416.06	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
221.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	81.16	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
222.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	132.48	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
223.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	166.98	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
224.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	485.05	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
225.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	189.61	5/2004 (-) [12/2004]	7 (-) [1]	0 / 0
226.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	108.57	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
227.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	432.33	5/2004 (-) [12/2004]	7 (-) [-]	0 / 0
228.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	109.01	12/2003 (-) [12/2004]	12 (-) [3]	0 / 0
229.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	214.93	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
230.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	187.31	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
231.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	170.39	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
232.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	140.29	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
233.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	100.46	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
234.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	332.01	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
235.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	170.87	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	260.25	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
237.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	278.52	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
238.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	114.28	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
239.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	110.43	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
240.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	93.08	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
241.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	52.92	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
242.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	180.57	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
243.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	78.42	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
244.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	225.21	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
245.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	114.38	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
246.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	59.93	1/2004 (-) [12/2004]	11 (-) [-]	0 / 0
247.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	326.67	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
248.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	121.07	2/2004 (-) [2/2005]	12 (-) [-]	0 / 0
249.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	173.66	8/2004 (-) [3/2005]	7 (-) [-]	0 / 0
250.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	270.77	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
251.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	71.26	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
252.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	161.41	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0
253.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2	4/2000 (-)	399.75 (-)	0.00 (-)	168.56	3/2005 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(JHARKHAND)		[399.75]			[3/2005]	[-]	
254.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	65.87	8/2004 (-) [3/2005]	7 (-) [-]	0 / 0
255.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	184.22	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
256.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	120.43	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
257.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	182.45	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
258.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	156.26	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
259.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	148.72	2/2004 (-) [4/2005]	14 (-) [4]	0 / 0
260.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	252.64	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
261.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	116.00	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
262.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	108.72	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
263.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	144.72	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
264.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	52.93	7/2004 (-) [6/2005]	11 (-) [-]	0 / 0
265.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	168.84	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
266.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	136.48	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
267.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	127.21	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
268.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	80.02	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
269.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	25.85	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
270.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
271.	BRIDGES BALASORE-	4/2000	155.00	0.00	87.61	5/2004	16	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	(-)	(-) [155.00]	(-)		(-) [9/2005]	(-) [-]	
272.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	83.32	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
273.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	85.46	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
274.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	165.72	7/2005 (-) [12/2005]	5 (-) [8]	0 / 0
275.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	121.07	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
276.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	179.73	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
277.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	105.61	12/2003 (-) [12/2005]	24 (-) [12]	0 / 0
278.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	28.90	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
279.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
280.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	8.18	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
281.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [138.00]	-93.20 (-)	7.28	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
282.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	14.66	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
283.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	53.31	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
284.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	36.87	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
285.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	96.63	2/2004 (-) [-]	- (-) [-]	0 / 0
286.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	53.66	3/2005 (-) [-]	- (-) [-]	0 / 0
287.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	9.61	5/2007 (-) [-]	- (-) [-]	0 / 0
Total :			22287.54 (-) [22192.03]	-95.51 (-)	12793.56			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>SHIPPING & PORTS</u>								
288.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.61	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
289.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	171.06	2/2003 (-) [12/2004]	22 (-) [-]	2 / 4
290.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	239.30	- (-) [10/2005]	- (-) [-]	0 / 0
291.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	83.57	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
292.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.37	12/2005 (-) [5/2007]	17 (-) [-]	0 / 0
Total :			1424.25 (-) [1471.60]	47.35 (-)	496.91			2 / 4
<u>TELECOMMUNICATION</u>								
293.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	112.94	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
294.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	29.30	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	142.24			0 / 0
<u>URBAN DEVELOPMENT</u>								
295.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	6492.12	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	6492.12			25 / 35
<u>WATER RESOURCES</u>								
296.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	26.52	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	26.52			0 / 0
All India :			196611.23 (-) [231669.65]	35058.42 (-)	84963.69			904 / 2243
NIC-MoS&PI(IPMD) [8/2004]								

NIC-MoS&PI(IPMD) [8/2004]