

Sector-Wise number of on going projects in August, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	132
2.	ROAD TRANSPORT & HIGHWAYS	80
3.	POWER	42
4.	TELECOMMUNICATION	30
5.	PETROLEUM	24
6.	COAL	8
7.	STEEL	8
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	3
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		341

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
<u>PETROLEUM</u>				
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
<u>RAILWAYS</u>				
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
<u>ROAD TRANSPORT & HIGHWAYS</u>				
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20
<u>July, 2005</u>				
<u>PETROLEUM</u>				
26.	IOR GANDHAR(ONGCL)	609.44	03/2004	546.43
27.	IOR SCHEME NEELAM(ONGCL)	347.69	07/2003	299.77
<u>RAILWAYS</u>				
28.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	464.99	04/2004	486.37
29.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	71.70	12/1998	161.22
30.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	156.00	-NA-	0.01
<u>ROAD TRANSPORT & HIGHWAYS</u>				
31.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	02/2005	439.60
<u>August, 2005</u>				
<u>PETROLEUM</u>				
32.	REFINERY MODERNISATION(BPCL)	1592.65	09/2003	1573.35
<u>POWER</u>				
33.	ULDCS FOR EASTERN REGION (P.GRID)	290.01	09/2003	284.49
34.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	01/2005	157.17
35.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	294.82	02/2003	123.42
36.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	237.00	09/2005	228.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
37.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	231.90	11/2004	268.20
<u>SHIPPING & PORTS</u>				
38.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	610.80	-NA-	584.53

Summary of projects on Flash Report for the month of August, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	352
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	7
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	341

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	146	21	65	17	92	341	43
Latest Approved	146	21	65	17	92	341	43

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	298	190874.17	210349.42	68061.26	32.36	19475.25	10.20
Revised	43	45093.44	47833.55	33100.75	69.20	2740.11	6.08
Total	341	235967.61	258182.97	101162.01	39.18	22215.36	9.41

IV. Milestones (Cumulative due and Achieved)

Total	2114
Achieved upto month	949

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	REFINERY MODERNISATION(BPCL) {Completed}	12/2000	1592.65	09/2003	1831.00	08/2005	1573.35
<u>POWER</u>							
2	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	01/2001	150.53	01/2005	195.62	07/2005	157.17

	{Completed}						
3	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID) {Completed}	02/2001	294.82	02/2003	226.71	08/2005	123.42
4	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID) {Completed}	09/2002	237.00	09/2005	237.02	08/2005	228.26
5	ULDCS FOR EASTERN REGION (P.GRID) {Completed}	09/1998	290.01	09/2003	305.70	06/2005	284.49
<u>ROAD TRANSPORT & HIGHWAYS</u>							
6	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5) {Completed}	04/2000	231.90	11/2004	231.90	08/2005	268.2
<u>SHIPPING & PORTS</u>							
7	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS {Completed}	05/2003	610.80	-NA-	610.80	08/2005	584.53

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	08/2005	1405.63	08/2010	119.66	08/2010
2	BARH STPP, 3x660 MW	12/2003	8692.97	11/2010	8692.97	12/2009

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
<u>CIVIL AVIATION</u>							
1	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	191.52	12/2005	12/2005	12/2006	12
<u>FERTILISERS</u>							
2	NAMRUP PLANT REVAMP(BVFC)	350.00	610.24	05/2001	08/2005	09/2005	1
<u>STEEL</u>							
3	UPGRADATION ERW PIPE PLANT	89.15	108.72	08/2005	08/2005	11/2005	3
<u>PETROLEUM</u>							
4	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4746.00	08/2005	10/2005	12/2005	2
5	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	363.21	363.21	07/2005	08/2005	09/2005	1
<u>POWER</u>							
6	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	2496.90	2496.90	12/2009	12/2009	08/2011	20

7	DHAULIGANGA H.E.P.-I (NHPC)	601.98	1578.31	10/1998	04/2005	08/2005	4
8	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	1301.56	1301.56	04/2005	03/2006	04/2008	25
9	TEHRI TR. SYSTEM(P.GRID)	421.00	806.69	03/1999	09/2005	03/2006	6
10	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	567.05	07/2006	12/2005	03/2006	3
11	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	208.75	05/2008	08/2007	05/2008	9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
12	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	555.00	555.00	07/2005	06/2006	12/2006	6
<u>TELECOMMUNICATION</u>							
13	EXPANSION OF 400000 GSM (NEW DELHI)	227.42	227.42	01/2005	08/2005	09/2005	1
<i>Number of projects reporting additional delay = 13</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	8	6576.37	6576.37	6559.10
4	FERTILISERS	2	599.00	758.40	859.24
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	8	1443.51	1443.51	1485.96
7	PETROLEUM	24	31323.85	32999.85	34811.90
8	POWER	42	72561.75	77196.37	81553.96
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	132	36388.79	39698.70	56533.75
11	ROAD TRANSPORT & HIGHWAYS	80	21745.98	21745.98	21621.54
12	SHIPPING & PORTS	3	645.46	645.46	645.46
13	TELECOMMUNICATION	30	8101.94	8101.94	7611.53
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		341	216951.82	235967.61	258182.97

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	116.89	6/2006 (-) [3/2006]	-3 (-) [-]	13 / 31
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5120.00	1/2007 (-) [1/2007]	0 (-) [-]	87 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1319.00	10/2009 (-) [9/2007]	-25 (-) [-]	33 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	939.00	2/2008 (-) [2/2008]	0 (-) [-]	29 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	5668.00	12/2008 (-) [12/2008]	0 (-) [-]	32 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	206.35	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	13369.24			199 / 479
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	84.73	12/2005 (-) [12/2006]	12 (-) [12]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	84.73			0 / 0
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.53	3/1994 (3/2000) [3/2007]	156 (84) [-]	3 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	33.02	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	84.99	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	7.49	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.39	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	4.05	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
14.	KULDA OCP	1/2005	302.96	0.00	16.14	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	14.13	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			6576.37 (-) [6559.10]	-17.27 (-)	368.74			5 / 101

FERTILISERS

16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [610.24]	260.24 (100.84)	525.47	5/2001 (2/2002) [9/2005]	52 (43) [1]	60 / 91
17.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	22.45	6/2006 (-) [6/2006]	0 (-) [-]	20 / 56
Total :			599.00 (-) [859.24]	260.24 (-)	547.92			80 / 147

MINES

18.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0

STEEL

19.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	104.89	10/2005 (-) [8/2005]	-2 (-) [-]	1 / 1
20.	UPGRADATION ERW PIPE PLANT	3/2002 (-)	89.15 (-) [108.72]	19.57 (-)	76.13	8/2005 (-) [11/2005]	3 (-) [3]	0 / 0
21.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	45.76	12/2005 (-) [3/2006]	3 (-) [-]	13 / 19
22.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	34.06	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
23.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	1.20	1/2006 (-) [7/2006]	6 (-) [-]	1 / 2
24.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.83]	0.20 (-)	99.09	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
25.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [219.04]	20.20 (-)	11.71	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
26.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [198.84]	-20.20 (-)	6.77	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
Total :			1443.51 (-)	42.45 (-)	379.61			15 / 43

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1485.96]					
PETROLEUM								
27.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2990.06	12/2005 (-) [9/2005]	-3 (-) [-]	20 / 20
28.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	296.83	7/2005 (-) [9/2005]	2 (-) [1]	0 / 0
29.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [382.00]	23.00 (-)	284.91	7/2005 (-) [9/2005]	2 (-) [-]	25 / 26
30.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	2127.72	5/2005 (-) [10/2005]	5 (-) [-]	0 / 0
31.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4234.00]	869.00 (69.00)	2979.55	1/2005 (-) [12/2005]	11 (-) [-]	126 / 151
32.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [284.00]	-21.60 (-)	271.73	8/2004 (-) [12/2005]	16 (-) [-]	8 / 9
33.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	2738.46	8/2005 (-) [12/2005]	4 (-) [2]	105 / 129
34.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	598.27	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
35.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	1.91	4/2006 (-) [3/2006]	-1 (-) [-]	0 / 0
36.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	76.56	3/2006 (-) [3/2006]	0 (-) [-]	5 / 6
37.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	255.72	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
38.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [453.00]	63.00 (-)	102.30	7/2005 (-) [6/2006]	11 (-) [-]	41 / 58
39.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	7.49	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
40.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	2.25	12/2006 (-) [7/2006]	-5 (-) [-]	0 / 0
41.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	193.10	5/2006 (-) [8/2006]	3 (-) [-]	0 / 45
42.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	5.55	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
43.	GREEN FUELS & EMISSION CONTROL PROJECT AT	10/2002 (-)	1152.00 (-)	0.00 (-)	75.82	4/2005 (-)	18 (-)	18 / 72

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MUMBAI REFINERY		[1152.00]			[10/2006]	[-]	
44.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	11.63	7/2005 (-) [10/2006]	15 (-) [-]	0 / 10
45.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	275.07	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
46.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	148.67	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
47.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.37	3/2006 (-) [5/2007]	14 (-) [-]	0 / 0
48.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	3964.86	7/2007 (-) [7/2007]	0 (-) [-]	11 / 11
49.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	-	8/2007 (-) [8/2007]	0 (-) [-]	0 / 10
50.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	97.50	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
Total :			31323.85 (-) [34811.90]	3488.05 (-)	17511.33			368 / 556

POWER

51.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [247.69]	51.72 (-)	235.35	10/2003 (-) [7/2005]	21 (-) [-]	19 / 19
52.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1658.93	10/1998 (3/2005) [8/2005]	82 (5) [4]	31 / 36
53.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3451.97]	67.20 (-)	2359.52	5/2006 (-) [9/2005]	-8 (-) [-]	63 / 64
54.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	810.76	12/2005 (-) [10/2005]	-2 (-) [-]	12 / 18
55.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4819.16]	4635.71 (1259.39)	4513.75	11/1990 (3/2001) [12/2005]	181 (57) [-]	7 / 9
56.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	233.60	10/2004 (-) [12/2005]	14 (-) [-]	9 / 18
57.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2006]	84 (-) [-]	13 / 16
58.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	398.89	7/2006 (-) [3/2006]	-4 (-) [3]	7 / 18
59.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97) [806.69]	385.69 (103.72)	802.94	3/1999 (12/2002) [3/2006]	84 (39) [6]	2 / 11
60.	KAIGA-NARENDRA	11/1999	75.99	113.33	135.03	11/2002	40	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TR.SYSTEM (P.GR.)	(-)	(-) [189.32]	(-)		(-) [3/2006]	(-) [-]	
61.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	148.85	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
62.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.62]	407.92 (-)	179.20	6/2006 (-) [6/2006]	0 (-) [-]	8 / 37
63.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
64.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	116.63	7/2006 (-) [7/2006]	0 (-) [-]	5 / 20
65.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	148.85	8/2006 (-) [7/2006]	-1 (-) [-]	5 / 22
66.	FG UNCHAHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	356.88	9/2006 (-) [9/2006]	0 (-) [-]	0 / 10
67.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	132.81	12/2006 (-) [12/2006]	0 (-) [-]	5 / 23
68.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1483.76	2/2007 (-) [2/2007]	0 (-) [-]	19 / 41
69.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	23.09	7/2006 (-) [2/2007]	7 (-) [-]	3 / 19
70.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	47.41	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
71.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	370.96	2/2007 (-) [2/2007]	0 (-) [-]	3 / 23
72.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	21.74	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
73.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1257.64	5/2007 (-) [5/2007]	0 (-) [-]	0 / 23
74.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
75.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	176.06	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
76.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	1676.73	8/2007 (-) [8/2007]	0 (-) [-]	0 / 26
77.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	242.78	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
78.	PARBATI HYDRO	9/2002	3919.59	0.00	1146.67	9/2009	-24	1 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT STAGE-II 4x200 MW	(-)	(-) [3919.59]	(-)		(-) [9/2007]	(-) [-]	
79.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	742.99	12/2007 (-) [12/2007]	0 (-) [-]	0 / 40
80.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [12/2007]	1 (-) [-]	0 / 0
81.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	1.37	3/2008 (-) [1/2008]	-2 (-) [-]	0 / 0
82.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
83.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	139.55	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
84.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [4/2008]	36 (-) [25]	0 / 0
85.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	13.13	5/2008 (-) [5/2008]	0 (-) [9]	3 / 23
86.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	991.80	4/2009 (-) [4/2009]	0 (-) [-]	9 / 41
87.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1184.55	12/2009 (-) [12/2009]	0 (-) [-]	5 / 65
88.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	604.07	11/2010 (-) [12/2009]	-11 (-) [-]	0 / 0
89.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [119.66]	-1285.97 (-)	-	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
90.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1010.84	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
91.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	247.47	12/2009 (-) [8/2011]	20 (-) [20]	0 / 0
92.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [-]	- (-) [-]	2 / 5
Total :			72561.75 (-) [81553.96]	8992.21 (-)	30362.63			248 / 741
HEALTH & FW								
93.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	202.06	9/1998 (3/2005) [12/2005]	87 (9) [-]	0 / 0
94.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	215.05	3/1999 (3/2005) [7/2006]	88 (16) [-]	7 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			140.92 (-) [691.84]	550.92 (-)	417.11			7 / 16
RAILWAYS								
95.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [175.00]	69.68 (51.32)	154.14	- (-) [8/2005]	- (-) [-]	0 / 0
96.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	20.85	- (-) [12/2005]	- (-) [-]	0 / 0
97.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	329.42	3/2000 (-) [12/2005]	69 (-) [-]	0 / 0
98.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	176.61	- (-) [12/2005]	- (-) [-]	0 / 0
99.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [850.69]	608.19 (312.95)	557.75	12/1997 (-) [1/2006]	97 (-) [-]	0 / 0
100.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	98.00	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
101.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	89.64	- (-) [3/2006]	- (-) [-]	0 / 0
102.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	109.19	- (-) [3/2006]	- (-) [-]	0 / 0
103.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [223.73]	71.52 (65.97)	201.83	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
104.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	105.29	- (-) [3/2006]	- (-) [-]	0 / 0
105.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
106.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
107.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	82.51	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
108.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	30.29	- (-) [6/2006]	- (-) [-]	0 / 0
109.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	172.95	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
110.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	123.30	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
111.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-)	58.47 (-)	298.98	3/2004 (6/2000)	33 (78)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[383.94]			[12/2006]	[-]	
112.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	584.38	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
113.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	81.35	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
114.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	412.11	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
115.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	132.00	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
116.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	161.32	- (-) [3/2007]	- (-) [-]	0 / 0
117.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	212.08	- (-) [3/2007]	- (-) [-]	0 / 0
118.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	85.40	- (-) [3/2007]	- (-) [-]	0 / 0
119.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	330.23	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
120.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
121.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	169.78	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
122.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	37.76	- (-) [12/2007]	- (-) [-]	0 / 0
123.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	64.26	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
124.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	63.36	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
125.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [650.94]	377.27 (-3.57)	150.76	- (-) [3/2008]	- (-) [-]	0 / 0
126.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	104.52	- (-) [3/2008]	- (-) [-]	0 / 0
127.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
128.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [8000.00]	5500.00 (-)	2274.29	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
129.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-)	133.83 (-)	188.54	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[382.27]			[9/2008]	[-]	
130.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
131.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [594.34]	292.70 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
132.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
133.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	211.47	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
134.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	351.27	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
135.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	366.55	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
136.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	103.53	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
137.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [344.00]	160.77 (-)	0.78	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
138.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	106.43	3/2006 (-) [-]	- (-) [-]	0 / 0
139.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
140.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.36	- (-) [-]	- (-) [-]	0 / 0
141.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	14.25	3/2007 (-) [-]	- (-) [-]	0 / 0
142.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	507.77	- (-) [-]	- (-) [-]	0 / 0
143.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	5.87	- (-) [-]	- (-) [-]	0 / 0
144.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	438.69	3/2004 (-) [-]	- (-) [-]	0 / 0
145.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [251.10]	145.88 (-)	162.96	12/1999 (-) [-]	- (-) [-]	0 / 0
146.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	230.91	3/1996 (-) [-]	- (-) [-]	0 / 0
147.	ARSIKERE-HASSAN-	4/1995	186.16	126.26	302.57	3/1996	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MANGALORE(GC),SWR	(-)	(-) [312.42]	(-)		(-) [-]	(-) [-]	
148.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	16.84	- (-) [-]	- (-) [-]	0 / 0
149.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	104.82	- (-) [-]	- (-) [-]	0 / 0
150.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
151.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.45]	652.30 (-)	58.65	- (12/1996) [-]	- (-) [-]	0 / 0
152.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	213.16	- (3/2000) [-]	- (-) [-]	0 / 0
153.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.76	- (-) [-]	- (-) [-]	0 / 0
154.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	4.31	- (-) [-]	- (-) [-]	0 / 0
155.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	57.08	- (-) [-]	- (-) [-]	0 / 0
156.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	14.21	- (-) [-]	- (-) [-]	0 / 0
157.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	153.42	3/1998 (-) [-]	- (-) [-]	0 / 0
158.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	199.20	3/2001 (-) [-]	- (-) [-]	0 / 0
159.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	149.31	12/2004 (-) [-]	- (-) [-]	0 / 0
160.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	275.02	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
161.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	96.19	3/1996 (-) [-]	- (-) [-]	0 / 0
162.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	37.60	- (-) [-]	- (-) [-]	0 / 0
163.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	0.14	3/2011 (-) [-]	- (-) [-]	0 / 0
164.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	79.58	3/2002 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
165.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [173.32]	17.58 (8.96)	24.87	2/2009 (-) [-]	- (-) [-]	0 / 0
166.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	5.03	- (-) [-]	- (-) [-]	0 / 0
167.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	1.97	- (-) [-]	- (-) [-]	0 / 0
168.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	23.54	- (-) [-]	- (-) [-]	0 / 0
169.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	98.15	- (-) [-]	- (-) [-]	0 / 0
170.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.17	- (-) [-]	- (-) [-]	0 / 0
171.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	124.21	- (-) [-]	- (-) [-]	0 / 0
172.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
173.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	38.29	- (-) [-]	- (-) [-]	0 / 0
174.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	41.20	- (-) [-]	- (-) [-]	0 / 0
175.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [106.09]	-37.83 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
176.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	23.60	- (-) [-]	- (-) [-]	0 / 0
177.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
178.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.17	- (-) [-]	- (-) [-]	0 / 0
179.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.12	- (-) [-]	- (-) [-]	0 / 0
180.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	27.54	12/2008 (-) [-]	- (-) [-]	0 / 0
181.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
182.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.44	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
184.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0
185.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	145.17	8/2003 (-) [-]	- (-) [-]	0 / 0
186.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [194.38]	94.38 (-)	148.72	- (-) [-]	- (-) [-]	0 / 0
187.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	187.60	- (-) [-]	- (-) [-]	0 / 0
188.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
189.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	74.54	- (-) [-]	- (-) [-]	0 / 0
190.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	74.89	- (-) [-]	- (-) [-]	0 / 0
191.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	50.55	12/2009 (-) [-]	- (-) [-]	0 / 0
192.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	227.20	- (-) [-]	- (-) [-]	0 / 0
193.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	56.49	- (-) [-]	- (-) [-]	0 / 0
194.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	60.87	- (-) [-]	- (-) [-]	0 / 0
195.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	28.26	- (-) [-]	- (-) [-]	0 / 0
196.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.71	- (-) [-]	- (-) [-]	0 / 0
197.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	73.57	- (-) [-]	- (-) [-]	0 / 0
198.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	144.48	- (-) [-]	- (-) [-]	0 / 0
199.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	33.02	- (-) [-]	- (-) [-]	0 / 0
200.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-)	56.24 (-)	13.42	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[231.24]			[-]	[-]	
201.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	56.94	- (-) [-]	- (-) [-]	0 / 0
202.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	34.44	- (-) [-]	- (-) [-]	0 / 0
203.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	48.62	- (-) [-]	- (-) [-]	0 / 0
204.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	37.98	- (-) [-]	- (-) [-]	0 / 0
205.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	16.13	- (-) [-]	- (-) [-]	0 / 0
206.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	228.04	- (-) [-]	- (-) [-]	0 / 0
207.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	76.07	12/2008 (-) [-]	- (-) [-]	0 / 0
208.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	19.50	- (-) [-]	- (-) [-]	0 / 0
209.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	13.99	- (-) [-]	- (-) [-]	0 / 0
210.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	327.67	3/1995 (-) [-]	- (-) [-]	0 / 0
211.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	86.98	5/2008 (-) [-]	- (-) [-]	0 / 0
212.	SECUNDERABAD-MUDKhed-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [338.02]	239.60 (55.57)	319.47	- (-) [-]	- (-) [-]	0 / 0
213.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
214.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
215.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	264.72	7/2005 (-) [-]	- (-) [-]	0 / 0
216.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	71.88	7/2006 (-) [-]	- (-) [-]	0 / 0
217.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	719.85	3/2003 (-) [-]	- (-) [-]	0 / 0
218.	SURAT-KOSAMBA	4/2000	133.00	0.00	-	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [133.00]	(-)		(-) [-]	(-) [-]	
219.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	57.47	3/1998 (-) [-]	- (-) [-]	0 / 0
220.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
221.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	0.19	3/2008 (-) [-]	- (-) [-]	0 / 0
222.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	25.29	- (-) [-]	- (-) [-]	0 / 0
223.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [127.13]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
224.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [133.41]	0.00 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
225.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	125.26	- (-) [-]	- (-) [-]	0 / 0
226.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
Total :			36388.79 (-) [56533.75]	20144.96 (-)	17650.52			0 / 0

ROAD TRANSPORT & HIGHWAYS

227.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	-	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
228.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
229.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	-	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
230.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
231.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	96.56	1/2004 (-) [8/2005]	19 (-) [-]	0 / 0
232.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	251.40	2/2004 (-) [9/2005]	19 (-) [-]	0 / 0
233.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	596.70	5/2004 (-) [10/2005]	17 (-) [-]	0 / 0
234.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	137.40	12/2003 (-) [10/2005]	22 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
235.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	223.40	6/2004 (-) [10/2005]	16 (-) [-]	0 / 0
236.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	214.60	4/2004 (-) [10/2005]	18 (-) [-]	0 / 0
237.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	83.83	1/2004 (-) [10/2005]	21 (-) [-]	0 / 0
238.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	132.10	12/2003 (-) [10/2005]	22 (-) [-]	0 / 0
239.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	169.40	2/2005 (-) [11/2005]	9 (-) [-]	0 / 0
240.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	144.20	12/2003 (-) [11/2005]	23 (-) [-]	0 / 0
241.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	255.80	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
242.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	304.90	4/2004 (-) [12/2005]	20 (-) [-]	0 / 0
243.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	241.40	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
244.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	451.90	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
245.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	374.70	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
246.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	236.40	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
247.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	277.90	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
248.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	112.50	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
249.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	265.40	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
250.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	249.10	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
251.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	219.50	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
252.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-)	0.00 (-)	244.50	7/2004 (-)	20 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[286.00]			[3/2006]	[-]	
253.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	263.30	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
254.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	143.10	3/2004 (-) [3/2006]	24 (-) [-]	0 / 0
255.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	69.80	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
256.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	387.90	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
257.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	329.90	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
258.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	132.10	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
259.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	199.10	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
260.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	221.70	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
261.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	153.20	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
262.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	325.90	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
263.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	220.10	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
264.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	159.10	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
265.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	269.80	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
266.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	62.14	12/2004 (-) [6/2006]	18 (-) [-]	0 / 0
267.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	361.20	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
268.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	146.50	2/2004 (-) [6/2006]	28 (-) [-]	0 / 0
269.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	151.70	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
270.	SUNAKHALA-GANJAM,	4/2000	225.00	0.00	109.00	4/2004	26	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.338-KM.284, NH-5 (ORISSA)	(-)	(-) [225.00]	(-)		(-) [6/2006]	(-) [-]	
271.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	190.10	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
272.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	29.34	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
273.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [60.66]	-64.34 (-)	57.70	5/2006 (-) [6/2006]	1 (-) [-]	0 / 0
274.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	201.50	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
275.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	74.89	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
276.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [110.30]	-9.70 (-)	18.90	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
277.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	124.00	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
278.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	387.30	7/2005 (-) [12/2006]	17 (-) [6]	0 / 0
279.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	30.23	8/2006 (-) [12/2006]	4 (-) [-]	0 / 0
280.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	24.05	8/2006 (-) [3/2007]	7 (-) [-]	0 / 0
281.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [196.00]	-14.00 (-)	16.07	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
282.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	88.60	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
283.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	110.70	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
284.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	101.70	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
285.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [130.00]	-27.47 (-)	5.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
286.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	12.39	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
287.	GARHMUKTESHWAR-MURADABAD, KM.93-	4/2000 (-)	275.00 (-)	0.00 (-)	16.47	9/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	149.25, NH-24 (U.P.)		[275.00]			[9/2007]	[-]	
288.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
289.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	4.16	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
290.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
291.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
292.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
293.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	-	3/2008 (-) [11/2007]	-4 (-) [-]	0 / 0
294.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	-	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
295.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	-	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
296.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	-	8/2005 (-) [12/2007]	28 (-) [-]	0 / 0
297.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	1.21	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
298.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [213.69]	-6.62 (-)	-	5/2008 (-) [12/2007]	-5 (-) [-]	0 / 0
299.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	-	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
300.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	-	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
301.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	-	6/2005 (-) [3/2008]	33 (-) [-]	0 / 0
302.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	-	10/2008 (-) [7/2008]	-3 (-) [-]	0 / 0
303.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	-	7/2005 (-) [7/2008]	36 (-) [-]	0 / 0
304.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	-	10/2008 (-) [7/2008]	-3 (-) [-]	0 / 0
305.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-)	0.00 (-)	-	7/2005 (-)	36 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[239.00]			[7/2008]	[-]	
306.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	-	9/2008 (-) [-]	- (-) [-]	0 / 0
Total :			21745.98 (-) [21621.54]	-124.44 (-)	10484.23			0 / 0

SHIPPING & PORTS

307.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
308.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	9.40	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
309.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
Total :			645.46 (-) [645.46]	0.00 (-)	128.30			0 / 0

TELECOMMUNICATION

310.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [100.00]	-50.00 (-)	-	11/2004 (-) [5/2005]	6 (-) [-]	0 / 0
311.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [160.00]	40.00 (-)	39.09	10/2004 (-) [6/2005]	8 (-) [-]	0 / 0
312.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
313.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.05]	0.01 (-)	50.43	6/2004 (-) [6/2005]	12 (-) [-]	0 / 0
314.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
315.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	46.66	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
316.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	40.50	9/2004 (-) [7/2005]	10 (-) [-]	0 / 0
317.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [300.00]	-50.00 (-)	13.36	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
318.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	28.47	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
319.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
320.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	10/2004 (-) [7/2005]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
321.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [7/2005]	6 (-) [-]	0 / 0
322.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	77.70	1/2005 (-) [9/2005]	8 (-) [-]	0 / 0
323.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	175.73	1/2005 (-) [9/2005]	8 (-) [1]	0 / 0
324.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
325.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	22.29	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
326.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
327.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	-	11/2005 (-) [12/2005]	1 (-) [-]	0 / 0
328.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	62.73	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
329.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	2.69	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
330.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	5.24	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
331.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
332.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
333.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	11.40	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
334.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
335.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	3.63	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
336.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	1.77	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
337.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	1.94	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
338.	NATIONAL RADIO SPECTRUM MANAGEMENT&	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	115.20	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MONITORING SYSTEM (NRSMM)							
339.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8101.94 (-) [7611.53]	-490.41 (-)	937.15			0 / 0
URBAN DEVELOPMENT								
340.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	8890.73	3/2005 (-) [3/2006]	12 (-) [-]	27 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	8890.73			27 / 31
WATER RESOURCES								
341.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.77	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.77			0 / 0
All India :			216951.82 (-) [258182.97]	41231.15 (-)	101162.01			949 / 2114
NIC-MoS&PI(IPMD) [8/2005]								