

Sector-Wise number of on going projects in August, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	183
2.	RAILWAYS	133
3.	POWER	65
4.	PETROLEUM	32
5.	TELECOMMUNICATION	29
6.	COAL	21
7.	STEEL	15
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		495

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
	<u>POWER</u>			
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
	<u>CIVIL AVIATION</u>			
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
	<u>STEEL</u>			
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
	<u>POWER</u>			
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
	<u>RAILWAYS</u>			
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
	<u>TELECOMMUNICATION</u>			
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSIONPh-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
<u>RAILWAYS</u>				
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
<u>PETROLEUM</u>				
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11
<u>August, 2007</u>				
<u>STEEL</u>				
24.	BLOOM CASTER(SAIL)	271.41	05/2006	205.40
<u>RAILWAYS</u>				
25.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	12/1997	843.00

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
<u>RAILWAYS</u>				
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07

Summary of projects on Flash Report for the month of August, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	501
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	1
Number of Projects in Current Month :	495

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	210	18	148	27	92	495	42
Latest Approved	210	18	148	27	92	495	42

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	465	317956.42	350452.00	116822.61	33.33	32495.58	10.22
Revised	30	10965.80	12517.02	7046.06	56.29	1551.22	14.15
Total	495	328922.22	362969.02	123868.67	34.13	34046.80	10.35

IV. Milestones (Cumulative due and Achieved)

Total	2380
Achieved upto month	832

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
STEEL							
1	BLOOM CASTER(SAIL) {Completed}	05/2004	271.41	05/2006	271.41	08/2007	205.4
RAILWAYS							
2	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL) {Completed}	03/1993	242.50	12/1997	910.00	-NA-	843

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	KISHANGANGA HYDRO ELECTRIC PROJECT	07/2007	2238.67	07/2014	2238.67	07/2014

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>STEEL</u>							
1	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	198.84	01/2007	08/2007	09/2007	1
<u>POWER</u>							
2	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	5868.37	05/2007	12/2007	01/2008	1
3	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	260.34	260.34	06/2008	06/2008	06/2009	12
<u>RAILWAYS</u>							
4	PALWAL-BHUTESWAR 3rd LINE	240.00	330.00	03/2009	12/2008	12/2009	12
5	BILASPUR-URKURA	151.52	273.00	-NA-	09/2008	03/2009	6
6	UDHAMPUR-SRINAGAR-BARAMULLA	2500.00	11270.00	03/2001	10/2009	12/2011	26
7	HARIDASPUR-PARADEEP	301.64	499.40	-NA-	07/2009	09/2009	2
8	KUMARGHAT-AGARTALA	575.00	750.00	03/2007	12/2007	03/2008	3
<u>ROAD TRANSPORT & HIGHWAYS</u>							
9	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	260.93	260.93	12/2003	07/2007	09/2007	2
10	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	263.00	263.00	08/2008	08/2008	12/2008	4
<i>Number of projects reporting additional delay = 10</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	21	15647.08	15647.08	15629.81
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	15	12062.41	12062.41	12132.59
6	PETROLEUM	32	47466.45	47466.45	53896.44
7	POWER	65	107786.29	107786.29	110726.69
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	133	37307.52	40379.48	64568.29
10	ROAD TRANSPORT & HIGHWAYS	183	52598.89	52598.89	53584.55
11	SHIPPING & PORTS	6	4812.94	4812.94	4921.34
12	TELECOMMUNICATION	29	10165.91	10165.91	9332.48
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		495	325498.84	328922.22	362969.02

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	277.41	6/2006 (-) [8/2007]	14 (-) [-]	34 / 36
2.	KAIGA ATOM IC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2081.00	10/2009 (-) [3/2008]	-19 (-) [-]	63 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1723.00	2/2008 (-) [10/2008]	8 (-) [-]	50 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9727.00	12/2008 (-) [12/2008]	0 (-) [-]	46 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	592.31	9/2010 (-) [9/2010]	0 (-) [-]	8 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	14400.72			201 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	21.75	12/2008 (-) [12/2008]	0 (-) [-]	9 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	15.67	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	37.42			17 / 52
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	181.39	3/1994 (3/2000) [9/2007]	162 (90) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	71.99	3/2008 (-) [3/2008]	0 (-) [-]	3 / 4
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	444.55	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	108.98	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
13.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	612.12	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
14.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-)	0.00 (-)	929.60	6/2009 (-)	0 (-)	12 / 23

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[2161.28]			[6/2009]	[-]	
15.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.18]	0.00 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
16.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	43.43	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
18.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	452.16	3/2010 (-) [3/2010]	0 (-) [-]	0 / 11
19.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	486.47	3/2010 (-) [3/2010]	0 (-) [-]	2 / 12
20.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	79.67	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
21.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	446.74	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
22.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	24.50	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 4
23.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	17.62	3/2012 (-) [3/2012]	0 (-) [-]	0 / 5
24.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	11.14	3/2012 (-) [3/2012]	0 (-) [-]	0 / 4
25.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	2.02	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	5.71	3/2013 (-) [3/2013]	0 (-) [-]	0 / 11
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 4
28.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.32	3/2014 (-) [3/2014]	0 (-) [-]	0 / 1
Total :			15647.08 (-) [15629.81]	-17.27 (-)	3962.89			47 / 172
<u>MINES</u>								
29.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	860.85	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	860.85			18 / 111
<u>STEEL</u>								

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
30.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	137.69	1/2007 (-) [9/2007]	8 (-) [1]	6 / 8
31.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	63.70	9/2007 (-) [9/2007]	0 (-) [-]	2 / 2
32.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	262.00	12/2006 (-) [12/2007]	12 (-) [-]	0 / 21
33.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	83.82	1/2007 (-) [3/2008]	14 (-) [-]	4 / 8
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	264.67	9/2007 (-) [3/2008]	6 (-) [-]	5 / 5
35.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	5.63	3/2008 (-) [3/2008]	0 (-) [-]	1 / 3
36.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	7.93	5/2008 (-) [5/2008]	0 (-) [-]	0 / 2
37.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
38.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
39.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
40.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
41.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
42.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
43.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	19.11	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
44.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [2/2010]	4 (-) [-]	0 / 126
Total :			12062.41 (-) [12132.59]	70.18 (-)	1352.55			20 / 195

PETROLEUM

45.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	126.28	5/2007 (-) [9/2007]	4 (-) [-]	0 / 0
46.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-)	0.00 (-)	291.27	4/2007 (-)	5 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[569.07]			[9/2007]	[-]	
47.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1170.00]	-8.00 (-)	1045.68	3/2006 (-) [11/2007]	20 (-) [-]	0 / 0
48.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	132.72	12/2006 (-) [11/2007]	11 (-) [-]	0 / 0
49.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	948.90	7/2005 (-) [12/2007]	29 (-) [-]	9 / 10
50.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	560.31	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
51.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	540.62	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
52.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	60.62	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
53.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1754.09	5/2006 (-) [3/2008]	22 (-) [-]	12 / 45
54.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1615.50	1/2008 (-) [4/2008]	3 (-) [-]	0 / 0
55.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	641.53	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
56.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	854.50	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
57.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	425.56	7/2007 (-) [4/2008]	9 (-) [-]	6 / 13
58.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	129.17	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
59.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	2.47	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
60.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
61.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	89.66	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
62.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1278.01	4/2005 (-) [12/2008]	44 (-) [-]	63 / 72
63.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	100.02	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-)	0.00 (-)	15.76	3/2008 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[205.00]			[12/2008]	[-]	
65.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	1.33	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
66.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
67.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	2.57	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
68.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
69.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	144.81	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
70.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	1834.62	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
71.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	285.74	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
72.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	90.27	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
73.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	282.26	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
74.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	81.47	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
75.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	422.56	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
76.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1756.93]	133.09 (-)	1287.00	8/2007 (-) [-]	- (-) [-]	9 / 10
Total :			47466.45 (-) [53896.44]	6429.99 (-)	15198.25			114 / 165

POWER

77.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	571.77	7/2007 (-) [8/2007]	1 (-) [-]	8 / 11
78.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	693.53	6/2006 (-) [8/2007]	14 (-) [-]	29 / 37
79.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	268.49	7/2006 (-) [9/2007]	14 (-) [-]	6 / 13
80.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [2967.85]	1195.92 (-)	2350.66	10/2007 (-) [9/2007]	-1 (-) [-]	16 / 19
81.	BINA-NAGDA	7/2004	266.93	27.32	295.11	3/2008	-5	5 / 14

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (P.GR.)	(-)	(-) [294.25]	(-)		(-) [10/2007]	(-) [-]	
82.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	52.72	4/2008 (-) [10/2007]	-6 (-) [-]	5 / 5
83.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	174.84	5/2008 (-) [11/2007]	-6 (-) [-]	11 / 23
84.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	151.24	11/2007 (-) [11/2007]	0 (-) [-]	9 / 19
85.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	1957.52	2/2007 (-) [12/2007]	10 (-) [-]	19 / 23
86.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2635.98	12/2007 (-) [12/2007]	0 (-) [-]	34 / 40
87.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	332.04	12/2007 (-) [12/2007]	0 (-) [-]	7 / 20
88.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	591.87	8/2007 (-) [12/2007]	4 (-) [-]	4 / 13
89.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	392.00	10/2007 (-) [12/2007]	2 (-) [-]	4 / 18
90.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	82.30	12/2007 (-) [12/2007]	0 (-) [-]	10 / 20
91.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	402.13	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
92.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3735.72	5/2007 (-) [1/2008]	8 (-) [1]	48 / 57
93.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2295.25	2/2007 (-) [1/2008]	11 (-) [-]	26 / 41
94.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	369.03	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
95.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	182.85	3/2008 (-) [3/2008]	0 (-) [-]	3 / 14
96.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [831.47]	17.80 (-)	156.56	6/2008 (-) [6/2008]	0 (-) [-]	1 / 22
97.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	18.52	9/2008 (-) [9/2008]	0 (-) [-]	7 / 22
98.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	494.03	3/2007 (-) [9/2008]	18 (-) [-]	2 / 25
99.	KUNADANKULAM-APP	5/2005	1779.29	0.00	762.54	11/2008	0	15 / 38

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (1838 CKM)	(-)	(-) [1779.29]	(-)		(-) [11/2008]	(-) [-]	
100.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	504.75	9/2007 (-) [12/2008]	15 (-) [-]	10 / 36
101.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	80.22	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
102.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	35.15	4/2009 (-) [4/2009]	0 (-) [-]	0 / 19
103.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1745.24	4/2009 (-) [4/2009]	0 (-) [-]	17 / 41
104.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
105.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	13.86	5/2009 (-) [5/2009]	0 (-) [-]	1 / 20
106.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
107.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	102.76	6/2009 (-) [6/2009]	0 (-) [-]	2 / 19
108.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	43.56	6/2008 (-) [6/2009]	12 (-) [12]	3 / 20
109.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
110.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	2 / 21
111.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [291.21]	11.91 (-)	91.49	7/2009 (-) [7/2009]	0 (-) [-]	5 / 18
112.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	821.88	9/2009 (-) [9/2009]	0 (-) [-]	8 / 30
113.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	26.12	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
114.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [150.26]	0.00 (-)	29.67	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
115.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	3910.72	12/2009 (-) [12/2009]	0 (-) [-]	33 / 56
116.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	0.53	1/2010 (-) [1/2010]	0 (-) [-]	0 / 22
117.	KORBA STPP STAGE-III, 1x500	8/2006	2448.50	-0.01	403.03	2/2010	0	5 / 26

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MW	(-)	(-) [2448.49]	(-)		(-) [2/2010]	(-) [-]	
118.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [687.80]	319.08 (-)	228.95	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
119.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	209.85	11/2009 (-) [3/2010]	4 (-) [-]	0 / 0
120.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	164.91	9/2009 (-) [5/2010]	8 (-) [-]	0 / 0
121.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	523.11	4/2005 (-) [6/2010]	62 (-) [-]	0 / 0
122.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	36.24	7/2010 (-) [7/2010]	0 (-) [-]	0 / 20
123.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	272.44	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
124.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	99.52	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
125.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	189.28	8/2010 (-) [8/2010]	0 (-) [-]	9 / 26
126.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
127.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	409.77	10/2010 (-) [10/2010]	0 (-) [-]	8 / 40
128.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1592.97	11/2010 (-) [11/2010]	0 (-) [-]	12 / 51
129.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	294.60	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
130.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1898.76	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
131.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	49.79	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
132.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	579.88	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
133.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	193.37	7/2010 (-) [6/2011]	11 (-) [-]	0 / 0
134.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	174.23	11/2011 (-) [10/2011]	-1 (-) [-]	5 / 34
135.	RAMPUR HYDRO ELECTRIC	1/2007	2047.03	0.00	141.57	1/2012	0	0 / 10

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT 412 MW	(-)	(-) [2047.03]	(-)		(-) [1/2012]	(-) [-]	
136.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1603.00	9/2010 (-) [1/2012]	16 (-) [-]	0 / 11
137.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	129.76	3/2013 (-) [3/2013]	0 (-) [-]	3 / 31
138.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	-	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
139.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [-]	- (-) [-]	0 / 0
140.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
141.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			107786.29 (-) [110726.69]	2940.40 (-)	35632.13			408 / 1288
HEALTH & FW								
142.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	311.89	3/1999 (3/2005) [11/2007]	104 (32) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	311.89			7 / 16
RAILWAYS								
143.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	169.40	- (-) [9/2007]	- (-) [-]	0 / 0
144.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [192.00]	149.73 (-)	147.91	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
145.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	195.04	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
146.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	173.73	12/1999 (-) [10/2007]	94 (-) [-]	0 / 0
147.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	212.77	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
148.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	134.10	- (-) [12/2007]	- (-) [-]	0 / 0
149.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [504.22]	178.75 (-)	385.71	3/2004 (6/2000) [12/2007]	45 (90) [-]	0 / 0
150.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-)	0.00 (-)	382.31	3/2000 (-)	93 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[403.39]			[12/2007]	[-]	
151.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
152.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	161.46	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
153.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	135.25	- (-) [1/2008]	- (-) [-]	0 / 0
154.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	42.59	- (-) [2/2008]	- (-) [-]	0 / 0
155.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	106.63	- (-) [2/2008]	- (-) [-]	0 / 0
156.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [539.72]	81.27 (-)	492.60	- (-) [2/2008]	- (-) [-]	0 / 0
157.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	356.63	3/2001 (-) [2/2008]	83 (-) [-]	0 / 0
158.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	99.95	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
159.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	101.30	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
160.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	777.09	4/2008 (-) [3/2008]	-1 (-) [-]	0 / 0
161.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	123.27	- (-) [3/2008]	- (-) [-]	0 / 0
162.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	456.55	- (-) [3/2008]	- (-) [-]	0 / 0
163.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [264.80]	36.80 (-)	277.96	- (-) [3/2008]	- (-) [-]	0 / 0
164.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	131.22	- (-) [3/2008]	- (-) [-]	0 / 0
165.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
166.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [630.00]	221.00 (221.24)	475.39	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
167.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [750.00]	175.00 (-)	701.87	3/2007 (-) [3/2008]	12 (-) [3]	0 / 0
168.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-)	73.59 (-)	30.99	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[207.00]			[6/2008]	[-]	
169.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	569.86	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
170.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [250.38]	125.38 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
171.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	290.61	- (-) [9/2008]	- (-) [-]	0 / 0
172.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	106.79	- (-) [9/2008]	- (-) [-]	0 / 0
173.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	77.87	- (-) [10/2008]	- (-) [-]	0 / 0
174.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	64.65	- (-) [11/2008]	- (-) [-]	0 / 0
175.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	38.54	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
176.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	838.86	3/2003 (-) [12/2008]	69 (-) [-]	0 / 0
177.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
178.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.64]	364.64 (-)	313.88	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
179.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	183.07	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
180.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	53.55	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
181.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	283.64	3/1996 (-) [2/2009]	155 (-) [-]	0 / 0
182.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	3.34	- (-) [3/2009]	- (-) [-]	0 / 0
183.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [426.00]	232.22 (-)	200.14	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
184.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	190.41	- (-) [3/2009]	- (-) [-]	0 / 0
185.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	2.61	12/2007 (-) [3/2009]	15 (-) [-]	0 / 0
186.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-)	161.38 (-)	167.49	12/2008 (-)	3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[894.38]			[3/2009]	[-]	
187.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	164.40	- (-) [3/2009]	- (-) [6]	0 / 0
188.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.44	- (-) [6/2009]	- (-) [-]	0 / 0
189.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [499.40]	197.76 (-)	59.02	- (-) [9/2009]	- (-) [2]	0 / 0
190.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.62	- (-) [10/2009]	- (-) [-]	0 / 0
191.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	134.97	- (-) [12/2009]	- (-) [-]	0 / 0
192.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	230.39	- (-) [12/2009]	- (-) [-]	0 / 0
193.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [607.00]	469.00 (-)	94.23	- (-) [12/2009]	- (-) [-]	0 / 0
194.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	196.26	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
195.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	36.41	3/2009 (-) [12/2009]	9 (-) [12]	0 / 0
196.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.11	2/2015 (-) [1/2010]	-61 (-) [-]	0 / 0
197.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	939.62	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
198.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	80.71	- (-) [3/2010]	- (-) [-]	0 / 0
199.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [266.10]	97.76 (-)	53.88	4/2003 (-) [3/2010]	83 (-) [-]	0 / 0
200.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	325.00	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
201.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	7.88	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
202.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	3842.38	3/2001 (-) [12/2011]	129 (-) [26]	0 / 0
203.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.44	- (-) [-]	- (-) [-]	0 / 0
204.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76)	70.75 (65.20)	244.69	3/1998 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[222.96]			[-]	[-]	
205.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
206.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
207.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	49.06	2/2009 (-) [-]	- (-) [-]	0 / 0
208.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
209.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
210.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	220.88	- (-) [-]	- (-) [-]	0 / 0
211.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
212.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	128.11	- (-) [-]	- (-) [-]	0 / 0
213.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
214.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	36.56	- (-) [-]	- (-) [-]	0 / 0
215.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	504.01	- (-) [-]	- (-) [-]	0 / 0
216.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	690.85	3/2002 (-) [-]	- (-) [-]	0 / 0
217.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.58	- (-) [-]	- (-) [-]	0 / 0
218.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
219.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	229.73	- (-) [-]	- (-) [-]	0 / 0
220.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	53.96	- (-) [-]	- (-) [-]	0 / 0
221.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
222.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30)	163.37 (108.97)	172.93	6/1999 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[284.27]			[-]	[-]	
223.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	43.99	- (-) [-]	- (-) [-]	0 / 0
224.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	174.88	3/2005 (-) [-]	- (-) [-]	0 / 0
225.	RAIL COACH FACTORY, KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	463.06	3/1992 (-) [-]	- (-) [-]	0 / 0
226.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.40	- (-) [-]	- (-) [-]	0 / 0
227.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	236.91	- (-) [-]	- (-) [-]	0 / 0
228.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	339.01	- (-) [-]	- (-) [-]	0 / 0
229.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
230.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
231.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	53.42	- (-) [-]	- (-) [-]	0 / 0
232.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	19.01	- (-) [-]	- (-) [-]	0 / 0
233.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	69.60	- (-) [-]	- (-) [-]	0 / 0
234.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
235.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
236.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
237.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	190.43	5/2008 (-) [-]	- (-) [-]	0 / 0
238.	ETAWAH-MAINPURI (NL), NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	56.87	12/2008 (-) [-]	- (-) [-]	0 / 0
239.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [-]	- (-) [-]	0 / 0
240.	KODERMA-RANCHI VIA	3/1999	491.19	541.81	346.12	7/2005	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HAZARIBAGH AND BARKAKHANA	(-)	(-) [1033.00]	(-)		(-) [-]	(-) [-]	
241.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	291.33	7/2006 (-) [-]	- (-) [-]	0 / 0
242.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	333.12	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
243.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	100.47	3/2003 (-) [-]	- (-) [-]	0 / 0
244.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	82.95	12/2009 (-) [-]	- (-) [-]	0 / 0
245.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.03	- (-) [-]	- (-) [-]	0 / 0
246.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
247.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	194.09	3/1996 (-) [-]	- (-) [-]	0 / 0
248.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	8.64	- (-) [-]	- (-) [-]	0 / 0
249.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	116.23	- (-) [-]	- (-) [-]	0 / 0
250.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	176.36	- (-) [-]	- (-) [-]	0 / 0
251.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	247.88	- (-) [-]	- (-) [-]	0 / 0
252.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	79.46	- (-) [-]	- (-) [-]	0 / 0
253.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	389.70	3/1994 (-) [-]	- (-) [-]	0 / 0
254.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	64.54	- (-) [-]	- (-) [-]	0 / 0
255.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	77.65	- (-) [-]	- (-) [-]	0 / 0
256.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	89.45	3/2002 (-) [-]	- (-) [-]	0 / 0
257.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
258.	RUPSA-BANGRIPOSI	2/1996	57.94	79.63	68.99	3/1998	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [137.57]	(-)		(-) [-]	(-) [-]	
259.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
260.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
261.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
262.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
263.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	83.45	3/2007 (-) [-]	- (-) [-]	0 / 0
264.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	45.83	- (-) [-]	- (-) [-]	0 / 0
265.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
266.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	371.15	3/1995 (-) [-]	- (-) [-]	0 / 0
267.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	526.75	- (-) [-]	- (-) [-]	0 / 0
268.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
269.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	36.57	- (-) [-]	- (-) [-]	0 / 0
270.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.34	- (-) [-]	- (-) [-]	0 / 0
271.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	21.72	- (-) [-]	- (-) [-]	0 / 0
272.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	330.46	3/2004 (-) [-]	- (-) [-]	0 / 0
273.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [298.23]	99.55 (-)	221.85	- (-) [-]	- (-) [-]	0 / 0
274.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	74.96	2/2010 (-) [-]	- (-) [-]	0 / 0
275.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
Total :			37307.52	27260.77	25903.22			0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [64568.29]	(-)				
ROAD TRANSPORT & HIGHWAYS								
276.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	370.41	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
277.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	305.52	7/2004 (-) [9/2007]	38 (-) [-]	0 / 0
278.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	267.81	12/2003 (-) [9/2007]	45 (-) [2]	0 / 0
279.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	601.05	3/2005 (-) [10/2007]	31 (-) [-]	0 / 0
280.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	320.29	8/2004 (-) [10/2007]	38 (-) [-]	0 / 0
281.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.40	3/2004 (-) [11/2007]	44 (-) [-]	0 / 0
282.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	285.80	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
283.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	249.40	6/2004 (-) [12/2007]	42 (-) [-]	0 / 0
284.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	256.62	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
285.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	209.59	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
286.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	392.07	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
287.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
288.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	642.00	7/2005 (-) [12/2007]	29 (-) [-]	0 / 0
289.	JAWAHABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
290.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	134.93	1/2004 (-) [12/2007]	47 (-) [-]	0 / 0
291.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	141.24	5/2004 (-) [12/2007]	43 (-) [-]	0 / 0
292.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
293.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	301.10	2/2007 (-) [1/2008]	11 (-) [-]	0 / 0
294.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	222.50	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
295.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	129.52	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
296.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	214.60	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
297.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	194.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
298.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.53	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
299.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	53.88	7/2005 (-) [3/2008]	32 (-) [-]	0 / 0
300.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	308.23	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
301.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	342.30	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
302.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	303.00	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0
303.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	154.50	7/2004 (-) [3/2008]	44 (-) [-]	0 / 0
304.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	397.72	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
305.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	232.00	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
306.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	293.16	7/2004 (-) [6/2008]	47 (-) [-]	0 / 0
307.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	26.52	7/2005 (-) [6/2008]	35 (-) [-]	0 / 0
308.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	34.95	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
309.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	104.90	12/2004 (-) [6/2008]	42 (-) [-]	0 / 0
310.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	227.30	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
311.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	217.10	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
312.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	84.98	2/2008 (-) [6/2008]	4 (-) [-]	0 / 0
313.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	28.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
314.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	244.50	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
315.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	71.36	5/2008 (-) [6/2008]	1 (-) [-]	0 / 0
316.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	163.80	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
317.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.50	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
318.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	100.00	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
319.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	156.80	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
320.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	130.20	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
321.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	381.75	5/2007 (-) [6/2008]	13 (-) [-]	0 / 0
322.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	135.70	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
323.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	2.76	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
324.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	162.10	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
325.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	445.50	11/2007 (-) [7/2008]	8 (-) [-]	0 / 0
326.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	123.50	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
327.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	119.60	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
328.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	235.70	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
329.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	21.54	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
330.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	61.17	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
331.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	63.37	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
332.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	86.02	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
333.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	10.17	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
334.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	50.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
335.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
336.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
337.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
338.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	62.08	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
339.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
340.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	78.62	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
341.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	95.46	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
342.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	82.98	8/2004 (-) [10/2008]	50 (-) [-]	0 / 0
343.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	103.20	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
344.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	123.20	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
345.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	82.62	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
346.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
347.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	59.48	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
348.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
349.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
350.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	329.00	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
351.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
352.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	26.95	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
353.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
354.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	122.60	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
355.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	12.35	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
356.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	91.33	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
357.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	17.13	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
358.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	131.70	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
359.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	38.60	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
360.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	48.30	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
361.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.67	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
362.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	37.37	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
363.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	23.68	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
364.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	31.43	7/2008 (-) [12/2008]	5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	32.95	7/2005 (-) [12/2008]	41 (-) [-]	0 / 0
366.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	34.92	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
367.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	28.76	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
368.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	18.83	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
369.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	128.60	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
370.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	154.20	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
371.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	90.87	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
372.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	16.20	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
373.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	90.88	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
374.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	104.30	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
375.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	55.55	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
376.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	42.80	8/2005 (-) [12/2008]	40 (-) [-]	0 / 0
377.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	25.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
378.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	13.12	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
379.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	46.68	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
380.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	26.68	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
381.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	83.32	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
382.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	193.90	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
383.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	53.78	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
384.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	160.60	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
385.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	49.34	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
386.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	191.87	2/2004 (-) [12/2008]	58 (-) [-]	0 / 0
387.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	144.72	4/2004 (-) [12/2008]	56 (-) [-]	0 / 0
388.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	31.12	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
389.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	68.19	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
390.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
391.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	33.79	6/2005 (-) [12/2008]	42 (-) [-]	0 / 0
392.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	18.69	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
393.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	49.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
394.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	73.44	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
395.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
396.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	67.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
397.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	80.78	8/2008 (-) [12/2008]	4 (-) [4]	0 / 0
398.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
399.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
400.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	45.22	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
401.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	63.08	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
402.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	160.10	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
403.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	36.18	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
404.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	107.20	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
405.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	21.75	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
406.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	245.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
407.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	189.00	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
408.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	224.50	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
409.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	70.29	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
410.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	35.18	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
411.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	135.50	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
412.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	49.02	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
413.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	100.00	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
414.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	1.46	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
415.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	65.80	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
416.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	75.16	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
417.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	166.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
418.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	68.09	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
419.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	276.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	127.70	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
421.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	76.67	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
422.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	56.73	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
423.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	431.80	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	102.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	MEERUT-MUZZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	47.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	49.65	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
427.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	215.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
428.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
429.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	13.95	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
430.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.01	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
431.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	15.86	7/2005 (-) [4/2009]	45 (-) [-]	0 / 0
432.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [6/2009]	34 (-) [-]	0 / 0
433.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	35.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
434.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	64.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
435.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	32.65	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
436.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	19.65	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
437.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
438.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	18.53	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
439.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
440.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	20.33	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
441.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	15.54	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
442.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	16.47	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
443.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	18.79	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
444.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	6.45	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
445.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	96.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
446.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	4.89	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
447.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	2.76	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
448.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	68.50	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
449.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	132.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
450.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	1.25	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
451.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	59.62	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
452.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	33.74	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
453.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	0.40	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
454.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	12.44	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
455.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	0.50	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
456.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
457.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [-]	- (-) [-]	0 / 0
458.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			52598.89 (-) [53584.55]	985.66 (-)	20600.73			0 / 0

SHIPPING & PORTS

459.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	121.12	2/2004 (-) [9/2007]	43 (-) [-]	0 / 0
460.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	5.05	6/2007 (-) [8/2008]	14 (-) [-]	0 / 0
461.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	15.21	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
462.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	253.23	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
463.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
464.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.78	10/2008 (-) [1/2010]	15 (-) [-]	0 / 0
Total :			4812.94 (-) [4921.34]	108.40 (-)	750.88			0 / 0

TELECOMMUNICATION

465.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [8/2007]	6 (-) [-]	0 / 0
466.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [10/2007]	19 (-) [-]	0 / 0
467.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	316.28	3/2006 (-) [10/2007]	19 (-) [-]	0 / 0
468.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
469.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [10/2007]	22 (-) [-]	0 / 0
470.	GSM NETWORK EXPANSION,	2/2005	170.88	0.00	66.63	6/2005	28	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PH-IV, CHENNAI TELECOM DISTT. (T.N.)	(-)	(-) [170.88]	(-)		(-) [10/2007]	(-) [-]	
471.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	259.42	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
472.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	261.45	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
473.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
474.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	6.83	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
475.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [10/2007]	16 (-) [-]	0 / 0
476.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	187.16	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
477.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
478.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [10/2007]	23 (-) [-]	0 / 0
479.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.04	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
480.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
481.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	125.69	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
482.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	227.19	5/2006 (-) [-]	- (-) [-]	0 / 0
483.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [-]	- (-) [-]	0 / 0
484.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
485.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
486.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
487.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
488.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	30.00	12/2005 (-) [-]	- (-) [-]	0 / 0
489.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
490.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
491.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
492.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	143.58	5/2006 (-) [-]	- (-) [-]	0 / 0
493.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
Total :			10165.91 (-) [9332.48]	-833.43 (-)	3522.74			0 / 0
URBAN DEVELOPMENT								
494.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	1300.59	6/2010 (-) [8/2010]	2 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	1300.59			0 / 0
WATER RESOURCES								
495.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	33.81	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	33.81			0 / 0
All India :			325498.84 (-) [362969.01]	37470.17 (-)	123868.67			832 / 2380
NIC-MoS&PI(IPMD)								[8/2007]