

Sector-Wise number of on going projects in December, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	134
2.	ROAD TRANSPORT & HIGHWAYS	107
3.	POWER	56
4.	TELECOMMUNICATION	33
5.	PETROLEUM	24
6.	COAL	10
7.	STEEL	8
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	4
10.	HEALTH & FW	2
11.	CIVIL AVIATION	1
12.	FERTILISERS	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		389

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

<u>June, 2005</u>				
<u>PETROLEUM</u>				
18.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	08/2004	1257.47
19.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	352.69	11/2004	354.02
<u>RAILWAYS</u>				
20.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	88.73	03/1997	179.83
21.	MANSI-SAHARSA (GC), ECR	55.11	02/2005	104.45
<u>ROAD TRANSPORT & HIGHWAYS</u>				
22.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	04/2004	149.60
23.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	275.58	10/2003	410.40
24.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	12/2003	263.00
25.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	350.00	12/2004	592.20
<u>July, 2005</u>				
<u>PETROLEUM</u>				
26.	IOR GANDHAR(ONGCL)	609.44	03/2004	546.43
27.	IOR SCHEME NEELAM(ONGCL)	347.69	07/2003	299.77
<u>RAILWAYS</u>				
28.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	464.99	04/2004	486.37
29.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	71.70	12/1998	161.22
30.	HARMATI-ITANAGAR / NAHARLAGUN (NL) (NEFR)	156.00	-NA-	0.01
<u>ROAD TRANSPORT & HIGHWAYS</u>				
31.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	432.40	02/2005	439.60
<u>August, 2005</u>				
<u>PETROLEUM</u>				
32.	REFINERY MODERNISATION(BPCL)	1592.65	09/2003	1573.35
<u>POWER</u>				
33.	ULDCS FOR EASTERN REGION (P.GRID)	290.01	09/2003	284.49
34.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	150.53	01/2005	157.17
35.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	294.82	02/2003	123.42
36.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	237.00	09/2005	228.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
37.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	231.90	11/2004	268.20
<u>SHIPPING & PORTS</u>				
38.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	610.80	-NA-	584.53
<u>September, 2005</u>				
<u>STEEL</u>				
39.	REPAIR OF BLAST FURNACE No.4	95.64	10/2005	104.89
<u>POWER</u>				
40.	RIHAND STPP ST - II(NTPC)	3384.77	05/2006	2381.83
41.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	10/2003	241.33
<u>ROAD TRANSPORT & HIGHWAYS</u>				
42.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	135.11	01/2004	96.56
43.	ONGOLE-KAVALI (GQ) KM.291-KM.222	321.41	04/2004	304.90
<u>October, 2005</u>				
<u>STEEL</u>				
44.	UPGRADATION ERW PIPE PLANT	89.15	08/2005	82.22
<u>POWER</u>				
45.	DHAULIGANGA H.E.P.-I (NHPC)	601.98	10/1998	1679.01
46.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	75.99	11/2002	138.81

	<u>RAILWAYS</u>			
47.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	105.32	-NA-	157.70
<u>November, 2005</u>				
	<u>FERTILISERS</u>			
48.	NAMRUP PLANT REVAMP(BVFC)	350.00	05/2001	526.97
	<u>PETROLEUM</u>			
49.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	359.00	07/2005	291.00
50.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	2792.50	05/2005	2259.14
	<u>POWER</u>			
51.	RIHAND - II TRANSMISSION (P.GRID)	1044.44	12/2005	823.75
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
52.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	242.61	02/2004	260.10
	<u>TELECOMMUNICATION</u>			
53.	IN PROJECT (BSNL)	120.00	10/2004	42.14
<u>December, 2005</u>				
	<u>PETROLEUM</u>			
54.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	363.21	07/2005	309.66
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
55.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	180.31	12/2003	140.00
56.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	143.05	01/2004	94.88
57.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	233.00	12/2003	280.60
	<u>TELECOMMUNICATION</u>			
58.	CMTS - PHASE - III (BSNL) (KERALA)	186.04	06/2004	50.43
59.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	352.72	12/2004	28.47
60.	CMTS - PHASE - IV (BSNL) (GUJARAT)	104.24	12/2004	-NA-

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2005-2006**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>September, 2005</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
1.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	125.00	05/2006	59.61

Summary of projects on Flash Report for the month of December, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	398
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	7
Number of Projects Added in Current Month :	4
Number of Projects in Current Month :	389

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	138	26	113	17	95	389	35
Latest Approved	138	26	113	17	95	389	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	349	231180.93	255958.56	69834.11	27.28	24777.63	10.72
Revised	40	43092.92	45990.80	31362.57	68.19	2897.88	6.72
Total	389	274273.85	301949.36	101196.68	33.51	27675.51	10.09

IV. Milestones (Cumulative due and Achieved)

Total	2004
Achieved upto month	944

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL) {Completed}	07/2003	363.21	07/2005	363.21	12/2005	309.66
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5) {Completed}	04/2000	143.05	01/2004	143.05	12/2005	94.88

3	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8) {Completed}	04/2000	180.31	12/2003	175.00	12/2005	140
4	TADA-CHENNAI (GQ) KM.52.8- KM.11 (NH-5) {Completed}	04/2000	233.00	12/2003	233.00	12/2005	280.6
<u>TELECOMMUNICATION</u>							
5	CMTS - PHASE - IV (BSNL) (GUJARAT) {Completed}	02/2004	104.24	12/2004	104.24	-NA-	0
6	CMTS - PHASE - III (BSNL) (KERALA) {Completed}	05/2003	186.04	06/2004	186.05	-NA-	50.43
7	CMTS - PHASE - IV (BSNL) (MAHARASTRA) {Completed}	02/2004	352.72	12/2004	352.72	-NA-	28.47

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005	1876.00	04/2009	1876.00	04/2009
<u>POWER</u>						
2	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	01/2006	483.10	01/2009	483.10	01/2009
<u>TELECOMMUNICATION</u>						
3	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003	250.00	12/2005	250.00	12/2005
4	PROJ.I OF NIB-II OF IP-INFRASTRUCTURE NETWORK	04/2004	250.00	-NA-	160.00	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
PETROLEUM							
1	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	1850.00	04/2005	10/2006	01/2007	3
2	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	1635.00	1635.18	05/2006	08/2006	12/2006	4
3	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4746.00	08/2005	03/2006	04/2006	1
4	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	4354.00	01/2005	05/2006	06/2006	1
POWER							
5	TEESTA LOW DAM HYDRO	1061.38	1061.38	09/2009	03/2008	09/2009	18

	ELECTRIC PROJECT STAGE-IV 4x40 MW						
6	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	2304.56	2304.56	10/2010	10/2010	11/2010	1
7	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	1779.29	1779.29	11/2008	09/2008	11/2008	2
8	TEHRI TR. SYSTEM(P.GRID)	421.00	913.84	03/1999	03/2006	05/2006	2
9	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	3779.46	3779.46	09/2009	09/2008	09/2009	12
ROAD TRANSPORT & HIGHWAYS							
10	GORHAR-BARWA ADDA, KM.320- KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	06/2006	12/2006	6
11	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	332.00	03/2004	12/2005	06/2006	6
12	VARANASI-MOHANIA, KM.317- KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	03/2006	12/2006	9
13	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	452.71	03/2005	06/2006	12/2006	6
14	ETAWAH-RAJPUR, KM.321.1- KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	06/2006	10/2006	4
15	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	323.62	08/2004	03/2006	06/2006	3
16	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	393.00	393.00	03/2004	12/2005	02/2006	2
17	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	223.00	223.00	06/2004	12/2005	06/2006	6
18	KANPUR-FATEHPUR, KM.470- KM.483, NH-2 (U.P.)	495.35	495.35	03/2005	06/2006	12/2006	6
19	AGRA-SHIKOHABAD, KM.200- KM.250.50, NH-2 (U.P.)	367.49	367.49	03/2005	06/2006	12/2006	6
20	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	146.25	02/2005	02/2006	06/2006	4
21	SATARA-KAGAL (GQ) KM.725- KM.592.24 (NH-4)	600.00	600.00	05/2004	12/2005	01/2006	1
22	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	272.00	12/2003	03/2006	06/2006	3
23	BELGAUM BYPASS (GQ) KM.515- KM.495 (NH-4)	115.90	115.90	12/2003	02/2006	04/2006	2
24	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	279.00	02/2004	01/2006	05/2006	4
25	CHITRADURGA-SIRA, KM.189- KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	02/2006	06/2006	4
26	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	319.21	319.21	12/2003	12/2005	03/2006	3
27	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	320.42	03/2005	06/2006	12/2006	6
28	CHITRADURGA BY PASS, KM.207- KM.189 (NH-4)	104.00	104.00	08/2004	06/2006	12/2006	6
29	GOGUNDA-UDAIPUR, KM.104- KM.73, NH-76 (RAJASTHAN)	266.00	266.00	08/2007	08/2007	06/2008	10

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	10	9512.45	9512.45	9495.18
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	8	10471.48	10471.48	10471.68
7	PETROLEUM	24	32078.65	33754.65	37726.38
8	POWER	56	85241.46	89110.62	94937.71
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	134	37605.50	40897.05	59467.03
11	ROAD TRANSPORT & HIGHWAYS	107	31807.26	31807.26	32051.96
12	SHIPPING & PORTS	4	1781.54	1781.54	1781.54
13	TELECOMMUNICATION	33	9888.77	9888.77	9268.35
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		389	256201.28	274273.85	301949.36

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	166.84	6/2006 (-) [3/2006]	-3 (-) [-]	15 / 31
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5279.00	1/2007 (-) [1/2007]	0 (-) [-]	95 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1454.00	10/2009 (-) [9/2007]	-25 (-) [-]	41 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1050.00	2/2008 (-) [2/2008]	0 (-) [-]	34 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	6454.00	12/2008 (-) [12/2008]	0 (-) [-]	34 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	270.45	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	14674.29			224 / 479
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	93.27	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	93.27			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	174.51	3/1994 (3/2000) [3/2007]	156 (84) [-]	4 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	28.88	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	32.49	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	88.02	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	6.36	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.39	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
14.	KULDA OCP	1/2005	302.96	0.00	22.13	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
16.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
17.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.19	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			9512.45 (-) [9495.18]	-17.27 (-)	398.97			6 / 108
<u>FERTILISERS</u>								
18.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	41.37	6/2006 (-) [6/2006]	0 (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	41.37			28 / 56
<u>MINES</u>								
19.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0
<u>STEEL</u>								
20.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	72.63	5/2006 (-) [5/2006]	0 (-) [-]	1 / 4
21.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	55.21	12/2005 (-) [6/2006]	6 (-) [-]	14 / 20
22.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	8.33	1/2006 (-) [7/2006]	6 (-) [-]	1 / 2
23.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.63]	0.20 (-)	125.36	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
24.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	33.51	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
25.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	9.05	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
26.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	16.68	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
27.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY	10/2005 (-)	8692.00 (-)	0.00 (-)	-	10/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	OF LIQUID STEEL		[8692.00]			[10/2009]	[-]	
Total :			10471.48 (-) [10471.68]	0.20 (-)	320.77			16 / 47
<u>PETROLEUM</u>								
28.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	3019.67	12/2005 (-) [11/2005]	-1 (-) [-]	20 / 20
29.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [284.00]	-21.60 (-)	274.38	8/2004 (-) [12/2005]	16 (-) [-]	8 / 9
30.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	80.55	3/2006 (-) [3/2006]	0 (-) [-]	6 / 6
31.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	12.49	4/2006 (-) [3/2006]	-1 (-) [-]	0 / 0
32.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	709.48	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
33.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	3032.00	8/2005 (-) [4/2006]	8 (-) [1]	108 / 129
34.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	315.97	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
35.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	12.94	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
36.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [453.00]	63.00 (-)	213.00	7/2005 (-) [6/2006]	11 (-) [-]	48 / 58
37.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4354.00]	989.00 (189.00)	3184.00	1/2005 (-) [6/2006]	17 (-) [1]	135 / 151
38.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	71.35	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
39.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	4.30	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
40.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.18]	0.18 (-)	158.19	5/2006 (-) [12/2006]	7 (-) [4]	0 / 45
41.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	207.63	4/2005 (-) [1/2007]	21 (-) [3]	18 / 72
42.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	23.87	7/2005 (-) [2/2007]	19 (-) [-]	1 / 10
43.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	277.25	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	160.69	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
45.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.71	3/2006 (-) [5/2007]	14 (-) [-]	0 / 0
46.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	104.00	8/2007 (-) [5/2007]	-3 (-) [-]	0 / 10
47.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	14.49	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
48.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	4246.88	7/2007 (-) [7/2007]	0 (-) [-]	11 / 11
49.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	0.08	1/2008 (-) [1/2008]	0 (-) [-]	0 / 0
50.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	135.85	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
51.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	26.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			32078.65 (-) [37726.38]	5647.73 (-)	16290.77			364 / 530

POWER

52.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4827.65]	4644.20 (1267.88)	4592.57	11/1990 (3/2001) [3/2006]	184 (60) [-]	7 / 9
53.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2006]	84 (-) [-]	13 / 16
54.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [290.09]	58.56 (-)	240.34	10/2004 (-) [3/2006]	17 (-) [-]	9 / 18
55.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	410.14	7/2006 (-) [3/2006]	-4 (-) [-]	7 / 18
56.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	121.80	7/2006 (-) [3/2006]	-4 (-) [-]	6 / 20
57.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	240.57	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
58.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (913.84) [913.84]	492.84 (0.00)	820.22	3/1999 (12/2002) [5/2006]	86 (41) [2]	2 / 11
59.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	254.86	6/2006 (-) [6/2006]	0 (-) [-]	9 / 37
60.	LOKTAK DOWNSTREAM	12/1999	578.62	0.00	28.33	6/2006	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDRO ELECTRIC PROJECT 3x30/2x33 MW	(-)	(-) [578.62]	(-)		(-) [6/2006]	(-) [-]	
61.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	240.57	8/2006 (-) [7/2006]	-1 (-) [-]	7 / 22
62.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	454.99	9/2006 (-) [9/2006]	0 (-) [-]	21 / 26
63.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	163.65	12/2006 (-) [12/2006]	0 (-) [-]	5 / 23
64.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1618.95	2/2007 (-) [2/2007]	0 (-) [-]	20 / 41
65.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	7.34	10/2007 (-) [2/2007]	-8 (-) [-]	0 / 0
66.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	53.85	7/2006 (-) [2/2007]	7 (-) [-]	3 / 19
67.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	503.88	2/2007 (-) [2/2007]	0 (-) [-]	4 / 23
68.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	83.91	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
69.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	38.18	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
70.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	19.60	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
71.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1587.42	5/2007 (-) [5/2007]	0 (-) [-]	33 / 57
72.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
73.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	447.84	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 0
74.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	272.11	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
75.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	127.64	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
76.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2031.83	8/2007 (-) [8/2007]	0 (-) [-]	29 / 40
77.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	270.19	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
78.	PARBATI HYDRO	9/2002	3919.59	0.00	1269.58	9/2009	-24	1 / 20

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT STAGE-II 4x200 MW	(-)	(-) [3919.59]	(-)		(-) [9/2007]	(-) [-]	
79.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	-	12/2007 (-) [9/2007]	-3 (-) [-]	0 / 0
80.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	1.94	11/2007 (-) [12/2007]	1 (-) [-]	0 / 0
81.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	5.04	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
82.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	932.06	12/2007 (-) [12/2007]	0 (-) [-]	21 / 40
83.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	8.06	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
84.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	164.85	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
85.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	24.64	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
86.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	9.69	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
87.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.13	6/2008 (-) [3/2008]	-3 (-) [-]	0 / 0
88.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
89.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	23.43	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
90.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
91.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	25.72	5/2008 (-) [5/2008]	0 (-) [-]	5 / 23
92.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
93.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
94.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	4.78	11/2008 (-) [11/2008]	0 (-) [2]	0 / 0
95.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
97.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	241.24	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
98.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1104.63	4/2009 (-) [4/2009]	0 (-) [-]	11 / 41
99.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1.66	9/2009 (-) [9/2009]	0 (-) [12]	0 / 0
100.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	50.69	9/2009 (-) [9/2009]	0 (-) [18]	0 / 0
101.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	41.09	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
102.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	632.73	11/2010 (-) [12/2009]	-11 (-) [-]	6 / 51
103.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1446.75	12/2009 (-) [12/2009]	0 (-) [-]	23 / 56
104.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	86.84	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
105.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1062.84	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
106.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	65.65	10/2010 (-) [11/2010]	1 (-) [1]	0 / 0
107.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	269.69	12/2009 (-) [8/2011]	20 (-) [-]	0 / 0
Total :			85241.46 (-) [94937.71]	9696.25 (-)	28612.86			261 / 710

HEALTH & FW

108.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	212.86	9/1998 (3/2005) [12/2005]	87 (9) [-]	0 / 0
109.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	233.41	3/1999 (3/2005) [12/2005]	81 (9) [-]	7 / 16
Total :			140.92 (-) [691.84]	550.92 (-)	446.27			7 / 16

RAILWAYS

110.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	185.20	- (-) [12/2005]	- (-) [-]	0 / 0
------	---	---------------	---------------------------	---------------	--------	-----------------------	-----------------	-------

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
111.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	22.98	- (-) [12/2005]	- (-) [-]	0 / 0
112.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [913.67]	671.17 (375.93)	565.60	12/1997 (-) [1/2006]	97 (-) [-]	0 / 0
113.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	155.61	- (-) [1/2006]	- (-) [-]	0 / 0
114.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	107.99	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
115.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [220.00]	102.03 (-)	153.62	- (-) [3/2006]	- (-) [-]	0 / 0
116.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	214.11	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
117.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	454.13	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
118.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	107.21	- (-) [3/2006]	- (-) [-]	0 / 0
119.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	85.16	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
120.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	108.50	- (-) [3/2006]	- (-) [-]	0 / 0
121.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	350.50	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
122.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	337.33	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
123.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	135.88	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
124.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	104.64	3/1996 (-) [12/2006]	129 (-) [-]	0 / 0
125.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	66.88	- (-) [3/2007]	- (-) [-]	0 / 0
126.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	350.84	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
127.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	459.97	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
128.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	214.03	- (-) [3/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
129.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	89.30	- (-) [3/2007]	- (-) [-]	0 / 0
130.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	204.34	- (-) [3/2007]	- (-) [-]	0 / 0
131.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	609.19	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
132.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.02	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
133.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	138.49	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
134.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	372.86	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
135.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	307.77	3/2004 (6/2000) [6/2007]	39 (84) [-]	0 / 0
136.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
137.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	206.38	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
138.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [136.62]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
139.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	38.59	- (-) [12/2007]	- (-) [-]	0 / 0
140.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	158.72	- (-) [3/2008]	- (-) [-]	0 / 0
141.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	77.85	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
142.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	79.80	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
143.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	104.58	- (-) [3/2008]	- (-) [-]	0 / 0
144.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
145.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	2430.06	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
146.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	202.03	- (-) [9/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
147.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
148.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [505.00]	203.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
149.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
150.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	220.54	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
151.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	111.56	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
152.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	398.69	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
153.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	392.17	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
154.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	174.04	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
155.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	1.27	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
156.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [417.64]	234.41 (-)	0.79	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
157.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	29.51	- (-) [-]	- (-) [-]	0 / 0
158.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	439.04	3/2004 (-) [-]	- (-) [-]	0 / 0
159.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [269.24]	164.02 (-)	168.83	12/1999 (-) [-]	- (-) [-]	0 / 0
160.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	232.42	3/1996 (-) [-]	- (-) [-]	0 / 0
161.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	314.42	3/1996 (-) [-]	- (-) [-]	0 / 0
162.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	26.19	- (-) [-]	- (-) [-]	0 / 0
163.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	20.14	3/2007 (-) [-]	- (-) [-]	0 / 0
164.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RVNL)							
165.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	7.25	- (-) [-]	- (-) [-]	0 / 0
166.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	228.85	- (3/2000) [-]	- (-) [-]	0 / 0
167.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1008.45]	711.30 (-)	58.65	- (12/1996) [-]	- (-) [-]	0 / 0
168.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	131.28	- (-) [-]	- (-) [-]	0 / 0
169.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
170.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
171.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	160.12	3/1998 (-) [-]	- (-) [-]	0 / 0
172.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	86.16	- (-) [-]	- (-) [-]	0 / 0
173.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	57.00	- (-) [-]	- (-) [-]	0 / 0
174.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	30.26	- (-) [-]	- (-) [-]	0 / 0
175.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	251.90	- (-) [-]	- (-) [-]	0 / 0
176.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
177.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
178.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	83.11	3/2002 (-) [-]	- (-) [-]	0 / 0
179.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	27.17	2/2009 (-) [-]	- (-) [-]	0 / 0
180.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	128.40	3/2006 (-) [-]	- (-) [-]	0 / 0
181.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0
182.	PEDAPALLI-KARIMNAGAR-	12/1994 (-)	124.43 (407.78)	393.20 (109.85)	132.44	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NIZAMABAD (NL)		[517.63]			[-]	[-]	
183.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	43.51	- (-) [-]	- (-) [-]	0 / 0
184.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	5.61	- (-) [-]	- (-) [-]	0 / 0
185.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	287.20	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
186.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	151.41	12/2004 (-) [-]	- (-) [-]	0 / 0
187.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	2.07	- (-) [-]	- (-) [-]	0 / 0
188.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	37.85	- (-) [-]	- (-) [-]	0 / 0
189.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	24.33	- (-) [-]	- (-) [-]	0 / 0
190.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	101.91	- (-) [-]	- (-) [-]	0 / 0
191.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	14.40	- (-) [-]	- (-) [-]	0 / 0
192.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	417.98	3/2001 (-) [-]	- (-) [-]	0 / 0
193.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	17.81	- (-) [-]	- (-) [-]	0 / 0
194.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.18	- (-) [-]	- (-) [-]	0 / 0
195.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
196.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	0.94	3/2008 (-) [-]	- (-) [-]	0 / 0
197.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	39.35	- (-) [-]	- (-) [-]	0 / 0
198.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	96.09	5/2008 (-) [-]	- (-) [-]	0 / 0
199.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [382.69]	284.27 (100.24)	334.67	- (-) [-]	- (-) [-]	0 / 0
200.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-)	110.79 (-)	61.16	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[210.79]			[-]	[-]	
201.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
202.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	266.83	7/2005 (-) [-]	- (-) [-]	0 / 0
203.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	110.42	7/2006 (-) [-]	- (-) [-]	0 / 0
204.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	735.35	3/2003 (-) [-]	- (-) [-]	0 / 0
205.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	24.64	- (-) [-]	- (-) [-]	0 / 0
206.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	57.37	12/2009 (-) [-]	- (-) [-]	0 / 0
207.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	275.63	- (-) [-]	- (-) [-]	0 / 0
208.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
209.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	67.66	- (-) [-]	- (-) [-]	0 / 0
210.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
211.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.84	- (-) [-]	- (-) [-]	0 / 0
212.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	84.24	- (-) [-]	- (-) [-]	0 / 0
213.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	153.87	- (-) [-]	- (-) [-]	0 / 0
214.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	50.70	- (-) [-]	- (-) [-]	0 / 0
215.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	19.38	- (-) [-]	- (-) [-]	0 / 0
216.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	60.78	- (-) [-]	- (-) [-]	0 / 0
217.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	33.46	- (-) [-]	- (-) [-]	0 / 0
218.	GONDA-GORAKHPUR LOOP WITH	3/2002 (-)	383.15 (-)	-1.98 (-)	50.23	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ANANDNAGAR-NAUTANWA		[381.17]			[-]	[-]	
219.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	47.41	- (-) [-]	- (-) [-]	0 / 0
220.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	16.33	- (-) [-]	- (-) [-]	0 / 0
221.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.12	- (-) [-]	- (-) [-]	0 / 0
222.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [200.28]	73.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
223.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [200.28]	66.87 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
224.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	31.30	12/2008 (-) [-]	- (-) [-]	0 / 0
225.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	59.55	3/1998 (-) [-]	- (-) [-]	0 / 0
226.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
227.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [726.96]	0.00 (-)	0.31	- (-) [-]	- (-) [-]	0 / 0
228.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	470.27	- (-) [-]	- (-) [-]	0 / 0
229.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	149.13	8/2003 (-) [-]	- (-) [-]	0 / 0
230.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [354.91]	155.95 (-)	1.70	- (-) [-]	- (-) [-]	0 / 0
231.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	195.97	- (-) [-]	- (-) [-]	0 / 0
232.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
233.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	79.16	12/2008 (-) [-]	- (-) [-]	0 / 0
234.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	20.33	- (-) [-]	- (-) [-]	0 / 0
235.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	15.28	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	78.62	- (-) [-]	- (-) [-]	0 / 0
237.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.82	- (-) [-]	- (-) [-]	0 / 0
238.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
239.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.50	- (-) [-]	- (-) [-]	0 / 0
240.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	6.17	- (-) [-]	- (-) [-]	0 / 0
241.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	509.91	- (-) [-]	- (-) [-]	0 / 0
242.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	0.10	- (-) [-]	- (-) [-]	0 / 0
243.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	131.21	- (-) [-]	- (-) [-]	0 / 0
Total :			37605.50 (-) [59467.03]	21861.53 (-)	19378.56			0 / 0

ROAD TRANSPORT & HIGHWAYS

244.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	603.00	5/2004 (-) [1/2006]	20 (-) [1]	0 / 0
245.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	233.90	4/2004 (-) [2/2006]	22 (-) [-]	0 / 0
246.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	480.10	3/2004 (-) [2/2006]	23 (-) [2]	0 / 0
247.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	247.70	12/2003 (-) [3/2006]	27 (-) [3]	0 / 0
248.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	153.40	12/2003 (-) [3/2006]	27 (-) [-]	0 / 0
249.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	242.60	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
250.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	147.90	12/2003 (-) [4/2006]	28 (-) [2]	0 / 0
251.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	264.40	2/2004 (-) [5/2006]	27 (-) [4]	0 / 0
252.	VANIYAMBADI-PALLIKONDA (GQ)	4/2000 (-)	223.00 (-)	0.00 (-)	247.60	6/2004 (-)	24 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.49.00-KM.100.00 (NH-46)		[223.00]			[6/2006]	[6]	
253.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	280.20	8/2004 (-) [6/2006]	22 (-) [3]	0 / 0
254.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	179.50	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
255.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	222.90	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
256.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	387.00	3/2004 (-) [6/2006]	27 (-) [6]	0 / 0
257.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	247.60	12/2003 (-) [6/2006]	30 (-) [3]	0 / 0
258.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	160.40	2/2005 (-) [6/2006]	16 (-) [4]	0 / 0
259.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	113.60	1/2004 (-) [6/2006]	29 (-) [-]	0 / 0
260.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	117.60	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
261.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	257.60	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
262.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	170.80	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
263.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	149.80	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0
264.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	264.00	8/2004 (-) [6/2006]	22 (-) [4]	0 / 0
265.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	169.70	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
266.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	21.48	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
267.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	245.70	3/2005 (-) [10/2006]	19 (-) [4]	0 / 0
268.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	403.20	3/2005 (-) [12/2006]	21 (-) [9]	0 / 0
269.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2	4/2000 (-)	367.49 (-)	0.00 (-)	309.10	3/2005 (-)	21 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(U.P.)		[367.49]			[12/2006]	[6]	
270.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	142.60	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
271.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	249.10	3/2005 (-) [12/2006]	21 (-) [6]	0 / 0
272.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	377.50	3/2005 (-) [12/2006]	21 (-) [6]	0 / 0
273.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	277.20	3/2005 (-) [12/2006]	21 (-) [6]	0 / 0
274.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	74.31	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
275.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	121.40	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
276.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	71.39	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
277.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	402.60	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
278.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	199.40	6/2004 (-) [12/2006]	30 (-) [-]	0 / 0
279.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	410.70	3/2005 (-) [12/2006]	21 (-) [6]	0 / 0
280.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	223.50	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
281.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	70.95	8/2004 (-) [12/2006]	28 (-) [6]	0 / 0
282.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	34.09	8/2006 (-) [12/2006]	4 (-) [-]	0 / 0
283.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	148.90	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
284.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	31.10	8/2006 (-) [3/2007]	7 (-) [-]	0 / 0
285.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	417.00	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
286.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	22.39	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
287.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	124.40	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
288.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	111.30	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
289.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	164.70	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
290.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	132.10	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
291.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	18.37	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
292.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	13.68	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
293.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	32.80	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
294.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	80.99	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
295.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	32.40	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
296.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	59.37	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
297.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	60.71	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
298.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	95.91	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
299.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	9.42	3/2008 (-) [11/2007]	-4 (-) [-]	0 / 0
300.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	62.35	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
301.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	96.96	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
302.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	15.94	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
303.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	1.10	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
304.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	15.90	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
305.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	14.09	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
306.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [213.69]	-6.62 (-)	10.61	5/2008 (-) [2/2008]	-3 (-) [-]	0 / 0
307.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	24.61	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
308.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	7.57	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
309.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	11.62	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
310.	TIRUNELVELI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	11.22	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
311.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
312.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	-	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
313.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	0.26	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
314.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	27.07	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
315.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	10.92	6/2005 (-) [3/2008]	33 (-) [-]	0 / 0
316.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	0.23	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
317.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	14.49	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
318.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	7.90	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
319.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	5.26	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
320.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	5.85	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
321.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	5.27	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
322.	CHITTORGARH	3/2005	133.03	251.22	24.55	8/2005	32	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	(-)	(-) [384.25]	(-)		(-) [4/2008]	(-) [-]	
323.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	-	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
324.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	0.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
325.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	5.22	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
326.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	5.04	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
327.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	5.76	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
328.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	5.76	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
329.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [457.00]	0.00 (-)	25.76	4/2008 (-) [5/2008]	1 (-) [1]	0 / 0
330.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	6.70	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
331.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [266.00]	0.00 (-)	7.07	8/2007 (-) [6/2008]	10 (-) [10]	0 / 0
332.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	-	9/2008 (-) [6/2008]	-3 (-) [-]	0 / 0
333.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [220.00]	0.00 (-)	4.17	4/2008 (-) [6/2008]	2 (-) [2]	0 / 0
334.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	15.93	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
335.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	15.55	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
336.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	22.39	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
337.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	14.35	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
338.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	19.68	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
339.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	4.02	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
340.	AYODHYA-LUCKNOW,	12/2003	212.00	0.00	18.65	10/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.135.000-KM.93.075, NH-28 (U.P.)	(-)	(-) [212.00]	(-)		(-) [10/2008]	(-) [-]	
341.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	20.25	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
342.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
343.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
344.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
345.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
346.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
347.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
348.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
349.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
350.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [-]	- (-) [-]	0 / 0
Total :			31807.26 (-) [32051.96]	244.70 (-)	11101.22			0 / 0

SHIPPING & PORTS

351.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
352.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	11.69	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
353.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
354.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	237.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			1781.54 (-) [1781.54]	0.00 (-)	367.85			0 / 0

TELECOMMUNICATION

355.	EXPANSION OF GSM	1/2004	216.37	0.00	87.64	1/2005	11	0 / 0
------	------------------	--------	--------	------	-------	--------	----	-------

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NETWORK (MUMBAI)	(-)	(-) [216.37]	(-)		(-) [12/2005]	(-) [-]	
356.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [300.00]	-50.00 (-)	36.55	12/2004 (-) [12/2005]	12 (-) [3]	0 / 0
357.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
358.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.00	9/2004 (-) [12/2005]	15 (-) [-]	0 / 0
359.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	49.73	12/2004 (-) [12/2005]	12 (-) [-]	0 / 0
360.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
361.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
362.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	176.27	1/2005 (-) [3/2006]	14 (-) [6]	0 / 0
363.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	37.20	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
364.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
365.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	4.53	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
366.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	13.68	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
367.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	155.97	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
368.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	64.77	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
369.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	14.26	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
370.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	5.01	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
371.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
372.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	1.10	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
373.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	6.19	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
374.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	25.21	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
375.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	33.60	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
376.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	117.27	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
377.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
378.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	-	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
379.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	1.29	11/2005 (-) [3/2006]	4 (-) [-]	0 / 0
380.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	40.99	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
381.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	10/2004 (-) [-]	- (-) [-]	0 / 0
382.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
383.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
384.	PROJ.I OF NIB-II OF IP-INFRASTRUCTURE NETWORK	4/2004 (-)	250.00 (-) [160.00]	-90.00 (-)	81.02	- (-) [-]	- (-) [-]	0 / 0
385.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
386.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
387.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [100.00]	-50.00 (-)	-	11/2004 (-) [-]	- (-) [-]	0 / 0
Total :			9888.77 (-) [9268.35]	-620.42 (-)	1231.60			0 / 0
URBAN DEVELOPMENT								
388.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	8209.03	3/2005 (-) [1/2006]	10 (-) [-]	27 / 31

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			4860.00 (-) [10571.00]	5711.00 (-)	8209.03			27 / 31
<u>WATER RESOURCES</u>								
389.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.85	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.85			0 / 0
<u>All India :</u>			256201.28 (-) [301949.36]	45748.08 (-)	101196.68			944 / 2004
NIC-MoS&PI(IPMD) [12/2005]								