

Sector-Wise number of on going projects in December, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	200
2.	RAILWAYS	133
3.	POWER	62
4.	PETROLEUM	35
5.	TELECOMMUNICATION	26
6.	COAL	23
7.	STEEL	16
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		513

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
	<u>POWER</u>			
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
	<u>CIVIL AVIATION</u>			
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
	<u>STEEL</u>			
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
	<u>POWER</u>			
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
	<u>RAILWAYS</u>			
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
	<u>TELECOMMUNICATION</u>			
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
<u>RAILWAYS</u>				
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
<u>PETROLEUM</u>				
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11
<u>August, 2007</u>				
<u>STEEL</u>				
24.	BLOOM CASTER(SAIL)	271.41	05/2006	205.40
<u>RAILWAYS</u>				
25.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	12/1997	843.00
<u>September, 2007</u>				
<u>STEEL</u>				
26.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	01/2007	137.69
<u>RAILWAYS</u>				
27.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	180.00	03/1992	463.06
<u>October, 2007</u>				
<u>POWER</u>				
28.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	266.93	03/2008	389.71
29.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	1771.93	10/2007	2423.60
<u>RAILWAYS</u>				
30.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	325.47	03/2004	389.08
<u>TELECOMMUNICATION</u>				
31.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	119.43	08/2004	-NA-
32.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	202.33	01/2005	89.09
<u>November, 2007</u>				
<u>COAL</u>				
33.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	176.55	03/2008	71.99
<u>STEEL</u>				
34.	REBUILDING OF BLAST FURNACE No. 2	103.93	09/2007	74.07
<u>PETROLEUM</u>				
35.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	622.82	05/2007	540.62
36.	MDPL PROJECT(HPCL)	1623.84	08/2007	1336.18
<u>RAILWAYS</u>				
37.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	605.70	03/2002	733.17

38.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	130.00	03/2007	205.83
<u>TELECOMMUNICATION</u>				
39.	CHENNAI PHASE-III CMTS (BSNL)	233.21	03/2004	72.30
<u>December, 2007</u>				
<u>POWER</u>				
40.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	596.47	07/2007	580.23
41.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	118.33	04/2008	77.15
<u>RAILWAYS</u>				
42.	NIMACH-RATLAM(GC),WR	65.00	03/1996	200.09
43.	MADURAI-RAMESWARAM(GC).SR	193.18	07/2006	299.62
44.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	198.68	-NA-	306.09
45.	TITLAGARH-LANJIGARH (DL) ECoR	66.61	-NA-	148.73
46.	DELHI-REWARI (GC) (NWR)(RVNL)	42.27	03/2007	198.17
<u>TELECOMMUNICATION</u>				
47.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	647.69	06/2005	189.32
48.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	174.00	03/2006	103.69
49.	GSM BASED NETWORK EXPANSION PH.-IV TN	650.42	06/2006	298.03

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
<u>RAILWAYS</u>				
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07

Summary of projects on Flash Report for the month of December, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	526
Number of Projects Completed/Dropped/Frozen in Previous Month :	7
Number of Projects Completed/Dropped/Frozen in Current Month :	10
Number of Projects Added in Current Month :	4
Number of Projects in Current Month :	513

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	215	15	170	31	82	513	42
Latest Approved	210	22	168	31	82	513	41

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	484	335669.03	370718.78	127596.37	34.42	35049.75	10.44
Revised	29	10651.23	12331.20	7080.54	57.42	1679.97	15.77
Total	513	346320.26	383049.98	134676.91	35.16	36729.72	10.61

IV. Milestones (Cumulative due and Achieved)

Total	2372
Achieved upto month	871

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL) {Completed}	07/2005	118.33	04/2008	101.17	12/2007	77.15
2	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.) {Completed}	07/2004	596.47	07/2007	692.41	12/2007	580.23

<u>RAILWAYS</u>							
3	TITLAGARH-LANJIGARH (DL) ECoR {Completed}	04/1997	66.61	-NA-	160.00	-NA-	148.73
4	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL) {Completed}	04/1999	198.68	-NA-	261.10	-NA-	306.09
5	MADURAI-RAMESWARAM(GC).SR {Completed}	07/1998	193.18	07/2006	246.97	-NA-	299.62
6	DELHI-REWARI (GC) (NWR)(RVNL) {Completed}	04/1995	42.27	03/2007	212.30	-NA-	198.17
7	NIMACH-RATLAM(GC),WR {Completed}	04/1993	65.00	03/1996	171.73	-NA-	200.09
<u>TELECOMMUNICATION</u>							
8	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P) {Completed}	08/2004	647.69	06/2005	350.00	-NA-	189.32
9	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP) {Completed}	07/2005	174.00	03/2006	174.00	-NA-	103.69
10	GSM BASED NETWORK EXPANSION PH.-IV TN {Completed}	02/2005	650.42	06/2006	650.42	-NA-	298.03

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	Simhadri STPP Stage-II, 2*500 MW	08/2007	5103.39	05/2011	5103.39	05/2011
<u>TELECOMMUNICATION</u>						
2	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006	364.52	12/2006	364.52	06/2008
3	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	02/2006	357.67	06/2007	357.67	02/2008
4	Expansion of 750 K Existing GSM N/W (Mumbai)	06/2006	231.38	10/2007	231.38	03/2008

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
STEEL							
1	REBUILDING OF COKE OVEN BATTERY No.5	219.04	219.04	01/2007	03/2008	06/2008	3
PETROLEUM							
2	EXPANSION OF PANIPAT	806.00	1007.83	03/2008	12/2008	12/2009	12

	REFINERY 15 MMTPA						
3	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	2853.29	2853.29	05/2010	04/2010	05/2010	1
4	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	429.82	1262.93	03/2005	04/2008	12/2008	8
<u>POWER</u>							
5	SIPAT STPP STAGE-II, 2x500 MW	4039.67	4039.67	12/2007	01/2008	03/2008	2
6	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	5868.37	05/2007	02/2008	03/2008	1
7	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	596.45	664.02	12/2007	12/2007	02/2008	2
8	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	200.81	11/2007	01/2008	02/2008	1
9	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	601.90	653.92	08/2007	12/2007	03/2008	3
10	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	291.55	05/2008	12/2007	01/2008	1
11	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	2208.49	02/2007	12/2007	01/2008	1
<u>RAILWAYS</u>							
12	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	1000.00	1767.36	04/2008	03/2008	03/2012	48
13	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	112.53	374.34	03/1996	02/2009	06/2009	4
14	PRATAPNAGAR-CHOTA UDAIPUR	148.61	227.52	03/2008	12/2008	02/2009	2
15	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	536.85	890.83	03/2003	12/2008	12/2009	12
16	RANGIA-MURKONGSELEK	912.70	912.70	-NA-	03/2009	03/2013	48
17	THANE-TURBHE-NERUL-VASHI	403.39	403.92	03/2000	12/2007	03/2008	3
18	Conversion of 1500 V DC Traction System to 25 KV AC Traction	273.67	648.76	-NA-	12/2009	10/2010	10
<u>ROAD TRANSPORT & HIGHWAYS</u>							
19	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	286.00	07/2004	12/2007	02/2008	2
20	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	12/2007	01/2008	1
21	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	140.85	140.85	01/2004	12/2007	03/2008	3
22	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	155.00	05/2004	12/2007	03/2008	3
23	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	221.87	03/2005	12/2007	04/2008	4
24	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	12/2007	03/2008	3
25	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	260.93	260.93	12/2003	12/2007	01/2008	1
26	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	182.52	185.52	06/2004	12/2007	01/2008	1
27	JAWAHABLAL NEHRU PORT	143.00	143.00	05/2007	12/2007	01/2008	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	23	16599.10	16599.10	17381.70
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	16	13258.19	13258.19	13328.37
6	PETROLEUM	35	53846.62	53846.62	60202.51
7	POWER	62	110136.02	110136.02	112376.77
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	133	37560.11	40497.50	67095.42
10	ROAD TRANSPORT & HIGHWAYS	200	59889.57	59889.57	60875.23
11	SHIPPING & PORTS	7	4998.09	4998.09	5106.49
12	TELECOMMUNICATION	26	9092.40	9092.40	8506.66
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		513	343031.45	346320.26	383049.98

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	284.84	6/2006 (-) [3/2008]	21 (-) [-]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2126.00	10/2009 (-) [3/2008]	-19 (-) [-]	66 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9861.00	12/2008 (-) [12/2008]	0 (-) [-]	48 / 119
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1773.00	2/2008 (-) [12/2008]	10 (-) [-]	52 / 75
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	793.25	9/2010 (-) [9/2010]	0 (-) [-]	9 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	14838.09			210 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	33.24	12/2008 (-) [12/2008]	0 (-) [-]	10 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	23.84	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	57.08			18 / 52
COAL								
8.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
9.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	845.26	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1119.85	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
11.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	604.19	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	127.93	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
13.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
14.	KULDA OCP	1/2005 (-)	302.96 (-)	0.00 (-)	42.49	3/2010 (-)	0 (-)	0 / 4

MINES

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
31.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	1309.15	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	1309.15			25 / 111

STEEL

32.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	273.62	12/2006 (-) [12/2007]	12 (-) [-]	0 / 21
33.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	328.76	9/2007 (-) [3/2008]	6 (-) [-]	6 / 7
34.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	102.80	1/2007 (-) [6/2008]	17 (-) [3]	4 / 10
35.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	30.63	5/2008 (-) [7/2008]	2 (-) [-]	0 / 2
36.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	19.96	3/2008 (-) [9/2008]	6 (-) [-]	1 / 3
37.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	11.18	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
38.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	0.10	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
39.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	0.53	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
40.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
41.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	15.25	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
42.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
43.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
44.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	10.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
45.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	24.30	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
46.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [2/2010]	4 (-) [-]	0 / 126

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LIQUID STEEL							
47.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
Total :			13258.19 (-) [13328.37]	70.18 (-)	1325.93			13 / 189

PETROLEUM

48.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	1028.59	7/2005 (3/2008) [12/2007]	29 (-3) [-]	9 / 10
49.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	734.67	12/2006 (2/2008) [12/2007]	12 (-2) [-]	0 / 0
50.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	1070.19	3/2006 (1/2008) [12/2007]	21 (-1) [-]	0 / 0
51.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	132.47	5/2007 (-) [1/2008]	8 (-) [-]	0 / 0
52.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	82.28	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
53.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1264.47	4/2005 (-) [2/2008]	34 (-) [-]	64 / 72
54.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1944.83	1/2008 (-) [3/2008]	2 (-) [-]	0 / 0
55.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	807.90	3/2006 (-) [3/2008]	24 (-) [-]	0 / 0
56.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1894.01	5/2006 (-) [3/2008]	22 (-) [-]	13 / 45
57.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	615.93	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
58.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	584.43	7/2007 (-) [4/2008]	9 (-) [-]	6 / 13
59.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	239.75	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
60.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	62.58	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
61.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
62.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-)	-30.41 (-)	152.00	12/2006 (-)	22 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[194.28]			[10/2008]	[-]	
63.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1063.71	3/2005 (-) [12/2008]	45 (-) [8]	0 / 0
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	24.41	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
65.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	332.45	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
66.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	2.43	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
67.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.39	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
68.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
69.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	26.53	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
70.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	1.21	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
71.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
72.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	212.18	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
73.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	2659.67	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
74.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	137.88	3/2008 (-) [12/2009]	21 (-) [12]	0 / 0
75.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	453.77	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
76.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	242.10	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
77.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	0.95	3/2010 (3/2012) [3/2010]	0 (-24) [-]	0 / 0
78.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [3248.78]	0.00 (-)	-	3/2010 (8/2010) [3/2010]	0 (-5) [-]	0 / 0
79.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-)	84.28 (-)	323.50	3/2007 (-)	36 (-)	3 / 3

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[429.38]			[3/2010]	[-]	
80.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [1]	0 / 0
81.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	173.52	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
82.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	458.67	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
Total :			53846.62 (-) [60202.51]	6355.89 (-)	16884.42			107 / 224
<u>POWER</u>								
83.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [310.79]	38.99 (-)	273.86	7/2006 (-) [12/2007]	17 (-) [-]	7 / 13
84.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [107.53]	-6.20 (-)	99.49	12/2007 (-) [12/2007]	0 (-) [-]	15 / 19
85.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	414.14	12/2007 (-) [12/2007]	0 (-) [-]	10 / 20
86.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [291.55]	82.80 (-)	193.27	5/2008 (-) [1/2008]	-4 (-) [1]	13 / 21
87.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [2208.49]	753.70 (-)	2055.10	2/2007 (-) [1/2008]	11 (-) [1]	20 / 23
88.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [200.81]	1.60 (-)	183.24	11/2007 (-) [2/2008]	3 (-) [1]	11 / 19
89.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [664.02]	67.57 (-)	471.14	12/2007 (-) [2/2008]	2 (-) [2]	4 / 18
90.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3899.80	5/2007 (-) [3/2008]	10 (-) [1]	49 / 57
91.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2414.71	2/2007 (-) [3/2008]	13 (-) [-]	26 / 41
92.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2861.78	12/2007 (-) [3/2008]	3 (-) [2]	36 / 40
93.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	416.04	3/2008 (-) [3/2008]	0 (-) [-]	5 / 17
94.	NORTHERN REGION SYSTEM STRENGTHING	7/2004 (-)	230.52 (-)	49.62 (-)	199.50	3/2008 (-)	0 (-)	5 / 14

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SCHEME-III (180 CKM)		[280.14]			[3/2008]	[-]	
95.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [653.92]	52.02 (-)	614.50	8/2007 (3/2008) [3/2008]	7 (0) [3]	6 / 12
96.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	412.13	10/2007 (-) [3/2008]	5 (-) [-]	9 / 18
97.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	254.38	6/2008 (-) [6/2008]	0 (-) [-]	3 / 22
98.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	59.50	9/2008 (9/2008) [10/2008]	1 (1) [-]	10 / 22
99.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	861.21	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
100.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	126.99	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
101.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	104.49	4/2009 (-) [4/2009]	0 (-) [-]	4 / 19
102.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1893.33	4/2009 (-) [4/2009]	0 (-) [-]	19 / 39
103.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	18.38	5/2009 (-) [5/2009]	0 (-) [-]	2 / 20
104.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	562.83	9/2007 (-) [6/2009]	21 (-) [-]	10 / 35
105.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
106.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
107.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	209.39	6/2009 (-) [6/2009]	0 (-) [-]	5 / 18
108.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	0.23	7/2009 (-) [7/2009]	0 (-) [-]	2 / 21
109.	SYSTEM	5/2005	279.30	60.84	122.23	7/2009	0	5 / 17

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	(-)	(-) [340.14]	(-)		(-) [7/2009]	(-) [-]	
110.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1191.75	9/2009 (-) [9/2009]	0 (-) [-]	10 / 30
111.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	84.53	6/2008 (-) [9/2009]	15 (-) [-]	5 / 18
112.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	48.70	10/2009 (-) [10/2009]	0 (-) [-]	6 / 20
113.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	34.29	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
114.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4353.56	12/2009 (-) [12/2009]	0 (-) [-]	34 / 56
115.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
116.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	549.64	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
117.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.14	1/2010 (-) [1/2010]	0 (-) [-]	0 / 22
118.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	545.94	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
119.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	234.98	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
120.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	50.55	7/2010 (-) [7/2010]	0 (-) [-]	1 / 20
121.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	333.43	8/2010 (-) [8/2010]	0 (-) [-]	11 / 26
122.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	263.05	11/2009 (-) [8/2010]	9 (-) [-]	0 / 0
123.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	340.52	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
124.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	186.28	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
125.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	127.25	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
126.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.89	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
127.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	666.37	10/2010 (-) [10/2010]	0 (-) [-]	9 / 39
128.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	343.54	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
129.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1981.10	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
130.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	650.57	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
131.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1973.99	11/2010 (-) [2/2011]	3 (-) [-]	14 / 51
132.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	109.89	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
133.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	623.87	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
134.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [5/2011]	- (-) [-]	0 / 0
135.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5103.39]	0.00 (-)	301.65	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
136.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	199.53	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
137.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	205.41	7/2010 (-) [12/2011]	17 (-) [-]	0 / 0
138.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1770.69	9/2010 (-) [1/2012]	16 (-) [-]	2 / 11
139.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	175.90	1/2012 (-) [1/2012]	0 (-) [-]	3 / 8
140.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	155.59	3/2013 (-) [3/2013]	0 (-) [-]	5 / 31
141.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	30.63	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
142.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REGION							
143.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	702.28	6/2006 (-) [-]	- (-) [-]	29 / 37
144.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			110136.02 (-) [112376.77]	2240.75 (-)	37023.33			439 / 1224
<u>HEALTH & FW</u>								
145.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	337.29	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	337.29			7 / 16
<u>RAILWAYS</u>								
146.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	135.86	- (-) [12/2007]	- (-) [-]	0 / 0
147.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	161.87	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
148.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	73.60	- (-) [12/2007]	- (-) [-]	0 / 0
149.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	213.49	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
150.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	242.24	12/1999 (-) [12/2007]	96 (-) [-]	0 / 0
151.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	137.63	- (-) [1/2008]	- (-) [-]	0 / 0
152.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [496.00]	296.00 (201.01)	127.43	- (-) [2/2008]	- (-) [-]	0 / 0
153.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	394.78	3/2001 (-) [2/2008]	83 (-) [-]	0 / 0
154.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	329.57	- (-) [2/2008]	- (-) [-]	0 / 0
155.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [496.80]	268.80 (-)	381.11	- (-) [2/2008]	- (-) [-]	0 / 0
156.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [2/2008]	- (-) [-]	0 / 0
157.	KUMARGHAT-	4/1996	575.00	175.00	756.15	3/2007	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AGARTALA	(-)	(-) [750.00]	(-)		(-) [3/2008]	(-) [-]	
158.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	128.64	- (-) [3/2008]	- (-) [-]	0 / 0
159.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	142.50	- (-) [3/2008]	- (-) [-]	0 / 0
160.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	381.36	3/1995 (-) [3/2008]	156 (-) [-]	0 / 0
161.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	385.67	3/2000 (-) [3/2008]	96 (-) [3]	0 / 0
162.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	101.21	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
163.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	109.19	- (-) [3/2008]	- (-) [-]	0 / 0
164.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	479.66	- (-) [3/2008]	- (-) [-]	0 / 0
165.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	116.24	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
166.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	4/1998 (-)	47.12 (-) [105.68]	58.56 (-)	90.49	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
167.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
168.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [630.00]	221.00 (221.24)	563.36	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
169.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	535.38	- (-) [3/2008]	- (-) [-]	0 / 0
170.	Jafrabad-Utratia Phase-II	4/2000 (-)	64.20 (-) [100.39]	36.19 (-)	85.20	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
171.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [743.00]	0.00 (-)	49.86	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
172.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	55.44	- (-) [6/2008]	- (-) [-]	0 / 0
173.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	624.99	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
174.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [250.38]	125.38 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
175.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.64]	364.64 (-)	368.24	3/2008 (-) [8/2008]	5 (-) [-]	0 / 0
176.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	298.01	- (-) [9/2008]	- (-) [-]	0 / 0
177.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [479.00]	234.26 (-)	152.37	- (-) [9/2008]	- (-) [-]	0 / 0
178.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	144.95	- (-) [9/2008]	- (-) [-]	0 / 0
179.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	97.54	- (-) [10/2008]	- (-) [-]	0 / 0
180.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [224.01]	68.27 (59.65)	57.97	2/2009 (-) [10/2008]	-4 (-) [-]	0 / 0
181.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	67.24	- (-) [11/2008]	- (-) [-]	0 / 0
182.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [142.98]	42.98 (23.69)	47.62	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
183.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	191.77	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
184.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.00]	89.00 (-)	53.25	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
185.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.74]	169.01 (-)	68.97	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
186.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	59.46	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
187.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	46.67	3/2008 (-) [2/2009]	11 (-) [2]	0 / 0
188.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [456.00]	262.22 (-)	202.63	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
189.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	12.86	12/2007 (-) [3/2009]	15 (-) [-]	0 / 0
190.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	207.79	5/2008 (-) [3/2009]	10 (-) [-]	0 / 0
191.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	224.58	- (-) [3/2009]	- (-) [-]	0 / 0
192.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	53.45	4/2003 (-) [3/2009]	71 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
193.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	170.23	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
194.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	86.70	- (-) [3/2009]	- (-) [-]	0 / 0
195.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	70.67	- (-) [3/2009]	- (-) [-]	0 / 0
196.	Vallarparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	45.02	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
197.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	192.26	- (-) [3/2009]	- (-) [-]	0 / 0
198.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	73.03	- (-) [5/2009]	- (-) [-]	0 / 0
199.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.45	- (-) [6/2009]	- (-) [-]	0 / 0
200.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	293.40	3/1996 (-) [6/2009]	159 (-) [4]	0 / 0
201.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [499.40]	197.76 (-)	96.89	- (-) [9/2009]	- (-) [-]	0 / 0
202.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	86.10	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
203.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [607.00]	469.00 (-)	97.04	- (-) [12/2009]	- (-) [-]	0 / 0
204.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	198.12	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
205.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	162.05	- (-) [12/2009]	- (-) [-]	0 / 0
206.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	851.91	3/2003 (-) [12/2009]	81 (-) [12]	0 / 0
207.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.11	2/2015 (-) [1/2010]	-61 (-) [-]	0 / 0
208.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	1023.02	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
209.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	251.64	- (-) [10/2010]	- (-) [10]	0 / 0
210.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	326.20	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
211.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	14.91	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
212.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4348.22	3/2001 (-) [12/2011]	129 (-) [-]	0 / 0
213.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	829.23	4/2008 (-) [3/2012]	47 (-) [48]	0 / 0
214.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	4.30	- (-) [3/2013]	- (-) [48]	0 / 0
215.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	240.94	- (-) [-]	- (-) [-]	0 / 0
216.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
217.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	144.68	- (-) [-]	- (-) [-]	0 / 0
218.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
219.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	37.21	- (-) [-]	- (-) [-]	0 / 0
220.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
221.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
222.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	187.84	3/2005 (-) [-]	- (-) [-]	0 / 0
223.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
224.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	75.91	2/2010 (-) [-]	- (-) [-]	0 / 0
225.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	256.05	- (-) [-]	- (-) [-]	0 / 0
226.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	382.98	- (-) [-]	- (-) [-]	0 / 0
227.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
228.	JIND-SONEPAT	1/2004 (-)	190.81 (-)	74.94 (-)	0.48	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[265.75]			[-]	[-]	
229.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [128.41]	35.78 (-)	56.98	- (-) [-]	- (-) [-]	0 / 0
230.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	20.59	- (-) [-]	- (-) [-]	0 / 0
231.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
232.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	174.37	6/1999 (-) [-]	- (-) [-]	0 / 0
233.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
234.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	91.21	3/2002 (-) [-]	- (-) [-]	0 / 0
235.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
236.	HOWRAH-AMTA- CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	83.89	3/2007 (-) [-]	- (-) [-]	0 / 0
237.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	346.89	7/2005 (-) [-]	- (-) [-]	0 / 0
238.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	61.20	- (-) [-]	- (-) [-]	0 / 0
239.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	101.71	3/2003 (-) [-]	- (-) [-]	0 / 0
240.	SAMASTIPUR- KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	170.93	- (-) [-]	- (-) [-]	0 / 0
241.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
242.	TANUR (KUTTIPURAM)- GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.16	- (-) [-]	- (-) [-]	0 / 0
243.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.10	- (-) [-]	- (-) [-]	0 / 0
244.	ANGAMALI- SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	13.82	- (-) [-]	- (-) [-]	0 / 0
245.	HOTGI-GADAG- SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [312.42]	132.42 (-)	368.31	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
246.	KUTTIPURAM- CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34)	9.37 (10.79)	180.64	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[188.13]			[-]	[-]	
247.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	293.04	- (-) [-]	- (-) [-]	0 / 0
248.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	142.06	- (-) [-]	- (-) [-]	0 / 0
249.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
250.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
251.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
252.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	239.09	- (-) [-]	- (-) [-]	0 / 0
253.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
254.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	62.85	- (-) [-]	- (-) [-]	0 / 0
255.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.59	- (-) [-]	- (-) [-]	0 / 0
256.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	-	- (-) [-]	- (-) [-]	0 / 0
257.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	531.44	- (-) [-]	- (-) [-]	0 / 0
258.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
259.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	340.54	3/2004 (-) [-]	- (-) [-]	0 / 0
260.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	74.03	3/1998 (-) [-]	- (-) [-]	0 / 0
261.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
262.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	7.66	- (-) [-]	- (-) [-]	0 / 0
263.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
264.	GUNA-ETAWAH via	4/1985	158.77	241.23	392.30	3/1994	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SHIVPURI-GWALIOR-BHIND	(1/2001)	(274.56) [400.00]	(125.44)		(-) [-]	(-) [-]	
265.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
266.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
267.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
268.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
269.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
270.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
271.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
272.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	76.93	- (-) [-]	- (-) [-]	0 / 0
273.	Madurai-Dindigul	4/2003 (-)	73.19 (-) [135.25]	62.06 (-)	77.81	- (-) [-]	- (-) [-]	0 / 0
274.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.42	- (-) [-]	- (-) [-]	0 / 0
275.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [138.01]	8.27 (-)	11.74	3/2006 (-) [-]	- (-) [-]	0 / 0
276.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.42	- (-) [-]	- (-) [-]	0 / 0
277.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
278.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.84	2/2006 (-) [-]	- (-) [-]	0 / 0
Total :			37560.11 (-) [67095.42]	29535.31 (-)	26228.94			0 / 0
ROAD TRANSPORT & HIGHWAYS								
279.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
280.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
281.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	396.26	3/2005 (-) [1/2008]	34 (-) [-]	0 / 0
282.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	391.26	3/2005 (-) [1/2008]	34 (-) [1]	0 / 0
283.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [1/2008]	8 (-) [1]	0 / 0
284.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	252.30	6/2004 (-) [1/2008]	43 (-) [1]	0 / 0
285.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	283.45	12/2003 (-) [1/2008]	49 (-) [1]	0 / 0
286.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	283.14	3/2005 (-) [1/2008]	34 (-) [-]	0 / 0
287.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	327.80	2/2007 (-) [1/2008]	11 (-) [-]	0 / 0
288.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	252.10	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
289.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	308.70	7/2004 (-) [2/2008]	43 (-) [2]	0 / 0
290.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	155.40	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
291.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	658.43	7/2005 (-) [2/2008]	31 (-) [2]	0 / 0
292.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.70	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
293.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	317.40	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
294.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	164.20	7/2004 (-) [3/2008]	44 (-) [-]	0 / 0
295.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	344.50	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0
296.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	322.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
297.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	322.20	2/2005 (-) [3/2008]	37 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
298.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	384.52	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
299.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	614.47	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
300.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	135.61	1/2004 (-) [3/2008]	50 (-) [3]	0 / 0
301.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	143.89	5/2004 (-) [3/2008]	46 (-) [3]	0 / 0
302.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	324.84	8/2004 (-) [3/2008]	43 (-) [3]	0 / 0
303.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	194.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
304.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	417.50	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
305.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	220.66	3/2005 (-) [4/2008]	37 (-) [4]	0 / 0
306.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	261.00	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
307.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	244.30	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
308.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	313.41	7/2004 (-) [6/2008]	47 (-) [-]	0 / 0
309.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	108.50	2/2008 (-) [6/2008]	4 (-) [-]	0 / 0
310.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	109.00	12/2004 (-) [6/2008]	42 (-) [-]	0 / 0
311.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	267.90	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
312.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	35.04	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
313.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	84.06	5/2008 (-) [6/2008]	1 (-) [-]	0 / 0
314.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	227.00	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
315.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	113.70	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
316.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	154.60	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
317.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	160.20	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
318.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	31.95	7/2005 (-) [6/2008]	35 (-) [-]	0 / 0
319.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.50	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
320.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	41.05	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
321.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	191.40	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
322.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	414.20	5/2007 (-) [6/2008]	13 (-) [-]	0 / 0
323.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	260.40	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
324.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	18.92	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
325.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	491.80	11/2007 (-) [7/2008]	8 (-) [-]	0 / 0
326.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	192.10	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
327.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	412.40	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
328.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	123.50	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
329.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	120.20	4/2008 (-) [8/2008]	4 (-) [-]	0 / 0
330.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	295.10	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0
331.	CHITRADURGA BY PASS, KM.207-KM.189	4/2000 (-)	104.00 (-)	0.00 (-)	82.98	8/2004 (-)	49 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(NH-4)		[104.00]			[9/2008]	[-]	
332.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	24.78	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
333.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	91.50	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
334.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	104.40	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
335.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	19.08	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
336.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	120.10	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
337.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	43.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
338.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	107.60	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
339.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	20.55	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
340.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	20.42	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
341.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	81.70	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
342.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	47.29	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
343.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	96.19	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
344.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	20.29	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
345.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	71.94	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
346.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	116.20	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
347.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	162.20	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)							
348.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	131.80	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
349.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	47.01	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
350.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	14.30	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
351.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	122.30	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
352.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
353.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	68.26	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
354.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
355.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	11.71	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
356.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	333.00	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
357.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
358.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	122.60	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
359.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	25.75	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
360.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	37.40	7/2008 (-) [12/2008]	5 (-) [-]	0 / 0
361.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	129.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
362.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	92.61	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
363.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	40.26	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
364.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	28.80	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
365.	KRISHNAGIRI-	12/2003	372.70	0.00	229.80	12/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	(-)	(-) [372.70]	(-)		(-) [12/2008]	(-) [-]	
366.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	96.75	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
367.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	17.41	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
368.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	112.80	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
369.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	33.79	6/2005 (-) [12/2008]	42 (-) [-]	0 / 0
370.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	89.50	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
371.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	20.34	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
372.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	81.23	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
373.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	116.00	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
374.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	71.49	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
375.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	38.70	7/2005 (-) [12/2008]	41 (-) [-]	0 / 0
376.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	98.13	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
377.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	15.45	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
378.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	32.43	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
379.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	68.19	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
380.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	104.90	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
381.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	189.00	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
382.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	58.49	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
383.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	107.20	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
384.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	172.20	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
385.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	312.40	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
386.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	376.70	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
387.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	180.40	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
388.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	42.44	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
389.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	192.36	2/2004 (-) [12/2008]	58 (-) [-]	0 / 0
390.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.07	4/2004 (-) [12/2008]	56 (-) [-]	0 / 0
391.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	51.32	8/2005 (-) [12/2008]	40 (-) [-]	0 / 0
392.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	385.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
393.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	78.95	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
394.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
395.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	125.50	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
396.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	54.60	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
397.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	135.50	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
398.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	26.68	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
399.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)							
400.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
401.	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
402.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	47.19	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
403.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	75.02	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
404.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	197.70	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
405.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	54.11	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
406.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	42.86	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
407.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	67.98	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
408.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	37.37	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
409.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	25.17	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
410.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	87.20	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
411.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	228.50	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
412.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	113.90	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
413.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	199.10	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
414.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	49.02	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
415.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	159.40	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
416.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	370.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
417.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
418.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	260.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
419.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	48.02	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	449.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
421.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	56.83	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
422.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	75.16	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	168.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	130.80	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
425.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	91.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	52.35	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
427.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	332.30	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
428.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	86.19	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
429.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	59.65	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
430.	MEERUT-MUZZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	157.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
431.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
432.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	17.40	7/2005 (-) [4/2009]	45 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
433.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	337.70	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
434.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	16.02	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
435.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.01	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
436.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	87.43	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
437.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	35.24	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
438.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [6/2009]	34 (-) [-]	0 / 0
439.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	66.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
440.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	119.20	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
441.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	19.99	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
442.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	154.30	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
443.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	22.34	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
444.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	38.75	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
445.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	50.44	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
446.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	46.05	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
447.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	43.38	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
448.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	11.05	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
449.	Hyderabad-Banglore	12/2003	239.19	0.00	12.56	9/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Section, Km.293.4-336, NH-7 (A.P.)	(-)	(-) [239.19]	(-)		(-) [9/2009]	(-) [-]	
450.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	34.29	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
451.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	83.04	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
452.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	81.53	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
453.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	227.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
454.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	13.98	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
455.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	134.20	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
456.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	8.37	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
457.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	134.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
458.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	22.32	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
459.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	79.24	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
460.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	118.70	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
461.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
462.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	33.74	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
463.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	81.78	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
464.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	14.31	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
465.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	45.86	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
466.	KURALI-KIRATPUR,	3/2005	309.00	0.00	8.71	6/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-21 (PUNJAB)	(-)	(-) [309.00]	(-)		(-) [6/2010]	(-) [-]	
467.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	0.49	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
468.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.09	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
469.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
470.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	4.05	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
471.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	2.18	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
472.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
473.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	-	9/2007 (-) [9/2010]	36 (-) [-]	0 / 0
474.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	1.38	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
475.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	-	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
476.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.40	3/2004 (-) [-]	- (-) [-]	0 / 0
477.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
478.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			59889.57 (-) [60875.23]	985.66 (-)	26000.45			0 / 0
SHIPPING & PORTS								
479.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.30	6/2007 (12/2008) [8/2008]	14 (-4) [-]	0 / 0
480.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	17.24	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
481.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	353.89	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
482.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
483.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.50	10/2008 (-) [1/2010]	15 (-) [-]	0 / 0
484.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	129.62	2/2004 (-) [-]	- (-) [-]	0 / 0
485.	UPGRADATION AND MODERNIZATION OF IRON ORE HANDLING FACILITY	11/2007 (-)	185.15 (-) [185.15]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			4998.09 (-) [5106.49]	108.40 (-)	863.04			0 / 0
TELECOMMUNICATION								
486.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [12/2007]	18 (-) [-]	0 / 0
487.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	86.91	10/2007 (-) [1/2008]	3 (-) [-]	0 / 0
488.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	67.15	6/2007 (-) [2/2008]	8 (-) [-]	0 / 0
489.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	75.71	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
490.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
491.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	310.06	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
492.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
493.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
494.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	355.46	3/2006 (-) [2/2008]	23 (-) [-]	0 / 0
495.	GSM NETWORK EXPANSION, PH-IV	12/2004 (-)	164.06 (-)	0.00 (-)	70.56	12/2005 (-)	26 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ORISSA)		[164.06]			[2/2008]	[-]	
496.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	148.00	6/2005 (-) [2/2008]	32 (-) [1]	0 / 0
497.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [2/2008]	27 (-) [-]	0 / 0
498.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [2/2008]	32 (-) [-]	0 / 0
499.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [3/2008]	13 (-) [3]	0 / 0
500.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	51.13	2/2007 (-) [3/2008]	13 (-) [-]	0 / 0
501.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	88.81	10/2007 (-) [3/2008]	5 (-) [-]	0 / 0
502.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	128.56	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
503.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	5.57	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
504.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
505.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
506.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	200.84	5/2006 (-) [-]	- (-) [-]	0 / 0
507.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	235.97	5/2006 (-) [-]	- (-) [-]	0 / 0
508.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
509.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	36.00	12/2005 (-) [-]	- (-) [-]	0 / 0
510.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
511.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			9092.40 (-)	-585.74 (-)	3258.75			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[8506.66]					
URBAN DEVELOPMENT								
512.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	1913.32	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	1913.32			0 / 0
WATER RESOURCES								
513.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	34.18	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	34.18			0 / 0
All India :			343031.45 (-) [383049.97]	40018.52 (-)	134676.91			871 / 2372
NIC-MoS&PI(IPMD) [12/2007]								