

Sector-Wise number of on going projects in December, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	177
2.	RAILWAYS	134
3.	POWER	64
4.	PETROLEUM	46
5.	TELECOMMUNICATION	34
6.	COAL	30
7.	STEEL	28
8.	SHIPPING & PORTS	9
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	3
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		535

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2008</u>				
<u>PETROLEUM</u>				
1.	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	05/2007	132.47
<u>POWER</u>				
2.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	02/2007	2109.36
3.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	230.52	03/2008	241.51
<u>ROAD TRANSPORT & HIGHWAYS</u>				
4.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	05/2004	144.01
5.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	07/2004	312.68
<u>SHIPPING & PORTS</u>				
6.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	129.62	02/2004	129.62
<u>May, 2008</u>				
<u>PETROLEUM</u>				
7.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	07/2005	1087.56
<u>POWER</u>				
8.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	07/2006	302.74
9.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	05/2008	231.29
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	02/2005	360.99
11.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	08/2004	371.40

12.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	03/2005	395.66
13.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	03/2005	636.69
14.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	10/2003	179.04
<u>TELECOMMUNICATION</u>				
15.	JHARKHAND CMTS, PHASE-IV	134.85	11/2005	47.41
<u>July, 2008</u>				
<u>POWER</u>				
16.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	11/2007	207.30
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	02/2004	192.36
18.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	03/2005	249.18
19.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	03/2005	317.90
<u>August, 2008</u>				
<u>POWER</u>				
20.	SIPAT STPP STAGE-II, 2x500 MW	4039.67	12/2007	3197.88
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	03/2004	188.40
<u>TELECOMMUNICATION</u>				
22.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	350.00	05/2006	251.99
<u>September, 2008</u>				
<u>STEEL</u>				
23.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	09/2007	393.83
<u>RAILWAYS</u>				
24.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	47.12	12/2004	98.49
25.	TRICHY MANAMADURAI	175.00	-NA-	348.55
26.	Jafrabad-Utratia Phase-II	64.20	03/2005	95.65
<u>TELECOMMUNICATION</u>				
27.	KARNATAKA CMTS, PHASE-IV	373.46	06/2005	240.47
28.	Orissa Telecom Circle, Phase-IV	126.36	09/2008	59.06
<u>October, 2008</u>				
<u>RAILWAYS</u>				
29.	KUMARGHAT-AGARTALA	575.00	03/2007	893.19
<u>ROAD TRANSPORT & HIGHWAYS</u>				
30.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	399.89	02/2005	479.00
31.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	311.35	03/2008	349.00
32.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	360.34	02/2008	322.70
33.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	155.00	10/2008	210.70
<u>November, 2008</u>				
<u>PETROLEUM</u>				
34.	PANIPAT-JALANDHAR LPG PIPELINE	186.72	08/2008	138.70
<u>ROAD TRANSPORT & HIGHWAYS</u>				
35.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	213.69	02/2008	158.50
<u>December, 2008</u>				
<u>POWER</u>				

36.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	10/2007	469.40
<u>ROAD TRANSPORT & HIGHWAYS</u>				
37.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	446.40	04/2008	375.70
38.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	440.50	04/2008	387.40
39.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	384.25	04/2008	342.10
<u>TELECOMMUNICATION</u>				
40.	CDMA WLL EQUIPMENT-1 (MUMBAI)	128.30	02/2004	76.30
41.	CDMA WLL EQUIPMENT-2 (MUMBAI)	362.26	12/2004	60.37
42.	CDMA 2000 WLL (DELHI)	460.28	10/2004	84.79
43.	EXPANSION OF GSM NETWORK (MUMBAI)	216.37	01/2005	110.96
44.	EXPANSION OF 400000 GSM (NEW DELHI)	227.42	01/2005	200.81
45.	GSM NETWORK EXPANSION, PH-IV (KERALA)	453.85	06/2005	262.13

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2008-2009**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2008</u>				
<u>STEEL</u>				
1.	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II	197.66	10/2009	-NA-
<u>July, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
2.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	231.20	08/2006	71.02
<u>September, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
3.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	229.00	05/2008	79.96
<u>October, 2008</u>				
<u>PETROLEUM</u>				
4.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINERY	342.65	10/2008	-NA-

Summary of projects on Flash Report for the month of December, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	533
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	10
Number of Projects Added in Current Month :	14
Number of Projects in Current Month :	535

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	220	13	162	23	117	535	41
Latest Approved	221	15	173	9	117	535	41

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	493	388355.32	429651.10	162674.27	37.86	41295.78	10.63
Revised	42	28153.72	31841.55	18829.41	59.13	3687.83	13.10
Total	535	416509.04	461492.65	181503.68	39.33	44983.61	10.80

IV. Milestones (Cumulative due and Achieved)

Total	2331
Achieved upto month	953

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM) {Completed}	01/2005	464.02	10/2007	549.82	12/2008	469.4
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003	384.25	04/2008	447.90	12/2008	342.1

	{Completed}						
3	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN) {Completed}	12/2003	446.40	04/2008	528.44	12/2008	375.7
4	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN) {Completed}	12/2003	440.50	04/2008	503.66	12/2008	387.4
<u>TELECOMMUNICATION</u>							
5	GSM NETWORK EXPANSION, PH-IV (KERALA) {Completed}	10/2004	453.85	06/2005	453.85	-NA-	262.13
6	CDMA WLL EQUIPMENT-1 (MUMBAI) {Completed}	08/2003	128.30	02/2004	128.30	-NA-	76.3
7	CDMA WLL EQUIPMENT-2 (MUMBAI) {Completed}	07/2004	362.26	12/2004	122.91	-NA-	60.37
8	EXPANSION OF GSM NETWORK (MUMBAI) {Completed}	01/2004	216.37	01/2005	216.37	-NA-	110.96
9	CDMA 2000 WLL (DELHI) {Completed}	06/2004	460.28	10/2004	460.28	-NA-	84.79
10	EXPANSION OF 400000 GSM (NEW DELHI) {Completed}	01/2004	227.42	01/2005	227.42	-NA-	200.81

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>CIVIL AVIATION</u>						
1	C/o New expandable Modular Integrated Bldg.Raipur Airport	03/2008	129.65	09/2009	129.65	09/2009
<u>COAL</u>						
2	CHURCHA UG	06/2008	462.35	06/2014	462.35	06/2014
3	PELMA UG	07/2008	448.32	03/2012	448.32	03/2012
4	TUTICORIN THERMAL POWER PROJECT	05/2008	4904.54	08/2012	4904.54	08/2012
5	KAKATIYA LAONGWAL	12/2008	453.63	12/2012	453.63	12/2012
<u>POWER</u>						
6	Para hydro Elecrical Project.	12/2008	573.99	08/2012	573.99	08/2012
7	Transmission system associated with Farakka-III	12/2008	204.07	06/2011	204.07	06/2011
8	Tr'mission System ass'ted with Sasan Ultra Mega Power proj.	12/2008	7031.88	12/2012	7031.88	12/2012
9	System Strenghtening in NR Grid for Karcham Wangtoo HEP	12/2008	328.97	09/2011	328.97	09/2011
<u>SHIPPING & PORTS</u>						
10	Rail connectivity to ICTT at Vallarpadam	03/2007	245.67	04/2009	245.67	04/2009
11	Const. & Dev. of 2 Offshore container berths & terminal	11/2007	366.00	12/2010	366.00	12/2010
<u>TELECOMMUNICATION</u>						
12	Project NIB-II Broadband Multiply	07/2007	1008.00	03/2009	1008.00	03/2009
13	Expansion of 750K GSM Lines	10/2006	278.16	12/2008	278.16	12/2008
14	500K Broadband Access N/W Ph-I II	04/2007	134.25	10/2008	134.25	12/2008

**VII. List of projects reporting additional delays
during the month w.r.t. the previous month**

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	3072.00	3072.00	02/2008	05/2009	06/2009	1
<u>CIVIL AVIATION</u>							
2	Construction of New Internation Terminal Building	245.58	245.58	12/2008	12/2008	03/2009	3
<u>STEEL</u>							
3	REBUILDING OF COKE OVEN BATTERY No.5	219.04	219.04	01/2007	12/2008	01/2009	1
4	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	143.02	143.02	11/2008	12/2008	02/2009	2
5	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	02/2009	03/2009	1
6	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	132.73	133.92	05/2008	02/2009	03/2009	1
7	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	8692.00	12732.00	10/2009	10/2010	05/2011	7
8	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.23	12/2006	12/2008	04/2009	4
9	Augmentation of Iron Ore Storage in RMHP	480.00	480.00	09/2010	09/2010	02/2011	5
<u>PETROLEUM</u>							
10	DABHOL-PANVEL PIPELINE PROJECT	1143.54	1100.00	07/2007	12/2008	01/2009	1
11	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	1731.00	04/2005	12/2008	02/2009	2
12	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	1635.00	2147.79	05/2006	02/2009	03/2009	1
13	DADRI PANIPAT LNG PIPLINE	250.66	298.00	06/2008	03/2009	05/2009	2
14	KOYALI-RATLAM PRODUCT PIPELINE	224.69	195.00	12/2006	12/2008	01/2009	1
15	CHENNAI-BANGLORE PIPLINE	232.11	270.00	07/2009	07/2009	12/2009	5
16	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1420.00	03/2006	12/2008	01/2009	1
17	AUGMENTATION OF MUNDRA-PANIPAT LINE	205.00	165.00	03/2008	12/2008	01/2009	1
18	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	429.82	1262.93	03/2005	04/2009	04/2010	12
19	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	985.17	1688.38	03/2006	12/2008	04/2009	4

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	3	666.15	666.15	666.15
3	COAL	30	23844.74	23714.71	25078.00
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	28	45516.25	45516.25	50022.90
6	PETROLEUM	46	69411.71	69411.71	76073.70
7	POWER	64	115972.80	117786.88	119965.50
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	134	37001.84	42446.92	72938.50
10	ROAD TRANSPORT & HIGHWAYS	177	53053.76	53053.76	53743.87
11	SHIPPING & PORTS	9	6065.75	6144.61	6164.27
12	TELECOMMUNICATION	34	13419.42	13419.42	12686.83
13	URBAN DEVELOPMENT	2	14513.00	15000.36	15071.00
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		535	408462.27	416509.04	461492.65

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	328.05	6/2006 (-) [1/2009]	31 (-) [-]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2278.00	10/2009 (-) [3/2009]	-7 (-) [-]	71 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1958.00	2/2008 (-) [6/2009]	16 (-) [1]	60 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	11212.00	12/2008 (-) [5/2010]	17 (-) [-]	59 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1416.00	9/2010 (-) [9/2010]	0 (-) [-]	11 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	17192.05			236 / 381
<u>CIVIL AVIATION</u>								
6.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	83.55	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
7.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	69.10	12/2008 (-) [3/2009]	3 (-) [3]	17 / 28
8.	C/o New expandable Modular Integrated Bldg.Raipur Airport	3/2008 (-)	129.65 (-) [129.65]	0.00 (-)	7.18	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			666.15 (-) [666.15]	0.00 (-)	159.83			25 / 52
<u>COAL</u>								
9.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	76.35	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1436.04	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
11.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	963.43	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	164.00	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
13.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1523.46	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	128.64	3/2010 (-) [3/2010]	0 (-) [-]	1 / 4
15.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
16.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	34.73	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
17.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	52.07	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
18.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	557.70	3/2010 (-) [3/2010]	0 (-) [-]	2 / 8
19.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	650.23	3/2010 (-) [3/2010]	0 (-) [-]	5 / 13
20.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [1188.31]	450.66 (-)	501.63	3/2011 (-) [3/2011]	0 (-) [-]	1 / 3
21.	ASHOK OC EXPANSION	4/2006 (12/2007)	471.66 (341.63) [471.66]	0.00 (130.03)	101.64	3/2011 (-) [3/2011]	0 (-) [-]	2 / 4
22.	PELMA UG	7/2008 (-)	448.32 (-) [448.32]	0.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
23.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	105.14	3/2012 (-) [3/2012]	0 (-) [-]	2 / 5
24.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
25.	SHANTI KHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	23.62	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
26.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	35.29	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
27.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.29	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
28.	TUTICORIN THERMAL POWER PROJECT	5/2008 (-)	4904.54 (-) [4904.54]	0.00 (-)	63.83	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
29.	KAKATIYA LAONGWAL	12/2008 (-)	453.63 (-) [453.63]	0.00 (-)	24.23	12/2012 (-) [12/2012]	0 (-) [-]	0 / 46
30.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.78	3/2013 (-) [3/2013]	0 (-) [-]	1 / 27
31.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	14.20	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
32.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	12.81	3/2013 (-) [3/2013]	0 (-) [-]	2 / 29
33.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	42.36	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2
34.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	1.43	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
35.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	48.80	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
36.	CHURCHA UG	6/2008 (-)	462.35 (-) [462.35]	0.00 (-)	123.13	6/2014 (-) [6/2014]	0 (-) [-]	0 / 0
37.	TALABIRA OCP	3/2008 (-)	447.72 (-) [447.72]	0.00 (-)	4.36	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
38.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	174.49	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			23844.74 (-) [25078.00]	1233.26 (-)	6877.67			62 / 260
<u>MINES</u>								
39.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	2871.50	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	2871.50			25 / 111
<u>STEEL</u>								
40.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	163.25	1/2007 (-) [1/2009]	24 (-) [1]	4 / 10
41.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	94.16	11/2008 (-) [2/2009]	3 (-) [2]	0 / 0
42.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	65.18	5/2008 (-) [3/2009]	10 (-) [1]	1 / 2
43.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	84.33	3/2008 (-) [3/2009]	12 (-) [1]	1 / 3
44.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.23]	68.60 (-)	298.99	12/2006 (-) [4/2009]	28 (-) [4]	0 / 21
45.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	54.25	6/2009 (-) [6/2009]	0 (-) [-]	1 / 1
46.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	82.74	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
47.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	14.81	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
48.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	59.93	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
49.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	124.89	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
50.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	102.48	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
51.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
52.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	17.90	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
53.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	85.58	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
54.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	4.00	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
55.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	2.67	8/2009 (-) [1/2010]	5 (-) [-]	0 / 0
56.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-) [191.00]	18.22 (-)	9.57	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
57.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	314.26	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
58.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [168.95]	60.95 (-)	1.00	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
59.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	1535.08	7/2010 (-) [7/2010]	0 (-) [-]	4 / 4
60.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	42.10	4/2010 (-) [10/2010]	6 (-) [-]	0 / 0
61.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	240.77	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
62.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
63.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.51	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
64.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [2/2011]	5 (-) [5]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
65.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6133.00]	0.00 (-)	246.98	2/2011 (-) [4/2011]	2 (-) [-]	0 / 0
66.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12732.00]	4040.00 (-)	2572.00	10/2009 (-) [5/2011]	19 (-) [7]	0 / 126
67.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [5185.00]	0.00 (-)	249.92	5/2011 (-) [8/2011]	3 (-) [-]	0 / 0
Total :			45516.25 (-) [50022.90]	4506.65 (-)	6507.35			16 / 187
<u>PETROLEUM</u>								
68.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1100.00]	-43.54 (-)	914.79	7/2007 (-) [1/2009]	18 (-) [1]	6 / 13
69.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	103.48	3/2008 (-) [1/2009]	10 (-) [1]	0 / 0
70.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [195.00]	-29.69 (-)	178.01	12/2006 (-) [1/2009]	25 (-) [1]	1 / 2
71.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1420.00]	242.00 (-)	1176.96	3/2006 (-) [1/2009]	34 (-) [1]	0 / 0
72.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	1378.28	12/2008 (-) [2/2009]	2 (-) [2]	0 / 0
73.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.00]	579.00 (-)	1508.27	4/2005 (-) [2/2009]	46 (-) [2]	64 / 72
74.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	555.12	6/2006 (-) [3/2009]	33 (-) [3]	0 / 0
75.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	131.95	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
76.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1921.74	5/2006 (-) [3/2009]	34 (-) [1]	14 / 45
77.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	24.66	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
78.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	1443.64	3/2006 (-) [4/2009]	37 (-) [4]	0 / 0
79.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	184.94	6/2008 (-) [5/2009]	11 (-) [2]	0 / 0
80.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
81.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [571.64]	-396.13 (-)	3.26	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
82.	Sultanpur-Neemrana Pipeline Project	11/2007 (-)	396.13 (-) [396.13]	0.00 (-)	0.42	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
83.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	807.22	9/2009 (-) [10/2009]	1 (-) [-]	1 / 69
84.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	7032.27	9/2009 (-) [11/2009]	2 (-) [-]	4 / 6
85.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	332.22	3/2008 (-) [12/2009]	21 (-) [-]	3 / 20
86.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	1495.91	4/2009 (-) [12/2009]	8 (-) [-]	4 / 5
87.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	478.48	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
88.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [270.00]	37.89 (-)	10.29	7/2009 (-) [12/2009]	5 (-) [5]	0 / 0
89.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	7.11	12/2009 (-) [12/2009]	0 (-) [-]	7 / 7
90.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	317.95	12/2009 (-) [12/2009]	0 (-) [-]	7 / 7
91.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	45.25	12/2009 (-) [12/2009]	0 (-) [-]	3 / 3
92.	RESIDUE UPGRADATION & MS/HSD QUALITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	1485.57	1/2010 (-) [1/2010]	0 (-) [-]	5 / 5
93.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	13.84	2/2010 (-) [2/2010]	0 (-) [-]	3 / 3
94.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	15.11	2/2010 (-) [2/2010]	0 (-) [-]	10 / 10
95.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
96.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	117.53	4/2010 (-) [3/2010]	-1 (-) [-]	1 / 1
97.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	481.04	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3

POWER

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
114.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	351.60	1/2009 (-) [1/2009]	0 (-) [-]	5 / 7
115.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	145.59	9/2008 (-) [1/2009]	4 (-) [-]	16 / 22
116.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	530.18	3/2008 (-) [1/2009]	10 (-) [1]	14 / 17
117.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	653.10	6/2008 (-) [3/2009]	9 (-) [-]	6 / 22
118.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1142.51	11/2008 (-) [3/2009]	4 (-) [-]	15 / 38
119.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	612.13	12/2007 (-) [3/2009]	15 (-) [-]	10 / 20
120.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4394.17	5/2007 (-) [3/2009]	22 (-) [1]	52 / 57
121.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	283.69	4/2009 (-) [4/2009]	0 (-) [-]	15 / 19
122.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	48.09	5/2009 (-) [5/2009]	0 (-) [-]	8 / 20
123.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	481.28	6/2009 (-) [6/2009]	0 (-) [-]	7 / 18
124.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	8.45	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
125.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	34.92	7/2009 (-) [7/2009]	0 (-) [-]	8 / 21
126.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	235.11	7/2009 (-) [7/2009]	0 (-) [-]	7 / 17
127.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2176.16	9/2009 (-) [9/2009]	0 (-) [-]	13 / 30
128.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	112.08	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
129.	SY. STR. IN SOUTH-	10/2006	150.26	3.28	97.54	10/2009	0	11 / 21

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	WESTERN PART OF NORTHERN GRID (PART-B)	(-)	(-) [153.54]	(-)		(-) [10/2009]	(-) [-]	
130.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	738.75	9/2007 (-) [10/2009]	25 (-) [-]	13 / 38
131.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	183.11	10/2009 (-) [10/2009]	0 (-) [-]	8 / 20
132.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	85.05	4/2009 (-) [12/2009]	8 (-) [-]	6 / 6
133.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	897.29	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
134.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	49.98	1/2010 (-) [1/2010]	0 (-) [-]	6 / 22
135.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	1129.08	2/2010 (-) [2/2010]	0 (-) [-]	9 / 26
136.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (12/2008)	596.45 (1007.16) [1007.16]	410.71 (0.00)	599.76	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
137.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	196.87	6/2009 (-) [3/2010]	9 (-) [-]	8 / 20
138.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	271.09	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
139.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	3.34	4/2010 (-) [4/2010]	0 (-) [-]	3 / 3
140.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	30.94	6/2010 (-) [6/2010]	0 (-) [-]	3 / 3
141.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	475.21	7/2010 (-) [7/2010]	0 (-) [-]	5 / 20
142.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	594.56	8/2010 (-) [8/2010]	0 (-) [-]	4 / 4
143.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	234.22	8/2010 (-) [8/2010]	0 (-) [-]	2 / 2
144.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	785.61	8/2010 (-) [8/2010]	0 (-) [-]	14 / 26
145.	Western Region	12/2007	477.69	0.00	75.99	9/2010	0	3 / 3

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Strengthening Scheme-V	(-)	(-) [477.69]	(-)		(-) [9/2010]	(-) [-]	
146.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
147.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	5150.90	12/2009 (-) [9/2010]	9 (-) [6]	35 / 56
148.	Est. of 400/220 KV GIS Pooling Station near Chamara-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	17.58	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
149.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	1973.94	10/2010 (-) [10/2010]	0 (-) [-]	14 / 39
150.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	569.94	10/2010 (-) [11/2010]	1 (-) [-]	4 / 4
151.	Northern region System strenghening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	14.57	11/2010 (-) [11/2010]	0 (-) [-]	1 / 1
152.	Western Region Stregthening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	41.09	11/2010 (-) [11/2010]	0 (-) [-]	1 / 1
153.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	78.75	12/2010 (-) [12/2010]	0 (-) [-]	5 / 5
154.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	35.35	12/2010 (-) [12/2010]	0 (-) [-]	4 / 4
155.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	993.32	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
156.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	365.47	9/2009 (-) [12/2010]	15 (-) [-]	1 / 1
157.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	213.87	2/2011 (-) [2/2011]	0 (-) [-]	5 / 5
158.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	532.48	11/2009 (-) [2/2011]	15 (-) [-]	4 / 4
159.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2977.25]	480.35 (-)	796.79	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
160.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	73.57	- (-) [5/2011]	- (-) [-]	2 / 2
161.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	927.86	5/2011 (-) [5/2011]	0 (-) [-]	4 / 4
162.	Transmission system associated with Farakka-III	12/2008 (-)	204.07 (-) [204.07]	0.00 (-)	-	6/2011 (-) [6/2011]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
163.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	267.57	7/2011 (-) [7/2011]	0 (-) [-]	2 / 2
164.	System Strengthening in NR Grid for Karcham Wangtoo HEP	12/2008 (-)	328.97 (-) [328.97]	0.00 (-)	-	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
165.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2397.25	4/2009 (-) [12/2011]	32 (-) [-]	21 / 39
166.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	2612.26	9/2010 (-) [1/2012]	16 (-) [-]	5 / 12
167.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2284.57	9/2009 (-) [2/2012]	29 (-) [-]	2 / 20
168.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	479.76	1/2012 (-) [3/2012]	2 (-) [-]	3 / 8
169.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	409.93	11/2011 (-) [6/2012]	7 (-) [-]	10 / 34
170.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	3352.82	11/2010 (-) [6/2012]	19 (-) [-]	16 / 51
171.	Para hydro Electrical Project.	12/2008 (-)	573.99 (-) [573.99]	0.00 (-)	-	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
172.	Transmission System assisted with Sasan Ultra Mega Power proj.	12/2008 (-)	7031.88 (-) [7031.88]	0.00 (-)	-	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
173.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	398.37	3/2013 (-) [3/2013]	0 (-) [-]	9 / 31
174.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	222.53	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
175.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	48.21	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0
176.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (1/2009)	2238.67 (3642.04) [3642.04]	1403.37 (0.00)	72.51	7/2014 (-) [12/2015]	17 (-) [17]	0 / 0
177.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			115972.80 (-) [119965.50]	3992.70 (-)	42023.13			434 / 1034
HEALTH & FW								
178.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18	371.97	381.31			7 / 16

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [443.15]	(-)				
RAILWAYS								
179.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [142.98]	42.98 (0.00)	69.21	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
180.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	231.49	3/2005 (12/2008) [12/2008]	45 (0) [-]	0 / 0
181.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	88.92	- (-) [12/2008]	- (-) [-]	0 / 0
182.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	136.61	3/2004 (7/2008) [1/2009]	58 (6) [-]	0 / 0
183.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [706.20]	297.20 (80.90)	652.37	6/2007 (-) [2/2009]	20 (-) [-]	0 / 0
184.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [429.49]	273.75 (265.13)	166.34	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
185.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	342.21	- (2/2009) [2/2009]	- (0) [-]	0 / 0
186.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	457.91	- (11/2008) [3/2009]	- (4) [-]	0 / 0
187.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	82.63	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
188.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	248.31	- (-) [3/2009]	- (-) [-]	0 / 0
189.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	107.06	- (5/2009) [5/2009]	- (0) [-]	0 / 0
190.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	798.18	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
191.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	246.49	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
192.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	48.16	- (-) [6/2009]	- (-) [-]	0 / 0
193.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	351.55	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
194.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [721.00]	419.36 (-)	114.58	- (9/2009) [9/2009]	- (0) [-]	0 / 0
195.	Vallaparpadm-Idapally	7/2006	246.50	0.00	127.84	3/2009	7	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [246.50]	(-)		(3/2009) [10/2009]	(7) [-]	
196.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	111.67	- (12/2009) [12/2009]	- (0) [-]	0 / 0
197.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	212.95	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
198.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	76.28	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
199.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (258.24) [607.09]	469.09 (348.85)	114.27	- (12/2012) [12/2009]	- (-36) [-]	0 / 0
200.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [133.63]	83.79 (30.73)	98.03	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
201.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	247.67	12/2006 (12/2008) [12/2009]	36 (12) [-]	0 / 0
202.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1022.12]	289.12 (-)	267.99	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
203.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	302.26	- (3/2009) [12/2009]	- (9) [-]	0 / 0
204.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	879.03	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
205.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	97.02	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
206.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (360.63) [816.40]	591.40 (455.77)	494.16	3/2001 (-) [12/2009]	105 (-) [-]	0 / 0
207.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	201.19	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
208.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	116.08	- (-) [12/2009]	- (-) [-]	0 / 0
209.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [718.30]	366.30 (-)	502.37	3/2008 (3/2009) [12/2009]	21 (9) [-]	0 / 0
210.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	198.02	- (3/2009) [1/2010]	- (10) [-]	0 / 0
211.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	80.22	- (3/2009) [2/2010]	- (11) [-]	0 / 0
212.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	301.52	- (6/2009) [2/2010]	- (8) [-]	0 / 0
213.	RAJATGARH-BARANG	4/1999	166.16	73.84	147.46	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [240.00]	(-)		(2/2009) [2/2010]	(12) [-]	
214.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	325.09	- (12/2009) [3/2010]	- (3) [-]	0 / 0
215.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	86.35	- (-) [3/2010]	- (-) [-]	0 / 0
216.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	41.39	- (-) [3/2010]	- (-) [-]	0 / 0
217.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [634.13]	114.13 (211.34)	415.68	3/1995 (-) [3/2010]	180 (-) [-]	0 / 0
218.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [456.75]	307.37 (126.52)	208.36	2/2010 (-) [3/2010]	1 (-) [-]	0 / 0
219.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	163.09	- (3/2010) [3/2010]	- (0) [-]	0 / 0
220.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	62.34	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
221.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	194.54	6/1999 (-) [3/2010]	129 (-) [-]	0 / 0
222.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	46.54	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0
223.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	153.04	3/2008 (3/2009) [3/2010]	24 (12) [12]	0 / 0
224.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	200.58	- (12/2010) [3/2010]	- (-9) [-]	0 / 0
225.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	134.91	3/2009 (12/2009) [3/2010]	12 (3) [-]	0 / 0
226.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.63	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
227.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	364.08	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
228.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1676.31) [1900.00]	1252.00 (223.69)	1475.14	3/2009 (-) [3/2011]	24 (-) [-]	0 / 0
229.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	103.18	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0
230.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1526.23]	613.53 (-)	16.05	- (-) [3/2012]	- (-) [-]	0 / 0
231.	BRAHAMAPUTRA	4/1996	1000.00	767.36	1180.43	4/2008	47	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	(-)	(1500.00) [1767.36]	(267.36)		(12/2011) [3/2012]	(3) [-]	
232.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	13.36	- (-) [3/2012]	- (-) [-]	0 / 0
233.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	5001.68	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
234.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	60.29	3/2011 (-) [3/2014]	36 (-) [-]	0 / 0
235.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
236.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	397.07	3/2000 (3/2002) [-]	- (-) [-]	0 / 0
237.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	123.87	3/2004 (-) [-]	- (-) [-]	0 / 0
238.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	34.29	- (-) [-]	- (-) [-]	0 / 0
239.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	295.14	- (-) [-]	- (-) [-]	0 / 0
240.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
241.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	209.22	- (-) [-]	- (-) [-]	0 / 0
242.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	44.50	- (-) [-]	- (-) [-]	0 / 0
243.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	44.54	- (-) [-]	- (-) [-]	0 / 0
244.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
245.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	175.21	3/2006 (-) [-]	- (-) [-]	0 / 0
246.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	218.94	6/2004 (-) [-]	- (-) [-]	0 / 0
247.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
248.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
249.	2ND BRIDGE ON	4/1997	93.10	28.90	126.11	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BIRUPA & MAHANADI	(-)	(109.45) [122.00]	(12.55)		(-) [-]	(-) [-]	
250.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	376.27	7/2005 (-) [-]	- (-) [-]	0 / 0
251.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	89.99	- (-) [-]	- (-) [-]	0 / 0
252.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
253.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
254.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [586.69]	486.69 (-)	605.85	- (-) [-]	- (-) [-]	0 / 0
255.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
256.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	135.55	3/2007 (-) [-]	- (-) [-]	0 / 0
257.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	27.47	- (-) [-]	- (-) [-]	0 / 0
258.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	143.04	- (-) [-]	- (-) [-]	0 / 0
259.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	189.07	- (-) [-]	- (-) [-]	0 / 0
260.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [330.25]	155.25 (-)	329.92	- (-) [-]	- (-) [-]	0 / 0
261.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
262.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	449.99	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
263.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
264.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
265.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	41.15	- (-) [-]	- (-) [-]	0 / 0
266.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	407.11	3/1994 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
267.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	181.07	- (-) [-]	- (-) [-]	0 / 0
268.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	26.19	- (-) [-]	- (-) [-]	0 / 0
269.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [532.00]	207.34 (-)	59.36	- (-) [-]	- (-) [-]	0 / 0
270.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	221.42	- (-) [-]	- (-) [-]	0 / 0
271.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [550.00]	450.00 (-)	314.15	- (-) [-]	- (-) [-]	0 / 0
272.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	456.97	- (-) [-]	- (-) [-]	0 / 0
273.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
274.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0
275.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	87.34	- (-) [-]	- (-) [-]	0 / 0
276.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	22.82	- (-) [-]	- (-) [-]	0 / 0
277.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.46]	43.65 (-4.10)	6.77	- (-) [-]	- (-) [-]	0 / 0
278.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
279.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	20.58	- (-) [-]	- (-) [-]	0 / 0
280.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.56	- (-) [-]	- (-) [-]	0 / 0
281.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	76.57	- (-) [-]	- (-) [-]	0 / 0
282.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	270.10	- (-) [-]	- (-) [-]	0 / 0
283.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	69.73	- (-) [-]	- (-) [-]	0 / 0
284.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-)	165.23 (-)	77.05	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[364.19]			[-]	[-]	
285.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (576.27) [587.08]	338.64 (10.81)	461.69	- (-) [-]	- (-) [-]	0 / 0
286.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.24	- (-) [-]	- (-) [-]	0 / 0
287.	AMROHA-KANKATHER	4/2000 (-)	57.00 (107.29) [103.57]	46.57 (-3.72)	92.88	3/2005 (5/2008) [-]	- (-) [-]	0 / 0
288.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [169.94]	55.93 (-114.01)	167.80	- (-) [-]	- (-) [-]	0 / 0
289.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	169.19	- (-) [-]	- (-) [-]	0 / 0
290.	Madurai-Dindigul	4/2003 (-)	73.19 (128.56) [202.92]	129.73 (74.36)	143.70	- (-) [-]	- (-) [-]	0 / 0
291.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.51	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
292.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [129.74]	0.00 (-)	79.25	3/2006 (-) [-]	- (-) [-]	0 / 0
293.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	133.60	- (-) [-]	- (-) [-]	0 / 0
294.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	98.98	3/2008 (6/2008) [-]	- (-) [-]	0 / 0
295.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.84	2/2006 (-) [-]	- (-) [-]	0 / 0
296.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	188.34	3/2006 (-) [-]	- (-) [-]	0 / 0
297.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	82.98	- (-) [-]	- (-) [-]	0 / 0
298.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
299.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	547.70	- (-) [-]	- (-) [-]	0 / 0
300.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	171.32	- (-) [-]	- (-) [-]	0 / 0
301.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	511.54	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
302.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-)	79.63 (-)	90.17	3/1998 (8/2005)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[137.57]			[-]	[-]	
303.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
304.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (810.78) [837.37]	110.41 (26.59)	21.94	- (-) [-]	- (-) [-]	0 / 0
305.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
306.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	250.73	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
307.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
308.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
309.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	33.37	- (-) [-]	- (-) [-]	0 / 0
310.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
311.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
312.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
Total :			37001.84 (-) [72938.50]	35936.66 (-)	31586.49			0 / 0
ROAD TRANSPORT & HIGHWAYS								
313.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	400.64	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
314.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	186.20	7/2004 (-) [9/2008]	50 (-) [-]	0 / 0
315.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	150.80	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
316.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	315.46	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
317.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	302.64	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
318.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	366.47	7/2004 (-) [12/2008]	53 (-) [-]	0 / 0
319.	DHULE-PIMPALGAON,	3/2005	556.00	0.00	462.80	3/2009	-3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.380-KM.265, NH-3 (MAHARASHTRA)	(-)	(-) [556.00]	(-)		(-) [12/2008]	(-) [-]	
320.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	129.23	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
321.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	437.31	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
322.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	214.66	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
323.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	415.38	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
324.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	210.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
325.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	210.50	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
326.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	532.42	5/2007 (-) [12/2008]	19 (-) [-]	0 / 0
327.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	507.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
328.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	355.28	3/2005 (-) [12/2008]	45 (-) [-]	0 / 0
329.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	123.90	12/2004 (-) [12/2008]	48 (-) [-]	0 / 0
330.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	392.42	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
331.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	773.88	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
332.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	419.74	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
333.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	651.94	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
334.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	504.19	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
335.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	159.82	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
336.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	302.14	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
337.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	341.10	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
338.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	334.73	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
339.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	382.60	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
340.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	728.40	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
341.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	189.14	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
342.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	568.24	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
343.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	324.12	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
344.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	91.91	6/2008 (-) [3/2009]	9 (-) [-]	0 / 0
345.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	51.22	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
346.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	40.98	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
347.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	62.95	6/2005 (-) [3/2009]	45 (-) [-]	0 / 0
348.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	103.20	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
349.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	190.61	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
350.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	423.97	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
351.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	360.07	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
352.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	661.40	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(A.P.)							
353.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
354.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	84.18	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
355.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	299.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
356.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	317.22	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
357.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	217.20	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
358.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	225.30	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
359.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	377.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
360.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	21.39	11/2008 (-) [5/2009]	6 (-) [-]	0 / 0
361.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	73.39	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
362.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	34.08	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
363.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	179.57	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
364.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	99.85	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
365.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	86.47	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
366.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	89.70	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
367.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	134.07	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
368.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	69.29	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
369.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
370.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	187.74	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
371.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	203.72	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
372.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	73.03	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
373.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	181.56	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
374.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	283.23	10/2009 (-) [6/2009]	-4 (-) [-]	0 / 0
375.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	205.17	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
376.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	44.00	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
377.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	177.80	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
378.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	97.85	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
379.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	169.50	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
380.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	206.55	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
381.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	193.98	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
382.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	20.41	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
383.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	82.02	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
384.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	352.60	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
385.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	52.79	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
386.	FORBESGANJ-SIMRAHI,	12/2003	332.94	0.00	124.40	9/2008	9	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.230-KM.190, NH-57 (BIHAR)	(-)	(-) [332.94]	(-)		(-) [6/2009]	(-) [-]	
387.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	177.75	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
388.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	117.17	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
389.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	102.30	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
390.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	87.87	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
391.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	103.63	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
392.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	75.42	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
393.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	67.39	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
394.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	56.81	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
395.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
396.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	26.79	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
397.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	81.22	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
398.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	78.52	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
399.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	203.95	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
400.	RAJMARG CHORAHALAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
401.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	36.08	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
402.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	201.11	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
403.	BANGALORE-NEELAMANGALA	3/2005 (-)	445.00 (-)	0.00 (-)	268.78	7/2010 (-)	-12 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(KARNATKA)		[445.00]			[7/2009]	[-]	
404.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	441.74	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
405.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	556.58	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
406.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	94.67	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
407.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	93.08	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
408.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	76.03	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
409.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	115.29	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
410.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	102.27	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
411.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	63.39	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
412.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	71.72	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
413.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	156.35	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
414.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	183.19	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
415.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	82.02	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
416.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	100.18	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
417.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	416.47	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
418.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	140.72	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
419.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	133.50	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
420.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3	12/2003 (-)	300.93 (-)	0.00 (-)	65.33	10/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(M.P.)		[300.93]			[10/2009]	[-]	
421.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	50.33	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
422.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
423.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	135.30	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
424.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	52.72	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
425.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
426.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	148.90	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
427.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	65.90	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
428.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	31.60	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
429.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.32	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
430.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	187.83	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
431.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	76.83	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
432.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
433.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	20.55	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
434.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	162.14	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
435.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	89.73	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
436.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	43.18	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
437.	MAILBANG-LUNDING, KM.40.000-KM.60.500,	12/2003 (-)	200.00 (-)	0.00 (-)	14.10	4/2009 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-54 (ASSAM)		[200.00]			[12/2009]	[-]	
438.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	75.54	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
439.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
440.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	69.04	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
441.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	106.31	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
442.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	235.99	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
443.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	108.69	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
444.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	473.60	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
445.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	573.58	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
446.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	121.03	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
447.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	136.90	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
448.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	33.74	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
449.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	93.77	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
450.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	89.23	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
451.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	281.98	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
452.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	3.28	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
453.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	92.07	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
454.	NEELAMANGALA JUNCTION ON NH-4	3/2005 (-)	441.00 (-)	0.00 (-)	228.74	7/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	WITH NH-48 TO DEVIHALLI (KAR.)		[441.00]			[7/2010]	[-]	
455.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	21.60	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
456.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	101.04	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0
457.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
458.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	11.08	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
459.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	36.02	9/2007 (-) [10/2010]	37 (-) [-]	0 / 0
460.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	57.96	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
461.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [522.00]	249.00 (-)	153.73	3/2005 (-) [-]	- (-) [-]	0 / 0
462.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [182.52]	0.00 (-)	253.21	6/2004 (-) [-]	- (-) [-]	0 / 0
463.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	182.99	3/2008 (-) [-]	- (-) [-]	0 / 0
464.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	429.90	2/2007 (-) [-]	- (-) [-]	0 / 0
465.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	593.86	11/2007 (-) [-]	- (-) [-]	0 / 0
466.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [193.00]	87.00 (-)	46.67	8/2006 (-) [-]	- (-) [-]	0 / 0
467.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	486.07	4/2007 (-) [-]	- (-) [-]	0 / 0
468.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	302.98	3/2008 (-) [-]	- (-) [-]	0 / 0
469.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	734.87	7/2008 (-) [-]	- (-) [-]	0 / 0
470.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	244.40	8/2008 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
471.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	217.75	2/2009 (-) [-]	- (-) [-]	0 / 0
472.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [-]	- (-) [-]	0 / 0
473.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
474.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	235.91	3/2008 (-) [-]	- (-) [-]	0 / 0
475.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	179.01	3/2008 (-) [-]	- (-) [-]	0 / 0
476.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	364.62	11/2008 (-) [-]	- (-) [-]	0 / 0
477.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.45	1/2004 (-) [-]	- (-) [-]	0 / 0
478.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	397.23	11/2007 (-) [-]	- (-) [-]	0 / 0
479.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	311.06	11/2007 (-) [-]	- (-) [-]	0 / 0
480.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	142.32	3/2008 (-) [-]	- (-) [-]	0 / 0
481.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	84.56	9/2007 (-) [-]	- (-) [-]	0 / 0
482.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [-]	- (-) [-]	0 / 0
483.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	67.38	7/2008 (-) [-]	- (-) [-]	0 / 0
484.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	193.75	9/2007 (-) [-]	- (-) [-]	0 / 0
485.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	427.75	3/2005 (-) [-]	- (-) [-]	0 / 0
486.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	275.57	8/2007 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
487.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	120.29	8/2004 (-) [-]	- (-) [-]	0 / 0
488.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	42.57	9/2006 (-) [-]	- (-) [-]	0 / 0
489.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	212.62	8/2005 (-) [-]	- (-) [-]	0 / 0
Total :			53053.76 (-) [53743.87]	690.11 (-)	34760.33			0 / 0
SHIPPING & PORTS								
490.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	45.59	6/2007 (1/2009) [1/2009]	19 (0) [-]	0 / 0
491.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.06	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
492.	Rail connectivity to ICTT at Vallarpadam	3/2007 (-)	245.67 (-) [245.67]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
493.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	826.09	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
494.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	43.47	12/2005 (-) [12/2009]	48 (-) [-]	0 / 0
495.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	211.46	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
496.	Const. & Dev. of 2 Offshore container berths & terminal	11/2007 (-)	366.00 (444.86) [366.00]	0.00 (-78.86)	1.43	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
497.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	70.80	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
498.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	606.78	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			6065.75 (-) [6164.27]	98.52 (-)	1808.68			0 / 0
TELECOMMUNICATION								
499.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	92.45	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
500.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	73.31	6/2007 (-) [12/2008]	18 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
501.	500K Broadband Access N/W Ph-I +PH-II	4/2007 (-)	134.25 (-) [134.25]	0.00 (-)	19.07	10/2008 (-) [12/2008]	2 (-) [-]	0 / 0
502.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	124.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
503.	Expansion of 750K GSM Lines	10/2006 (-)	278.16 (-) [278.16]	0.00 (-)	115.53	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
504.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	33.23	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
505.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	115.53	10/2007 (-) [12/2008]	14 (-) [-]	0 / 0
506.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	244.70	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
507.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	89.41	10/2007 (-) [12/2008]	14 (-) [-]	0 / 0
508.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
509.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	118.76	1/2007 (-) [12/2008]	23 (-) [-]	0 / 0
510.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
511.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	4/2007 (-)	134.25 (-) [134.25]	0.00 (-)	19.07	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
512.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.65	2/2007 (-) [1/2009]	23 (-) [1]	0 / 0
513.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	358.18	3/2006 (-) [1/2009]	34 (-) [-]	0 / 0
514.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [275.00]	25.00 (-)	279.53	5/2006 (-) [1/2009]	32 (-) [1]	0 / 0
515.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	9.48	11/2008 (-) [1/2009]	2 (-) [-]	0 / 0
516.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [300.00]	50.00 (-)	68.07	12/2005 (-) [1/2009]	37 (-) [-]	0 / 0
517.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	4.97	3/2009 (-) [2/2009]	-1 (-) [-]	0 / 0
518.	CONVERGENT BILLING	1/2006	247.00	0.00	119.50	2/2007	25	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AND CRM MTNL (MUMBAI)	(-)	(-) [247.00]	(-)		(-) [3/2009]	(-) [3]	
519.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	134.06	12/2004 (-) [3/2009]	51 (-) [-]	0 / 0
520.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	41.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
521.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [312.86]	0.00 (-)	104.16	2/2008 (-) [3/2009]	13 (-) [3]	0 / 0
522.	Project NIB-II Broadband Multiply	7/2007 (-)	1008.00 (-) [1008.00]	0.00 (-)	269.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
523.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	41.44	12/2006 (-) [4/2009]	28 (-) [-]	0 / 0
524.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	76.49	11/2007 (-) [4/2009]	17 (-) [-]	0 / 0
525.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	224.51	12/2008 (-) [8/2009]	8 (-) [8]	0 / 0
526.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	2.99	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
527.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [-]	- (-) [-]	0 / 0
528.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	89.33	6/2005 (-) [-]	- (-) [-]	0 / 0
529.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [-]	- (-) [-]	0 / 0
530.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [-]	- (-) [-]	0 / 0
531.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [-]	- (-) [-]	0 / 0
532.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [167.61]	-191.46 (-)	36.19	6/2005 (-) [-]	- (-) [-]	0 / 0
Total :			13419.42 (-) [12686.83]	-732.59 (-)	4007.02			0 / 0
URBAN DEVELOPMENT								
533.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	6863.30	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
534.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	6863.30			0 / 7
WATER RESOURCES								
535.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			408462.27 (-) [461492.64]	53030.37 (-)	181503.68			953 / 2331
NIC-MoS&PI(IPMD) [12/2008]								