

Sector-Wise number of on going projects in January, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	95
2.	ROAD TRANSPORT & HIGHWAYS	83
3.	POWER	36
4.	PETROLEUM	30
5.	ATOMIC ENERGY	6
6.	COAL	6
7.	SHIPPING & PORTS	6
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	TELECOMMUNICATION	2
12.	FERTILISERS	1
13.	URBAN DEVELOPMENT	1
Total		273

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
<u>POWER</u>				
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
<u>SHIPPING & PORTS</u>				
2.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
<u>RAILWAYS</u>				
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
<u>PETROLEUM</u>				
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOCL)	220.81	06/2003	38.73
<u>July, 2003</u>				
<u>POWER</u>				
7.	LD&C SCHEME IN NER(P.GRID)	158.94	03/2000	133.80
<u>August, 2003</u>				
<u>PETROLEUM</u>				
8.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	329.05	03/2003	123.24
<u>October, 2003</u>				
<u>COAL</u>				
9.	TPS-I EXP.(NLC)	1590.58	03/2001	1185.98
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	109.38	08/2002	151.60
<u>SHIPPING & PORTS</u>				
11.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS	672.28	08/2003	636.66

	FROM HYUNDAI			
<u>November, 2003</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	192.71	10/2003	248.20
<u>December, 2003</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
13.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	182.29	05/2004	130.60
14.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	118.93	04/2004	78.54
15.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	139.00	12/2003	112.10
16.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	155.00	12/2003	193.40
17.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	621.35	12/2003	613.70
<u>January, 2004</u>				
<u>POWER</u>				
18.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	166.51	04/2003	135.41
<u>ROAD TRANSPORT & HIGHWAYS</u>				
19.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	113.50	05/2004	97.45
20.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	182.09	05/2004	133.00
21.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76)	161.20	05/2004	115.00
22.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	245.91	04/2004	202.10
23.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	174.59	04/2003	210.30
24.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	213.00	06/2004	147.40
25.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	130.00	03/2004	101.70

Summary of projects on Flash Report for the month of January, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	281
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	8
Number of Projects Added in Current Month :	5
Number of Projects in Current Month :	273

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	110	36	66	16	45	273	40
Latest Approved	106	36	70	16	45	273	39

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	240	163201.43	177842.50	54235.70	30.50	14641.07	8.97
Revised	33	41373.48	43874.67	29797.61	67.92	2501.19	6.05
Total	273	204574.91	221717.17	84033.31	37.90	17142.26	8.38

IV. Milestones (Cumulative due and Achieved)

Total	2140
Achieved upto month	956

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID) {Completed}	10/2000	166.51	04/2003	146.15	01/2004	135.41
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4) {Completed}	04/2000	130.00	03/2004	130.00	01/2004	101.7

3	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79) {Completed}	04/2000	113.50	05/2004	113.50	01/2004	97.45
4	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76) {Completed}	04/2000	161.20	05/2004	161.20	01/2004	115
5	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7) {Completed}	04/2000	213.00	06/2004	213.00	01/2004	147.4
6	ATUL-KAIJALI (GQ) KMS.343- KMS.381.6 (NH-8) {Completed}	04/2000	174.59	04/2003	174.59	01/2002	210.3
7	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79) {Completed}	04/2000	182.09	05/2004	182.09	01/2004	133
8	UDAIPUR-KESARIAJI (GQ) KM.278- KM.340 (NH-8) {Completed}	04/2000	245.91	04/2004	245.91	02/2004	202.1

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003	900.92	06/2006	900.92	06/2006
2	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003	2792.50	05/2005	2792.50	05/2005
<u>ROAD TRANSPORT & HIGHWAYS</u>						
3	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003	125.00	05/2006	125.00	05/2006
4	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003	120.00	09/2006	120.00	-NA-
5	PUNE - KHED (KM 12.9 - KM 42) PH-III	08/2003	127.60	08/2005	127.60	08/2005

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
STEEL							
1	PIG IRON PLANT (NMDC)	298.68	298.68	10/2004	02/2006	03/2006	1
PETROLEUM							
2	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	390.00	390.00	07/2005	09/2005	06/2006	9
3	IOR SCHEME NEELAM(ONGCL)	347.69	347.69	07/2003	11/2003	10/2004	11
4	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
5	REFINERY EXPANSION	2360.38	2360.38	07/2003	01/2004	02/2004	1

	CUM.MOD. PROJECT(CPCL)						
<u>POWER</u>							
6	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4227.92	11/1990	12/2003	07/2004	7
<u>RAILWAYS</u>							
7	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	180.73	180.73	12/2006	12/2006	03/2007	3
8	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	402.17	03/2000	03/2004	12/2004	9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
9	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	323.35	323.35	02/2004	01/2004	02/2004	1
10	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	146.25	02/2005	08/2004	11/2004	3
11	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	600.00	600.00	05/2004	05/2004	08/2004	3
<i>Number of projects reporting additional delay = 11</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	6	3387.28	4019.15	3984.36
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	30	38250.58	38250.58	40590.56
7	POWER	36	51284.75	61907.66	66676.75
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	95	27175.76	30052.57	40982.73
10	ROAD TRANSPORT & HIGHWAYS	83	21440.66	22278.40	22195.87
11	SHIPPING & PORTS	6	1882.03	1882.03	1929.38
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		273	180210.32	204574.91	221717.17

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4013.00	1/2007 (-) [1/2007]	0 (-) [-]	52 / 104
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	728.00	10/2009 (-) [9/2007]	-25 (-) [-]	14 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	333.00	2/2008 (-) [2/2008]	0 (-) [-]	13 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	2482.00	12/2008 (-) [12/2008]	0 (-) [-]	17 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	-	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	7556.00			96 / 374
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.57	3/1994 (3/2000) [3/2004]	120 (48) [-]	2 / 2
8.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1409.06	3/2004 (-) [3/2004]	0 (-) [-]	8 / 13
9.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	59.32	3/2004 (-) [3/2004]	0 (-) [-]	5 / 5
10.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	364.09	3/1994 (3/1998) [3/2004]	120 (72) [-]	1 / 1
11.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1209.82	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
12.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	-	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
Total :			3387.28 (-) [3984.36]	597.08 (-)	3213.86			19 / 25
FERTILISERS								
13.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40)	159.40 (0.00)	417.41	5/2001 (2/2002)	36 (27)	32 / 86

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[509.40]			[5/2004]	[-]	
Total :			350.00 (-) [509.40]	159.40 (-)	417.41			32 / 86

MINES

14.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	266.98	2/2004 (-) [2/2004]	0 (-) [-]	14 / 22
15.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1860.03			37 / 46

STEEL

16.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	141.04	8/2004 (-) [8/2004]	0 (-) [-]	3 / 4
17.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	2.62	12/2005 (-) [3/2005]	-9 (-) [-]	4 / 19
18.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	26.04	10/2004 (-) [3/2006]	17 (-) [1]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	169.70			29 / 119

PETROLEUM

19.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [61.50]	-57.51 (-)	58.73	7/2003 (-) [10/2003]	3 (-) [-]	6 / 6
20.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	382.04	8/2003 (-) [2/2004]	6 (-) [-]	39 / 41
21.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1868.92	7/2003 (-) [2/2004]	7 (-) [1]	74 / 81
22.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [364.00]	21.00 (-)	354.15	5/2002 (-) [2/2004]	21 (-) [-]	28 / 33
23.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	254.32	3/2004 (-) [3/2004]	0 (-) [-]	12 / 12
24.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	235.80	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
25.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	593.60	3/2004 (-) [8/2004]	5 (-) [-]	20 / 41
26.	HBJ PIPELINE UPGRADATION PJCT-PHI (GAIL)	12/2001 (-)	2936.00 (-) [2936.38]	0.38 (-)	1866.94	9/2004 (-) [9/2004]	0 (-) [-]	10 / 23

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
27.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1054.89	9/2003 (-) [10/2004]	13 (-) [-]	43 / 72
28.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	299.77	7/2003 (-) [10/2004]	15 (-) [11]	9 / 9
29.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [369.90]	17.21 (-)	143.15	11/2004 (-) [11/2004]	0 (-) [-]	3 / 6
30.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1755.00]	272.00 (-)	496.62	8/2004 (-) [12/2004]	4 (-) [-]	40 / 68
31.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.53]	25.93 (-)	103.21	8/2004 (-) [12/2004]	4 (-) [-]	4 / 8
32.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	0.39	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
33.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
34.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	0.43	4/2005 (-) [4/2005]	0 (-) [-]	0 / 0
35.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
36.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	794.59	1/2005 (-) [4/2005]	3 (-) [-]	35 / 151
37.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	2.08	3/2006 (-) [5/2005]	-10 (-) [-]	3 / 6
38.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1.21	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
39.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [391.00]	32.00 (-)	7.98	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
40.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	12.21	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
41.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	807.60	8/2005 (-) [8/2005]	0 (-) [-]	14 / 129
42.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	1141.05	12/2005 (-) [12/2005]	0 (-) [-]	13 / 20
43.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	1.60	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
44.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
45.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [900.92]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
46.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	2.15	7/2005 (-) [6/2006]	11 (-) [9]	0 / 0
47.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	27.78	3/2007 (-) [3/2007]	0 (-) [36]	2 / 3
48.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	139.26	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			38250.58 (-) [40590.56]	2339.98 (-)	10650.58			366 / 726

POWER

49.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	72.33	2/2004 (-) [1/2004]	-1 (-) [-]	17 / 30
50.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	144.72	10/2003 (-) [2/2004]	4 (-) [-]	10 / 19
51.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5328.37	3/1999 (-) [3/2004]	60 (-) [-]	11 / 16
52.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	77.43	6/2004 (-) [4/2004]	-2 (-) [-]	9 / 18
53.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1838.55	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
54.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3971.58	11/1990 (3/2001) [7/2004]	164 (40) [7]	7 / 7
55.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7823.05	4/1996 (3/2002) [7/2004]	99 (28) [-]	49 / 52
56.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	87.78	10/2004 (-) [12/2004]	2 (-) [-]	6 / 18
57.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	664.59	3/1999 (12/2002) [12/2004]	69 (24) [-]	2 / 11
58.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	168.26	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
59.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	71.58	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
60.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	79.50	1/2005 (-) [1/2005]	0 (-) [-]	5 / 21

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
61.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1138.40	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
62.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	133.46	1/2005 (-) [3/2005]	2 (-) [-]	5 / 25
63.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	61.10	2/2003 (-) [6/2005]	28 (-) [-]	6 / 17
64.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	186.39	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
65.	RAMAGUNDAM STPP ST - III (NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	897.19	8/2005 (-) [8/2005]	0 (-) [-]	32 / 39
66.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	35.99	9/2005 (-) [9/2005]	0 (-) [-]	6 / 22
67.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	46.82	12/2005 (-) [12/2005]	0 (-) [-]	6 / 22
68.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	180.57	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
69.	TALCHER STPP ST-II (NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3861.47	2/2006 (-) [2/2006]	0 (-) [-]	79 / 93
70.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
71.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	3.20	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
72.	RIHAND STPP ST - II (NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	1242.50	5/2006 (-) [5/2006]	0 (-) [-]	35 / 64
73.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
74.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	147.05	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
75.	DULHASTI COMBINED TR.SYSTEM (P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	265.02	7/2006 (-) [7/2006]	0 (-) [-]	4 / 18
76.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	3.20	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
77.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	877.48	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
78.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	43.74	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
79.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	308.93	8/2007 (-) [8/2007]	0 (-) [-]	0 / 49
80.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	55.87	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
81.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	585.49	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
82.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	23.52	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
83.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	502.18	4/2009 (-) [4/2009]	0 (-) [-]	3 / 3
84.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	164.72	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			51284.75 (-) [66676.75]	15392.00 (-)	31259.62			346 / 711

HEALTH & FW

85.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	117.65	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 14
86.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	119.36	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	237.01			4 / 14

RAILWAYS

87.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
88.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
89.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [515.00]	465.00 (403.00)	449.86	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
90.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	104.54	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
91.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [157.34]	17.65 (-)	117.59	- (-) [3/2004]	- (-) [-]	0 / 0
92.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	108.78	- (-) [3/2004]	- (-) [-]	0 / 0
93.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	113.61	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
94.	CALICUT-MANGALORE	2/1996	240.00	323.08	499.31	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	DOUBLING	(-)	(-) [563.08]	(-)		(-) [3/2004]	(-) [-]	
95.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	418.43	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
96.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	149.44	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
97.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	22.91	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0
98.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	88.26	- (-) [3/2004]	- (-) [-]	0 / 0
99.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	182.28	- (-) [3/2004]	- (-) [-]	0 / 0
100.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	185.13	3/2001 (-) [4/2004]	37 (-) [-]	0 / 0
101.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	46.93	- (-) [6/2004]	- (-) [-]	0 / 0
102.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	76.91	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
103.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	568.32	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
104.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [12/2004]	57 (-) [9]	0 / 0
105.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [358.77]	0.00 (-)	90.18	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
106.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	77.27	8/2003 (-) [12/2004]	16 (-) [-]	0 / 0
107.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
108.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
109.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	239.66	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
110.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	30.99	- (-) [3/2005]	- (-) [-]	0 / 0
111.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [3/2005]	96 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	93.66	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
113.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
114.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
115.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	243.18	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
116.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	149.17	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
117.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
118.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	11.41	- (-) [3/2005]	- (-) [-]	0 / 0
119.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	8.29	- (-) [4/2005]	- (-) [-]	0 / 0
120.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [178.00]	60.03 (-)	54.66	- (-) [6/2005]	- (-) [-]	0 / 0
121.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
122.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	178.51	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
123.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	27.44	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
124.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	406.37	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
125.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
126.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [622.52]	157.53 (-)	215.72	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
127.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
128.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	291.66	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
129.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	56.15	- (-) [3/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	29.54	12/2006 (-) [3/2007]	3 (-) [3]	0 / 0
131.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	139.18	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
132.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.69]	-0.31 (-)	84.46	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
133.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
134.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	1119.86	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
135.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	85.70	- (-) [3/2008]	- (-) [-]	0 / 0
136.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	117.21	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
137.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.18	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
138.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	45.12	- (-) [-]	- (-) [-]	0 / 0
139.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
140.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	19.59	- (-) [-]	- (-) [-]	0 / 0
141.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	152.97	- (-) [-]	- (-) [-]	0 / 0
142.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [-]	- (-) [-]	0 / 0
143.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
144.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
145.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
146.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	293.93	3/2000 (-) [-]	- (-) [-]	0 / 0
147.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [190.36]	118.66 (72.78)	144.28	12/1998 (3/2001) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	50.57	3/2004 (-) [-]	- (-) [-]	0 / 0
149.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.35]	113.35 (-)	89.66	- (-) [-]	- (-) [-]	0 / 0
150.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	125.56	- (-) [-]	- (-) [-]	0 / 0
151.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
152.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	14.10	12/2008 (-) [-]	- (-) [-]	0 / 0
153.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	225.98	3/2009 (-) [-]	- (-) [-]	0 / 0
154.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	11.43	2/2009 (-) [-]	- (-) [-]	0 / 0
155.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
156.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	10.29	- (-) [-]	- (-) [-]	0 / 0
157.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
158.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	49.53	3/1996 (-) [-]	- (-) [-]	0 / 0
159.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	20.17	7/2006 (-) [-]	- (-) [-]	0 / 0
160.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	201.77	- (-) [-]	- (-) [-]	0 / 0
161.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [422.72]	298.29 (-)	81.59	- (0/200) [-]	- (-) [-]	0 / 0
162.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	28.91	- (-) [-]	- (-) [-]	0 / 0
163.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
164.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
165.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-)	302.98 (-)	60.23	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[402.98]			[-]	[-]	
166.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	58.60	- (12/1996) [-]	- (-) [-]	0 / 0
167.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	25.57	- (-) [-]	- (-) [-]	0 / 0
168.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	86.27	- (-) [-]	- (-) [-]	0 / 0
169.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.31	- (-) [-]	- (-) [-]	0 / 0
170.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	42.94	- (-) [-]	- (-) [-]	0 / 0
171.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	102.09	- (-) [-]	- (-) [-]	0 / 0
172.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.99	- (-) [-]	- (-) [-]	0 / 0
173.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0
174.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [382.27]	133.83 (282.27)	115.59	- (-) [-]	- (-) [-]	0 / 0
175.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	16.09	- (-) [-]	- (-) [-]	0 / 0
176.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	13.54	- (-) [-]	- (-) [-]	0 / 0
177.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	73.86	- (-) [-]	- (-) [-]	0 / 0
178.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
179.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
180.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
181.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	62.71	- (-) [-]	- (-) [-]	0 / 0
Total :			27175.76 (-) [40982.73]	13806.97 (-)	11951.24			0 / 0

ROAD TRANSPORT & HIGHWAYS

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	41.09	7/2004 (-) [12/2003]	-7 (-) [-]	0 / 0
183.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	325.20	2/2004 (-) [2/2004]	0 (-) [1]	0 / 0
184.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	84.54	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
185.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	144.20	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
186.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	114.70	5/2004 (-) [2/2004]	-3 (-) [-]	0 / 0
187.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	255.80	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
188.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	150.40	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
189.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	149.90	5/2004 (-) [2/2004]	-3 (-) [-]	0 / 0
190.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	141.00	5/2004 (-) [3/2004]	-2 (-) [-]	0 / 0
191.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	97.96	4/2004 (-) [3/2004]	-1 (-) [-]	0 / 0
192.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	660.47	12/1991 (12/1998) [3/2004]	147 (63) [-]	0 / 0
193.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	126.60	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
194.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	137.80	6/2004 (-) [3/2004]	-3 (-) [-]	0 / 0
195.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	178.40	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
196.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	150.60	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
197.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	161.00	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
198.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	102.30	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
199.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	69.14	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	254.30	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
201.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	163.50	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
202.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	216.80	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
203.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	85.23	1/2004 (-) [5/2004]	4 (-) [-]	0 / 0
204.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	71.56	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
205.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	7.76	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
206.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	65.40	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
207.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	455.80	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
208.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	61.77	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
209.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	306.70	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
210.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	127.90	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
211.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	91.66	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
212.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	218.00	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
213.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	79.80	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
214.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	87.77	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
215.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	296.60	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
216.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	101.90	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
217.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	91.27	12/2003 (-) [7/2004]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	41.75	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
219.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	327.00	5/2004 (-) [8/2004]	3 (-) [3]	0 / 0
220.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	79.06	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
221.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	149.90	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
222.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	125.30	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
223.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	128.70	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
224.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	109.90	4/2004 (-) [9/2004]	5 (-) [-]	0 / 0
225.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	45.69	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
226.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	145.70	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
227.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	257.70	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
228.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	38.90	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
229.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	111.70	2/2004 (-) [10/2004]	8 (-) [-]	0 / 0
230.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	49.84	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
231.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	150.01	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
232.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	103.20	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
233.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	58.18	2/2005 (-) [11/2004]	-3 (-) [3]	0 / 0
234.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	122.90	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
235.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-)	0.00 (-)	116.90	11/2004 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[231.90]			[11/2004]	[-]	
236.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	156.80	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
237.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	78.66	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
238.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	194.40	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
239.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	20.22	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
240.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	83.32	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
241.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	83.61	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
242.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	188.90	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
243.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	135.40	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
244.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	24.71	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
245.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
246.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	128.60	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
247.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	94.34	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
248.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	84.31	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
249.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	45.96	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
250.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	135.20	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
251.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	97.99	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
252.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	93.28	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
253.	HARIHAR-CHITRADURGA,	4/2000	318.00	0.00	117.60	8/2004	4	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	(-)	(-) [318.00]	(-)		(-) [12/2004]	(-) [-]	
254.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	67.74	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
255.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	279.50	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
256.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	91.29	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
257.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	134.60	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
258.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	131.50	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
259.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	60.67	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
260.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
261.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
262.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
263.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	-	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
264.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	-	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			21440.66 (-) [22195.87]	755.21 (-)	10788.49			0 / 0

SHIPPING & PORTS

265.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
266.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	234.12	9/2004 (-) [6/2004]	-3 (-) [-]	0 / 0
267.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	142.73	2/2003 (-) [8/2004]	18 (-) [-]	2 / 4
268.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.51	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
269.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	120.26	- (-) [10/2005]	- (-) [-]	0 / 0
270.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.15	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
Total :			1882.03 (-) [1929.38]	47.35 (-)	563.38			2 / 4
TELECOMMUNICATION								
271.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	41.50	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
272.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	24.54	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	66.04			0 / 0
URBAN DEVELOPMENT								
273.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	5299.95	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	5299.95			25 / 35
All India :			180210.32 (-) [221717.17]	41506.85 (-)	84033.31			956 / 2140
NIC-MoS&PI(IPMD) [1/2004]								