

Sector-Wise number of on going projects in January, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	132
2.	ROAD TRANSPORT & HIGHWAYS	77
3.	POWER	49
4.	PETROLEUM	26
5.	TELECOMMUNICATION	19
6.	STEEL	7
7.	ATOMIC ENERGY	6
8.	COAL	4
9.	SHIPPING & PORTS	4
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		332

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2004-2005

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2004</u>				
<u>COAL</u>				
1.	DUDHICHA (NCL)	868.93	03/1998	1263.80
2.	JHANJRA U.G. (ECL)	184.55	03/1994	363.08
3.	NIGAH I OC EXPANSION(NCL)	1846.49	03/2004	1370.64
4.	JHARKHAND OC(CCL)	110.89	03/2004	63.30
<u>May, 2004</u>				
<u>STEEL</u>				
5.	PIG IRON PLANT (NMDC)	298.68	10/2004	26.12
6.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	320.00	08/2004	226.04
<u>PETROLEUM</u>				
7.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	336.07	04/2004	235.80
8.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	09/2004	2400.00
9.	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	05/2002	354.28
<u>RAILWAYS</u>				
10.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	03/1994	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
11.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	05/2004	179.70
12.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	128.40	12/1991	700.28
<u>SHIPPING & PORTS</u>				
13.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	457.78	09/2004	448.07
<u>June, 2004</u>				
<u>RAILWAYS</u>				

14.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	800.00	-NA-	0.02
<u>July, 2004</u>				
<u>RAILWAYS</u>				
15.	UDHNA-JALGAON(RE)	124.39	03/2002	108.90
16.	LUNI-BARMER-MUNABAO(GC),(NWR)	240.00	-NA-	293.26
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	138.65	12/2003	86.64
18.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	100.36	06/2001	281.11
<u>August, 2004</u>				
<u>PETROLEUM</u>				
19.	VISAKH-SECNDERABAD LPG(GAIL)	490.65	08/2003	415.97
20.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	2360.38	07/2003	2144.86
<u>POWER</u>				
21.	NATHPA JHAKRI H.E.P. (NJPC)	1678.02	04/1996	7905.35
<u>September, 2004</u>				
<u>MINES</u>				
22.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2061.98	05/2002	1593.05
<u>October, 2004</u>				
<u>PETROLEUM</u>				
23.	LINEAR ALKYL BENZENE (IOCL)	1248.00	03/2004	945.85
<u>ROAD TRANSPORT & HIGHWAYS</u>				
24.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	164.25	05/2004	159.22
25.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	332.00	12/2004	544.20
26.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	143.20	12/2003	147.14
<u>TELECOMMUNICATION</u>				
27.	2NT & 3RD GENERATION MOBILE COMMUNICATION	147.00	03/2006	29.30
<u>January, 2005</u>				
<u>POWER</u>				
28.	RAMAGUNDAM STPP ST - III(NTPC)	1780.99	08/2005	1177.56
<u>ROAD TRANSPORT & HIGHWAYS</u>				
29.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	375.00	11/2004	23.01
30.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	184.00	08/2004	225.00
31.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	283.20	11/2004	232.50
32.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	151.70	02/2004	184.20
<u>SHIPPING & PORTS</u>				
33.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	167.99	02/2003	196.24

Summary of projects on Flash Report for the month of January, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	326
Number of Projects Completed/Dropped/Frozen in Previous Month :	0
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	12
Number of Projects in Current Month :	332

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	132	20	64	17	99	332	40
Latest Approved	131	20	65	17	99	332	39

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	286	182864.24	197231.81	65472.66	33.20	14367.57	7.86
Revised	46	45468.91	48117.34	29715.99	61.76	2648.43	5.82
Total	332	228333.15	245349.15	95188.65	38.80	17016.00	7.45

IV. Milestones (Cumulative due and Achieved)

Total	2321
Achieved upto month	1056

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	RAMAGUNDAM STPP ST - III(NTPC) {Completed}	08/2001	1780.99	08/2005	2072.45	08/2004	1177.56
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2) {Completed}	04/2000	151.70	02/2004	151.70	01/2005	184.2
3	ANKAPALLI-TUNI (GQ) KM.28.-	04/2000	283.20	11/2004	283.20	01/2005	232.5

	KM.49 (NH-5) {Completed}						
4	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4) {Completed}	04/2000	184.00	08/2004	184.00	01/2005	225
5	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45) {Completed}	04/2000	375.00	11/2004	375.00	01/2005	23.01
<u>SHIPPING & PORTS</u>							
6	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS) {Completed}	08/1997	167.99	02/2003	215.34	-NA-	196.24

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	01/2005	170.41	01/2006	107.41	01/2006
2	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004	198.84	01/2007	219.04	01/2007
<u>TELECOMMUNICATION</u>						
3	CMTS - PHASE - III (BSNL) (PUNJAB)	05/2003	233.20	07/2004	233.20	-NA-
4	CMTS - PHASE - III (BSNL) (RAJASTHAN)	05/2003	119.43	08/2004	119.43	-NA-
5	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	02/2004	352.72	12/2004	352.72	-NA-
6	CMTS - PHASE - IV (BSNL) (GUJARAT)	02/2004	104.24	12/2004	104.24	-NA-
7	CMTS - PHASE - III (BSNL) (KARNATAKA)	05/2003	154.18	06/2004	154.18	-NA-
8	CMTS - PHASE - III (BSNL) (KERALA)	05/2003	186.04	06/2004	186.04	-NA-
9	CDMA WLL EQUIPMENT-1 (MUMBAI)	08/2003	128.30	02/2004	128.30	-NA-
10	CDMA WLL EQUIPMENT-2 (MUMBAI)	07/2004	362.26	12/2004	122.91	-NA-
11	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	01/2004	216.37	01/2005	216.37	01/2005
12	GSM PROJECT MOTOROLA (MTNL) (DELHI)	03/2004	227.42	01/2005	227.42	01/2005

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>PETROLEUM</u>							
1	REFINERY MODERNISATION(BPCL)	1592.65	1831.00	09/2003	04/2005	06/2005	2
2	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	272.00	08/2004	02/2005	03/2005	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	30816.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	4	4568.48	4568.48	4551.21
4	FERTILISERS	2	599.00	758.40	758.40
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	7	1354.36	1354.36	1330.41
7	PETROLEUM	26	33565.64	35241.64	37644.36
8	POWER	49	69285.50	73920.12	75052.95
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	132	36063.48	39346.53	52626.97
11	ROAD TRANSPORT & HIGHWAYS	77	20811.66	20811.66	20809.35
12	SHIPPING & PORTS	4	1256.26	1256.26	1256.26
13	TELECOMMUNICATION	19	4274.67	4274.67	3887.71
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		332	209344.22	228333.15	245349.15

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	39.44	6/2006 (-) [3/2006]	-3 (-) [-]	6 / 20
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4761.00	1/2007 (-) [1/2007]	0 (-) [-]	79 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	984.00	10/2009 (-) [9/2007]	-25 (-) [-]	21 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	670.00	2/2008 (-) [2/2008]	0 (-) [-]	22 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	4247.00	12/2008 (-) [12/2008]	0 (-) [-]	24 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	103.58	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			27738.32 (-) [30816.26]	3077.94 (-)	10805.02			152 / 393
<u>CIVIL AVIATION</u>								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	47.60	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	47.60			0 / 0
<u>COAL</u>								
8.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	1.49	6/2009 (-) [9/2006]	-33 (-) [-]	0 / 23
9.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.94	3/1994 (3/2000) [3/2007]	156 (84) [-]	2 / 2
10.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	13.42	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	5.50	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
Total :			4568.48 (-) [4551.21]	-17.27 (-)	192.35			2 / 49
<u>FERTILISERS</u>								
12.	NAMRUP PLANT	10/1997	350.00	159.40	520.57	5/2001	45	59 / 95

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [2/2005]	(36) [-]	
13.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	15.79	6/2006 (-) [6/2006]	0 (-) [-]	19 / 56
Total :			599.00 (-) [758.40]	159.40 (-)	536.36			78 / 151

MINES

14.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0

STEEL

15.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	3.10	10/2005 (-) [10/2005]	0 (-) [-]	0 / 0
16.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	32.98	12/2005 (-) [12/2005]	0 (-) [-]	12 / 19
17.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [107.41]	-63.00 (-)	-	1/2006 (-) [1/2006]	0 (-) [-]	0 / 0
18.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	10.47	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
19.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [303.00]	16.37 (-)	34.33	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
20.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [198.84]	-20.20 (-)	-	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
21.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [219.04]	20.20 (-)	-	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
Total :			1354.36 (-) [1330.41]	-23.95 (-)	80.88			12 / 19

PETROLEUM

22.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [358.00]	5.31 (-)	325.75	11/2004 (-) [2/2005]	3 (-) [1]	5 / 6
23.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1705.00]	222.00 (-)	1255.80	8/2004 (-) [3/2005]	7 (-) [-]	53 / 68
24.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	250.79	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
25.	KBPL CONVERSION TO CRUDE SERVICE &	2/2002 (-)	305.60 (-)	-33.60 (-)	256.63	8/2004 (-)	7 (-)	8 / 9

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MUNDRA-KOL LINE (IOCL)		[272.00]			[3/2005]	[1]	
26.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	2945.43	7/2007 (-) [4/2005]	-27 (-) [-]	10 / 11
27.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	17.46	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
28.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	539.88	3/2004 (-) [4/2005]	13 (-) [-]	12 / 12
29.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	63.68	3/2006 (-) [5/2005]	-10 (-) [-]	5 / 6
30.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	299.77	7/2003 (-) [5/2005]	22 (-) [-]	9 / 9
31.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	487.09	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
32.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1500.78	9/2003 (-) [6/2005]	21 (-) [2]	46 / 50
33.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [383.00]	24.00 (-)	151.44	7/2005 (-) [7/2005]	0 (-) [-]	12 / 26
34.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	180.05	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
35.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4752.00]	524.00 (-352.00)	1856.16	8/2005 (-) [8/2005]	0 (-) [-]	79 / 129
36.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4344.00]	979.00 (179.00)	2292.56	1/2005 (-) [10/2005]	9 (-) [-]	99 / 151
37.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2542.23	12/2005 (-) [12/2005]	0 (-) [-]	20 / 20
38.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	14.85	4/2005 (-) [12/2005]	8 (-) [-]	0 / 0
39.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	4.01	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
40.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	181.36	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
41.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	41.19	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
42.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	40.94	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
43.	C2-C3 & LPG RECOVERY	12/2003	900.92	592.57	-	6/2006	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	FROM LNG AT DAHEJ	(-)	(-) [1493.49]	(-)		(-) [6/2006]	(-) [-]	
44.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	27.06	7/2005 (-) [6/2006]	11 (-) [-]	34 / 58
45.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	8.29	7/2005 (-) [8/2006]	13 (-) [-]	0 / 0
46.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
47.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	58.27	3/2007 (-) [3/2007]	0 (-) [31]	3 / 3
Total :			33565.64 (-) [37644.36]	4078.72 (-)	15341.47			401 / 564

POWER

48.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	71.58	1/2005 (-) [1/2005]	0 (-) [-]	3 / 7
49.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [247.69]	51.72 (-)	211.53	10/2003 (-) [2/2005]	16 (-) [-]	18 / 19
50.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6648.83]	0.00 (-)	4349.94	2/2006 (-) [2/2005]	-12 (-) [-]	90 / 93
51.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4804.93]	4621.48 (1245.16)	4302.68	11/1990 (3/2001) [3/2005]	172 (48) [-]	7 / 9
52.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1724.61]	1122.63 (146.30)	1528.74	10/1998 (3/2005) [3/2005]	77 (0) [-]	23 / 37
53.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [305.70]	15.69 (-)	250.79	9/2003 (-) [3/2005]	18 (-) [-]	13 / 18
54.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [195.62]	45.09 (-)	130.78	1/2005 (-) [3/2005]	2 (-) [-]	7 / 21
55.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	6271.39	3/1999 (-) [3/2005]	72 (-) [-]	13 / 16
56.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [770.48]	1.23 (-)	438.30	1/2005 (-) [3/2005]	2 (-) [-]	11 / 25
57.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [235.35]	-13.25 (-)	212.43	12/2005 (-) [3/2005]	-9 (-) [-]	11 / 22
58.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	353.28	7/2006 (-) [6/2005]	-13 (-) [-]	6 / 18
59.	TEHRI TR.	3/1994	421.00	385.69	730.34	3/1999	75	2 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM(P.GRID)	(8/2002)	(702.97) [806.69]	(103.72)		(12/2002) [6/2005]	(30) [-]	
60.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	93.11	2/2003 (-) [8/2005]	30 (-) [-]	12 / 17
61.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [302.37]	-87.75 (-)	266.34	8/2005 (-) [8/2005]	0 (-) [-]	13 / 24
62.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	185.35	9/2005 (-) [9/2005]	0 (-) [-]	7 / 22
63.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	201.21	10/2004 (-) [9/2005]	11 (-) [-]	6 / 18
64.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	623.96	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
65.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	11/1999 (-)	75.99 (-) [135.14]	59.15 (-)	104.68	11/2002 (-) [3/2006]	40 (-) [-]	0 / 0
66.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
67.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	37.34	5/2006 (-) [4/2006]	-1 (-) [-]	1 / 22
68.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [2208.43]	-1176.34 (-)	2014.01	5/2006 (-) [5/2006]	0 (-) [-]	52 / 64
69.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.53]	407.83 (-)	45.06	6/2006 (-) [6/2006]	0 (-) [-]	0 / 37
70.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	37.34	8/2006 (-) [7/2006]	-1 (-) [-]	1 / 22
71.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
72.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	63.92	7/2006 (-) [7/2006]	0 (-) [-]	1 / 20
73.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	138.20	9/2006 (-) [9/2006]	0 (-) [-]	0 / 19
74.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
75.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
76.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	25.32	12/2006 (-) [12/2006]	0 (-) [-]	0 / 23
77.	NORTHERN REGION	1/2004	271.80	0.00	-	7/2006	5	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM STRENGTHENING SCHEME-I (336 CKM)	(-)	(-) [271.80]	(-)		(-) [12/2006]	(-) [-]	
78.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1216.68	2/2007 (-) [2/2007]	0 (-) [-]	15 / 41
79.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [2/2007]	7 (-) [-]	0 / 19
80.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	9.50	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
81.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	94.43	2/2007 (-) [2/2007]	0 (-) [-]	0 / 23
82.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [1866.10]	-4002.21 (-)	105.91	5/2007 (-) [3/2007]	-2 (-) [-]	0 / 36
83.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
84.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	-	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
85.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	902.81	8/2007 (-) [8/2007]	0 (-) [-]	0 / 38
86.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [8/2007]	-9 (-) [-]	0 / 23
87.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	918.71	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
88.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	188.89	9/2007 (-) [9/2007]	0 (-) [-]	4 / 36
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	404.90	12/2007 (-) [12/2007]	0 (-) [-]	0 / 52
90.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	92.81	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
91.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	26.77	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
92.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	794.06	4/2009 (-) [4/2009]	0 (-) [-]	8 / 41
93.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	673.45	12/2009 (-) [12/2009]	0 (-) [-]	1 / 76
94.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	686.39	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
95.	TR. SYSTEM	8/2001	162.88	-36.92	101.99	2/2004	-	30 / 30

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STRENGTHENING IN BIHAR(P.GRID)	(-)	(-) [125.96]	(-)		(-) [-]	(-) [-]	
96.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [124.15]	-11.62 (-)	117.05	6/2004 (-) [-]	- (-) [-]	15 / 18
Total :			69285.50 (-) [75052.95]	5767.45 (-)	29470.28			379 / 1096

HEALTH & FW

97.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	196.08	3/1999 (3/2005) [5/2005]	74 (2) [-]	7 / 18
98.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	170.58	9/1998 (3/2005) [6/2005]	81 (3) [2]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	366.66			7 / 18

RAILWAYS

99.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [1/2005]	58 (-) [-]	0 / 0
100.	MANSI-SAHARSA (GC), ECR	4/1996 (-)	55.11 (-) [114.00]	58.89 (-)	92.78	2/2005 (-) [2/2005]	0 (-) [-]	0 / 0
101.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	6.99	- (-) [2/2005]	- (-) [-]	0 / 0
102.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [290.16]	191.74 (7.71)	269.54	- (-) [2/2005]	- (-) [-]	0 / 0
103.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	425.73	3/2004 (-) [3/2005]	12 (-) [-]	0 / 0
104.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	136.21	12/1999 (-) [3/2005]	63 (-) [-]	0 / 0
105.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [357.11]	170.95 (-)	302.12	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
106.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [492.85]	167.38 (-)	285.47	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
107.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [222.96]	70.75 (-)	186.04	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
108.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	166.47	3/2001 (-) [3/2005]	48 (-) [-]	0 / 0
109.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (157.34) [175.04]	35.35 (17.70)	157.42	- (-) [3/2005]	- (-) [-]	0 / 0
110.	TIRUMALAI - VELLACHERI	4/1996	605.70	100.65	552.31	3/2002	36	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXTN. OF MRTS (MTP)	(-)	(-) [706.35]	(-)		(-) [3/2005]	(-) [-]	
111.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [160.00]	54.68 (36.32)	145.59	- (-) [3/2005]	- (-) [-]	0 / 0
112.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	39.11	- (-) [3/2005]	- (-) [-]	0 / 0
113.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	322.80	3/2000 (-) [3/2005]	60 (-) [-]	0 / 0
114.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	120.34	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
115.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [331.23]	219.33 (-)	69.22	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
116.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	144.00	8/2003 (-) [3/2005]	19 (-) [2]	0 / 0
117.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	38.32	- (-) [3/2005]	- (-) [-]	0 / 0
118.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	38.37	- (-) [3/2005]	- (-) [-]	0 / 0
119.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	97.10	- (-) [3/2005]	- (-) [-]	0 / 0
120.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.03]	58.09 (-)	17.56	- (-) [12/2005]	- (-) [-]	0 / 0
121.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	151.13	- (-) [12/2005]	- (-) [-]	0 / 0
122.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	503.70	12/1997 (-) [12/2005]	96 (-) [-]	0 / 0
123.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
124.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	236.54	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
125.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	342.97	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
126.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	69.61	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
127.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	118.59	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
128.	RAJGIR-TILAIYA	4/2001	180.82	0.00	106.44	3/2006	3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(180.82) [180.82]	(0.00)		(-) [6/2006]	(-) [-]	
129.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	319.28	3/1995 (-) [6/2006]	135 (-) [18]	0 / 0
130.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (460.25) [622.52]	157.53 (162.27)	482.88	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
131.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	76.42	- (-) [3/2007]	- (-) [-]	0 / 0
132.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	376.74	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
133.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	53.12	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
134.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	79.02	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
135.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	104.31	- (-) [3/2007]	- (-) [-]	0 / 0
136.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	259.93	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
137.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	20.76	- (-) [7/2007]	- (-) [-]	0 / 0
138.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	137.89	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
139.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	162.35	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
140.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	32.26	- (-) [12/2007]	- (-) [-]	0 / 0
141.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	101.59	- (-) [3/2008]	- (-) [-]	0 / 0
142.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	244.20	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
143.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
144.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5500.00]	3000.00 (-)	1790.83	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
145.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	150.16	- (-) [9/2008]	- (-) [-]	0 / 0
146.	LANJHIGARH ROAD-	4/1993	100.00	19.24	20.45	3/2002	81	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	JUNAGARH	(-)	(119.29) [119.24]	(-0.05)		(-) [12/2008]	(-) [-]	
147.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	59.48	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
148.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	298.98	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
149.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	2.41	- (-) [-]	- (-) [-]	0 / 0
150.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [301.63]	-0.01 (-)	24.17	- (-) [-]	- (-) [-]	0 / 0
151.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	45.92	- (-) [-]	- (-) [-]	0 / 0
152.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [470.63]	208.63 (37.24)	177.14	- (3/2000) [-]	- (-) [-]	0 / 0
153.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	126.08	12/2004 (-) [-]	- (-) [-]	0 / 0
154.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	84.34	3/1996 (-) [-]	- (-) [-]	0 / 0
155.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	36.74	- (-) [-]	- (-) [-]	0 / 0
156.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	12.22	- (-) [-]	- (-) [-]	0 / 0
157.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
158.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [274.41]	237.61 (0.00)	208.52	- (-) [-]	- (-) [-]	0 / 0
159.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [175.03]	86.30 (-)	168.40	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
160.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [157.98]	-8.18 (-)	1.44	- (-) [-]	- (-) [-]	0 / 0
161.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	71.52	- (-) [-]	- (-) [-]	0 / 0
162.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	52.77	- (-) [-]	- (-) [-]	0 / 0
163.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	94.13	- (-) [-]	- (-) [-]	0 / 0
164.	MUNEERABAD-	4/1996	377.32	120.15	28.76	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MAHABOBNAGAR	(-)	(236.41) [497.47]	(261.06)		(-) [-]	(-) [-]	
165.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [658.11]	263.11 (59.13)	198.69	- (-) [-]	- (-) [-]	0 / 0
166.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	-	3/2011 (-) [-]	- (-) [-]	0 / 0
167.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [423.64]	299.21 (15.86)	107.25	- (0/200) [-]	- (-) [-]	0 / 0
168.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (171.17) [185.66]	113.96 (14.49)	158.30	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
169.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	13.04	- (-) [-]	- (-) [-]	0 / 0
170.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	127.77	3/1997 (-) [-]	- (-) [-]	0 / 0
171.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [173.32]	17.58 (8.96)	19.70	2/2009 (-) [-]	- (-) [-]	0 / 0
172.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	89.96	3/2006 (-) [-]	- (-) [-]	0 / 0
173.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	77.76	3/2002 (-) [-]	- (-) [-]	0 / 0
174.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
175.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	59.95	- (12/1996) [-]	- (-) [-]	0 / 0
176.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.64	- (-) [-]	- (-) [-]	0 / 0
177.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	1.51	- (-) [-]	- (-) [-]	0 / 0
178.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	11.50	- (-) [-]	- (-) [-]	0 / 0
179.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	76.48	- (-) [-]	- (-) [-]	0 / 0
180.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	59.36	3/2004 (-) [-]	- (-) [-]	0 / 0
181.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	47.50	- (-) [-]	- (-) [-]	0 / 0
182.	BIHARSHARIFF-	4/2001	103.86	0.00	8.16	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BARBIGHA	(-)	(-) [103.86]	(-)		(-) [-]	(-) [-]	
183.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	24.71	- (-) [-]	- (-) [-]	0 / 0
184.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	27.75	- (-) [-]	- (-) [-]	0 / 0
185.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.25	- (-) [-]	- (-) [-]	0 / 0
186.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	15.61	- (-) [-]	- (-) [-]	0 / 0
187.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
188.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
189.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
190.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	24.45	12/2008 (-) [-]	- (-) [-]	0 / 0
191.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	139.89	3/1998 (-) [-]	- (-) [-]	0 / 0
192.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.10	- (-) [-]	- (-) [-]	0 / 0
193.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
194.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.80	- (-) [-]	- (-) [-]	0 / 0
195.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	34.06	4/2003 (-) [-]	- (-) [-]	0 / 0
196.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	53.36	- (-) [-]	- (-) [-]	0 / 0
197.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [162.23]	54.12 (57.22)	134.68	3/1996 (-) [-]	- (-) [-]	0 / 0
198.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	2.61	- (-) [-]	- (-) [-]	0 / 0
199.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [142.84]	42.84 (-)	124.63	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	158.59	- (-) [-]	- (-) [-]	0 / 0
201.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.38	- (-) [-]	- (-) [-]	0 / 0
202.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	38.85	12/2008 (-) [-]	- (-) [-]	0 / 0
203.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	46.59	12/2009 (-) [-]	- (-) [-]	0 / 0
204.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	167.06	- (-) [-]	- (-) [-]	0 / 0
205.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	-	2/2010 (-) [-]	- (-) [-]	0 / 0
206.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	36.54	- (-) [-]	- (-) [-]	0 / 0
207.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	125.65	- (-) [-]	- (-) [-]	0 / 0
208.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.55	- (-) [-]	- (-) [-]	0 / 0
209.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	52.88	- (-) [-]	- (-) [-]	0 / 0
210.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	123.30	- (-) [-]	- (-) [-]	0 / 0
211.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	11.45	- (-) [-]	- (-) [-]	0 / 0
212.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [239.59]	64.59 (-)	3.92	- (-) [-]	- (-) [-]	0 / 0
213.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [583.74]	343.74 (-)	507.03	- (-) [-]	- (-) [-]	0 / 0
214.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	27.37	- (-) [-]	- (-) [-]	0 / 0
215.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	36.28	- (-) [-]	- (-) [-]	0 / 0
216.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	29.47	- (-) [-]	- (-) [-]	0 / 0
217.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-)	84.64 (-)	11.41	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[162.87]			[-]	[-]	
218.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
219.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	17.42	- (-) [-]	- (-) [-]	0 / 0
220.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	10.18	- (-) [-]	- (-) [-]	0 / 0
221.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
222.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	50.96	5/2008 (-) [-]	- (-) [-]	0 / 0
223.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	23.86	- (-) [-]	- (-) [-]	0 / 0
224.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (293.97) [293.97]	250.25 (0.00)	271.44	3/1997 (-) [-]	- (-) [-]	0 / 0
225.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	217.95	3/1996 (-) [-]	- (-) [-]	0 / 0
226.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	222.36	7/2005 (-) [-]	- (-) [-]	0 / 0
227.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	54.78	7/2006 (-) [-]	- (-) [-]	0 / 0
228.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	674.46	3/2003 (-) [-]	- (-) [-]	0 / 0
229.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
230.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	3.81	3/2007 (-) [-]	- (-) [-]	0 / 0
Total :			36063.48 (-) [52626.97]	16563.49 (-)	16476.61			0 / 0

ROAD TRANSPORT & HIGHWAYS

231.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	203.70	5/2004 (-) [2/2005]	9 (-) [1]	0 / 0
232.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	209.20	11/2004 (-) [2/2005]	3 (-) [-]	0 / 0
233.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	250.00	11/2004 (-) [2/2005]	3 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
234.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	97.40	2/2004 (-) [2/2005]	12 (-) [1]	0 / 0
235.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	260.70	12/2003 (-) [2/2005]	14 (-) [1]	0 / 0
236.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	144.70	4/2004 (-) [2/2005]	10 (-) [1]	0 / 0
237.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	618.70	10/2005 (-) [2/2005]	-8 (-) [-]	0 / 0
238.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	181.50	2/2004 (-) [2/2005]	12 (-) [1]	0 / 0
239.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	90.13	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
240.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	186.00	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
241.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	184.80	1/2004 (-) [3/2005]	14 (-) [-]	0 / 0
242.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	573.40	5/2004 (-) [3/2005]	10 (-) [-]	0 / 0
243.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	230.10	6/2004 (-) [3/2005]	9 (-) [-]	0 / 0
244.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	419.10	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
245.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	310.10	12/2003 (-) [3/2005]	15 (-) [-]	0 / 0
246.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	95.07	2/2004 (-) [3/2005]	13 (-) [-]	0 / 0
247.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	216.00	12/2003 (-) [4/2005]	16 (-) [-]	0 / 0
248.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	121.60	12/2003 (-) [4/2005]	16 (-) [-]	0 / 0
249.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	130.50	4/2004 (-) [4/2005]	12 (-) [-]	0 / 0
250.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	331.60	3/2005 (-) [6/2005]	3 (-) [-]	0 / 0
251.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	402.70	10/2003 (-) [6/2005]	20 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
252.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	141.40	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
253.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	162.40	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
254.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	200.60	2/2004 (-) [6/2005]	16 (-) [-]	0 / 0
255.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	532.00	12/2004 (-) [6/2005]	6 (-) [-]	0 / 0
256.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	384.40	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
257.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	382.00	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
258.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	128.60	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
259.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	170.80	6/2004 (-) [6/2005]	12 (-) [-]	0 / 0
260.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	58.75	1/2004 (-) [6/2005]	17 (-) [-]	0 / 0
261.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	258.80	4/2004 (-) [6/2005]	14 (-) [-]	0 / 0
262.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	213.60	12/2003 (-) [6/2005]	18 (-) [-]	0 / 0
263.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	71.30	1/2004 (-) [6/2005]	17 (-) [-]	0 / 0
264.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	196.30	6/2004 (-) [8/2005]	14 (-) [-]	0 / 0
265.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	171.50	4/2004 (-) [8/2005]	16 (-) [-]	0 / 0
266.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
267.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	96.68	12/2003 (-) [8/2005]	20 (-) [-]	0 / 0
268.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	33.57	12/2004 (-) [8/2005]	8 (-) [-]	0 / 0
269.	HAVERI-HARIHAR, KM.340-KM.284, NH-4	4/2000 (-)	241.00 (-)	0.00 (-)	128.80	8/2004 (-)	16 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(KARNATAKA)		[241.00]			[12/2005]	[-]	
270.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.55	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
271.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	189.10	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
272.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	106.90	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
273.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	56.97	7/2004 (-) [12/2005]	17 (-) [-]	0 / 0
274.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	94.17	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
275.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	208.50	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
276.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	114.40	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
277.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	218.20	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
278.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	170.00	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
279.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	298.10	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
280.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	195.10	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
281.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	125.20	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
282.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	139.00	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
283.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	125.60	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
284.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	110.90	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
285.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	96.38	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
286.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	91.76	5/2004 (-) [12/2005]	19 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
287.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	215.00	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
288.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	168.50	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
289.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	188.60	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
290.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	205.70	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
291.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	212.74	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
292.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	212.70	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
293.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	29.26	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
294.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	46.44	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
295.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	162.80	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
296.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	290.20	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
297.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	84.73	4/2004 (-) [6/2006]	26 (-) [-]	0 / 0
298.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	101.30	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
299.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	8.18	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
300.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	7.28	8/2006 (-) [8/2006]	0 (-) [-]	0 / 0
301.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	16.62	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
302.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	16.67	5/2007 (-) [12/2006]	-5 (-) [-]	0 / 0
303.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	64.87	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
304.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	97.83	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
305.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	54.48	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
306.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	49.23	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
307.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [157.47]	0.00 (-)	0.17	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
Total :			20811.66 (-) [20809.35]	-2.31 (-)	13233.63			0 / 0

SHIPPING & PORTS

308.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	414.28	- (-) [8/2005]	- (-) [-]	0 / 0
309.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	83.57	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
310.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.59	12/2005 (-) [10/2007]	22 (-) [1]	0 / 0
311.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
Total :			1256.26 (-) [1256.26]	0.00 (-)	504.82			0 / 0

TELECOMMUNICATION

312.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	47.00	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
313.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	3/2004 (-)	227.42 (-) [227.42]	0.00 (-)	116.10	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
314.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	1.14	9/2004 (-) [3/2005]	6 (-) [-]	0 / 0
315.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	114.49	12/2004 (-) [3/2005]	3 (-) [-]	0 / 0
316.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [350.00]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
317.	CMTS - PHASE - III (BSNL) (KARNATAKA)	5/2003 (-)	154.18 (-) [154.18]	0.00 (-)	70.85	6/2004 (-) [-]	- (-) [-]	0 / 0
318.	CMTS - PHASE - III (BSNL) (PUNJAB)	5/2003 (-)	233.20 (-) [233.20]	0.00 (-)	72.30	7/2004 (-) [-]	- (-) [-]	0 / 0
319.	IP NETWORK WITH ROUTERS (BSNL)	4/2004 (-)	250.00 (-)	0.00 (-)	13.73	10/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[250.00]			[-]	[-]	
320.	ANDHRA PRADESH CMTS (BSNL)	1/2004 (-)	137.05 (-) [137.05]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
321.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	20.32	2/2004 (-) [-]	- (-) [-]	0 / 0
322.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
323.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [120.00]	0.00 (-)	13.50	10/2004 (-) [-]	- (-) [-]	0 / 0
324.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [150.00]	0.00 (-)	-	11/2004 (-) [-]	- (-) [-]	0 / 0
325.	MANAGED LEASED LINE NETWORK (BSNL)	12/2002 (-)	210.00 (-) [140.00]	-70.00 (-)	38.00	1/2004 (-) [-]	- (-) [-]	0 / 0
326.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	-	3/2004 (-) [-]	- (-) [-]	0 / 0
327.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.04]	0.00 (-)	0.33	6/2004 (-) [-]	- (-) [-]	0 / 0
328.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
329.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
330.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			4274.67 (-) [3887.71]	-386.96 (-)	507.76			0 / 0
URBAN DEVELOPMENT								
331.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	7597.25	3/2005 (-) [3/2006]	12 (-) [-]	25 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	7597.25			25 / 31
WATER RESOURCES								
332.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	27.96	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	27.96			0 / 0
All India :			209344.22 (-)	36004.93 (-)	95188.65			1056 / 2321

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[245349.15]					
NIC-MoS&PI(IPMD)								[1/2005]