

Sector-Wise number of on going projects in January, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	176
2.	RAILWAYS	140
3.	POWER	56
4.	TELECOMMUNICATION	32
5.	PETROLEUM	28
6.	COAL	21
7.	STEEL	11
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	1
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		480

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
	<u>POWER</u>			
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
	<u>RAILWAYS</u>			
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
	<u>PETROLEUM</u>			
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
	<u>POWER</u>			
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98
<u>July, 2006</u>				
	<u>PETROLEUM</u>			
10.	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	12/2005	3130.00
<u>August, 2006</u>				
	<u>ATOMIC ENERGY</u>			
11.	TARAPUR ATOMIC POWER PROJECT,	3447.06	01/2007	5687.00

	TARAPUR,MAHARASHTRA (NPCIL)			
	<u>PETROLEUM</u>			
12.	KELARAS-MALANPUR PIPLINE (GAIL)	104.73	07/2006	70.17
13.	INTEGRATED PARA-XYLENE(IOCL)	4228.00	08/2005	3746.00
14.	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	01/2005	3543.00
15.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	08/2004	298.30
	<u>HEALTH & FW</u>			
16.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	09/1998	234.72
	<u>RAILWAYS</u>			
17.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	98.42	-NA-	351.82
	<u>September, 2006</u>			
	<u>POWER</u>			
18.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	939.28	09/2006	682.58
	<u>October, 2006</u>			
	<u>FERTILISERS</u>			
19.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	249.00	06/2006	192.72
	<u>POWER</u>			
20.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	07/2006	449.66
21.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	08/2006	382.33
	<u>November, 2006</u>			
	<u>URBAN DEVELOPMENT</u>			
22.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	4860.00	03/2005	10246.14
	<u>December, 2006</u>			
	<u>PETROLEUM</u>			
23.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	390.00	07/2005	462.62
	<u>RAILWAYS</u>			
24.	ADILABAD-MUDKHED GC(SCR)	117.97	-NA-	282.22
	<u>January, 2007</u>			
	<u>PETROLEUM</u>			
25.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	299.84	12/2006	117.33
	<u>POWER</u>			
26.	NORHEN REGION SYSTEM STRENGTHENINGScheme-II (435 CKM)	247.78	12/2006	230.36
	<u>TELECOMMUNICATION</u>			
27.	CMTS(Ph-IV) (BSNL)(U.P EAST)	379.86	06/2005	83.49

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38
<u>November, 2006</u>				
<u>TELECOMMUNICATION</u>				
3.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	109.02	12/2005	22.85

Summary of projects on Flash Report for the month of January, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	485
Number of Projects Completed/Dropped/Frozen in Previous Month :	2
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	0
Number of Projects in Current Month :	480

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	168	13	186	25	88	480	35
Latest Approved	169	13	186	24	88	480	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	446	290086.64	324948.58	108796.19	33.48	34861.94	12.02
Revised	34	15650.34	19097.14	12334.16	64.59	3446.80	22.02
Total	480	305736.98	344045.72	121130.35	35.21	38308.74	12.53

IV. Milestones (Cumulative due and Achieved)

Total	1950
Achieved upto month	735

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL) {Completed}	06/2004	299.84	12/2006	241.00	01/2007	117.33
<u>POWER</u>							
2	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM) {Completed}	01/2004	247.78	12/2006	260.15	12/2006	230.36

TELECOMMUNICATION							
3	CMTS(Ph-IV) (BSNL)(U.P EAST) {Completed}	10/2004	379.86	06/2005	379.86	12/2006	83.49

VI. List of projects added

There is no project under this category during the Current Month.

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	02/2007	03/2007	1
<u>CIVIL AVIATION</u>							
2	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	191.52	12/2005	12/2006	02/2007	2
<u>PETROLEUM</u>							
3	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1521.23	07/2005	03/2007	05/2007	2
4	JAGOTI-PAITHAMPUR PIPLINE (GAIL)	194.82	151.19	10/2006	01/2007	03/2007	2
5	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1131.47	03/2006	02/2007	03/2007	1
6	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	1770.69	2937.01	01/2008	03/2008	04/2008	1
<u>POWER</u>							
7	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	1997.75	02/2007	02/2007	03/2007	1
<u>RAILWAYS</u>							
8	RAICHUR-GUNTAKAL	136.62	232.88	12/2007	12/2007	09/2008	9
9	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	112.53	374.34	03/1996	02/2008	03/2008	1
10	AJMER - UDAIPUR - CHITTORGARH	262.00	456.00	-NA-	01/2007	02/2007	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
11	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	323.62	08/2004	01/2007	02/2007	1
12	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	495.35	03/2005	03/2007	10/2007	7
13	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	320.42	03/2005	12/2006	03/2007	3
14	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	275.00	275.00	10/2008	10/2008	11/2008	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	21	15647.08	15647.08	15629.81
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	11	10842.05	10842.05	10912.23
6	PETROLEUM	28	38336.76	38336.76	47715.32
7	POWER	56	92912.10	96288.42	104581.31
8	HEALTH & FW	1	71.18	422.60	422.60
9	RAILWAYS	140	39108.48	42385.94	63198.63
10	ROAD TRANSPORT & HIGHWAYS	176	49829.97	49829.97	50316.58
11	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
12	TELECOMMUNICATION	32	9936.03	9936.03	9067.60
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		480	298731.78	305736.98	344045.72

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	251.53	6/2006 (-) [3/2007]	9 (-) [1]	21 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1879.00	10/2009 (-) [9/2007]	-25 (-) [-]	56 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1539.00	2/2008 (-) [2/2008]	0 (-) [-]	46 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	8711.00	12/2008 (-) [12/2008]	0 (-) [-]	43 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	461.83	9/2010 (-) [9/2010]	0 (-) [-]	6 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	12842.36			172 / 381
CIVIL AVIATION								
6.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	149.37	12/2005 (-) [2/2007]	14 (-) [2]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	149.37			11 / 27
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	176.52	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	58.41	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
9.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	519.03	6/2009 (-) [6/2009]	0 (-) [-]	4 / 23
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	334.96	6/2009 (-) [6/2009]	0 (-) [-]	2 / 24
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	212.83	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	67.51	6/2009 (-) [6/2009]	0 (-) [-]	2 / 21
14.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-)	0.00 (-)	-	11/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[287.18]			[11/2009]	[-]	
15.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.39	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
16.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	33.24	3/2010 (-) [3/2010]	0 (-) [-]	0 / 1
17.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	430.03	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
18.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	505.61	3/2010 (-) [3/2010]	0 (-) [-]	0 / 6
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	69.13	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
20.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	442.32	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	41.14	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 1
22.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	13.82	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	10.98	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
24.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	1.94	7/2012 (-) [7/2012]	0 (-) [-]	0 / 0
25.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	4.38	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
26.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	28.03	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
Total :			15647.08 (-) [15629.81]	-17.27 (-)	2992.27			17 / 119
<u>MINES</u>								
28.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	178.56	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	178.56			18 / 111
<u>STEEL</u>								
29.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	118.46	1/2006 (-) [2/2007]	13 (-) [-]	5 / 5

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
30.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	89.82	1/2007 (-) [3/2007]	2 (-) [-]	5 / 8
31.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	90.34	12/2005 (-) [3/2007]	15 (-) [-]	15 / 17
32.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	187.51	5/2006 (-) [3/2007]	10 (-) [-]	9 / 10
33.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	237.90	12/2006 (-) [6/2007]	6 (-) [-]	0 / 21
34.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	2 / 2
35.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	106.63	9/2007 (-) [11/2007]	2 (-) [-]	1 / 5
36.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	50.68	1/2007 (-) [12/2007]	11 (-) [-]	2 / 8
37.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
38.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
39.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	138.28	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10842.05 (-) [10912.23]	70.18 (-)	1019.62			39 / 76

PETROLEUM

40.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1131.47]	-46.53 (-)	987.59	3/2006 (-) [3/2007]	12 (-) [1]	0 / 0
41.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	853.20	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
42.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	1149.41	4/2005 (-) [3/2007]	23 (-) [-]	61 / 72
43.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	226.11	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
44.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [151.19]	-43.63 (-)	66.82	10/2006 (-) [3/2007]	5 (-) [2]	0 / 0
45.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [406.44]	-504.09 (-)	346.72	12/2006 (-) [4/2007]	4 (-) [-]	0 / 0
46.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-)	-246.05 (-)	145.19	4/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[323.02]			[4/2007]	[-]	
47.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	270.39	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
48.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	62.95	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
49.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1746.86]	123.02 (-)	984.26	8/2007 (-) [5/2007]	-3 (-) [-]	4 / 10
50.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	535.74	7/2005 (-) [5/2007]	22 (-) [2]	6 / 10
51.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [181.78]	-42.91 (-)	106.26	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
52.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1188.59	5/2006 (-) [8/2007]	15 (-) [-]	10 / 45
53.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	3.57	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
54.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	21.58	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
55.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	187.38	7/2007 (-) [4/2008]	9 (-) [-]	0 / 0
56.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	648.20	1/2008 (-) [4/2008]	3 (-) [1]	0 / 0
57.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	246.61	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
58.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	0.93	8/2008 (-) [5/2008]	-3 (-) [-]	0 / 0
59.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	58.73	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
60.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	6170.17	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
61.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	0.96	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
62.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	117.17	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
63.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	36.88	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
64.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-)	2300.96 (-)	908.11	9/2009 (-)	2 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[14438.96]			[11/2009]	[-]	
65.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	35.10	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
66.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	308.59	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
67.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	244.43	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			38336.76 (-) [47715.32]	9378.56 (-)	15911.64			107 / 163

POWER

68.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [427.01]	179.10 (-)	403.23	5/2006 (-) [2/2007]	9 (-) [-]	15 / 22
69.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7985.31	3/1999 (-) [2/2007]	95 (-) [-]	16 / 17
70.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [222.00]	57.98 (-)	167.27	2/2007 (-) [2/2007]	0 (-) [-]	8 / 11
71.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4982.62]	4799.17 (1422.85)	4949.21	11/1990 (3/2001) [3/2007]	196 (72) [-]	7 / 9
72.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	244.98	7/2006 (-) [3/2007]	8 (-) [-]	2 / 13
73.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	1502.03	2/2007 (-) [3/2007]	1 (-) [1]	16 / 23
74.	SYSTEM STRENGTHENING - III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [235.08]	-49.71 (-)	195.07	4/2007 (-) [4/2007]	0 (-) [-]	4 / 7
75.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3076.41	5/2007 (-) [5/2007]	0 (-) [-]	44 / 57
76.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
77.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	529.41	7/2007 (-) [7/2007]	0 (-) [-]	4 / 11
78.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [2967.85]	1195.92 (-)	2061.43	10/2007 (-) [7/2007]	-3 (-) [-]	3 / 19
79.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	481.84	8/2007 (-) [8/2007]	0 (-) [-]	1 / 13
80.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2889.33	8/2007 (-) [8/2007]	0 (-) [-]	36 / 40
81.	KAHALGAON STAGE-II	1/2005	464.02	0.00	252.30	10/2007	0	3 / 18

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(PHASE-II) TRANSMISSION SYSTEM (816 CKM)	(-)	(-) [464.02]	(-)		(-) [10/2007]	(-) [-]	
82.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2126.58	2/2007 (-) [10/2007]	8 (-) [-]	25 / 41
83.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	86.76	11/2007 (-) [11/2007]	0 (-) [-]	5 / 19
84.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	191.25	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
85.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2167.34	12/2007 (-) [12/2007]	0 (-) [-]	30 / 40
86.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	28.35	12/2007 (-) [12/2007]	0 (-) [-]	7 / 20
87.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	145.75	12/2007 (-) [12/2007]	0 (-) [-]	5 / 20
88.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [294.25]	27.32 (-)	163.21	3/2008 (-) [3/2008]	0 (-) [-]	3 / 14
89.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
90.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	249.81	3/2008 (-) [3/2008]	0 (-) [-]	3 / 18
91.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	136.12	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
92.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	434.12	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
93.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	106.75	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
94.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
95.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
96.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	12.98	6/2008 (-) [6/2008]	0 (-) [-]	2 / 20
97.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	1.98	9/2008 (-) [9/2008]	0 (-) [-]	2 / 22
98.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	343.14	3/2007 (-) [9/2008]	18 (-) [-]	2 / 25
99.	KUNADANKULAM-APP	5/2005	1779.29	0.00	365.29	11/2008	0	9 / 38

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (1838 CKM)	(-)	(-) [1779.29]	(-)		(-) [11/2008]	(-) [-]	
100.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	395.32	9/2007 (-) [12/2008]	15 (-) [-]	9 / 36
101.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
102.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
103.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [687.80]	319.08 (-)	238.09	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
104.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1467.06	4/2009 (-) [4/2009]	0 (-) [-]	15 / 41
105.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
106.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1692.38	9/2009 (-) [9/2009]	0 (-) [-]	1 / 20
107.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [9/2009]	-1 (-) [-]	0 / 0
108.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	124.18	9/2009 (-) [9/2009]	0 (-) [-]	3 / 30
109.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	69.08	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
110.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	94.79	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
111.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	2981.31	12/2009 (-) [12/2009]	0 (-) [-]	29 / 56
112.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	172.22	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
113.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	171.71	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
114.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	163.40	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
115.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	54.71	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
116.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1429.37	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
117.	PARBATI HYDRO ELECTRIC	10/2005	2304.56	0.00	156.70	10/2010	1	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT STAGE -III 4x130 MW	(-)	(-) [2304.56]	(-)		(-) [11/2010]	(-) [-]	
118.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	992.99	11/2010 (-) [11/2010]	0 (-) [-]	12 / 51
119.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	39.32	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
120.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	489.37	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
121.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	129.63	11/2011 (-) [10/2011]	-1 (-) [-]	2 / 34
122.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
123.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	654.88	6/2006 (-) [-]	- (-) [-]	25 / 37
Total :			92912.10 (-) [104581.31]	11669.21 (-)	42847.83			364 / 1057
HEALTH & FW								
124.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	289.96	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [422.60]	351.42 (-)	289.96			7 / 16
RAILWAYS								
125.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	172.52	- (-) [2/2007]	- (-) [-]	0 / 0
126.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	404.51	- (3/2000) [2/2007]	- (83) [1]	0 / 0
127.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	663.72	3/2002 (-) [2/2007]	59 (-) [-]	0 / 0
128.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	120.86	- (-) [3/2007]	- (-) [-]	0 / 0
129.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	97.48	- (-) [3/2007]	- (-) [-]	0 / 0
130.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	191.73	12/1999 (-) [3/2007]	87 (-) [-]	0 / 0
131.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [504.22]	178.75 (-)	360.12	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
132.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76)	70.75 (65.20)	299.18	3/1998 (-)	108 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[222.96]			[3/2007]	[-]	
133.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
134.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	105.26	- (-) [3/2007]	- (-) [-]	0 / 0
135.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	371.64	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
136.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	134.74	- (-) [3/2007]	- (-) [-]	0 / 0
137.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	215.43	- (-) [3/2007]	- (-) [-]	0 / 0
138.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	175.15	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
139.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.81	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
140.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	185.84	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
141.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [159.23]	116.96 (-)	142.00	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
142.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [451.52]	133.52 (106.89)	447.00	- (-) [3/2007]	- (-) [-]	0 / 0
143.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	166.93	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
144.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	174.94	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
145.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	194.95	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
146.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
147.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
148.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	55.78	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
149.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	531.89	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
150.	RAJGIR-TILAIYA	4/2001	180.82	0.00	147.69	3/2006	21	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(180.82) [180.82]	(0.00)		(-) [12/2007]	(-) [-]	
151.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	584.40	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
152.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	260.70	3/1996 (-) [3/2008]	144 (-) [1]	0 / 0
153.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	806.24	3/2003 (-) [3/2008]	60 (-) [-]	0 / 0
154.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	368.52	- (-) [3/2008]	- (-) [-]	0 / 0
155.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	119.18	- (-) [3/2008]	- (-) [-]	0 / 0
156.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	123.08	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
157.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.36	- (-) [3/2008]	- (-) [-]	0 / 0
158.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	398.19	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
159.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [651.99]	299.99 (-)	199.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
160.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	92.07	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
161.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
162.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	242.97	- (-) [9/2008]	- (-) [-]	0 / 0
163.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [232.88]	96.26 (-)	1.15	12/2007 (-) [9/2008]	9 (-) [9]	0 / 0
164.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.47]	168.74 (-)	23.70	3/2009 (-) [9/2008]	-6 (-) [-]	0 / 0
165.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
166.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	8.98	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
167.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	131.15	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
168.	LANJHIGARH ROAD-	4/1993	100.00	19.29	26.45	3/2002	81	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	JUNAGARH	(-)	(119.29) [119.29]	(0.00)		(-) [12/2008]	(-) [-]	
169.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
170.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	100.57	- (-) [2/2009]	- (-) [-]	0 / 0
171.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
172.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
173.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	710.87	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
174.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	140.75	- (-) [3/2009]	- (-) [-]	0 / 0
175.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [324.00]	130.22 (-)	211.47	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
176.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
177.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	1.04	- (-) [3/2009]	- (-) [-]	0 / 0
178.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	620.78	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
179.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.72]	89.72 (-)	5.28	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
180.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	9.68	- (-) [6/2009]	- (-) [-]	0 / 0
181.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3755.74	3/2001 (-) [10/2009]	103 (-) [-]	0 / 0
182.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.40	- (-) [10/2009]	- (-) [-]	0 / 0
183.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	173.18	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
184.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	200.42	- (-) [12/2009]	- (-) [-]	0 / 0
185.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	269.40	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
186.	JIRIBAM TO IMPHAL	4/2003	727.56	0.00	4.06	3/2011	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [727.56]	(-)		(-) [3/2011]	(-) [-]	
187.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
188.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	214.10	- (-) [-]	- (-) [-]	0 / 0
189.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
190.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	106.08	- (-) [-]	- (-) [-]	0 / 0
191.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	68.92	- (-) [-]	- (-) [-]	0 / 0
192.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	34.79	- (-) [-]	- (-) [-]	0 / 0
193.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	358.13	- (-) [-]	- (-) [-]	0 / 0
194.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [170.59]	26.67 (-)	3.92	- (-) [-]	- (-) [-]	0 / 0
195.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	48.19	- (-) [-]	- (-) [-]	0 / 0
196.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	308.88	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
197.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	155.70	12/2004 (-) [-]	- (-) [-]	0 / 0
198.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1124.93]	827.78 (-)	56.07	- (12/1996) [-]	- (-) [-]	0 / 0
199.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.34	- (-) [-]	- (-) [-]	0 / 0
200.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
201.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
202.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	42.07	12/2008 (-) [-]	- (-) [-]	0 / 0
203.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	13.33	- (-) [-]	- (-) [-]	0 / 0
204.	FREIGHT OPERATIONS	3/1984	520.00	-97.21	393.13	3/1995	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	INFORMATION SYSTEM	(11/1989)	(422.79) [422.79]	(0.00)		(-) [-]	(-) [-]	
205.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
206.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	33.70	- (-) [-]	- (-) [-]	0 / 0
207.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [298.23]	99.55 (-)	184.42	- (-) [-]	- (-) [-]	0 / 0
208.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	160.04	- (-) [-]	- (-) [-]	0 / 0
209.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	6.06	- (-) [-]	- (-) [-]	0 / 0
210.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	97.90	- (-) [-]	- (-) [-]	0 / 0
211.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	145.45	5/2008 (-) [-]	- (-) [-]	0 / 0
212.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
213.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	15.42	2/2010 (-) [-]	- (-) [-]	0 / 0
214.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	330.18	7/2005 (-) [-]	- (-) [-]	0 / 0
215.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	214.43	7/2006 (-) [-]	- (-) [-]	0 / 0
216.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	50.75	- (-) [-]	- (-) [-]	0 / 0
217.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
218.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	71.15	12/2009 (-) [-]	- (-) [-]	0 / 0
219.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
220.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
221.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
222.	SURAT-KOSAMBA	4/2000	133.00	0.00	-	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [133.00]	(-)		(-) [-]	(-) [-]	
223.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	7.14	- (-) [-]	- (-) [-]	0 / 0
224.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	104.96	- (-) [-]	- (-) [-]	0 / 0
225.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	169.65	- (-) [-]	- (-) [-]	0 / 0
226.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	163.56	- (-) [-]	- (-) [-]	0 / 0
227.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	54.09	- (-) [-]	- (-) [-]	0 / 0
228.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	96.30	- (-) [-]	- (-) [-]	0 / 0
229.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	45.29	- (-) [-]	- (-) [-]	0 / 0
230.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	62.76	- (-) [-]	- (-) [-]	0 / 0
231.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	94.96	- (-) [-]	- (-) [-]	0 / 0
232.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	30.87	- (-) [-]	- (-) [-]	0 / 0
233.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	91.21	- (-) [-]	- (-) [-]	0 / 0
234.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	520.69	- (-) [-]	- (-) [-]	0 / 0
235.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [183.00]	14.66 (-)	48.10	4/2003 (-) [-]	- (-) [-]	0 / 0
236.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
237.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [222.16]	122.16 (-)	183.73	- (-) [-]	- (-) [-]	0 / 0
238.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	246.78	- (-) [-]	- (-) [-]	0 / 0
239.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.40	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
240.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	88.68	3/2002 (-) [-]	- (-) [-]	0 / 0
241.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	36.84	- (-) [-]	- (-) [-]	0 / 0
242.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	17.37	- (-) [-]	- (-) [-]	0 / 0
243.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	143.58	3/2005 (-) [-]	- (-) [-]	0 / 0
244.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.57	- (-) [-]	- (-) [-]	0 / 0
245.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	308.73	3/2004 (-) [-]	- (-) [-]	0 / 0
246.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	17.49	- (-) [-]	- (-) [-]	0 / 0
247.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
248.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	8.12	- (-) [-]	- (-) [-]	0 / 0
249.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
250.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	60.99	3/1998 (-) [-]	- (-) [-]	0 / 0
251.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
252.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
253.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.51	- (-) [-]	- (-) [-]	0 / 0
254.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	31.90	- (-) [-]	- (-) [-]	0 / 0
255.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	369.16	3/2001 (-) [-]	- (-) [-]	0 / 0
256.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	38.48	2/2009 (-) [-]	- (-) [-]	0 / 0
257.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	27.13	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
258.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
259.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
260.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
261.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	1.90	- (-) [-]	- (-) [-]	0 / 0
262.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	53.55	- (-) [-]	- (-) [-]	0 / 0
263.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	133.89	- (-) [-]	- (-) [-]	0 / 0
264.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
Total :			39108.48 (-) [63198.63]	24090.15 (-)	24411.32			0 / 0

ROAD TRANSPORT & HIGHWAYS

265.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	310.39	8/2004 (-) [2/2007]	30 (-) [1]	0 / 0
266.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	303.31	2/2004 (-) [2/2007]	36 (-) [-]	0 / 0
267.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	294.46	7/2004 (-) [2/2007]	31 (-) [-]	0 / 0
268.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	327.82	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
269.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	231.35	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
270.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	530.17	3/2004 (-) [3/2007]	36 (-) [-]	0 / 0
271.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	291.34	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
272.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	141.86	2/2004 (-) [3/2007]	37 (-) [-]	0 / 0
273.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	423.43	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
274.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2	4/2000 (-)	221.87 (-)	0.00 (-)	199.57	3/2005 (-)	24 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BIHAR)		[221.87]			[3/2007]	[-]	
275.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	301.50	3/2005 (-) [3/2007]	24 (-) [3]	0 / 0
276.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	483.63	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
277.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	291.30	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
278.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	304.61	8/2004 (-) [3/2007]	31 (-) [-]	0 / 0
279.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	533.86	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
280.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	311.40	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
281.	JAWAHABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	95.95	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
282.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	273.06	7/2004 (-) [6/2007]	35 (-) [-]	0 / 0
283.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	132.41	1/2004 (-) [6/2007]	41 (-) [-]	0 / 0
284.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	136.54	5/2004 (-) [6/2007]	37 (-) [-]	0 / 0
285.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	227.38	12/2003 (-) [6/2007]	42 (-) [-]	0 / 0
286.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	374.36	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
287.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	179.10	3/2004 (-) [6/2007]	39 (-) [-]	0 / 0
288.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	491.60	7/2005 (-) [6/2007]	23 (-) [-]	0 / 0
289.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	240.30	6/2004 (-) [6/2007]	36 (-) [-]	0 / 0
290.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
291.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
292.	ALLAHABAD BYPASS CONTRACT-II, KM.158-	4/2000 (-)	440.93 (-)	0.00 (-)	299.42	12/2006 (-)	6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.198, NH-2 (U.P.)		[440.93]			[6/2007]	[-]	
293.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	31.33	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
294.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	95.74	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
295.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	188.34	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
296.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	544.46	3/2005 (-) [10/2007]	31 (-) [7]	0 / 0
297.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	204.00	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
298.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	97.82	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
299.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	163.30	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
300.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	212.20	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
301.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	171.80	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
302.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.79]	0.01 (-)	195.20	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
303.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	140.33	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
304.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
305.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	95.00	12/2004 (-) [12/2007]	36 (-) [-]	0 / 0
306.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	182.39	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
307.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	112.20	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
308.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	279.47	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
309.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	234.90	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
310.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-)	0.00 (-)	71.02	8/2006 (-)	16 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[231.20]			[12/2007]	[-]	
311.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.39	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
312.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	137.20	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
313.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	237.90	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
314.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	52.22	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
315.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	91.61	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
316.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	164.50	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
317.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	15.19	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
318.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	65.33	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
319.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	33.50	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
320.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	59.44	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
321.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	30.17	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
322.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	39.04	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
323.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	51.78	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
324.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	10.12	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
325.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	104.30	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
326.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	33.76	9/2007 (-) [4/2008]	7 (-) [-]	0 / 0
327.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	29.31	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
328.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-)	0.00 (-)	6.66	4/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[208.00]			[4/2008]	[-]	
329.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [384.25]	0.00 (-)	104.60	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
330.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	6.56	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
331.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	8.61	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
332.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	33.14	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
333.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	39.63	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	69.22	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
335.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	36.66	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
336.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	90.62	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	100.50	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	10.13	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
339.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	13.58	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
340.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
341.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	7.26	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
342.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	28.48	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
343.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	159.30	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
344.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	71.90	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
345.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	47.74	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
346.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57	12/2003 (-)	340.00 (-)	0.00 (-)	19.43	6/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BIHAR)		[340.00]			[6/2008]	[-]	
347.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	28.39	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
348.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	24.25	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
349.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	18.46	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
350.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	10.90	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
351.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	4.31	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
352.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	17.08	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
353.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	53.14	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
354.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	17.39	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
355.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	4.06	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	64.84	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
357.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	13.02	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	2.80	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
359.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	72.20	8/2004 (-) [6/2008]	46 (-) [-]	0 / 0
360.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	36.62	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
361.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	36.64	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
362.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	26.51	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
363.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.41	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
364.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-)	0.00 (-)	1.87	6/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[142.00]			[6/2008]	[-]	
365.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.94	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
366.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.82	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
367.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	134.80	8/2005 (-) [7/2008]	35 (-) [11]	0 / 0
368.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	96.36	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
369.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	56.03	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
370.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	56.43	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
371.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	26.14	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
372.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	18.48	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
373.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	41.59	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
374.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	33.66	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
375.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
376.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	32.97	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
377.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
378.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
379.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	34.87	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
380.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
381.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	59.26	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
382.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255,	12/2003 (-)	203.43 (-)	0.00 (-)	29.70	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-26 (M.P.)		[203.43]			[10/2008]	[-]	
383.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	31.90	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	RAJMARG CHORAHALAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	40.25	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	51.65	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
389.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
390.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	8.88	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
391.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	35.11	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
392.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	59.59	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
393.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	36.18	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
394.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
395.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	16.45	10/2008 (-) [11/2008]	1 (-) [1]	0 / 0
396.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	50.58	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
397.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	70.21	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
398.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	9.26	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
399.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	4.63	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
400.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28,	12/2003 (-)	227.00 (-)	0.00 (-)	39.55	12/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(U.P.)		[227.00]			[12/2008]	[-]	
401.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	23.59	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
402.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	11.57	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
403.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	26.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
404.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	31.22	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
405.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
406.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	2.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
407.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	40.93	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
408.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	49.55	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
409.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	23.25	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
410.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	120.00	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
411.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	3.59	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
412.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	34.59	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
413.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [267.20]	0.00 (-)	13.92	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
414.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
415.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [313.70]	0.00 (-)	38.70	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
416.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	15.23	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
417.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	25.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
418.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	4.93	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(U.P.)		[359.00]			[3/2009]	[-]	
419.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	130.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [611.44]	0.00 (-)	134.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
421.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
422.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	190.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	31.74	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	30.58	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	47.72	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
426.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	7.36	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
427.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	0.30	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
428.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	125.90	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
429.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
430.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [546.15]	0.00 (-)	71.25	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
431.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
432.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	14.40	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
433.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	-	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
434.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
435.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	65.74	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
436.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1,	3/2005 (-)	263.00 (-)	0.00 (-)	30.36	2/2009 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(PANJAB)		[263.00]			[11/2009]	[-]	
437.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
438.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
439.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
440.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			49829.97 (-) [50316.58]	486.61 (-)	16441.15			0 / 0
SHIPPING & PORTS								
441.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
442.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	15.10	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
443.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	1.91	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
444.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	134.47	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
445.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.26	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
446.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	628.35			0 / 0
TELECOMMUNICATION								
447.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	72.78	10/2004 (-) [1/2007]	27 (-) [-]	0 / 0
448.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	-	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
449.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	58.69	12/2004 (-) [2/2007]	26 (-) [-]	0 / 0
450.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	195.35	1/2005 (-) [2/2007]	25 (-) [-]	0 / 0
451.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
452.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	20.00	12/2005 (-) [3/2007]	15 (-) [3]	0 / 0
453.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	77.39	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
454.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	85.11	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
455.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	10.39	12/2005 (-) [3/2007]	15 (-) [3]	0 / 0
456.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	61.93	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
457.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	248.49	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
458.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	230.47	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
459.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	151.10	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
460.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	77.24	6/2006 (-) [3/2007]	9 (-) [1]	0 / 0
461.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	177.12	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
462.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [3/2007]	9 (-) [3]	0 / 0
463.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	22.78	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
464.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	122.78	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
465.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	54.64	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
466.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [3/2007]	21 (-) [3]	0 / 0
467.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	105.92	1/2005 (-) [3/2007]	26 (-) [3]	0 / 0
468.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	32.58	11/2005 (-) [3/2007]	16 (-) [3]	0 / 0
469.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-)	-113.46 (-)	139.03	6/2005 (-)	21 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[260.00]			[3/2007]	[3]	
470.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	200.87	5/2006 (-) [4/2007]	11 (-) [6]	0 / 0
471.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	127.64	5/2006 (-) [7/2007]	14 (-) [6]	0 / 0
472.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
473.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
474.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
475.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
476.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	22.93	6/2005 (-) [-]	- (-) [-]	0 / 0
477.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	40.13	3/2005 (-) [-]	- (-) [-]	0 / 0
478.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			9936.03 (-) [9067.60]	-868.43 (-)	3009.34			0 / 0
URBAN DEVELOPMENT								
479.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	375.82	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	375.82			0 / 0
WATER RESOURCES								
480.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	32.76	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	32.76			0 / 0
All India :			298731.78 (-) [344045.71]	45313.93 (-)	121130.35			735 / 1950
NIC-MoS&PI(IPMD) [1/2007]								