

Sector-Wise number of on going projects in July, 2003

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	94
2.	RAILWAYS	91
3.	POWER	34
4.	PETROLEUM	25
5.	SHIPPING & PORTS	7
6.	COAL	6
7.	ATOMIC ENERGY	4
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	FERTILISERS	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		271

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
	<u>POWER</u>			
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
	<u>SHIPPING & PORTS</u>			
2.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
	<u>RAILWAYS</u>			
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
	<u>PETROLEUM</u>			
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOCL)	220.81	06/2003	38.73
<u>July, 2003</u>				
	<u>POWER</u>			
7.	LD&C SCHEME IN NER(P.GRID)	158.94	03/2000	133.80

Summary of projects on Flash Report for the month of July, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	267
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	8
Number of Projects in Current Month :	271

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	99	44	67	14	47	271	37
Latest Approved	95	44	71	14	47	271	35

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	237	146595.51	159716.00	46541.55	29.14	13120.49	8.95
Revised	34	42792.58	45231.98	28114.90	62.16	2439.40	5.70
Total	271	189388.09	204947.98	74656.45	36.43	15559.89	8.22

IV. Milestones (Cumulative due and Achieved)

Total	2147
Achieved upto month	738

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	LD&C SCHEME IN NER(P.GRID) {Completed}	08/1997	158.94	03/2000	249.27	12/2003	133.8

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002	1416.00	07/2005	1416.00	07/2005
<u>POWER</u>						
2	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	06/2003	1980.70	06/2006	1980.70	06/2006
<u>RAILWAYS</u>						
3	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	09/1995	100.00	-NA-	213.36	-NA-
4	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	03/1998	280.00	-NA-	577.61	-NA-
5	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	02/1999	180.73	12/2006	180.73	02/2006
6	KOTIPALLI-NARASAPUR	12/2001	330.00	-NA-	450.00	-NA-
7	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	05/2001	162.03	08/2003	162.03	12/2004
8	REINGUNTA-GUNTAKAL (RVNL)	06/2000	168.34	04/2003	168.34	03/2004

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
<u>COAL</u>							
1	POOTKI BALIHARI UG	199.87	182.60	03/1994	09/2003	03/2004	6
2	JHANJRA U.G. (ECL)	184.55	386.44	03/1994	03/2003	03/2004	12
<u>STEEL</u>							
3	PIG IRON PLANT (NMDC)	298.68	298.68	10/2004	07/2005	10/2005	3
<u>PETROLEUM</u>							
4	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	4165.00	01/2005	01/2005	04/2005	3
5	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	363.00	05/2002	08/2003	09/2003	1
6	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	119.01	60.00	07/2003	08/2003	09/2003	1
7	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
<u>POWER</u>							
8	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	166.51	143.02	04/2003	07/2003	09/2003	2
<u>ROAD TRANSPORT & HIGHWAYS</u>							
9	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	192.71	192.71	10/2003	07/2003	10/2003	3

10	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	177.12	04/2004	04/2004	08/2004	4
<i>Number of projects reporting additional delay = 10</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	4	23903.06	26877.00	26050.00
2	COAL	6	4801.31	5262.87	5231.28
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	25	32622.00	32622.00	34547.45
7	POWER	34	43731.55	54354.46	58275.96
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	91	24871.80	27747.44	38439.34
10	ROAD TRANSPORT & HIGHWAYS	94	23807.01	24644.75	24521.22
11	SHIPPING & PORTS	7	2554.31	2554.31	2557.47
12	TELECOMMUNICATION	1	279.97	279.97	279.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		271	165194.98	189388.09	204947.98

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3454.00	1/2007 (-) [1/2007]	0 (-) [-]	43 / 103
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	670.00	10/2009 (-) [9/2007]	-25 (-) [-]	11 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	269.00	2/2008 (-) [2/2008]	0 (-) [-]	10 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	1882.00	12/2008 (-) [12/2008]	0 (-) [-]	13 / 119
Total :			23903.06 (-) [26050.00]	2146.94 (-)	6275.00			77 / 372
<u>COAL</u>								
5.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	1185.98	3/2001 (5/2002) [12/2003]	33 (19) [-]	12 / 16
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.13	3/1994 (3/2000) [3/2004]	120 (48) [6]	2 / 2
7.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1266.65	3/2004 (-) [3/2004]	0 (-) [-]	7 / 14
8.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	364.09	3/1994 (3/1998) [3/2004]	120 (72) [12]	1 / 1
9.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1150.80	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
10.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	51.18	3/2004 (-) [3/2004]	0 (-) [-]	5 / 6
Total :			4801.31 (-) [5231.28]	429.97 (-)	4189.83			30 / 43
<u>FERTILISERS</u>								
11.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	367.02	5/2001 (2/2002) [2/2004]	33 (24) [-]	2 / 48
Total :			350.00 (-) [509.40]	159.40 (-)	367.02			2 / 48
<u>MINES</u>								
12.	INSTALLATION OF 8th	2/2001	480.00	0.00	238.20	2/2004	-2	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	UNIT OF CAPTIVE POWER PLANT. (NALCO)	(-)	(-) [480.00]	(-)		(-) [12/2003]	(-) [-]	
13.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1831.25			23 / 46

STEEL

14.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	30.59	8/2004 (-) [8/2004]	0 (-) [-]	2 / 3
15.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	-	12/2005 (-) [3/2005]	-9 (-) [-]	0 / 19
16.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	20.68	10/2004 (-) [10/2005]	12 (-) [3]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	51.27			24 / 118

PETROLEUM

17.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1956.23	7/2003 (-) [7/2003]	0 (-) [-]	64 / 81
18.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [134.00]	-195.05 (-)	123.24	3/2003 (-) [7/2003]	4 (-) [-]	4 / 4
19.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	48.86	7/2003 (-) [7/2003]	0 (-) [-]	9 / 9
20.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [490.66]	0.01 (-)	326.08	8/2003 (-) [8/2003]	0 (-) [-]	36 / 41
21.	AUG. OF KOYALI-VIRANGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [60.00]	-59.01 (-)	52.48	7/2003 (-) [9/2003]	2 (-) [1]	5 / 6
22.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [363.00]	20.00 (-)	336.64	5/2002 (-) [9/2003]	16 (-) [1]	27 / 33
23.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	218.75	3/2004 (-) [3/2004]	0 (-) [-]	5 / 12
24.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	72.84	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
25.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	321.34	3/2004 (-) [8/2004]	5 (-) [-]	12 / 41
26.	HBJ PIPELINE UPGRADATION PJCT-PHI (GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	656.68	9/2004 (-) [9/2004]	0 (-) [-]	3 / 24
27.	REFINERY	12/2000	1592.65	238.35	764.92	9/2003	13	40 / 72

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MODERNISATION(BPCL)	(-)	(-) [1831.00]	(-)		(-) [10/2004]	(-) [-]	
28.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [369.90]	17.21 (-)	18.10	11/2004 (-) [11/2004]	0 (-) [-]	0 / 1
29.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.53]	25.93 (-)	51.60	8/2004 (-) [12/2004]	4 (-) [-]	0 / 8
30.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1543.00]	60.00 (-)	307.36	8/2004 (-) [12/2004]	4 (-) [-]	33 / 68
31.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
32.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
33.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.88	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
34.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	406.54	1/2005 (-) [4/2005]	3 (-) [3]	0 / 0
35.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	0.93	3/2006 (-) [5/2005]	-10 (-) [-]	1 / 6
36.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	-	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
37.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	664.86	8/2005 (-) [8/2005]	0 (-) [-]	6 / 6
38.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	899.20	12/2005 (-) [12/2005]	0 (-) [-]	8 / 20
39.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
40.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.39	3/2007 (-) [3/2007]	0 (-) [36]	1 / 3
41.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	138.05	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			32622.00 (-) [34547.45]	1925.45 (-)	7365.97			265 / 452
POWER								
42.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5328.37	3/1999 (-) [8/2003]	53 (-) [-]	11 / 16
43.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [143.02]	-23.49 (-)	120.41	4/2003 (-) [9/2003]	5 (-) [2]	11 / 19

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3829.73	11/1990 (3/2001) [12/2003]	157 (33) [-]	5 / 7
45.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	62.93	2/2004 (-) [1/2004]	-1 (-) [-]	9 / 30
46.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	118.08	10/2003 (-) [2/2004]	4 (-) [-]	9 / 19
47.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	607.74	3/1999 (12/2002) [3/2004]	60 (15) [-]	2 / 11
48.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	50.31	6/2004 (-) [4/2004]	-2 (-) [-]	6 / 18
49.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1749.74	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
50.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7696.61	4/1996 (3/2002) [7/2004]	99 (28) [-]	44 / 52
51.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	20.04	10/2004 (-) [12/2004]	2 (-) [-]	0 / 18
52.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	136.16	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
53.	400/220/KV SYSTEM STRENGHTANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
54.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	45.82	1/2005 (-) [1/2005]	0 (-) [-]	4 / 21
55.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	66.84	1/2005 (-) [3/2005]	2 (-) [-]	1 / 25
56.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1019.59	10/1998 (3/2005) [3/2005]	77 (0) [-]	13 / 25
57.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	47.41	2/2003 (-) [6/2005]	28 (-) [-]	4 / 18
58.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	125.37	8/2005 (-) [8/2005]	0 (-) [-]	9 / 24
59.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	661.80	8/2005 (-) [8/2005]	0 (-) [-]	29 / 39
60.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	13.13	9/2005 (-) [9/2005]	0 (-) [-]	0 / 22
61.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	0.15	12/2005 (-) [12/2005]	0 (-) [-]	2 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	50.38	12/2005 (-) [12/2005]	0 (-) [-]	1 / 18
63.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3546.13	2/2006 (-) [2/2006]	0 (-) [-]	72 / 94
64.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
65.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	-	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
66.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	876.23	5/2006 (-) [5/2006]	0 (-) [-]	31 / 64
67.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
68.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	228.58	7/2006 (-) [7/2006]	0 (-) [-]	2 / 18
69.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	-	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
70.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	110.03	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
71.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	763.50	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
72.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	240.51	8/2007 (-) [8/2007]	0 (-) [-]	0 / 55
73.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	464.11	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
74.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	24.81	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
75.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	416.04	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
Total :			43731.55 (-) [58275.96]	14544.41 (-)	28588.14			290 / 735
HEALTH & FW								
76.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	88.65	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 9
77.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	109.46	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-)	550.92 (-)	198.11			4 / 9

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[691.84]					
RAILWAYS								
78.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [3/2003]	12 (-) [-]	0 / 0
79.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [332.34]	107.34 (10.51)	172.79	3/2001 (-) [7/2003]	28 (-) [-]	0 / 0
80.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	482.53	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
81.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
82.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	42.29	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
83.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	94.14	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
84.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	84.06	- (-) [3/2004]	- (-) [-]	0 / 0
85.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	428.94	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
86.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	99.74	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
87.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	491.29	- (-) [3/2004]	- (-) [-]	0 / 0
88.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	74.84	- (-) [3/2004]	- (-) [-]	0 / 0
89.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [522.64]	85.24 (-)	394.43	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
90.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2004]	48 (-) [-]	0 / 0
91.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	88.26	- (-) [3/2004]	- (-) [-]	0 / 0
92.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	18.95	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0
93.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	466.14	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
94.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	61.23	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [11/2004]	116 (-) [-]	0 / 0
96.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	215.33	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
97.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
98.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	64.38	8/2003 (-) [12/2004]	16 (-) [-]	0 / 0
99.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	138.28	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
100.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
101.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
102.	KADUR-CHIKMAGLUR-SAKLLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	22.63	- (-) [3/2005]	- (-) [-]	0 / 0
103.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.01]	179.59 (1.73)	162.00	- (-) [3/2005]	- (-) [-]	0 / 0
104.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	385.37	3/1992 (-) [3/2005]	156 (-) [-]	0 / 0
105.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
106.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	5.99	- (-) [3/2005]	- (-) [-]	0 / 0
107.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	82.33	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
108.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	186.56	- (-) [3/2005]	- (-) [-]	0 / 0
109.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [178.00]	60.03 (-)	33.96	- (-) [3/2005]	- (-) [-]	0 / 0
110.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	4.47	- (-) [4/2005]	- (-) [-]	0 / 0
111.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
112.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	21.41	12/2006 (-) [2/2006]	-10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
114.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	8.01	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
115.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [610.44]	145.45 (-)	172.83	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
116.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	269.29	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
117.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.27]	70.27 (-)	38.88	- (-) [3/2007]	- (-) [-]	0 / 0
118.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [409.00]	0.00 (-)	60.53	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
119.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
120.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	801.59	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
121.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.10	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
122.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	80.78	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
123.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	62.65	- (12/1996) [-]	- (-) [-]	0 / 0
124.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [372.00]	123.56 (272.00)	100.41	- (-) [-]	- (-) [-]	0 / 0
125.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [-]	- (-) [-]	0 / 0
126.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [359.80]	247.27 (39.14)	133.34	3/1996 (-) [-]	- (-) [-]	0 / 0
127.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	57.53	- (-) [-]	- (-) [-]	0 / 0
128.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	217.39	3/2004 (6/2000) [-]	- (-) [-]	0 / 0
129.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	38.50	- (-) [-]	- (-) [-]	0 / 0
130.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.33]	-6.36 (-)	105.46	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
131.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
132.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
133.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	16.65	- (-) [-]	- (-) [-]	0 / 0
134.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.36]	113.36 (-)	85.62	- (-) [-]	- (-) [-]	0 / 0
135.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	84.69	- (-) [-]	- (-) [-]	0 / 0
136.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.12	- (-) [-]	- (-) [-]	0 / 0
137.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
138.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
139.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	129.64	- (-) [-]	- (-) [-]	0 / 0
140.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
141.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	280.12	3/2000 (-) [-]	- (-) [-]	0 / 0
142.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	10.03	2/2009 (-) [-]	- (-) [-]	0 / 0
143.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [174.00]	102.30 (56.42)	138.82	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
144.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	7.25	7/2006 (-) [-]	- (-) [-]	0 / 0
145.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [-]	- (-) [-]	0 / 0
146.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	191.41	3/2009 (-) [-]	- (-) [-]	0 / 0
147.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
148.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-)	800.00 (-)	0.02	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1600.00]			[-]	[-]	
149.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
150.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	49.36	- (-) [-]	- (-) [-]	0 / 0
151.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
152.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	25.57	- (-) [-]	- (-) [-]	0 / 0
153.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	49.50	- (-) [-]	- (-) [-]	0 / 0
154.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.04	- (-) [-]	- (-) [-]	0 / 0
155.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	14.50	- (-) [-]	- (-) [-]	0 / 0
156.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [179.68]	0.92 (2.34)	88.09	- (-) [-]	- (-) [-]	0 / 0
157.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.49	- (-) [-]	- (-) [-]	0 / 0
158.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	0.10	- (-) [-]	- (-) [-]	0 / 0
159.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	7.61	- (-) [-]	- (-) [-]	0 / 0
160.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	5.40	- (-) [-]	- (-) [-]	0 / 0
161.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	2.23	- (-) [-]	- (-) [-]	0 / 0
162.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	8.38	- (-) [-]	- (-) [-]	0 / 0
163.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
164.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
165.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	16.36	- (-) [-]	- (-) [-]	0 / 0
166.	NIMACH-RATLAM(GC),WR	4/1993	65.00	102.51	40.86	3/1996	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [167.51]	(-)		(-) [-]	(-) [-]	
167.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [383.03]	258.60 (-)	77.99	- (0/200) [-]	- (-) [-]	0 / 0
168.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [227.00]	47.00 (-)	164.44	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
Total :			24871.80 (-) [38439.34]	13567.54 (-)	10305.12			0 / 0

ROAD TRANSPORT & HIGHWAYS

169.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	4/2000 (-)	109.38 (-) [109.38]	0.00 (-)	150.20	8/2002 (-) [8/2003]	12 (-) [-]	0 / 0
170.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	4/2000 (-)	192.71 (-) [192.71]	0.00 (-)	223.10	10/2003 (-) [10/2003]	0 (-) [3]	0 / 0
171.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	266.30	2/2004 (-) [10/2003]	-4 (-) [-]	0 / 0
172.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	127.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
173.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	565.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
174.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	73.57	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
175.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
176.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	98.85	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
177.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	80.83	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
178.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	142.20	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
179.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	88.92	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
180.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	92.90	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
181.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	104.40	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
182.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	74.02	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	79)							
183.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	101.10	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
184.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	73.91	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
185.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	176.90	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
186.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	92.11	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
187.	AHMEDABAD-VADODARA EXPRESSWAY (GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	598.67	12/1991 (12/1998) [12/2003]	144 (60) [-]	0 / 0
188.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	62.34	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
189.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	157.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
190.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	119.70	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
191.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	82.49	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
192.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	76.31	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
193.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	129.50	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
194.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	117.50	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
195.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	67.83	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
196.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	201.60	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
197.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	93.00	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
198.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	142.90	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
199.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	74.65	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
200.	SIRA-TUMKUR (GQ)	4/2000	184.00	0.00	66.35	8/2004	-4	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.116.4-KM.75 (NH-4)	(-)	(-) [184.00]	(-)		(-) [4/2004]	(-) [-]	
201.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	126.90	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
202.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	127.40	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
203.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	64.34	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
204.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	52.14	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
205.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	209.90	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
206.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	72.01	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
207.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	221.30	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
208.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	185.50	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
209.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	104.50	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
210.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	58.16	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
211.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	301.20	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
212.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	85.49	6/2004 (-) [6/2004]	0 (-) [-]	0 / 0
213.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	233.20	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
214.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	85.38	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
215.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	3.13	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
216.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	265.20	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
217.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	50.24	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	81.74	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
219.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	201.80	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
220.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	63.72	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
221.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	70.26	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
222.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	57.07	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
223.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	112.10	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
224.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	73.13	4/2004 (-) [8/2004]	4 (-) [4]	0 / 0
225.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	37.32	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
226.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	37.28	1/2004 (-) [8/2004]	7 (-) [-]	0 / 0
227.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	114.50	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
228.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	76.10	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
229.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	126.90	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
230.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	70.87	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
231.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	27.20	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
232.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	35.36	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
233.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	179.50	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
234.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	66.19	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
235.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	31.57	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
236.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	16.52	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
237.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	139.60	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
238.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	96.59	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
239.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	138.80	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
240.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	45.28	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
241.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	103.60	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
242.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	86.30	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
243.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	95.25	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
244.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	15.17	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
245.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	98.14	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
246.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	71.70	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
247.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	71.94	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
248.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	42.80	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
249.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	79.81	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
250.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	78.07	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
251.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	114.00	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
252.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	49.07	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
253.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	73.64	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
254.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	102.20	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
255.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	61.67	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
256.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	115.10	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
257.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	86.77	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
258.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	146.70	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
259.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	125.70	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
260.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	31.44	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
261.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
262.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [600.00]	-41.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23807.01 (-) [24521.22]	714.21 (-)	10539.55			0 / 0

SHIPPING & PORTS

263.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	601.59	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
264.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
265.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	133.71	2/2003 (-) [3/2004]	13 (-) [-]	2 / 4
266.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	189.96	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
267.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.51	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
268.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	-	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
269.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			2554.31 (-) [2557.47]	3.16 (-)	991.38			2 / 4
<u>TELECOMMUNICATION</u>								
270.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	17.82	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
Total :			279.97 (-) [279.97]	0.00 (-)	17.82			0 / 0
<u>URBAN DEVELOPMENT</u>								
271.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	3935.99	3/2005 (-) [9/2005]	6 (-) [-]	21 / 320
Total :			4860.00 (-) [10571.00]	5711.00 (-)	3935.99			21 / 320
<u>All India :</u>			165194.98 (-) [204947.98]	39753.00 (-)	74656.45			738 / 2147
NIC-MoS&PI(IPMD) [7/2003]								