

Sector-Wise number of on going projects in July, 2006

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	166
2.	RAILWAYS	142
3.	POWER	54
4.	PETROLEUM	28
5.	TELECOMMUNICATION	28
6.	COAL	16
7.	STEEL	10
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	6
10.	HEALTH & FW	2
11.	URBAN DEVELOPMENT	2
12.	CIVIL AVIATION	1
13.	FERTILISERS	1
14.	MINES	1
15.	WATER RESOURCES	1
Total		464

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
<u>PETROLEUM</u>				
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
<u>POWER</u>				
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
<u>ROAD TRANSPORT & HIGHWAYS</u>				
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98
<u>July, 2006</u>				
<u>PETROLEUM</u>				
10.	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	12/2005	3130.00

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38

Summary of projects on Flash Report for the month of July, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	458
Number of Projects Completed/Dropped/Frozen in Previous Month :	7
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	14
Number of Projects in Current Month :	464

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	147	13	189	21	94	464	32
Latest Approved	147	13	189	21	94	464	32

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	424	275305.63	304155.57	88853.75	29.21	28849.94	10.48
Revised	40	42463.03	45591.43	34723.29	76.16	3128.40	7.37
Total	464	317768.66	349747.00	123577.04	35.33	31978.34	10.06

IV. Milestones (Cumulative due and Achieved)

Total	2525
Achieved upto month	1146

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final
			Cost	DOC	Cost	DOC	Expenditure
PETROLEUM							
1	MUMBAI HIGH NORTH DEV(ONGCL) {Completed}	12/2000	2929.40	12/2005	3239.43	12/2006	3130

VI. List of projects added

		Cost in Rs. Crore				
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	DABHOL-PANVEL PIPELINE PROJECT	01/2006	1143.54	07/2007	1326.50	07/2007
<u>RAILWAYS</u>						
2	PALWAL-BHUTESWAR 3rd LINE	04/2005	240.00	03/2009	330.00	03/2009
3	BHATNI-JIRADEI	04/2006	100.27	-NA-	100.27	-NA-
4	MUNDERWA-BABHNAN	04/2006	102.10	-NA-	102.10	-NA-
5	ALIGARH-GAZIABAD 3rd LINE	04/2003	230.73	03/2009	416.00	03/2009
6	DELHI-REWARI (GC) (NWR)(RVNL)	04/1995	42.27	03/2007	159.23	03/2007
7	AJMER-PHULERA-RINGUS-REWARI	04/2005	352.00	03/2008	352.00	03/2008
8	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	04/2006	415.59	-NA-	415.59	-NA-
9	MANOHARABAD-KOTAPALLI	04/2006	378.56	-NA-	378.56	-NA-
10	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	04/1992	130.00	03/2007	210.01	03/2007
<u>ROAD TRANSPORT & HIGHWAYS</u>						
11	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	04/2000	263.27	02/2004	263.27	11/2006
12	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	03/2005	280.00	06/2009	280.00	06/2009
13	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003	263.00	08/2008	263.00	08/2008
14	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	03/2005	168.00	12/2008	168.00	12/2008

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
STEEL							
1	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.21	12/2006	02/2007	05/2007	3
PETROLEUM							
2	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	1431.91	1431.91	09/2009	09/2009	10/2009	1
3	JAGOTI-PAITHAMPUR PIPLINE (GAIL)	194.82	194.82	10/2006	10/2006	12/2006	2
4	KOYALI-RATLAM PRODUCT PIPLINE	224.69	224.69	12/2006	03/2007	12/2007	9
5	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4562.00	08/2005	07/2006	08/2006	1

6	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	4354.00	01/2005	07/2006	08/2006	1
<u>POWER</u>							
7	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	247.91	247.91	05/2006	09/2006	12/2006	3
8	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	465.01	07/2006	07/2006	08/2006	1
9	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	143.29	08/2006	07/2006	08/2006	1
<u>RAILWAYS</u>							
10	RAJGIR-TILAIYA	180.82	180.82	03/2006	03/2007	12/2007	9
11	FREIGHT OPERATIONS INFORMATION SYSTEM	520.00	422.79	03/1995	06/2006	12/2006	6
<u>ROAD TRANSPORT & HIGHWAYS</u>							
12	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	225.00	225.00	04/2004	12/2006	12/2007	12
13	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	245.00	245.00	03/2008	03/2008	06/2008	3
<u>TELECOMMUNICATION</u>							
14	JHARKHAND CMTS, PHASE-IV	134.85	134.85	11/2005	06/2006	12/2006	6
15	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	115.46	115.46	06/2005	06/2006	12/2006	6
16	CMTS(Ph-IV) (BSNL)(U.P EAST)	379.86	379.86	06/2005	06/2006	12/2006	6
17	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	428.00	428.00	06/2005	06/2006	12/2006	6
18	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	250.00	250.00	12/2005	07/2006	08/2006	1
19	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	508.63	508.63	06/2005	06/2006	12/2006	6
20	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	448.91	448.91	06/2005	06/2006	12/2006	6
21	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	359.07	359.07	06/2005	06/2006	12/2006	6
22	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	174.00	174.00	03/2006	09/2006	03/2007	6
23	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	1174.75	1174.75	03/2006	09/2006	03/2007	6
24	GSM NETWORK EXPANSION, PH-IV (ORISSA)	164.06	164.06	12/2005	06/2006	12/2006	6
25	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	109.57	109.57	03/2005	06/2006	12/2006	6
26	KARNATAKA CMTS, PHASE-IV	373.46	260.00	06/2005	06/2006	12/2006	6
27	GSM NETWORK EXPANSION, PH-IV (KERALA)	453.85	453.85	06/2005	06/2006	12/2006	6
28	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	647.69	350.00	06/2005	06/2006	12/2006	6
29	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	101.86	06/2005	06/2006	12/2006	6
30	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV	185.00	200.00	06/2005	06/2006	12/2006	6

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	16	14259.78	14259.78	14242.51
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	10	10708.14	10708.14	10777.91
7	PETROLEUM	28	44061.62	45737.62	52655.34
8	POWER	54	85600.67	88976.99	94963.71
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	142	39324.87	42786.36	62697.16
11	ROAD TRANSPORT & HIGHWAYS	166	46800.31	46800.31	46889.75
12	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
13	TELECOMMUNICATION	28	8518.49	8518.49	7840.15
14	URBAN DEVELOPMENT	2	12978.00	18689.00	18689.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		464	300018.99	317768.66	349747.00

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	229.57	6/2006 (-) [9/2006]	3 (-) [-]	21 / 36
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5656.00	1/2007 (-) [9/2006]	-4 (-) [-]	102 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1711.00	10/2009 (-) [9/2007]	-25 (-) [-]	51 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1366.00	2/2008 (-) [2/2008]	0 (-) [-]	43 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	7665.00	12/2008 (-) [12/2008]	0 (-) [-]	38 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	369.10	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	16996.67			260 / 484
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	123.12	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	123.12			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	175.35	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	30.99	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	197.60	6/2009 (-) [6/2009]	0 (-) [-]	2 / 24
12.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	167.60	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	105.65	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
14.	BARSINGSAR LIGNITE MINE	12/2004	254.07	0.00	38.63	6/2009	0	2 / 21

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [254.07]	(-)		(-) [6/2009]	(-) [-]	
15.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	23.04	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
16.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	32.58	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
17.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	412.77	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
18.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	552.22	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
19.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
20.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	46.97	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 0
22.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.20	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
Total :			14259.78 (-) [14242.51]	-17.27 (-)	1794.60			15 / 112

FERTILISERS

24.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	192.72	6/2006 (-) [6/2006]	0 (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	192.72			28 / 56

MINES

25.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	17 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			17 / 111

STEEL

26.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	75.63	1/2006 (-) [11/2006]	10 (-) [-]	2 / 5
27.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-)	0.00 (-)	65.77	12/2005 (-)	12 (-)	14 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[112.39]			[12/2006]	[-]	
28.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	147.15	5/2006 (-) [12/2006]	7 (-) [-]	4 / 6
29.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	67.23	1/2007 (-) [1/2007]	0 (-) [-]	4 / 8
30.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	200.04	12/2006 (-) [5/2007]	5 (-) [3]	0 / 21
31.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	63.61	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
32.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
33.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	22.69	1/2007 (-) [12/2007]	11 (-) [-]	1 / 7
34.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
35.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	6.82	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10708.14 (-) [10777.91]	69.77 (-)	648.94			25 / 67

PETROLEUM

36.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [300.00]	-5.60 (-)	298.07	8/2004 (-) [7/2006]	23 (-) [-]	8 / 9
37.	KELARAS-MALANPUR PIPELINE (GAIL)	2/2005 (-)	104.73 (-) [104.73]	0.00 (-)	42.97	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
38.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4354.00]	989.00 (189.00)	3512.00	1/2005 (-) [8/2006]	19 (-) [1]	150 / 151
39.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [491.00]	101.00 (-)	434.00	7/2005 (-) [8/2006]	13 (-) [-]	54 / 58
40.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4562.00]	334.00 (-542.00)	3311.00	8/2005 (-) [8/2006]	12 (-) [1]	122 / 129
41.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	207.87	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
42.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	927.48	3/2006 (-) [12/2006]	9 (-) [-]	0 / 0
43.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [194.82]	0.00 (-)	17.41	10/2006 (-) [12/2006]	2 (-) [2]	0 / 0
44.	VIJAYPUR-KOTA PIPELINE	6/2004	299.84	0.00	43.27	12/2006	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT (GAIL)	(-)	(-) [299.84]	(-)		(-) [12/2006]	(-) [-]	
45.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	735.00	4/2005 (-) [1/2007]	21 (-) [-]	56 / 72
46.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	625.15	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
47.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	160.97	7/2005 (-) [3/2007]	20 (-) [-]	4 / 10
48.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	770.00	5/2006 (-) [3/2007]	10 (-) [-]	5 / 45
49.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	198.32	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
50.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	284.19	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
51.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	629.99	8/2007 (-) [5/2007]	-3 (-) [-]	2 / 10
52.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	147.06	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
53.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.50]	182.96 (-)	0.25	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
54.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [224.69]	0.00 (-)	31.38	12/2006 (-) [12/2007]	12 (-) [9]	0 / 0
55.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	216.91	1/2008 (-) [2/2008]	1 (-) [-]	0 / 0
56.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	0.04	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
57.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	46.14	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
58.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	20.72	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
59.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	5268.15	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
60.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	28.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
61.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [12138.00]	0.00 (-)	391.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
62.	DIESEL HYDROGEN	5/2006	1431.91	0.00	27.05	9/2009	1	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TREATMENT PROJECT BONGAIGAON	(-)	(-) [1431.91]	(-)		(-) [10/2009]	(-) [1]	
63.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	103.13	3/2006 (-) [-]	- (-) [-]	6 / 6
Total :			44061.62 (-) [52655.34]	8593.72 (-)	18477.52			427 / 510

POWER

64.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	536.56	6/2006 (-) [6/2006]	0 (-) [-]	25 / 37
65.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
66.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	447.43	7/2006 (-) [8/2006]	1 (-) [1]	11 / 18
67.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	372.90	8/2006 (-) [8/2006]	0 (-) [1]	14 / 22
68.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	661.23	9/2006 (-) [9/2006]	0 (-) [-]	23 / 26
69.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7854.38	3/1999 (-) [10/2006]	91 (-) [-]	15 / 16
70.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4827.65]	4644.20 (1267.88)	4798.68	11/1990 (3/2001) [11/2006]	192 (68) [-]	7 / 9
71.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	201.55	12/2006 (-) [12/2006]	0 (-) [-]	9 / 23
72.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	372.90	5/2006 (-) [12/2006]	7 (-) [3]	13 / 22
73.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	148.29	2/2007 (-) [2/2007]	0 (-) [-]	1 / 11
74.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1912.05	2/2007 (-) [2/2007]	0 (-) [-]	21 / 41
75.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1672.98]	218.19 (-)	1004.44	2/2007 (-) [2/2007]	0 (-) [-]	6 / 23
76.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	177.88	7/2006 (-) [3/2007]	8 (-) [-]	1 / 13
77.	SYSTEM STRENGTHENING - III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	98.85	4/2007 (-) [4/2007]	0 (-) [-]	2 / 7
78.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	2452.28	5/2007 (-) [5/2007]	0 (-) [-]	39 / 57

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
79.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
80.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	469.91	7/2007 (-) [7/2007]	0 (-) [-]	0 / 11
81.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	1410.06	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 19
82.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	363.76	8/2007 (-) [8/2007]	0 (-) [-]	1 / 13
83.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2644.50	8/2007 (-) [8/2007]	0 (-) [-]	34 / 40
84.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	334.82	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
85.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	71.92	10/2007 (-) [10/2007]	0 (-) [-]	0 / 18
86.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	60.19	12/2007 (-) [12/2007]	0 (-) [-]	1 / 18
87.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	59.35	12/2007 (-) [12/2007]	0 (-) [-]	1 / 20
88.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	27.72	11/2007 (-) [12/2007]	1 (-) [-]	2 / 19
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1608.88	12/2007 (-) [12/2007]	0 (-) [-]	26 / 40
90.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	2 / 20
91.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	79.29	3/2008 (-) [3/2008]	0 (-) [-]	1 / 14
92.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	68.02	3/2008 (-) [3/2008]	0 (-) [-]	1 / 14
93.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	264.74	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
94.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
95.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	96.36	3/2008 (-) [3/2008]	0 (-) [-]	2 / 18
96.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	384.54	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
97.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	64.89	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
98.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
99.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.64	6/2008 (-) [6/2008]	0 (-) [-]	0 / 20
100.	SYSTEM STRENGTENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
101.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	-	9/2008 (-) [9/2008]	0 (-) [-]	0 / 22
102.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	93.57	11/2008 (-) [11/2008]	0 (-) [-]	2 / 38
103.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1500.02	9/2009 (-) [12/2008]	-9 (-) [-]	1 / 20
104.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	2.78	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
105.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
106.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
107.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1282.84	4/2009 (-) [4/2009]	0 (-) [-]	12 / 41
108.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
109.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	60.07	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
110.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	17.66	9/2009 (-) [9/2009]	0 (-) [-]	0 / 30
111.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	58.59	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
112.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	2215.05	12/2009 (-) [12/2009]	0 (-) [-]	26 / 56
113.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	127.00	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
114.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1217.34	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
115.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	92.61	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
116.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	798.59	11/2010 (-) [11/2010]	0 (-) [-]	10 / 51
117.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	392.01	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
Total :			85600.67 (-) [94963.71]	9363.04 (-)	37184.21			329 / 1111

HEALTH & FW

118.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	239.83	3/1999 (3/2005) [7/2006]	88 (16) [-]	7 / 16
119.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	234.26	9/1998 (3/2005) [8/2006]	95 (17) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	474.09			7 / 16

RAILWAYS

120.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	151.65	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
121.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [284.64]	166.67 (-)	250.58	- (-) [9/2006]	- (-) [-]	0 / 0
122.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	649.15	3/2002 (-) [12/2006]	57 (-) [-]	0 / 0
123.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	367.04	3/1995 (-) [12/2006]	141 (-) [6]	0 / 0
124.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	144.99	- (-) [2/2007]	- (-) [-]	0 / 0
125.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	101.65	- (-) [3/2007]	- (-) [-]	0 / 0
126.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	109.89	- (-) [3/2007]	- (-) [-]	0 / 0
127.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	108.52	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
128.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	527.66	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
129.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	74.42	- (-) [3/2007]	- (-) [-]	0 / 0
130.	HOWRAH-AMTA-	4/1974	31.42	122.88	82.42	3/2007	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHAMPADANGA	(7/2001)	(154.30) [154.30]	(0.00)		(-) [3/2007]	(-) [-]	
131.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	142.27	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
132.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	99.23	- (-) [3/2007]	- (-) [-]	0 / 0
133.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [227.00]	121.78 (-)	197.00	12/1999 (-) [3/2007]	87 (-) [-]	0 / 0
134.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [492.85]	167.38 (-)	316.33	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
135.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [246.46]	94.25 (88.70)	227.25	3/1998 (-) [3/2007]	108 (-) [-]	0 / 0
136.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
137.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	364.05	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
138.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	215.06	- (-) [3/2007]	- (-) [-]	0 / 0
139.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	151.50	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
140.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [159.23]	116.96 (-)	84.20	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
141.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	41.10	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
142.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	85.12	- (-) [3/2007]	- (-) [-]	0 / 0
143.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [550.00]	232.00 (205.37)	415.00	- (-) [3/2007]	- (-) [-]	0 / 0
144.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.01]	80.01 (-)	173.41	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
145.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	463.17	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
146.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [432.46]	273.69 (157.90)	393.17	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
147.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	311.53	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
149.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [137.00]	0.38 (-)	19.00	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
150.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	142.23	3/2006 (-) [12/2007]	21 (-) [9]	0 / 0
151.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
152.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [259.86]	111.25 (-)	2.47	3/2008 (-) [2/2008]	-1 (-) [-]	0 / 0
153.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	789.72	3/2003 (-) [3/2008]	60 (-) [-]	0 / 0
154.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	323.15	- (-) [3/2008]	- (-) [-]	0 / 0
155.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	113.00	- (-) [3/2008]	- (-) [-]	0 / 0
156.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	105.41	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
157.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [352.00]	0.00 (-)	132.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
158.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	86.04	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
159.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
160.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3249.41	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
161.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	230.90	- (-) [9/2008]	- (-) [-]	0 / 0
162.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
163.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
164.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
165.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	186.35	- (-) [12/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	557.32	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
167.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [324.00]	130.22 (-)	206.84	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
168.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	141.74	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
169.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	526.44	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
170.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [374.28]	69.78 (-)	38.56	- (-) [3/2009]	- (-) [-]	0 / 0
171.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	0.68	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
172.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
173.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [416.00]	185.27 (-)	30.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
174.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
175.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
176.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	248.59	10/2007 (-) [6/2009]	20 (-) [-]	0 / 0
177.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	2.82	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
178.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
179.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	8.12	- (-) [-]	- (-) [-]	0 / 0
180.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
181.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
182.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	99.09	- (-) [-]	- (-) [-]	0 / 0
183.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	6.22	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
184.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	514.68	- (-) [-]	- (-) [-]	0 / 0
185.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	27.96	- (-) [-]	- (-) [-]	0 / 0
186.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	447.61	3/2004 (-) [-]	- (-) [-]	0 / 0
187.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
188.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	240.60	3/1996 (-) [-]	- (-) [-]	0 / 0
189.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	0.43	2/2010 (-) [-]	- (-) [-]	0 / 0
190.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.39	- (-) [-]	- (-) [-]	0 / 0
191.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
192.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.22	- (-) [-]	- (-) [-]	0 / 0
193.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	282.30	- (3/2000) [-]	- (-) [-]	0 / 0
194.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
195.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	2.06	- (-) [-]	- (-) [-]	0 / 0
196.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	43.90	- (-) [-]	- (-) [-]	0 / 0
197.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	201.36	- (-) [-]	- (-) [-]	0 / 0
198.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
199.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	88.90	- (-) [-]	- (-) [-]	0 / 0
200.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	68.84	- (-) [-]	- (-) [-]	0 / 0
201.	MUNEERABAD-MAHABOONAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	33.69	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
202.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	297.74	- (-) [-]	- (-) [-]	0 / 0
203.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	0.12	- (-) [-]	- (-) [-]	0 / 0
204.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
205.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
206.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	168.25	- (-) [-]	- (-) [-]	0 / 0
207.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	217.31	- (-) [-]	- (-) [-]	0 / 0
208.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
209.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	87.68	- (-) [-]	- (-) [-]	0 / 0
210.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
211.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [183.00]	14.66 (-)	48.10	4/2003 (-) [-]	- (-) [-]	0 / 0
212.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	119.94	12/2008 (-) [-]	- (-) [-]	0 / 0
213.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	27.57	- (-) [-]	- (-) [-]	0 / 0
214.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	18.49	- (-) [-]	- (-) [-]	0 / 0
215.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	123.58	3/2005 (-) [-]	- (-) [-]	0 / 0
216.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	36.70	12/2008 (-) [-]	- (-) [-]	0 / 0
217.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	13.42	- (-) [-]	- (-) [-]	0 / 0
218.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	42.57	- (-) [-]	- (-) [-]	0 / 0
219.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	28.25	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
220.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
221.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1004.45]	707.30 (-)	58.48	- (12/1996) [-]	- (-) [-]	0 / 0
222.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.21	- (-) [-]	- (-) [-]	0 / 0
223.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	34.94	2/2009 (-) [-]	- (-) [-]	0 / 0
224.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	109.23	5/2008 (-) [-]	- (-) [-]	0 / 0
225.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [390.47]	292.05 (108.02)	351.27	- (-) [-]	- (-) [-]	0 / 0
226.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	22.51	- (-) [-]	- (-) [-]	0 / 0
227.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	7.87	- (-) [-]	- (-) [-]	0 / 0
228.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	304.48	7/2005 (-) [-]	- (-) [-]	0 / 0
229.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	15.11	- (-) [-]	- (-) [-]	0 / 0
230.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [198.68]	0.00 (-)	143.36	- (-) [-]	- (-) [-]	0 / 0
231.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
232.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	63.99	12/2009 (-) [-]	- (-) [-]	0 / 0
233.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	139.64	- (-) [-]	- (-) [-]	0 / 0
234.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	299.33	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
235.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	154.21	12/2004 (-) [-]	- (-) [-]	0 / 0
236.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	268.28	3/2001 (-) [-]	- (-) [-]	0 / 0
237.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	6.32	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
238.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [276.00]	53.00 (-)	98.82	- (-) [-]	- (-) [-]	0 / 0
239.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	160.46	- (-) [-]	- (-) [-]	0 / 0
240.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	82.54	- (-) [-]	- (-) [-]	0 / 0
241.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	35.78	- (-) [-]	- (-) [-]	0 / 0
242.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	71.84	- (-) [-]	- (-) [-]	0 / 0
243.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	40.89	- (-) [-]	- (-) [-]	0 / 0
244.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	56.18	- (-) [-]	- (-) [-]	0 / 0
245.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	83.25	- (-) [-]	- (-) [-]	0 / 0
246.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	30.58	- (-) [-]	- (-) [-]	0 / 0
247.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [306.58]	107.62 (-)	2.45	- (-) [-]	- (-) [-]	0 / 0
248.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
249.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
250.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
251.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [290.00]	45.26 (-)	10.26	- (-) [-]	- (-) [-]	0 / 0
252.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	129.41	- (-) [-]	- (-) [-]	0 / 0
253.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
254.	KADUR-CHIKMAGLUR-SAKLIESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	47.34	- (-) [-]	- (-) [-]	0 / 0
255.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	57.64	3/1998 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
256.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
257.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
258.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	470.56	- (-) [-]	- (-) [-]	0 / 0
259.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	83.84	3/2002 (-) [-]	- (-) [-]	0 / 0
260.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
261.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	28.44	- (-) [-]	- (-) [-]	0 / 0
Total :			39324.87 (-) [62697.16]	23372.29 (-)	22651.54			0 / 0

ROAD TRANSPORT & HIGHWAYS

262.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	302.24	8/2004 (-) [9/2006]	25 (-) [-]	0 / 0
263.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	289.11	8/2004 (-) [9/2006]	25 (-) [-]	0 / 0
264.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	300.87	2/2004 (-) [9/2006]	31 (-) [-]	0 / 0
265.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	214.66	12/2003 (-) [9/2006]	33 (-) [-]	0 / 0
266.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	279.59	7/2004 (-) [9/2006]	26 (-) [-]	0 / 0
267.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	29.84	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
268.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	209.27	12/2003 (-) [11/2006]	35 (-) [-]	0 / 0
269.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	100.25	2/2004 (-) [11/2006]	33 (-) [-]	0 / 0
270.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	504.88	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
271.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	286.51	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
272.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-)	0.00 (-)	190.77	8/2004 (-)	28 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[241.00]			[12/2006]	[-]	
273.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	513.20	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
274.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	123.94	1/2004 (-) [12/2006]	35 (-) [-]	0 / 0
275.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	135.74	5/2004 (-) [12/2006]	31 (-) [-]	0 / 0
276.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
277.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	421.55	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
278.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	182.42	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
279.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	288.58	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
280.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	443.63	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
281.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	289.57	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
282.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	86.26	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
283.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	166.60	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
284.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	491.60	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
285.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	294.84	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
286.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	127.91	2/2004 (-) [3/2007]	37 (-) [-]	0 / 0
287.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	228.80	6/2004 (-) [3/2007]	33 (-) [-]	0 / 0
288.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	280.32	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
289.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	184.40	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
290.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-)	0.00 (-)	496.58	6/2005 (-)	22 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[641.00]			[4/2007]	[-]	
291.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	78.34	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
292.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	353.62	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
293.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	121.60	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
294.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	193.30	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
295.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
296.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.30	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
297.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	245.53	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
298.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	257.67	7/2004 (-) [6/2007]	35 (-) [-]	0 / 0
299.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	60.47	8/2005 (-) [8/2007]	24 (-) [-]	0 / 0
300.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	138.98	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
301.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	26.52	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
302.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	74.86	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
303.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	22.24	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
304.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	149.70	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
305.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	153.30	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
306.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	47.12	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
307.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	119.20	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
308.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14	12/2003 (-)	399.89 (-)	0.00 (-)	143.30	2/2005 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GUJARAT)		[399.89]			[11/2007]	[-]	
309.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	134.70	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
310.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	94.10	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
311.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	139.50	4/2004 (-) [12/2007]	44 (-) [12]	0 / 0
312.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	224.66	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
313.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
314.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	177.87	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
315.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	88.11	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
316.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	122.60	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
317.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	26.83	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
318.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	59.39	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
319.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	13.85	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
320.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	9.97	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
321.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	4.73	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
322.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	38.44	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
323.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	12.00	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
324.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	26.26	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
325.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	22.28	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
326.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL	12/2003 (-)	507.49 (-)	0.00 (-)	15.12	3/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)		[507.49]			[3/2008]	[-]	
327.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	13.45	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
328.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
329.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	13.70	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
330.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	14.35	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
331.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	27.25	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
332.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	2.86	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
333.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	16.82	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	53.96	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
335.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	16.16	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	0.26	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	0.61	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	21.55	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
339.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	23.38	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
340.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	23.73	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
341.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	10.13	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
342.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
343.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	4.43	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
344.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	10.12	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[145.00]			[4/2008]	[-]	
345.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [457.00]	0.00 (-)	93.18	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
346.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	21.11	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
347.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	11.69	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
348.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	0.12	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
349.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	25.84	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
350.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.94	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
351.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
352.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	12.06	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
353.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	14.73	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
354.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	11.09	3/2008 (-) [6/2008]	3 (-) [3]	0 / 0
355.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	8.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	9.04	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
357.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	2.80	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	15.55	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
359.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [220.00]	0.00 (-)	36.14	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
360.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	25.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	0.60	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
362.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	3.83	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[225.00]			[6/2008]	[-]	
363.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	0.66	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
364.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	10.72	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
365.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.41	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
366.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	0.32	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
367.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [266.00]	0.00 (-)	53.52	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
368.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	14.85	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
369.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	37.53	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
370.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	37.13	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
371.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	38.72	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
372.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	18.08	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
373.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
374.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	15.06	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
375.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	22.92	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
376.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
377.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
378.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	3.73	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
379.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
380.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255,	12/2003 (-)	203.43 (-)	0.00 (-)	8.50	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-26 (M.P.)		[203.43]			[10/2008]	[-]	
381.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	6.57	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
382.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
383.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	20.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	16.43	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	20.42	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	26.19	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	14.11	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
389.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
390.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	0.55	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
391.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	9.26	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
392.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	14.74	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
393.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	8.88	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
394.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	29.00	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
395.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	25.76	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
396.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	33.06	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
397.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	26.26	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
398.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28	12/2003 (-)	242.00 (-)	0.00 (-)	25.41	12/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(UTTAR PRADESH)		[242.00]			[12/2008]	[-]	
399.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
400.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	0.55	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
401.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	0.35	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
402.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
403.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	0.40	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
404.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	0.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
405.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	13.14	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
406.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
407.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
408.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [267.20]	0.00 (-)	7.70	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
409.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	6.00	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
410.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [313.70]	0.00 (-)	9.86	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
411.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	13.06	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
412.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	67.96	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
413.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
414.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
415.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
416.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-)	0.00 (-)	12.82	3/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[611.44]			[3/2009]	[-]	
417.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	21.08	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
418.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
419.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [546.15]	0.00 (-)	2.32	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
420.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	0.44	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
421.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
422.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
423.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	0.03	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
424.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
425.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
426.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	0.30	4/2009 (-) [-]	- (-) [-]	0 / 0
427.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [-]	- (-) [-]	0 / 0
Total :			46800.31 (-) [46889.75]	89.44 (-)	12391.66			0 / 0

SHIPPING & PORTS

428.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
429.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	13.61	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
430.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	0.66	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
431.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.44	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
432.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	54.08	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
433.	ACQUISITION OF 2-300000 DWT	10/2005	1136.08	0.00	353.49	9/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	VERY LARGE CRUDE CARRIERS (VLCC)	(-)	(-) [1136.08]	(-)		(-) [9/2009]	(-) [-]	
Total :			4812.94 (-) [4812.94]	0.00 (-)	545.40			0 / 0
<u>TELECOMMUNICATION</u>								
434.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	187.40	1/2005 (-) [6/2006]	17 (-) [-]	0 / 0
435.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
436.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2005 (-) [8/2006]	8 (-) [1]	0 / 0
437.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	9.97	12/2005 (-) [12/2006]	12 (-) [6]	0 / 0
438.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	111.83	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
439.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	76.74	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
440.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	-	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
441.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	50.30	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
442.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	65.45	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
443.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	22.73	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
444.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	210.77	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
445.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	112.41	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
446.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	83.49	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
447.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	40.13	3/2005 (-) [12/2006]	21 (-) [6]	0 / 0
448.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	135.90	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
449.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	14.70	11/2005 (-) [12/2006]	13 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
450.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	43.14	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
451.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [12/2006]	18 (-) [6]	0 / 0
452.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [3/2007]	12 (-) [6]	0 / 0
453.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	21.06	3/2006 (-) [3/2007]	12 (-) [6]	0 / 0
454.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	119.08	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
455.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	99.84	1/2005 (-) [-]	- (-) [-]	0 / 0
456.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.00	10/2004 (-) [-]	- (-) [-]	0 / 0
457.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
458.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [188.00]	-174.26 (-)	51.30	12/2004 (-) [-]	- (-) [-]	0 / 0
459.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
460.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
461.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
Total :			8518.49 (-) [7840.15]	-678.34 (-)	1802.44			0 / 0
URBAN DEVELOPMENT								
462.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	10170.45	3/2005 (-) [10/2006]	19 (-) [-]	27 / 31
463.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8118.00]	0.00 (-)	92.23	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			12978.00 (-) [18689.00]	5711.00 (-)	10262.68			27 / 31
WATER RESOURCES								
464.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	31.45	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			542.90 (-) [1069.40]	526.50 (-)	31.45			0 / 0
<u>All India :</u>			300018.99 (-) [349747.00]	49728.01 (-)	123577.04			1146 / 2525
NIC-MoS&PI(IPMD) [7/2006]								