

Sector-Wise number of on going projects in July, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	183
2.	RAILWAYS	134
3.	POWER	64
4.	PETROLEUM	32
5.	TELECOMMUNICATION	29
6.	COAL	21
7.	STEEL	16
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		496

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
	<u>POWER</u>			
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
	<u>CIVIL AVIATION</u>			
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
	<u>STEEL</u>			
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
	<u>POWER</u>			
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
	<u>RAILWAYS</u>			
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
	<u>TELECOMMUNICATION</u>			
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSIONPh-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
<u>RAILWAYS</u>				
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
<u>PETROLEUM</u>				
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
<u>RAILWAYS</u>				
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07

Summary of projects on Flash Report for the month of July, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	497
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	9
Number of Projects in Current Month :	496

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	212	19	149	28	88	496	43
Latest Approved	212	19	149	28	88	496	43

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	465	315989.16	350096.63	113598.58	32.45	34107.47	10.79
Revised	31	11503.54	13427.02	7782.36	57.96	1923.48	16.72
Total	496	327492.70	363523.65	121380.94	33.39	36030.95	11.00

IV. Milestones (Cumulative due and Achieved)

Total	2385
Achieved upto month	822

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
PETROLEUM							
1	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL) {Completed}	04/2004	335.17	09/2006	335.17	-NA-	254.67
2	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL) {Completed}	10/2001	5255.97	07/2007	6579.25	12/2008	6476.53

<u>ROAD TRANSPORT & HIGHWAYS</u>							
3	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2) {Completed}	04/2000	320.42	03/2005	320.42	07/2007	316.2
4	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2 {Completed}	04/2000	452.71	03/2005	452.71	07/2007	502.11
5	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B {Completed}	12/2003	255.96	02/2005	276.07	11/2007	206.1

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	INSTALLATION OF NEW COKE OVEN GAS HOLDER	07/2007	123.22	06/2009	123.22	06/2009
2	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	07/2007	302.70	06/2009	302.70	06/2009
3	700 tpd Air Separation Unit-4 at Oxygen Plant-II	07/2007	244.30	07/2009	244.30	07/2009
<u>ROAD TRANSPORT & HIGHWAYS</u>						
4	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003	604.00	12/2009	604.00	12/2009
5	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003	300.93	10/2009	300.93	10/2009
6	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003	600.24	10/2009	600.24	10/2009
7	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003	418.04	03/2010	418.04	03/2010
8	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	03/2005	110.00	07/2008	110.00	07/2008
9	KURALI-KIRATPUR, NH-21 (PUNJAB)	03/2005	309.00	06/2010	309.00	06/2010

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
ATOMIC ENERGY							
1	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	06/2007	08/2007	2
STEEL							
2	REBUILDING OF COKE OVEN BATTERY No.5	219.04	219.04	01/2007	12/2007	03/2008	3
3	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	520.76	09/2007	12/2007	03/2008	3

4	BLOOM CASTER(SAIL)	271.41	271.41	05/2006	07/2007	08/2007	1
5	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	8692.00	8692.00	10/2009	10/2009	02/2010	4
<u>PETROLEUM</u>							
6	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	1152.00	1731.01	04/2005	11/2007	12/2008	13
<u>POWER</u>							
7	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	1980.70	2483.88	06/2006	06/2007	08/2007	2
8	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	281.38	07/2006	08/2007	09/2007	1
9	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	596.47	692.41	07/2007	07/2007	08/2007	1
10	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	1771.93	2967.85	10/2007	07/2007	09/2007	2
11	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	464.02	10/2007	10/2007	12/2007	2
12	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	358.42	358.42	12/2008	12/2008	09/2010	21
<u>RAILWAYS</u>							
13	HARIDASPUR-PARADEEP	301.64	499.38	-NA-	12/2008	07/2009	7
14	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	180.73	180.73	12/2006	06/2008	12/2008	6
<u>ROAD TRANSPORT & HIGHWAYS</u>							
15	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	11/2007	03/2008	4
16	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	03/2008	06/2008	3
17	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	261.22	03/2005	09/2007	12/2007	3
18	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	367.49	367.49	03/2005	07/2007	12/2007	5
19	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	07/2007	09/2007	2
20	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	286.00	07/2004	07/2007	09/2007	2
21	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	12/2007	03/2008	3
22	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	12/2007	03/2008	3
23	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	534.39	534.39	05/2007	12/2007	06/2008	6
24	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	225.00	225.00	04/2004	12/2007	12/2008	12
25	BALASORE-BHADRAK, KM.136.5-	227.25	227.25	02/2004	12/2007	12/2008	12

	KM.199.14, NH-5 (ORISSA)						
26	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	221.87	03/2005	07/2007	12/2007	5
27	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	104.00	104.00	08/2004	09/2008	10/2008	1
28	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	110.00	110.00	12/2004	12/2007	06/2008	6
29	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	205.73	205.73	07/2004	12/2007	03/2008	3
30	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	166.27	166.27	03/2008	06/2008	12/2008	6
31	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	284.00	284.00	05/2008	05/2008	12/2008	7
32	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	229.00	229.00	05/2008	05/2008	12/2008	7
33	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	110.00	110.00	06/2005	12/2007	06/2008	6
34	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	145.00	145.00	07/2005	04/2008	04/2009	12
35	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	145.00	145.00	07/2005	04/2008	06/2008	2
36	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	423.54	423.54	03/2008	03/2008	09/2008	6
37	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	474.21	474.21	03/2008	03/2008	10/2008	7
38	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	567.38	567.38	03/2008	03/2008	10/2008	7
39	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	507.49	507.49	03/2008	03/2008	06/2008	3
40	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	323.36	323.36	03/2008	03/2008	10/2008	7
41	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	275.00	250.39	10/2008	11/2008	06/2009	7
42	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	378.22	430.21	04/2008	04/2008	12/2008	8
43	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	297.72	359.43	04/2008	04/2008	12/2008	8
44	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	384.25	447.90	04/2008	04/2008	06/2008	2
45	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	446.40	528.44	04/2008	04/2008	12/2008	8
46	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	440.50	503.66	04/2008	04/2008	06/2008	2
47	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	225.00	225.00	07/2008	07/2008	12/2008	5
48	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	220.31	220.31	05/2008	04/2008	06/2008	2

49	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	158.06	158.06	08/2005	05/2008	12/2008	7
50	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	451.97	451.97	04/2008	04/2008	12/2008	8
51	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	213.69	213.69	02/2008	02/2008	06/2008	4
52	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	399.89	479.74	02/2005	11/2007	12/2008	13
53	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	193.09	193.09	03/2008	06/2008	12/2008	6
54	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	332.94	332.94	09/2008	09/2008	12/2008	3
55	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	100.50	100.50	04/2008	04/2008	12/2008	8
56	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	276.00	276.00	04/2008	04/2008	08/2008	4
57	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	310.00	310.00	04/2008	04/2008	08/2008	4
58	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	291.80	291.80	06/2008	06/2008	12/2008	6
59	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	340.00	340.00	06/2008	06/2008	12/2008	6
60	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	340.00	340.00	09/2008	09/2008	12/2008	3
61	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	275.00	275.00	07/2005	09/2008	03/2009	6
62	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	208.00	208.00	04/2008	04/2008	12/2008	8
63	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	198.16	198.16	04/2008	04/2008	12/2008	8
64	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	195.00	195.00	06/2008	06/2008	12/2008	6
65	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	237.80	237.80	06/2008	06/2008	12/2008	6
66	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	160.00	160.00	05/2008	05/2008	12/2008	7
67	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	200.00	200.00	06/2008	06/2008	12/2008	6
68	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	225.00	225.00	06/2008	06/2008	12/2008	6
69	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	157.47	154.57	09/2007	04/2008	12/2008	8
70	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	230.00	230.00	06/2008	06/2008	12/2008	6
71	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	142.00	142.00	06/2008	06/2008	12/2008	6
72	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	175.96	175.96	04/2008	04/2008	12/2008	8
73	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	225.00	225.00	06/2008	06/2008	12/2008	6
74	DAKOBA-NAGAON, KM.36-	225.00	225.00	06/2008	06/2008	12/2008	6

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	21	15647.08	15647.08	15629.81
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	16	12333.82	12333.82	12404.00
6	PETROLEUM	32	47466.45	47466.45	55386.85
7	POWER	64	105547.62	105547.62	108488.02
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	134	37550.02	40917.22	65599.77
10	ROAD TRANSPORT & HIGHWAYS	183	52598.89	52598.89	53584.55
11	SHIPPING & PORTS	6	4812.94	4812.94	4921.34
12	TELECOMMUNICATION	29	10165.91	10165.91	9332.48
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		496	323774.08	327492.70	363523.65

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	275.83	6/2006 (-) [8/2007]	14 (-) [2]	34 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2058.00	10/2009 (-) [3/2008]	-19 (-) [-]	63 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1694.00	2/2008 (-) [10/2008]	8 (-) [-]	50 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9605.00	12/2008 (-) [12/2008]	0 (-) [-]	46 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	592.31	9/2010 (-) [9/2010]	0 (-) [-]	8 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	14225.14			201 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	18.99	12/2008 (-) [12/2008]	0 (-) [-]	9 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	14.44	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	33.43			17 / 52
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	181.39	3/1994 (3/2000) [9/2007]	162 (90) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	71.99	3/2008 (-) [3/2008]	0 (-) [-]	3 / 4
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	887.29	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	407.60	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	103.04	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
14.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-)	0.00 (-)	566.95	6/2009 (-)	0 (-)	6 / 24

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[2030.78]			[6/2009]	[-]	
15.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
16.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	38.88	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.18]	0.00 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
18.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	474.75	3/2010 (-) [3/2010]	0 (-) [-]	2 / 12
19.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	449.74	3/2010 (-) [3/2010]	0 (-) [-]	0 / 11
20.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	79.24	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
21.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	446.67	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
22.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	24.32	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 4
23.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	17.62	3/2012 (-) [3/2012]	0 (-) [-]	0 / 5
24.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	11.14	3/2012 (-) [3/2012]	0 (-) [-]	0 / 4
25.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	2.02	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	5.71	3/2013 (-) [3/2013]	0 (-) [-]	0 / 11
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 4
28.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.32	3/2014 (-) [3/2014]	0 (-) [-]	0 / 1
Total :			15647.08 (-) [15629.81]	-17.27 (-)	3813.15			47 / 172
<u>MINES</u>								
29.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	860.85	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	860.85			18 / 111
<u>STEEL</u>								

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
30.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	135.97	1/2007 (-) [8/2007]	7 (-) [-]	6 / 8
31.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	205.40	5/2006 (-) [8/2007]	15 (-) [1]	10 / 10
32.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	59.48	9/2007 (-) [9/2007]	0 (-) [-]	2 / 2
33.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	262.00	12/2006 (-) [12/2007]	12 (-) [-]	0 / 21
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	210.12	9/2007 (-) [3/2008]	6 (-) [3]	5 / 5
35.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	82.47	1/2007 (-) [3/2008]	14 (-) [3]	4 / 8
36.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	4.54	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	7.76	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
38.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
39.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
40.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
41.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
42.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
43.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
44.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	18.57	10/2009 (-) [10/2009]	0 (-) [-]	1 / 20
45.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [2/2010]	4 (-) [4]	0 / 126
Total :			12333.82 (-) [12404.00]	70.18 (-)	1494.31			28 / 200
PETROLEUM								
46.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-)	0.00 (-)	126.28	5/2007 (-)	4 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[245.33]			[9/2007]	[-]	
47.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	291.27	4/2007 (-) [9/2007]	5 (-) [-]	0 / 0
48.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1160.00]	-18.00 (-)	1037.76	3/2006 (-) [11/2007]	20 (-) [-]	0 / 0
49.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	131.60	12/2006 (-) [11/2007]	11 (-) [-]	0 / 0
50.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	544.44	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0
51.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	540.62	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
52.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	922.64	7/2005 (-) [12/2007]	29 (-) [-]	9 / 10
53.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	60.62	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
54.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1699.59	5/2006 (-) [3/2008]	22 (-) [-]	12 / 45
55.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	641.53	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
56.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	854.50	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
57.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	402.40	7/2007 (-) [4/2008]	9 (-) [-]	6 / 13
58.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1615.50	1/2008 (-) [4/2008]	3 (-) [-]	0 / 0
59.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	129.17	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
60.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	2.20	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
61.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
62.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	15.09	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
63.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [3195.16]	0.00 (-)	97.49	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
64.	GREEN FUELS & EMISSION CONTROL PROJECT AT	10/2002 (-)	1152.00 (-)	579.01 (-)	1349.95	4/2005 (-)	44 (-)	63 / 72

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MUMBAI REFINERY		[1731.01]			[12/2008]	[13]	
65.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	78.32	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
66.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [250.66]	0.00 (-)	1.26	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
67.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
68.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	2.57	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
69.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
70.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	139.56	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
71.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14438.96]	2300.96 (-)	1663.52	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
72.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	268.37	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
73.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	67.09	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
74.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	282.26	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
75.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	81.47	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
76.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	422.56	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
77.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1756.93]	133.09 (-)	1287.00	8/2007 (-) [-]	- (-) [-]	9 / 10
Total :			47466.45 (-) [55386.85]	7920.40 (-)	14909.58			114 / 165

POWER

78.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	689.72	6/2006 (-) [8/2007]	14 (-) [2]	27 / 37
79.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	569.09	7/2007 (-) [8/2007]	1 (-) [1]	8 / 11
80.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [281.38]	9.58 (-)	263.04	7/2006 (-) [9/2007]	14 (-) [1]	6 / 13
81.	KAHALGAON-II(PHASE-I)	10/2004	1771.93	1195.92	2335.32	10/2007	-1	16 / 19

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (PGCIL)	(-)	(-) [2967.85]	(-)		(-) [9/2007]	(-) [2]	
82.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	52.72	4/2008 (-) [10/2007]	-6 (-) [-]	5 / 5
83.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [294.25]	27.32 (-)	292.16	3/2008 (-) [10/2007]	-5 (-) [-]	3 / 14
84.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	133.13	11/2007 (-) [11/2007]	0 (-) [-]	8 / 19
85.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	165.68	5/2008 (-) [11/2007]	-6 (-) [-]	11 / 23
86.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3682.23	5/2007 (-) [12/2007]	7 (-) [-]	48 / 57
87.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2577.21	12/2007 (-) [12/2007]	0 (-) [-]	34 / 40
88.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	1928.39	2/2007 (-) [12/2007]	10 (-) [-]	19 / 23
89.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	297.65	12/2007 (-) [12/2007]	0 (-) [-]	7 / 20
90.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	586.23	8/2007 (-) [12/2007]	4 (-) [-]	4 / 13
91.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	379.93	10/2007 (-) [12/2007]	2 (-) [2]	3 / 18
92.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	74.73	12/2007 (-) [12/2007]	0 (-) [-]	9 / 20
93.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	328.40	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
94.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2273.15	2/2007 (-) [1/2008]	11 (-) [-]	25 / 41
95.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	350.58	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
96.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	176.13	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
97.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [831.47]	17.80 (-)	140.31	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
98.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	35.84	6/2008 (-) [6/2008]	0 (-) [-]	3 / 20
99.	KOLDAM - HEP	9/2005	464.91	0.00	12.01	9/2008	0	6 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (396 CKM)	(-)	(-) [464.91]	(-)		(-) [9/2008]	(-) [-]	
100.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	477.33	3/2007 (-) [9/2008]	18 (-) [-]	2 / 25
101.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	720.80	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
102.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	492.22	9/2007 (-) [12/2008]	15 (-) [-]	10 / 36
103.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	71.39	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
104.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	26.51	4/2009 (-) [4/2009]	0 (-) [-]	0 / 19
105.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1725.38	4/2009 (-) [4/2009]	0 (-) [-]	17 / 41
106.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
107.	SYSTEM STRENGTENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	13.85	5/2009 (-) [5/2009]	0 (-) [-]	0 / 20
108.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	78.57	6/2009 (-) [6/2009]	0 (-) [-]	2 / 19
109.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
110.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
111.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [291.21]	11.91 (-)	80.79	7/2009 (-) [7/2009]	0 (-) [-]	5 / 18
112.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	2 / 21
113.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	744.12	9/2009 (-) [9/2009]	0 (-) [-]	7 / 30
114.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [150.26]	0.00 (-)	24.37	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
115.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	8.45	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
116.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	3838.06	12/2009 (-) [12/2009]	0 (-) [-]	33 / 56
117.	TRANSMISSION SYSTEM	7/2006	557.24	0.00	0.53	1/2010	0	0 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ASSOCIATED WITH PARBATI-III HEP, 543 CKM	(-)	(-) [557.24]	(-)		(-) [1/2010]	(-) [-]	
118.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	364.23	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
119.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	199.37	11/2009 (-) [3/2010]	4 (-) [-]	0 / 0
120.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [687.80]	319.08 (-)	228.57	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
121.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	157.15	9/2009 (-) [5/2010]	8 (-) [-]	0 / 0
122.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	523.11	4/2005 (-) [6/2010]	62 (-) [-]	0 / 0
123.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	27.13	7/2010 (-) [7/2010]	0 (-) [-]	0 / 20
124.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	61.66	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
125.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	164.66	8/2010 (-) [8/2010]	0 (-) [-]	8 / 26
126.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	258.69	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
127.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [9/2010]	21 (-) [21]	0 / 15
128.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	358.17	10/2010 (-) [10/2010]	0 (-) [-]	4 / 40
129.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	284.90	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
130.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1499.25	11/2010 (-) [11/2010]	0 (-) [-]	12 / 51
131.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1879.46	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
132.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	48.41	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
133.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	557.35	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
134.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	193.37	7/2010 (-) [6/2011]	11 (-) [-]	0 / 0
135.	LOHARINAG PALA HYDRO	6/2006	2895.10	0.00	159.63	11/2011	-1	5 / 34

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT, 4x150 MW	(-)	(-) [2895.10]	(-)		(-) [10/2011]	(-) [-]	
136.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	134.90	1/2012 (-) [1/2012]	0 (-) [-]	0 / 10
137.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1587.09	9/2010 (-) [1/2012]	16 (-) [-]	0 / 11
138.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	120.89	3/2013 (-) [3/2013]	0 (-) [-]	3 / 31
139.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
140.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [-]	- (-) [-]	0 / 0
141.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			105547.62 (-) [108488.02]	2940.40 (-)	34518.46			390 / 1288
HEALTH & FW								
142.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	311.89	3/1999 (3/2005) [11/2007]	104 (32) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	311.89			7 / 16
RAILWAYS								
143.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	249.32	3/1998 (-) [7/2007]	112 (-) [-]	0 / 0
144.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
145.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [192.00]	149.73 (-)	147.41	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
146.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	168.31	- (-) [9/2007]	- (-) [-]	0 / 0
147.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	178.11	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
148.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	173.73	12/1999 (-) [10/2007]	94 (-) [-]	0 / 0
149.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	691.51	3/2007 (-) [12/2007]	9 (-) [-]	0 / 0
150.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-)	178.75 (-)	410.57	3/2004 (6/2000)	45 (90)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[504.22]			[12/2007]	[-]	
151.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	132.01	- (-) [12/2007]	- (-) [-]	0 / 0
152.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	381.09	3/2000 (-) [12/2007]	93 (-) [-]	0 / 0
153.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
154.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	160.84	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
155.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	211.78	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
156.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	130.42	- (-) [1/2008]	- (-) [-]	0 / 0
157.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	340.62	3/2001 (-) [2/2008]	83 (-) [-]	0 / 0
158.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	105.58	- (-) [2/2008]	- (-) [-]	0 / 0
159.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [539.72]	81.27 (-)	487.85	- (-) [2/2008]	- (-) [-]	0 / 0
160.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	35.70	- (-) [2/2008]	- (-) [-]	0 / 0
161.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	766.47	4/2008 (-) [3/2008]	-1 (-) [-]	0 / 0
162.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	97.25	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
163.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
164.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	450.84	- (-) [3/2008]	- (-) [-]	0 / 0
165.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [264.80]	36.80 (-)	220.14	- (-) [3/2008]	- (-) [-]	0 / 0
166.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	123.05	- (-) [3/2008]	- (-) [-]	0 / 0
167.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	130.40	- (-) [3/2008]	- (-) [-]	0 / 0
168.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76)	221.00 (221.24)	468.90	6/2007 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[630.00]			[3/2008]	[-]	
169.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	97.12	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
170.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	30.59	- (-) [6/2008]	- (-) [-]	0 / 0
171.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	554.31	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
172.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [250.38]	125.38 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
173.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	163.63	- (-) [9/2008]	- (-) [-]	0 / 0
174.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	288.49	- (-) [9/2008]	- (-) [-]	0 / 0
175.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	68.43	- (-) [10/2008]	- (-) [-]	0 / 0
176.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	58.09	- (-) [11/2008]	- (-) [-]	0 / 0
177.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	180.58	12/2006 (-) [12/2008]	24 (-) [6]	0 / 0
178.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	39.05	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
179.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	836.59	3/2003 (-) [12/2008]	69 (-) [-]	0 / 0
180.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	36.41	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
181.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	105.25	- (-) [12/2008]	- (-) [-]	0 / 0
182.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
183.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.64]	364.64 (-)	298.88	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
184.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.47]	168.74 (-)	48.54	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
185.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	281.04	3/1996 (-) [2/2009]	155 (-) [-]	0 / 0
186.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77)	96.17 (-6.60)	189.35	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[329.17]			[3/2009]	[-]	
187.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	166.60	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
188.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [426.00]	232.22 (-)	198.55	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
189.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	3.28	- (-) [3/2009]	- (-) [-]	0 / 0
190.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	20.61	- (-) [6/2009]	- (-) [-]	0 / 0
191.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [499.38]	197.74 (-)	59.01	- (-) [7/2009]	- (-) [7]	0 / 0
192.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.93]	85.31 (-)	2.12	12/2007 (-) [8/2009]	20 (-) [-]	0 / 0
193.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.53	- (-) [10/2009]	- (-) [-]	0 / 0
194.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	3838.87	3/2001 (-) [10/2009]	103 (-) [-]	0 / 0
195.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	195.74	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
196.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	135.14	- (-) [12/2009]	- (-) [-]	0 / 0
197.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	227.48	- (-) [12/2009]	- (-) [-]	0 / 0
198.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [607.00]	469.00 (-)	94.90	- (-) [12/2009]	- (-) [-]	0 / 0
199.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.11	2/2015 (-) [1/2010]	-61 (-) [-]	0 / 0
200.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [266.10]	97.76 (-)	53.88	4/2003 (-) [3/2010]	83 (-) [-]	0 / 0
201.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	80.91	- (-) [3/2010]	- (-) [-]	0 / 0
202.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	929.02	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
203.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	321.30	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
204.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-)	1272.44 (-)	6.81	3/2011 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[2000.00]			[3/2011]	[-]	
205.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
206.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	44.39	2/2009 (-) [-]	- (-) [-]	0 / 0
207.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	448.74	- (3/2000) [-]	- (-) [-]	0 / 0
208.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
209.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.69	- (-) [-]	- (-) [-]	0 / 0
210.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.57	- (-) [-]	- (-) [-]	0 / 0
211.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	220.88	- (-) [-]	- (-) [-]	0 / 0
212.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
213.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	128.11	- (-) [-]	- (-) [-]	0 / 0
214.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
215.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	36.24	- (-) [-]	- (-) [-]	0 / 0
216.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	496.35	- (-) [-]	- (-) [-]	0 / 0
217.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	685.22	3/2002 (-) [-]	- (-) [-]	0 / 0
218.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
219.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
220.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	211.94	- (-) [-]	- (-) [-]	0 / 0
221.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	53.96	- (-) [-]	- (-) [-]	0 / 0
222.	RAIL COACH FACTORY,KAPURTHALA PH -	8/1985 (2/1989)	180.00 (314.57)	283.68 (149.11)	463.06	3/1992 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	II (NR)		[463.68]			[-]	[-]	
223.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.38	- (-) [-]	- (-) [-]	0 / 0
224.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.55	- (-) [-]	- (-) [-]	0 / 0
225.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	69.60	- (-) [-]	- (-) [-]	0 / 0
226.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	223.17	- (-) [-]	- (-) [-]	0 / 0
227.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	334.36	- (-) [-]	- (-) [-]	0 / 0
228.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
229.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
230.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	135.73	- (-) [-]	- (-) [-]	0 / 0
231.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	18.94	- (-) [-]	- (-) [-]	0 / 0
232.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	172.05	3/2005 (-) [-]	- (-) [-]	0 / 0
233.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	173.25	6/1999 (-) [-]	- (-) [-]	0 / 0
234.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	35.71	- (-) [-]	- (-) [-]	0 / 0
235.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
236.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
237.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	56.27	12/2008 (-) [-]	- (-) [-]	0 / 0
238.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	190.43	5/2008 (-) [-]	- (-) [-]	0 / 0
239.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	333.12	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
240.	EKLAKHI-BALURGHAT	1/1986	36.80	245.94	218.80	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	INCLUDING GAZOLE-ITAHAR	(4/1994)	(274.41) [282.74]	(8.33)		(-) [-]	(-) [-]	
241.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	344.20	7/2005 (-) [-]	- (-) [-]	0 / 0
242.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	289.14	7/2006 (-) [-]	- (-) [-]	0 / 0
243.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
244.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	100.47	3/2003 (-) [-]	- (-) [-]	0 / 0
245.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	81.91	12/2009 (-) [-]	- (-) [-]	0 / 0
246.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	192.25	3/1996 (-) [-]	- (-) [-]	0 / 0
247.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	389.43	3/1994 (-) [-]	- (-) [-]	0 / 0
248.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	89.65	3/2002 (-) [-]	- (-) [-]	0 / 0
249.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	8.57	- (-) [-]	- (-) [-]	0 / 0
250.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	115.57	- (-) [-]	- (-) [-]	0 / 0
251.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	175.77	- (-) [-]	- (-) [-]	0 / 0
252.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	238.18	- (-) [-]	- (-) [-]	0 / 0
253.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	79.83	- (-) [-]	- (-) [-]	0 / 0
254.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	50.56	- (-) [-]	- (-) [-]	0 / 0
255.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	62.05	- (-) [-]	- (-) [-]	0 / 0
256.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	76.29	- (-) [-]	- (-) [-]	0 / 0
257.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
258.	KHAGARIA-KUSHESHWAR	3/1997	78.23	84.64	34.63	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ASTHAN	(-)	(-) [162.87]	(-)		(-) [-]	(-) [-]	
259.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	83.36	3/2007 (-) [-]	- (-) [-]	0 / 0
260.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
261.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	68.60	3/1998 (-) [-]	- (-) [-]	0 / 0
262.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
263.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
264.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	45.83	- (-) [-]	- (-) [-]	0 / 0
265.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.21	- (-) [-]	- (-) [-]	0 / 0
266.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	837.29	12/1997 (-) [-]	- (-) [-]	0 / 0
267.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	371.15	3/1995 (-) [-]	- (-) [-]	0 / 0
268.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	526.42	- (-) [-]	- (-) [-]	0 / 0
269.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	36.57	- (-) [-]	- (-) [-]	0 / 0
270.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	330.42	3/2004 (-) [-]	- (-) [-]	0 / 0
271.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [298.23]	99.55 (-)	220.24	- (-) [-]	- (-) [-]	0 / 0
272.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
273.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	72.88	2/2010 (-) [-]	- (-) [-]	0 / 0
274.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.34	- (-) [-]	- (-) [-]	0 / 0
275.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	20.90	- (-) [-]	- (-) [-]	0 / 0
276.	JIND-SONEPAT	1/2004	190.81	74.94	0.44	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [265.75]	(-)		(-) [-]	(-) [-]	
Total :			37550.02 (-) [65599.77]	28049.75 (-)	26464.88			0 / 0
<u>ROAD TRANSPORT & HIGHWAYS</u>								
277.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	267.81	12/2003 (-) [7/2007]	43 (-) [-]	0 / 0
278.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	366.72	3/2005 (-) [9/2007]	30 (-) [2]	0 / 0
279.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	304.26	7/2004 (-) [9/2007]	38 (-) [2]	0 / 0
280.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	601.05	3/2005 (-) [10/2007]	31 (-) [-]	0 / 0
281.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	319.99	8/2004 (-) [10/2007]	38 (-) [-]	0 / 0
282.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	275.30	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
283.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.40	3/2004 (-) [11/2007]	44 (-) [-]	0 / 0
284.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	251.68	3/2005 (-) [12/2007]	33 (-) [3]	0 / 0
285.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	133.37	1/2004 (-) [12/2007]	47 (-) [-]	0 / 0
286.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	138.99	5/2004 (-) [12/2007]	43 (-) [-]	0 / 0
287.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
288.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	209.43	3/2005 (-) [12/2007]	33 (-) [5]	0 / 0
289.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	390.13	3/2005 (-) [12/2007]	33 (-) [5]	0 / 0
290.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
291.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	642.00	7/2005 (-) [12/2007]	29 (-) [3]	0 / 0
292.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	249.00	6/2004 (-) [12/2007]	42 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
293.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
294.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	301.10	2/2007 (-) [1/2008]	11 (-) [1]	0 / 0
295.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	129.13	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
296.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	218.10	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
297.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.53	3/2005 (-) [3/2008]	36 (-) [3]	0 / 0
298.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	32.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
299.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	307.61	3/2005 (-) [3/2008]	36 (-) [4]	0 / 0
300.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	143.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
301.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	342.30	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
302.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	151.30	7/2004 (-) [3/2008]	44 (-) [3]	0 / 0
303.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	389.32	12/2006 (-) [3/2008]	15 (-) [3]	0 / 0
304.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	224.10	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
305.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	293.16	7/2004 (-) [6/2008]	47 (-) [3]	0 / 0
306.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	25.09	7/2005 (-) [6/2008]	35 (-) [2]	0 / 0
307.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	31.46	6/2005 (-) [6/2008]	36 (-) [6]	0 / 0
308.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	164.90	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
309.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	209.50	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
310.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	104.90	12/2004 (-) [6/2008]	42 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
311.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	81.03	2/2008 (-) [6/2008]	4 (-) [4]	0 / 0
312.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	239.80	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
313.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	67.84	5/2008 (-) [6/2008]	1 (-) [2]	0 / 0
314.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	27.35	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
315.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	163.80	4/2008 (-) [6/2008]	2 (-) [2]	0 / 0
316.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.50	9/2007 (-) [6/2008]	9 (-) [9]	0 / 0
317.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	96.03	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
318.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	156.80	4/2008 (-) [6/2008]	2 (-) [2]	0 / 0
319.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	130.20	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
320.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	368.95	5/2007 (-) [6/2008]	13 (-) [6]	0 / 0
321.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	124.60	3/2008 (-) [6/2008]	3 (-) [3]	0 / 0
322.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
323.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	402.20	11/2007 (-) [7/2008]	8 (-) [6]	0 / 0
324.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	153.90	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
325.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	112.30	4/2008 (-) [8/2008]	4 (-) [4]	0 / 0
326.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	80.78	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
327.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	123.50	4/2008 (-) [8/2008]	4 (-) [4]	0 / 0
328.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	56.33	3/2008 (-) [9/2008]	6 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
329.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	21.54	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
330.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	53.88	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
331.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	216.90	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0
332.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	84.81	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
333.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	101.90	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
334.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	10.11	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
335.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	41.64	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
336.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	38.66	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
337.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
338.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
339.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	36.21	3/2008 (-) [10/2008]	7 (-) [7]	0 / 0
340.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
341.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	74.10	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
342.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	55.61	3/2008 (-) [10/2008]	7 (-) [7]	0 / 0
343.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	80.11	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
344.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
345.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	63.37	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
346.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	76.15	3/2008 (-) [10/2008]	7 (-) [7]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
347.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	82.98	8/2004 (-) [10/2008]	50 (-) [1]	0 / 0
348.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	199.00	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
349.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
350.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
351.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	121.20	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
352.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	83.19	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
353.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	26.95	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
354.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
355.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
356.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	11.77	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
357.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	59.48	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
358.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	17.00	5/2008 (-) [12/2008]	7 (-) [7]	0 / 0
359.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	31.33	7/2005 (-) [12/2008]	41 (-) [-]	0 / 0
360.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	38.60	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
361.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	96.91	5/2008 (-) [12/2008]	7 (-) [7]	0 / 0
362.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.67	9/2008 (-) [12/2008]	3 (-) [3]	0 / 0
363.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	37.37	4/2008 (-) [12/2008]	8 (-) [8]	0 / 0
364.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	23.68	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	30.56	7/2008 (-) [12/2008]	5 (-) [5]	0 / 0
366.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	27.16	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
367.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	28.03	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
368.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	28.42	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
369.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	18.03	4/2008 (-) [12/2008]	8 (-) [8]	0 / 0
370.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
371.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
372.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	45.22	9/2007 (-) [12/2008]	15 (-) [8]	0 / 0
373.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	63.08	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
374.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	67.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
375.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	191.78	2/2004 (-) [12/2008]	58 (-) [12]	0 / 0
376.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	144.64	4/2004 (-) [12/2008]	56 (-) [12]	0 / 0
377.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	294.90	2/2005 (-) [12/2008]	46 (-) [13]	0 / 0
378.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	38.47	8/2005 (-) [12/2008]	40 (-) [7]	0 / 0
379.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	82.69	4/2008 (-) [12/2008]	8 (-) [8]	0 / 0
380.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	131.70	4/2008 (-) [12/2008]	8 (-) [8]	0 / 0
381.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	48.30	3/2008 (-) [12/2008]	9 (-) [6]	0 / 0
382.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	34.92	3/2008 (-) [12/2008]	9 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
383.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	31.12	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
384.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	33.79	6/2005 (-) [12/2008]	42 (-) [-]	0 / 0
385.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	68.19	9/2008 (-) [12/2008]	3 (-) [3]	0 / 0
386.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	18.69	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
387.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	128.60	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
388.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	193.90	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
389.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	82.70	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
390.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	90.87	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
391.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	16.20	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
392.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	23.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
393.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	53.78	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
394.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	160.60	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
395.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
396.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	90.88	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
397.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	46.68	9/2007 (-) [12/2008]	15 (-) [15]	0 / 0
398.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	154.00	4/2008 (-) [12/2008]	8 (-) [8]	0 / 0
399.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	73.44	3/2008 (-) [12/2008]	9 (-) [6]	0 / 0
400.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
401.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	34.22	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
402.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	49.56	5/2008 (-) [12/2008]	7 (-) [7]	0 / 0
403.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	240.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
404.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	155.20	4/2008 (-) [12/2008]	8 (-) [8]	0 / 0
405.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	12.91	4/2008 (-) [12/2008]	8 (-) [8]	0 / 0
406.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	21.66	4/2008 (-) [12/2008]	8 (-) [8]	0 / 0
407.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	83.32	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
408.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	26.68	6/2008 (-) [12/2008]	6 (-) [6]	0 / 0
409.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	202.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
410.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	34.98	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
411.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	29.59	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
412.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	91.16	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
413.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	49.02	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
414.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	58.72	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
415.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	122.30	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
416.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	37.52	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
417.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	371.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
418.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	76.67	8/2008 (-) [3/2009]	7 (-) [7]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
419.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	1.46	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	119.30	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
421.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	46.71	10/2008 (-) [3/2009]	5 (-) [4]	0 / 0
422.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	63.13	10/2008 (-) [3/2009]	5 (-) [4]	0 / 0
423.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	43.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	100.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	252.30	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	42.95	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
427.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	53.54	7/2005 (-) [3/2009]	44 (-) [6]	0 / 0
428.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	13.69	7/2005 (-) [4/2009]	45 (-) [12]	0 / 0
429.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
430.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	13.68	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
431.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.01	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
432.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	210.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
433.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [6/2009]	34 (-) [6]	0 / 0
434.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	30.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
435.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	46.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
436.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	19.72	10/2008 (-) [6/2009]	8 (-) [7]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
437.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	19.59	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
438.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
439.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	14.92	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
440.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
441.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	18.79	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
442.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	20.33	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
443.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	16.47	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
444.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	15.54	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
445.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	4.89	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
446.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	6.45	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
447.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	91.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
448.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	46.50	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
449.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	6.81	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
450.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	105.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
451.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	40.24	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
452.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	53.00	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
453.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	10.74	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
454.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	0.40	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
455.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	12.28	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
456.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	0.02	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
457.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
458.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [-]	- (-) [-]	0 / 0
459.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			52598.89 (-) [53584.55]	985.66 (-)	19159.77			0 / 0

SHIPPING & PORTS

460.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	121.12	2/2004 (-) [9/2007]	43 (-) [-]	0 / 0
461.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	5.05	6/2007 (-) [8/2008]	14 (-) [-]	0 / 0
462.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	15.21	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
463.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	253.23	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
464.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
465.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.78	10/2008 (-) [1/2010]	15 (-) [-]	0 / 0
Total :			4812.94 (-) [4921.34]	108.40 (-)	750.88			0 / 0

TELECOMMUNICATION

466.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	30.00	12/2005 (-) [7/2007]	19 (-) [-]	0 / 0
467.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	143.58	5/2006 (-) [7/2007]	14 (-) [-]	0 / 0
468.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	227.19	5/2006 (-) [7/2007]	14 (-) [-]	0 / 0
469.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [8/2007]	6 (-) [-]	0 / 0
470.	GSM NETWORK EXPANSION,	10/2004	453.85	0.00	259.42	6/2005	28	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PH-IV (KERALA)	(-)	(-) [453.85]	(-)		(-) [10/2007]	(-) [-]	
471.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	261.45	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
472.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
473.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
474.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	316.28	3/2006 (-) [10/2007]	19 (-) [-]	0 / 0
475.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [10/2007]	22 (-) [-]	0 / 0
476.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	6.83	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
477.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [10/2007]	19 (-) [-]	0 / 0
478.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [10/2007]	16 (-) [-]	0 / 0
479.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	187.16	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
480.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	66.63	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
481.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
482.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [10/2007]	23 (-) [-]	0 / 0
483.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.04	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
484.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
485.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	125.69	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
486.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
487.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
488.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
489.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
490.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [-]	- (-) [-]	0 / 0
491.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
492.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
493.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
494.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
Total :			10165.91 (-) [9332.48]	-833.43 (-)	3522.74			0 / 0
URBAN DEVELOPMENT								
495.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	1282.17	6/2010 (-) [8/2010]	2 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	1282.17			0 / 0
WATER RESOURCES								
496.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	33.69	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	33.69			0 / 0
All India :			323774.08 (-) [363523.64]	39749.56 (-)	121380.94			822 / 2385
NIC-MoS&PI(IPMD)								[7/2007]