

Sector-Wise number of on going projects in June, 2007

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	180
2.	RAILWAYS	134
3.	POWER	64
4.	PETROLEUM	34
5.	TELECOMMUNICATION	29
6.	COAL	21
7.	STEEL	13
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	MINES	1
12.	HEALTH & FW	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		492

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
	<u>POWER</u>			
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
	<u>CIVIL AVIATION</u>			
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
	<u>STEEL</u>			
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
	<u>POWER</u>			
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
	<u>RAILWAYS</u>			
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
	<u>TELECOMMUNICATION</u>			
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSIONPh-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
	<u>RAILWAYS</u>			
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
	<u>RAILWAYS</u>			
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07

Summary of projects on Flash Report for the month of June, 2007

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	509
Number of Projects Completed/Dropped/Frozen in Previous Month :	12
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	0
Number of Projects in Current Month :	492

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	175	13	191	23	90	492	36
Latest Approved	175	13	191	23	90	492	36

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	461	319596.96	352040.57	117617.67	33.41	32443.61	10.15
Revised	31	11503.54	13427.02	7505.01	55.89	1923.48	16.72
Total	492	331100.50	365467.59	125122.68	34.24	34367.09	10.38

IV. Milestones (Cumulative due and Achieved)

Total	2393
Achieved upto month	796

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>RAILWAYS</u>							
1	GANDHIDHAM-PALANPUR(GC),WR (RVNL) {Completed}	04/1998	318.00	-NA-	451.52	-NA-	483
2	GODHRA-INDORE-DEWAS-MAKSI(WR),NL {Deleted}	04/1989	297.15	-NA-	1124.93	-NA-	56.07
ROAD TRANSPORT & HIGHWAYS							

3	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ {Completed}	04/2000	171.97	02/2004	171.97	06/2007	154.54
4	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4) {Completed}	04/2000	279.00	02/2004	279.00	05/2007	322.03
5	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2 {Completed}	04/2000	641.00	06/2005	641.00	06/2007	533.86

VI. List of projects added

There is no project under this category during the Current Month.

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	3072.00	3072.00	02/2008	02/2008	10/2008	8
<u>COAL</u>							
2	JHANJRA LONGWAL UG PHASE-II	287.18	287.18	11/2009	11/2009	03/2010	4
<u>STEEL</u>							
3	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.21	12/2006	08/2007	12/2007	4
<u>PETROLEUM</u>							
4	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1160.00	03/2006	07/2007	11/2007	4
5	ADDITIONAL DEVELOPMENT OF A-1 LAYER	910.53	910.53	12/2006	09/2007	12/2007	3
6	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	429.82	1262.93	03/2005	09/2007	04/2008	7
7	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	622.82	821.00	05/2007	05/2007	12/2007	7
<u>POWER</u>							
8	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	281.38	07/2006	07/2007	08/2007	1
<u>RAILWAYS</u>							
9	ALIGARH-GAZIABAD 3rd LINE	230.73	399.47	03/2009	09/2008	12/2008	3
10	RAICHUR-GUNTAKAL	136.62	221.93	12/2007	09/2008	08/2009	11
11	BHILDI-SAMDARI	244.74	244.74	-NA-	09/2008	12/2008	3
12	AJMER-PHULERA-RINGUS-REWARI	352.00	716.64	03/2008	03/2008	12/2008	9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
13	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	140.85	140.85	01/2004	06/2007	12/2007	6

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	21	15647.08	15647.08	15629.81
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	13	11663.60	11663.60	11733.78
6	PETROLEUM	34	53057.59	53057.59	62407.76
7	POWER	64	105547.62	105547.62	108488.02
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	134	37550.02	40917.22	62486.03
10	ROAD TRANSPORT & HIGHWAYS	180	51285.77	51285.77	52291.54
11	SHIPPING & PORTS	6	4812.94	4812.94	4921.34
12	TELECOMMUNICATION	29	10165.91	10165.91	9332.48
13	URBAN DEVELOPMENT	1	8118.00	8118.00	8676.00
14	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		492	327381.88	331100.50	365467.59

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	272.47	6/2006 (-) [6/2007]	12 (-) [-]	34 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2040.00	10/2009 (-) [3/2008]	-19 (-) [-]	62 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1681.00	2/2008 (-) [10/2008]	8 (-) [8]	50 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	9571.00	12/2008 (-) [12/2008]	0 (-) [-]	45 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	543.88	9/2010 (-) [9/2010]	0 (-) [-]	6 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	14108.35			197 / 381
CIVIL AVIATION								
6.	Construction of New International Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	16.46	12/2008 (-) [12/2008]	0 (-) [-]	9 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	13.00	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	29.46			17 / 52
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	181.39	3/1994 (3/2000) [9/2007]	162 (90) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	70.95	3/2008 (-) [3/2008]	0 (-) [-]	3 / 4
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	840.75	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
12.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	536.51	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	377.85	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
14.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-)	0.00 (-)	94.18	6/2009 (-)	0 (-)	8 / 21

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[254.07]			[6/2009]	[-]	
15.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.18]	0.00 (-)	-	11/2009 (-) [3/2010]	4 (-) [4]	0 / 0
16.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
17.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	35.52	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
18.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	448.41	3/2010 (-) [3/2010]	0 (-) [-]	0 / 11
19.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	474.72	3/2010 (-) [3/2010]	0 (-) [-]	2 / 12
20.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	446.67	3/2011 (-) [3/2011]	0 (-) [-]	0 / 4
21.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	79.24	3/2011 (-) [3/2011]	0 (-) [-]	0 / 2
22.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	24.26	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 4
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	11.14	3/2012 (-) [3/2012]	0 (-) [-]	0 / 4
24.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	14.37	3/2012 (-) [3/2012]	0 (-) [-]	0 / 5
25.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	2.02	7/2012 (-) [7/2012]	0 (-) [-]	0 / 1
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	5.71	3/2013 (-) [3/2013]	0 (-) [-]	0 / 11
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 4
28.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	2.32	3/2014 (-) [3/2014]	0 (-) [-]	0 / 1
Total :			15647.08 (-) [15629.81]	-17.27 (-)	3688.49			47 / 169
<u>MINES</u>								
29.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	860.85	12/2008 (-) [12/2008]	0 (-) [-]	18 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	860.85			18 / 111
<u>STEEL</u>								

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
30.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	203.63	5/2006 (-) [7/2007]	14 (-) [-]	10 / 10
31.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	131.13	1/2007 (-) [8/2007]	7 (-) [-]	6 / 8
32.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	51.96	9/2007 (-) [9/2007]	0 (-) [-]	2 / 2
33.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	78.53	1/2007 (-) [12/2007]	11 (-) [-]	4 / 8
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	197.14	9/2007 (-) [12/2007]	3 (-) [-]	5 / 5
35.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	257.82	12/2006 (-) [12/2007]	12 (-) [4]	0 / 21
36.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	7.76	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
38.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
39.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
40.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
41.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	328.47	10/2009 (-) [10/2009]	0 (-) [-]	0 / 126
42.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	12.20	10/2009 (-) [10/2009]	0 (-) [-]	1 / 20
Total :			11663.60 (-) [11733.78]	70.18 (-)	1268.64			28 / 200

PETROLEUM

43.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [245.33]	0.00 (-)	126.28	5/2007 (-) [9/2007]	4 (-) [-]	0 / 0
44.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [569.07]	0.00 (-)	291.27	4/2007 (-) [9/2007]	5 (-) [-]	0 / 0
45.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [181.78]	-42.91 (-)	128.31	12/2006 (-) [11/2007]	11 (-) [-]	0 / 0
46.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-)	-18.00 (-)	1037.76	3/2006 (-)	20 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1160.00]			[11/2007]	[4]	
47.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	1338.18	4/2005 (-) [11/2007]	31 (-) [-]	62 / 72
48.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	540.62	5/2007 (-) [12/2007]	7 (-) [7]	0 / 0
49.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [910.53]	0.00 (-)	544.44	12/2006 (-) [12/2007]	12 (-) [3]	0 / 0
50.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	818.96	7/2005 (-) [12/2007]	29 (-) [-]	7 / 10
51.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	58.11	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
52.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1642.94	5/2006 (-) [3/2008]	22 (-) [-]	11 / 45
53.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	1502.89	1/2008 (-) [4/2008]	3 (-) [-]	0 / 0
54.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	854.50	3/2005 (-) [4/2008]	37 (-) [7]	0 / 0
55.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	365.83	7/2007 (-) [4/2008]	9 (-) [-]	2 / 13
56.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	590.12	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
57.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	123.70	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
58.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [186.72]	0.00 (-)	2.18	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
59.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
60.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	70.12	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
61.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	6476.53	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
62.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	11.93	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
63.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [3195.16]	0.00 (-)	97.49	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
64.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-)	0.00 (-)	1.21	6/2008 (-)	7 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[250.66]			[1/2009]	[-]	
65.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
66.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	2.57	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
67.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	25.83	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
68.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	132.37	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
69.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14438.96]	2300.96 (-)	1490.01	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
70.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	233.52	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
71.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	59.57	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
72.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	257.79	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
73.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	38.78	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
74.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	376.97	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
75.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1756.93]	133.09 (-)	1287.00	8/2007 (-) [-]	- (-) [-]	9 / 10
76.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	254.67	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			53057.59 (-) [62407.76]	9350.17 (-)	20909.57			117 / 176

POWER

77.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	6/2004 (-)	92.12 (-) [105.86]	13.74 (-)	32.71	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
78.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	686.76	6/2006 (-) [6/2007]	12 (-) [-]	27 / 37
79.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	596.47 (-) [692.41]	95.94 (-)	565.67	7/2007 (-) [7/2007]	0 (-) [-]	7 / 11
80.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [2967.85]	1195.92 (-)	2307.73	10/2007 (-) [7/2007]	-3 (-) [-]	15 / 19
81.	NORTHERN REGION SYSTEM	1/2004	271.80	9.58	261.69	7/2006	13	6 / 13

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STRENGTHENING SCHEME-I (336 CKM)	(-)	(-) [281.38]	(-)		(-) [8/2007]	(-) [1]	
82.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	372.26	10/2007 (-) [10/2007]	0 (-) [-]	3 / 18
83.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [294.25]	27.32 (-)	284.97	3/2008 (-) [10/2007]	-5 (-) [-]	3 / 14
84.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [251.57]	42.82 (-)	153.97	5/2008 (-) [11/2007]	-6 (-) [-]	11 / 23
85.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [206.53]	7.32 (-)	130.09	11/2007 (-) [11/2007]	0 (-) [-]	7 / 19
86.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1997.75]	542.96 (-)	1859.49	2/2007 (-) [12/2007]	10 (-) [-]	19 / 23
87.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	68.30	12/2007 (-) [12/2007]	0 (-) [-]	9 / 20
88.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [778.05]	86.22 (-)	262.71	12/2007 (-) [12/2007]	0 (-) [-]	7 / 20
89.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [635.00]	33.10 (-)	581.41	8/2007 (-) [12/2007]	4 (-) [-]	4 / 13
90.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2519.92	12/2007 (-) [12/2007]	0 (-) [-]	34 / 40
91.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [588.25]	-8.20 (-)	357.79	12/2007 (-) [12/2007]	0 (-) [-]	3 / 18
92.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	2253.92	2/2007 (-) [1/2008]	11 (-) [-]	25 / 41
93.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [265.74]	35.22 (-)	164.09	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
94.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [509.79]	10.34 (-)	336.51	3/2008 (-) [3/2008]	0 (-) [-]	5 / 18
95.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	52.72	4/2008 (-) [4/2008]	0 (-) [-]	1 / 5
96.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	28.42	6/2008 (-) [6/2008]	0 (-) [-]	3 / 20
97.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [831.47]	17.80 (-)	111.81	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
98.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	464.54	3/2007 (-) [9/2008]	18 (-) [-]	2 / 25
99.	KOLDAM - HEP	9/2005	464.91	0.00	10.13	9/2008	0	5 / 22

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (396 CKM)	(-)	(-) [464.91]	(-)		(-) [9/2008]	(-) [-]	
100.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	672.49	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
101.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	485.25	9/2007 (-) [12/2008]	15 (-) [-]	9 / 36
102.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.29	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
103.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	63.84	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
104.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
105.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	13.79	4/2009 (-) [4/2009]	0 (-) [-]	0 / 19
106.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1694.87	4/2009 (-) [4/2009]	0 (-) [-]	17 / 41
107.	SYSTEM STRENGTENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	13.85	5/2009 (-) [5/2009]	0 (-) [-]	0 / 20
108.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
109.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	0.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 20
110.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	54.92	6/2009 (-) [6/2009]	0 (-) [-]	0 / 19
111.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	1 / 21
112.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [291.21]	11.91 (-)	64.69	7/2009 (-) [7/2009]	0 (-) [-]	5 / 18
113.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	639.74	9/2009 (-) [9/2009]	0 (-) [-]	7 / 30
114.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 20
115.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [150.26]	0.00 (-)	13.44	10/2009 (-) [10/2009]	0 (-) [-]	0 / 20
116.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	3755.41	12/2009 (-) [12/2009]	0 (-) [-]	32 / 56
117.	TRANSMISSION SYSTEM	7/2006	557.24	0.00	0.53	1/2010	0	0 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ASSOCIATED WITH PARBATI-III HEP, 543 CKM	(-)	(-) [557.24]	(-)		(-) [1/2010]	(-) [-]	
118.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	330.20	2/2010 (-) [2/2010]	0 (-) [-]	4 / 26
119.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [687.80]	319.08 (-)	228.16	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
120.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	175.25	11/2009 (-) [3/2010]	4 (-) [-]	0 / 0
121.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	138.62	9/2009 (-) [5/2010]	8 (-) [-]	0 / 0
122.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	523.11	4/2005 (-) [6/2010]	62 (-) [-]	0 / 0
123.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	19.70	7/2010 (-) [7/2010]	0 (-) [-]	0 / 20
124.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	150.80	8/2010 (-) [8/2010]	0 (-) [-]	6 / 26
125.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	243.88	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
126.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [611.01]	0.00 (-)	57.27	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
127.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	340.23	10/2010 (-) [10/2010]	0 (-) [-]	2 / 40
128.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	274.10	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
129.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	1425.55	11/2010 (-) [11/2010]	0 (-) [-]	12 / 51
130.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1856.70	9/2009 (-) [12/2010]	15 (-) [-]	1 / 20
131.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	47.28	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
132.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	550.74	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
133.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	193.37	7/2010 (-) [6/2011]	11 (-) [-]	0 / 0
134.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	152.53	11/2011 (-) [10/2011]	-1 (-) [-]	4 / 34
135.	LOWER SUBANSIRI HYDRO	9/2003	6285.33	0.00	1576.34	9/2010	16	0 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT 8x250 MW	(-)	(-) [6285.33]	(-)		(-) [1/2012]	(-) [-]	
136.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	87.00	1/2012 (-) [1/2012]	0 (-) [-]	0 / 10
137.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	116.42	3/2013 (-) [3/2013]	0 (-) [-]	2 / 31
138.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
139.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	3627.47	5/2007 (-) [-]	- (-) [-]	48 / 57
140.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			105547.62 (-) [108488.02]	2940.40 (-)	33486.89			365 / 1288

HEALTH & FW

141.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	300.38	3/1999 (3/2005) [11/2007]	104 (32) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	300.38			7 / 16

RAILWAYS

142.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	389.13	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
143.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	371.15	3/1995 (-) [6/2007]	147 (-) [-]	0 / 0
144.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	246.31	3/1998 (-) [7/2007]	112 (-) [-]	0 / 0
145.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
146.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.81]	80.81 (-)	175.12	3/2007 (-) [9/2007]	6 (-) [-]	0 / 0
147.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	158.21	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
148.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	211.61	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
149.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [504.22]	178.75 (-)	410.57	3/2004 (6/2000) [12/2007]	45 (90) [-]	0 / 0
150.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-)	304.99 (-)	666.18	3/2007 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[879.99]			[12/2007]	[-]	
151.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	381.09	3/2000 (-) [12/2007]	93 (-) [-]	0 / 0
152.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	130.63	- (-) [12/2007]	- (-) [-]	0 / 0
153.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
154.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	120.32	- (-) [1/2008]	- (-) [-]	0 / 0
155.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	102.97	- (-) [2/2008]	- (-) [-]	0 / 0
156.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	333.87	3/2001 (-) [2/2008]	83 (-) [-]	0 / 0
157.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	121.18	- (-) [3/2008]	- (-) [-]	0 / 0
158.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	97.12	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
159.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	740.71	4/2008 (-) [3/2008]	-1 (-) [-]	0 / 0
160.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	129.18	- (-) [3/2008]	- (-) [-]	0 / 0
161.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [630.00]	221.00 (221.24)	461.76	6/2007 (-) [3/2008]	9 (-) [-]	0 / 0
162.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	445.49	- (-) [3/2008]	- (-) [-]	0 / 0
163.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	93.44	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
164.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
165.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	554.31	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
166.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	157.41	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
167.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
168.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-)	328.59 (-)	285.44	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[577.03]			[9/2008]	[-]	
169.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	831.04	3/2003 (-) [12/2008]	69 (-) [-]	0 / 0
170.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
171.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
172.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	25.43	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
173.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	36.40	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
174.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
175.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.64]	364.64 (-)	285.00	3/2008 (-) [12/2008]	9 (-) [9]	0 / 0
176.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	105.00	- (-) [12/2008]	- (-) [3]	0 / 0
177.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.47]	168.74 (-)	41.50	3/2009 (-) [12/2008]	-3 (-) [3]	0 / 0
178.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	304.51	3/1996 (-) [2/2009]	155 (-) [-]	0 / 0
179.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	2.96	- (-) [3/2009]	- (-) [-]	0 / 0
180.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
181.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
182.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
183.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [426.00]	232.22 (-)	196.71	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
184.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	163.75	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
185.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	180.70	- (-) [3/2009]	- (-) [-]	0 / 0
186.	KOSI BRIDGE	4/2002 (-)	323.41 (-)	0.00 (-)	18.45	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[323.41]			[6/2009]	[-]	
187.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.93]	85.31 (-)	2.09	12/2007 (-) [8/2009]	20 (-) [11]	0 / 0
188.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	39.48	- (-) [10/2009]	- (-) [-]	0 / 0
189.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3835.22	3/2001 (-) [10/2009]	103 (-) [-]	0 / 0
190.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	394.49	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
191.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	110.80	- (-) [12/2009]	- (-) [-]	0 / 0
192.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	224.74	- (-) [12/2009]	- (-) [-]	0 / 0
193.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [266.10]	97.76 (-)	53.40	4/2003 (-) [3/2010]	83 (-) [-]	0 / 0
194.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	886.61	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
195.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	317.70	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
196.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	5.87	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
197.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	93.27	- (-) [12/2012]	- (-) [-]	0 / 0
198.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
199.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	15.20	- (-) [-]	- (-) [-]	0 / 0
200.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	337.13	3/2004 (-) [-]	- (-) [-]	0 / 0
201.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	192.04	12/1999 (-) [-]	- (-) [-]	0 / 0
202.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	36.57	- (-) [-]	- (-) [-]	0 / 0
203.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	463.06	3/1992 (-) [-]	- (-) [-]	0 / 0
204.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR)	4/1999 (-)	198.68 (-)	99.55 (-)	214.90	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RVNL)		[298.23]			[-]	[-]	
205.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	71.32	2/2010 (-) [-]	- (-) [-]	0 / 0
206.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.18	- (3/2000) [-]	- (-) [-]	0 / 0
207.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [265.75]	74.94 (-)	0.44	- (-) [-]	- (-) [-]	0 / 0
208.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
209.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
210.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	220.88	- (-) [-]	- (-) [-]	0 / 0
211.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0
212.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	116.68	- (-) [-]	- (-) [-]	0 / 0
213.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	70.48	- (-) [-]	- (-) [-]	0 / 0
214.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	34.82	- (-) [-]	- (-) [-]	0 / 0
215.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	456.08	- (-) [-]	- (-) [-]	0 / 0
216.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	685.22	3/2002 (-) [-]	- (-) [-]	0 / 0
217.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	39.25	2/2009 (-) [-]	- (-) [-]	0 / 0
218.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
219.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	187.51	- (-) [-]	- (-) [-]	0 / 0
220.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	53.96	- (-) [-]	- (-) [-]	0 / 0
221.	TANUR (KUTTIIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.57	- (-) [-]	- (-) [-]	0 / 0
222.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-)	0.00 (-)	8.21	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[103.86]			[-]	[-]	
223.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [192.00]	149.73 (-)	146.00	3/2007 (-) [-]	- (-) [-]	0 / 0
224.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	80.80	- (-) [-]	- (-) [-]	0 / 0
225.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	171.54	5/2008 (-) [-]	- (-) [-]	0 / 0
226.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	78.72	- (-) [-]	- (-) [-]	0 / 0
227.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.27	- (-) [-]	- (-) [-]	0 / 0
228.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	342.06	7/2005 (-) [-]	- (-) [-]	0 / 0
229.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [246.97]	53.79 (-)	284.03	7/2006 (-) [-]	- (-) [-]	0 / 0
230.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	67.38	- (-) [-]	- (-) [-]	0 / 0
231.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	100.47	3/2003 (-) [-]	- (-) [-]	0 / 0
232.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.38	- (-) [-]	- (-) [-]	0 / 0
233.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	216.36	- (-) [-]	- (-) [-]	0 / 0
234.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [702.39]	422.39 (-)	330.10	- (-) [-]	- (-) [-]	0 / 0
235.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.40	- (-) [-]	- (-) [-]	0 / 0
236.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
237.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	39.26	- (-) [-]	- (-) [-]	0 / 0
238.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	17.56	- (-) [-]	- (-) [-]	0 / 0
239.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
240.	ETAWAH-MAINPURI	9/2001	129.70	0.00	54.12	12/2008	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(NL),NCR	(-)	(-) [129.70]	(-)		(-) [-]	(-) [-]	
241.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	168.86	3/2005 (-) [-]	- (-) [-]	0 / 0
242.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	173.81	6/1999 (-) [-]	- (-) [-]	0 / 0
243.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	33.31	- (-) [-]	- (-) [-]	0 / 0
244.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	333.12	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
245.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	218.83	- (-) [-]	- (-) [-]	0 / 0
246.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	76.24	12/2009 (-) [-]	- (-) [-]	0 / 0
247.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
248.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	194.80	3/1996 (-) [-]	- (-) [-]	0 / 0
249.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
250.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	8.54	- (-) [-]	- (-) [-]	0 / 0
251.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.88]	133.88 (-)	112.64	- (-) [-]	- (-) [-]	0 / 0
252.	KUTTIIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	173.90	- (-) [-]	- (-) [-]	0 / 0
253.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	233.20	- (-) [-]	- (-) [-]	0 / 0
254.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	75.03	- (-) [-]	- (-) [-]	0 / 0
255.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	109.88	- (-) [-]	- (-) [-]	0 / 0
256.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	47.70	- (-) [-]	- (-) [-]	0 / 0
257.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	72.23	- (-) [-]	- (-) [-]	0 / 0
258.	REWARI-SADULPUR-HISSAR	4/1997	198.96	165.23	35.06	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [364.19]	(-)		(-) [-]	(-) [-]	
259.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	33.96	- (-) [-]	- (-) [-]	0 / 0
260.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	89.65	3/2002 (-) [-]	- (-) [-]	0 / 0
261.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	68.03	3/1998 (-) [-]	- (-) [-]	0 / 0
262.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
263.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
264.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	473.63	- (-) [-]	- (-) [-]	0 / 0
265.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
266.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	83.27	3/2007 (-) [-]	- (-) [-]	0 / 0
267.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	45.83	- (-) [-]	- (-) [-]	0 / 0
268.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	168.09	- (-) [-]	- (-) [-]	0 / 0
269.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
270.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.07	- (-) [-]	- (-) [-]	0 / 0
271.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	20.05	- (-) [-]	- (-) [-]	0 / 0
272.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.19	- (-) [-]	- (-) [-]	0 / 0
273.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
274.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
275.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	525.37	- (-) [-]	- (-) [-]	0 / 0
Total :			37550.02	24936.01	25828.90			0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [62486.03]	(-)				
ROAD TRANSPORT & HIGHWAYS								
276.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
277.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [6/2007]	34 (-) [-]	0 / 0
278.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	387.65	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
279.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	267.81	12/2003 (-) [7/2007]	43 (-) [-]	0 / 0
280.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	302.75	7/2004 (-) [7/2007]	36 (-) [-]	0 / 0
281.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	209.43	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
282.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	316.20	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
283.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	502.11	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
284.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	361.10	3/2005 (-) [7/2007]	28 (-) [-]	0 / 0
285.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	46.68	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
286.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [710.00]	155.00 (-)	491.90	7/2005 (-) [9/2007]	26 (-) [-]	0 / 0
287.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	244.79	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
288.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	149.50	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
289.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	316.75	8/2004 (-) [10/2007]	38 (-) [4]	0 / 0
290.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	601.05	3/2005 (-) [10/2007]	31 (-) [-]	0 / 0
291.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	304.62	3/2005 (-) [11/2007]	32 (-) [-]	0 / 0
292.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.40	3/2004 (-) [11/2007]	44 (-) [5]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
293.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [276.07]	20.11 (-)	206.10	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
294.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	265.10	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
295.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	281.40	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
296.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	191.64	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
297.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	144.52	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
298.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	133.28	1/2004 (-) [12/2007]	47 (-) [6]	0 / 0
299.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	101.30	12/2004 (-) [12/2007]	36 (-) [-]	0 / 0
300.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	138.92	5/2004 (-) [12/2007]	43 (-) [6]	0 / 0
301.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	147.40	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
302.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.70	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
303.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
304.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	248.10	6/2004 (-) [12/2007]	42 (-) [-]	0 / 0
305.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.53	3/2005 (-) [12/2007]	33 (-) [-]	0 / 0
306.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	30.15	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
307.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	290.30	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
308.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2007]	16 (-) [-]	0 / 0
309.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	351.32	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
310.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	378.38	12/2006 (-) [12/2007]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
311.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	402.20	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
312.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	77.86	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
313.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	128.94	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
314.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	213.30	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
315.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	55.61	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
316.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	76.15	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
317.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	36.21	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
318.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	31.98	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
319.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	124.60	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
320.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	342.30	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
321.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	50.71	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
322.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	293.16	7/2004 (-) [3/2008]	44 (-) [-]	0 / 0
323.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	143.40	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
324.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	25.09	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
325.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	102.90	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
326.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	99.99	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
327.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	45.22	9/2007 (-) [4/2008]	7 (-) [-]	0 / 0
328.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	18.88	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
329.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	17.04	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
330.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	121.80	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
331.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	147.00	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
332.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	155.20	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
333.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	12.38	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	82.69	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
335.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	65.59	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
336.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	149.50	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	21.42	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	149.50	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
339.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	12.94	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
340.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	96.91	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
341.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	38.47	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
342.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	11.59	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
343.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	212.50	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
344.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	49.56	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
345.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	74.72	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
346.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	11.76	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
347.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	21.47	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
348.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	90.27	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
349.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	38.60	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
350.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	63.08	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
351.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	17.16	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
352.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	28.32	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
353.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	234.10	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
354.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	147.00	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
355.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	26.68	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
356.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	9.83	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
357.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	24.15	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	68.03	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
359.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	31.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
360.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	29.14	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	149.70	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
362.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	199.40	11/2007 (-) [6/2008]	7 (-) [-]	0 / 0
363.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	18.69	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
364.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	40.17	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	31.63	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
366.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	20.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
367.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	26.98	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
368.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	140.60	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
369.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	76.67	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
370.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	80.78	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
371.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	21.54	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
372.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	12/2003 (-)	270.00 (-) [270.00]	0.00 (-)	203.70	1/2009 (-) [9/2008]	-4 (-) [-]	0 / 0
373.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	53.88	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
374.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	82.98	8/2004 (-) [9/2008]	49 (-) [3]	0 / 0
375.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	53.54	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
376.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.67	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
377.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	57.12	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
378.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	65.96	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
379.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	82.55	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
380.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	11.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
381.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	41.64	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
382.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	69.82	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
383.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	25.53	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	26.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	29.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	63.37	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	8.58	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
389.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	75.45	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
390.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	11.33	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
391.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	95.87	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
392.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
393.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	26.95	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
394.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	82.96	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
395.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	46.71	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
396.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	19.72	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
397.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	63.13	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
398.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
399.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	164.00	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
400.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	124.89	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
401.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	10.98	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
402.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	33.79	6/2005 (-) [12/2008]	42 (-) [-]	0 / 0
403.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	34.20	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
404.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	115.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
405.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	85.31	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
406.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	67.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
407.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	13.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
408.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	82.70	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
409.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	59.48	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
410.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.80	8/2006 (-) [12/2008]	28 (-) [-]	0 / 0
411.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	27.16	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
412.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	28.03	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
413.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	30.63	7/2005 (-) [12/2008]	41 (-) [-]	0 / 0
414.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	197.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
415.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	23.00	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
416.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	34.98	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
417.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	49.02	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
418.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	72.71	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
419.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	58.51	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
420.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	111.50	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
421.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	356.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
422.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	1.46	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
423.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	192.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
424.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	90.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
425.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	42.95	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
426.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	37.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
427.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	193.90	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
428.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	120.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
429.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	37.52	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
430.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	230.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
431.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	200.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
432.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
433.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.01	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
434.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	13.68	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
435.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	83.32	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
436.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	53.78	5/2009 (-) [5/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
437.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	22.40	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
438.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	41.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
439.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	160.60	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
440.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
441.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	18.69	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
442.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	-	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
443.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	14.92	9/2007 (-) [7/2009]	22 (-) [-]	0 / 0
444.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	19.49	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
445.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	14.87	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
446.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	17.90	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
447.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	15.56	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
448.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	4.34	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
449.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	86.80	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
450.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	5.92	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
451.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	100.00	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
452.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	43.07	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
453.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	10.74	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
454.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	12.28	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
455.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.22	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			51285.77 (-) [52291.54]	1005.77 (-)	19268.32			0 / 0

SHIPPING & PORTS

456.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [139.50]	9.88 (-)	121.12	2/2004 (-) [9/2007]	43 (-) [-]	0 / 0
457.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	5.05	6/2007 (-) [8/2008]	14 (-) [8]	0 / 0
458.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	15.20	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
459.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	253.23	10/2008 (-) [11/2008]	1 (-) [1]	0 / 0
460.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
461.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.78	10/2008 (-) [1/2010]	15 (-) [11]	0 / 0
Total :			4812.94 (-) [4921.34]	108.40 (-)	750.87			0 / 0

TELECOMMUNICATION

462.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [6/2007]	29 (-) [-]	0 / 0
463.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [6/2007]	12 (-) [-]	0 / 0
464.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	30.00	12/2005 (-) [7/2007]	19 (-) [-]	0 / 0
465.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	143.58	5/2006 (-) [7/2007]	14 (-) [-]	0 / 0
466.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	227.19	5/2006 (-) [7/2007]	14 (-) [-]	0 / 0
467.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [8/2007]	6 (-) [-]	0 / 0
468.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	259.42	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
469.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	261.45	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
470.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.50	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
471.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [10/2007]	22 (-) [-]	0 / 0
472.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
473.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	6.83	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
474.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	316.28	3/2006 (-) [10/2007]	19 (-) [-]	0 / 0
475.	GSM BASED NETWORK EXPANSION PH-IV TN	2/2005 (-)	650.42 (-) [650.42]	0.00 (-)	298.03	6/2006 (-) [10/2007]	16 (-) [-]	0 / 0
476.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	187.16	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
477.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	93.60	3/2006 (-) [10/2007]	19 (-) [-]	0 / 0
478.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	66.63	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
479.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	92.51	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
480.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [10/2007]	23 (-) [-]	0 / 0
481.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	139.04	6/2005 (-) [10/2007]	28 (-) [-]	0 / 0
482.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	115.21	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
483.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	125.69	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
484.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
485.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
486.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
487.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
488.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
489.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
490.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
Total :			10165.91 (-) [9332.48]	-833.43 (-)	3522.74			0 / 0
<u>URBAN DEVELOPMENT</u>								
491.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8676.00]	558.00 (-)	1065.81	6/2010 (-) [8/2010]	2 (-) [-]	0 / 0
Total :			8118.00 (-) [8676.00]	558.00 (-)	1065.81			0 / 0
<u>WATER RESOURCES</u>								
492.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	33.41	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	33.41			0 / 0
<u>All India :</u>			327381.88 (-) [365467.58]	38085.70 (-)	125122.68			796 / 2393
NIC-MoS&PI(IPMD) [6/2007]								