

Sector-Wise number of on going projects in March, 2004

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	103
2.	ROAD TRANSPORT & HIGHWAYS	84
3.	POWER	40
4.	PETROLEUM	29
5.	ATOMIC ENERGY	6
6.	COAL	6
7.	SHIPPING & PORTS	6
8.	STEEL	3
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	FERTILISERS	1
12.	MINES	1
13.	URBAN DEVELOPMENT	1
14.	WATER RESOURCES	1
Total		285

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
	<u>POWER</u>			
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
	<u>SHIPPING & PORTS</u>			
2.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
	<u>RAILWAYS</u>			
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
	<u>PETROLEUM</u>			
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOC)	220.81	06/2003	38.73
<u>July, 2003</u>				
	<u>POWER</u>			
7.	LD&C SCHEME IN NER(P.GRID)	158.94	03/2000	133.80
<u>August, 2003</u>				
	<u>PETROLEUM</u>			
8.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	329.05	03/2003	123.24
<u>October, 2003</u>				
	<u>COAL</u>			
9.	TPS-I EXP.(NLC)	1590.58	03/2001	1185.98
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
10.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	109.38	08/2002	151.60
	<u>SHIPPING & PORTS</u>			

11.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	672.28	08/2003	636.66
<u>November, 2003</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	192.71	10/2003	248.20
<u>December, 2003</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
13.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	182.29	05/2004	130.60
14.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	118.93	04/2004	78.54
15.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	139.00	12/2003	112.10
16.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	155.00	12/2003	193.40
17.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	621.35	12/2003	613.70
<u>January, 2004</u>				
<u>POWER</u>				
18.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	166.51	04/2003	135.41
<u>ROAD TRANSPORT & HIGHWAYS</u>				
19.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	113.50	05/2004	97.45
20.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	182.09	05/2004	133.00
21.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	161.20	05/2004	115.00
22.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	245.91	04/2004	202.10
23.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	174.59	04/2003	210.30
24.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	213.00	06/2004	147.40
25.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4- KM.70.2 (NH-4)	130.00	03/2004	101.70
<u>February, 2004</u>				
<u>MINES</u>				
26.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	480.00	02/2004	266.98
<u>PETROLEUM</u>				
27.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	119.01	07/2003	0.22
<u>POWER</u>				
28.	CHAMERA H.E. PROJECT ST-II (NHPC)	1684.02	05/2004	1867.72
<u>ROAD TRANSPORT & HIGHWAYS</u>				
29.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	323.35	02/2004	325.20

Summary of projects on Flash Report for the month of March, 2004

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	286
Number of Projects Completed/Dropped/Frozen in Previous Month :	4
Number of Projects Completed/Dropped/Frozen in Current Month :	0
Number of Projects Added in Current Month :	3
Number of Projects in Current Month :	285

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	118	34	64	16	53	285	41
Latest Approved	114	34	68	16	53	285	40

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	252	164219.73	181512.10	56137.29	30.93	17292.37	10.53
Revised	33	41373.48	43889.00	30508.27	69.51	2515.52	6.08
Total	285	205593.21	225401.10	86645.56	38.44	19807.89	9.63

IV. Milestones (Cumulative due and Achieved)

Total	2086
Achieved upto month	984

V. List of projects Completed/ Dropped/ Frozen during current month

There is no project under this category during the Current Month.

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>RAILWAYS</u>						
1	BANKURA-DAMODAR	03/1998	111.90	03/2005	111.90	03/2005
2	KOTTAYAM - ERUMELI (NL) (SR)	04/1998	200.00	-NA-	200.00	-NA-

<u>WATER RESOURCES</u>						
3	PAGLADIYA DAM PROJECT	01/2001	542.90	12/2007	1030.00	12/2007

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
STEEL							
1	PIG IRON PLANT (NMDC)	298.68	298.68	10/2004	03/2006	06/2006	3
PETROLEUM							
2	VISAKH-SECNDERABAD LPG(GAIL)	490.65	463.26	08/2003	03/2004	04/2004	1
3	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	2936.00	2444.54	09/2004	03/2004	04/2004	1
4	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
POWER							
5	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	162.88	162.88	02/2004	03/2004	06/2004	3
6	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	195.97	207.15	10/2003	02/2004	09/2004	7
RAILWAYS							
7	RANCHI-LOHARDAGA EXTENSION TO TORI	193.78	185.31	06/2004	03/2005	03/2006	12
8	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	50.00	510.00	03/1994	03/2004	04/2004	1
9	TAMLUK-DIGHA(NL),SER	43.72	293.97	03/1997	03/2005	06/2005	3
ROAD TRANSPORT & HIGHWAYS							
10	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	211.00	12/2003	04/2004	12/2004	8
11	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	233.00	233.00	12/2003	03/2004	12/2004	9
12	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	393.00	393.00	03/2004	04/2004	12/2004	8
13	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	226.05	226.05	04/2004	03/2004	07/2004	4
14	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	210.00	210.00	06/2004	03/2004	10/2004	7
15	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	202.88	202.88	05/2004	03/2004	04/2004	1
16	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	184.00	184.00	08/2004	04/2004	08/2004	4
17	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	164.25	164.25	05/2004	03/2004	04/2004	1
18	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	170.00	170.00	05/2004	03/2004	04/2004	1

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	6	3387.28	4019.15	3984.36
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	1	2061.98	2061.98	2061.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	29	38131.57	38131.57	40005.69
7	POWER	40	50595.02	61217.93	68085.61
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	103	28287.93	31164.74	42640.70
10	ROAD TRANSPORT & HIGHWAYS	84	22092.63	22930.37	22847.84
11	SHIPPING & PORTS	6	1882.03	1882.03	1929.38
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
14	WATER RESOURCES	1	542.90	542.90	1030.00
<i>Grand Total</i>		285	181228.62	205593.21	225401.10

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	4203.00	1/2007 (-) [1/2007]	0 (-) [-]	56 / 104
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	775.00	10/2009 (-) [9/2007]	-25 (-) [-]	14 / 76
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	378.00	2/2008 (-) [2/2008]	0 (-) [-]	15 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	2780.00	12/2008 (-) [12/2008]	0 (-) [-]	17 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	-	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	8136.00			102 / 374
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.92	3/1994 (3/2000) [3/2004]	120 (48) [-]	2 / 2
8.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1369.45	3/2004 (-) [3/2004]	0 (-) [-]	8 / 13
9.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	363.08	3/1994 (3/1998) [3/2004]	120 (72) [-]	1 / 1
10.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1233.43	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	62.46	3/2004 (-) [3/2004]	0 (-) [-]	5 / 5
12.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	-	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
Total :			3387.28 (-) [3984.36]	597.08 (-)	3200.34			19 / 25
FERTILISERS								
13.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [509.40]	159.40 (0.00)	429.31	5/2001 (2/2002) [5/2004]	36 (27) [-]	33 / 86

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			350.00 (-) [509.40]	159.40 (-)	429.31			33 / 86
<u>MINES</u>								
14.	EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2061.98 (-) [2061.98]	0.00 (-)	1593.05			23 / 24
<u>STEEL</u>								
15.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	185.59	8/2004 (-) [8/2004]	0 (-) [-]	3 / 4
16.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	2.62	12/2005 (-) [3/2005]	-9 (-) [-]	4 / 19
17.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	25.45	10/2004 (-) [6/2006]	20 (-) [3]	23 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	213.66			30 / 119
<u>PETROLEUM</u>								
18.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	1975.96	7/2003 (-) [3/2004]	8 (-) [-]	78 / 81
19.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	292.41	3/2004 (-) [3/2004]	0 (-) [-]	12 / 12
20.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [377.00]	34.00 (-)	354.28	5/2002 (-) [3/2004]	22 (-) [-]	31 / 33
21.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	389.81	8/2003 (-) [4/2004]	8 (-) [1]	39 / 40
22.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2444.54]	-491.46 (-)	2007.87	9/2004 (-) [4/2004]	-5 (-) [1]	14 / 23
23.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	235.80	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
24.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1317.00]	69.00 (-)	709.71	3/2004 (-) [8/2004]	5 (-) [-]	22 / 41
25.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1157.00	9/2003 (-) [10/2004]	13 (-) [-]	43 / 50
26.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	71.02	7/2003 (-) [10/2004]	15 (-) [-]	9 / 9
27.	SIDPUR-SANGANER PRODUCT PIPE LINE	2/2002 (-)	352.69 (-)	17.21 (-)	211.92	11/2004 (-)	0 (-)	3 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(IOCL)		[369.90]			[11/2004]	[-]	
28.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1755.00]	272.00 (-)	658.91	8/2004 (-) [12/2004]	4 (-) [-]	43 / 68
29.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [265.00]	-40.60 (-)	148.50	8/2004 (-) [12/2004]	4 (-) [-]	4 / 8
30.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.11	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
31.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	20.47	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
32.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
33.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4177.00]	812.00 (-)	1064.88	1/2005 (-) [4/2005]	3 (-) [-]	46 / 151
34.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	0.43	4/2005 (-) [4/2005]	0 (-) [-]	0 / 0
35.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	17.66	3/2006 (-) [5/2005]	-10 (-) [-]	3 / 6
36.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1.21	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
37.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [391.00]	32.00 (-)	16.40	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
38.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	13.73	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
39.	INTEGRATED PARA-XYLENE (IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	966.92	8/2005 (-) [8/2005]	0 (-) [-]	21 / 129
40.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	2.53	7/2005 (-) [12/2005]	5 (-) [-]	0 / 0
41.	MUMBAI HIGH NORTH DEV (ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	1373.08	12/2005 (-) [12/2005]	0 (-) [-]	13 / 20
42.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
43.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [900.92]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
44.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	3.96	7/2005 (-) [6/2006]	11 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
45.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	28.55	3/2007 (-) [3/2007]	0 (-) [36]	2 / 3
46.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	139.26	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			38131.57 (-) [40005.69]	1874.12 (-)	11862.38			394 / 697

POWER

47.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5328.37	3/1999 (-) [3/2004]	60 (-) [-]	11 / 16
48.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	79.11	2/2004 (-) [6/2004]	4 (-) [3]	17 / 30
49.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7958.83	4/1996 (3/2002) [7/2004]	99 (28) [-]	51 / 52
50.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	4034.40	11/1990 (3/2001) [7/2004]	164 (40) [-]	7 / 7
51.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	154.86	10/2003 (-) [9/2004]	11 (-) [7]	10 / 19
52.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	186.48	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
53.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	85.10	6/2004 (-) [12/2004]	6 (-) [-]	9 / 18
54.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [721.62]	300.62 (18.65)	671.19	3/1999 (12/2002) [12/2004]	69 (24) [-]	2 / 11
55.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	84.17	1/2005 (-) [1/2005]	0 (-) [-]	5 / 21
56.	400/220/KV SYSTEM STRENGTHANING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	44.89	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
57.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	171.65	1/2005 (-) [3/2005]	2 (-) [-]	5 / 25
58.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1259.70	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
59.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [253.29]	21.76 (-)	116.36	10/2004 (-) [6/2005]	8 (-) [-]	6 / 18
60.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	218.18	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
61.	UNIFIED LOAD DESPATCH	2/2001	294.82	-68.11	61.56	2/2003	30	6 / 17

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	& COMMUNICATION SCHEME W R (PR.GRID)	(-)	(-) [226.71]	(-)		(-) [8/2005]	(-) [-]	
62.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [2072.45]	291.46 (-)	989.54	8/2005 (-) [8/2005]	0 (-) [-]	33 / 39
63.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	46.67	9/2005 (-) [9/2005]	0 (-) [-]	6 / 22
64.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	71.92	12/2005 (-) [12/2005]	0 (-) [-]	6 / 22
65.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	289.59	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
66.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [7682.00]	1033.17 (-)	3936.11	2/2006 (-) [2/2006]	0 (-) [-]	80 / 95
67.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
68.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	3.38	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
69.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [4044.53]	659.76 (-)	1392.69	5/2006 (-) [5/2006]	0 (-) [-]	41 / 64
70.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	12.56	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
71.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	159.09	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
72.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	280.44	7/2006 (-) [7/2006]	0 (-) [-]	4 / 18
73.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
74.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	-	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
75.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	3.38	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
76.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	-	12/2006 (-) [10/2006]	-2 (-) [-]	0 / 0
77.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	-	2/2007 (-) [10/2006]	-4 (-) [-]	0 / 0
78.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	975.44	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
79.	TESSTA LOW DAM HYDRO	10/2003	768.92	0.00	70.20	3/2007	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT STAGE-III 4x33 MW	(-)	(-) [768.92]	(-)		(-) [3/2007]	(-) [-]	
80.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	-	5/2008 (-) [3/2007]	-14 (-) [-]	0 / 0
81.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	394.66	8/2007 (-) [8/2007]	0 (-) [-]	0 / 46
82.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	87.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
83.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	682.31	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
84.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	24.30	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
85.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	526.80	4/2009 (-) [4/2009]	0 (-) [-]	3 / 5
86.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	260.99	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			50595.02 (-) [68085.61]	17490.59 (-)	30830.30			352 / 708

HEALTH & FW

87.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	124.19	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 14
88.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	119.36	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	243.55			4 / 14

RAILWAYS

89.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	111.98	- (-) [3/2004]	- (-) [-]	0 / 0
90.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	106.43	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
91.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [157.34]	17.65 (-)	121.68	- (-) [3/2004]	- (-) [-]	0 / 0
92.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	131.03	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
93.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	502.28	- (-) [3/2004]	- (-) [-]	0 / 0
94.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-)	91.09 (-)	454.57	3/2004 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[528.49]			[3/2004]	[-]	
95.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	202.15	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
96.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	25.82	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0
97.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.94]	43.94 (-)	88.26	- (-) [3/2004]	- (-) [-]	0 / 0
98.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	195.62	- (-) [3/2004]	- (-) [-]	0 / 0
99.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	187.78	3/2001 (-) [4/2004]	37 (-) [-]	0 / 0
100.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [510.00]	460.00 (398.00)	483.00	3/1994 (-) [4/2004]	121 (-) [1]	0 / 0
101.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	47.16	- (-) [6/2004]	- (-) [-]	0 / 0
102.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	79.26	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
103.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	577.10	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
104.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [12/2004]	57 (-) [-]	0 / 0
105.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	96.17	8/2003 (-) [12/2004]	16 (-) [-]	0 / 0
106.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
107.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [269.50]	-89.27 (-)	93.82	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
108.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
109.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	245.32	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
110.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	32.02	- (-) [3/2005]	- (-) [-]	0 / 0
111.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
113.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	15.01	- (-) [3/2005]	- (-) [-]	0 / 0
114.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	95.75	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
115.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [111.90]	0.00 (-)	37.12	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
116.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
117.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [3/2005]	36 (-) [-]	0 / 0
118.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	269.87	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
119.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	151.23	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
120.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	9.81	- (-) [4/2005]	- (-) [-]	0 / 0
121.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [178.00]	60.03 (-)	57.47	- (-) [6/2005]	- (-) [-]	0 / 0
122.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [6/2005]	99 (-) [3]	0 / 0
123.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
124.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	52.71	6/2004 (-) [3/2006]	21 (-) [12]	0 / 0
125.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	183.39	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
126.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
127.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	406.37	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
128.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	36.33	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
129.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [622.52]	157.53 (-)	221.84	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	56.15	- (-) [3/2007]	- (-) [-]	0 / 0
131.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	68.31	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
132.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	297.87	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
133.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	32.31	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
134.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	150.00	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
135.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.70]	-0.30 (-)	92.03	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
136.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
137.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	1291.60	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
138.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	89.16	- (-) [3/2008]	- (-) [-]	0 / 0
139.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	130.24	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
140.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.25	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
141.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
142.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	204.58	- (-) [-]	- (-) [-]	0 / 0
143.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [422.72]	298.29 (-)	82.60	- (0/200) [-]	- (-) [-]	0 / 0
144.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
145.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	40.70	- (-) [-]	- (-) [-]	0 / 0
146.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [382.27]	133.83 (282.27)	121.06	- (-) [-]	- (-) [-]	0 / 0
147.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	64.69	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	47.18	- (-) [-]	- (-) [-]	0 / 0
149.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
150.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
151.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	54.49	3/1996 (-) [-]	- (-) [-]	0 / 0
152.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.35]	113.35 (-)	91.44	- (-) [-]	- (-) [-]	0 / 0
153.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	137.70	- (-) [-]	- (-) [-]	0 / 0
154.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.40	- (-) [-]	- (-) [-]	0 / 0
155.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	41.77	- (-) [-]	- (-) [-]	0 / 0
156.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	18.70	- (-) [-]	- (-) [-]	0 / 0
157.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	14.17	12/2008 (-) [-]	- (-) [-]	0 / 0
158.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	7.83	- (-) [-]	- (-) [-]	0 / 0
159.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	4.20	- (-) [-]	- (-) [-]	0 / 0
160.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	157.47	- (-) [-]	- (-) [-]	0 / 0
161.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
162.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
163.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	78.08	- (-) [-]	- (-) [-]	0 / 0
164.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [-]	- (-) [-]	0 / 0
165.	JAYANAGAR-DARBHANGA-	4/1997 (-)	233.00 (335.77)	91.73 (-11.04)	25.57	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NARKATIAGANJ		[324.73]			[-]	[-]	
166.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	80.52	- (-) [-]	- (-) [-]	0 / 0
167.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.40	- (-) [-]	- (-) [-]	0 / 0
168.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	49.89	- (-) [-]	- (-) [-]	0 / 0
169.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.23]	-0.53 (0.89)	106.87	- (-) [-]	- (-) [-]	0 / 0
170.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.81]	12.81 (-)	1.03	- (-) [-]	- (-) [-]	0 / 0
171.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	2.08	- (-) [-]	- (-) [-]	0 / 0
172.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	33.12	- (-) [-]	- (-) [-]	0 / 0
173.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	16.17	- (-) [-]	- (-) [-]	0 / 0
174.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	18.00	- (-) [-]	- (-) [-]	0 / 0
175.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	16.10	- (-) [-]	- (-) [-]	0 / 0
176.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
177.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	13.42	2/2009 (-) [-]	- (-) [-]	0 / 0
178.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
179.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [190.36]	118.66 (72.78)	135.39	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
180.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	10.45	- (-) [-]	- (-) [-]	0 / 0
181.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1007.14]	709.99 (-)	58.01	- (12/1996) [-]	- (-) [-]	0 / 0
182.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	301.08	3/2000 (-) [-]	- (-) [-]	0 / 0
183.	ARA-SASARAM	7/1997	120.00	71.00	45.55	3/2006	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [191.00]	(-)		(-) [-]	(-) [-]	
184.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	50.95	3/2004 (-) [-]	- (-) [-]	0 / 0
185.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	241.91	3/2009 (-) [-]	- (-) [-]	0 / 0
186.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	28.90	7/2006 (-) [-]	- (-) [-]	0 / 0
187.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
188.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [-]	- (-) [-]	0 / 0
189.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0
190.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
191.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	22.45	- (-) [-]	- (-) [-]	0 / 0
Total :			28287.93 (-) [42640.70]	14352.77 (-)	12641.50			0 / 0

ROAD TRANSPORT & HIGHWAYS

192.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	663.47	12/1991 (12/1998) [3/2004]	147 (63) [-]	0 / 0
193.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	151.70	5/2004 (-) [4/2004]	-1 (-) [1]	0 / 0
194.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
195.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	122.10	5/2004 (-) [4/2004]	-1 (-) [1]	0 / 0
196.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	159.50	5/2004 (-) [4/2004]	-1 (-) [1]	0 / 0
197.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	131.30	12/2003 (-) [5/2004]	5 (-) [2]	0 / 0
198.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	153.40	2/2004 (-) [5/2004]	3 (-) [1]	0 / 0
199.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	263.80	6/2001 (12/1998) [5/2004]	35 (65) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	172.20	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
201.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	227.70	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
202.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	87.04	1/2004 (-) [5/2004]	4 (-) [-]	0 / 0
203.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	73.28	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
204.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	131.36	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
205.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	338.90	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
206.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	143.05	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
207.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	13.43	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
208.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	316.80	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
209.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	65.60	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
210.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	94.21	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
211.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	224.90	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
212.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	87.23	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
213.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	89.47	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
214.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	65.23	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
215.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	473.60	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
216.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	96.13	12/2003 (-) [7/2004]	7 (-) [-]	0 / 0
217.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	103.20	4/2004 (-) [7/2004]	3 (-) [4]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	364.30	5/2004 (-) [8/2004]	3 (-) [-]	0 / 0
219.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	129.40	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
220.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	108.10	8/2004 (-) [8/2004]	0 (-) [4]	0 / 0
221.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	82.15	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
222.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	163.42	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
223.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	44.49	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
224.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	151.00	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
225.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	42.15	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
226.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	48.71	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
227.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	282.70	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
228.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	135.00	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
229.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	113.20	4/2004 (-) [9/2004]	5 (-) [-]	0 / 0
230.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	87.51	2/2004 (-) [9/2004]	7 (-) [5]	0 / 0
231.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	147.00	6/2004 (-) [10/2004]	4 (-) [7]	0 / 0
232.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	118.10	2/2004 (-) [10/2004]	8 (-) [-]	0 / 0
233.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	60.92	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
234.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	117.10	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
235.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-)	0.00 (-)	138.70	3/2005 (-)	-4 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[452.71]			[11/2004]	[-]	
236.	DHARMAVARAM-RAJAMUNDRY (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	150.20	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
237.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	123.10	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
238.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	62.12	2/2005 (-) [11/2004]	-3 (-) [-]	0 / 0
239.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	200.89	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
240.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	108.50	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
241.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	124.26	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
242.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	119.90	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
243.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	302.90	10/2005 (-) [12/2004]	-10 (-) [-]	0 / 0
244.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	161.03	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
245.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	147.60	1/2004 (-) [12/2004]	11 (-) [8]	0 / 0
246.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	218.80	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
247.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	21.94	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
248.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	92.78	3/2004 (-) [12/2004]	9 (-) [-]	0 / 0
249.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	43.32	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
250.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	87.33	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
251.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	138.20	6/2004 (-) [12/2004]	6 (-) [-]	0 / 0
252.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	216.80	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
253.	FATEHPUR-KHAGA,	4/2000	372.40	0.00	104.08	7/2004	5	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.38-KM.115, NH-2 (U.P.)	(-)	(-) [372.40]	(-)		(-) [12/2004]	(-) [-]	
254.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	28.07	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
255.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	70.65	12/2003 (-) [12/2004]	12 (-) [8]	0 / 0
256.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	268.90	3/2004 (-) [12/2004]	9 (-) [8]	0 / 0
257.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	169.50	4/2004 (-) [12/2004]	8 (-) [8]	0 / 0
258.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	81.02	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
259.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	141.80	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
260.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	154.34	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
261.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	158.30	12/2003 (-) [12/2004]	12 (-) [8]	0 / 0
262.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	184.60	12/2003 (-) [12/2004]	12 (-) [9]	0 / 0
263.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	69.42	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
264.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	102.04	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
265.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	91.50	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
266.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	153.60	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
267.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	53.66	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
268.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	67.46	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
269.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
270.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
271.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
272.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [125.00]	0.00 (-)	-	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
273.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	-	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
274.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	4.03	5/2007 (-) [-]	- (-) [-]	0 / 0
275.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	6.65	12/2006 (-) [-]	- (-) [-]	0 / 0
Total :			22092.63 (-) [22847.84]	755.21 (-)	11234.58			0 / 0
SHIPPING & PORTS								
276.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
277.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	366.70	9/2004 (-) [5/2004]	-4 (-) [-]	0 / 0
278.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.61	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
279.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	161.87	2/2003 (-) [12/2004]	22 (-) [-]	2 / 4
280.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	239.30	- (-) [10/2005]	- (-) [-]	0 / 0
281.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.37	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
Total :			1882.03 (-) [1929.38]	47.35 (-)	834.46			2 / 4
TELECOMMUNICATION								
282.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	76.62	12/2004 (-) [12/2005]	12 (-) [-]	0 / 0
283.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	29.30	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	105.92			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
URBAN DEVELOPMENT								
284.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	5299.95	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	5299.95			25 / 35
WATER RESOURCES								
285.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1030.00]	487.10 (-)	20.56	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
Total :			542.90 (-) [1030.00]	487.10 (-)	20.56			0 / 0
All India :			181228.62 (-) [225401.10]	44172.48 (-)	86645.56			984 / 2086
NIC-MoS&PI(IPMD) [3/2004]								