

Sector-Wise number of on going projects in March, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	198
2.	RAILWAYS	138
3.	POWER	57
4.	PETROLEUM	34
5.	TELECOMMUNICATION	26
6.	COAL	23
7.	STEEL	21
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		515

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2007-2008

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2007</u>				
<u>POWER</u>				
1.	VINDHYACHAL STPP ST.-III (NTPC)	4125.00	08/2007	3007.16
2.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	284.79	04/2007	233.44
<u>May, 2007</u>				
<u>CIVIL AVIATION</u>				
3.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	191.52	12/2005	158.00
<u>STEEL</u>				
4.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	12/2005	96.19
<u>POWER</u>				
5.	VINDHYACHAL-KORBA (P.GRID)	164.02	02/2007	175.24
<u>RAILWAYS</u>				
6.	KOLKATA CIRCULAR RAILWAY (MTP)	358.77	12/2004	155.70
7.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	03/2000	336.00
8.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	162.03	08/2003	161.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
9.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	12/2003	244.10
10.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	12/2003	301.80
11.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	323.62	08/2004	311.09
<u>TELECOMMUNICATION</u>				
12.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	101.86	06/2005	71.15
13.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-	185.00	06/2005	109.28

	IV (BSNL)(Haryana			
14.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	115.46	06/2005	40.62
<u>June, 2007</u>				
<u>RAILWAYS</u>				
15.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	318.00	-NA-	483.00
<u>ROAD TRANSPORT & HIGHWAYS</u>				
16.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	02/2004	322.03
17.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	641.00	06/2005	533.86
18.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	02/2004	154.54
<u>July, 2007</u>				
<u>PETROLEUM</u>				
19.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	335.17	09/2006	254.67
20.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	07/2007	6476.53
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	255.96	02/2005	206.10
22.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	320.42	03/2005	316.20
23.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	03/2005	502.11
<u>August, 2007</u>				
<u>STEEL</u>				
24.	BLOOM CASTER(SAIL)	271.41	05/2006	205.40
<u>RAILWAYS</u>				
25.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	12/1997	843.00
<u>September, 2007</u>				
<u>STEEL</u>				
26.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	01/2007	137.69
<u>RAILWAYS</u>				
27.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	180.00	03/1992	463.06
<u>October, 2007</u>				
<u>POWER</u>				
28.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	266.93	03/2008	389.71
29.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	1771.93	10/2007	2423.60
<u>RAILWAYS</u>				
30.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	325.47	03/2004	389.08
<u>TELECOMMUNICATION</u>				
31.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	119.43	08/2004	-NA-
32.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	202.33	01/2005	89.09
<u>November, 2007</u>				
<u>COAL</u>				
33.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	176.55	03/2008	71.99
<u>STEEL</u>				
34.	REBUILDING OF BLAST FURNACE No. 2	103.93	09/2007	74.07
<u>PETROLEUM</u>				
35.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	622.82	05/2007	540.62
36.	MDPL PROJECT(HPCL)	1623.84	08/2007	1336.18
<u>RAILWAYS</u>				
37.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	605.70	03/2002	733.17

38.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	130.00	03/2007	205.83
<u>TELECOMMUNICATION</u>				
39.	CHENNAI PHASE-III CMTS (BSNL)	233.21	03/2004	72.30
<u>December, 2007</u>				
<u>POWER</u>				
40.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	596.47	07/2007	580.23
41.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	118.33	04/2008	77.15
<u>RAILWAYS</u>				
42.	NIMACH-RATLAM(GC),WR	65.00	03/1996	200.09
43.	MADURAI-RAMESWARAM(GC),SR	193.18	07/2006	299.62
44.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	198.68	-NA-	306.09
45.	TITLAGARH-LANJIGARH (DL) ECoR	66.61	-NA-	148.73
46.	DELHI-REWARI (GC) (NWR)(RVNL)	42.27	03/2007	198.17
<u>TELECOMMUNICATION</u>				
47.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	647.69	06/2005	189.32
48.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	174.00	03/2006	103.69
49.	GSM BASED NETWORK EXPANSION PH.-IV TN	650.42	06/2006	298.03
<u>January, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
50.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	555.00	07/2005	658.43
<u>March, 2008</u>				
<u>PETROLEUM</u>				
51.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	1770.69	01/2008	2108.95
52.	ADDITIONAL DEVELOPMENT HEERA, PART-II	569.07	04/2007	683.83
53.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	910.53	12/2006	734.67
<u>POWER</u>				
54.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2198.04	02/2007	2459.89
55.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	1980.70	06/2006	2267.91
56.	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION	92.12	06/2007	105.64
57.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	601.90	08/2007	630.40
58.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	113.73	12/2007	102.19
<u>ROAD TRANSPORT & HIGHWAYS</u>				
59.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	265.00	03/2008	325.28
60.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	260.93	12/2003	283.64
61.	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA)	270.00	01/2009	295.30

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2007-2008**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>June, 2007</u>				
<u>RAILWAYS</u>				
1.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	297.15	-NA-	56.07
<u>January, 2008</u>				
<u>COAL</u>				
2.	RAJMAHAL EXPANSION OC PROJECT	650.06	03/2009	-NA-
3.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	336.68	03/2012	33.57
<u>February, 2008</u>				
<u>SHIPPING & PORTS</u>				
4.	UPGRADATION AND MODERNIZATION OF IRON ORE HANDLING FACILITY	185.15	-NA-	-NA-

Summary of projects on Flash Report for the month of March, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	516
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	11
Number of Projects Added in Current Month :	11
Number of Projects in Current Month :	515

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	243	12	141	26	93	515	47
Latest Approved	241	16	139	26	93	515	47

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	482	327608.39	361853.00	131757.18	36.41	34244.61	10.45
Revised	33	19609.11	22216.54	11514.83	51.83	2607.43	13.30
Total	515	347217.50	384069.54	143272.01	37.30	36852.04	10.61

IV. Milestones (Cumulative due and Achieved)

Total	2263
Achieved upto month	853

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore								
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure	
			Cost	DOC	Cost	DOC		
PETROLEUM								
1	ADDITIONAL DEVELOPMENT OF A-1 LAYER {Completed}	04/2005	910.53	12/2006	910.53	03/2008	734.67	
2	ADDITIONAL DEVELOPMENT HEERA, PART-II {Completed}	01/2005	569.07	04/2007	569.07	03/2008	683.83	
3	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE	03/2004	1770.69	01/2008	2937.01	03/2008	2108.95	

	BOOSTER {Completed}						
<u>POWER</u>							
4	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW {Completed}	02/2000	2198.04	02/2007	2495.29	03/2008	2459.89
5	SYSTEM STRENGTHNING SCHEME-V OF SOUTH REGION {Completed}	06/2004	92.12	06/2007	107.07	-NA-	105.64
6	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ {Completed}	06/2003	1980.70	06/2006	2483.88	-NA-	2267.91
7	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM) {Completed}	08/2004	601.90	08/2007	653.92	03/2008	630.4
8	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM) {Completed}	03/2005	113.73	12/2007	107.53	03/2008	102.19
<u>ROAD TRANSPORT & HIGHWAYS</u>							
9	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA) {Completed}	04/2000	260.93	12/2003	260.93	03/2008	283.64
10	PANIPAT ELEVATED HIGHWAY, KM.96-KM.86 (HARYANA) {Completed}	12/2003	270.00	01/2009	270.00	06/2008	295.3
11	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT) {Completed}	12/2003	265.00	03/2008	388.09	03/2008	325.28

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II	01/2008	197.66	10/2009	197.66	10/2009
2	POWER PLANT-I,	09/2007	462.00	12/2009	465.00	06/2010
3	COKE OVEN BATTERY NO.4 PHASE-II	08/2007	108.00	10/2009	108.00	05/2010
4	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007	125.00	09/2009	125.00	09/2009
<u>RAILWAYS</u>						
5	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	04/2002	71.94	03/2004	124.00	07/2008
6	AMROHA-KANKATHER	04/2000	57.00	03/2005	107.30	03/2008
7	SHIMOGA-TALAGUPPA	12/1992	46.00	-NA-	158.95	-NA-
8	ABOHAR-FAZILKA	09/2001	86.44	03/2009	205.00	-NA-
9	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	04/1997	41.67	-NA-	129.78	12/2008
<u>ROAD TRANSPORT & HIGHWAYS</u>						
10	ISLAM NAGAR TO KADTAL	12/2003	546.83	03/2010	546.83	03/2010
11	LUMDING TO DABOKA	12/2003	130.00	08/2010	130.00	08/2010

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	KAIGA ATOM IC POWER PROJECT 3 & 4 UNITS, KAIGA	4213.00	3282.00	10/2009	03/2008	09/2008	6
2	KUDANKULAM APP (NPCIL)	13171.00	13171.00	12/2008	12/2009	03/2010	3
3	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	03/2008	05/2008	2
<u>STEEL</u>							
4	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	8692.00	8692.00	10/2009	02/2010	10/2010	8
<u>PETROLEUM</u>							
5	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	1635.00	2147.79	05/2006	06/2008	08/2008	2
6	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1178.00	03/2006	03/2008	04/2008	1
7	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	2853.29	2853.29	05/2010	05/2010	05/2011	12
<u>POWER</u>							
8	TEHRI PUMPED STORAGE PLANT, 4x250 MW	1657.00	1657.60	07/2010	12/2011	04/2013	16
9	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	4527.15	4527.15	04/2009	04/2009	03/2010	11
10	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	200.81	11/2007	03/2008	06/2008	3
11	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	230.52	280.14	03/2008	03/2008	04/2008	1
12	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	2208.49	02/2007	03/2008	04/2008	1
13	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	596.45	664.02	12/2007	03/2008	05/2008	2
14	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	499.45	556.86	03/2008	05/2008	06/2008	1
15	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	315.58	05/2008	03/2008	04/2008	1
16	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	310.79	07/2006	03/2008	04/2008	1
17	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	813.67	820.45	06/2008	06/2008	12/2008	6
<u>RAILWAYS</u>							
18	ALIGARH-GAZIABAD 3rd LINE	230.73	399.50	03/2009	12/2008	03/2009	3

19	AMROHA-KANKATHER	57.00	107.30	03/2005	02/2008	03/2008	1
20	PALWAL-BHUTESWAR 3rd LINE	240.00	330.00	03/2009	12/2008	03/2009	3
21	KHURDA ROAD-BARANG 3rd LINE	133.41	207.00	-NA-	06/2008	03/2009	9
22	RAJATGARH-BARANG	166.16	240.00	-NA-	10/2008	02/2009	4
23	BHILDI-SAMDARI	244.74	479.00	-NA-	09/2008	03/2009	6
24	RANGIA-MURKONGSELEK	912.70	912.70	-NA-	03/2009	03/2013	48
25	VIRAMGAM-BHILDI	155.66	119.75	-NA-	03/2008	03/2010	24
26	AJMER-PHULERA-RINGUS-REWARI	352.00	716.60	03/2008	12/2008	03/2009	3
27	TOLLYGANJ-GARIA	907.69	1032.76	12/2006	06/2008	06/2009	12
28	Obulavaripalle-Krishnapattnam	743.00	732.80	03/2008	03/2008	06/2008	3
29	MANDERHILL-DUMKA-RAMPURHAT	184.00	254.07	-NA-	12/2009	12/2010	12
30	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	180.73	320.66	12/2006	12/2008	02/2009	2
31	DEOGHAR-SULTANGUNJ	138.00	607.09	-NA-	12/2009	12/2012	36
32	Chhapra - Setting up of Wheel Manufacturing Plant	470.09	881.19	-NA-	03/2009	03/2010	12
<u>ROAD TRANSPORT & HIGHWAYS</u>							
33	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	03/2008	04/2008	1
34	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	104.00	104.00	08/2004	09/2008	10/2008	1
35	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	140.85	140.85	01/2004	03/2008	06/2008	3
36	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	155.00	05/2004	03/2008	04/2008	1
37	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	03/2008	05/2008	2
38	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	03/2008	05/2008	2
39	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	172.06	03/2004	03/2008	08/2008	5
40	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	284.00	284.00	05/2008	06/2009	12/2009	6
41	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	229.00	229.00	05/2008	06/2009	12/2009	6
42	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	117.40	117.40	11/2008	11/2008	05/2009	6
43	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	399.89	479.74	02/2005	03/2008	05/2008	2
44	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	410.24	02/2005	03/2008	05/2008	2
<u>TELECOMMUNICATION</u>							
45	Expansion of 750 K Existing GSM N/W (Mumbai)	231.38	231.38	10/2007	03/2008	06/2008	3
46	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	249.00	249.00	02/2007	03/2008	12/2008	9

WATER RESOURCES

47	PAGLADIYA DAM PROJECT	542.90	1187.00	12/2007	03/2008	12/2012	57
----	-----------------------	--------	---------	---------	---------	---------	----

Number of projects reporting additional delay = 47

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	23	16560.23	16430.20	17342.83
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	21	14348.51	14348.51	14421.69
6	PETROLEUM	34	52075.33	52075.33	57196.18
7	POWER	57	105149.53	105149.53	107922.66
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	138	37863.16	41207.99	68799.87
10	ROAD TRANSPORT & HIGHWAYS	198	59215.47	59215.47	59923.04
11	SHIPPING & PORTS	6	4812.94	4812.94	4921.34
12	TELECOMMUNICATION	26	9092.40	9092.40	8852.50
13	URBAN DEVELOPMENT	2	14513.00	15000.36	15071.00
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		515	343163.92	347217.50	384069.54

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	304.32	6/2006 (-) [5/2008]	23 (-) [2]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2167.00	10/2009 (-) [9/2008]	-13 (-) [6]	71 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1837.00	2/2008 (-) [3/2009]	13 (-) [-]	54 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10286.00	12/2008 (-) [3/2010]	15 (-) [3]	49 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	916.99	9/2010 (-) [9/2010]	0 (-) [-]	9 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	15511.31			218 / 381
<u>CIVIL AVIATION</u>								
6.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	61.66	12/2008 (-) [12/2008]	0 (-) [-]	13 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	35.36	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	97.02			21 / 52
<u>COAL</u>								
8.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1189.78	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
9.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1154.95	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
10.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	728.66	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	140.67	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
12.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
13.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.55	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	102.59	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
15.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	573.41	3/2010 (-) [3/2010]	0 (-) [-]	5 / 12
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	530.86	3/2010 (-) [3/2010]	0 (-) [-]	2 / 7
17.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	469.76	3/2011 (-) [3/2011]	0 (-) [-]	1 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (341.63) [471.66]	0.00 (130.03)	98.40	3/2011 (-) [3/2011]	0 (-) [-]	2 / 3
20.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	44.52	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	26.18	3/2012 (-) [3/2012]	0 (-) [-]	2 / 4
22.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	23.29	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
24.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.21	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
25.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	9.64	3/2013 (-) [3/2013]	0 (-) [-]	0 / 7
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	8.68	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
28.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	32.98	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
29.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	7.33	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2
30.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	181.87	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			16560.23 (-) [17342.83]	782.60 (-)	5369.33			60 / 167

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>MINES</u>								
31.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	1309.15	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	1309.15			25 / 111
<u>STEEL</u>								
32.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	115.56	1/2007 (-) [7/2008]	18 (-) [-]	4 / 10
33.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	35.29	5/2008 (-) [7/2008]	2 (-) [-]	1 / 2
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	358.36	9/2007 (-) [7/2008]	10 (-) [-]	6 / 7
35.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	41.33	3/2008 (-) [9/2008]	6 (-) [-]	1 / 3
36.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	29.67	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
37.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	25.25	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
38.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	17.97	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
39.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	0.94	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
40.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	27.93	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
41.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
42.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
43.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [125.00]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
44.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	0.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
45.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
46.	SIMULTANEOUS BLOWING OF BOF	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CONVERTORS OF SMS-II		[197.66]			[10/2009]	[-]	
47.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [295.89]	0.00 (-)	28.98	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
48.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
49.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [108.00]	0.00 (-)	-	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
50.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	-	12/2009 (-) [6/2010]	6 (-) [-]	0 / 0
51.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	508.00	10/2009 (-) [10/2010]	12 (-) [8]	0 / 126
52.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	273.62	12/2006 (-) [-]	- (-) [-]	0 / 21
Total :			14348.51 (-) [14421.69]	73.18 (-)	1463.16			14 / 189

PETROLEUM

53.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	1097.84	3/2006 (1/2008) [4/2008]	25 (3) [1]	0 / 0
54.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	875.71	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
55.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1067.16	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
56.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	1059.70	7/2005 (3/2008) [4/2008]	33 (1) [-]	9 / 10
57.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	114.32	2/2008 (-) [4/2008]	2 (-) [-]	0 / 0
58.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	413.48	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
59.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	648.79	7/2007 (-) [6/2008]	11 (-) [-]	6 / 13
60.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1264.47	4/2005 (-) [8/2008]	40 (-) [-]	64 / 72
61.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [158.00]	-28.72 (-)	97.70	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
62.	CLEAN FUELS PROJECT	4/2003	1635.00	512.79	2014.98	5/2006	27	13 / 45

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	VIZAG REFINERY MODERNISATION	(-)	(-) [2147.79]	(-)		(-) [8/2008]	(-) [2]	
63.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	161.37	12/2006 (-) [10/2008]	22 (-) [-]	0 / 0
64.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
65.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	176.96	3/2008 (12/2009) [12/2008]	9 (-12) [-]	0 / 0
66.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	343.60	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
67.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	36.26	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
68.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	142.96	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
69.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.39	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
70.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
71.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	1.98	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
72.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	252.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
73.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	348.67	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
74.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	3472.77	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
75.	INST. OF FCC GASOLINE DESULPHUN UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	7.67	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
76.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	599.30	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
77.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	64.60	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
78.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	390.55	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
79.	OFFSHORE GRID INTER	1/2007	740.02	0.00	0.95	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CONNECTIVITY PROJECT IN MUMBAI HIGH	(-)	(-) [740.02]	(-)		(3/2012) [3/2010]	(-24) [-]	
80.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [3248.78]	0.00 (-)	-	3/2010 (8/2010) [3/2010]	0 (-5) [-]	0 / 0
81.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	341.49	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
82.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [638.90]	0.00 (-)	26.53	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
83.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	289.16	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
84.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	507.46	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
85.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [5/2011]	12 (-) [12]	0 / 0
86.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	132.47	5/2007 (-) [-]	- (-) [-]	0 / 0
Total :			52075.33 (-) [57196.18]	5120.85 (-)	16082.91			107 / 224

POWER

87.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [315.58]	106.83 (-)	210.57	5/2008 (-) [4/2008]	-1 (-) [1]	14 / 21
88.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [310.79]	38.99 (-)	279.49	7/2006 (-) [4/2008]	21 (-) [1]	12 / 13
89.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [280.14]	49.62 (-)	214.39	3/2008 (-) [4/2008]	1 (-) [1]	10 / 14
90.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [2208.49]	753.70 (-)	2100.25	2/2007 (-) [4/2008]	14 (-) [1]	23 / 24
91.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [664.02]	67.57 (-)	517.72	12/2007 (-) [5/2008]	5 (-) [2]	4 / 18
92.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [200.81]	1.60 (-)	196.30	11/2007 (-) [6/2008]	7 (-) [3]	11 / 19
93.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	2990.23	12/2007 (-) [6/2008]	6 (-) [-]	36 / 40
94.	KAHALGOAN STAGE-II (PHASE-II)	1/2005 (-)	464.02 (-)	-8.31 (-)	450.48	10/2007 (-)	8 (-)	9 / 18

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (816 CKM)		[455.71]			[6/2008]	[-]	
95.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	452.54	3/2008 (-) [6/2008]	3 (-) [1]	10 / 17
96.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4017.40	5/2007 (-) [9/2008]	16 (-) [-]	50 / 57
97.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	83.59	9/2008 (-) [10/2008]	1 (-) [-]	11 / 22
98.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	962.83	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
99.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	361.26	6/2008 (-) [12/2008]	6 (-) [6]	4 / 22
100.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	217.84	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
101.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	194.77	4/2009 (-) [4/2009]	0 (-) [-]	6 / 19
102.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	31.02	5/2009 (-) [5/2009]	0 (-) [-]	3 / 20
103.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	6.25	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
104.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	300.32	6/2009 (-) [6/2009]	0 (-) [-]	6 / 18
105.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	624.96	9/2007 (-) [6/2009]	21 (-) [-]	10 / 35
106.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	11.97	6/2009 (-) [6/2009]	0 (-) [-]	2 / 20
107.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	163.10	7/2009 (-) [7/2009]	0 (-) [-]	6 / 17
108.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	0.88	7/2009 (-) [7/2009]	0 (-) [-]	3 / 21
109.	NEYVELI TS-II	1/2005	691.83	114.55	488.30	12/2007	20	10 / 20

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM, 838 CKM	(-)	(-) [806.38]	(-)		(-) [8/2009]	(-) [-]	
110.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1284.12	9/2009 (-) [9/2009]	0 (-) [-]	11 / 30
111.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	93.64	6/2008 (-) [9/2009]	15 (-) [-]	5 / 18
112.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	39.38	10/2009 (-) [10/2009]	0 (-) [-]	4 / 20
113.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	62.18	10/2009 (-) [10/2009]	0 (-) [-]	8 / 20
114.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	-	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
115.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	663.03	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
116.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4558.36	12/2009 (-) [12/2009]	0 (-) [-]	34 / 56
117.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.14	1/2010 (-) [1/2010]	0 (-) [-]	1 / 22
118.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	680.10	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
119.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	236.73	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
120.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1988.68	4/2009 (-) [3/2010]	11 (-) [11]	20 / 39
121.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	95.87	7/2010 (-) [7/2010]	0 (-) [-]	2 / 20
122.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	141.96	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
123.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	444.49	8/2010 (-) [8/2010]	0 (-) [-]	11 / 26
124.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	326.36	11/2009 (-) [8/2010]	9 (-) [-]	0 / 0
125.	CHAMERA HYDRO ELECTRIC PROJECT	8/2005 (-)	1405.63 (-)	126.89 (-)	411.80	8/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STAGE-III 231 MW		[1532.52]			[8/2010]	[-]	
126.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	230.94	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0
127.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	3.89	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
128.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	949.02	10/2010 (-) [10/2010]	0 (-) [-]	9 / 39
129.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	406.93	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
130.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	746.87	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
131.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2022.41	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
132.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	2302.89	11/2010 (-) [2/2011]	3 (-) [-]	14 / 51
133.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	137.69	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
134.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	692.77	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
135.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	0.32	- (-) [5/2011]	- (-) [-]	0 / 0
136.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5103.39]	0.00 (-)	375.29	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
137.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	213.78	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
138.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	252.77	1/2012 (-) [1/2012]	0 (-) [-]	3 / 8
139.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	1973.14	9/2010 (-) [1/2012]	16 (-) [-]	2 / 11
140.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	175.90	3/2013 (-) [3/2013]	0 (-) [-]	5 / 31
141.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	221.65	7/2010 (-) [4/2013]	33 (-) [16]	0 / 0
142.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	48.12	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
143.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			105149.53 (-) [107922.66]	2773.13 (-)	36687.01			401 / 1116
HEALTH & FW								
144.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	337.29	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	337.29			7 / 16
RAILWAYS								
145.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [3/2008]	156 (-) [-]	0 / 0
146.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [117.31]	10.67 (10.67)	119.66	3/2007 (-) [3/2008]	12 (-) [-]	0 / 0
147.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [3/2008]	- (-) [-]	0 / 0
148.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	4/1998 (-)	47.12 (-) [102.20]	55.08 (-)	96.50	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
149.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	242.75	12/1999 (-) [3/2008]	99 (-) [-]	0 / 0
150.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	386.99	3/2000 (-) [3/2008]	96 (-) [-]	0 / 0
151.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [3/2008]	- (-) [-]	0 / 0
152.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	541.75	- (-) [3/2008]	- (-) [-]	0 / 0
153.	Jafrabad-Utratia Phase-II	4/2000 (-)	64.20 (-) [100.42]	36.22 (-)	92.78	3/2005 (-) [3/2008]	36 (-) [-]	0 / 0
154.	AMROHA-KANKATHER	4/2000 (-)	57.00 (-) [107.30]	50.30 (-)	65.69	3/2005 (-) [3/2008]	36 (-) [1]	0 / 0
155.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [750.00]	175.00 (-)	818.08	3/2007 (-) [5/2008]	14 (-) [-]	0 / 0
156.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	63.17	3/2008 (-) [6/2008]	3 (-) [3]	0 / 0
157.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-)	125.38 (-)	0.27	7/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[250.38]			[7/2008]	[-]	
158.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	117.11	3/2004 (-) [7/2008]	52 (-) [-]	0 / 0
159.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	90.14	- (-) [11/2008]	- (-) [-]	0 / 0
160.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	365.27	- (-) [11/2008]	- (-) [-]	0 / 0
161.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.86	- (-) [12/2008]	- (-) [-]	0 / 0
162.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [142.98]	42.98 (23.69)	52.70	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
163.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	121.29	- (-) [2/2009]	- (-) [4]	0 / 0
164.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [320.66]	139.93 (-)	221.22	12/2006 (-) [2/2009]	26 (-) [2]	0 / 0
165.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [224.01]	68.27 (59.65)	96.23	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
166.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	73.88	3/2008 (-) [2/2009]	11 (-) [-]	0 / 0
167.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	192.26	- (-) [3/2009]	- (-) [-]	0 / 0
168.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	250.36	- (-) [3/2009]	- (-) [-]	0 / 0
169.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.60]	364.60 (-)	404.39	3/2008 (-) [3/2009]	12 (-) [3]	0 / 0
170.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	206.52	- (-) [3/2009]	- (-) [6]	0 / 0
171.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	70.09	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
172.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	85.31	3/2009 (-) [3/2009]	0 (-) [3]	0 / 0
173.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [456.00]	262.22 (-)	207.12	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
174.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	147.33	3/2009 (-) [3/2009]	0 (-) [3]	0 / 0
175.	KHURDA ROAD-	4/2000	133.41	73.59	65.20	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BARANG 3rd LINE	(-)	(207.00) [207.00]	(0.00)		(-) [3/2009]	(-) [9]	
176.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	65.33	12/2008 (-) [4/2009]	4 (-) [-]	0 / 0
177.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	81.29	- (-) [5/2009]	- (-) [-]	0 / 0
178.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	304.56	3/1996 (-) [6/2009]	159 (-) [-]	0 / 0
179.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	182.06	- (-) [6/2009]	- (-) [-]	0 / 0
180.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	717.70	12/2006 (-) [6/2009]	30 (-) [12]	0 / 0
181.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	534.23	- (-) [6/2009]	- (-) [-]	0 / 0
182.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.45	- (-) [6/2009]	- (-) [-]	0 / 0
183.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	229.51	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
184.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [721.00]	419.36 (-)	100.51	- (-) [9/2009]	- (-) [-]	0 / 0
185.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	212.26	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
186.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	256.26	- (-) [12/2009]	- (-) [-]	0 / 0
187.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	198.12	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
188.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	862.89	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
189.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	89.95	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
190.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	91.50	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
191.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	72.28	- (-) [3/2010]	- (-) [12]	0 / 0
192.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.68	- (-) [3/2010]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
193.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	44.85	12/2007 (-) [3/2010]	27 (-) [-]	0 / 0
194.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	58.90	4/2003 (-) [3/2010]	83 (-) [-]	0 / 0
195.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	-	- (-) [3/2010]	- (-) [-]	0 / 0
196.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	1180.96	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
197.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	150.69	- (-) [3/2010]	- (-) [24]	0 / 0
198.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	326.20	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
199.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	197.85	- (-) [12/2010]	- (-) [12]	0 / 0
200.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	102.94	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0
201.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	36.97	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
202.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4720.67	3/2001 (-) [12/2011]	129 (-) [-]	0 / 0
203.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	944.95	4/2008 (-) [3/2012]	47 (-) [-]	0 / 0
204.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (240.59) [607.09]	469.09 (366.50)	117.35	- (-) [12/2012]	- (-) [36]	0 / 0
205.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	123.78	- (-) [12/2012]	- (-) [-]	0 / 0
206.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [912.70]	0.00 (-)	6.15	- (-) [3/2013]	- (-) [48]	0 / 0
207.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
208.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	171.03	- (-) [-]	- (-) [-]	0 / 0
209.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
210.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [312.42]	132.42 (-)	453.74	3/1999 (3/2003) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
211.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	103.49	3/2004 (-) [-]	- (-) [-]	0 / 0
212.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	170.93	- (-) [-]	- (-) [-]	0 / 0
213.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	252.70	- (-) [-]	- (-) [-]	0 / 0
214.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
215.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	156.12	- (-) [-]	- (-) [-]	0 / 0
216.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	43.59	- (-) [-]	- (-) [-]	0 / 0
217.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	41.18	- (-) [-]	- (-) [-]	0 / 0
218.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
219.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
220.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.38	- (-) [-]	- (-) [-]	0 / 0
221.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.10	- (-) [-]	- (-) [-]	0 / 0
222.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	135.86	- (-) [-]	- (-) [-]	0 / 0
223.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	-	- (-) [-]	- (-) [-]	0 / 0
224.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [816.40]	591.40 (493.40)	433.58	3/2001 (-) [-]	- (-) [-]	0 / 0
225.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	346.89	7/2005 (-) [-]	- (-) [-]	0 / 0
226.	TANUR (KUTTIIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.22	- (-) [-]	- (-) [-]	0 / 0
227.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
228.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	137.63	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
229.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	74.60	- (-) [-]	- (-) [-]	0 / 0
230.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	98.84	2/2010 (-) [-]	- (-) [-]	0 / 0
231.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [238.56]	47.75 (-)	0.48	- (-) [-]	- (-) [-]	0 / 0
232.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	17.30	- (-) [-]	- (-) [-]	0 / 0
233.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
234.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	182.04	- (-) [-]	- (-) [-]	0 / 0
235.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [270.36]	95.36 (-)	321.46	- (-) [-]	- (-) [-]	0 / 0
236.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [235.69]	60.69 (-)	184.49	- (-) [-]	- (-) [-]	0 / 0
237.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
238.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
239.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
240.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
241.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
242.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.46	- (-) [-]	- (-) [-]	0 / 0
243.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
244.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.08	3/2007 (-) [-]	- (-) [-]	0 / 0
245.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [391.12]	291.12 (-)	267.64	- (-) [-]	- (-) [-]	0 / 0
246.	QUILON-TIRUNELVELI-TIRUCHENDUR AND	3/1998 (-)	280.00 (-)	422.39 (-)	411.89	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TENKASI-VIRUDHUNAGAR		[702.39]			[-]	[-]	
247.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
248.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	76.05	- (-) [-]	- (-) [-]	0 / 0
249.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [128.41]	35.78 (-)	63.43	- (-) [-]	- (-) [-]	0 / 0
250.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	21.68	- (-) [-]	- (-) [-]	0 / 0
251.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	202.11	3/2005 (-) [-]	- (-) [-]	0 / 0
252.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	177.13	6/1999 (-) [-]	- (-) [-]	0 / 0
253.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
254.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.20	2/2015 (-) [-]	- (-) [-]	0 / 0
255.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	213.49	3/2006 (-) [-]	- (-) [-]	0 / 0
256.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
257.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	161.87	3/2006 (-) [-]	- (-) [-]	0 / 0
258.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	77.31	3/1998 (-) [-]	- (-) [-]	0 / 0
259.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
260.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	10.63	- (-) [-]	- (-) [-]	0 / 0
261.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
262.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [625.30]	216.30 (216.54)	601.83	6/2007 (-) [-]	- (-) [-]	0 / 0
263.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
264.	BARBIGHA-	4/2002	120.23	0.00	20.24	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SHEIKHPURA-NEORA-DANIAWAN	(-)	(-) [120.23]	(-)		(-) [-]	(-) [-]	
265.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	251.73	- (-) [-]	- (-) [-]	0 / 0
266.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
267.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
268.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	64.80	- (-) [-]	- (-) [-]	0 / 0
269.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
270.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [576.27]	327.83 (-)	430.72	- (-) [-]	- (-) [-]	0 / 0
271.	Madurai-Dindigul	4/2003 (-)	73.19 (-) [128.56]	55.37 (-)	98.21	- (-) [-]	- (-) [-]	0 / 0
272.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
273.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	77.20	- (-) [-]	- (-) [-]	0 / 0
274.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [138.01]	8.27 (-)	22.09	3/2006 (-) [-]	- (-) [-]	0 / 0
275.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	393.12	3/1994 (-) [-]	- (-) [-]	0 / 0
276.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [450.00]	412.32 (-)	161.17	- (-) [-]	- (-) [-]	0 / 0
277.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.86	2/2006 (-) [-]	- (-) [-]	0 / 0
278.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	343.90	3/2004 (-) [-]	- (-) [-]	0 / 0
279.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
280.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [205.00]	118.56 (-)	52.54	3/2009 (-) [-]	- (-) [-]	0 / 0
281.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
282.	SHIMOGA-TALAGUPPA	12/1992	46.00	112.95	65.03	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [158.95]	(-)		(-) [-]	(-) [-]	
Total :			37863.16 (-) [68799.87]	30936.71 (-)	29025.36			0 / 0
<u>ROAD TRANSPORT & HIGHWAYS</u>								
283.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	426.00	4/2007 (-) [3/2008]	11 (-) [-]	0 / 0
284.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	618.07	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
285.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	298.87	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
286.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	144.01	5/2004 (-) [4/2008]	47 (-) [1]	0 / 0
287.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	312.68	7/2004 (-) [4/2008]	45 (-) [-]	0 / 0
288.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	234.19	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
289.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	371.40	8/2004 (-) [4/2008]	44 (-) [1]	0 / 0
290.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.27	5/2007 (-) [5/2008]	12 (-) [-]	0 / 0
291.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	383.99	2/2005 (-) [5/2008]	39 (-) [2]	0 / 0
292.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.90	3/2005 (-) [5/2008]	38 (-) [2]	0 / 0
293.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	360.83	2/2005 (-) [5/2008]	39 (-) [2]	0 / 0
294.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	395.65	3/2005 (-) [5/2008]	38 (-) [2]	0 / 0
295.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	358.12	2/2007 (-) [5/2008]	15 (-) [-]	0 / 0
296.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	179.90	8/2005 (-) [6/2008]	34 (-) [-]	0 / 0
297.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	277.78	2/2008 (-) [6/2008]	4 (-) [-]	0 / 0
298.	ETAWAH BYPASS,	4/2000	89.50	42.68	176.28	10/2003	56	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.307.5-KM.321.1, NH-2 (U.P.)	(-)	(-) [132.18]	(-)		(-) [6/2008]	(-) [-]	
299.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	253.21	6/2004 (-) [6/2008]	48 (-) [-]	0 / 0
300.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.45	1/2004 (-) [6/2008]	53 (-) [3]	0 / 0
301.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	159.00	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
302.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	473.01	5/2007 (-) [6/2008]	13 (-) [-]	0 / 0
303.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	247.94	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
304.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	457.42	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
305.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	399.80	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
306.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	36.20	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
307.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	496.97	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
308.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.36	3/2004 (-) [8/2008]	53 (-) [5]	0 / 0
309.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	230.24	8/2007 (-) [9/2008]	13 (-) [-]	0 / 0
310.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	175.78	7/2004 (-) [9/2008]	50 (-) [-]	0 / 0
311.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	274.96	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
312.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	237.44	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
313.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	227.65	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
314.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	310.24	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
315.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	128.75	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
316.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	245.35	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
317.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	330.32	3/2005 (-) [9/2008]	42 (-) [-]	0 / 0
318.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	90.94	8/2004 (-) [10/2008]	50 (-) [1]	0 / 0
319.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	140.76	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
320.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	102.64	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
321.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	202.99	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
322.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	178.11	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
323.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
324.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	519.80	11/2007 (-) [10/2008]	11 (-) [-]	0 / 0
325.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	136.62	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
326.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	139.52	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
327.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	363.46	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
328.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	31.91	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
329.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	100.01	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
330.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	98.29	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
331.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	152.87	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
332.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	81.23	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
333.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	111.33	12/2004 (-) [12/2008]	48 (-) [-]	0 / 0
334.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	111.79	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
335.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-7&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	154.32	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
336.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	498.70	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
337.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	318.12	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
338.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	143.20	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
339.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	227.50	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
340.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	392.90	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
341.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	235.21	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
342.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	324.43	7/2004 (-) [12/2008]	53 (-) [-]	0 / 0
343.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	403.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
344.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	62.33	9/2007 (-) [12/2008]	15 (-) [-]	0 / 0
345.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	337.42	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
346.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	155.70	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
347.	BALASORE-BHADRAK,	4/2000	227.25	0.00	192.36	2/2004	58	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.136.5-KM.199.14, NH-5 (ORISSA)	(-)	(-) [227.25]	(-)		(-) [12/2008]	(-) [-]	
348.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	207.39	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
349.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	131.91	2/2008 (-) [12/2008]	10 (-) [-]	0 / 0
350.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	44.62	6/2008 (-) [12/2008]	6 (-) [-]	0 / 0
351.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	97.12	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
352.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	233.92	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
353.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	160.48	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
354.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	240.17	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
355.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	233.61	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
356.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	78.22	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
357.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	449.63	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
358.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	168.64	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
359.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	238.81	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
360.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	318.63	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
361.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	413.40	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
362.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	47.36	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
363.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	38.14	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
364.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
365.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	54.71	6/2005 (-) [3/2009]	45 (-) [-]	0 / 0
366.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	31.56	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
367.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [3/2009]	12 (-) [-]	0 / 0
368.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	146.72	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
369.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	109.25	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
370.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	150.90	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
371.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	216.13	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
372.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	454.23	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
373.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	300.77	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
374.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	164.10	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
375.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	340.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
376.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	17.69	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
377.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	63.53	8/2005 (-) [4/2009]	44 (-) [-]	0 / 0
378.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	160.44	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
379.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	17.96	11/2008 (-) [5/2009]	6 (-) [6]	0 / 0
380.	GANGA BRIDGE-	12/2003	155.00	46.66	25.51	9/2008	9	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	(-)	(-) [201.66]	(-)		(-) [6/2009]	(-) [-]	
381.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	41.79	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
382.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	128.60	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
383.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	28.99	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
384.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	138.33	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
385.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	37.40	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
386.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	81.74	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
387.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	131.10	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
388.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	147.29	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
389.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	32.94	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
390.	SAGAR-RAJMARG CHORHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	40.38	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
391.	RINGBUNDS-JHANJIHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	144.20	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
392.	RAJMARG CHORHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
393.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	66.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
394.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	63.46	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
395.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	59.71	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
396.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	61.32	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
397.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	119.20	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
398.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	84.00	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
399.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	72.97	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
400.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	47.25	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
401.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	50.41	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
402.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	129.56	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
403.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	55.97	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
404.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	54.57	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
405.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	42.98	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
406.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	68.14	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
407.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	148.39	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
408.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	154.62	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
409.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	108.96	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
410.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	79.18	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
411.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	48.29	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
412.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	231.54	10/2009 (-) [6/2009]	-4 (-) [-]	0 / 0
413.	RAJMARG CHORAHALAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	51.15	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
414.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	130.93	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
415.	DHARMATUL-	12/2003	200.00	0.00	45.77	6/2008	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	(-)	(-) [200.00]	(-)		(-) [6/2009]	(-) [-]	
416.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	19.31	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
417.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	40.50	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
418.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	94.98	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
419.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	130.10	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
420.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	21.20	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
421.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	28.66	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
422.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	48.37	7/2010 (-) [7/2009]	-12 (-) [-]	0 / 0
423.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	287.49	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
424.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	269.66	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
425.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	200.68	4/2008 (-) [8/2009]	16 (-) [-]	0 / 0
426.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	38.87	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
427.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	52.19	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
428.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	47.08	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
429.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	47.96	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
430.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	63.53	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
431.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	20.28	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
432.	Hyderabad-Banglore Section, Km.293.4-336,	12/2003 (-)	239.19 (-)	0.00 (-)	27.28	9/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-7 (A.P.)		[239.19]			[9/2009]	[-]	
433.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	112.19	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
434.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	91.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
435.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	59.22	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
436.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	104.14	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
437.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	264.84	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
438.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	121.52	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
439.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	67.70	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
440.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	38.15	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
441.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
442.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
443.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	166.76	2/2009 (-) [11/2009]	9 (-) [-]	0 / 0
444.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	46.97	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
445.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	80.31	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
446.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
447.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	61.01	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
448.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	31.52	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
449.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	160.09	5/2008 (-) [12/2009]	19 (-) [6]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
450.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	24.38	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
451.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	21.55	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
452.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	86.10	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
453.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.10	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
454.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	69.04	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
455.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2009]	40 (-) [-]	0 / 0
456.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	79.38	5/2008 (-) [12/2009]	19 (-) [6]	0 / 0
457.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
458.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	144.72	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
459.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	35.55	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
460.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	177.52	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
461.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	153.34	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
462.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
463.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	83.71	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
464.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	16.94	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
465.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	36.05	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
466.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	56.69	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.653.22, NH-7							
467.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.54	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
468.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	32.65	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
469.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	0.60	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
470.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	49.86	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
471.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
472.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	-	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
473.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	33.74	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0
474.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
475.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	7.12	9/2007 (-) [10/2010]	37 (-) [-]	0 / 0
476.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	0.03	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
477.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
478.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	44.59	8/2006 (-) [-]	- (-) [-]	0 / 0
479.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.73	3/2005 (-) [-]	- (-) [-]	0 / 0
480.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.28	9/2006 (-) [-]	- (-) [-]	0 / 0
Total :			59215.47 (-) [59923.04]	707.57 (-)	29387.38			0 / 0
SHIPPING & PORTS								
481.	ACQUISITION OF 700 PASSENGER CUM 160	6/2000 (-)	129.62 (-)	9.88 (-)	129.62	2/2004 (-)	52 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MT CARGO VESSEL		[139.50]			[6/2008]	[-]	
482.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	24.27	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
483.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	442.48	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
484.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.65	6/2007 (1/2009) [1/2009]	19 (0) [-]	0 / 0
485.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.69	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
486.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	405.15	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4921.34]	108.40 (-)	1010.86			0 / 0

TELECOMMUNICATION

487.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [3/2008]	13 (-) [-]	0 / 0
488.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	132.28	12/2004 (-) [3/2008]	39 (-) [-]	0 / 0
489.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [520.85]	170.85 (-)	246.93	5/2006 (-) [4/2008]	23 (-) [-]	0 / 0
490.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	67.15	6/2007 (-) [6/2008]	12 (-) [-]	0 / 0
491.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	70.56	12/2005 (-) [6/2008]	30 (-) [-]	0 / 0
492.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	357.46	3/2006 (-) [6/2008]	27 (-) [-]	0 / 0
493.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	75.71	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
494.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
495.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	356.16	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
496.	GSM NETWORK EXPANSION, PH-IV	9/2004 (-)	448.91 (-)	0.00 (-)	154.50	6/2005 (-)	36 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RAJASTHAN)		[448.91]			[6/2008]	[-]	
497.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	106.18	10/2007 (-) [6/2008]	8 (-) [-]	0 / 0
498.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	102.35	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
499.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.06]	-0.01 (-)	92.51	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
500.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	5.70	12/2006 (-) [6/2008]	18 (-) [-]	0 / 0
501.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	88.93	10/2007 (-) [6/2008]	8 (-) [3]	0 / 0
502.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	148.00	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
503.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [325.00]	75.00 (-)	36.00	12/2005 (-) [6/2008]	30 (-) [-]	0 / 0
504.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	51.13	2/2007 (-) [12/2008]	22 (-) [9]	0 / 0
505.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
506.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
507.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [-]	- (-) [-]	0 / 0
508.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
509.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
510.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [-]	- (-) [-]	0 / 0
511.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	253.06	5/2006 (-) [-]	- (-) [-]	0 / 0
512.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
Total :			9092.40 (-)	-239.90 (-)	3397.56			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[8852.50]					
URBAN DEVELOPMENT								
513.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	3559.30	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
514.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	3559.30			0 / 7
WATER RESOURCES								
515.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	34.37	12/2007 (-) [12/2012]	60 (-) [57]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	34.37			0 / 0
All India :			343163.92 (-) [384069.53]	40905.61 (-)	143272.01			853 / 2263
NIC-MoS&PI(IPMD) [3/2008]								