

Sector-Wise number of on going projects in May, 2005

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	129
2.	ROAD TRANSPORT & HIGHWAYS	61
3.	POWER	43
4.	PETROLEUM	29
5.	TELECOMMUNICATION	17
6.	COAL	8
7.	STEEL	7
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	4
10.	FERTILISERS	2
11.	HEALTH & FW	2
12.	CIVIL AVIATION	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		312

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2005-2006

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2005</u>				
<u>RAILWAYS</u>				
1.	TAMLUK-DIGHA(NL),SER	43.72	03/1997	278.24
2.	KUPPAM-WHITEFIELD DOUBLING(SWR)	108.11	03/1996	136.20
<u>TELECOMMUNICATION</u>				
3.	EXPANSION OF GSM NETWORK (MTNL) (Delhi)	216.37	01/2005	54.15
4.	GSM PROJECT MOTOROLA (MTNL) (DELHI)	227.42	01/2005	132.02
5.	MANAGED LEASED LINE NETWORK (BSNL)	210.00	01/2004	58.00
6.	ANDHRA PRADESH CMTS (BSNL)	137.05	08/2004	67.10
7.	IP NETWORK WITH ROUTERS (BSNL)	250.00	10/2004	75.58
8.	CMTS - PHASE - III (BSNL) (KARNATAKA)	154.18	06/2004	72.96
9.	CMTS - PHASE - III (BSNL) (PUNJAB)	233.20	07/2004	72.30
10.	PUNJAB CMTS	106.30	07/2004	-NA-
<u>May, 2005</u>				
<u>POWER</u>				
11.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	248.60	12/2005	240.60
<u>ROAD TRANSPORT & HIGHWAYS</u>				
12.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	305.30	12/2003	325.90
13.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	256.55	02/2004	98.06
14.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	171.97	02/2004	111.20
15.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	131.33	02/2004	96.28
16.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	181.00	01/2004	186.70
17.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	261.22	03/2005	55.66

Summary of projects on Flash Report for the month of May, 2005

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	327
Number of Projects Completed/Dropped/Frozen in Previous Month :	10
Number of Projects Completed/Dropped/Frozen in Current Month :	7
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	312

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	137	13	60	13	89	312	44
Latest Approved	137	13	60	13	89	312	44

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	267	176742.61	194690.48	68422.73	35.14	17947.87	10.15
Revised	45	45724.86	48189.57	32434.07	67.31	2464.71	5.39
Total	312	222467.47	242880.05	100856.80	41.53	20412.58	9.18

IV. Milestones (Cumulative due and Achieved)

Total	2208
Achieved upto month	1041

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID) {Completed}	03/2003	248.60	12/2005	235.35	06/2005	240.6
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5) {Completed}	04/2000	305.30	12/2003	305.30	06/2005	325.9
3	GANJAM-ICCHAPURAM (GQ)	04/2000	256.55	02/2004	256.55	12/2006	98.06

	KM.284-KM.223 (NH-5) {Completed}						
4	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2) {Completed}	04/2000	261.22	03/2005	261.22	12/2006	55.66
5	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5) {Completed}	04/2000	171.97	02/2004	171.97	12/2005	111.2
6	BRIDGES SECTION (GQ) KM.80- KM.162 (NH-5) {Completed}	04/2000	131.33	02/2004	131.33	05/2005	96.28
7	KAVALI-NELLORE (GQ) KM.222- KM.178 (NH-5) {Completed}	04/2000	181.00	01/2004	181.00	05/2005	186.7

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	MDPL PROJECT(HPCL)	04/2004	1623.84	08/2007	1623.84	08/2007
<u>RAILWAYS</u>						
2	HATHUA-BHATNI	04/2005	200.73	-NA-	200.73	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>FERTILISERS</u>							
1	NAMRUP PLANT REVAMP(BVFC)	350.00	610.24	05/2001	05/2005	06/2005	1
<u>STEEL</u>							
2	REPAIR OF BLAST FURNACE No.4	95.64	118.32	10/2005	08/2005	10/2005	2
3	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	112.39	12/2005	12/2005	03/2006	3
<u>PETROLEUM</u>							
4	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	1483.00	1602.00	08/2004	05/2005	06/2005	1
5	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	359.00	373.00	07/2005	07/2005	09/2005	2
6	DEVELOPMENT OF D-I PROSPECT (ONGCL)	310.32	506.52	03/2005	10/2005	03/2009	41
7	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	5255.97	5255.97	07/2007	05/2005	07/2007	26
8	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	985.17	985.17	03/2006	03/2006	05/2007	14
9	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	113.90	113.90	03/2006	05/2005	03/2006	10

POWER							
10	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4819.16	11/1990	09/2005	12/2005	3
11	TEHRI TR. SYSTEM(P.GRID)	421.00	806.69	03/1999	08/2005	09/2005	1
HEALTH & FW							
12	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	71.18	422.60	03/1999	05/2005	07/2006	14
13	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	269.24	09/1998	06/2005	12/2005	6
RAILWAYS							
14	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	295.00	412.91	-NA-	05/2005	12/2005	7
15	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	242.50	590.60	12/1997	12/2005	01/2006	1
ROAD TRANSPORT & HIGHWAYS							
16	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	452.71	452.71	03/2005	03/2006	06/2006	3
17	ONGOLE-KAVALI (GQ) KM.291-KM.222	321.41	321.41	04/2004	06/2005	12/2005	6
18	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	319.21	319.21	12/2003	06/2005	12/2005	6
19	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	324.00	324.00	12/2003	05/2005	06/2005	1
20	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	231.90	231.90	11/2004	05/2005	06/2005	1
21	COCHIN PORT, KM.10, NH-47 (KERALA)	106.00	106.00	08/2006	08/2006	12/2006	4
22	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	177.12	177.12	04/2004	05/2005	06/2005	1
23	PARADIP PORT, KM.77, NH-5A (ORISSA)	428.00	428.00	02/2007	02/2007	06/2007	4
24	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	231.20	231.20	08/2006	08/2006	03/2007	7
25	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	273.00	273.00	03/2005	06/2006	06/2007	12
26	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	555.00	555.00	07/2005	04/2006	06/2006	2
Number of projects reporting additional delay = 26							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	8	6576.37	6576.37	6559.10
4	FERTILISERS	2	599.00	758.40	859.24
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	7	1354.36	1354.36	1377.04
7	PETROLEUM	29	35709.32	37385.32	39604.04
8	POWER	43	63317.18	67951.80	73533.87
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	129	35883.69	39288.33	52409.62
11	ROAD TRANSPORT & HIGHWAYS	61	17010.99	17010.99	17136.15
12	SHIPPING & PORTS	4	1256.26	1256.26	1256.26
13	TELECOMMUNICATION	17	4084.61	4084.61	3644.20
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		312	203356.95	222467.47	242880.05

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	100.99	6/2006 (-) [3/2006]	-3 (-) [-]	10 / 20
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5013.00	1/2007 (-) [1/2007]	0 (-) [-]	85 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1210.00	10/2009 (-) [9/2007]	-25 (-) [-]	28 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	857.00	2/2008 (-) [2/2008]	0 (-) [-]	26 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	5501.00	12/2008 (-) [12/2008]	0 (-) [-]	28 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	154.43	9/2010 (-) [5/2010]	-4 (-) [-]	4 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	12836.42			181 / 468
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	75.50	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
Total :			191.52 (-) [191.52]	0.00 (-)	75.50			0 / 0
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.03	3/1994 (3/2000) [3/2007]	156 (84) [-]	3 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	27.96	3/2008 (-) [3/2008]	0 (-) [-]	0 / 2
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	6.11	6/2009 (-) [6/2009]	0 (-) [-]	0 / 24
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	60.77	6/2009 (-) [6/2009]	0 (-) [-]	1 / 23
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	3.23	6/2009 (-) [6/2009]	0 (-) [-]	0 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.34	6/2009 (-) [6/2009]	0 (-) [-]	0 / 21
14.	KULDA OCP	1/2005	302.96	0.00	15.45	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [302.96]	(-)		(-) [3/2010]	(-) [-]	
15.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	14.11	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
Total :			6576.37 (-) [6559.10]	-17.27 (-)	336.00			4 / 101

FERTILISERS

16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40) [610.24]	260.24 (100.84)	524.46	5/2001 (2/2002) [6/2005]	49 (40) [1]	60 / 91
17.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	21.30	6/2006 (-) [6/2006]	0 (-) [-]	20 / 56
Total :			599.00 (-) [859.24]	260.24 (-)	545.76			80 / 147

MINES

18.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 0
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 0

STEEL

19.	REPAIR OF BLAST FURNACE No.4	5/2004 (-)	95.64 (-) [118.32]	22.68 (-)	62.28	10/2005 (-) [10/2005]	0 (-) [2]	0 / 0
20.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	38.29	12/2005 (-) [3/2006]	3 (-) [3]	12 / 19
21.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	22.62	5/2006 (-) [5/2006]	0 (-) [-]	0 / 0
22.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	0.05	1/2006 (-) [7/2006]	6 (-) [-]	0 / 0
23.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [286.63]	0.00 (-)	75.80	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
24.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [198.84]	-20.20 (-)	-	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
25.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [219.04]	20.20 (-)	0.05	1/2007 (-) [1/2007]	0 (-) [-]	0 / 0
Total :			1354.36 (-) [1377.04]	22.68 (-)	199.09			12 / 40

PETROLEUM

26.	JOR SCHEME	1/2001	347.69	0.00	299.77	7/2003	22	9 / 9
-----	------------	--------	--------	------	--------	--------	----	-------

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NEELAM(ONGCL)	(-)	(-) [347.69]	(-)		(-) [5/2005]	(-) [-]	
27.	MUMBAI HIGH-URAN TRUNK PIPELINE (ONGC)	12/2003 (-)	2792.50 (-) [2792.50]	0.00 (-)	1697.13	5/2005 (-) [5/2005]	0 (-) [-]	0 / 0
28.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1602.00]	119.00 (-)	1185.14	8/2004 (-) [6/2005]	10 (-) [1]	64 / 68
29.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [365.00]	12.31 (-)	353.73	11/2004 (-) [6/2005]	7 (-) [-]	5 / 6
30.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	543.49	3/2004 (-) [6/2005]	15 (-) [-]	12 / 12
31.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	1546.64	9/2003 (-) [7/2005]	22 (-) [-]	48 / 50
32.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	265.15	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
33.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [373.00]	14.00 (-)	250.31	7/2005 (-) [9/2005]	2 (-) [2]	22 / 26
34.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	2771.22	12/2005 (-) [9/2005]	-3 (-) [-]	20 / 20
35.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4746.00]	518.00 (-358.00)	2363.53	8/2005 (-) [10/2005]	2 (-) [-]	96 / 129
36.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4226.00]	861.00 (61.00)	2754.38	1/2005 (-) [10/2005]	9 (-) [-]	110 / 151
37.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [279.00]	-26.60 (-)	266.47	8/2004 (-) [10/2005]	14 (-) [-]	8 / 9
38.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	72.98	3/2006 (-) [3/2006]	0 (-) [10]	5 / 6
39.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	390.05	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
40.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	175.92	3/2005 (-) [4/2006]	13 (-) [-]	0 / 0
41.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [220.00]	0.00 (-)	1.01	4/2006 (-) [4/2006]	0 (-) [-]	0 / 0
42.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
43.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [429.00]	39.00 (-)	34.95	7/2005 (-) [6/2006]	11 (-) [-]	39 / 58

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.00]	0.00 (-)	193.10	5/2006 (-) [8/2006]	3 (-) [-]	0 / 0
45.	PIPLINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	5.55	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
46.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	10.04	7/2005 (-) [10/2006]	15 (-) [-]	0 / 10
47.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	75.82	4/2005 (-) [10/2006]	18 (-) [-]	0 / 0
48.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	1.97	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
49.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	143.91	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
50.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	269.01	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
51.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	5.24	3/2006 (-) [5/2007]	14 (-) [14]	0 / 0
52.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	3682.76	7/2007 (-) [7/2007]	0 (-) [26]	10 / 11
53.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	-	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
54.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [506.52]	196.20 (-)	72.73	3/2005 (-) [3/2009]	48 (-) [41]	0 / 0
Total :			35709.32 (-) [39604.04]	3894.72 (-)	19432.00			457 / 574

POWER

55.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1656.39	10/1998 (3/2005) [4/2005]	78 (1) [-]	31 / 36
56.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [247.69]	51.72 (-)	226.92	10/2003 (-) [5/2005]	19 (-) [-]	19 / 19
57.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [305.70]	15.69 (-)	281.21	9/2003 (-) [6/2005]	21 (-) [-]	13 / 18
58.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.02]	0.02 (-)	214.83	9/2005 (-) [6/2005]	-3 (-) [-]	14 / 22
59.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [195.62]	45.09 (-)	154.09	1/2005 (-) [6/2005]	5 (-) [-]	13 / 17
60.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-)	3709.22 (-)	6271.39	3/1999 (-)	76 (-)	13 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[6672.88]			[7/2005]	[-]	
61.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	113.17	2/2003 (-) [8/2005]	30 (-) [-]	14 / 17
62.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (8/2002)	421.00 (702.97) [806.69]	385.69 (103.72)	784.90	3/1999 (12/2002) [9/2005]	78 (33) [1]	2 / 11
63.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4819.16]	4635.71 (1259.39)	4398.62	11/1990 (3/2001) [12/2005]	181 (57) [3]	7 / 9
64.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [274.87]	43.34 (-)	228.11	10/2004 (-) [12/2005]	14 (-) [-]	9 / 18
65.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	394.18	7/2006 (-) [12/2005]	-7 (-) [-]	7 / 18
66.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [855.60]	-188.84 (-)	779.28	12/2005 (-) [12/2005]	0 (-) [-]	7 / 18
67.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	233.51	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
68.	KAIGA-NARENDRA TR.SYSTEM (P.GR.)	11/1999 (-)	75.99 (-) [135.14]	59.15 (-)	104.68	11/2002 (-) [3/2006]	40 (-) [-]	0 / 0
69.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	99.73	5/2006 (-) [4/2006]	-1 (-) [-]	8 / 22
70.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3451.97]	67.20 (-)	2288.50	5/2006 (-) [5/2006]	0 (-) [-]	56 / 64
71.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2388.62]	407.92 (-)	123.87	6/2006 (-) [6/2006]	0 (-) [-]	5 / 37
72.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	27.82	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
73.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	99.73	8/2006 (-) [7/2006]	-1 (-) [-]	5 / 22
74.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	110.61	7/2006 (-) [7/2006]	0 (-) [-]	4 / 20
75.	FG UNCHAHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	280.68	9/2006 (-) [9/2006]	0 (-) [-]	0 / 16
76.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	-	11/2007 (-) [10/2006]	-13 (-) [-]	0 / 0
77.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	-	3/2008 (-) [12/2006]	-15 (-) [-]	0 / 0
78.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-	1/2004 (-)	247.78 (-)	0.00 (-)	100.36	12/2006 (-)	0 (-)	3 / 23

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	II (435 CKM)		[247.78]			[12/2006]	[-]	
79.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1393.31	2/2007 (-) [2/2007]	0 (-) [-]	17 / 41
80.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	259.60	2/2007 (-) [2/2007]	0 (-) [-]	2 / 23
81.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	11.03	7/2006 (-) [2/2007]	7 (-) [-]	1 / 19
82.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	30.77	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
83.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	-	3/2008 (-) [3/2007]	-12 (-) [-]	0 / 0
84.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	8.71	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
85.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1059.81	5/2007 (-) [5/2007]	0 (-) [-]	0 / 23
86.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	107.20	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
87.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	1441.18	8/2007 (-) [8/2007]	0 (-) [-]	0 / 28
88.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	7.93	5/2008 (-) [8/2007]	-9 (-) [-]	3 / 23
89.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1072.28	9/2009 (-) [9/2007]	-24 (-) [-]	1 / 20
90.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	223.10	9/2007 (-) [9/2007]	0 (-) [-]	5 / 36
91.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	585.32	12/2007 (-) [12/2007]	0 (-) [-]	0 / 43
92.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	127.00	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
93.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	945.15	4/2009 (-) [4/2009]	0 (-) [-]	9 / 41
94.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1053.61	12/2009 (-) [12/2009]	0 (-) [-]	4 / 70
95.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	-	12/2009 (-) [3/2010]	3 (-) [-]	0 / 0
96.	LOWER SUBANSIRI HYDRO ELECTRIC	9/2003 (-)	6285.33 (-)	0.00 (-)	961.03	9/2010 (-)	0 (-)	0 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT 8x250 MW		[6285.33]			[9/2010]	[-]	
97.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	214.80	7/2006 (-) [-]	- (-) [-]	2 / 5
Total :			63317.18 (-) [73533.87]	10216.69 (-)	28474.41			275 / 831

HEALTH & FW

98.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	193.97	9/1998 (3/2005) [12/2005]	87 (9) [6]	0 / 0
99.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	213.86	3/1999 (3/2005) [7/2006]	88 (16) [14]	7 / 16
Total :			140.92 (-) [691.84]	550.92 (-)	407.83			7 / 16

RAILWAYS

100.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	287.55	3/1996 (-) [3/2005]	108 (-) [-]	0 / 0
101.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	260.10	3/1999 (3/2003) [4/2005]	73 (25) [-]	0 / 0
102.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	20.36	- (-) [4/2005]	- (-) [-]	0 / 0
103.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	78.41	3/2002 (-) [4/2005]	37 (-) [-]	0 / 0
104.	MANSI-SAHARSA (GC), ECR	4/1996 (-)	55.11 (-) [114.00]	58.89 (-)	103.47	2/2005 (-) [4/2005]	2 (-) [-]	0 / 0
105.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	429.29	3/2004 (-) [5/2005]	14 (-) [-]	0 / 0
106.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (123.68) [134.73]	29.41 (11.05)	153.25	- (-) [6/2005]	- (-) [-]	0 / 0
107.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	326.32	3/2000 (-) [12/2005]	69 (-) [-]	0 / 0
108.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	170.58	- (-) [12/2005]	- (-) [7]	0 / 0
109.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	636.56	12/1997 (-) [1/2006]	97 (-) [1]	0 / 0
110.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [331.23]	219.33 (-)	87.35	3/2005 (-) [1/2006]	10 (-) [-]	0 / 0
111.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	195.45	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	69.61	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
113.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	433.16	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
114.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	62.51	- (-) [3/2006]	- (-) [-]	0 / 0
115.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	347.27	3/1994 (-) [3/2006]	144 (-) [-]	0 / 0
116.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	326.94	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
117.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	152.74	6/2004 (-) [6/2006]	24 (-) [-]	0 / 0
118.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	127.48	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
119.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (460.25) [622.52]	157.53 (162.27)	486.37	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
120.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	290.98	3/2004 (6/2000) [12/2006]	33 (78) [-]	0 / 0
121.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [706.35]	100.65 (-)	572.41	3/2002 (-) [3/2007]	60 (-) [-]	0 / 0
122.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	80.27	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
123.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	403.16	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
124.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	144.50	- (-) [3/2007]	- (-) [-]	0 / 0
125.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	130.28	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
126.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	83.93	- (-) [3/2007]	- (-) [-]	0 / 0
127.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	58.80	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
128.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [199.06]	81.09 (-)	103.32	- (-) [3/2007]	- (-) [-]	0 / 0
129.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	289.45	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	20.76	- (-) [7/2007]	- (-) [-]	0 / 0
131.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	152.39	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
132.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	201.93	10/2007 (-) [10/2007]	0 (-) [-]	0 / 0
133.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [700.00]	344.62 (-)	32.26	- (-) [12/2007]	- (-) [-]	0 / 0
134.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	103.57	- (-) [3/2008]	- (-) [-]	0 / 0
135.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [650.94]	377.27 (-3.57)	144.78	- (-) [3/2008]	- (-) [-]	0 / 0
136.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	314.21	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
137.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
138.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [5500.00]	3000.00 (-)	1990.02	3/2001 (-) [8/2008]	89 (-) [-]	0 / 0
139.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	173.56	- (-) [9/2008]	- (-) [-]	0 / 0
140.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.24]	19.24 (-0.05)	21.26	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
141.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	347.36	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
142.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	94.68	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
143.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	40.67	- (-) [-]	- (-) [-]	0 / 0
144.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [301.63]	-0.01 (-)	24.17	- (-) [-]	- (-) [-]	0 / 0
145.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
146.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.10]	62.42 (-)	47.11	- (-) [-]	- (-) [-]	0 / 0
147.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	62.20	3/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	139.94	12/2004 (-) [-]	- (-) [-]	0 / 0
149.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	224.25	- (-) [-]	- (-) [-]	0 / 0
150.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	139.89	3/1998 (-) [-]	- (-) [-]	0 / 0
151.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	70.88	- (-) [-]	- (-) [-]	0 / 0
152.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	54.83	- (-) [-]	- (-) [-]	0 / 0
153.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	29.29	- (-) [-]	- (-) [-]	0 / 0
154.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	212.93	- (-) [-]	- (-) [-]	0 / 0
155.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1008.45]	711.30 (-)	58.60	- (12/1996) [-]	- (-) [-]	0 / 0
156.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
157.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (171.17) [189.34]	117.64 (18.17)	160.34	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
158.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [173.32]	17.58 (8.96)	20.48	2/2009 (-) [-]	- (-) [-]	0 / 0
159.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	15.56	- (-) [-]	- (-) [-]	0 / 0
160.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [157.98]	-8.18 (-)	1.44	- (-) [-]	- (-) [-]	0 / 0
161.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	100.63	3/2006 (-) [-]	- (-) [-]	0 / 0
162.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	79.09	3/1996 (-) [-]	- (-) [-]	0 / 0
163.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	36.90	- (-) [-]	- (-) [-]	0 / 0
164.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [100.05]	33.44 (-)	94.13	- (-) [-]	- (-) [-]	0 / 0
165.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	13.93	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [175.03]	86.30 (-)	179.83	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
167.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	148.20	8/2003 (-) [-]	- (-) [-]	0 / 0
168.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [194.38]	94.38 (-)	140.85	- (-) [-]	- (-) [-]	0 / 0
169.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	181.35	- (-) [-]	- (-) [-]	0 / 0
170.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.38	- (-) [-]	- (-) [-]	0 / 0
171.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	65.50	- (-) [-]	- (-) [-]	0 / 0
172.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [332.34]	107.34 (9.34)	195.25	3/2001 (-) [-]	- (-) [-]	0 / 0
173.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	18.51	- (-) [-]	- (-) [-]	0 / 0
174.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	12.79	- (-) [-]	- (-) [-]	0 / 0
175.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	0.07	3/2011 (-) [-]	- (-) [-]	0 / 0
176.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	57.88	5/2008 (-) [-]	- (-) [-]	0 / 0
177.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [290.16]	191.74 (7.71)	293.92	- (-) [-]	- (-) [-]	0 / 0
178.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.07	- (-) [-]	- (-) [-]	0 / 0
179.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	53.72	- (-) [-]	- (-) [-]	0 / 0
180.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	232.52	7/2005 (-) [-]	- (-) [-]	0 / 0
181.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	67.92	7/2006 (-) [-]	- (-) [-]	0 / 0
182.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	705.08	3/2003 (-) [-]	- (-) [-]	0 / 0
183.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-)	332.51 (-)	506.68	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[572.51]			[-]	[-]	
184.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [268.32]	69.36 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
185.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
186.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	3.11	- (-) [-]	- (-) [-]	0 / 0
187.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	32.11	4/2003 (-) [-]	- (-) [-]	0 / 0
188.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [854.36]	121.36 (-)	87.55	12/2008 (-) [-]	- (-) [-]	0 / 0
189.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [157.74]	52.52 (-)	143.45	12/1999 (-) [-]	- (-) [-]	0 / 0
190.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	49.92	12/2009 (-) [-]	- (-) [-]	0 / 0
191.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	205.64	- (-) [-]	- (-) [-]	0 / 0
192.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	226.20	3/1996 (-) [-]	- (-) [-]	0 / 0
193.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	58.24	- (-) [-]	- (-) [-]	0 / 0
194.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	24.08	- (-) [-]	- (-) [-]	0 / 0
195.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.64	- (-) [-]	- (-) [-]	0 / 0
196.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	60.23	- (-) [-]	- (-) [-]	0 / 0
197.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	139.37	- (-) [-]	- (-) [-]	0 / 0
198.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	24.00	- (-) [-]	- (-) [-]	0 / 0
199.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	7.94	- (-) [-]	- (-) [-]	0 / 0
200.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.20]	17.20 (-)	48.15	- (-) [-]	- (-) [-]	0 / 0
201.	BIDAR-GULBARGA	2/1999	242.42	127.28	30.77	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(369.70) [369.70]	(0.00)		(-) [-]	(-) [-]	
202.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	47.35	- (-) [-]	- (-) [-]	0 / 0
203.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	33.25	- (-) [-]	- (-) [-]	0 / 0
204.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	15.91	- (-) [-]	- (-) [-]	0 / 0
205.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
206.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
207.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [149.38]	0.00 (-)	0.41	2/2010 (-) [-]	- (-) [-]	0 / 0
208.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
209.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
210.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.16	- (-) [-]	- (-) [-]	0 / 0
211.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	8.54	3/2007 (-) [-]	- (-) [-]	0 / 0
212.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
213.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	27.25	- (-) [-]	- (-) [-]	0 / 0
214.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	4.72	- (-) [-]	- (-) [-]	0 / 0
215.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	15.33	- (-) [-]	- (-) [-]	0 / 0
216.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	14.11	- (-) [-]	- (-) [-]	0 / 0
217.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	95.72	- (-) [-]	- (-) [-]	0 / 0
218.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	3.90	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	186.18	- (3/2000) [-]	- (-) [-]	0 / 0
220.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
221.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	35.76	- (-) [-]	- (-) [-]	0 / 0
222.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [423.64]	299.21 (15.86)	120.49	- (-) [-]	- (-) [-]	0 / 0
223.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [106.09]	-37.83 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
224.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	23.01	- (-) [-]	- (-) [-]	0 / 0
225.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
226.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [104.10]	0.00 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
227.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
228.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	25.27	12/2008 (-) [-]	- (-) [-]	0 / 0
Total :			35883.69 (-) [52409.62]	16525.93 (-)	17329.43			0 / 0

ROAD TRANSPORT & HIGHWAYS

229.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [504.60]	229.02 (-)	410.40	10/2003 (-) [6/2005]	20 (-) [-]	0 / 0
230.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	268.20	11/2004 (-) [6/2005]	7 (-) [1]	0 / 0
231.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	592.20	12/2004 (-) [6/2005]	6 (-) [-]	0 / 0
232.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	435.30	2/2005 (-) [6/2005]	4 (-) [-]	0 / 0
233.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	149.60	4/2004 (-) [6/2005]	14 (-) [1]	0 / 0
234.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	263.00	12/2003 (-) [6/2005]	18 (-) [1]	0 / 0
235.	HIMATNAGAR-CHILODA	4/2000	180.31	-5.31	113.80	12/2003	20	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GQ) KM.443-KM.495 (NH-8)	(-)	(-) [175.00]	(-)		(-) [8/2005]	(-) [-]	
236.	PUNE - KHED (KM 12.9 - KM 42) PH-III	8/2003 (-)	127.60 (-) [127.60]	0.00 (-)	-	8/2005 (-) [8/2005]	0 (-) [-]	0 / 0
237.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	92.19	1/2004 (-) [8/2005]	19 (-) [-]	0 / 0
238.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	235.00	2/2004 (-) [9/2005]	19 (-) [-]	0 / 0
239.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	134.10	12/2003 (-) [10/2005]	22 (-) [-]	0 / 0
240.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	78.45	1/2004 (-) [10/2005]	21 (-) [-]	0 / 0
241.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	219.10	6/2004 (-) [10/2005]	16 (-) [-]	0 / 0
242.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	192.70	4/2004 (-) [10/2005]	18 (-) [-]	0 / 0
243.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	596.20	5/2004 (-) [10/2005]	17 (-) [-]	0 / 0
244.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	155.90	2/2005 (-) [11/2005]	9 (-) [-]	0 / 0
245.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	137.80	12/2003 (-) [11/2005]	23 (-) [-]	0 / 0
246.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	276.20	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
247.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	245.40	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0
248.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	223.90	12/2003 (-) [12/2005]	24 (-) [-]	0 / 0
249.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	243.50	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
250.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	105.10	1/2004 (-) [12/2005]	23 (-) [-]	0 / 0
251.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	423.50	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
252.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	235.90	8/2004 (-) [12/2005]	16 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	348.20	3/2004 (-) [12/2005]	21 (-) [-]	0 / 0
254.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	295.70	4/2004 (-) [12/2005]	20 (-) [6]	0 / 0
255.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	224.00	12/2003 (-) [12/2005]	24 (-) [6]	0 / 0
256.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	139.30	3/2004 (-) [3/2006]	24 (-) [-]	0 / 0
257.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	62.82	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
258.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	184.00	6/2004 (-) [3/2006]	21 (-) [-]	0 / 0
259.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	233.50	7/2004 (-) [3/2006]	20 (-) [-]	0 / 0
260.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	252.40	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
261.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	364.80	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
262.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	191.10	2/2004 (-) [3/2006]	25 (-) [-]	0 / 0
263.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	264.70	6/2005 (-) [4/2006]	10 (-) [-]	0 / 0
264.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	136.80	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
265.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	192.00	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
266.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	257.10	3/2005 (-) [6/2006]	15 (-) [3]	0 / 0
267.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	19.15	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
268.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	244.50	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
269.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	199.20	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
270.	KANCHIPURAM-POONAMALEE (GQ)	4/2000 (-)	211.00 (-)	0.00 (-)	134.40	12/2003 (-)	30 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.70.2-KM.13.8 (NH-4)		[211.00]			[6/2006]	[-]	
271.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	42.41	12/2004 (-) [6/2006]	18 (-) [-]	0 / 0
272.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	338.80	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
273.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	189.30	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
274.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	378.50	7/2005 (-) [6/2006]	11 (-) [2]	0 / 0
275.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	133.70	2/2004 (-) [6/2006]	28 (-) [-]	0 / 0
276.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	142.10	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
277.	SRINAGAR BYPASS (KM 286 - KM 303.8) (NS-CORRIDOR PHASE -II)	12/2003 (-)	125.00 (-) [60.66]	-64.34 (-)	46.63	5/2006 (-) [6/2006]	1 (-) [-]	0 / 0
278.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.69	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
279.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	189.40	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
280.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	91.57	4/2004 (-) [6/2006]	26 (-) [-]	0 / 0
281.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	123.70	3/2005 (-) [6/2006]	15 (-) [-]	0 / 0
282.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [110.26]	-9.74 (-)	17.61	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
283.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	95.75	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
284.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	27.77	8/2006 (-) [12/2006]	4 (-) [4]	0 / 0
285.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	11.41	8/2006 (-) [3/2007]	7 (-) [7]	0 / 0
286.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	72.50	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
287.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	105.20	3/2005 (-) [6/2007]	27 (-) [12]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
288.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	78.76	2/2007 (-) [6/2007]	4 (-) [4]	0 / 0
289.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [130.00]	-27.47 (-)	5.79	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
Total :			17010.99 (-) [17136.15]	125.16 (-)	11733.70			0 / 0

SHIPPING & PORTS

290.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	470.95	- (-) [8/2005]	- (-) [-]	0 / 0
291.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [12/2005]	22 (-) [-]	0 / 0
292.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	9.40	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
293.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
Total :			1256.26 (-) [1256.26]	0.00 (-)	599.25			0 / 0

TELECOMMUNICATION

294.	BROAD BAND RAS (BSNL)	7/2004 (-)	350.00 (-) [350.00]	0.00 (-)	8.85	12/2004 (-) [5/2005]	5 (-) [-]	0 / 0
295.	NARROW BAND RAS IN 79 SITES	6/2004 (-)	150.00 (-) [100.00]	-50.00 (-)	-	11/2004 (-) [5/2005]	6 (-) [-]	0 / 0
296.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [6/2005]	15 (-) [-]	0 / 0
297.	CMTS - PHASE - III (BSNL) (KERALA)	5/2003 (-)	186.04 (-) [186.05]	0.01 (-)	50.43	6/2004 (-) [6/2005]	12 (-) [-]	0 / 0
298.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [6/2005]	10 (-) [-]	0 / 0
299.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
300.	DELHI CDMA IN WLL (MTNL)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	26.49	9/2004 (-) [7/2005]	10 (-) [-]	0 / 0
301.	CMTS - PHASE - IV (BSNL) (MAHARASTRA)	2/2004 (-)	352.72 (-) [352.72]	0.00 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
302.	CMTS - PHASE - IV (BSNL) (GUJARAT)	2/2004 (-)	104.24 (-) [104.24]	0.00 (-)	-	12/2004 (-) [7/2005]	7 (-) [-]	0 / 0
303.	CDMA 2000 WLL (DELHI)	6/2004	460.28	0.00	5.32	10/2004	9	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [460.28]	(-)		(-) [7/2005]	(-) [-]	
304.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	-	3/2005 (-) [12/2005]	9 (-) [-]	0 / 0
305.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	-	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
306.	STAND ALONE SIGNALING TRANSFER POINT, ALL INDIA	1/2004 (-)	160.00 (-) [160.00]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
307.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	-	11/2005 (-) [12/2005]	1 (-) [-]	0 / 0
308.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [202.36]	-77.61 (-)	115.19	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
309.	IN PROJECT (BSNL)	10/2003 (-)	120.00 (-) [160.00]	40.00 (-)	22.38	10/2004 (-) [-]	- (-) [-]	0 / 0
310.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	20.32	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			4084.61 (-) [3644.20]	-440.41 (-)	321.28			0 / 0
URBAN DEVELOPMENT								
311.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	8536.75	3/2005 (-) [3/2006]	12 (-) [-]	25 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	8536.75			25 / 31
WATER RESOURCES								
312.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	29.38	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	29.38			0 / 0
All India :			203356.95 (-) [242880.05]	39523.10 (-)	100856.80			1041 / 2208
NIC-MoS&PI(IPMD) [5/2005]								