

Sector-Wise number of on going projects in May, 2006

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	140
2.	RAILWAYS	132
3.	POWER	57
4.	TELECOMMUNICATION	28
5.	PETROLEUM	27
6.	COAL	12
7.	STEEL	10
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	6
10.	HEALTH & FW	2
11.	URBAN DEVELOPMENT	2
12.	CIVIL AVIATION	1
13.	FERTILISERS	1
14.	MINES	1
15.	WATER RESOURCES	1
Total		426

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
	<u>POWER</u>			
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
	<u>RAILWAYS</u>			
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
	<u>PETROLEUM</u>			
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51

Summary of projects on Flash Report for the month of May, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	400
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	30
Number of Projects in Current Month :	426

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	145	13	152	14	102	426	34
Latest Approved	145	13	152	14	102	426	34

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	386	264124.29	290953.13	85365.63	29.34	26828.84	10.16
Revised	40	43092.92	46001.83	34489.80	74.97	2908.91	6.75
Total	426	307217.21	336954.96	119855.43	35.57	29737.75	9.68

IV. Milestones (Cumulative due and Achieved)

Total	2582
Achieved upto month	1106

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
PETROLEUM							
1	THULENDI-PHULPUR PIPELINE PROJECT(GAIL) {Completed}	09/2003	220.00	04/2006	155.00	05/2006	118.26

VI. List of projects added

Cost in Rs. Crore

Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	ASHOK OC EXPANSION	04/2006	471.66	03/2011	471.66	03/2011
2	RAJMAHAL EXPANSION OC PROJECT	01/2006	650.06	03/2009	650.06	03/2009
<u>STEEL</u>						
3	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	04/2006	132.73	05/2008	132.73	05/2008
<u>PETROLEUM</u>						
4	JAGOTI-PAITHAMPUR PIPLINE (GAIL)	01/2005	194.82	10/2006	194.82	10/2006
5	KELARAS-MALANPUR PIPLINE (GAIL)	02/2005	104.73	07/2006	104.73	07/2006
<u>POWER</u>						
6	EAST-WEST TRANSSION CORRIDOR STRENGTHNING SCHEME	06/2006	803.70	06/2009	803.70	06/2009
<u>ROAD TRANSPORT & HIGHWAYS</u>						
7	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003	151.30	10/2008	151.30	10/2008
8	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003	229.91	10/2008	229.91	10/2008
9	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003	198.00	11/2008	198.00	11/2008
10	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003	251.03	10/2008	251.03	10/2008
11	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003	117.40	11/2008	117.40	11/2008
12	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003	229.00	05/2008	229.00	05/2008
13	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003	225.00	10/2008	225.00	10/2008
14	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003	206.96	10/2008	206.96	10/2008
15	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003	203.43	10/2008	203.43	10/2008
16	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003	313.70	02/2009	313.70	02/2009
17	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003	611.44	03/2009	611.44	03/2009
18	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003	195.00	06/2008	195.00	06/2008
19	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003	305.00	06/2008	305.00	06/2008
20	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003	230.00	06/2008	230.00	06/2008
21	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003	291.80	06/2008	291.80	06/2008
22	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003	332.94	09/2008	332.94	09/2008
23	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003	237.80	06/2008	237.80	06/2008

24	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003	225.00	06/2008	225.00	06/2008
25	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003	225.00	06/2008	225.00	06/2008
26	KOTABYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003	275.00	10/2008	275.00	10/2008
27	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003	242.00	12/2008	242.00	12/2008
28	UP/BIHARBORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003	227.00	12/2008	227.00	12/2008
29	TRICHYBYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003	261.00	08/2008	261.00	08/2008
<u>URBAN DEVELOPMENT</u>						
30	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	08/2005	8118.00	06/2010	8118.00	06/2010

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>STEEL</u>							
1	REBUILDING OF COKE OVEN BATTERY No.5	219.04	219.04	01/2007	06/2007	12/2007	6
2	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	170.41	170.41	01/2006	08/2006	11/2006	3
3	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.21	12/2006	01/2007	02/2007	1
<u>PETROLEUM</u>							
4	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4645.00	08/2005	05/2006	06/2006	1
5	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	4354.00	01/2005	06/2006	07/2006	1
<u>POWER</u>							
6	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4827.65	11/1990	08/2006	10/2006	2
7	TEHRI DAM & H.P.P.(THDCL)	2963.66	6672.88	03/1999	05/2006	10/2006	5
8	BARH STPP, 3x660 MW	8692.97	8692.97	11/2010	12/2009	11/2010	11
9	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	939.28	939.28	09/2006	07/2006	09/2006	2
10	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	464.02	10/2007	03/2007	10/2007	7
<u>HEALTH & FW</u>							
11	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	71.18	422.60	03/1999	06/2006	07/2006	1
<u>RAILWAYS</u>							

12	PATNA GANGA BRIDGE	624.47	624.47	10/2007	03/2009	06/2009	3
13	RAJGIR-TILAIYA	180.82	180.82	03/2006	06/2006	03/2007	9
14	Conversion of 1500 V DC Traction System to 25 KV AC Traction	273.67	648.76	-NA-	03/2008	12/2008	9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
15	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	393.00	393.00	03/2004	09/2006	12/2006	3
16	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	367.49	367.49	03/2005	12/2006	06/2007	6
17	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	534.39	534.39	05/2007	05/2007	12/2007	7
18	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	286.00	07/2004	06/2006	09/2006	3
19	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	12/2006	06/2007	6
20	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	211.00	211.00	12/2003	06/2006	09/2006	3
21	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	348.44	03/2005	10/2006	12/2006	2
22	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	272.00	272.00	12/2003	06/2006	03/2007	9
23	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	227.25	02/2004	12/2006	12/2007	12
24	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	140.85	140.85	01/2004	06/2006	12/2006	6
25	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	115.90	12/2003	05/2006	06/2006	1
26	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	279.00	02/2004	05/2006	09/2006	4
27	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	155.00	05/2004	06/2006	12/2006	6
28	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	260.93	260.93	12/2003	06/2006	11/2006	5
29	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	241.00	241.00	08/2004	06/2006	12/2006	6
30	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	318.00	318.00	08/2004	06/2006	12/2006	6
31	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	171.97	171.97	02/2004	12/2006	03/2007	3
32	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	172.06	03/2004	06/2006	12/2006	6
33	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	182.52	185.52	06/2004	12/2006	03/2007	3
34	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	205.73	205.73	07/2004	12/2006	12/2007	12
35	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	155.00	155.00	09/2008	08/2008	09/2008	1

36	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	266.00	266.00	08/2007	06/2008	07/2008	1
<i>Number of projects reporting additional delay = 36</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	12	10634.17	10634.17	10616.90
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	10	10708.14	10708.14	10776.72
7	PETROLEUM	27	44415.57	46091.57	51446.41
8	POWER	57	86355.14	90224.30	96051.39
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	132	37219.34	40510.89	59412.45
11	ROAD TRANSPORT & HIGHWAYS	140	40352.68	40352.68	40646.68
12	SHIPPING & PORTS	6	5008.94	5008.94	5079.13
13	TELECOMMUNICATION	28	8518.49	8518.49	8057.75
14	URBAN DEVELOPMENT	2	12978.00	18689.00	18689.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		426	289144.64	307217.21	336954.96

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	211.24	6/2006 (-) [9/2006]	3 (-) [-]	18 / 36
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5555.00	1/2007 (-) [11/2006]	-2 (-) [-]	101 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1650.00	10/2009 (-) [9/2007]	-25 (-) [-]	50 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1278.00	2/2008 (-) [2/2008]	0 (-) [-]	41 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	7586.00	12/2008 (-) [12/2008]	0 (-) [-]	38 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	340.03	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	16620.27			253 / 484
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	116.76	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	116.76			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	175.35	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	29.92	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
10.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	141.49	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	36.19	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
13.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	170.38	6/2009 (-) [6/2009]	0 (-) [-]	1 / 24
14.	BARSINGSAR TPS OF 250	12/2004	1114.18	0.00	98.05	6/2009	0	2 / 26

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MW	(-)	(-) [1114.18]	(-)		(-) [6/2009]	(-) [-]	
15.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	23.03	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	11.90	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	53.77	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
18.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
19.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.20	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
Total :			10634.17 (-) [10616.90]	-17.27 (-)	751.28			13 / 112

FERTILISERS

20.	TECHNOLOGICAL UP_GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	192.72	6/2006 (-) [6/2006]	0 (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	192.72			28 / 56

MINES

21.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 111

STEEL

22.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	59.93	1/2006 (-) [11/2006]	10 (-) [3]	2 / 2
23.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	61.90	12/2005 (-) [12/2006]	12 (-) [-]	14 / 20
24.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	131.06	5/2006 (-) [12/2006]	7 (-) [-]	3 / 4
25.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	59.80	1/2007 (-) [1/2007]	0 (-) [-]	4 / 5
26.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	191.15	12/2006 (-) [2/2007]	2 (-) [1]	0 / 21
27.	INSTALLATION OF SLAB CASTLER, RH DEGASSER	7/2005 (-)	520.76 (-)	0.00 (-)	50.33	9/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AND LADLE FURNACE		[520.76]			[9/2007]	[-]	
28.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
29.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	18.40	1/2007 (-) [12/2007]	11 (-) [6]	1 / 4
30.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [132.73]	0.00 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
31.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	3.56	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10708.14 (-) [10776.72]	68.58 (-)	576.13			24 / 56

PETROLEUM

32.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4645.00]	417.00 (-459.00)	3263.00	8/2005 (-) [6/2006]	10 (-) [1]	121 / 129
33.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	895.03	3/2006 (-) [7/2006]	4 (-) [-]	0 / 0
34.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4354.00]	989.00 (189.00)	3404.00	1/2005 (-) [7/2006]	18 (-) [1]	148 / 151
35.	KELARAS-MALANPUR PIPELINE (GAIL)	2/2005 (-)	104.73 (-) [104.73]	0.00 (-)	28.57	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
36.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [484.00]	94.00 (-)	392.00	7/2005 (-) [8/2006]	13 (-) [-]	52 / 58
37.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	154.67	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
38.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [194.82]	0.00 (-)	3.55	10/2006 (-) [10/2006]	0 (-) [-]	0 / 0
39.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.18]	0.18 (-)	590.62	5/2006 (-) [12/2006]	7 (-) [-]	0 / 45
40.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	12.82	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
41.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [3239.43]	310.03 (-)	3130.00	12/2005 (-) [12/2006]	12 (-) [-]	20 / 20
42.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	587.21	4/2005 (-) [1/2007]	21 (-) [-]	48 / 72
43.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	284.19	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	156.76	7/2005 (-) [3/2007]	20 (-) [-]	4 / 10
45.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [224.69]	0.00 (-)	6.66	12/2006 (-) [3/2007]	3 (-) [-]	0 / 0
46.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	604.89	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
47.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	198.32	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
48.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	458.04	8/2007 (-) [5/2007]	-3 (-) [-]	0 / 10
49.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	124.25	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
50.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	81.13	1/2008 (-) [1/2008]	0 (-) [-]	0 / 0
51.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
52.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	14.23	3/2006 (-) [3/2008]	24 (-) [-]	0 / 0
53.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	20.72	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
54.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	5221.63	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
55.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	27.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
56.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [12138.00]	0.00 (-)	345.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
57.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	103.13	3/2006 (-) [-]	- (-) [-]	6 / 6
58.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [300.00]	-5.60 (-)	297.06	8/2004 (-) [-]	- (-) [-]	8 / 9
Total :			44415.57 (-) [51446.41]	7030.84 (-)	20404.48			427 / 530

POWER

59.	TEHRI TR. SYSTEM (P.GRID)	3/1994 (8/2002)	421.00 (913.84) [913.84]	492.84 (0.00)	842.32	3/1999 (12/2002) [5/2006]	86 (41) [-]	7 / 11
60.	SYSTEM STRENGTHENING	1/2004	101.94	0.00	85.38	7/2006	-2	13 / 19

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	- IV OF SOUTHERN REGION (P.GRID)	(-)	(-) [101.94]	(-)		(-) [5/2006]	(-) [-]	
61.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	501.66	6/2006 (-) [6/2006]	0 (-) [-]	17 / 37
62.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [290.09]	58.56 (-)	261.86	10/2004 (-) [6/2006]	20 (-) [-]	10 / 18
63.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
64.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	353.64	8/2006 (-) [7/2006]	-1 (-) [-]	12 / 22
65.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	444.02	7/2006 (-) [7/2006]	0 (-) [-]	10 / 18
66.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	353.64	5/2006 (-) [9/2006]	4 (-) [-]	12 / 22
67.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	635.82	9/2006 (-) [9/2006]	0 (-) [2]	22 / 26
68.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4827.65]	4644.20 (1267.88)	4675.61	11/1990 (3/2001) [10/2006]	191 (67) [2]	7 / 9
69.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7696.93	3/1999 (-) [10/2006]	91 (-) [5]	15 / 16
70.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	197.58	12/2006 (-) [12/2006]	0 (-) [-]	8 / 23
71.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	836.57	2/2007 (-) [2/2007]	0 (-) [-]	4 / 23
72.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	143.41	2/2007 (-) [2/2007]	0 (-) [-]	0 / 11
73.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1827.52	2/2007 (-) [2/2007]	0 (-) [-]	21 / 41
74.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	144.62	7/2006 (-) [3/2007]	8 (-) [-]	0 / 13
75.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	65.17	4/2007 (-) [4/2007]	0 (-) [-]	0 / 7
76.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	2255.24	5/2007 (-) [5/2007]	0 (-) [-]	37 / 57
77.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
78.	VINDHYACHAL STAGE -III	7/2004	596.47	0.00	419.49	7/2007	0	0 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (P.GR.)	(-)	(-) [596.47]	(-)		(-) [7/2007]	(-) [-]	
79.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	1155.13	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 19
80.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2577.83	8/2007 (-) [8/2007]	0 (-) [-]	30 / 40
81.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	287.20	8/2007 (-) [8/2007]	0 (-) [-]	0 / 13
82.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	314.52	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
83.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	33.43	10/2007 (-) [10/2007]	0 (-) [7]	0 / 18
84.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 20
85.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1493.80	12/2007 (-) [12/2007]	0 (-) [-]	25 / 40
86.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	35.04	12/2007 (-) [12/2007]	0 (-) [-]	0 / 20
87.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	46.11	12/2007 (-) [12/2007]	0 (-) [-]	0 / 18
88.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	12.71	11/2007 (-) [12/2007]	1 (-) [-]	0 / 19
89.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	56.60	3/2008 (-) [3/2008]	0 (-) [-]	0 / 14
90.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	67.13	3/2008 (-) [3/2008]	0 (-) [-]	0 / 18
91.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
92.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	233.04	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
93.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	60.96	3/2008 (-) [3/2008]	0 (-) [-]	0 / 14
94.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	365.68	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
95.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	49.63	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.01	6/2008 (-) [6/2008]	0 (-) [-]	0 / 20
97.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
98.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
99.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	-	9/2008 (-) [9/2008]	0 (-) [-]	0 / 22
100.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	43.68	11/2008 (-) [11/2008]	0 (-) [-]	0 / 38
101.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1435.80	9/2009 (-) [12/2008]	-9 (-) [-]	1 / 20
102.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	2.78	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
103.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
104.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
105.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1245.36	4/2009 (-) [4/2009]	0 (-) [-]	12 / 41
106.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
107.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	56.84	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
108.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	7.85	9/2009 (-) [9/2009]	0 (-) [-]	0 / 30
109.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	51.06	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
110.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	2091.54	12/2009 (-) [12/2009]	0 (-) [-]	25 / 56
111.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	119.04	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
112.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1175.37	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
113.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	84.95	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
114.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	776.56	11/2010 (-) [11/2010]	0 (-) [11]	8 / 51
115.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	311.54	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
Total :			86355.14 (-) [96051.39]	9696.25 (-)	36208.74			316 / 1159

HEALTH & FW

116.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	239.83	3/1999 (3/2005) [7/2006]	88 (16) [1]	7 / 16
117.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	234.90	9/1998 (3/2005) [8/2006]	95 (17) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	474.73			7 / 16

RAILWAYS

118.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	366.83	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
119.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	144.97	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
120.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [284.64]	166.67 (-)	227.80	- (-) [9/2006]	- (-) [-]	0 / 0
121.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	635.48	3/2002 (-) [12/2006]	57 (-) [-]	0 / 0
122.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	137.83	- (-) [2/2007]	- (-) [-]	0 / 0
123.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	138.19	3/2006 (-) [3/2007]	12 (-) [9]	0 / 0
124.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	67.56	- (-) [3/2007]	- (-) [-]	0 / 0
125.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	95.15	- (-) [3/2007]	- (-) [-]	0 / 0
126.	BORIVILI-VIRAR QUADRUPLING, WR (MTP)	4/1995 (-)	325.47 (-) [492.85]	167.38 (-)	314.65	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
127.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	227.83	3/1998 (-) [3/2007]	108 (-) [-]	0 / 0
128.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	359.78	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
129.	HAPUR-KANKATHER	4/2003	106.64	0.00	28.32	3/2007	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(106.64) [106.64]	(0.00)		(-) [3/2007]	(-) [-]	
130.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.07	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
131.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	136.95	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
132.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	107.78	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0
133.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	215.05	- (-) [3/2007]	- (-) [-]	0 / 0
134.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	504.52	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
135.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	247.40	- (-) [3/2007]	- (-) [-]	0 / 0
136.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	89.07	- (-) [3/2007]	- (-) [-]	0 / 0
137.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	149.61	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
138.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	460.59	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
139.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [432.46]	273.69 (157.90)	392.30	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
140.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
141.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	270.88	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
142.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [145.81]	9.19 (-)	19.00	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
143.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
144.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [259.86]	111.25 (-)	1.81	3/2008 (-) [2/2008]	-1 (-) [-]	0 / 0
145.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	84.33	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
146.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	106.71	- (-) [3/2008]	- (-) [-]	0 / 0
147.	DEOGHAR-DUMKA NEW	2/1999	180.73	0.00	93.80	12/2006	15	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BROAD GAUGE LINE	(-)	(-) [180.73]	(-)		(-) [3/2008]	(-) [-]	
148.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
149.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	2998.69	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
150.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	227.80	- (-) [9/2008]	- (-) [-]	0 / 0
151.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
152.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
153.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [505.00]	203.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
154.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	180.97	- (-) [12/2008]	- (-) [9]	0 / 0
155.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	137.75	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
156.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	494.10	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
157.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	529.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
158.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [265.38]	71.60 (-)	205.85	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
159.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	239.17	10/2007 (-) [6/2009]	20 (-) [3]	0 / 0
160.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	2.79	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
161.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [417.64]	234.41 (-)	0.80	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
162.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	28.25	- (-) [-]	- (-) [-]	0 / 0
163.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	46.12	- (-) [-]	- (-) [-]	0 / 0
164.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
165.	DAITARI-KEONJHAR-	3/1993	242.50	671.37	589.20	12/1997	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BANSPANI NEW LINE(ECOR) (RVNL)	(11/2000)	(537.74) [913.87]	(376.13)		(-) [-]	(-) [-]	
166.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.83	- (-) [-]	- (-) [-]	0 / 0
167.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	8.35	- (-) [-]	- (-) [-]	0 / 0
168.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	513.77	- (-) [-]	- (-) [-]	0 / 0
169.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	32.90	2/2009 (-) [-]	- (-) [-]	0 / 0
170.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	447.10	3/2004 (-) [-]	- (-) [-]	0 / 0
171.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.23]	163.01 (-)	178.34	12/1999 (-) [-]	- (-) [-]	0 / 0
172.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	240.11	3/1996 (-) [-]	- (-) [-]	0 / 0
173.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	141.09	- (-) [-]	- (-) [-]	0 / 0
174.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	124.87	- (-) [-]	- (-) [-]	0 / 0
175.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [406.51]	147.93 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
176.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [306.58]	107.62 (-)	2.23	- (-) [-]	- (-) [-]	0 / 0
177.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.71]	193.71 (22.32)	264.85	- (3/2000) [-]	- (-) [-]	0 / 0
178.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
179.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	83.96	3/2002 (-) [-]	- (-) [-]	0 / 0
180.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	21.75	- (-) [-]	- (-) [-]	0 / 0
181.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	199.06	- (-) [-]	- (-) [-]	0 / 0
182.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	87.89	- (-) [-]	- (-) [-]	0 / 0
184.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	63.69	- (-) [-]	- (-) [-]	0 / 0
185.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	32.61	- (-) [-]	- (-) [-]	0 / 0
186.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	288.03	- (-) [-]	- (-) [-]	0 / 0
187.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	7.58	- (-) [-]	- (-) [-]	0 / 0
188.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	6.22	- (-) [-]	- (-) [-]	0 / 0
189.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	27.76	- (-) [-]	- (-) [-]	0 / 0
190.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	28.06	- (-) [-]	- (-) [-]	0 / 0
191.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	106.36	- (-) [-]	- (-) [-]	0 / 0
192.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	153.95	12/2004 (-) [-]	- (-) [-]	0 / 0
193.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1004.45]	707.30 (-)	58.48	- (12/1996) [-]	- (-) [-]	0 / 0
194.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	38.22	- (-) [-]	- (-) [-]	0 / 0
195.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	15.08	- (-) [-]	- (-) [-]	0 / 0
196.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.42	2/2010 (-) [-]	- (-) [-]	0 / 0
197.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	299.20	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
198.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
199.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.37	- (-) [-]	- (-) [-]	0 / 0
200.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	265.13	3/2001 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
202.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
203.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	62.22	12/2009 (-) [-]	- (-) [-]	0 / 0
204.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	310.52	- (-) [-]	- (-) [-]	0 / 0
205.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.21	- (-) [-]	- (-) [-]	0 / 0
206.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	76.96	- (-) [-]	- (-) [-]	0 / 0
207.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
208.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.95	- (-) [-]	- (-) [-]	0 / 0
209.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	94.91	- (-) [-]	- (-) [-]	0 / 0
210.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	158.59	- (-) [-]	- (-) [-]	0 / 0
211.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	74.83	- (-) [-]	- (-) [-]	0 / 0
212.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	30.80	- (-) [-]	- (-) [-]	0 / 0
213.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	68.39	- (-) [-]	- (-) [-]	0 / 0
214.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	38.63	- (-) [-]	- (-) [-]	0 / 0
215.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	54.06	- (-) [-]	- (-) [-]	0 / 0
216.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	80.87	- (-) [-]	- (-) [-]	0 / 0
217.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	29.86	- (-) [-]	- (-) [-]	0 / 0
218.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	56.38	3/1998 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
220.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
221.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	470.30	- (-) [-]	- (-) [-]	0 / 0
222.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	39.95	- (-) [-]	- (-) [-]	0 / 0
223.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	40.07	- (-) [-]	- (-) [-]	0 / 0
224.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	1.44	- (-) [-]	- (-) [-]	0 / 0
225.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [200.28]	73.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
226.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [200.28]	66.87 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0
227.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
228.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	164.19	- (-) [-]	- (-) [-]	0 / 0
229.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	214.13	- (-) [-]	- (-) [-]	0 / 0
230.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
231.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	113.87	12/2008 (-) [-]	- (-) [-]	0 / 0
232.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	24.78	- (-) [-]	- (-) [-]	0 / 0
233.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	15.69	- (-) [-]	- (-) [-]	0 / 0
234.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	82.58	- (-) [-]	- (-) [-]	0 / 0
235.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	42.98	- (-) [-]	- (-) [-]	0 / 0
236.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-)	14.21 (-)	75.78	4/2003 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[182.55]			[-]	[-]	
237.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
238.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	105.99	5/2008 (-) [-]	- (-) [-]	0 / 0
239.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [390.47]	292.05 (108.02)	343.87	- (-) [-]	- (-) [-]	0 / 0
240.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
241.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
242.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	292.01	7/2005 (-) [-]	- (-) [-]	0 / 0
243.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	35.02	12/2008 (-) [-]	- (-) [-]	0 / 0
244.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	781.44	3/2003 (-) [-]	- (-) [-]	0 / 0
245.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
246.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	121.00	3/2005 (-) [-]	- (-) [-]	0 / 0
247.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
248.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	12.89	- (-) [-]	- (-) [-]	0 / 0
249.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	131.21	- (-) [-]	- (-) [-]	0 / 0
Total :			37219.34 (-) [59412.45]	22193.11 (-)	21079.04			0 / 0

ROAD TRANSPORT & HIGHWAYS

250.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	298.43	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
251.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	177.56	2/2005 (-) [6/2006]	16 (-) [-]	0 / 0
252.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	154.88	12/2003 (-) [6/2006]	30 (-) [1]	0 / 0
253.	KHARAGPUR-	4/2000	332.00	0.00	419.98	3/2004	27	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	(-)	(-) [332.00]	(-)		(-) [6/2006]	(-) [-]	
254.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	281.98	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
255.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	295.69	2/2004 (-) [9/2006]	31 (-) [4]	0 / 0
256.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	274.90	7/2004 (-) [9/2006]	26 (-) [3]	0 / 0
257.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	194.09	12/2003 (-) [9/2006]	33 (-) [3]	0 / 0
258.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	29.84	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
259.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	203.82	12/2003 (-) [11/2006]	35 (-) [5]	0 / 0
260.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	243.75	8/2004 (-) [12/2006]	28 (-) [6]	0 / 0
261.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	137.24	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
262.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	120.04	1/2004 (-) [12/2006]	35 (-) [6]	0 / 0
263.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	129.49	5/2004 (-) [12/2006]	31 (-) [6]	0 / 0
264.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	272.31	3/2005 (-) [12/2006]	21 (-) [2]	0 / 0
265.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	421.55	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
266.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	178.75	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
267.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	279.60	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
268.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	425.85	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
269.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	289.57	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
270.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	85.55	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
271.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	163.70	3/2004 (-) [12/2006]	33 (-) [6]	0 / 0
272.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	49.60	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
273.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	186.18	8/2004 (-) [12/2006]	28 (-) [6]	0 / 0
274.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
275.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	483.16	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
276.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	506.95	3/2004 (-) [12/2006]	33 (-) [3]	0 / 0
277.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	273.48	12/2003 (-) [3/2007]	39 (-) [9]	0 / 0
278.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	123.96	2/2004 (-) [3/2007]	37 (-) [3]	0 / 0
279.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	219.70	6/2004 (-) [3/2007]	33 (-) [3]	0 / 0
280.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	163.30	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
281.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	488.51	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
282.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	121.60	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
283.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	248.68	7/2004 (-) [6/2007]	35 (-) [6]	0 / 0
284.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	177.80	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
285.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
286.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	42.49	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
287.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	219.17	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
288.	AGRA-SHIKOHABAD,	4/2000	367.49	0.00	344.69	3/2005	27	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.200-KM.250.50, NH-2 (U.P.)	(-)	(-) [367.49]	(-)		(-) [6/2007]	(-) [6]	
289.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	25.98	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
290.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	21.08	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
291.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	63.57	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
292.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	129.62	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
293.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	43.06	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
294.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	109.50	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
295.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	136.60	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
296.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	124.50	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
297.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	147.30	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
298.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	137.50	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
299.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	87.05	7/2004 (-) [12/2007]	41 (-) [12]	0 / 0
300.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	199.83	5/2007 (-) [12/2007]	7 (-) [7]	0 / 0
301.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	173.41	2/2004 (-) [12/2007]	46 (-) [12]	0 / 0
302.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	8.68	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
303.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	36.31	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
304.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	101.30	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
305.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	53.44	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
306.	JHANSI-SIVPURI, KM.50-	12/2003	213.69	0.00	20.40	2/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.15, NH-25 (M.P.)	(-)	(-) [213.69]	(-)		(-) [2/2008]	(-) [-]	
307.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	11.51	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
308.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	4.69	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
309.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	16.49	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
310.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	1.94	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
311.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	15.12	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
312.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	13.45	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
313.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
314.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	-	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
315.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	31.94	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
316.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	11.58	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
317.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	21.22	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
318.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	14.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
319.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	15.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
320.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	12.71	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
321.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	0.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
322.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	6.18	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
323.	DEVDHARI-WADNER, KM.94-KM.123, NH-7	12/2003 (-)	145.00 (-)	0.00 (-)	7.58	7/2005 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[145.00]			[4/2008]	[-]	
324.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.27	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
325.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	43.32	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
326.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	10.28	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
327.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	18.79	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
328.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	5.27	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
329.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [384.25]	251.22 (-)	30.18	8/2005 (-) [4/2008]	32 (-) [-]	0 / 0
330.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	18.81	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
331.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [457.00]	0.00 (-)	64.43	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
332.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	9.16	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
333.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	23.67	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
334.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	11.42	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
335.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	11.42	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
336.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.15	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
337.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	16.83	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
338.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	0.66	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
339.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	10.72	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
340.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	-	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
341.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-	12/2003 (-)	220.00 (-)	0.00 (-)	25.69	4/2008 (-)	2 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.249.7, NH-76&14		[220.00]			[6/2008]	[-]	
342.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	14.73	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
343.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [266.00]	0.00 (-)	29.19	8/2007 (-) [7/2008]	11 (-) [1]	0 / 0
344.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	29.24	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
345.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	22.68	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
346.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	13.10	9/2008 (-) [9/2008]	0 (-) [1]	0 / 0
347.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	-	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
348.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	21.26	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
349.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	16.43	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
350.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
351.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
352.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
353.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
354.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	1.93	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
355.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
356.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	20.21	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
357.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	26.19	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
358.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	3.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
359.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-	12/2003 (-)	239.00 (-)	0.00 (-)	20.42	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	28 (U.P.)		[239.00]			[10/2008]	[-]	
360.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
361.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	22.78	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
362.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	17.28	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
363.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	0.53	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
364.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	14.74	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
365.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	29.00	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
366.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	0.35	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
367.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	0.55	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
368.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	0.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
369.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	21.96	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
370.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	22.69	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
371.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	0.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
372.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
373.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
374.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	13.14	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
375.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
376.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [313.70]	0.00 (-)	9.18	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
377.	JALANDAR-AMRITSAR,	3/2005	263.00	0.00	-	2/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.407-KM.456, NH-1, (PANJAB)	(-)	(-) [263.00]	(-)		(-) [2/2009]	(-) [-]	
378.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
379.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
380.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [611.44]	0.00 (-)	11.88	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
381.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	30.25	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
382.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
383.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	0.44	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
384.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
385.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [-]	- (-) [-]	0 / 0
386.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [-]	- (-) [-]	0 / 0
387.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
388.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	-	11/2008 (-) [-]	- (-) [-]	0 / 0
389.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	-	11/2008 (-) [-]	- (-) [-]	0 / 0
Total :			40352.68 (-) [40646.68]	294.00 (-)	11445.18			0 / 0

SHIPPING & PORTS

390.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	13.60	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
391.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [421.03]	70.19 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
392.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	52.01	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
393.	DEEPENING & WIDENING OF MAIN HARBOUR	10/2005 (-)	800.00 (-)	0.00 (-)	2.44	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[800.00]			[10/2008]	[-]	
394.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	237.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
395.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	108.09	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			5008.94 (-) [5079.13]	70.19 (-)	419.78			0 / 0

TELECOMMUNICATION

396.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [5/2006]	27 (-) [-]	0 / 0
397.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	51.30	12/2004 (-) [5/2006]	17 (-) [-]	0 / 0
398.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	41.00	10/2004 (-) [5/2006]	19 (-) [-]	0 / 0
399.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	8.87	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
400.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	4.53	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
401.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	37.20	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
402.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	171.34	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
403.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	67.74	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
404.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	15.51	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
405.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	37.20	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
406.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	-	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
407.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	184.69	1/2005 (-) [6/2006]	17 (-) [-]	0 / 0
408.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	6.19	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
409.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	3.60	11/2005 (-) [6/2006]	7 (-) [-]	0 / 0
410.	J&K CMTS PHASE IV	1/2004	109.57	0.00	36.38	3/2005	15	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(SRINAGAR) (BSNL)	(-)	(-) [109.57]	(-)		(-) [6/2006]	(-) [-]	
411.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	135.64	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
412.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
413.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	43.14	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
414.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [6/2006]	12 (-) [-]	0 / 0
415.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2005 (-) [7/2006]	7 (-) [-]	0 / 0
416.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	14.12	3/2006 (-) [9/2006]	6 (-) [-]	0 / 0
417.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [9/2006]	6 (-) [-]	0 / 0
418.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	119.08	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
419.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
420.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
421.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
422.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	99.19	1/2005 (-) [-]	- (-) [-]	0 / 0
423.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	50.30	6/2005 (-) [-]	- (-) [-]	0 / 0
Total :			8518.49 (-) [8057.75]	-460.74 (-)	1432.22			0 / 0
URBAN DEVELOPMENT								
424.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	10083.99	3/2005 (-) [10/2006]	19 (-) [-]	27 / 31
425.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8118.00]	0.00 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			12978.00 (-) [18689.00]	5711.00 (-)	10083.99			27 / 31
<u>WATER RESOURCES</u>								
426.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	30.61	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	30.61			0 / 0
<u>All India :</u>			289144.64 (-) [336954.96]	47810.32 (-)	119835.93			1106 / 2582
NIC-MoS&PI(IPMD) [5/2006]								