

Sector-Wise number of on going projects in May, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	191
2.	RAILWAYS	138
3.	POWER	61
4.	PETROLEUM	35
5.	TELECOMMUNICATION	25
6.	COAL	23
7.	STEEL	20
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		512

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2008</u>				
<u>PETROLEUM</u>				
1.	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	05/2007	132.47
<u>POWER</u>				
2.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	02/2007	2109.36
3.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	230.52	03/2008	241.51
<u>ROAD TRANSPORT & HIGHWAYS</u>				
4.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	05/2004	144.01
5.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	07/2004	312.68
<u>SHIPPING & PORTS</u>				
6.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	129.62	02/2004	129.62
<u>May, 2008</u>				
<u>PETROLEUM</u>				
7.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	07/2005	1087.56
<u>POWER</u>				
8.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	07/2006	302.74
9.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	05/2008	231.29
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	02/2005	360.99
11.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	08/2004	371.40

12.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	03/2005	395.66
13.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	03/2005	636.69
14.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	10/2003	179.04
	<u>TELECOMMUNICATION</u>			
15.	JHARKHAND CMTS, PHASE-IV	134.85	11/2005	47.41

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2008-2009**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2008</u>				
<u>STEEL</u>				
1.	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II	197.66	10/2009	-NA-

Summary of projects on Flash Report for the month of May, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	525
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	10
Number of Projects Added in Current Month :	3
Number of Projects in Current Month :	512

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	232	13	147	23	97	512	45
Latest Approved	223	15	168	9	97	512	44

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	478	326815.14	364490.16	135842.07	37.27	37675.02	11.53
Revised	34	19813.40	22659.35	12152.54	53.63	2845.95	14.36
Total	512	346628.54	387149.51	147994.61	38.23	40520.97	11.69

IV. Milestones (Cumulative due and Achieved)

Total	2191
Achieved upto month	811

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>STEEL</u>							
1	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II {Deleted}	01/2008	197.66	10/2009	197.66	10/2009	0
<u>PETROLEUM</u>							
2	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002	1416.00	07/2005	1521.23	-NA-	1087.56

	{Completed}						
<u>POWER</u>							
3	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID) {Completed}	12/2004	208.75	05/2008	315.58	05/2008	231.29
4	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM) {Completed}	01/2004	271.80	07/2006	310.79	05/2008	302.74
<u>ROAD TRANSPORT & HIGHWAYS</u>							
5	ETAWAH-RAJPUR, KM.321.1- KM.393, NH-2 (U.P.) {Completed}	04/2000	348.44	03/2005	348.44	05/2008	395.66
6	KANPUR-FATEHPUR, KM.470- KM.483, NH-2 (U.P.) {Completed}	04/2000	495.35	03/2005	495.35	05/2008	636.69
7	CHITRADURGA-SIRA, KM.189- KM.122.3, NH-4 (KARNATAKA) {Completed}	04/2000	304.00	08/2004	304.00	05/2008	371.4
8	ETAWAH BYPASS, KM.307.5- KM.321.1, NH-2 (U.P.) {Completed}	04/2000	89.50	10/2003	132.18	06/2008	179.04
9	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT) {Completed}	12/2003	429.40	02/2005	410.24	05/2008	360.99
<u>TELECOMMUNICATION</u>							
10	JHARKHAND CMTS, PHASE-IV {Completed}	09/2004	134.85	11/2005	134.85	-NA-	47.41

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	MSQ Upgradation project at Digboi Refinery	04/2008	356.00	02/2010	356.00	02/2010
2	MSQ Upgradation project at Guwahati Refinery	04/2008	372.00	02/2010	372.00	02/2010
3	MSQ Upgradation project at Barauni refinery	04/2008	1492.00	04/2010	1492.00	04/2010

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	05/2008	07/2008	2
<u>STEEL</u>							
2	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	132.73	133.92	05/2008	07/2008	11/2008	4

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	23	16560.23	16430.20	17342.83
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	20	14150.85	14150.85	18455.16
6	PETROLEUM	35	52634.00	52634.00	57607.33
7	POWER	61	105669.86	105669.86	107502.16
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	138	37863.16	41339.09	70092.41
10	ROAD TRANSPORT & HIGHWAYS	191	57107.78	57107.78	57791.83
11	SHIPPING & PORTS	7	5454.08	5454.08	5552.60
12	TELECOMMUNICATION	25	8957.55	8957.55	8115.76
13	URBAN DEVELOPMENT	2	14513.00	15000.36	15071.00
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		512	342443.86	346628.54	387149.51

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	312.10	6/2006 (-) [7/2008]	25 (-) [2]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2221.00	10/2009 (-) [9/2008]	-13 (-) [-]	71 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1878.00	2/2008 (-) [3/2009]	13 (-) [-]	54 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10557.00	12/2008 (-) [3/2010]	15 (-) [-]	49 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1039.56	9/2010 (-) [9/2010]	0 (-) [-]	10 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	16007.66			219 / 381
CIVIL AVIATION								
6.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	66.56	12/2008 (-) [12/2008]	0 (-) [-]	13 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	47.35	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	113.91			21 / 52
COAL								
8.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1220.23	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
9.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1265.33	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
10.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	801.09	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	152.58	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
12.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	111.20	3/2010 (-) [3/2010]	0 (-) [-]	1 / 4
13.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	49.47	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
15.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	572.62	3/2010 (-) [3/2010]	0 (-) [-]	5 / 12
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	533.44	3/2010 (-) [3/2010]	0 (-) [-]	2 / 7
17.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	469.22	3/2011 (-) [3/2011]	0 (-) [-]	1 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (341.63) [471.66]	0.00 (130.03)	99.53	3/2011 (-) [3/2011]	0 (-) [-]	2 / 3
20.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	71.44	3/2012 (-) [3/2012]	0 (-) [-]	2 / 4
21.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	34.99	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
22.	NIGAH I OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	23.45	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
24.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.23	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
25.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	9.64	3/2013 (-) [3/2013]	0 (-) [-]	0 / 7
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	10.85	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
28.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	35.90	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
29.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	40.41	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2
30.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	181.87	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			16560.23 (-) [17342.83]	782.60 (-)	5686.49			61 / 167

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>MINES</u>								
31.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	1309.15	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	1309.15			25 / 111
<u>STEEL</u>								
32.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	124.29	1/2007 (-) [7/2008]	18 (-) [-]	4 / 10
33.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	372.30	9/2007 (-) [7/2008]	10 (-) [-]	6 / 7
34.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.23]	68.60 (-)	278.77	12/2006 (-) [9/2008]	21 (-) [1]	0 / 21
35.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	50.35	3/2008 (-) [10/2008]	7 (-) [-]	1 / 3
36.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	50.55	5/2008 (-) [11/2008]	6 (-) [4]	1 / 2
37.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	47.45	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
38.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	29.71	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
39.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	25.59	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
40.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	4.40	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
41.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
42.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	50.99	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
43.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	30.93	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
44.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
45.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	37.81	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
46.	Development of Bailadila Iron Ore project Deposite-	1/2003 (-)	295.89 (-)	172.11 (-)	42.26	10/2009 (-)	0 (-)	2 / 20

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	11B		[468.00]			[10/2009]	[-]	
47.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
48.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
49.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [119.00]	11.00 (-)	-	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
50.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	39.79	12/2009 (-) [6/2010]	6 (-) [-]	0 / 0
51.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12732.00]	4040.00 (-)	1591.00	10/2009 (-) [10/2010]	12 (-) [-]	0 / 126
Total :			14150.85 (-) [18455.16]	4304.31 (-)	2776.19			14 / 189

PETROLEUM

52.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	440.37	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
53.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	1110.60	3/2006 (1/2008) [6/2008]	27 (5) [1]	0 / 0
54.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	677.54	7/2007 (-) [6/2008]	11 (-) [-]	6 / 13
55.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [158.00]	-28.72 (-)	106.68	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
56.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1311.10	4/2005 (-) [8/2008]	40 (-) [-]	64 / 72
57.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
58.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	164.80	12/2006 (-) [10/2008]	22 (-) [-]	0 / 0
59.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	40.52	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
60.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	531.45	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
61.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	2000.05	5/2006 (-) [12/2008]	31 (-) [4]	14 / 45
62.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-)	47.34 (-)	146.61	6/2008 (-)	7 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[298.00]			[1/2009]	[-]	
63.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.73	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
64.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
65.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	4.27	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
66.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	276.95	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
67.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	437.78	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
68.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	4192.72	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
69.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	857.12	4/2009 (-) [12/2009]	8 (-) [-]	1 / 1
70.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	193.21	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
71.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	96.52	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
72.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	9.52	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
73.	RESIDUE UPGRADATION & MS/HSD QUANTITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	533.22	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
74.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	5.80	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
75.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	6.46	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
76.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	382.92	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
77.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
78.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	26.10	3/2010 (3/2012) [3/2010]	0 (-24) [-]	0 / 0
79.	MSQ Upgradation project	4/2008	1492.00	0.00	10.47	4/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	at Barauni refinery	(-)	(-) [1492.00]	(-)		(-) [4/2010]	(-) [-]	
80.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	35.31	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
81.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	362.63	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
82.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	580.82	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
83.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [3/2012]	22 (-) [10]	0 / 0
84.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	124.28	2/2008 (-) [-]	- (-) [-]	0 / 0
85.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	906.45	3/2006 (-) [-]	- (-) [-]	0 / 0
86.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1069.92	3/2005 (-) [-]	- (-) [-]	0 / 0
Total :			52634.00 (-) [57607.33]	4973.33 (-)	16774.04			100 / 215

POWER

87.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [664.02]	67.57 (-)	555.61	12/2007 (-) [5/2008]	5 (-) [-]	4 / 18
88.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [200.81]	1.60 (-)	205.64	11/2007 (-) [6/2008]	7 (-) [-]	16 / 19
89.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	3096.16	12/2007 (-) [7/2008]	7 (-) [-]	36 / 40
90.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4203.82	5/2007 (-) [9/2008]	16 (-) [-]	50 / 57
91.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	110.15	9/2008 (-) [9/2008]	0 (-) [-]	12 / 22
92.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1027.42	11/2008 (-) [11/2008]	0 (-) [-]	15 / 38
93.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	460.67	10/2007 (-) [12/2008]	14 (-) [3]	9 / 18
94.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	493.66	3/2008 (-) [12/2008]	9 (-) [-]	10 / 17

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
95.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	472.07	6/2008 (-) [12/2008]	6 (-) [-]	5 / 22
96.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	300.85	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
97.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	537.99	12/2007 (-) [2/2009]	14 (-) [-]	10 / 20
98.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	246.97	4/2009 (-) [4/2009]	0 (-) [-]	6 / 19
99.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	35.60	5/2009 (-) [5/2009]	0 (-) [-]	3 / 20
100.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	376.61	6/2009 (-) [6/2009]	0 (-) [-]	6 / 18
101.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	649.21	9/2007 (-) [6/2009]	21 (-) [-]	11 / 36
102.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	8.16	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
103.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	186.01	7/2009 (-) [7/2009]	0 (-) [-]	6 / 17
104.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	13.71	7/2009 (-) [7/2009]	0 (-) [-]	3 / 21
105.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1803.51	9/2009 (-) [9/2009]	0 (-) [-]	11 / 30
106.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	103.21	6/2008 (-) [9/2009]	15 (-) [-]	5 / 18
107.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	74.47	10/2009 (-) [10/2009]	0 (-) [-]	4 / 20
108.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	74.55	10/2009 (-) [10/2009]	0 (-) [-]	9 / 20
109.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4687.26	12/2009 (-) [12/2009]	0 (-) [-]	35 / 56

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
110.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	32.08	4/2009 (-) [12/2009]	8 (-) [-]	1 / 1
111.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	721.25	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
112.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.26	1/2010 (-) [1/2010]	0 (-) [-]	1 / 22
113.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	829.20	2/2010 (-) [2/2010]	0 (-) [-]	6 / 26
114.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	240.01	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
115.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2131.45	4/2009 (-) [3/2010]	11 (-) [-]	20 / 39
116.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	18.85	6/2009 (-) [3/2010]	9 (-) [-]	2 / 20
117.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
118.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	1 / 1
119.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	195.47	7/2010 (-) [7/2010]	0 (-) [-]	2 / 20
120.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	151.62	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
121.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	255.37	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0
122.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	362.86	11/2009 (-) [8/2010]	9 (-) [-]	1 / 1
123.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	451.73	8/2010 (-) [8/2010]	0 (-) [-]	1 / 1
124.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	521.69	8/2010 (-) [8/2010]	0 (-) [-]	12 / 26
125.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
126.	Est. of 400/220 KV GIS Pooling Station near Chamara-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	5.66	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
127.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	30.46	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
128.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	1335.35	10/2010 (-) [10/2010]	0 (-) [-]	11 / 39
129.	Northern region System strenghtening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	7.64	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
130.	Western Region Strengthening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	8.00	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
131.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	444.41	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
132.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	1 / 1
133.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	16.93	12/2010 (-) [12/2010]	0 (-) [-]	2 / 2
134.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2157.89	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
135.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	805.99	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
136.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	2667.70	11/2010 (-) [2/2011]	3 (-) [-]	14 / 51
137.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	143.70	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
138.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	713.29	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
139.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	17.45	- (-) [5/2011]	- (-) [-]	0 / 0
140.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5103.39]	0.00 (-)	454.28	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
141.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	280.87	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
142.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	281.00	1/2012 (-) [1/2012]	0 (-) [-]	3 / 8
143.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	2053.51	9/2010 (-) [1/2012]	16 (-) [-]	3 / 12

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
144.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	237.90	3/2013 (-) [3/2013]	0 (-) [-]	5 / 31
145.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	214.03	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
146.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	49.61	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
147.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			105669.86 (-) [107502.16]	1832.30 (-)	37596.24			364 / 1053
HEALTH & FW								
148.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	337.29	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	337.29			7 / 16
RAILWAYS								
149.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	827.84	3/2007 (-) [5/2008]	14 (-) [-]	0 / 0
150.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [117.31]	10.67 (10.67)	125.46	3/2007 (-) [5/2008]	14 (-) [-]	0 / 0
151.	AMROHA-KANKATHER	4/2000 (-)	57.00 (-) [107.30]	50.30 (-)	85.29	3/2005 (5/2008) [5/2008]	38 (0) [-]	0 / 0
152.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	70.73	3/2008 (6/2008) [6/2008]	3 (0) [-]	0 / 0
153.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	118.80	3/2004 (7/2008) [8/2008]	53 (1) [-]	0 / 0
154.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	391.56	3/2000 (3/2002) [10/2008]	103 (79) [-]	0 / 0
155.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	98.32	- (-) [11/2008]	- (-) [-]	0 / 0
156.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	388.72	- (11/2008) [12/2008]	- (1) [-]	0 / 0
157.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [142.98]	42.98 (23.69)	52.70	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
158.	DEOGHAR-DUMKA NEW BROAD GAUGE	2/1999 (-)	180.73 (-)	139.93 (-)	239.11	12/2006 (12/2008)	24 (0)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LINE		[320.66]			[12/2008]	[-]	
159.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [111.90]	0.00 (-)	205.30	3/2005 (12/2008) [12/2008]	45 (0) [-]	0 / 0
160.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.86	- (-) [12/2008]	- (-) [-]	0 / 0
161.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [432.09]	276.35 (267.73)	95.11	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
162.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	129.54	- (2/2009) [2/2009]	- (0) [-]	0 / 0
163.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	186.18	- (2/2009) [2/2009]	- (0) [-]	0 / 0
164.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [625.30]	216.30 (216.54)	607.58	6/2007 (-) [2/2009]	20 (-) [-]	0 / 0
165.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (207.00) [207.00]	73.59 (0.00)	69.67	- (3/2009) [3/2009]	- (0) [-]	0 / 0
166.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	77.06	3/2008 (3/2009) [3/2009]	12 (0) [-]	0 / 0
167.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [205.00]	118.56 (-)	57.18	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
168.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	183.71	- (3/2009) [3/2009]	- (0) [-]	0 / 0
169.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.60]	364.60 (-)	419.55	3/2008 (3/2009) [3/2009]	12 (0) [-]	0 / 0
170.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	192.26	- (-) [3/2009]	- (-) [-]	0 / 0
171.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	88.03	- (5/2009) [5/2009]	- (0) [-]	0 / 0
172.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	233.89	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
173.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	206.74	- (6/2009) [6/2009]	- (0) [-]	0 / 0
174.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1033.00]	125.31 (-)	428.89	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
175.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	97.85	3/2009 (3/2009) [6/2009]	3 (3) [-]	0 / 0
176.	RAJKOT-VERAVAL SOMNATH SECTION	4/1992 (-)	112.53 (320.66)	261.81 (53.68)	306.86	3/1996 (6/2009)	159 (0)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MATERIAL TO WANSJALIYA		[374.34]			[6/2009]	[-]	
177.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.45	- (-) [6/2009]	- (-) [-]	0 / 0
178.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [721.00]	419.36 (-)	98.43	- (9/2009) [9/2009]	- (0) [-]	0 / 0
179.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	92.78	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
180.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	92.45	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
181.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [816.40]	591.40 (493.40)	439.49	3/2001 (-) [12/2009]	105 (-) [-]	0 / 0
182.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	198.12	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
183.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	866.68	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
184.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	212.64	- (3/2009) [12/2009]	- (9) [-]	0 / 0
185.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	103.50	- (12/2009) [12/2009]	- (0) [-]	0 / 0
186.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	145.81	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
187.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	145.81	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
188.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	68.80	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
189.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	212.93	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
190.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	162.54	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
191.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	1223.01	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
192.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	152.97	- (3/2010) [3/2010]	- (0) [-]	0 / 0
193.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	37.21	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0
194.	Chhapra - Setting up of	3/2005	470.09	411.10	72.28	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Wheel Manufacturing Plant	(-)	(-) [881.19]	(-)		(-) [3/2010]	(-) [-]	
195.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.68	- (-) [3/2010]	- (-) [-]	0 / 0
196.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	281.40	- (12/2009) [3/2010]	- (3) [-]	0 / 0
197.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	-	- (-) [3/2010]	- (-) [-]	0 / 0
198.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	59.51	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
199.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.31	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
200.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	184.76	- (12/2010) [12/2010]	- (0) [-]	0 / 0
201.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	326.20	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
202.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	37.03	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
203.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	102.94	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0
204.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	950.22	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
205.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4734.11	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
206.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (240.59) [607.09]	469.09 (366.50)	106.17	- (12/2012) [12/2012]	- (0) [-]	0 / 0
207.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [912.70]	0.00 (-)	6.19	- (-) [3/2013]	- (-) [-]	0 / 0
208.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	242.75	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
209.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
210.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
211.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	77.20	- (-) [-]	- (-) [-]	0 / 0
212.	AJMER - UDAIPUR -	9/1996	262.00	194.00	470.63	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHITTORGARH	(1/2002)	(433.39) [456.00]	(22.61)		(3/2000) [-]	(-) [-]	
213.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.47	- (-) [-]	- (-) [-]	0 / 0
214.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	104.51	3/2004 (-) [-]	- (-) [-]	0 / 0
215.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
216.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	254.52	- (-) [-]	- (-) [-]	0 / 0
217.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
218.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	173.15	- (-) [-]	- (-) [-]	0 / 0
219.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	43.59	- (-) [-]	- (-) [-]	0 / 0
220.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	41.33	- (-) [-]	- (-) [-]	0 / 0
221.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
222.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
223.	TANUR (KUTTIPIRAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.33	- (-) [-]	- (-) [-]	0 / 0
224.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	177.86	6/1999 (-) [-]	- (-) [-]	0 / 0
225.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
226.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	393.90	3/1994 (-) [-]	- (-) [-]	0 / 0
227.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [550.00]	450.00 (-)	272.45	- (-) [-]	- (-) [-]	0 / 0
228.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	420.01	- (-) [-]	- (-) [-]	0 / 0
229.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
230.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	74.60	- (-) [-]	- (-) [-]	0 / 0
231.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [128.41]	35.78 (-)	64.01	- (-) [-]	- (-) [-]	0 / 0
232.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	21.72	- (-) [-]	- (-) [-]	0 / 0
233.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [-]	- (-) [-]	0 / 0
234.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	137.63	- (-) [-]	- (-) [-]	0 / 0
235.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	170.93	- (-) [-]	- (-) [-]	0 / 0
236.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [586.69]	486.69 (-)	551.48	- (-) [-]	- (-) [-]	0 / 0
237.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
238.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [238.56]	47.75 (-)	0.55	- (-) [-]	- (-) [-]	0 / 0
239.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	19.36	- (-) [-]	- (-) [-]	0 / 0
240.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
241.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	183.59	- (-) [-]	- (-) [-]	0 / 0
242.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [347.48]	172.48 (-)	324.73	- (-) [-]	- (-) [-]	0 / 0
243.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [330.25]	155.25 (-)	206.30	- (-) [-]	- (-) [-]	0 / 0
244.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
245.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [312.42]	132.42 (-)	454.82	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
246.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
247.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
248.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
249.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
250.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
251.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.10	- (-) [-]	- (-) [-]	0 / 0
252.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
253.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	135.86	- (-) [-]	- (-) [-]	0 / 0
254.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
255.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
256.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
257.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	78.35	3/1998 (8/2005) [-]	- (-) [-]	0 / 0
258.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
259.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	10.63	- (-) [-]	- (-) [-]	0 / 0
260.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
261.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.42	- (-) [-]	- (-) [-]	0 / 0
262.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	-	- (-) [-]	- (-) [-]	0 / 0
263.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
264.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	4/1998 (-)	47.12 (-) [102.20]	55.08 (-)	96.39	12/2004 (3/2006) [-]	- (-) [-]	0 / 0
265.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
266.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	212.58	6/2004 (-) [-]	- (-) [-]	0 / 0
267.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.29	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
268.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
269.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
270.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	346.89	7/2005 (-) [-]	- (-) [-]	0 / 0
271.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	79.61	- (-) [-]	- (-) [-]	0 / 0
272.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	213.49	3/2006 (-) [-]	- (-) [-]	0 / 0
273.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
274.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	253.12	- (-) [-]	- (-) [-]	0 / 0
275.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	67.46	- (-) [-]	- (-) [-]	0 / 0
276.	Madurai-Dindigul	4/2003 (-)	73.19 (202.92) [202.92]	129.73 (0.00)	107.06	- (-) [-]	- (-) [-]	0 / 0
277.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	65.11	- (-) [-]	- (-) [-]	0 / 0
278.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [576.27]	327.83 (-)	437.15	- (-) [-]	- (-) [-]	0 / 0
279.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
280.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	161.87	3/2006 (-) [-]	- (-) [-]	0 / 0
281.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [138.01]	8.27 (-)	35.43	3/2006 (-) [-]	- (-) [-]	0 / 0
282.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	536.93	- (-) [-]	- (-) [-]	0 / 0
283.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [450.00]	412.32 (-)	163.15	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
284.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.86	2/2006 (-) [-]	- (-) [-]	0 / 0
285.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	344.32	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
286.	Jafrabad-Utratia Phase-II	4/2000 (-)	64.20 (-) [100.42]	36.22 (-)	93.77	3/2005 (3/2006) [-]	- (-) [-]	0 / 0
Total :			37863.16 (-) [70092.41]	32229.25 (-)	29197.89			0 / 0
ROAD TRANSPORT & HIGHWAYS								
287.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	391.70	2/2005 (-) [5/2008]	39 (-) [-]	0 / 0
288.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	179.97	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
289.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	163.93	9/2007 (-) [5/2008]	8 (-) [-]	0 / 0
290.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	294.50	2/2008 (-) [6/2008]	4 (-) [-]	0 / 0
291.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	247.94	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
292.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	306.32	3/2005 (-) [6/2008]	39 (-) [-]	0 / 0
293.	HAPUR-GARHMUKTESHWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	67.97	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
294.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	425.06	3/2005 (-) [6/2008]	39 (-) [-]	0 / 0
295.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	242.46	3/2005 (-) [6/2008]	39 (-) [1]	0 / 0
296.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	253.21	6/2004 (-) [6/2008]	48 (-) [-]	0 / 0
297.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	358.24	2/2007 (-) [6/2008]	16 (-) [-]	0 / 0
298.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.45	1/2004 (-) [6/2008]	53 (-) [-]	0 / 0
299.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.27	5/2007 (-) [6/2008]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
300.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	45.34	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
301.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	400.23	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
302.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	599.80	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
303.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.40	3/2004 (-) [8/2008]	53 (-) [-]	0 / 0
304.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	186.20	7/2004 (-) [9/2008]	50 (-) [-]	0 / 0
305.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	238.80	8/2007 (-) [9/2008]	13 (-) [-]	0 / 0
306.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	327.73	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
307.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	260.10	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
308.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	128.75	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
309.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	215.80	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
310.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
311.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	136.62	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
312.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	99.81	8/2004 (-) [10/2008]	50 (-) [-]	0 / 0
313.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	519.81	11/2007 (-) [10/2008]	11 (-) [-]	0 / 0
314.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	178.11	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
315.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	105.70	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(TAMIL NADU)							
316.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	145.50	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
317.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	122.52	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
318.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	182.40	2/2009 (-) [11/2008]	-3 (-) [-]	0 / 0
319.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	363.50	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
320.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	147.04	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
321.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	337.42	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
322.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	237.44	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
323.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	327.08	7/2004 (-) [12/2008]	53 (-) [-]	0 / 0
324.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	162.60	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
325.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	227.70	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
326.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	415.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
327.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	168.90	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
328.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	339.74	3/2005 (-) [12/2008]	45 (-) [-]	0 / 0
329.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	117.90	12/2004 (-) [12/2008]	48 (-) [-]	0 / 0
330.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	266.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
331.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	138.73	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
332.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	186.50	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
333.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	351.93	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
334.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	208.23	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
335.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	137.90	2/2008 (-) [12/2008]	10 (-) [-]	0 / 0
336.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	192.36	2/2004 (-) [12/2008]	58 (-) [-]	0 / 0
337.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	106.00	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
338.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	525.82	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
339.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	236.37	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
340.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	409.44	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
341.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	155.70	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
342.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	485.36	5/2007 (-) [12/2008]	19 (-) [-]	0 / 0
343.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	274.96	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
344.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	465.39	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
345.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	97.39	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
346.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	192.50	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
347.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	298.70	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
348.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	289.30	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
349.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	262.20	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
350.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	78.22	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
351.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	216.13	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
352.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	182.80	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
353.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	150.94	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
354.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	265.82	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
355.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
356.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	443.00	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
357.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	312.00	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
358.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	49.28	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
359.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	524.92	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
360.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	40.28	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
361.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	39.65	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
362.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	58.44	6/2005 (-) [3/2009]	45 (-) [-]	0 / 0
363.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	230.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
364.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	525.70	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
365.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	320.54	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
366.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	44.62	6/2008 (-) [3/2009]	9 (-) [-]	0 / 0
367.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	178.40	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
368.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	340.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
369.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	184.30	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
370.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	19.47	11/2008 (-) [5/2009]	6 (-) [-]	0 / 0
371.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	86.84	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
372.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	47.25	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
373.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	50.41	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
374.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
375.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	64.15	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
376.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	57.73	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
377.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	46.92	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
378.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	164.00	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
379.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	160.50	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
380.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	82.53	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
381.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	79.31	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
382.	GORAKHPUR-AYODHYA, KM.164-	12/2003 (-)	205.00 (-)	0.00 (-)	151.80	10/2008 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.135, NH-28 (U.P.)		[205.00]			[6/2009]	[-]	
383.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	169.90	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
384.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	117.33	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
385.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	154.70	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
386.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	235.21	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
387.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	59.21	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
388.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	257.10	10/2009 (-) [6/2009]	-4 (-) [-]	0 / 0
389.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	147.20	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
390.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	22.60	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
391.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	169.50	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
392.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	28.99	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
393.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	63.46	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
394.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	63.46	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
395.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	62.46	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
396.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	119.20	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
397.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	28.53	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
398.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	146.72	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
399.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	32.94	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
400.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	136.90	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
401.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	68.14	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
402.	RINGBUNDS-JHANJIHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	161.20	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
403.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
404.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	66.32	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
405.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	40.50	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
406.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	51.15	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
407.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	45.77	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
408.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	106.60	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
409.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	21.04	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
410.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	144.50	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
411.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	32.06	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
412.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	95.02	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
413.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	348.30	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
414.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	154.10	7/2010 (-) [7/2009]	-12 (-) [-]	0 / 0
415.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	372.30	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
416.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	67.97	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
417.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	53.35	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
418.	Hyderabad-Banglore Section, Km.418- Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	75.60	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
419.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	71.06	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
420.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	60.67	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
421.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	74.19	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
422.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	129.34	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
423.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	283.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
424.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	102.40	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
425.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	133.40	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
426.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	133.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
427.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	29.98	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
428.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	41.06	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
429.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	66.23	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
430.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	47.03	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
431.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	40.38	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
432.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
433.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	31.91	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
434.	SAGAR BY PASS, KM.187-KM.211, NH-26	12/2003 (-)	151.30 (-)	0.00 (-)	37.40	10/2008 (-)	13 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(M.P.)		[151.30]			[11/2009]	[-]	
435.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	105.90	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
436.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	70.80	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
437.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
438.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	69.04	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
439.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	39.14	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
440.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	19.06	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
441.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	161.00	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
442.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	151.70	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
443.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	35.55	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
444.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	64.50	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
445.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	46.18	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
446.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	200.70	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
447.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.10	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
448.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	79.96	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
449.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
450.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	25.84	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
451.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5	4/2000 (-)	225.00 (-)	0.00 (-)	145.54	4/2004 (-)	68 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ORISSA)		[225.00]			[12/2009]	[-]	
452.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2009]	40 (-) [-]	0 / 0
453.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	21.70	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
454.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	86.30	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
455.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	83.59	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
456.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	202.80	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
457.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	153.34	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
458.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	83.71	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
459.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	104.40	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
460.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	20.03	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
461.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	36.61	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
462.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	72.29	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
463.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.54	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
464.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	49.85	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
465.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	0.93	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
466.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	61.49	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
467.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
468.	CHAMBAL BRIDGE, NH-	12/2003	275.00	6.31	53.27	2/2010	7	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	76 (RAJASTHAN)	(-)	(-) [281.31]	(-)		(-) [9/2010]	(-) [-]	
469.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
470.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	11.08	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
471.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	25.82	9/2007 (-) [10/2010]	37 (-) [-]	0 / 0
472.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	3.07	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
473.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	44.59	8/2006 (-) [-]	- (-) [-]	0 / 0
474.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
475.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.73	3/2005 (-) [-]	- (-) [-]	0 / 0
476.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.28	9/2006 (-) [-]	- (-) [-]	0 / 0
477.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	426.00	4/2007 (-) [-]	- (-) [-]	0 / 0
Total :			57107.78 (-) [57791.83]	684.05 (-)	29410.41			0 / 0
SHIPPING & PORTS								
478.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	24.27	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
479.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.65	6/2007 (1/2009) [1/2009]	19 (0) [-]	0 / 0
480.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.06	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
481.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	405.15	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
482.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	188.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
483.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	70.79	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
484.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	481.67	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			5454.08 (-) [5552.60]	98.52 (-)	1180.07			0 / 0

TELECOMMUNICATION

485.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
486.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	36.00	12/2005 (-) [6/2008]	30 (-) [-]	0 / 0
487.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
488.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [520.85]	170.85 (-)	248.04	5/2006 (-) [6/2008]	25 (-) [-]	0 / 0
489.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [236.72]	-13.28 (-)	253.89	5/2006 (-) [6/2008]	25 (-) [-]	0 / 0
490.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	89.15	10/2007 (-) [6/2008]	8 (-) [-]	0 / 0
491.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	357.46	3/2006 (-) [8/2008]	29 (-) [-]	0 / 0
492.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [8/2008]	38 (-) [-]	0 / 0
493.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [8/2008]	38 (-) [-]	0 / 0
494.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	106.63	10/2007 (-) [8/2008]	10 (-) [2]	0 / 0
495.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [8/2008]	32 (-) [-]	0 / 0
496.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	73.31	6/2007 (-) [8/2008]	14 (-) [-]	0 / 0
497.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	89.33	6/2005 (-) [8/2008]	38 (-) [-]	0 / 0
498.	KARNATAKA CMTS,	1/2004	373.46	-113.46	229.50	6/2005	38	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PHASE-IV	(-)	(-) [260.00]	(-)		(-) [8/2008]	(-) [2]	
499.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.06]	-0.01 (-)	113.36	6/2005 (-) [8/2008]	38 (-) [-]	0 / 0
500.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	6.89	12/2006 (-) [9/2008]	21 (-) [-]	0 / 0
501.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	67.65	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
502.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
503.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	133.26	12/2004 (-) [3/2009]	51 (-) [-]	0 / 0
504.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [-]	- (-) [-]	0 / 0
505.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
506.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
507.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
508.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
509.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8957.55 (-) [8115.76]	-841.79 (-)	3594.06			0 / 0
URBAN DEVELOPMENT								
510.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	3976.84	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
511.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	3976.84			0 / 7
WATER RESOURCES								
512.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-)	644.10 (-)	34.37	12/2007 (-)	60 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1187.00]			[12/2012]	[-]	
Total :			542.90 (-) [1187.00]	644.10 (-)	34.37			0 / 0
<u>All India :</u>			342443.86 (-) [387149.50]	44705.64 (-)	147994.61			811 / 2191
NIC-MoS&PI(IPMD) [5/2008]								