

Sector-Wise number of on going projects in November, 2003

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	95
2.	ROAD TRANSPORT & HIGHWAYS	92
3.	POWER	37
4.	PETROLEUM	28
5.	ATOMIC ENERGY	6
6.	COAL	6
7.	SHIPPING & PORTS	6
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	TELECOMMUNICATION	2
12.	FERTILISERS	1
13.	URBAN DEVELOPMENT	1
Total		281

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
	<u>POWER</u>			
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
	<u>SHIPPING & PORTS</u>			
2.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
	<u>RAILWAYS</u>			
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
	<u>PETROLEUM</u>			
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOC)	220.81	06/2003	38.73
<u>July, 2003</u>				
	<u>POWER</u>			
7.	LD&C SCHEME IN NER(P.GRID)	158.94	03/2000	133.80
<u>August, 2003</u>				
	<u>PETROLEUM</u>			
8.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	329.05	03/2003	123.24
<u>October, 2003</u>				
	<u>COAL</u>			
9.	TPS-I EXP.(NLC)	1590.58	03/2001	1185.98
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
10.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	109.38	08/2002	151.60
	<u>SHIPPING & PORTS</u>			
11.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS	672.28	08/2003	636.66

	FROM HYUNDAI			
<u>November, 2003</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
12.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	192.71	10/2003	248.20

Summary of projects on Flash Report for the month of November, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	281
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	4
Number of Projects in Current Month :	281

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	108	45	68	16	44	281	38
Latest Approved	104	45	72	16	44	281	37

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	248	161738.78	176315.62	53304.87	30.23	14576.84	9.01
Revised	33	41372.31	43864.88	28865.74	65.81	2492.57	6.02
Total	281	203111.09	220180.50	82170.61	37.32	17069.41	8.40

IV. Milestones (Cumulative due and Achieved)

Total	2149
Achieved upto month	913

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>ROAD TRANSPORT & HIGHWAYS</u>							
1	KAJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8) {Completed}	04/2000	192.71	10/2003	192.71	11/2003	248.2

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>ATOMIC ENERGY</u>						
1	NEW URANIUM ORE PROCESSING MILL	09/2003	343.26	06/2006	343.26	06/2006
2	PROTOTYPE FAST BREEDER REACTOR	09/2003	3492.00	09/2010	3492.00	10/2009
<u>PETROLEUM</u>						
3	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	07/2003	363.21	07/2005	363.21	07/2005
<u>POWER</u>						
4	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003	768.92	03/2007	768.92	03/2007

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
<u>FERTILISERS</u>							
1	NAMRUP PLANT REVAMP(BVFC)	350.00	509.40	05/2001	02/2004	07/2004	5
<u>STEEL</u>							
2	PIG IRON PLANT (NMDC)	298.68	298.68	10/2004	12/2005	02/2006	2
<u>PETROLEUM</u>							
3	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	364.00	05/2002	11/2003	12/2003	1
4	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
5	DEVELOPMENT OF D-I PROSPECT (ONGCL)	310.32	310.32	03/2005	03/2005	04/2005	1
<u>POWER</u>							
6	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	166.51	146.15	04/2003	10/2003	12/2003	2
7	TEHRI TR. SYSTEM(P.GRID)	421.00	702.29	03/1999	03/2004	12/2004	9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
8	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	210.00	210.00	06/2004	12/2003	03/2004	3
9	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	164.25	164.25	05/2004	12/2003	01/2004	1
10	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	226.05	226.05	04/2004	12/2003	03/2004	3
11	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	245.91	245.91	04/2004	12/2003	01/2004	1
12	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	323.35	323.35	02/2004	10/2003	12/2003	2
13	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	319.21	319.21	12/2003	12/2003	09/2004	9
14	AHMEDABAD-VADODARA	128.40	766.50	12/1991	12/2003	03/2004	3

	EXPRESSWAY(GQ)						
<u>TELECOMMUNICATION</u>							
15	2NT & 3RD GENERATION MOBILE COMMUNICATION	147.00	147.00	03/2006	03/2006	06/2006	3
<i>Number of projects reporting additional delay = 15</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	6	3387.28	4019.15	3984.36
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	28	34557.16	34557.16	36865.14
7	POWER	37	51451.26	62074.17	66822.90
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	95	27175.76	30051.40	40961.07
10	ROAD TRANSPORT & HIGHWAYS	92	23504.92	24342.66	24260.13
11	SHIPPING & PORTS	6	1882.03	1882.03	1929.38
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		281	178747.67	203111.09	220180.50

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3877.00	1/2007 (-) [1/2007]	0 (-) [-]	50 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	708.00	10/2009 (-) [9/2007]	-25 (-) [-]	13 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	303.00	2/2008 (-) [2/2008]	0 (-) [-]	12 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	2428.00	12/2008 (-) [12/2008]	0 (-) [-]	17 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	-	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	7316.00			92 / 372
COAL								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.57	3/1994 (3/2000) [3/2004]	120 (48) [-]	2 / 2
8.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1328.48	3/2004 (-) [3/2004]	0 (-) [-]	7 / 13
9.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	364.09	3/1994 (3/1998) [3/2004]	120 (72) [-]	1 / 1
10.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1197.26	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	52.36	3/2004 (-) [3/2004]	0 (-) [-]	5 / 5
12.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	-	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
Total :			3387.28 (-) [3984.36]	597.08 (-)	3113.76			18 / 25
FERTILISERS								
13.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40)	159.40 (0.00)	407.68	5/2001 (2/2002)	38 (29)	24 / 86

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[509.40]			[7/2004]	[5]	
Total :			350.00 (-) [509.40]	159.40 (-)	407.68			24 / 86

MINES

14.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	259.47	2/2004 (-) [2/2004]	0 (-) [-]	14 / 22
15.	EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1852.52			37 / 46

STEEL

16.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	90.57	8/2004 (-) [8/2004]	0 (-) [-]	3 / 3
17.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	1.07	12/2005 (-) [3/2005]	-9 (-) [-]	4 / 19
18.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	23.48	10/2004 (-) [2/2006]	16 (-) [2]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	115.12			29 / 118

PETROLEUM

19.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [61.50]	-57.51 (-)	58.73	7/2003 (-) [10/2003]	3 (-) [-]	6 / 6
20.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	60.26	7/2003 (-) [11/2003]	4 (-) [-]	9 / 9
21.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [364.00]	21.00 (-)	340.56	5/2002 (-) [12/2003]	19 (-) [1]	27 / 33
22.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	373.74	8/2003 (-) [12/2003]	4 (-) [-]	39 / 41
23.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	2303.91	7/2003 (-) [1/2004]	6 (-) [-]	72 / 81
24.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	254.32	3/2004 (-) [3/2004]	0 (-) [-]	11 / 12
25.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	235.80	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
26.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	385.88	3/2004 (-) [8/2004]	5 (-) [-]	17 / 41

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
27.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.38]	0.38 (-)	1643.08	9/2004 (-) [9/2004]	0 (-) [-]	10 / 23
28.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	948.98	9/2003 (-) [10/2004]	13 (-) [-]	43 / 72
29.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [369.90]	17.21 (-)	80.35	11/2004 (-) [11/2004]	0 (-) [-]	2 / 6
30.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.53]	25.93 (-)	74.16	8/2004 (-) [12/2004]	4 (-) [-]	3 / 8
31.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1755.00]	272.00 (-)	398.40	8/2004 (-) [12/2004]	4 (-) [-]	36 / 68
32.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.88	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
33.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	-	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
34.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	628.44	1/2005 (-) [4/2005]	3 (-) [-]	26 / 151
35.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	0.43	4/2005 (-) [4/2005]	0 (-) [-]	0 / 0
36.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [4/2005]	1 (-) [1]	0 / 0
37.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	1.35	3/2006 (-) [5/2005]	-10 (-) [-]	3 / 6
38.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	1.30	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
39.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	1.53	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
40.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [359.00]	0.00 (-)	7.22	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
41.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	715.54	8/2005 (-) [8/2005]	0 (-) [-]	12 / 129
42.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	0.78	7/2005 (-) [9/2005]	2 (-) [-]	0 / 0
43.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	1004.27	12/2005 (-) [12/2005]	0 (-) [-]	13 / 20
44.	DEVELOPMENT OF BASSEIN (VASAI) EAST,	4/2003 (-)	985.17 (-)	0.00 (-)	-	3/2006 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	WESTERN OFFSHORE		[985.17]			[3/2006]	[-]	
45.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	0.61	3/2007 (-) [3/2007]	0 (-) [36]	2 / 3
46.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	139.26	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			34557.16 (-) [36865.14]	2307.98 (-)	9659.78			342 / 726

POWER

47.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [146.15]	-20.36 (-)	130.75	4/2003 (-) [12/2003]	8 (-) [2]	15 / 18
48.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3918.45	11/1990 (3/2001) [12/2003]	157 (33) [-]	5 / 7
49.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	76.60	2/2004 (-) [1/2004]	-1 (-) [-]	16 / 30
50.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	130.32	10/2003 (-) [2/2004]	4 (-) [-]	10 / 19
51.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5328.37	3/1999 (-) [3/2004]	60 (-) [-]	11 / 16
52.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	73.58	6/2004 (-) [4/2004]	-2 (-) [-]	7 / 18
53.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1827.23	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
54.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7657.66	4/1996 (3/2002) [7/2004]	99 (28) [-]	49 / 52
55.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	61.00	10/2004 (-) [12/2004]	2 (-) [-]	4 / 18
56.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	156.23	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
57.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	657.55	3/1999 (12/2002) [12/2004]	69 (24) [9]	2 / 11
58.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
59.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	65.35	1/2005 (-) [1/2005]	0 (-) [-]	5 / 21
60.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	106.80	1/2005 (-) [3/2005]	2 (-) [-]	3 / 25

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
61.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1111.60	10/1998 (3/2005) [3/2005]	77 (0) [-]	13 / 25
62.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	60.75	2/2003 (-) [6/2005]	28 (-) [-]	5 / 17
63.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	803.04	8/2005 (-) [8/2005]	0 (-) [-]	31 / 39
64.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	173.76	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
65.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	24.73	9/2005 (-) [9/2005]	0 (-) [-]	4 / 22
66.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	129.57	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
67.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	26.25	12/2005 (-) [12/2005]	0 (-) [-]	6 / 22
68.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3783.74	2/2006 (-) [2/2006]	0 (-) [-]	79 / 93
69.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
70.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	2.33	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
71.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	1133.66	5/2006 (-) [5/2006]	0 (-) [-]	33 / 64
72.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
73.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	144.83	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
74.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	2.33	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
75.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	252.16	7/2006 (-) [7/2006]	0 (-) [-]	2 / 18
76.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	852.42	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
77.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
78.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	259.23	8/2007 (-) [8/2007]	0 (-) [-]	0 / 51

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
79.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	565.60	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
80.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	52.58	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
81.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	23.24	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
82.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	476.05	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
83.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	161.00	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			51451.26 (-) [66822.90]	15371.64 (-)	30396.35			340 / 728

HEALTH & FW

84.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	109.15	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 9
85.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	115.59	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	224.74			4 / 9

RAILWAYS

86.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
87.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
88.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	174.25	- (-) [3/2004]	- (-) [-]	0 / 0
89.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	21.40	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0
90.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	105.71	- (-) [3/2004]	- (-) [-]	0 / 0
91.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [515.00]	465.00 (403.00)	449.58	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
92.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	99.19	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
93.	GUDUR-REINGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [157.34]	17.65 (-)	110.27	- (-) [3/2004]	- (-) [-]	0 / 0
94.	LUNI-BARMER-	4/1997	240.00	43.94	88.26	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MUNABAO(GC),(NWR)	(-)	(-) [283.94]	(-)		(-) [3/2004]	(-) [-]	
95.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	111.47	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
96.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	496.02	- (-) [3/2004]	- (-) [-]	0 / 0
97.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	408.77	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
98.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	140.19	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
99.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2004]	48 (-) [-]	0 / 0
100.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [332.34]	107.34 (10.51)	177.30	3/2001 (-) [4/2004]	37 (-) [-]	0 / 0
101.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	527.72	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
102.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	47.47	- (-) [6/2004]	- (-) [-]	0 / 0
103.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	72.45	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
104.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
105.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	74.09	8/2003 (-) [12/2004]	16 (-) [-]	0 / 0
106.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	233.42	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
107.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [358.77]	0.00 (-)	89.52	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
108.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
109.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
110.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	83.81	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
111.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [3/2005]	96 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
113.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	8.65	- (-) [3/2005]	- (-) [-]	0 / 0
114.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	241.38	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
115.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	147.60	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
116.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	29.56	- (-) [3/2005]	- (-) [-]	0 / 0
117.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
118.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	7.78	- (-) [4/2005]	- (-) [-]	0 / 0
119.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [178.00]	60.03 (-)	43.23	- (-) [6/2005]	- (-) [-]	0 / 0
120.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
121.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	385.98	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
122.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	27.44	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
123.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	174.81	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
124.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
125.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	23.12	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
126.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [610.44]	145.45 (-)	202.48	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
127.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
128.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	282.32	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
129.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.27]	70.27 (-)	47.74	- (-) [3/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.69]	-0.31 (-)	78.87	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
131.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	135.30	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
132.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
133.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	1081.99	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
134.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	81.36	- (-) [3/2008]	- (-) [-]	0 / 0
135.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.13	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
136.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	99.64	4/2008 (-) [9/2008]	5 (-) [-]	0 / 0
137.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	13.17	12/2008 (-) [-]	- (-) [-]	0 / 0
138.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
139.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
140.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
141.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	193.06	- (-) [-]	- (-) [-]	0 / 0
142.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [422.72]	298.29 (-)	77.51	- (0/200) [-]	- (-) [-]	0 / 0
143.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	59.51	- (-) [-]	- (-) [-]	0 / 0
144.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
145.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [372.00]	123.56 (272.00)	109.48	- (-) [-]	- (-) [-]	0 / 0
146.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	62.21	- (-) [-]	- (-) [-]	0 / 0
147.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	43.82	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	25.57	- (-) [-]	- (-) [-]	0 / 0
149.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	17.74	- (-) [-]	- (-) [-]	0 / 0
150.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	147.69	- (-) [-]	- (-) [-]	0 / 0
151.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [-]	- (-) [-]	0 / 0
152.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	83.86	- (-) [-]	- (-) [-]	0 / 0
153.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.26	- (-) [-]	- (-) [-]	0 / 0
154.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [190.36]	118.66 (72.78)	142.79	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
155.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	34.02	- (-) [-]	- (-) [-]	0 / 0
156.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.71]	-0.05 (1.37)	99.47	- (-) [-]	- (-) [-]	0 / 0
157.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.49	- (-) [-]	- (-) [-]	0 / 0
158.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
159.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	0.66	- (-) [-]	- (-) [-]	0 / 0
160.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
161.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	5.62	- (-) [-]	- (-) [-]	0 / 0
162.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	4.66	- (-) [-]	- (-) [-]	0 / 0
163.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	13.10	- (-) [-]	- (-) [-]	0 / 0
164.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
165.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	58.55	- (12/1996) [-]	- (-) [-]	0 / 0
167.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.36]	113.36 (-)	88.46	- (-) [-]	- (-) [-]	0 / 0
168.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	50.28	3/1996 (-) [-]	- (-) [-]	0 / 0
169.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	27.17	- (-) [-]	- (-) [-]	0 / 0
170.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	120.23	- (-) [-]	- (-) [-]	0 / 0
171.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	9.14	7/2006 (-) [-]	- (-) [-]	0 / 0
172.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
173.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
174.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
175.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	286.63	3/2000 (-) [-]	- (-) [-]	0 / 0
176.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	46.79	3/2004 (-) [-]	- (-) [-]	0 / 0
177.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	10.38	2/2009 (-) [-]	- (-) [-]	0 / 0
178.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	207.42	3/2009 (-) [-]	- (-) [-]	0 / 0
179.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	9.21	- (-) [-]	- (-) [-]	0 / 0
180.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
Total :			27175.76 (-) [40961.07]	13785.31 (-)	11502.47			0 / 0
ROAD TRANSPORT & HIGHWAYS								
181.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	121.20	5/2004 (-) [3/2003]	-14 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	4/2000 (-)	182.29 (-) [182.29]	0.00 (-)	130.60	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
183.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	91.72	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
184.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	131.60	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
185.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM.172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	108.30	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
186.	ATUL-KAIJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	209.60	4/2003 (-) [12/2003]	8 (-) [-]	0 / 0
187.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	4/2000 (-)	118.93 (-) [118.93]	0.00 (-)	78.54	4/2004 (-) [12/2003]	-4 (-) [-]	0 / 0
188.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	193.40	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
189.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	145.70	6/2004 (-) [12/2003]	-6 (-) [-]	0 / 0
190.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	101.50	3/2004 (-) [12/2003]	-3 (-) [-]	0 / 0
191.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	82.43	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
192.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	4/2000 (-)	139.00 (-) [139.00]	0.00 (-)	112.10	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
193.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	303.50	2/2004 (-) [12/2003]	-2 (-) [2]	0 / 0
194.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	4/2000 (-)	621.35 (-) [621.35]	0.00 (-)	613.70	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
195.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	127.20	5/2004 (-) [12/2003]	-5 (-) [-]	0 / 0
196.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
197.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	102.30	5/2004 (-) [1/2004]	-4 (-) [1]	0 / 0
198.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	181.00	4/2004 (-) [1/2004]	-3 (-) [1]	0 / 0
199.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	141.90	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	232.40	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
201.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	79.43	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
202.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	134.40	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
203.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	164.80	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
204.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	121.80	6/2004 (-) [3/2004]	-3 (-) [3]	0 / 0
205.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	113.70	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
206.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	80.87	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
207.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	89.26	4/2004 (-) [3/2004]	-1 (-) [3]	0 / 0
208.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	626.27	12/1991 (12/1998) [3/2004]	147 (63) [3]	0 / 0
209.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	65.31	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
210.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	241.90	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
211.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	80.86	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
212.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	139.00	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
213.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	152.30	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
214.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	100.10	2/2004 (-) [4/2004]	2 (-) [-]	0 / 0
215.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	92.71	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
216.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	197.10	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
217.	KRISHNAGIRI-VANIYAMBADI (GQ)	4/2000 (-)	195.00 (-)	0.00 (-)	142.10	6/2004 (-)	-1 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.0.0-49.0 (NH-46)		[195.00]			[5/2004]	[-]	
218.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	67.50	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
219.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	317.60	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
220.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	212.10	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
221.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	73.31	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
222.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	82.55	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
223.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	293.40	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
224.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	93.43	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
225.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	61.54	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
226.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	266.00	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
227.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	119.10	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
228.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	61.07	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
229.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	7.39	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
230.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	86.70	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
231.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	406.60	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
232.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	138.90	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
233.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	78.21	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
234.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	128.00	6/2004 (-) [8/2004]	2 (-) [-]	0 / 0
235.	CHITRADURGA-SIRA,	4/2000	304.00	0.00	104.30	8/2004	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.189-KM.122.3, NH-4 (KARNATAKA)	(-)	(-) [304.00]	(-)		(-) [8/2004]	(-) [-]	
236.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	37.01	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
237.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	50.69	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
238.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	224.20	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
239.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	114.40	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
240.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	38.76	7/2004 (-) [9/2004]	2 (-) [-]	0 / 0
241.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	103.00	4/2004 (-) [9/2004]	5 (-) [-]	0 / 0
242.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	34.49	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
243.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	76.46	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
244.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	142.20	12/2003 (-) [9/2004]	9 (-) [9]	0 / 0
245.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-) [135.11]	0.00 (-)	42.01	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
246.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	235.50	10/2005 (-) [10/2004]	-12 (-) [-]	0 / 0
247.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	18.24	12/2003 (-) [10/2004]	10 (-) [-]	0 / 0
248.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	46.98	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
249.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	122.90	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
250.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	102.40	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
251.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	110.80	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
252.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	113.20	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
253.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	150.10	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
254.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	88.81	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
255.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	105.40	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
256.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	86.82	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
257.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	172.00	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
258.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	105.70	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
259.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	87.64	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
260.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	163.00	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
261.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	17.87	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
262.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	65.50	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
263.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	125.40	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
264.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	68.14	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
265.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	89.57	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
266.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	120.10	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
267.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	121.20	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
268.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	45.56	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
269.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	78.45	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
270.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	52.78	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
271.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
272.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			23504.92 (-) [24260.13]	755.21 (-)	12008.32			0 / 0
<u>SHIPPING & PORTS</u>								
273.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
274.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS FROM M/S DAEWOO	12/2001 (-)	457.78 (-) [457.78]	0.00 (-)	234.12	9/2004 (-) [6/2004]	-3 (-) [-]	0 / 0
275.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	140.83	2/2003 (-) [6/2004]	16 (-) [-]	2 / 4
276.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.51	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
277.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	120.26	- (-) [10/2005]	- (-) [-]	0 / 0
278.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.23	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
Total :			1882.03 (-) [1929.38]	47.35 (-)	561.56			2 / 4
<u>TELECOMMUNICATION</u>								
279.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	41.50	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
280.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	24.54	3/2006 (-) [6/2006]	3 (-) [3]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	66.04			0 / 0
<u>URBAN DEVELOPMENT</u>								
281.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	4946.27	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	4946.27			25 / 35
All India :			178747.67	41432.83	82170.61			913 / 2149

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [220180.50]	(-)				
NIC-MoS&PI(IPMD)								[11/2003]