

Sector-Wise number of on going projects in November, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	180
2.	RAILWAYS	134
3.	POWER	61
4.	PETROLEUM	46
5.	TELECOMMUNICATION	37
6.	STEEL	28
7.	COAL	26
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		531

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2008</u>				
<u>PETROLEUM</u>				
1.	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	05/2007	132.47
<u>POWER</u>				
2.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	02/2007	2109.36
3.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	230.52	03/2008	241.51
<u>ROAD TRANSPORT & HIGHWAYS</u>				
4.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	05/2004	144.01
5.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	07/2004	312.68
<u>SHIPPING & PORTS</u>				
6.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	129.62	02/2004	129.62
<u>May, 2008</u>				
<u>PETROLEUM</u>				
7.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	07/2005	1087.56
<u>POWER</u>				
8.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	07/2006	302.74
9.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	05/2008	231.29
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	02/2005	360.99
11.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	08/2004	371.40

12.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	03/2005	395.66
13.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	03/2005	636.69
14.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	10/2003	179.04
<u>TELECOMMUNICATION</u>				
15.	JHARKHAND CMTS, PHASE-IV	134.85	11/2005	47.41
<u>July, 2008</u>				
<u>POWER</u>				
16.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	11/2007	207.30
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	02/2004	192.36
18.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	03/2005	249.18
19.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	03/2005	317.90
<u>August, 2008</u>				
<u>POWER</u>				
20.	SIPAT STPP STAGE-II, 2x500 MW	4039.67	12/2007	3197.88
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	03/2004	188.40
<u>TELECOMMUNICATION</u>				
22.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	350.00	05/2006	251.99
<u>September, 2008</u>				
<u>STEEL</u>				
23.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	09/2007	393.83
<u>RAILWAYS</u>				
24.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	47.12	12/2004	98.49
25.	TRICHY MANAMADURAI	175.00	-NA-	348.55
26.	Jafrabad-Utratia Phase-II	64.20	03/2005	95.65
<u>TELECOMMUNICATION</u>				
27.	KARNATAKA CMTS, PHASE-IV	373.46	06/2005	240.47
28.	Orissa Telecom Circle, Phase-IV	126.36	09/2008	59.06
<u>October, 2008</u>				
<u>RAILWAYS</u>				
29.	KUMARGHAT-AGARTALA	575.00	03/2007	893.19
<u>ROAD TRANSPORT & HIGHWAYS</u>				
30.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	399.89	02/2005	479.00
31.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	311.35	03/2008	349.00
32.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	360.34	02/2008	322.70
33.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	155.00	10/2008	210.70
<u>November, 2008</u>				
<u>PETROLEUM</u>				
34.	PANIPAT-JALANDHAR LPG PIPELINE	186.72	08/2008	138.70
<u>ROAD TRANSPORT & HIGHWAYS</u>				
35.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	213.69	02/2008	158.50

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2008-2009**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2008</u>				
<u>STEEL</u>				
1.	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II	197.66	10/2009	-NA-
<u>July, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
2.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	231.20	08/2006	71.02
<u>September, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
3.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	229.00	05/2008	79.96
<u>October, 2008</u>				
<u>PETROLEUM</u>				
4.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINERY	342.65	10/2008	-NA-

Summary of projects on Flash Report for the month of November, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	535
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	4
Number of Projects in Current Month :	531

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	213	13	160	23	122	531	40
Latest Approved	214	16	170	9	122	531	40

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	494	379769.23	420989.38	157701.67	37.46	41220.15	10.85
Revised	37	21907.25	25305.98	15756.68	62.26	3398.73	15.51
Total	531	401676.48	446295.36	173458.35	38.87	44618.88	11.11

IV. Milestones (Cumulative due and Achieved)

Total	2227
Achieved upto month	903

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	PANIPAT-JALANDHAR LPG PIPELINE {Completed}	05/2006	186.72	08/2008	158.00	11/2008	138.7
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.) {Completed}	12/2003	213.69	02/2008	213.69	12/2008	158.5

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	Sultanpur-Neemrana Pipeline Project	11/2007	396.13	10/2009	396.13	10/2009
2	Dahej-Vijaypur Pipeline Project, Phase-II	11/2007	4429.38	10/2010	4429.38	10/2010
3	Jhajjar-Hisar pipeline Project	11/2007	281.07	10/2010	281.07	10/2010
4	Bawana-Mangal pipeline Project	11/2007	1816.07	10/2010	1816.07	10/2010

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
STEEL							
1	Expansion of Rourkela Steel Plant	6133.00	6133.00	02/2011	02/2011	04/2011	2
2	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	143.02	143.02	11/2008	11/2008	12/2008	1
3	Expansion of Bhilai Steel Plant	5185.00	5185.00	05/2011	05/2011	08/2011	3
4	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	12/2008	02/2009	2
5	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	132.73	133.92	05/2008	12/2008	02/2009	2
6	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.21	12/2006	11/2008	12/2008	1
PETROLEUM							
7	Chainsa -Jhajjar Pipeline Project	967.77	571.64	09/2009	09/2009	10/2009	1
POWER							
8	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	3919.59	3525.25	09/2009	12/2010	02/2012	14
9	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	665.46	849.98	09/2007	06/2009	10/2009	4
10	URI H.E.P STAGE -II (NHPC)	1729.29	1351.88	11/2009	08/2010	02/2011	6
11	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	1061.38	1061.38	09/2009	08/2010	12/2010	4
12	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	2895.10	2895.10	11/2011	10/2011	06/2012	8
13	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	4527.15	4527.15	04/2009	03/2011	12/2011	9
14	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	5868.37	05/2007	01/2009	02/2009	1
15	KOLDAM - HEP TRANSMISSION	464.91	464.91	09/2008	12/2008	02/2009	2

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	26	17575.90	17575.90	18358.50
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	28	45516.25	45516.25	49972.93
6	PETROLEUM	46	69411.71	69411.71	76430.92
7	POWER	61	108297.91	108297.91	110492.69
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	134	37001.84	42363.10	72698.87
10	ROAD TRANSPORT & HIGHWAYS	180	54324.91	54324.91	55223.87
11	SHIPPING & PORTS	7	5454.08	5454.08	5552.60
12	TELECOMMUNICATION	37	13847.49	13847.49	12875.55
13	URBAN DEVELOPMENT	2	14513.00	15000.36	15071.00
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		531	395476.44	401676.48	446295.36

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	328.05	6/2006 (-) [1/2009]	31 (-) [-]	35 / 36
2.	KAIGA ATOM IC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2272.00	10/2009 (-) [3/2009]	-7 (-) [-]	71 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1950.00	2/2008 (-) [5/2009]	15 (-) [-]	56 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10805.00	12/2008 (-) [5/2010]	17 (-) [-]	58 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1331.00	9/2010 (-) [9/2010]	0 (-) [-]	11 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	16686.05			231 / 381
CIVIL AVIATION								
6.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	69.10	12/2008 (-) [12/2008]	0 (-) [-]	17 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	83.55	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	152.65			25 / 52
COAL								
8.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	70.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
9.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1479.43	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
10.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	958.42	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	164.00	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
12.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1391.19	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
13.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	49.47	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
14.	KRISHNASHILA	5/2006 (-)	789.88 (-)	0.00 (-)	121.85	3/2010 (-)	0 (-)	1 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[789.88]			[3/2010]	[-]	
15.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
16.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	642.14	3/2010 (-) [3/2010]	0 (-) [-]	5 / 12
17.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	556.63	3/2010 (-) [3/2010]	0 (-) [-]	2 / 7
18.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	24.18	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	100.10	3/2011 (-) [3/2011]	0 (-) [-]	2 / 3
20.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	498.21	3/2011 (-) [3/2011]	0 (-) [-]	1 / 3
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	96.98	3/2012 (-) [3/2012]	0 (-) [-]	2 / 4
22.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	34.99	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
24.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	23.36	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
25.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.23	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	10.55	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.48	3/2013 (-) [3/2013]	0 (-) [-]	1 / 7
28.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	14.20	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
29.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	1.16	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
30.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	36.40	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
31.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	40.32	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2
32.	TALABIRA OCP	3/2008 (-)	447.72 (-)	0.00 (-)	3.04	3/2015 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[447.72]			[3/2015]	[-]	
33.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	174.11	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			17575.90 (-) [18358.50]	782.60 (-)	6504.44			62 / 172

MINES

34.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	2515.60	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	2515.60			25 / 111

STEEL

35.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	297.67	12/2006 (-) [12/2008]	24 (-) [1]	0 / 21
36.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	161.76	1/2007 (-) [12/2008]	23 (-) [-]	4 / 10
37.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	94.16	11/2008 (-) [12/2008]	1 (-) [1]	0 / 0
38.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	61.94	5/2008 (-) [2/2009]	9 (-) [2]	1 / 2
39.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	82.45	3/2008 (-) [2/2009]	11 (-) [2]	1 / 3
40.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	47.30	6/2009 (-) [6/2009]	0 (-) [-]	1 / 1
41.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	80.30	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
42.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	14.78	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
43.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	51.31	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
44.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	90.80	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
45.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
46.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	88.51	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
47.	SIMULTANEOUS BLOWING OF BOF	1/2008 (-)	197.66 (-)	0.00 (-)	15.61	10/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CONVERTER OF SMS-II		[197.66]			[10/2009]	[-]	
48.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	84.17	10/2009 (-) [10/2009]	0 (-) [-]	4 / 20
49.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	-	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
50.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	1.53	8/2009 (-) [1/2010]	5 (-) [-]	0 / 0
51.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-) [191.00]	18.22 (-)	8.48	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
52.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	261.73	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
53.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [119.00]	11.00 (-)	0.00	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
54.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	1342.62	7/2010 (-) [7/2010]	0 (-) [-]	4 / 4
55.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
56.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	41.37	4/2010 (-) [10/2010]	6 (-) [-]	0 / 0
57.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12732.00]	4040.00 (-)	2263.00	10/2009 (-) [10/2010]	12 (-) [-]	0 / 126
58.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
59.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	227.50	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
60.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.13	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
61.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6133.00]	0.00 (-)	122.08	2/2011 (-) [4/2011]	2 (-) [2]	0 / 0
62.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [5185.00]	0.00 (-)	160.37	5/2011 (-) [8/2011]	3 (-) [3]	0 / 0
Total :			45516.25 (-) [49972.93]	4456.68 (-)	5639.57			15 / 187
PETROLEUM								
63.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1100.00]	-43.54 (-)	899.50	7/2007 (-) [12/2008]	17 (-) [-]	6 / 13

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	91.68	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
65.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1488.68	4/2005 (-) [12/2008]	44 (-) [-]	64 / 72
66.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	1064.26	3/2006 (-) [12/2008]	33 (-) [-]	0 / 0
67.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [195.00]	-29.69 (-)	177.63	12/2006 (-) [12/2008]	24 (-) [-]	1 / 2
68.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	1378.19	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
69.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1420.00]	242.00 (-)	1176.20	3/2006 (-) [12/2008]	33 (-) [-]	0 / 0
70.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	555.12	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
71.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2508.00]	873.00 (-)	1874.75	5/2006 (-) [2/2009]	33 (-) [-]	14 / 45
72.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.73	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
73.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	8.98	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
74.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	182.52	6/2008 (-) [3/2009]	9 (-) [-]	0 / 0
75.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	131.95	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
76.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1073.07	3/2005 (-) [4/2009]	49 (-) [-]	0 / 0
77.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [1252.75]	0.00 (-)	332.54	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
78.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [270.00]	37.89 (-)	9.16	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
79.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [571.64]	-396.13 (-)	2.85	9/2009 (-) [10/2009]	1 (-) [1]	0 / 0
80.	Sultanpur-Neemrana Pipeline Project	11/2007 (-)	396.13 (-) [396.13]	0.00 (-)	0.42	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
81.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
82.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	766.02	9/2009 (-) [10/2009]	1 (-) [-]	1 / 69
83.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	6551.76	9/2009 (-) [11/2009]	2 (-) [-]	3 / 5
84.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	35.64	12/2009 (-) [12/2009]	0 (-) [-]	2 / 2
85.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	6.27	12/2009 (-) [12/2009]	0 (-) [-]	5 / 5
86.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	1391.20	4/2009 (-) [12/2009]	8 (-) [-]	3 / 4
87.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	325.02	3/2008 (-) [12/2009]	21 (-) [-]	3 / 20
88.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	264.13	12/2009 (-) [12/2009]	0 (-) [-]	5 / 5
89.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	478.48	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
90.	RESIDUE UPGRADATION & MS/HSD QUANTITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	1305.15	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
91.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	10.44	2/2010 (-) [2/2010]	0 (-) [-]	2 / 2
92.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	11.53	2/2010 (-) [2/2010]	0 (-) [-]	10 / 10
93.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
94.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	93.27	4/2010 (-) [3/2010]	-1 (-) [-]	0 / 0
95.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	481.04	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
96.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [330.40]	-3.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
97.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
98.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	80.03	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
99.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	140.19	2/2008 (-) [5/2010]	27 (-) [-]	0 / 0
100.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
101.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	814.92	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
102.	Dahej-Vijaypur Pipeline Project, Phase-II	11/2007 (-)	4429.38 (-) [4429.38]	0.00 (-)	0.76	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
103.	Jhajjar-Hisar pipeline Project	11/2007 (-)	281.07 (-) [281.07]	0.00 (-)	-	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
104.	Bawana-Mangal pipeline Project	11/2007 (-)	1816.07 (-) [1816.07]	0.00 (-)	0.16	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
105.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [5904.57]	309.26 (-)	396.09	11/2009 (-) [10/2010]	11 (-) [-]	0 / 0
106.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	741.41	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
107.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	76.90	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
108.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [3/2012]	22 (-) [-]	0 / 0
Total :			69411.71 (-) [76430.92]	7019.21 (-)	24423.36			134 / 269

POWER

109.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [549.82]	85.80 (-)	469.14	10/2007 (-) [12/2008]	14 (-) [-]	9 / 18
110.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	527.35	3/2008 (-) [12/2008]	9 (-) [-]	13 / 17
111.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	349.25	1/2009 (-) [1/2009]	0 (-) [-]	2 / 2
112.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4348.37	5/2007 (-) [2/2009]	21 (-) [1]	51 / 57
113.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	145.59	9/2008 (-) [2/2009]	5 (-) [2]	16 / 22
114.	NEYVELI TS-II	1/2005	691.83	114.55	608.80	12/2007	15	10 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM, 838 CKM	(-)	(-) [806.38]	(-)		(-) [3/2009]	(-) [-]	
115.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1125.99	11/2008 (-) [3/2009]	4 (-) [-]	15 / 38
116.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	646.15	6/2008 (-) [3/2009]	9 (-) [1]	6 / 22
117.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	282.05	4/2009 (-) [4/2009]	0 (-) [-]	12 / 19
118.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	46.87	5/2009 (-) [5/2009]	0 (-) [-]	6 / 20
119.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	476.31	6/2009 (-) [6/2009]	0 (-) [-]	6 / 18
120.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	8.45	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
121.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	228.72	7/2009 (-) [7/2009]	0 (-) [-]	6 / 17
122.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	34.62	7/2009 (-) [7/2009]	0 (-) [-]	7 / 21
123.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	110.83	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
124.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2139.36	9/2009 (-) [9/2009]	0 (-) [-]	13 / 30
125.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	728.42	9/2007 (-) [10/2009]	25 (-) [4]	13 / 38
126.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	167.70	10/2009 (-) [10/2009]	0 (-) [-]	8 / 20
127.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	96.86	10/2009 (-) [10/2009]	0 (-) [-]	10 / 21
128.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	80.97	4/2009 (-) [12/2009]	8 (-) [-]	5 / 5
129.	TESSTA LOW DAM	10/2003	768.92	304.37	860.94	3/2007	33	2 / 25

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	(-)	(-) [1073.29]	(-)		(-) [12/2009]	(-) [-]	
130.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	37.41	1/2010 (-) [1/2010]	0 (-) [-]	5 / 22
131.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	1081.73	2/2010 (-) [2/2010]	0 (-) [-]	9 / 26
132.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [1007.16]	410.71 (-)	593.48	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
133.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	115.98	6/2009 (-) [3/2010]	9 (-) [-]	6 / 20
134.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	242.96	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
135.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	5102.84	12/2009 (-) [3/2010]	3 (-) [-]	35 / 56
136.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	0.79	4/2010 (-) [4/2010]	0 (-) [-]	2 / 2
137.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	22.64	6/2010 (-) [6/2010]	0 (-) [-]	2 / 2
138.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	396.07	7/2010 (-) [7/2010]	0 (-) [-]	5 / 20
139.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	745.72	8/2010 (-) [8/2010]	0 (-) [-]	12 / 26
140.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	228.24	8/2010 (-) [8/2010]	0 (-) [-]	2 / 2
141.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	573.33	8/2010 (-) [8/2010]	0 (-) [-]	3 / 3
142.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
143.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	17.16	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
144.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	63.80	9/2010 (-) [9/2010]	0 (-) [-]	2 / 2
145.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II,	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	1905.11	10/2010 (-) [10/2010]	0 (-) [-]	14 / 39

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	2x490 MW							
146.	Northern region System strengthening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	12.53	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
147.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	549.88	10/2010 (-) [11/2010]	1 (-) [-]	3 / 3
148.	Western Region Strengthening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	32.27	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
149.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	993.32	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
150.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	342.23	9/2009 (-) [12/2010]	15 (-) [4]	1 / 1
151.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	67.41	12/2010 (-) [12/2010]	0 (-) [-]	4 / 4
152.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	24.92	12/2010 (-) [12/2010]	0 (-) [-]	1 / 1
153.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	503.96	11/2009 (-) [2/2011]	15 (-) [6]	4 / 4
154.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	208.39	2/2011 (-) [2/2011]	0 (-) [-]	4 / 4
155.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	803.59	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
156.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	46.88	- (-) [5/2011]	- (-) [-]	2 / 2
157.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	826.09	5/2011 (-) [5/2011]	0 (-) [-]	4 / 4
158.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	252.73	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
159.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2375.81	4/2009 (-) [12/2011]	32 (-) [9]	21 / 39
160.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	2508.45	9/2010 (-) [1/2012]	16 (-) [-]	3 / 12
161.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2263.57	9/2009 (-) [2/2012]	29 (-) [14]	2 / 20
162.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	470.63	1/2012 (-) [3/2012]	2 (-) [-]	3 / 8
163.	LOHARINAG PALA	6/2006	2895.10	0.00	402.67	11/2011	7	9 / 34

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDRO ELECTRIC PROJECT, 4x150 MW	(-)	(-) [2895.10]	(-)		(-) [6/2012]	(-) [8]	
164.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	3269.50	11/2010 (-) [6/2012]	19 (-) [-]	16 / 51
165.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	394.72	3/2013 (-) [3/2013]	0 (-) [-]	7 / 31
166.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	222.53	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
167.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	48.21	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0
168.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	71.30	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
169.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			108297.91 (-) [110492.69]	2194.78 (-)	41336.01			404 / 1032
HEALTH & FW								
170.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
RAILWAYS								
171.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [142.98]	42.98 (0.00)	58.63	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
172.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	219.44	3/2005 (12/2008) [12/2008]	45 (0) [-]	0 / 0
173.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.86	- (-) [12/2008]	- (-) [-]	0 / 0
174.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	136.61	3/2004 (7/2008) [1/2009]	58 (6) [-]	0 / 0
175.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [429.49]	273.75 (265.13)	155.84	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
176.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [706.20]	297.20 (80.90)	645.51	6/2007 (-) [2/2009]	20 (-) [-]	0 / 0
177.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	328.25	- (2/2009) [2/2009]	- (0) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
178.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	248.31	- (-) [3/2009]	- (-) [-]	0 / 0
179.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	77.29	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
180.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	457.91	- (11/2008) [3/2009]	- (4) [-]	0 / 0
181.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	149.30	3/2008 (3/2009) [3/2009]	12 (0) [-]	0 / 0
182.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	104.14	- (5/2009) [5/2009]	- (0) [-]	0 / 0
183.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	48.16	- (-) [6/2009]	- (-) [-]	0 / 0
184.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	246.49	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
185.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	792.94	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
186.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	334.01	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
187.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [721.00]	419.36 (-)	114.58	- (9/2009) [9/2009]	- (0) [-]	0 / 0
188.	Vallarpapadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	127.84	3/2009 (3/2009) [10/2009]	7 (7) [-]	0 / 0
189.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	879.03	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
190.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	95.25	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
191.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (360.63) [816.40]	591.40 (455.77)	477.02	3/2001 (-) [12/2009]	105 (-) [-]	0 / 0
192.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [133.63]	83.79 (30.73)	98.03	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
193.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	111.67	- (12/2009) [12/2009]	- (0) [-]	0 / 0
194.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	212.95	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
195.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (258.24) [607.09]	469.09 (348.85)	114.27	- (12/2012) [12/2009]	- (-36) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
196.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	201.19	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
197.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	75.53	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
198.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	247.67	12/2006 (12/2008) [12/2009]	36 (12) [12]	0 / 0
199.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1022.12]	289.12 (-)	263.03	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
200.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	116.08	- (-) [12/2009]	- (-) [-]	0 / 0
201.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	302.26	- (3/2009) [12/2009]	- (9) [-]	0 / 0
202.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.60]	364.60 (-)	502.37	3/2008 (3/2009) [12/2009]	21 (9) [-]	0 / 0
203.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	198.02	- (3/2009) [1/2010]	- (10) [-]	0 / 0
204.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	147.46	- (2/2009) [2/2010]	- (12) [-]	0 / 0
205.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	256.74	- (6/2009) [2/2010]	- (8) [-]	0 / 0
206.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	80.22	- (3/2009) [2/2010]	- (11) [-]	0 / 0
207.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	72.28	- (-) [3/2010]	- (-) [-]	0 / 0
208.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.68	- (-) [3/2010]	- (-) [-]	0 / 0
209.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	161.42	- (3/2010) [3/2010]	- (0) [-]	0 / 0
210.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [456.75]	307.37 (126.52)	199.41	2/2010 (-) [3/2010]	1 (-) [-]	0 / 0
211.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	200.58	- (12/2010) [3/2010]	- (-9) [-]	0 / 0
212.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	134.91	3/2009 (12/2009) [3/2010]	12 (3) [-]	0 / 0
213.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	46.54	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
214.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	62.34	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
215.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	320.05	- (12/2009) [3/2010]	- (3) [-]	0 / 0
216.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	193.79	6/1999 (-) [3/2010]	129 (-) [-]	0 / 0
217.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.63	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
218.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	364.08	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
219.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	102.94	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0
220.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1676.31) [1900.00]	1252.00 (223.69)	1402.62	3/2009 (-) [3/2011]	24 (-) [-]	0 / 0
221.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	9.84	- (-) [3/2012]	- (-) [-]	0 / 0
222.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1526.23]	613.53 (-)	12.88	- (-) [3/2012]	- (-) [-]	0 / 0
223.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (1500.00) [1767.36]	767.36 (267.36)	1111.34	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
224.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	5001.68	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
225.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	46.13	3/2011 (-) [3/2014]	36 (-) [-]	0 / 0
226.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	169.19	- (-) [-]	- (-) [-]	0 / 0
227.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
228.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	405.80	3/1994 (-) [-]	- (-) [-]	0 / 0
229.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
230.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	397.15	3/2000 (3/2002) [-]	- (-) [-]	0 / 0
231.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	123.91	3/2004 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
232.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.46]	43.65 (-4.10)	5.33	- (-) [-]	- (-) [-]	0 / 0
233.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	291.73	- (-) [-]	- (-) [-]	0 / 0
234.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
235.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	203.92	- (-) [-]	- (-) [-]	0 / 0
236.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	44.47	- (-) [-]	- (-) [-]	0 / 0
237.	MUNEERABAD- MAHABOONNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	43.96	- (-) [-]	- (-) [-]	0 / 0
238.	KANPUR-KASGANJ- MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
239.	BIHARSHARIFF- BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	33.37	- (-) [-]	- (-) [-]	0 / 0
240.	DANIAWAN- BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	34.29	- (-) [-]	- (-) [-]	0 / 0
241.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	175.21	3/2006 (-) [-]	- (-) [-]	0 / 0
242.	TIRUCHIRAPPALI- NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [550.00]	450.00 (-)	311.38	- (-) [-]	- (-) [-]	0 / 0
243.	QUILON-TIRUNELVELI- TIRUCHENDUR AND TENKASI- VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	451.32	- (-) [-]	- (-) [-]	0 / 0
244.	KOTIPALLI- NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
245.	SRIGANGANAGAR- SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
246.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	85.44	- (-) [-]	- (-) [-]	0 / 0
247.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	22.64	- (-) [-]	- (-) [-]	0 / 0
248.	RAMGANJMUNDI- BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	89.99	- (-) [-]	- (-) [-]	0 / 0
249.	HATHUA-BHATNI	4/2005 (-)	200.73 (-)	29.30 (-)	45.76	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[230.03]			[-]	[-]	
250.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
251.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.48	- (-) [-]	- (-) [-]	0 / 0
252.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	74.64	- (-) [-]	- (-) [-]	0 / 0
253.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
254.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
255.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	216.85	6/2004 (-) [-]	- (-) [-]	0 / 0
256.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
257.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
258.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
259.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	376.27	7/2005 (-) [-]	- (-) [-]	0 / 0
260.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
261.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	135.50	3/2007 (-) [-]	- (-) [-]	0 / 0
262.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
263.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [586.69]	486.69 (-)	605.85	- (-) [-]	- (-) [-]	0 / 0
264.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	444.34	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
265.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	221.37	- (-) [-]	- (-) [-]	0 / 0
266.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	25.93	- (-) [-]	- (-) [-]	0 / 0
267.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-)	599.60 (-)	38.40	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[968.60]			[-]	[-]	
268.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	188.72	- (-) [-]	- (-) [-]	0 / 0
269.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [330.25]	155.25 (-)	322.46	- (-) [-]	- (-) [-]	0 / 0
270.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
271.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	20.04	- (-) [-]	- (-) [-]	0 / 0
272.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
273.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
274.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	41.15	- (-) [-]	- (-) [-]	0 / 0
275.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [-]	- (-) [-]	0 / 0
276.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	181.07	- (-) [-]	- (-) [-]	0 / 0
277.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	20.58	- (-) [-]	- (-) [-]	0 / 0
278.	Madurai-Dindigul	4/2003 (-)	73.19 (128.56) [202.92]	129.73 (74.36)	136.33	- (-) [-]	- (-) [-]	0 / 0
279.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	269.67	- (-) [-]	- (-) [-]	0 / 0
280.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	68.59	- (-) [-]	- (-) [-]	0 / 0
281.	AMROHA-KANKATHER	4/2000 (-)	57.00 (107.29) [103.57]	46.57 (-3.72)	93.00	3/2005 (5/2008) [-]	- (-) [-]	0 / 0
282.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (576.27) [587.08]	338.64 (10.81)	460.62	- (-) [-]	- (-) [-]	0 / 0
283.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [169.94]	55.93 (-114.01)	167.80	- (-) [-]	- (-) [-]	0 / 0
284.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [532.00]	207.34 (-)	59.36	- (-) [-]	- (-) [-]	0 / 0
285.	Podapahar-Banspani	4/2006	129.74	0.00	74.36	3/2006	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [129.74]	(-)		(-) [-]	(-) [-]	
286.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	143.04	- (-) [-]	- (-) [-]	0 / 0
287.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	98.98	3/2008 (6/2008) [-]	- (-) [-]	0 / 0
288.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.84	2/2006 (-) [-]	- (-) [-]	0 / 0
289.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.50	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
290.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	82.98	- (-) [-]	- (-) [-]	0 / 0
291.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	130.28	- (-) [-]	- (-) [-]	0 / 0
292.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	188.34	3/2006 (-) [-]	- (-) [-]	0 / 0
293.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.24	- (-) [-]	- (-) [-]	0 / 0
294.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	87.79	3/1998 (8/2005) [-]	- (-) [-]	0 / 0
295.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
296.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	14.45	- (-) [-]	- (-) [-]	0 / 0
297.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
298.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	545.78	- (-) [-]	- (-) [-]	0 / 0
299.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	168.30	- (-) [-]	- (-) [-]	0 / 0
300.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
301.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	499.09	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
302.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	250.73	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
303.	MANOHARABAD-	4/2006	378.56	291.44	0.43	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KOTAPALLI	(-)	(-) [670.00]	(-)		(-) [-]	(-) [-]	
304.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
Total :			37001.84 (-) [72698.87]	35697.03 (-)	31104.84			0 / 0
ROAD TRANSPORT & HIGHWAYS								
305.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	400.64	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
306.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	186.20	7/2004 (-) [9/2008]	50 (-) [-]	0 / 0
307.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	205.10	2/2009 (-) [11/2008]	-3 (-) [-]	0 / 0
308.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	195.50	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
309.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	150.80	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
310.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	364.60	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
311.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	363.92	7/2004 (-) [12/2008]	53 (-) [-]	0 / 0
312.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	264.70	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
313.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	322.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
314.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	248.10	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
315.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	288.70	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
316.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	375.70	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
317.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	127.00	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
318.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	387.40	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
319.	SWAROOPGANJ-	12/2003	220.00	23.11	204.50	4/2008	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	(-)	(-) [243.11]	(-)		(-) [12/2008]	(-) [-]	
320.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	205.50	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
321.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	426.40	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
322.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	210.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
323.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	342.10	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
324.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	457.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
325.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	355.28	3/2005 (-) [12/2008]	45 (-) [-]	0 / 0
326.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	123.90	12/2004 (-) [12/2008]	48 (-) [-]	0 / 0
327.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	462.80	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
328.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	743.70	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
329.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	386.00	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
330.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	630.00	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
331.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	523.32	5/2007 (-) [12/2008]	19 (-) [-]	0 / 0
332.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	498.13	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
333.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	128.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
334.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	270.20	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
335.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	341.10	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
336.	FARUKHANAGAR-	12/2003	313.70	-11.70	374.50	2/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	(-)	(-) [302.00]	(-)		(-) [2/2009]	(-) [-]	
337.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	317.30	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
338.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	679.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
339.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	617.30	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
340.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
341.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	317.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
342.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	71.95	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
343.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	568.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
344.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	51.08	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
345.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	181.20	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
346.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	324.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
347.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	91.91	6/2008 (-) [3/2009]	9 (-) [-]	0 / 0
348.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	40.98	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
349.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	62.95	6/2005 (-) [3/2009]	45 (-) [-]	0 / 0
350.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	359.60	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
351.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	103.20	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
352.	AP/ KARNATAKA BORDER NANDI HILL	12/2003 (-)	402.80 (-)	0.00 (-)	299.80	3/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CROSSING KM.464.6-KM.527		[402.80]			[3/2009]	[-]	
353.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	190.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
354.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	354.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
355.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	225.30	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
356.	GONDE-VADAPPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	377.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
357.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	217.20	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
358.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	21.39	11/2008 (-) [5/2009]	6 (-) [-]	0 / 0
359.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
360.	BIJUNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	40.27	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
361.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	26.65	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
362.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	181.90	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
363.	RAJMARG CHORAHALAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	20.41	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
364.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	75.22	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
365.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	69.29	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
366.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
367.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	187.00	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
368.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	169.10	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
369.	JHAJHARPUR-DARBANGA, KM.110-	12/2003 (-)	340.00 (-)	0.00 (-)	110.40	9/2008 (-)	9 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.70, NH-57 (BIHAR)		[340.00]			[6/2009]	[-]	
370.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	102.30	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
371.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	72.71	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
372.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	98.45	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
373.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	72.30	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
374.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	67.39	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
375.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	55.54	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
376.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	352.60	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
377.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	200.01	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
378.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	177.80	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
379.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	81.22	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
380.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	97.85	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
381.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	99.85	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
382.	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	86.47	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
383.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	84.67	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
384.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	127.10	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
385.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	169.50	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
386.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	193.90	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
387.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	196.40	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
388.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	59.81	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
389.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	33.55	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
390.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	47.56	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
391.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	124.40	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
392.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	170.60	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
393.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	174.50	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
394.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	193.50	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
395.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	78.52	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
396.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	67.74	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
397.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
398.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	35.69	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
399.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	283.20	10/2009 (-) [6/2009]	-4 (-) [-]	0 / 0
400.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	200.10	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
401.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	239.50	7/2010 (-) [7/2009]	-12 (-) [-]	0 / 0
402.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	476.10	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
403.	BHARUCH-SURAT PACKAGE BOT-II,	5/2006 (-)	492.00 (-)	0.00 (-)	397.70	7/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.65, (SIX-LANING) NH-8 (GU.)		[492.00]			[7/2009]	[-]	
404.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	70.44	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
405.	Hyderabad-Banglore Section, Km.418- Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	108.40	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
406.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	87.30	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
407.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	88.13	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
408.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	149.60	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
409.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	81.87	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
410.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	384.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
411.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	99.52	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
412.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	58.42	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
413.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	99.84	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
414.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	64.66	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
415.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	133.20	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
416.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	167.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
417.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	127.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
418.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	60.73	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
419.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	50.33	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
420.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	148.90	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
421.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	65.90	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
422.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
423.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
424.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	52.72	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
425.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	135.30	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
426.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
427.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.10	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
428.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
429.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	226.70	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
430.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	31.19	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
431.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	157.50	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
432.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.32	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
433.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	99.60	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
434.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	97.55	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
435.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	75.54	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
436.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	42.59	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
437.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	75.03	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
438.	BARA-ORAI, KM.449-	12/2003	465.00	0.00	20.55	4/2009	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	(-)	(-) [465.00]	(-)		(-) [12/2009]	(-) [-]	
439.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	161.00	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
440.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	86.36	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
441.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	69.04	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
442.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	459.60	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
443.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	206.80	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
444.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	136.90	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
445.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	121.00	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
446.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	32.42	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
447.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	89.18	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
448.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	92.32	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
449.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	92.07	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
450.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	222.30	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
451.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	21.60	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
452.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	271.70	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
453.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	1.73	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
454.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-)	6.31 (-)	93.28	2/2010 (-)	7 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[281.31]			[9/2010]	[-]	
455.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
456.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	11.08	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
457.	AGRA-BYPASS, KM.176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	35.72	9/2007 (-) [10/2010]	37 (-) [-]	0 / 0
458.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	57.96	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
459.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [182.52]	0.00 (-)	253.21	6/2004 (-) [-]	- (-) [-]	0 / 0
460.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	418.30	2/2007 (-) [-]	- (-) [-]	0 / 0
461.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	588.10	11/2007 (-) [-]	- (-) [-]	0 / 0
462.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [-]	- (-) [-]	0 / 0
463.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	479.90	4/2007 (-) [-]	- (-) [-]	0 / 0
464.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	228.20	3/2008 (-) [-]	- (-) [-]	0 / 0
465.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	170.10	3/2008 (-) [-]	- (-) [-]	0 / 0
466.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	270.90	8/2007 (-) [-]	- (-) [-]	0 / 0
467.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	725.80	7/2008 (-) [-]	- (-) [-]	0 / 0
468.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	84.56	9/2007 (-) [-]	- (-) [-]	0 / 0
469.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	63.37	7/2008 (-) [-]	- (-) [-]	0 / 0
470.	BHUBANESWAR-KHURDA, KM.388-	4/2000 (-)	140.85 (-)	0.00 (-)	139.45	1/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.418, NH-5 (ORISSA)		[140.85]			[-]	[-]	
471.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
472.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [-]	- (-) [-]	0 / 0
473.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	212.62	8/2005 (-) [-]	- (-) [-]	0 / 0
474.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	170.90	3/2008 (-) [-]	- (-) [-]	0 / 0
475.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	280.30	3/2008 (-) [-]	- (-) [-]	0 / 0
476.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	133.43	3/2008 (-) [-]	- (-) [-]	0 / 0
477.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	392.40	11/2007 (-) [-]	- (-) [-]	0 / 0
478.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	427.75	3/2005 (-) [-]	- (-) [-]	0 / 0
479.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	300.10	11/2007 (-) [-]	- (-) [-]	0 / 0
480.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	114.07	8/2004 (-) [-]	- (-) [-]	0 / 0
481.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	193.80	9/2007 (-) [-]	- (-) [-]	0 / 0
482.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [193.00]	87.00 (-)	46.31	8/2006 (-) [-]	- (-) [-]	0 / 0
483.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	42.57	9/2006 (-) [-]	- (-) [-]	0 / 0
484.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [522.00]	249.00 (-)	139.73	3/2005 (-) [-]	- (-) [-]	0 / 0
Total :			54324.91 (-) [55223.87]	898.96 (-)	34015.54			0 / 0
SHIPPING & PORTS								
485.	DEEPENING OF	12/2005	154.84	98.52	6.88	6/2007	19	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHANNEL AT PARADIP PORT	(-)	(-) [253.36]	(-)		(1/2009) [1/2009]	(0) [-]	
486.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.06	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
487.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	826.09	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
488.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	188.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
489.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	70.80	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
490.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	576.71	10/2008 (-) [-]	- (-) [-]	0 / 0
491.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	40.52	12/2005 (-) [-]	- (-) [-]	0 / 0
Total :			5454.08 (-) [5552.60]	98.52 (-)	1712.54			0 / 0
TELECOMMUNICATION								
492.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	73.31	6/2007 (-) [11/2008]	17 (-) [-]	0 / 0
493.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [11/2008]	41 (-) [-]	0 / 0
494.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	1.65	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
495.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
496.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	31.05	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
497.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	115.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
498.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	109.95	10/2007 (-) [12/2008]	14 (-) [-]	0 / 0
499.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [275.00]	25.00 (-)	270.12	5/2006 (-) [12/2008]	31 (-) [-]	0 / 0
500.	IMPLEMENTATION AND EXECUTION OF	10/2004 (-)	160.00 (-)	-25.00 (-)	91.79	6/2006 (-)	30 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NEW TECHNOLOGY INTELLIGENT		[135.00]			[12/2008]	[-]	
501.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.65	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
502.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	89.17	10/2007 (-) [12/2008]	14 (-) [-]	0 / 0
503.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	114.59	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
504.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
505.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	117.49	1/2007 (-) [12/2008]	23 (-) [-]	0 / 0
506.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [312.86]	0.00 (-)	71.07	2/2008 (-) [12/2008]	10 (-) [-]	0 / 0
507.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
508.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	167.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
509.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [300.00]	50.00 (-)	42.96	12/2005 (-) [1/2009]	37 (-) [-]	0 / 0
510.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	357.63	3/2006 (-) [1/2009]	34 (-) [-]	0 / 0
511.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	4.82	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
512.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	134.06	12/2004 (-) [3/2009]	51 (-) [-]	0 / 0
513.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	41.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
514.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	8.20	12/2006 (-) [4/2009]	28 (-) [-]	0 / 0
515.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	76.49	11/2007 (-) [4/2009]	17 (-) [-]	0 / 0
516.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	0.75	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
517.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-)	0.00 (-)	110.96	1/2005 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[216.37]			[-]	[-]	
518.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	4/2007 (-)	134.25 (-) [134.25]	0.00 (-)	19.07	6/2008 (-) [-]	- (-) [-]	0 / 0
519.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [-]	- (-) [-]	0 / 0
520.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [-]	- (-) [-]	0 / 0
521.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	89.33	6/2005 (-) [-]	- (-) [-]	0 / 0
522.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [-]	- (-) [-]	0 / 0
523.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [-]	- (-) [-]	0 / 0
524.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
525.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
526.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [167.61]	-191.46 (-)	36.19	6/2005 (-) [-]	- (-) [-]	0 / 0
527.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
528.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			13847.49 (-) [12875.55]	-971.94 (-)	4080.61			0 / 0
URBAN DEVELOPMENT								
529.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	4870.33	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
530.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	4870.33			0 / 7
WATER RESOURCES								
531.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-)	644.10 (-)	35.49			0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1187.00]					
	All India :		395476.44 (-) [446295.35]	50818.91 (-)	173458.34			903 / 2227
NIC-MoS&PI(IPMD) [11/2008]								