

Sector-Wise number of on going projects in October, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	181
2.	RAILWAYS	134
3.	POWER	61
4.	PETROLEUM	43
5.	TELECOMMUNICATION	37
6.	STEEL	28
7.	COAL	26
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		529

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2008</u>				
<u>PETROLEUM</u>				
1.	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	05/2007	132.47
<u>POWER</u>				
2.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	02/2007	2109.36
3.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	230.52	03/2008	241.51
<u>ROAD TRANSPORT & HIGHWAYS</u>				
4.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	05/2004	144.01
5.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	07/2004	312.68
<u>SHIPPING & PORTS</u>				
6.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	129.62	02/2004	129.62
<u>May, 2008</u>				
<u>PETROLEUM</u>				
7.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	07/2005	1087.56
<u>POWER</u>				
8.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	07/2006	302.74
9.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	05/2008	231.29
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	02/2005	360.99
11.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	08/2004	371.40

12.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	03/2005	395.66
13.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	03/2005	636.69
14.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	10/2003	179.04
<u>TELECOMMUNICATION</u>				
15.	JHARKHAND CMTS, PHASE-IV	134.85	11/2005	47.41
<u>July, 2008</u>				
<u>POWER</u>				
16.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	11/2007	207.30
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	02/2004	192.36
18.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	03/2005	249.18
19.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	03/2005	317.90
<u>August, 2008</u>				
<u>POWER</u>				
20.	SIPAT STPP STAGE-II, 2x500 MW	4039.67	12/2007	3197.88
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	03/2004	188.40
<u>TELECOMMUNICATION</u>				
22.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	350.00	05/2006	251.99
<u>September, 2008</u>				
<u>STEEL</u>				
23.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	09/2007	393.83
<u>RAILWAYS</u>				
24.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	47.12	12/2004	98.49
25.	TRICHY MANAMADURAI	175.00	-NA-	348.55
26.	Jafrabad-Utratia Phase-II	64.20	03/2005	95.65
<u>TELECOMMUNICATION</u>				
27.	KARNATAKA CMTS, PHASE-IV	373.46	06/2005	240.47
28.	Orissa Telecom Circle, Phase-IV	126.36	09/2008	59.06
<u>October, 2008</u>				
<u>RAILWAYS</u>				
29.	KUMARGHAT-AGARTALA	575.00	03/2007	893.19
<u>ROAD TRANSPORT & HIGHWAYS</u>				
30.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	399.89	02/2005	479.00
31.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	311.35	03/2008	349.00
32.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	360.34	02/2008	322.70
33.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	155.00	10/2008	210.70

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2008-2009**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2008</u>				
<u>STEEL</u>				
1.	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II	197.66	10/2009	-NA-
<u>July, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
2.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	231.20	08/2006	71.02
<u>September, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
3.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	229.00	05/2008	79.96
<u>October, 2008</u>				
<u>PETROLEUM</u>				
4.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINERY	342.65	10/2008	-NA-

Summary of projects on Flash Report for the month of October, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	528
Number of Projects Completed/Dropped/Frozen in Previous Month :	7
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	14
Number of Projects in Current Month :	529

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	219	14	161	23	112	529	41
Latest Approved	219	17	172	9	112	529	41

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	454	364569.13	406663.21	148798.87	36.59	42094.08	11.55
Revised	75	30368.37	33129.44	19014.04	57.39	2761.07	9.09
Total	529	394937.50	439792.65	167812.91	38.16	44855.15	11.36

IV. Milestones (Cumulative due and Achieved)

Total	2221
Achieved upto month	876

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY {Frozen}	10/2006	342.65	10/2008	342.65	10/2008	0
<u>RAILWAYS</u>							
2	KUMARGHAT-AGARTALA {Completed}	04/1996	575.00	03/2007	879.99	-NA-	893.19
ROAD TRANSPORT & HIGHWAYS							

1	KAIGA ATOM IC POWER PROJECT 3 & 4 UNITS, KAIGA	4213.00	3282.00	10/2009	12/2008	03/2009	3
2	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	3072.00	3072.00	02/2008	03/2009	05/2009	2
3	KUDANKULAM APP (NPCIL)	13171.00	13171.00	12/2008	03/2010	05/2010	2
PETROLEUM							
4	PANIPAT-JALANDHAR LPG PIPELINE	186.72	158.00	08/2008	10/2008	11/2008	1
5	KOYALI-RATLAM PRODUCT PIPLINE	224.69	195.00	12/2006	11/2008	12/2008	1
6	DADRI PANIPAT LNG PIPLINE	250.66	298.00	06/2008	01/2009	03/2009	2
POWER							
7	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	2047.03	2047.03	01/2012	01/2012	03/2012	2
8	KAHALGAON STPP STAGE-II, 3x500 MW	5868.31	5868.37	05/2007	12/2008	01/2009	1
9	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	813.67	820.45	06/2008	12/2008	02/2009	2
RAILWAYS							
10	BILASPUR-URKURA	151.52	273.00	-NA-	03/2009	01/2010	10
11	PALWAL-BHUTESWAR 3rd LINE	240.00	330.00	03/2009	12/2009	03/2010	3
12	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	304.50	306.00	-NA-	06/2009	02/2010	8
13	RAJATGARH-BARANG	166.16	240.00	-NA-	02/2009	02/2010	12
14	KHURDA ROAD-BARANG 3rd LINE	133.41	207.00	-NA-	03/2009	02/2010	11
15	TAHANJAVUR-VILLUPURAM	223.00	356.90	-NA-	12/2008	09/2009	9
16	AJMER-PHULERA-RINGUS- REWARI	352.00	716.60	03/2008	03/2009	12/2009	9
Number of projects reporting additional delay = 16							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	26	17575.90	17445.87	18358.50
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	28	45516.25	45516.25	49954.71
6	PETROLEUM	43	62675.78	62675.78	69730.14
7	POWER	61	108297.91	108297.91	110492.69
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	134	37001.84	41279.05	72701.47
10	ROAD TRANSPORT & HIGHWAYS	181	54538.60	55535.94	55437.56
11	SHIPPING & PORTS	7	5454.08	5454.08	5552.60
12	TELECOMMUNICATION	37	13847.49	13847.49	12875.55
13	URBAN DEVELOPMENT	2	14513.00	15000.36	15071.00
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		529	388954.20	394937.50	439792.65

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	328.05	6/2006 (-) [1/2009]	31 (-) [-]	35 / 36
2.	KAIGA ATOM IC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2269.00	10/2009 (-) [3/2009]	-7 (-) [3]	71 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1930.00	2/2008 (-) [5/2009]	15 (-) [2]	56 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10764.00	12/2008 (-) [5/2010]	17 (-) [2]	57 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1241.00	9/2010 (-) [9/2010]	0 (-) [-]	11 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	16532.05			230 / 381
CIVIL AVIATION								
6.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	69.10	12/2008 (-) [12/2008]	0 (-) [-]	17 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	61.85	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	130.95			25 / 52
COAL								
8.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	70.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
9.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1468.97	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
10.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	953.76	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	161.51	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
12.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1369.07	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
13.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	49.47	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
14.	KRISHNASHILA	5/2006 (-)	789.88 (-)	0.00 (-)	121.47	3/2010 (-)	0 (-)	1 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[789.88]			[3/2010]	[-]	
15.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	555.13	3/2010 (-) [3/2010]	0 (-) [-]	2 / 7
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	632.55	3/2010 (-) [3/2010]	0 (-) [-]	5 / 12
18.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	24.18	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (341.63) [471.66]	0.00 (130.03)	100.03	3/2011 (-) [3/2011]	0 (-) [-]	2 / 3
20.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	493.08	3/2011 (-) [3/2011]	0 (-) [-]	1 / 3
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	96.98	3/2012 (-) [3/2012]	0 (-) [-]	2 / 4
22.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	34.99	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	NIGAH I OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
24.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	23.36	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
25.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.23	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	10.55	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.48	3/2013 (-) [3/2013]	0 (-) [-]	1 / 7
28.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	14.20	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
29.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	0.29	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
30.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	36.40	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
31.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	39.61	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2
32.	TALABIRA OCP	3/2008 (-)	447.72 (-)	0.00 (-)	3.04	3/2015 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[447.72]			[3/2015]	[-]	
33.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	174.11	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			17575.90 (-) [18358.50]	782.60 (-)	6446.46			62 / 172

MINES

34.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	2515.60	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	2515.60			25 / 111

STEEL

35.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	294.81	12/2006 (-) [11/2008]	23 (-) [-]	0 / 21
36.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	84.37	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	61.94	5/2008 (-) [12/2008]	7 (-) [-]	1 / 2
38.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	159.50	1/2007 (-) [12/2008]	23 (-) [-]	4 / 10
39.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	81.35	3/2008 (-) [12/2008]	9 (-) [-]	1 / 3
40.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	44.78	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
41.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	43.11	6/2009 (-) [6/2009]	0 (-) [-]	1 / 1
42.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	9.33	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
43.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	51.31	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
44.	Rebuilding of Blast Furnance No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	79.03	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
45.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
46.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	80.38	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
47.	SIMULTANEOUS BLOWING OF BOF	1/2008 (-)	197.66 (-)	0.00 (-)	13.80	10/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CONVERTER OF SMS-II		[197.66]			[10/2009]	[-]	
48.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	65.50	10/2009 (-) [10/2009]	0 (-) [-]	4 / 20
49.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	-	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
50.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	1.53	8/2009 (-) [1/2010]	5 (-) [-]	0 / 0
51.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-) [172.78]	0.00 (-)	8.21	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
52.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	212.80	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
53.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [119.00]	11.00 (-)	0.00	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
54.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	1260.43	7/2010 (-) [7/2010]	0 (-) [-]	4 / 4
55.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
56.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	36.72	4/2010 (-) [10/2010]	6 (-) [-]	0 / 0
57.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12732.00]	4040.00 (-)	2263.00	10/2009 (-) [10/2010]	12 (-) [-]	0 / 126
58.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	181.92	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
59.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
60.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.13	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
61.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6133.00]	0.00 (-)	109.42	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
62.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [5185.00]	0.00 (-)	121.02	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
Total :			45516.25 (-) [49954.71]	4438.46 (-)	5304.39			15 / 187
PETROLEUM								
63.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [158.00]	-28.72 (-)	135.45	8/2008 (-) [11/2008]	3 (-) [1]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	74.72	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
65.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1100.00]	-43.54 (-)	894.91	7/2007 (-) [12/2008]	17 (-) [-]	6 / 13
66.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1488.68	4/2005 (-) [12/2008]	44 (-) [-]	64 / 72
67.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	910.92	3/2006 (-) [12/2008]	33 (-) [-]	0 / 0
68.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [195.00]	-29.69 (-)	176.86	12/2006 (-) [12/2008]	24 (-) [1]	1 / 2
69.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	563.16	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
70.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1420.00]	242.00 (-)	1171.77	3/2006 (-) [12/2008]	33 (-) [-]	0 / 0
71.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	542.17	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
72.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2508.00]	873.00 (-)	1874.75	5/2006 (-) [2/2009]	33 (-) [-]	14 / 45
73.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.73	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
74.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	4.88	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
75.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	176.70	6/2008 (-) [3/2009]	9 (-) [2]	0 / 0
76.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	131.95	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
77.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1073.07	3/2005 (-) [4/2009]	49 (-) [-]	0 / 0
78.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [1252.75]	0.00 (-)	213.66	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
79.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [247.00]	14.89 (-)	8.43	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
80.	Chainsa - Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [967.77]	0.00 (-)	1.73	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
81.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
82.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	707.39	9/2009 (-) [10/2009]	1 (-) [-]	1 / 69
83.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	6146.46	9/2009 (-) [11/2009]	2 (-) [-]	3 / 5
84.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	33.15	12/2009 (-) [12/2009]	0 (-) [-]	2 / 2
85.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	6.09	12/2009 (-) [12/2009]	0 (-) [-]	5 / 5
86.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	1282.19	4/2009 (-) [12/2009]	8 (-) [-]	2 / 3
87.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	213.16	3/2008 (-) [12/2009]	21 (-) [-]	0 / 20
88.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	194.22	12/2009 (-) [12/2009]	0 (-) [-]	5 / 5
89.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	478.48	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
90.	RESIDUE UPGRADATION & MS/HSD QUANTITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	1083.99	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
91.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	8.19	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
92.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	9.07	2/2010 (-) [2/2010]	0 (-) [-]	8 / 8
93.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
94.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	88.33	4/2010 (-) [3/2010]	-1 (-) [-]	0 / 0
95.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	481.04	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
96.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [330.40]	-3.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
97.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
98.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	80.03	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
99.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	140.19	2/2008 (-) [5/2010]	27 (-) [-]	0 / 0
100.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
101.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	526.74	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
102.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [5595.31]	0.00 (-)	275.27	11/2009 (-) [10/2010]	11 (-) [-]	0 / 0
103.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	738.21	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
104.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	76.87	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
105.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [3/2012]	22 (-) [-]	0 / 0
Total :			62675.78 (-) [69730.14]	7054.36 (-)	22018.33			126 / 264
POWER								
106.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	143.91	9/2008 (-) [12/2008]	3 (-) [-]	16 / 22
107.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [549.82]	85.80 (-)	466.59	10/2007 (-) [12/2008]	14 (-) [-]	9 / 18
108.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	523.29	3/2008 (-) [12/2008]	9 (-) [-]	11 / 17
109.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	343.16	1/2009 (-) [1/2009]	0 (-) [-]	2 / 2
110.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4348.37	5/2007 (-) [1/2009]	20 (-) [1]	50 / 57
111.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	626.51	6/2008 (-) [2/2009]	8 (-) [2]	6 / 22
112.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1101.89	11/2008 (-) [3/2009]	4 (-) [-]	15 / 38
113.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	601.29	12/2007 (-) [3/2009]	15 (-) [-]	10 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
114.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	276.51	4/2009 (-) [4/2009]	0 (-) [-]	9 / 19
115.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	44.84	5/2009 (-) [5/2009]	0 (-) [-]	6 / 20
116.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	8.45	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
117.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	465.83	6/2009 (-) [6/2009]	0 (-) [-]	6 / 18
118.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	717.58	9/2007 (-) [6/2009]	21 (-) [-]	13 / 38
119.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	223.60	7/2009 (-) [7/2009]	0 (-) [-]	6 / 17
120.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	29.76	7/2009 (-) [7/2009]	0 (-) [-]	7 / 21
121.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2079.78	9/2009 (-) [9/2009]	0 (-) [-]	12 / 30
122.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	109.85	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
123.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	150.88	10/2009 (-) [10/2009]	0 (-) [-]	6 / 20
124.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	93.15	10/2009 (-) [10/2009]	0 (-) [-]	10 / 21
125.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	64.98	4/2009 (-) [12/2009]	8 (-) [-]	5 / 5
126.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	843.87	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
127.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	32.14	1/2010 (-) [1/2010]	0 (-) [-]	4 / 22
128.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-)	-0.01 (-)	1028.58	2/2010 (-)	0 (-)	8 / 26

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[2448.49]			[2/2010]	[-]	
129.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [1007.16]	410.71 (-)	591.49	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
130.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	69.45	6/2009 (-) [3/2010]	9 (-) [-]	5 / 20
131.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	242.96	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
132.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	5029.66	12/2009 (-) [3/2010]	3 (-) [-]	35 / 56
133.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	0.79	4/2010 (-) [4/2010]	0 (-) [-]	2 / 2
134.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	10.61	6/2010 (-) [6/2010]	0 (-) [-]	2 / 2
135.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	360.31	7/2010 (-) [7/2010]	0 (-) [-]	4 / 20
136.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	208.43	8/2010 (-) [8/2010]	0 (-) [-]	2 / 2
137.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	652.52	8/2010 (-) [8/2010]	0 (-) [-]	12 / 26
138.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	484.77	11/2009 (-) [8/2010]	9 (-) [-]	4 / 4
139.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	556.44	8/2010 (-) [8/2010]	0 (-) [-]	3 / 3
140.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	322.30	9/2009 (-) [8/2010]	11 (-) [-]	1 / 1
141.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	48.65	9/2010 (-) [9/2010]	0 (-) [-]	2 / 2
142.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
143.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	16.39	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
144.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	1869.38	10/2010 (-) [10/2010]	0 (-) [-]	13 / 39
145.	Western Region	2/2008	340.72	0.00	25.08	11/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Strengthening Scheme-VI	(-)	(-) [340.72]	(-)		(-) [11/2010]	(-) [-]	
146.	Northern region System strengthening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	11.87	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
147.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	536.77	10/2010 (-) [11/2010]	1 (-) [-]	3 / 3
148.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	18.81	12/2010 (-) [12/2010]	0 (-) [-]	1 / 1
149.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	993.32	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
150.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	31.74	12/2010 (-) [12/2010]	0 (-) [-]	4 / 4
151.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2250.66	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
152.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	189.16	2/2011 (-) [2/2011]	0 (-) [-]	4 / 4
153.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	803.59	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
154.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2275.59	4/2009 (-) [3/2011]	23 (-) [-]	21 / 39
155.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	30.48	- (-) [5/2011]	- (-) [-]	2 / 2
156.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	725.51	5/2011 (-) [5/2011]	0 (-) [-]	3 / 3
157.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	246.98	7/2011 (-) [7/2011]	0 (-) [-]	0 / 0
158.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	382.45	11/2011 (-) [10/2011]	-1 (-) [-]	8 / 34
159.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	2440.49	9/2010 (-) [1/2012]	16 (-) [-]	3 / 12
160.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	385.69	1/2012 (-) [3/2012]	2 (-) [2]	3 / 8
161.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	3167.86	11/2010 (-) [6/2012]	19 (-) [-]	15 / 51
162.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	355.08	3/2013 (-) [3/2013]	0 (-) [-]	6 / 31
163.	TEHRI PUMPED	7/2006	1657.00	0.60	222.53	7/2010	33	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STORAGE PLANT, 4x250 MW	(-)	(-) [1657.60]	(-)		(-) [4/2013]	(-) [-]	
164.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	48.21	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0
165.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	70.66	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
166.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			108297.91 (-) [110492.69]	2194.78 (-)	40035.91			386 / 1031
HEALTH & FW								
167.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
RAILWAYS								
168.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	395.01	3/2000 (3/2002) [10/2008]	103 (79) [-]	0 / 0
169.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [142.98]	42.98 (0.00)	58.63	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
170.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	219.44	3/2005 (12/2008) [12/2008]	45 (0) [-]	0 / 0
171.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	247.67	12/2006 (12/2008) [12/2008]	24 (0) [-]	0 / 0
172.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.86	- (-) [12/2008]	- (-) [-]	0 / 0
173.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	134.90	3/2004 (7/2008) [1/2009]	58 (6) [-]	0 / 0
174.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [432.09]	276.35 (267.73)	150.36	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
175.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [706.20]	297.20 (80.90)	641.51	6/2007 (-) [2/2009]	20 (-) [-]	0 / 0
176.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	315.74	- (2/2009) [2/2009]	- (0) [-]	0 / 0
177.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	136.59	3/2008 (3/2009) [3/2009]	12 (0) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
178.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	77.29	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
179.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	248.31	- (-) [3/2009]	- (-) [-]	0 / 0
180.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	108.12	- (5/2009) [5/2009]	- (0) [-]	0 / 0
181.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	770.20	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
182.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	48.16	- (-) [6/2009]	- (-) [-]	0 / 0
183.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	244.87	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
184.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	330.84	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
185.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	451.27	- (11/2008) [9/2009]	- (10) [9]	0 / 0
186.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [721.00]	419.36 (-)	113.57	- (9/2009) [9/2009]	- (0) [-]	0 / 0
187.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	121.55	3/2009 (3/2009) [10/2009]	7 (7) [-]	0 / 0
188.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	94.01	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
189.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	111.67	- (12/2009) [12/2009]	- (0) [-]	0 / 0
190.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	212.95	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
191.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	75.81	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
192.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	277.56	- (3/2009) [12/2009]	- (9) [-]	0 / 0
193.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (240.59) [607.09]	469.09 (366.50)	114.27	- (12/2012) [12/2009]	- (-36) [-]	0 / 0
194.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [816.40]	591.40 (493.40)	473.00	3/2001 (-) [12/2009]	105 (-) [-]	0 / 0
195.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	114.74	- (-) [12/2009]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
196.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.60]	364.60 (-)	495.87	3/2008 (3/2009) [12/2009]	21 (9) [9]	0 / 0
197.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	198.60	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
198.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1022.12]	289.12 (-)	245.90	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
199.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [133.63]	83.79 (30.73)	96.21	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
200.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	863.99	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
201.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	230.82	- (3/2009) [1/2010]	- (10) [10]	0 / 0
202.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	256.74	- (6/2009) [2/2010]	- (8) [8]	0 / 0
203.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	145.24	- (2/2009) [2/2010]	- (12) [12]	0 / 0
204.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [207.00]	73.59 (-)	78.33	- (3/2009) [2/2010]	- (11) [11]	0 / 0
205.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	193.03	6/1999 (-) [3/2010]	129 (-) [-]	0 / 0
206.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [456.75]	307.37 (126.52)	185.38	2/2010 (-) [3/2010]	1 (-) [-]	0 / 0
207.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	200.58	- (12/2010) [3/2010]	- (-9) [-]	0 / 0
208.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	160.35	- (3/2010) [3/2010]	- (0) [-]	0 / 0
209.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	121.07	3/2009 (12/2009) [3/2010]	12 (3) [3]	0 / 0
210.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	62.34	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
211.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	72.28	- (-) [3/2010]	- (-) [-]	0 / 0
212.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.68	- (-) [3/2010]	- (-) [-]	0 / 0
213.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	62.70	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
214.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	316.28	- (12/2009) [3/2010]	- (3) [-]	0 / 0
215.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.63	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
216.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	364.08	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
217.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	102.94	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0
218.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1900.00]	1252.00 (498.99)	1368.78	3/2009 (-) [3/2011]	24 (-) [-]	0 / 0
219.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1526.23]	613.53 (-)	11.55	- (-) [3/2012]	- (-) [-]	0 / 0
220.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	9.84	- (-) [3/2012]	- (-) [-]	0 / 0
221.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	1084.34	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
222.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4984.88	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
223.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	45.14	3/2011 (-) [3/2014]	36 (-) [-]	0 / 0
224.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
225.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	404.69	3/1994 (-) [-]	- (-) [-]	0 / 0
226.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
227.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.46]	43.65 (-4.10)	4.43	- (-) [-]	- (-) [-]	0 / 0
228.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	123.38	3/2004 (-) [-]	- (-) [-]	0 / 0
229.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	33.37	- (-) [-]	- (-) [-]	0 / 0
230.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	285.44	- (-) [-]	- (-) [-]	0 / 0
231.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
232.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	201.47	- (-) [-]	- (-) [-]	0 / 0
233.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	44.53	- (-) [-]	- (-) [-]	0 / 0
234.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	44.12	- (-) [-]	- (-) [-]	0 / 0
235.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
236.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	34.29	- (-) [-]	- (-) [-]	0 / 0
237.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	175.21	3/2006 (-) [-]	- (-) [-]	0 / 0
238.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
239.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [550.00]	450.00 (-)	296.35	- (-) [-]	- (-) [-]	0 / 0
240.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	445.48	- (-) [-]	- (-) [-]	0 / 0
241.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
242.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	89.36	- (-) [-]	- (-) [-]	0 / 0
243.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	87.86	- (-) [-]	- (-) [-]	0 / 0
244.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	22.23	- (-) [-]	- (-) [-]	0 / 0
245.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
246.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
247.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
248.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.48	- (-) [-]	- (-) [-]	0 / 0
249.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-)	644.62 (-)	74.64	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1000.00]			[-]	[-]	
250.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
251.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
252.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	216.85	6/2004 (-) [-]	- (-) [-]	0 / 0
253.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
254.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
255.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
256.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	376.27	7/2005 (-) [-]	- (-) [-]	0 / 0
257.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	135.50	3/2007 (-) [-]	- (-) [-]	0 / 0
258.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
259.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	439.01	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
260.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [586.69]	486.69 (-)	603.36	- (-) [-]	- (-) [-]	0 / 0
261.	EKLAHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	221.34	- (-) [-]	- (-) [-]	0 / 0
262.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0
263.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	20.89	- (-) [-]	- (-) [-]	0 / 0
264.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.76	- (-) [-]	- (-) [-]	0 / 0
265.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	187.95	- (-) [-]	- (-) [-]	0 / 0
266.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [330.25]	155.25 (-)	303.39	- (-) [-]	- (-) [-]	0 / 0
267.	PURNA-AKOLA	2/2000 (-)	228.00 (-)	269.63 (-)	477.14	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[497.63]			[-]	[-]	
268.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [-]	- (-) [-]	0 / 0
269.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
270.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
271.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	41.15	- (-) [-]	- (-) [-]	0 / 0
272.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	181.07	- (-) [-]	- (-) [-]	0 / 0
273.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	20.58	- (-) [-]	- (-) [-]	0 / 0
274.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	268.64	- (-) [-]	- (-) [-]	0 / 0
275.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	87.79	3/1998 (8/2005) [-]	- (-) [-]	0 / 0
276.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
277.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	14.45	- (-) [-]	- (-) [-]	0 / 0
278.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
279.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	67.79	- (-) [-]	- (-) [-]	0 / 0
280.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [587.08]	338.64 (-)	458.61	- (-) [-]	- (-) [-]	0 / 0
281.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [532.00]	207.34 (-)	59.36	- (-) [-]	- (-) [-]	0 / 0
282.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	143.04	- (-) [-]	- (-) [-]	0 / 0
283.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.50	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
284.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	118.34	- (-) [-]	- (-) [-]	0 / 0
285.	ARA-SASARAM	7/1997	120.00	69.14	188.34	3/2006	-	0 / 0

ROAD TRANSPORT & HIGHWAYS

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
302.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	400.64	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
303.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	186.20	7/2004 (-) [9/2008]	50 (-) [-]	0 / 0
304.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	280.26	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
305.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	222.55	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
306.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	114.07	8/2004 (-) [10/2008]	50 (-) [-]	0 / 0
307.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
308.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	581.88	11/2007 (-) [10/2008]	11 (-) [-]	0 / 0
309.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	170.89	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
310.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	133.43	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
311.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	150.80	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
312.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	197.80	2/2009 (-) [11/2008]	-3 (-) [-]	0 / 0
313.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	195.40	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
314.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	364.60	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
315.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	445.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
316.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	363.92	7/2004 (-) [12/2008]	53 (-) [-]	0 / 0
317.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	372.30	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
318.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	123.90	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
319.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	387.04	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
320.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	193.30	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
321.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	408.90	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
322.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	210.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
323.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	158.50	2/2008 (-) [12/2008]	10 (-) [-]	0 / 0
324.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	182.60	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
325.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	261.50	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
326.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	329.90	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
327.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	322.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
328.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	457.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
329.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	355.28	3/2005 (-) [12/2008]	45 (-) [-]	0 / 0
330.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	123.87	12/2004 (-) [12/2008]	48 (-) [-]	0 / 0
331.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	248.10	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
332.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	723.50	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
333.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	365.10	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
334.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	597.60	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
335.	KARUR-MADURAI,	12/2003	283.50	0.00	288.70	12/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	(-)	(-) [283.50]	(-)		(-) [12/2008]	(-) [-]	
336.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	510.40	5/2007 (-) [12/2008]	19 (-) [-]	0 / 0
337.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (446.99) [440.93]	0.00 (-6.06)	491.19	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
338.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	128.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
339.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	270.20	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
340.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	335.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
341.	FARUKHANAGAR-KOTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	306.30	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
342.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	329.60	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
343.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
344.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	647.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
345.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (121.64) [109.00]	0.00 (-12.64)	69.58	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
346.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	86.86	6/2008 (-) [3/2009]	9 (-) [-]	0 / 0
347.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	51.08	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
348.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	40.98	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
349.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	166.20	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
350.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	62.95	6/2005 (-) [3/2009]	45 (-) [-]	0 / 0
351.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	342.94	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
352.	MEERUT-MUZAFFARNAGAR,	3/2005 (-)	359.00 (-)	0.00 (-)	317.20	3/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.52.25-KM.131.00, NH-58 (U.P.)		[359.00]			[3/2009]	[-]	
353.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	78.22	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
354.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	568.20	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
355.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	190.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
356.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	299.70	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
357.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	354.60	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
358.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	324.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
359.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	594.90	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
360.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (318.05) [310.00]	0.00 (-8.05)	220.44	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
361.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	362.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
362.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (281.87) [276.00]	0.00 (-5.87)	208.70	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
363.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	21.39	11/2008 (-) [5/2009]	6 (-) [-]	0 / 0
364.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (249.95) [212.00]	0.00 (-37.95)	192.30	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
365.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (383.42) [340.00]	0.00 (-43.42)	172.90	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
366.	RAJMARG CHORHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	20.41	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
367.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	73.12	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
368.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	352.60	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	76							
369.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	283.20	10/2009 (-) [6/2009]	-4 (-) [-]	0 / 0
370.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	25.75	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
371.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (248.69) [237.80]	0.00 (-10.89)	47.56	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
372.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (388.23) [340.00]	0.00 (-48.23)	107.20	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
373.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (115.56) [100.50]	0.00 (-15.06)	98.54	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
374.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	72.71	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
375.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	94.37	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
376.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (228.43) [221.82]	0.00 (-6.61)	69.98	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
377.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	67.38	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
378.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	53.65	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
379.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (356.51) [332.94]	0.00 (-23.57)	124.40	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
380.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (335.29) [305.00]	0.00 (-30.29)	164.43	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
381.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (199.41) [195.00]	0.00 (-4.41)	40.27	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
382.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	79.45	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
383.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	69.29	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
384.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
385.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	90.72	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
386.	DAKOPA-NAGAON,	12/2003	225.00	0.00	78.27	6/2008	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.36-KM.5.5, NH-36 (ASSAM)	(-)	(-) [225.00]	(-)		(-) [6/2009]	(-) [-]	
387.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	84.08	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
388.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (238.72) [230.00]	0.00 (-8.72)	121.40	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
389.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
390.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (253.12) [242.00]	0.00 (-11.12)	186.80	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
391.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (323.00) [291.80]	0.00 (-31.20)	192.50	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
392.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	59.81	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
393.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (259.77) [227.00]	0.00 (-32.77)	157.10	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
394.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	33.55	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
395.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (198.06) [193.00]	0.00 (-5.06)	160.60	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
396.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	200.01	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
397.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	187.50	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
398.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	67.74	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
399.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	54.02	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
400.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	200.10	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
401.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (262.60) [239.00]	0.00 (-23.60)	167.70	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
402.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
403.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	35.21	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
404.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (266.06) [227.00]	0.00 (-39.06)	97.74	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
405.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (255.21) [205.00]	0.00 (-50.21)	164.40	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
406.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	475.40	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
407.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	198.40	7/2010 (-) [7/2009]	-12 (-) [-]	0 / 0
408.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (504.00) [492.00]	0.00 (-12.00)	395.00	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
409.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	103.70	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
410.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	83.50	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
411.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	85.20	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
412.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	66.92	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
413.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	369.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
414.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	167.20	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
415.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	127.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
416.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	53.91	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
417.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	58.96	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
418.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (311.13) [275.00]	0.00 (-36.13)	99.74	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
419.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (263.97) [240.00]	0.00 (-23.97)	69.89	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
420.	DEEWAPUR-UP/BIHAR	12/2003	300.00	0.00	133.20	10/2008	11	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	(-)	(357.14) [300.00]	(-57.14)		(-) [9/2009]	(-) [-]	
421.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	149.60	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
422.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (318.77) [239.00]	0.00 (-79.77)	77.32	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
423.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	60.73	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
424.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	31.91	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
425.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (179.25) [167.64]	0.00 (-11.61)	13.13	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
426.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	40.38	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
427.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (171.62) [155.04]	0.00 (-16.58)	12.76	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
428.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	135.30	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
429.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	148.90	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
430.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	41.61	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
431.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	97.55	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
432.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
433.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (253.08) [212.00]	0.00 (-41.08)	31.19	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
434.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (241.53) [196.00]	0.00 (-45.53)	23.32	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
435.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	156.90	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
436.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54	12/2003 (-)	280.00 (317.11) [280.00]	0.00 (-37.11)	69.04	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)							
437.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (226.17) [199.81]	0.00 (-26.36)	4.18	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
438.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	42.48	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
439.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (273.80) [264.72]	0.00 (-9.08)	66.07	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
440.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	75.03	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
441.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	20.55	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
442.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	222.30	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
443.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	90.58	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
444.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (286.70) [284.00]	0.00 (-2.70)	161.00	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
445.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.10	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
446.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	80.57	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
447.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	381.40	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
448.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	198.00	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
449.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	121.00	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
450.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	136.90	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
451.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (238.34) [217.61]	0.00 (-20.73)	32.42	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
452.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	85.13	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
453.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	89.13	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
454.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	1.73	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
455.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.88	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
456.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	193.10	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
457.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	0.22	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
458.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	254.80	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
459.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
460.	LUMDING TO DABOKA	12/2003 (-)	130.00 (143.97) [130.00]	0.00 (-13.97)	11.08	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
461.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	86.84	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0
462.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	35.72	9/2007 (-) [10/2010]	37 (-) [-]	0 / 0
463.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	10.88	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
464.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	705.70	7/2008 (-) [-]	- (-) [-]	0 / 0
465.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [193.00]	87.00 (-)	46.31	8/2006 (-) [-]	- (-) [-]	0 / 0
466.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	410.39	2/2007 (-) [-]	- (-) [-]	0 / 0
467.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	79.28	9/2007 (-) [-]	- (-) [-]	0 / 0
468.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	268.90	8/2007 (-) [-]	- (-) [-]	0 / 0
469.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	427.75	3/2005 (-) [-]	- (-) [-]	0 / 0
470.	IMPROVEMENT OF ACCESS OF GQ WITHIN	1/2005 (-)	210.00 (-)	0.00 (-)	465.40	4/2007 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHENNAI CITY, KM.4, NH-4,		[210.00]			[-]	[-]	
471.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (133.03) [133.03]	0.00 (0.00)	212.62	8/2005 (-) [-]	- (-) [-]	0 / 0
472.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	368.90	11/2007 (-) [-]	- (-) [-]	0 / 0
473.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (295.80) [522.00]	249.00 (226.20)	139.73	3/2005 (-) [-]	- (-) [-]	0 / 0
474.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [182.52]	0.00 (-)	253.21	6/2004 (-) [-]	- (-) [-]	0 / 0
475.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	288.93	11/2007 (-) [-]	- (-) [-]	0 / 0
476.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	164.68	3/2008 (-) [-]	- (-) [-]	0 / 0
477.	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [-]	- (-) [-]	0 / 0
478.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	59.11	7/2008 (-) [-]	- (-) [-]	0 / 0
479.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	192.44	9/2007 (-) [-]	- (-) [-]	0 / 0
480.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.45	1/2004 (-) [-]	- (-) [-]	0 / 0
481.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (205.99) [120.00]	0.00 (-85.99)	32.28	9/2006 (-) [-]	- (-) [-]	0 / 0
482.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
Total :			54538.60 (-) [55437.56]	898.96 (-)	33008.64			0 / 0
SHIPPING & PORTS								
483.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	40.52	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
484.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.88	6/2007 (1/2009) [1/2009]	19 (0) [-]	0 / 0
485.	DEEPENING &	10/2005	800.00	0.00	3.06	10/2008	4	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	WIDENING OF MAIN HARBOUR (MAHARASHTRA)	(-)	(-) [800.00]	(-)		(-) [2/2009]	(-) [-]	
486.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	760.96	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
487.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	188.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
488.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	70.80	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
489.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	576.71	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			5454.08 (-) [5552.60]	98.52 (-)	1647.41			0 / 0
TELECOMMUNICATION								
490.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-1&II)	4/2007 (-)	134.25 (-) [134.25]	0.00 (-)	19.07	6/2008 (-) [10/2008]	4 (-) [-]	0 / 0
491.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [11/2008]	41 (-) [-]	0 / 0
492.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	1.65	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
493.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	73.31	6/2007 (-) [11/2008]	17 (-) [-]	0 / 0
494.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	114.59	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
495.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
496.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	109.95	10/2007 (-) [12/2008]	14 (-) [-]	0 / 0
497.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [275.00]	25.00 (-)	270.12	5/2006 (-) [12/2008]	31 (-) [-]	0 / 0
498.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	91.79	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
499.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.65	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
500.	Expansion of 750 K	6/2006	231.38	0.00	89.17	10/2007	14	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Existing GSM N/W (Mumbai)	(-)	(-) [231.38]	(-)		(-) [12/2008]	(-) [-]	
501.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	31.05	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
502.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	115.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
503.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
504.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	117.49	1/2007 (-) [12/2008]	23 (-) [-]	0 / 0
505.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [312.86]	0.00 (-)	71.07	2/2008 (-) [12/2008]	10 (-) [-]	0 / 0
506.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [12/2008]	3 (-) [-]	0 / 0
507.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	167.00	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
508.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	357.63	3/2006 (-) [1/2009]	34 (-) [-]	0 / 0
509.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [300.00]	50.00 (-)	42.96	12/2005 (-) [1/2009]	37 (-) [-]	0 / 0
510.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	134.06	12/2004 (-) [3/2009]	51 (-) [-]	0 / 0
511.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	41.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
512.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	4.82	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
513.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	8.20	12/2006 (-) [4/2009]	28 (-) [-]	0 / 0
514.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	76.49	11/2007 (-) [4/2009]	17 (-) [-]	0 / 0
515.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	0.75	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
516.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [-]	- (-) [-]	0 / 0
517.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-)	0.00 (-)	200.81	1/2005 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[227.42]			[-]	[-]	
518.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
519.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [-]	- (-) [-]	0 / 0
520.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [-]	- (-) [-]	0 / 0
521.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	89.33	6/2005 (-) [-]	- (-) [-]	0 / 0
522.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [-]	- (-) [-]	0 / 0
523.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
524.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [167.61]	-191.46 (-)	36.19	6/2005 (-) [-]	- (-) [-]	0 / 0
525.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
526.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			13847.49 (-) [12875.55]	-971.94 (-)	4080.61			0 / 0
URBAN DEVELOPMENT								
527.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	4870.33	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
528.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	4870.33			0 / 7
WATER RESOURCES								
529.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			388954.20 (-) [439792.64]	50838.44 (-)	167812.90			876 / 2221
NIC-MoS&PI(IPMD) [10/2008]								

