



**280th FLASH REPORT
ON
CENTRAL SECTOR PROJECTS
(Rs. 100 CRORE AND ABOVE)
FEBRUARY, 2009**

**Infrastructure and Project Monitoring Division
Ministry of Statistics & Programme Implementation
Sardar Patel Bhawan, Sansad Marg
New Delhi-110001**

Contents

Executive Summary	E1 -E3
Month wise list of completed projects Costing Rs. 100 Crore and Above During 2008-09	1-3
Month wise list of deleted/Frozen Costing Rs. 100 Crore and Above During 2008-09	4
Summary of Projects	5-10
Sector wise analysis of projects	11-45

EXECUTIVE SUMMARY

The 280th Flash Report for February, 2009, contains information on the status of 546 projects in the Central Sector, each costing Rs. 100 crore and above. During February 2009, 4 projects reported completion and one project has been temporarily frozen. During the month under reference, 4 new projects have been added. Sector-wise number of ongoing projects is given below:

Sl.No.	Sector	Projects on Monitor
1.	Railways	146
2.	Road Transport & Highways	173
3.	Power	65
4.	Petroleum	46
5.	Telecommunications	33
6.	Coal	30
7.	Steel	29
8.	Atomic Energy	6
9.	Shipping and Ports	16
10.	Health and Family Welfare	1
11.	Urban Development	3
12.	Water Resources	1
12.	Mines	1
14.	Civil Aviation	3
	Total	553

2. Thirty three (33) projects have reported additional delays compared to the position in the previous month. There have been slippages in the range of 1-24 months in respect of projects relating to Steel, Petroleum, Power, Railways, Road Transport and Shipping sectors.

3. In the **Steel Sector**, 4 projects have reported additional delays in the range of 1-7 months. Coking Coal Storage Facilities in Coal Handling Plant has reported an additional delay of 2 months due to delay in supply of coke for hot metal production. Installation of MSDS-V & Transmission Network has reported an additional delay of 4 months due to delay in rescheduling of the award of contract. Coal Dust Injection System in Blast Furnace -2 & 3 has reported an additional delay of 7 months and Expansion of RINL/VSP from 3 MTPY-6.3 MTPY of Liquid Steel has reported an additional delay of 1 month. The project authorities have not indicated any specific reason for such delays.

4. In the **Petroleum Sector**, 7 projects have reported additional delays of 1 -17 months. Diesel Hydrogen Treatment Project Bongaigaon (IOC) has reported an additional delay of 2 months due to delay in mobilization by contractors. Augmentation of Mundra-Panipat Line (IOC) has reported an additional delay of one month to synchronise with Panipat Refinery Expansion. Development of C-Series Fields (ONGC) has reported an additional delay of 10 months due to delay in sinking of wells Development of B-22 Cluster Fields (ONGC) has reported an additional delay of 6 months due to rebidding for construction. Development of B-193 Cluster Fields (ONGC) has reported an additional delay of 17 months due to termination of contract requiring rebidding. Improved Oil Recovery Project, Rudrasagar (ONGC) has reported delay of 12 months due to delay in sinking of wells. C-2-C3 & LPG Recovery from LNG at Dahej has reported an additional delay of 12 months due to delay in civil works in PLL premises.

5. In the **Power Sector**, 2 projects have reported additional delays in the range of 3-6 months. BARH STPP, 3x660 MW has reported an additional delay of 6 months due to delay in supply of materials and finalization of erection agency and Kunadankulam APP Transmission System (1838 CKM) has reported an additional delay of 3 months as linked generation projects were delayed.

6. In the **Railways Sector**, 4 projects have reported additional delays in the range of 1-24 months. Dharamavaram-Pakala and Nandyal –Yerraguntla have reported additional delays of 1 month each. However, no specific reasons for the delay have been mentioned by the project authorities. Tarakeswar-Bishnupur has report an additional delay of 12 months due to delay in shifting of overhead electrical lines. Kosi Bridge project has reported an additional delay of 24 months due to land acquisition problems.

7. In the **Road Transport and Highways Sector**, 13 projects have reported additional delays in the range of 1-6 months. The project authorities have not indicated any specific reason for such delays.

8. In the **Shipping and Ports Sector**, 3 projects have reported additional delays in the range of 1-12 months. Acquisition of 2-300000 DWT Very Large Crude Carriers (VLCC) has reported an additional delay of one month due to re-award of contract for construction and delivery. Acquisition of 4 Nos. of 115000 DWT Crude Oil carriers has reported an additional of 8 months and Acquisition of 4 Nos. of 80,655 DWT Panamax Bulk carriers has reported an additional delay of 12 months. However, the project authorities have not indicated any specific reasons for such delays.

9. Status as on 01.02.2009 in respect of completion of projects costing Rs.100 crore and above in different sectors during 2008-09 is indicated in the following tables.

**Monthwise List of Completed Projects Costing Rs.100 Crore and above during
2008-2009**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2008</u>				
<u>PETROLEUM</u>				
1.	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	05/2007	132.47
<u>POWER</u>				
2.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	02/2007	2109.36
3.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-III (180 CKM)	230.52	03/2008	241.51
<u>ROAD TRANSPORT & HIGHWAYS</u>				
4.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	05/2004	144.01
5.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	07/2004	312.68
<u>SHIPPING & PORTS</u>				
6.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	129.62	02/2004	129.62
<u>May, 2008</u>				
<u>PETROLEUM</u>				
7.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	07/2005	1087.56
<u>POWER</u>				
8.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	07/2006	302.74
9.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	05/2008	231.29
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	02/2005	360.99
11.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	08/2004	371.40
12.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	03/2005	395.66
13.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	03/2005	636.69
14.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	10/2003	179.04
<u>TELECOMMUNICATION</u>				
15.	JHARKHAND CMTS, PHASE-IV	134.85	11/2005	47.41
<u>July, 2008</u>				
<u>POWER</u>				
16.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	11/2007	207.30
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	02/2004	192.36
18.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	03/2005	249.18
19.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	03/2005	317.90
<u>August, 2008</u>				
<u>POWER</u>				
20.	SIPAT STPP STAGE-II, 2x500 MW	4039.67	12/2007	3197.88

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	03/2004	188.40
<u>TELECOMMUNICATION</u>				
22.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	350.00	05/2006	251.99
<u>September, 2008</u>				
<u>STEEL</u>				
23.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	09/2007	393.83
<u>RAILWAYS</u>				
24.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	47.12	12/2004	98.49
25.	TRICHY MANAMADURAI	175.00	-NA-	348.55
26.	Jafrabad-Utratia Phase-II	64.20	03/2005	95.65
<u>TELECOMMUNICATION</u>				
27.	KARNATAKA CMTS, PHASE-IV	373.46	06/2005	240.47
28.	Orissa Telecom Circle, Phase-IV	126.36	09/2008	59.06
<u>October, 2008</u>				
<u>RAILWAYS</u>				
29.	KUMARGHAT-AGARTALA	575.00	03/2007	893.19
<u>ROAD TRANSPORT & HIGHWAYS</u>				
30.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	399.89	02/2005	479.00
31.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	311.35	03/2008	349.00
32.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	360.34	02/2008	322.70
33.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	155.00	10/2008	210.70
<u>November, 2008</u>				
<u>PETROLEUM</u>				
34.	PANIPAT-JALANDHAR LPG PIPELINE	186.72	08/2008	138.70
<u>ROAD TRANSPORT & HIGHWAYS</u>				
35.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	213.69	02/2008	158.50
<u>December, 2008</u>				
<u>POWER</u>				
36.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	10/2007	469.40
<u>ROAD TRANSPORT & HIGHWAYS</u>				
37.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	446.40	04/2008	375.70
38.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	440.50	04/2008	387.40
39.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	384.25	04/2008	342.10
<u>TELECOMMUNICATION</u>				
40.	CDMA WLL EQUIPMENT-1 (MUMBAI)	128.30	02/2004	76.30
41.	CDMA WLL EQUIPMENT-2 (MUMBAI)	362.26	12/2004	60.37
42.	CDMA 2000 WLL (DELHI)	460.28	10/2004	84.79
43.	EXPANSION OF GSM NETWORK (MUMBAI)	216.37	01/2005	110.96
44.	EXPANSION OF 400000 GSM (NEW DELHI)	227.42	01/2005	200.81
45.	GSM NETWORK EXPANSION, PH-IV (KERALA)	453.85	06/2005	262.13

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>January, 2009</u>				
<u>COAL</u>				
46.	POOTKI BALIHARI UG	199.87	03/1994	175.06
<u>PETROLEUM</u>				
47.	DABHOL-PANVEL PIPELINE PROJECT	1143.54	07/2007	914.79
48.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	03/2006	1271.42
<u>POWER</u>				
49.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	381.28	04/2009	283.87
<u>ROAD TRANSPORT & HIGHWAYS</u>				
50.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	399.89	11/2007	397.23
51.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	372.70	12/2008	507.29
<u>TELECOMMUNICATION</u>				
52.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	170.88	06/2005	89.33
53.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	357.67	06/2007	165.67
<u>February, 2009</u>				
<u>PETROLEUM</u>				
54.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	148.84	02/2008	140.19
<u>RAILWAYS</u>				
55.	SAMASTIPUR-KHAGARIA	122.45	-NA-	157.87
<u>ROAD TRANSPORT & HIGHWAYS</u>				
56.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	267.20	02/2009	348.29
<u>TELECOMMUNICATION</u>				
57.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	250.00	05/2006	279.53

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2008-2009**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2008</u>				
<u>STEEL</u>				
1.	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II	197.66	10/2009	-NA-
<u>July, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
2.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	231.20	08/2006	71.02
<u>September, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
3.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	229.00	05/2008	79.96
<u>October, 2008</u>				
<u>PETROLEUM</u>				
4.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINERY	342.65	10/2008	-NA-
<u>February, 2009</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
5.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	300.00	10/2008	133.50

Summary of projects on Flash Report for the month of February, 2009

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	562
Number of Projects Completed/Dropped/Frozen in Previous Month :	8
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	4
Number of Projects in Current Month :	553

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	264	11	154	29	95	553	48
Latest Approved	272	12	158	16	95	553	49

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	510	410542.69	452067.60	171322.52	37.90	41524.91	10.11
Revised	43	29153.23	36423.51	20212.72	55.49	7270.28	24.94
Total	553	439695.92	488491.11	191535.24	39.21	48795.19	11.10

Summary of projects on the Flash Report for the month of February, 2009


I. Project Implementation – Current Status:

Number of Projects Previous Month	562
Number of Projects Completed/Dropped/Frozen in Previous Month	8
Number of Projects Completed/Dropped/Frozen in Current month	5
Number of Projects Added in Current month	4
Number of Projects in Current Month	553

II. Brief Analysis

a) Project Status w.r.t


Original Schedule: Out of 553 projects, 11 projects are ahead of schedule, 154 projects are on schedule and 264 projects are delayed. Of the balance, 95 projects do not have fixed dates of commissioning while 29 projects were sanctioned without any commissioning date but subsequently dates of completion were finalised.



III. Investment Scenario

The total cost of implementation of 553 projects when sanctioned, was of the order of Rs. 439695.92 crore but this was subsequently revised to Rs. 488491.11 crore implying a cost overrun of 11.10%. The expenditure incurred on these projects till February, 2009 is Rs. 191535.24 crore, which is 39.21% of the revised cost of the projects.

Figures are in Rs.



IV. Milestones (Cumulative due and Achieved)

<i>Total</i>	2389
<i>Achieved upto month</i>	1028

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	09/2006	148.84	02/2008	148.84	05/2010	140.19
<u>RAILWAYS</u>							
2	SAMASTIPUR-KHAGARIA	04/1996	122.45	-NA-	122.45	-NA-	157.87
<u>ROAD TRANSPORT & HIGHWAYS</u>							
3	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003	267.20	02/2009	255.00	02/2009	348.29
4	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003	300.00	10/2008	300.00	12/2009	133.5
<u>TELECOMMUNICATION</u>							
5	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003	250.00	05/2006	275.00	-NA-	279.53

VI. List of projects added

Cost / Expenditure in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>COAL</u>						
1	Batura OC	09/2008	203.82	03/2013	203.82	03/2013
<u>STEEL</u>						
2	Air Separation Plant (ASU-4)	03/2008	96.00	06/2010	161.00	06/2010
<u>SHIPPING & PORTS</u>						
3	Ennore-Manali Express way, f/o special purpose vehicle (SPV)	10/2002	150.00	09/2005	309.00	-NA-
<u>URBAN DEVELOPMENT</u>						
4	C/o General Pool Office Complex at INA	10/2004	83.67	02/2010	135.03	02/2010

VII. List of projects reporting additional delays

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
STEEL							
1	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	03/2009	05/2009	2
2	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	143.02	143.02	11/2008	02/2009	06/2009	4
3	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	132.73	133.92	05/2008	03/2009	10/2009	7
4	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	8692.00	12229.00	10/2009	05/2011	06/2011	1
PETROLEUM							
5	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	1431.91	1646.39	09/2009	10/2009	12/2009	2
6	AUGMENTATION OF MUNDRA-PANIPAT LINE	205.00	165.00	03/2008	02/2009	03/2009	1
7	DEVELOPMENT OF C-SERIES FIELDS	3195.16	1800.00	12/2008	02/2009	12/2009	10
8	DEVELOPMENT OF B-22 CLUSTER FIELDS	1552.63	1552.63	02/2009	09/2010	03/2011	6
9	DEVELOPMENT OF B-193 CLUSTER FIELDS	3248.78	2710.10	03/2010	03/2010	08/2011	17
10	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	113.90	219.22	03/2006	03/2009	03/2010	12
11	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	900.92	1493.49	06/2006	03/2009	03/2010	12
POWER							
12	BARH STPP, 3x660 MW	8692.97	8692.97	11/2010	06/2012	12/2012	6
13	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	1779.29	1896.65	11/2008	03/2009	06/2009	3
RAILWAYS							
14	DHARMAVARAM-PAKALA	200.00	546.49	-NA-	02/2009	03/2009	1
15	NANDYAL-YERRAGUNTLA	155.74	429.49	02/2009	02/2009	03/2009	1
16	TARAKESWAR-BISHNUPUR	157.96	567.00	-NA-	12/2009	12/2010	12
17	KOSI BRIDGE	323.41	322.95	-NA-	06/2009	06/2011	24
ROAD TRANSPORT & HIGHWAYS							
18	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	372.40	372.40	07/2004	03/2009	06/2009	3
19	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	348.16	348.16	09/2007	10/2010	02/2011	4
20	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	313.70	302.00	02/2009	02/2009	03/2009	1
21	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	611.44	592.00	03/2009	03/2009	05/2009	2

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Last Month	This Month	
22	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	418.04	418.04	03/2010	03/2010	04/2010	1
23	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	457.00	530.90	04/2008	02/2009	03/2009	1
24	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	412.78	479.54	11/2007	06/2009	11/2009	5
25	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	220.00	243.11	04/2008	02/2009	03/2009	1
26	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	266.00	288.06	08/2007	02/2009	04/2009	2
27	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	263.00	263.00	08/2008	03/2009	06/2009	3
28	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	195.00	195.00	03/2009	03/2009	05/2009	2
29	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	359.00	359.00	03/2009	03/2009	09/2009	6
30	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	261.00	261.00	08/2008	03/2009	06/2009	3
SHIPPING & PORTS							
31	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	1136.08	1136.08	09/2009	09/2009	10/2009	1
32	Acquisition of 4 Nos. of 115000 DWT Crude Oil carriers	1108.12	1108.12	04/2011	04/2011	12/2011	8
33	Acquisition of 4 Nos. of 80,655 DWT Panamax Bulk carriers	1066.91	1066.91	09/2012	09/2012	09/2013	12
<i>Number of projects reporting additional delay = 33</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original	Latest	Anticipated
1	ATOMIC ENERGY	6	25397.55	25397.55	24466.55
2	CIVIL AVIATION	3	666.15	666.15	666.15
3	COAL	30	23848.69	23955.28	25099.22
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	29	45612.25	45612.25	49609.51
6	PETROLEUM	46	69804.86	69804.86	74657.25
7	POWER	65	128391.84	130205.92	132384.54
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	146	40598.99	46437.05	83300.04
10	ROAD TRANSPORT & HIGHWAYS	173	51713.97	51713.97	52197.23
11	SHIPPING & PORTS	16	11797.91	11876.77	12055.43
12	TELECOMMUNICATION	33	13885.08	13885.08	13127.49
13	URBAN DEVELOPMENT	3	14596.67	15084.03	15206.03
13	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		553	431019.55	439695.92	488491.11

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1975.00	2/2008 (-) [9/2009]	19 (-) [-]	61 / 75
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2330.00	10/2009 (-) [12/2009]	2 (-) [-]	71 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	11337.00	12/2008 (-) [5/2010]	17 (-) [-]	59 / 119
4.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1536.00	9/2010 (-) [9/2010]	0 (-) [-]	12 / 76
5.	Uranium Ore Mine & Processing Plant at Tummalapalle	9/2007 (-)	1106.29 (-) [1106.29]	0.00 (-)	135.34	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
6.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	328.05	6/2006 (-) [-]	- (-) [-]	35 / 36
Total :			25397.55 (-) [24466.55]	-931.00 (-)	17641.39			238 / 381
CIVIL AVIATION								
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	83.55	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
8.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	69.10	12/2008 (-) [3/2009]	3 (-) [-]	17 / 28
9.	C/o New expandable Modular Integrated Bldg.Raipur Airport	3/2008 (-)	129.65 (-) [129.65]	0.00 (-)	7.18	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			666.15 (-) [666.15]	0.00 (-)	159.83			25 / 52
COAL								
10.	Balram OCP Extension (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	76.35	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
11.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1582.65	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
12.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	190.75	6/2009 (-) [6/2009]	0 (-) [-]	9 / 16
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	1051.27	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
14.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1465.79	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
15.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	34.73	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
16.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	687.96	3/2010 (-) [3/2010]	0 (-) [-]	10 / 16
18.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	52.07	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
19.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	564.16	3/2010 (-) [3/2010]	0 (-) [-]	4 / 13
20.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	130.88	3/2010 (-) [3/2010]	0 (-) [-]	1 / 5
21.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [1188.31]	450.66 (-)	515.12	3/2011 (3/2013) [3/2011]	0 (-24) [-]	4 / 5
22.	ASHOK OC EXPANSION	4/2006 (12/2007)	471.66 (341.63) [471.66]	0.00 (130.03)	101.64	3/2011 (-) [3/2011]	0 (-) [-]	2 / 4
23.	Kaniha OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	35.29	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
24.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	110.01	3/2012 (-) [3/2012]	0 (-) [-]	3 / 5
25.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
26.	PELMA UG	7/2008 (-)	448.32 (-) [448.32]	0.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
27.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	24.07	3/2012 (-) [3/2012]	0 (-) [-]	3 / 28
28.	MAGADH OC (CCL)	7/2006 (-)	469.78 (706.40) [469.78]	0.00 (-236.62)	3.29	7/2012 (-) [7/2012]	0 (-) [-]	1 / 2
29.	Tuticorin Thermal Power Project	5/2008 (-)	4904.54 (-) [4904.54]	0.00 (-)	68.46	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0
30.	Kakatiya Laongwall	12/2008 (-)	453.63 (-) [453.63]	0.00 (-)	21.76	12/2012 (-) [12/2012]	0 (-) [-]	0 / 46
31.	Batura OC	9/2008 (-)	203.82 (-) [203.82]	0.00 (-)	-	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
32.	Gopal Prasad OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	14.20	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
33.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	13.36	3/2013 (-) [3/2013]	0 (-) [-]	6 / 36
34.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.35	3/2013 (-) [3/2013]	0 (-) [-]	2 / 27
35.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	43.90	3/2014 (-) [11/2013]	-4 (-) [-]	2 / 2
36.	Bhubaneswari; OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	48.80	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
37.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	1.60	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
38.	CHURCHA UG	6/2008 (-)	462.35 (-) [462.35]	0.00 (-)	229.72	6/2014 (-) [6/2014]	0 (-) [-]	0 / 0
39.	Talabira OCP	3/2008 (-)	447.72 (-) [447.72]	0.00 (-)	4.36	3/2015 (-) [3/2015]	0 (-) [-]	0 / 0
Total :			23848.69 (-) [25099.22]	1250.53 (-)	7082.54			77 / 291
<u>MINES</u>								
40.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	2871.50	12/2008 (-) [-]	- (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	2871.50			25 / 111
<u>STEEL</u>								
41.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	167.38	1/2007 (-) [2/2009]	25 (-) [-]	4 / 10
42.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	299.99	12/2006 (-) [4/2009]	28 (-) [-]	0 / 21
43.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	93.02	3/2008 (-) [5/2009]	14 (-) [2]	1 / 3
44.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	87.60	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
45.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	59.48	6/2009 (-) [6/2009]	0 (-) [-]	1 / 1

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	96.33	11/2008 (-) [6/2009]	7 (-) [4]	0 / 0
47.	Rebuilding of Blast Furnace No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	191.13	8/2009 (-) [8/2009]	0 (-) [-]	1 / 2
48.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	68.31	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
49.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	0.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
50.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	127.83	9/2009 (-) [9/2009]	0 (-) [-]	2 / 3
51.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	67.61	5/2008 (-) [10/2009]	17 (-) [7]	1 / 2
52.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	26.09	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
53.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	109.88	10/2009 (-) [10/2009]	0 (-) [-]	5 / 20
54.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [119.88]	-5.00 (-)	8.00	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
55.	Rebuilding of Coke Oven Battery No.6	7/2008 (-)	172.78 (-) [191.00]	18.22 (-)	9.34	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
56.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	4.89	8/2009 (-) [1/2010]	5 (-) [-]	0 / 2
57.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	424.72	3/2010 (-) [3/2010]	0 (-) [-]	4 / 4
58.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [168.95]	60.95 (-)	3.58	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
59.	Air Separation Plant (ASU-4)	3/2008 (-)	96.00 (-) [161.00]	65.00 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
60.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	1833.82	7/2010 (-) [7/2010]	0 (-) [-]	7 / 7
61.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	51.10	4/2010 (-) [10/2010]	6 (-) [-]	1 / 2
62.	Expansion of Bokaro Steel Plant	1/2008 (-)	3316.00 (-) [3316.00]	0.00 (-)	287.36	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
63.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
64.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.51	12/2009 (-) [1/2011]	13 (-) [-]	0 / 0
65.	Expansion of Rourkela Steel Plant	9/2008 (-)	6133.00 (-) [6133.00]	0.00 (-)	358.84	2/2011 (-) [4/2011]	2 (-) [-]	0 / 0
66.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [232.93]	-11.37 (-)	16.56	7/2009 (-) [5/2011]	22 (-) [-]	0 / 0
67.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12229.00]	3537.00 (-)	2829.00	10/2009 (-) [6/2011]	20 (-) [1]	0 / 126
68.	Expansion of Bhilai Steel Plant	9/2008 (-)	5185.00 (-) [5125.00]	-60.00 (-)	318.00	5/2011 (-) [8/2011]	3 (-) [-]	0 / 0
69.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [12/2011]	15 (-) [-]	0 / 0
Total :			45612.25 (-) [49609.51]	3997.26 (-)	7580.87			27 / 203
<u>PETROLEUM</u>								
70.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.00]	579.00 (-)	1508.27	4/2005 (-) [2/2009]	46 (-) [-]	64 / 72
71.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [195.00]	-29.69 (-)	178.84	12/2006 (-) [2/2009]	26 (-) [-]	1 / 2
72.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	126.77	3/2008 (-) [3/2009]	12 (-) [1]	1 / 1
73.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	37.39	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
74.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	1921.74	5/2006 (-) [3/2009]	34 (-) [-]	14 / 45
75.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	1468.92	3/2006 (-) [4/2009]	37 (-) [-]	0 / 0
76.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	202.78	6/2008 (-) [5/2009]	11 (-) [-]	0 / 0
77.	Sultanpur-Neemrana Pipeline Project	11/2007 (-)	396.13 (-) [396.13]	0.00 (-)	0.87	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
78.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [571.64]	-396.13 (-)	6.51	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0
79.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [4316.55]	-1278.76 (-)	1294.18	11/2009 (-) [10/2009]	-1 (-) [-]	0 / 0
80.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
81.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	7867.85	9/2009 (-) [11/2009]	2 (-) [-]	4 / 6
82.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	349.00	3/2008 (-) [12/2009]	21 (-) [-]	6 / 20
83.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [3941.41]	1349.61 (-)	784.22	9/2009 (-) [12/2009]	3 (-) [-]	0 / 0
84.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	419.56	12/2009 (-) [12/2009]	0 (-) [-]	9 / 9
85.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	1705.14	4/2009 (-) [12/2009]	8 (-) [-]	5 / 6
86.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	1378.80	12/2008 (-) [12/2009]	12 (-) [10]	0 / 0
87.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1646.39]	214.48 (-)	897.47	9/2009 (-) [12/2009]	3 (-) [2]	1 / 69
88.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	8.30	12/2009 (-) [12/2009]	0 (-) [-]	8 / 8
89.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [273.00]	40.89 (-)	14.38	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
90.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	62.13	12/2009 (-) [12/2009]	0 (-) [-]	5 / 5
91.	RESIDUE UPGRADATION & MS/HSD QUANTITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	1873.09	1/2010 (-) [1/2010]	0 (-) [-]	6 / 6
92.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	18.41	2/2010 (-) [2/2010]	0 (-) [-]	12 / 12
93.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	18.05	2/2010 (-) [2/2010]	0 (-) [-]	5 / 5

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
94.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	455.08	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
95.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	560.01	6/2006 (-) [3/2010]	45 (-) [12]	0 / 0
96.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	135.80	4/2010 (-) [3/2010]	-1 (-) [-]	2 / 2
97.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	132.24	3/2006 (-) [3/2010]	48 (-) [12]	6 / 6
98.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1075.79	3/2005 (-) [4/2010]	61 (-) [-]	0 / 0
99.	Barge Bumper-Boat Landing-Riser Protector Project Phase-II	5/2008 (-)	289.60 (-) [289.60]	0.00 (-)	19.38	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
100.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	126.07	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
101.	Revamping of WIN platform at MH Asset	5/2008 (-)	333.40 (-) [333.40]	0.00 (-)	0.33	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
102.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
103.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	893.07	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
104.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
105.	Bawana-Mangal pipeline Project	11/2007 (-)	1816.07 (-) [1816.07]	0.00 (-)	0.49	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
106.	Jhajjar-Hisar pipeline Project	11/2007 (-)	281.07 (-) [281.07]	0.00 (-)	0.38	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
107.	Dahej-Vijaypur Pipeline Project, Phase-II	11/2007 (-)	4429.38 (-) [4403.26]	-26.12 (-)	2.20	10/2010 (-) [10/2010]	0 (-) [-]	0 / 0
108.	Compressor Stations (Vijaypur and Jhabua) Phase-I & II	11/2007 (-)	1512.00 (-) [1512.00]	0.00 (-)	0.77	10/2011 (-) [10/2010]	-12 (-) [-]	0 / 0
109.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.78	2/2009 (9/2010) [3/2011]	25 (6) [6]	0 / 0
110.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	713.52	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
111.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [1252.75]	0.00 (-)	554.65	6/2009 (-) [4/2011]	22 (-) [-]	0 / 0
112.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [8/2011]	17 (-) [17]	0 / 0
113.	Compressor Stations (Kailaras & Chainsa)	11/2007 (-)	1061.93 (-) [1061.93]	0.00 (-)	-	11/2011 (-) [11/2011]	0 (-) [-]	0 / 0
114.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [3/2012]	22 (-) [-]	0 / 0
115.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	130.40	3/2010 (-) [3/2012]	24 (-) [-]	0 / 0
Total :			69804.86 (-) [74657.25]	4852.39 (-)	26948.35			158 / 283

POWER

116.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	695.24	6/2008 (-) [3/2009]	9 (-) [-]	8 / 22
117.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	377.30	1/2009 (-) [3/2009]	2 (-) [-]	5 / 7
118.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	539.83	3/2008 (-) [3/2009]	12 (-) [-]	14 / 17
119.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	147.35	9/2008 (-) [3/2009]	6 (-) [-]	16 / 22
120.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4449.62	5/2007 (-) [3/2009]	22 (-) [-]	53 / 57
121.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	57.77	5/2009 (-) [5/2009]	0 (-) [-]	10 / 20
122.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1212.24	11/2008 (-) [6/2009]	7 (-) [3]	15 / 38
123.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	16.80	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
124.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	510.16	6/2009 (-) [6/2009]	0 (-) [-]	8 / 18

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
125.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	639.27	12/2007 (-) [6/2009]	18 (-) [-]	10 / 20
126.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	74.99	7/2009 (-) [7/2009]	0 (-) [-]	8 / 21
127.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	244.57	7/2009 (-) [7/2009]	0 (-) [-]	7 / 17
128.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	114.71	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
129.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	2383.79	9/2009 (-) [9/2009]	0 (-) [-]	13 / 30
130.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	101.22	10/2009 (-) [10/2009]	0 (-) [-]	12 / 21
131.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	255.94	10/2009 (-) [10/2009]	0 (-) [-]	9 / 20
132.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	762.98	9/2007 (-) [10/2009]	25 (-) [-]	14 / 38
133.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	90.57	4/2009 (-) [12/2009]	8 (-) [-]	11 / 11
134.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	83.91	1/2010 (-) [1/2010]	0 (-) [-]	7 / 22
135.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	1223.18	2/2010 (-) [2/2010]	0 (-) [-]	10 / 26
136.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	886.08	3/2007 (-) [3/2010]	36 (-) [-]	2 / 25
137.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	304.16	6/2009 (-) [3/2010]	9 (-) [-]	9 / 20
138.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (12/2008)	596.45 (1007.16) [1007.16]	410.71 (0.00)	624.81	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
139.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	271.24	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
140.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	83.43	4/2010 (-) [4/2010]	0 (-) [-]	5 / 5
141.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	50.63	6/2010 (-) [6/2010]	0 (-) [-]	7 / 7
142.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	707.35	7/2010 (-) [7/2010]	0 (-) [-]	5 / 20
143.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	252.38	8/2010 (-) [8/2010]	0 (-) [-]	2 / 2
144.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	642.59	8/2010 (-) [8/2010]	0 (-) [-]	4 / 4
145.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	916.09	8/2010 (-) [8/2010]	0 (-) [-]	16 / 26
146.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	30.27	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
147.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	96.58	9/2010 (-) [9/2010]	0 (-) [-]	3 / 3
148.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	5269.23	12/2009 (-) [9/2010]	9 (-) [-]	36 / 56
149.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
150.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	2240.95	10/2010 (-) [10/2010]	0 (-) [-]	17 / 39
151.	Northern region System strenghtening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	16.63	11/2010 (-) [11/2010]	0 (-) [-]	3 / 3
152.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	606.85	10/2010 (-) [11/2010]	1 (-) [-]	4 / 4
153.	Western Region Stregthening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	41.67	11/2010 (-) [11/2010]	0 (-) [-]	5 / 5
154.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	410.59	9/2009 (-) [12/2010]	15 (-) [-]	1 / 1
155.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	130.42	12/2010 (-) [12/2010]	0 (-) [-]	7 / 7

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
156.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	60.42	12/2010 (-) [12/2010]	0 (-) [-]	7 / 7
157.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	1161.46	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
158.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	578.09	11/2009 (-) [2/2011]	15 (-) [-]	4 / 4
159.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	232.23	2/2011 (-) [2/2011]	0 (-) [-]	5 / 5
160.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2977.25]	480.35 (-)	827.40	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
161.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	1142.10	5/2011 (-) [5/2011]	0 (-) [-]	4 / 4
162.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	83.32	- (-) [5/2011]	- (-) [-]	4 / 4
163.	Transmission system associated with Farakka-III	12/2008 (-)	204.07 (-) [204.07]	0.00 (-)	-	6/2011 (-) [6/2011]	0 (-) [-]	0 / 0
164.	Bongaigaon Thermal Power Project	1/2008 (-)	4375.35 (-) [4375.35]	0.00 (-)	289.47	7/2011 (-) [7/2011]	0 (-) [-]	5 / 5
165.	System Strenghtening in NR Grid for Karcham Wangtoo HEP	12/2008 (-)	328.97 (-) [328.97]	0.00 (-)	0.37	9/2011 (-) [9/2011]	0 (-) [-]	0 / 0
166.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2465.23	4/2009 (-) [12/2011]	32 (-) [-]	22 / 39
167.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	2682.58	9/2010 (-) [1/2012]	16 (-) [-]	5 / 12
168.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2320.54	9/2009 (-) [2/2012]	29 (-) [-]	2 / 20
169.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	516.66	1/2012 (-) [3/2012]	2 (-) [-]	4 / 8
170.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	442.57	11/2011 (-) [6/2012]	7 (-) [-]	10 / 34
171.	MOUDA STPP	11/2007 (-)	5459.28 (-) [5459.28]	0.00 (-)	367.67	2/2012 (-) [8/2012]	6 (-) [-]	3 / 3
172.	Para hydro Elecrical Project.	12/2008 (-)	573.99 (-) [573.99]	0.00 (-)	44.07	8/2012 (-) [8/2012]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
173.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	3604.55	11/2010 (-) [12/2012]	25 (-) [6]	18 / 51
174.	Transmission System assisted with Sasan Ultra Mega Power proj.	12/2008 (-)	7031.88 (-) [7031.88]	0.00 (-)	0.16	12/2012 (-) [12/2012]	0 (-) [-]	0 / 0
175.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	441.78	3/2013 (-) [3/2013]	0 (-) [-]	9 / 31
176.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	235.11	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
177.	Vishnugad-Pipalkoto Hydro electric Project	8/2008 (-)	2491.58 (-) [2491.58]	0.00 (-)	56.31	6/2013 (-) [6/2013]	0 (-) [-]	0 / 0
178.	Barh STPP, Stage-II	2/2008 (-)	7341.04 (-) [7341.04]	0.00 (-)	441.73	8/2013 (-) [8/2013]	0 (-) [-]	0 / 0
179.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (1/2016)	2238.67 (3642.04) [3642.04]	1403.37 (0.00)	74.57	7/2014 (-) [12/2015]	17 (-) [-]	0 / 0
180.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			128391.84 (-) [132384.54]	3992.70 (-)	45666.20			471 / 1045
HEALTH & FW								
181.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
RAILWAYS								
182.	Obulavaripalle-Krishnapattanam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	127.05	3/2008 (6/2008) [2/2009]	11 (8) [-]	0 / 0
183.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	466.41	- (11/2008) [3/2009]	- (4) [-]	0 / 0
184.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	95.19	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
185.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	248.31	- (-) [3/2009]	- (-) [-]	0 / 0
186.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	201.54	3/2006 (-) [3/2009]	36 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
187.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (-) [180.82]	0.00 (-)	196.87	3/2006 (-) [3/2009]	36 (-) [-]	0 / 0
188.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	197.84	- (-) [3/2009]	- (-) [-]	0 / 0
189.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	370.63	- (2/2009) [3/2009]	- (1) [1]	0 / 0
190.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [429.49]	273.75 (265.13)	199.02	2/2009 (-) [3/2009]	1 (-) [1]	0 / 0
191.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	253.00	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
192.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	733.73	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
193.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [464.50]	351.97 (143.84)	373.36	3/1996 (6/2009) [8/2009]	161 (2) [-]	0 / 0
194.	Vallapparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	164.24	3/2009 (3/2009) [10/2009]	7 (7) [-]	0 / 0
195.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (102.90) [133.63]	83.79 (30.73)	100.21	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
196.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (320.66) [335.00]	154.27 (14.34)	258.89	12/2006 (12/2008) [12/2009]	36 (12) [-]	0 / 0
197.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	219.58	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
198.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	339.63	- (3/2009) [12/2009]	- (9) [-]	0 / 0
199.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [322.87]	208.86 (38.92)	195.65	- (-) [12/2009]	- (-) [-]	0 / 0
200.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	99.81	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
201.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	78.03	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
202.	NEW JALPAIGURI-NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	896.12	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
203.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [718.30]	366.30 (-)	535.76	3/2008 (3/2009) [12/2009]	21 (9) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
204.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [1022.12]	289.12 (-)	276.56	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
205.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.10]	7.97 (-)	105.73	- (-) [12/2009]	- (-) [-]	0 / 0
206.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	231.30	- (3/2009) [1/2010]	- (10) [-]	0 / 0
207.	Panskura- Kharagpur 3rd Line Doubling	9/2007 (-)	252.50 (-) [252.50]	0.00 (-)	0.18	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
208.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (360.63) [816.40]	591.40 (455.77)	509.58	3/2001 (-) [2/2010]	107 (-) [-]	0 / 0
209.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (810.78) [837.37]	110.41 (26.59)	26.27	- (-) [2/2010]	- (-) [-]	0 / 0
210.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [243.40]	77.24 (-)	164.97	- (2/2009) [2/2010]	- (12) [-]	0 / 0
211.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [211.90]	78.49 (-)	99.79	- (3/2009) [2/2010]	- (11) [-]	0 / 0
212.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	312.02	- (6/2009) [2/2010]	- (8) [-]	0 / 0
213.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	76.92	- (-) [2/2010]	- (-) [-]	0 / 0
214.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	41.39	- (-) [3/2010]	- (-) [-]	0 / 0
215.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (648.76) [1160.52]	886.85 (511.76)	338.98	- (12/2009) [3/2010]	- (3) [-]	0 / 0
216.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	86.35	- (-) [3/2010]	- (-) [-]	0 / 0
217.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [634.13]	114.13 (211.34)	448.57	3/1995 (-) [3/2010]	180 (-) [-]	0 / 0
218.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [528.65]	203.99 (-)	75.58	- (-) [3/2010]	- (-) [-]	0 / 0
219.	Bhopal-bina 3rd Line doubling	9/2007 (-)	687.20 (-) [687.20]	0.00 (-)	0.67	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
220.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [142.98]	42.98 (0.00)	72.02	3/2002 (-) [3/2010]	96 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
221.	New Guwahati-Digarupatch doubling (Phase-I)	9/2007 (-)	99.84 (-) [116.24]	16.40 (-)	37.18	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
222.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	50.76	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0
223.	REWARI-ROHTAK	1/2004 (-)	149.38 (330.23) [456.75]	307.37 (126.52)	219.37	2/2010 (-) [3/2010]	1 (-) [-]	0 / 0
224.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	166.55	3/2008 (3/2009) [3/2010]	24 (12) [-]	0 / 0
225.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	113.36	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
226.	Salka Road-Anupnagar Line doubling	9/2006 (-)	324.90 (-) [324.90]	0.00 (-)	31.02	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
227.	PALWA-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [329.70]	89.70 (-)	176.56	3/2009 (12/2009) [3/2010]	12 (3) [-]	0 / 0
228.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [332.75]	232.75 (-)	177.01	- (-) [6/2010]	- (-) [-]	0 / 0
229.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	29.45	- (-) [6/2010]	- (-) [-]	0 / 0
230.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.50]	455.27 (-)	0.65	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
231.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [735.10]	433.46 (-)	125.43	- (9/2009) [12/2010]	- (15) [-]	0 / 0
232.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	120.62	- (12/2009) [12/2010]	- (12) [12]	0 / 0
233.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [676.00]	492.00 (-)	223.15	- (12/2010) [12/2010]	- (0) [-]	0 / 0
234.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	201.59	6/1999 (-) [3/2011]	141 (-) [-]	0 / 0
235.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1676.31) [4049.39]	3401.39 (2373.08)	1583.24	3/2009 (-) [3/2011]	24 (-) [-]	0 / 0
236.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [356.87]	201.21 (-)	165.62	- (3/2010) [3/2011]	- (12) [-]	0 / 0
237.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	103.18	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
238.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [322.95]	-0.46 (-)	62.93	- (-) [6/2011]	- (-) [24]	0 / 0
239.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	223.70	3/2009 (-) [10/2011]	31 (-) [-]	0 / 0
240.	BRHAMAPUTRA BRIDGE AT BOGIBIL & LINK LINES,NEFR	4/1996 (-)	1000.00 (1500.00) [3087.44]	2087.44 (1587.44)	1262.54	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
241.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1556.23]	643.53 (-)	20.92	- (-) [3/2012]	- (-) [-]	0 / 0
242.	EXTN. OF MRTS -II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	22.65	- (-) [3/2012]	- (-) [-]	0 / 0
243.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [1480.75]	856.28 (-)	376.98	10/2007 (-) [12/2012]	62 (-) [-]	0 / 0
244.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	5281.32	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
245.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (258.24) [607.09]	469.09 (348.85)	152.98	- (12/2012) [12/2012]	- (0) [-]	0 / 0
246.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	26.29	- (-) [12/2012]	- (-) [-]	0 / 0
247.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	63.66	3/2011 (-) [3/2014]	36 (-) [-]	0 / 0
248.	AJMER-UDAIPUR-CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
249.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
250.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.48	- (-) [-]	- (-) [-]	0 / 0
251.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (576.27) [587.08]	338.64 (10.81)	508.64	- (-) [-]	- (-) [-]	0 / 0
252.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	420.01	7/2005 (-) [-]	- (-) [-]	0 / 0
253.	GADWAL-RAICHUR	4/1998 (-)	92.63 (108.91) [207.80]	115.17 (98.89)	91.49	- (-) [-]	- (-) [-]	0 / 0
254.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	453.50	3/1999 (3/2003) [-]	- (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
255.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [129.74]	0.00 (-)	87.47	3/2006 (-) [-]	- (-) [-]	0 / 0
256.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
257.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
258.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	93.63	3/1998 (8/2005) [-]	- (-) [-]	0 / 0
259.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
260.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	408.78	3/1994 (-) [-]	- (-) [-]	0 / 0
261.	Aluabari road- Siliguri Junction via Galgalia	12/2006 (-)	170.00 (-) [255.96]	85.96 (-)	3.97	- (-) [-]	- (-) [-]	0 / 0
262.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
263.	Construction of new line from Harmati-Itanagar/Narhariagun	9/1996 (-)	156.00 (-) [160.48]	4.48 (-)	25.60	- (-) [-]	- (-) [-]	0 / 0
264.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	553.29	- (-) [-]	- (-) [-]	0 / 0
265.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	182.87	- (-) [-]	- (-) [-]	0 / 0
266.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
267.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	363.46	3/1998 (-) [-]	- (-) [-]	0 / 0
268.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	124.76	3/2004 (-) [-]	- (-) [-]	0 / 0
269.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	242.91	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
270.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (-) [497.47]	120.15 (-)	45.39	- (-) [-]	- (-) [-]	0 / 0
271.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	238.33	3/2005 (12/2008) [-]	- (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
272.	Gaelkera-Manoharapur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.85	2/2006 (-) [-]	- (-) [-]	0 / 0
273.	THANE-TURBHE- NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	394.68	3/2000 (3/2002) [-]	- (-) [-]	0 / 0
274.	KUTTIPURAM- CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	189.14	- (-) [-]	- (-) [-]	0 / 0
275.	RAMGANJMU ^{NDI} - BHOPAL	4/2001 (-)	727.13 (-) [726.05]	-1.08 (-)	89.99	- (-) [-]	- (-) [-]	0 / 0
276.	CHHINDWARA- NAGPUR	4/2005 (-)	383.79 (-) [585.93]	202.14 (-)	68.64	- (-) [-]	- (-) [-]	0 / 0
277.	ANGAMALI- SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	29.71	- (-) [-]	- (-) [-]	0 / 0
278.	TANUR (KUTTIPURAM)- GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.69	- (-) [-]	- (-) [-]	0 / 0
279.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (492.98) [672.38]	572.38 (179.40)	610.03	- (-) [-]	- (-) [-]	0 / 0
280.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	105.80	- (5/2009) [-]	- (-) [-]	0 / 0
281.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	82.98	- (-) [-]	- (-) [-]	0 / 0
282.	KADUR-CHIKMAGLUR- SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	71.19	- (-) [-]	- (-) [-]	0 / 0
283.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	164.02	- (-) [-]	- (-) [-]	0 / 0
284.	BANGALORE- SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
285.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	304.84	- (-) [-]	- (-) [-]	0 / 0
286.	HOWRAH-AMTA- CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.51	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
287.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
288.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	44.76	- (-) [-]	- (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
289.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [285.93]	249.13 (11.52)	221.92	- (-) [-]	- (-) [-]	0 / 0
290.	Bharuch-Samni-Dahej Gauge Conversion	9/2005 (-)	200.80 (-) [200.80]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
291.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.46]	43.65 (-4.10)	36.45	- (-) [-]	- (-) [-]	0 / 0
292.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
293.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [563.25]	125.85 (-)	503.09	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
294.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
295.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	20.23	- (-) [-]	- (-) [-]	0 / 0
296.	New B.G. Line from Araria to Galgalia (Thakurgunj)	9/2006 (-)	300.00 (-) [627.03]	327.03 (-)	3.32	- (-) [-]	- (-) [-]	0 / 0
297.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
298.	AMROHA-KANKATHER	4/2000 (-)	57.00 (107.29) [103.57]	46.57 (-3.72)	93.42	3/2005 (5/2008) [-]	- (-) [-]	0 / 0
299.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
300.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (625.30) [706.20]	297.20 (80.90)	663.54	6/2007 (-) [-]	- (-) [-]	0 / 0
301.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.71	- (-) [-]	- (-) [-]	0 / 0
302.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
303.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	51.09	- (-) [-]	- (-) [-]	0 / 0
304.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	34.29	- (-) [-]	- (-) [-]	0 / 0
305.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
306.	HAPUR-KANKATHER	4/2003 (-)	106.64 (117.31) [106.64]	0.00 (-10.67)	136.06	3/2007 (-) [-]	- (-) [-]	0 / 0
307.	Tindivanam-Nagari (NL)	9/2006 (-)	456.00 (-) [582.83]	126.83 (-)	7.28	- (-) [-]	- (-) [-]	0 / 0
308.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	467.29	- (-) [-]	- (-) [-]	0 / 0
309.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	34.88	- (-) [-]	- (-) [-]	0 / 0
310.	Mayladuthurai-Thiruvavur-Karaikudi-Thiru'pondi-Agasthampalli	9/2007 (-)	404.19 (-) [711.15]	306.96 (-)	12.82	- (-) [-]	- (-) [-]	0 / 0
311.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [330.25]	155.25 (-)	360.77	- (-) [-]	- (-) [-]	0 / 0
312.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
313.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	224.45	6/2004 (-) [-]	- (-) [-]	0 / 0
314.	Madurai-Dindigul	4/2003 (-)	73.19 (128.56) [202.92]	129.73 (74.36)	158.57	- (-) [-]	- (-) [-]	0 / 0
315.	New B.G. Line from Azara to Byrnihat (National Project)	9/2006 (-)	200.00 (-) [200.00]	0.00 (-)	0.34	- (-) [-]	- (-) [-]	0 / 0
316.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
317.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	284.14	- (-) [-]	- (-) [-]	0 / 0
318.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	219.30	- (-) [-]	- (-) [-]	0 / 0
319.	PATTABIRAM-TIRUVALLUR-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	151.76	3/2004 (7/2008) [-]	- (-) [-]	0 / 0
320.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
321.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [550.00]	450.00 (-)	219.29	- (-) [-]	- (-) [-]	0 / 0
322.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
323.	Tindivanam-Gingee-Tiruvannamalai (NL)	9/2006 (-)	125.00 (-) [227.40]	102.40 (-)	3.56	- (-) [-]	- (-) [-]	0 / 0
324.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
325.	Dindigul-Pollachi-Palghat-Pollachi and Coimbatore (GC)	9/2006 (-)	343.17 (-) [557.75]	214.58 (-)	43.86	- (-) [-]	- (-) [-]	0 / 0
326.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
327.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
Total :			40598.99 (-) [83300.04]	42701.05 (-)	33251.14			0 / 0
ROAD TRANSPORT & HIGHWAYS								
328.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	359.66	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
329.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	138.65	5/2008 (-) [3/2009]	10 (-) [-]	0 / 0
330.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	364.62	11/2008 (-) [3/2009]	4 (-) [-]	0 / 0
331.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	411.13	3/2005 (-) [3/2009]	48 (-) [-]	0 / 0
332.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	164.96	3/2008 (-) [3/2009]	12 (-) [-]	0 / 0
333.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	251.71	3/2008 (-) [3/2009]	12 (-) [-]	0 / 0
334.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	195.58	3/2008 (-) [3/2009]	12 (-) [-]	0 / 0
335.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	328.24	3/2008 (-) [3/2009]	12 (-) [-]	0 / 0
336.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	371.08	1/2009 (-) [3/2009]	2 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
337.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	199.50	3/2008 (-) [3/2009]	12 (-) [-]	0 / 0
338.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	331.99	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
339.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	287.12	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
340.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	442.33	5/2009 (-) [3/2009]	-2 (-) [-]	0 / 0
341.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	683.36	6/2009 (-) [3/2009]	-3 (-) [-]	0 / 0
342.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	820.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
343.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	230.10	4/2008 (-) [3/2009]	11 (-) [1]	0 / 0
344.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	460.95	4/2008 (-) [3/2009]	11 (-) [1]	0 / 0
345.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	212.62	8/2005 (-) [3/2009]	43 (-) [-]	0 / 0
346.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	341.06	1/2009 (-) [3/2009]	2 (-) [-]	0 / 0
347.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	442.20	2/2007 (-) [3/2009]	25 (-) [-]	0 / 0
348.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	146.23	1/2004 (-) [3/2009]	62 (-) [-]	0 / 0
349.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	331.87	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
350.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [3/2009]	22 (-) [-]	0 / 0
351.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	52.18	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
352.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	40.98	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
353.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	573.08	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
354.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	505.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
355.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	62.95	6/2005 (-) [3/2009]	45 (-) [-]	0 / 0
356.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	434.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
357.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	115.46	6/2008 (-) [3/2009]	9 (-) [-]	0 / 0
358.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	300.26	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
359.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	327.50	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
360.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	228.38	7/2004 (-) [3/2009]	56 (-) [-]	0 / 0
361.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	661.67	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
362.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	426.27	2/2009 (-) [3/2009]	1 (-) [1]	0 / 0
363.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	559.07	12/2008 (-) [4/2009]	4 (-) [-]	0 / 0
364.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	284.69	8/2007 (-) [4/2009]	20 (-) [2]	0 / 0
365.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	407.82	12/2008 (-) [4/2009]	4 (-) [-]	0 / 0
366.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	238.23	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
367.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	247.39	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
368.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	400.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
369.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [4/2009]	6 (-) [-]	0 / 0
370.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	302.14	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
371.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	782.74	3/2009 (-) [5/2009]	2 (-) [2]	0 / 0
372.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	190.61	3/2009 (-) [5/2009]	2 (-) [2]	0 / 0
373.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	209.61	9/2007 (-) [5/2009]	20 (-) [-]	0 / 0
374.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	221.84	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
375.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	433.16	3/2005 (-) [6/2009]	51 (-) [-]	0 / 0
376.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	110.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
377.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	530.40	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
378.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.71	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
379.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	567.37	5/2007 (-) [6/2009]	25 (-) [-]	0 / 0
380.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	193.17	8/2008 (-) [6/2009]	10 (-) [3]	0 / 0
381.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	213.83	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
382.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	108.52	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
383.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	86.58	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
384.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	21.39	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
385.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	217.59	8/2008 (-) [6/2009]	10 (-) [3]	0 / 0
386.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	604.64	11/2007 (-) [6/2009]	19 (-) [-]	0 / 0
387.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	501.89	4/2007 (-) [6/2009]	26 (-) [-]	0 / 0
388.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	352.59	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
389.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	126.81	8/2004 (-) [6/2009]	58 (-) [-]	0 / 0
390.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	736.73	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
391.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	88.61	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
392.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	82.03	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
393.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	226.64	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
394.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	371.80	7/2004 (-) [6/2009]	59 (-) [3]	0 / 0
395.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	124.40	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
396.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	226.88	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
397.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	192.02	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
398.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	108.80	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
399.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	226.05	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
400.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	205.17	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
401.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	76.67	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
402.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	52.50	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
403.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	56.95	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
404.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	37.58	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
405.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	99.42	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
406.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	71.62	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
407.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	79.16	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
408.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	60.89	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
409.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	137.07	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
410.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	96.38	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
411.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	39.49	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
412.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	99.85	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
413.	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	86.47	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
414.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	78.52	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
415.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	204.41	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
416.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	166.10	2/2004 (-) [6/2009]	64 (-) [-]	0 / 0
417.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	197.74	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
418.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	501.85	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
419.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	656.62	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
420.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	104.95	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
421.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	86.97	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
422.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	134.09	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
423.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	106.70	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
424.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	150.08	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
425.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	80.10	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
426.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	162.85	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
427.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	472.56	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
428.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	191.60	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
429.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	38.29	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
430.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	238.98	2/2009 (-) [9/2009]	7 (-) [-]	0 / 0
431.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	377.76	3/2009 (-) [9/2009]	6 (-) [6]	0 / 0
432.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	91.27	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
433.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	306.34	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
434.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	166.79	1/2009 (-) [10/2009]	9 (-) [-]	0 / 0
435.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	38.35	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
436.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	369.40	11/2007 (-) [11/2009]	24 (-) [5]	0 / 0
437.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	213.55	12/2008 (-) [11/2009]	11 (-) [-]	0 / 0
438.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	293.81	7/2010 (-) [11/2009]	-8 (-) [-]	0 / 0
439.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	69.38	7/2008 (-) [11/2009]	16 (-) [-]	0 / 0
440.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	162.96	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
441.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	195.45	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
442.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	26.42	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
443.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	72.35	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
444.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	45.80	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
445.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	123.87	12/2004 (-) [12/2009]	60 (-) [-]	0 / 0
446.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	123.22	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
447.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	103.21	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
448.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	20.55	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
449.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	109.53	7/2005 (-) [12/2009]	53 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
450.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	130.88	7/2005 (-) [12/2009]	53 (-) [-]	0 / 0
451.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	32.16	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
452.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.32	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
453.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	88.72	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
454.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	200.26	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
455.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	93.36	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
456.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	199.36	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
457.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	197.94	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
458.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	163.09	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
459.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	91.10	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
460.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	119.33	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
461.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	184.03	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
462.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	124.31	9/2008 (-) [12/2009]	15 (-) [-]	0 / 0
463.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	75.54	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
464.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	100.18	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
465.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	69.29	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0

Sector-Wise analysis of projects								
(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
466.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	26.28	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
467.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
468.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	265.05	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
469.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	28.55	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
470.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
471.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	536.35	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
472.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	602.13	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
473.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	50.33	11/2008 (-) [3/2010]	16 (-) [-]	0 / 0
474.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	189.87	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
475.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	42.57	9/2006 (-) [4/2010]	43 (-) [-]	0 / 0
476.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	48.51	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
477.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	150.20	3/2010 (-) [4/2010]	1 (-) [1]	0 / 0
478.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [193.00]	87.00 (-)	51.85	8/2006 (-) [4/2010]	44 (-) [-]	0 / 0
479.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [207.56]	-110.44 (-)	3.39	8/2004 (-) [6/2010]	70 (-) [-]	0 / 0
480.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	90.85	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
481.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	105.08	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
482.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	117.45	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
483.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [7/2010]	71 (-) [-]	0 / 0
484.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	5.29	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
485.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	231.97	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
486.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	37.70	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
487.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	304.84	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
488.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [522.00]	249.00 (-)	154.05	3/2005 (-) [9/2010]	66 (-) [-]	0 / 0
489.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
490.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	113.98	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0
491.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	23.87	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
492.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	70.72	10/2009 (-) [10/2010]	12 (-) [-]	0 / 0
493.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	65.90	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
494.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	29.18	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
495.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	52.72	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
496.	RAJMARG CHORAHA-LAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	62.13	10/2008 (-) [12/2010]	26 (-) [-]	0 / 0
497.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	111.98	12/2009 (-) [12/2010]	12 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
498.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	104.59	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
499.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	36.39	9/2007 (-) [2/2011]	41 (-) [4]	0 / 0
500.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [182.52]	0.00 (-)	0.59	6/2004 (-) [-]	- (-) [-]	0 / 0
Total :			51713.97 (-) [52197.23]	483.26 (-)	35417.48			0 / 0

SHIPPING & PORTS

501.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.06	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
502.	Rail connectivity to ICTT at Vallarpadam	3/2007 (-)	245.67 (-) [245.67]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
503.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	826.09	9/2009 (-) [10/2009]	1 (-) [1]	0 / 0
504.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	43.47	12/2005 (-) [12/2009]	48 (-) [-]	0 / 0
505.	Construction of Car/Clean Cargo terminal	1/2009 (-)	100.00 (-) [100.00]	0.00 (-)	0.50	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
506.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	211.46	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
507.	Acquisition of 6Nos. 60,470 DWT LR-I Product Tankers	10/2006 (-)	1658.59 (-) [1658.59]	0.00 (-)	318.24	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
508.	Acquisition of 2 Nos. of 105000 DWT LR-II Tankers.	8/2007 (-)	586.58 (-) [586.58]	0.00 (-)	173.68	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
509.	Const. & Dev. of 2 Offshore container berths & terminal	11/2007 (-)	366.00 (444.86) [366.00]	0.00 (-78.86)	1.43	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
510.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	113.48	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
511.	Acquisition of 4 Nos. of 115000 DWT Crude Oil carriers	8/2008 (-)	1108.12 (-) [1108.12]	0.00 (-)	341.48	4/2011 (-) [12/2011]	8 (-) [8]	0 / 0
512.	Acquisition of 6 Nos. of 57000 DWT Handymax bulk Carriers	11/2007 (-)	1061.96 (-) [1061.96]	0.00 (-)	219.98	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
513.	Acquisition of 4 Nos. of 80,655 DWT Panamax Bulk carriers	8/2008 (-)	1066.91 (-) [1066.91]	0.00 (-)	222.90	9/2012 (-) [9/2013]	12 (-) [12]	0 / 0
514.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	606.78	10/2008 (-) [-]	- (-) [-]	0 / 0
515.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	45.59	6/2007 (1/2009) [-]	- (-) [-]	0 / 0
516.	Ennore-Manali Express way, f/o special purpose vehicle (SPV)	10/2002 (-)	150.00 (-) [309.00]	159.00 (-)	23.26	9/2005 (-) [-]	- (-) [-]	0 / 0
Total :			11797.91 (-) [12055.43]	257.52 (-)	3151.40			0 / 0

TELECOMMUNICATION

517.	GSM equipment of 216650 Lines(2G), Phase-V.1	1/2008 (-)	192.48 (-) [192.48]	0.00 (-)	45.57	3/2009 (-) [2/2009]	-1 (-) [-]	0 / 0
518.	GSM Equipment of 390K Lines(2G) & 130K Lines(3G), Phase-V.1	2/2008 (-)	373.94 (-) [373.94]	0.00 (-)	50.05	12/2008 (-) [2/2009]	2 (-) [-]	0 / 0
519.	GSM equipment of 1015K Lines, Phase-IV.5	10/2008 (-)	350.84 (-) [350.84]	0.00 (-)	88.59	11/2008 (-) [2/2009]	3 (-) [-]	0 / 0
520.	500K Broadband Access N/W Ph-I II	4/2007 (-)	134.25 (-) [134.25]	0.00 (-)	24.55	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
521.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [300.00]	50.00 (-)	68.50	12/2005 (-) [2/2009]	38 (-) [-]	0 / 0
522.	500K Broadband access H/W equipment, Delhi & Mumbai(Ph-I&II)	4/2007 (-)	134.25 (-) [134.25]	0.00 (-)	24.55	6/2008 (-) [2/2009]	8 (-) [-]	0 / 0
523.	GSM Equipment of 700K Lines (2G) & 150K Lines (3G), Phase-V.	11/2007 (-)	277.34 (-) [277.34]	0.00 (-)	111.30	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
524.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	92.01	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
525.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [3/2009]	25 (-) [-]	0 / 0
526.	GSM Equipment-480K Lines(2G)& 220K Lines(3G) in UP(W)-Ph-V.I	5/2007 (-)	335.91 (-) [335.91]	0.00 (-)	10.96	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
527.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [3/2009]	6 (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
528.	Project NIB-II Broadband Multiply	7/2007 (-)	1008.00 (-) [1008.00]	0.00 (-)	270.51	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
529.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
530.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [312.86]	0.00 (-)	104.40	2/2008 (-) [3/2009]	13 (-) [-]	0 / 0
531.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	92.45	6/2006 (-) [3/2009]	33 (-) [-]	0 / 0
532.	GSM equipment of 1006280 Lines, Phase-IV.5	6/2008 (-)	409.21 (-) [409.21]	0.00 (-)	299.19	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
533.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.65	2/2007 (-) [3/2009]	25 (-) [-]	0 / 0
534.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	135.83	12/2004 (-) [3/2009]	51 (-) [-]	0 / 0
535.	GSM Equipment of 1162K Lines, Phase-IV.5	3/2008 (-)	325.00 (-) [325.00]	0.00 (-)	208.00	12/2008 (-) [3/2009]	3 (-) [-]	0 / 0
536.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	71.50	11/2007 (-) [4/2009]	17 (-) [-]	0 / 0
537.	Comm. of GSM Equipment of 650 K Lines, PH-IV (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	44.05	12/2006 (-) [4/2009]	28 (-) [-]	0 / 0
538.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	121.94	10/2007 (-) [7/2009]	21 (-) [-]	0 / 0
539.	Expansion of 750K GSM Lines	10/2006 (-)	278.16 (-) [278.16]	0.00 (-)	121.94	12/2008 (-) [7/2009]	7 (-) [-]	0 / 0
540.	GSM equipment of 1625K Lines(2G) & 325K lines in M.P. Ph-V.I	6/2008 (-)	908.30 (-) [908.30]	0.00 (-)	151.70	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
541.	GSM equipment of 900K lines(2G) & 300K Lines (3G)-Phase-V	6/2007 (-)	601.49 (-) [601.49]	0.00 (-)	267.29	12/2008 (-) [8/2009]	8 (-) [-]	0 / 0
542.	GSM Equipment of 3125K Lines (2G) & 625 Lines(3G), Phase-V.1	9/2008 (-)	1799.94 (-) [1799.94]	0.00 (-)	13.25	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
543.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	370.95	3/2006 (-) [-]	- (-) [-]	0 / 0

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
544.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [-]	- (-) [-]	0 / 0
545.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [-]	- (-) [-]	0 / 0
546.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [-]	- (-) [-]	0 / 0
547.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	120.48	1/2007 (-) [-]	- (-) [-]	0 / 0
548.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [-]	- (-) [-]	0 / 0
549.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [167.61]	-191.46 (-)	36.19	6/2005 (-) [-]	- (-) [-]	0 / 0
Total :			13885.08 (-) [13127.49]	-757.59 (-)	4167.81			0 / 0
URBAN DEVELOPMENT								
550.	C/o General Pool Office Complex at INA	10/2004 (-)	83.67 (-) [135.03]	51.36 (-)	-	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
551.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	7179.93	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
552.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14596.67 (-) [15206.03]	609.36 (-)	7179.93			0 / 7
WATER RESOURCES								
553.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			431019.55 (-) [488491.10]	57471.55 (-)	191535.24			1028 / 2389
NIC-MoS&PI(IPMD) [2/2009]								