

Sector-Wise number of on going projects in August, 2001

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	89
2.	PETROLEUM	27
3.	POWER	27
4.	COAL	12
5.	ROAD TRANSPORT & HIGHWAYS	10
6.	SHIPPING & PORTS	7
7.	ATOMIC ENERGY	3
8.	FERTILISERS	3
9.	MINES	2
10.	HEALTH & FW	2
11.	TELECOMMUNICATION	2
12.	STEEL	1
13.	URBAN DEVELOPMENT	1
Total		186

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57
<u>June, 2001</u>				
	<u>FINANCE</u>			
4.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	03/1992	268.19
	<u>PETROLEUM</u>			
5.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	1229.45	04/2001	1075.59
	<u>POWER</u>			
6.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	04/1996	1343.73
<u>August, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
7.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	133.98	04/1996	256.33
8.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	82.75	09/1998	240.73
9.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	298.50	06/1999	374.00
10.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	88.26	03/2000	125.41

Summary of projects on Flash Report for the month of August, 2001

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	188
Number of Projects Completed/Dropped/Frozen in Previous Month :	0
Number of Projects Completed/Dropped/Frozen in Current Month :	4
Number of Projects Added in Current Month :	2
Number of Projects in Current Month :	186

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	59	11	50	10	56	186	32
Latest Approved	58	10	53	9	56	186	31

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	155	116469.55	121026.21	32013.72	26.45	4556.66	3.91
Revised	31	28695.79	34243.91	18513.31	54.06	5548.12	19.33
Total	186	145165.34	155270.12	50527.03	32.54	10104.78	6.96

IV. Milestones (Cumulative due and Achieved)

Total	1590
Achieved upto month	256

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
ROAD TRANSPORT & HIGHWAYS							
1	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI) {Completed}	03/1995	298.50	06/1999	382.14	-NA-	374
2	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5) {Completed}	06/1992	133.98	04/1996	275.13	-NA-	256.33
3	4 LANING OF NH-1 IN PUNJAB	08/1993	82.75	09/1998	232.00	04/2001	240.73

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	11582.00
2	COAL	12	7972.49	8726.25	8706.24
3	FERTILISERS	3	573.16	767.09	1434.53
4	MINES	2	3726.58	3726.58	3726.58
5	STEEL	1	430.50	430.50	480.00
6	PETROLEUM	27	30590.28	30575.13	30627.00
7	POWER	27	29967.89	41618.32	48100.50
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	23522.01	24580.64	34481.32
10	ROAD TRANSPORT & HIGHWAYS	10	1482.93	1947.62	3138.90
11	SHIPPING & PORTS	7	2659.37	2659.37	3369.21
12	TELECOMMUNICATION	2	777.00	777.00	777.00
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8155.00
<i>Grand Total</i>		186	127534.19	145165.34	155270.12

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [125.00]	- 13046.00 (-)	-	12/2008 (-) [3/2003]	-69 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [7244.00]	3796.94 (823.00)	1802.00	1/2007 (-) [7/2006]	-6 (-) [-]	4 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			20831.06 (-) [11582.00]	-9249.06 (-)	1802.00			4 / 103
COAL								
4.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	368.89	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 1
5.	GOUTHAMKHANI OC (SCCL)	6/1995 (-)	415.93 (-) [158.24]	-257.69 (-)	115.22	3/2002 (-) [3/2002]	0 (-) [-]	0 / 1
6.	PAREJ OC(CCL)	3/1993 (3/1993)	116.19 (-) [162.88]	46.69 (-)	113.76	3/1998 (-) [3/2002]	48 (-) [-]	0 / 3
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	168.35	3/1994 (3/2000) [3/2002]	96 (24) [-]	0 / 2
8.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1107.93]	75.12 (-)	512.22	3/2003 (-) [4/2002]	-11 (-) [-]	10 / 22
9.	TPS-I EXP.(NLC)	2/1996 (-)	1590.58 (-) [1438.09]	-152.49 (-)	808.40	3/2001 (-) [5/2002]	14 (-) [-]	2 / 13
10.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.18	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
11.	SATGRAM UG(ECL)	5/1979 (9/1990)	26.37 (148.26) [118.87]	92.50 (-29.39)	112.04	3/1989 (3/1995) [3/2003]	168 (96) [-]	0 / 1
12.	EXPANSION OF MINE-I(NLC)	3/1992 (-)	1336.93 (-) [1652.22]	315.29 (-)	1299.42	10/1996 (-) [4/2003]	78 (-) [-]	0 / 8
13.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	32.51	3/2004 (-) [3/2004]	0 (-) [-]	0 / 4
14.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	949.85	3/2004 (-) [3/2004]	0 (-) [-]	0 / 9
15.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39)	412.46 (0.00)	1061.08	3/1998 (3/1998)	72 (72)	0 / 5

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1281.39]			[3/2004]	[-]	
Total :			7972.49 (-) [8706.24]	733.75 (-)	5562.92			12 / 69
<u>FERTILISERS</u>								
16.	NANGAL UREA EXPANSION (NFL)	5/1999 (-)	135.13 (-) [135.13]	0.00 (-)	128.24	5/2001 (-) [5/2001]	0 (-) [-]	0 / 0
17.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (-)	350.00 (-) [509.40]	159.40 (-)	135.76	5/2001 (-) [2/2002]	9 (-) [-]	0 / 0
18.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			573.16 (-) [1434.53]	861.37 (-)	1094.00			0 / 0
<u>MINES</u>								
19.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	6/1996 (-)	1664.60 (-) [1664.60]	0.00 (-)	1168.21	3/2001 (-) [9/2001]	6 (-) [3]	12 / 17
20.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	848.71	5/2002 (-) [5/2002]	0 (-) [-]	2 / 24
Total :			3726.58 (-) [3726.58]	0.00 (-)	2016.92			14 / 41
<u>STEEL</u>								
21.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [480.00]	49.50 (-)	262.58	8/1999 (-) [7/2002]	35 (-) [-]	0 / 32
Total :			430.50 (-) [480.00]	49.50 (-)	262.58			0 / 32
<u>PETROLEUM</u>								
22.	FCCU AT HALDIA(IOC)	2/1999 (-)	507.00 (-) [480.00]	-27.00 (-)	368.63	2/2002 (-) [8/2001]	-6 (-) [-]	11 / 11
23.	INSITU COMBUSTION, BALOL(ONGC)	10/1995 (-)	133.64 (118.49) [118.08]	-15.56 (-0.41)	97.26	7/1997 (-) [11/2001]	52 (-) [-]	0 / 1
24.	ZA WELL PLATFORM(ONGCL)	12/1999 (-)	302.24 (-) [302.24]	0.00 (-)	18.66	12/2001 (-) [12/2001]	0 (-) [-]	3 / 6
25.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [292.00]	-180.00 (-)	245.90	2/2002 (-) [2/2002]	0 (-) [-]	0 / 8
26.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [120.00]	-78.02 (-)	80.45	12/2001 (-) [2/2002]	2 (-) [-]	0 / 0
27.	KONDAPALLY-LANCO PIPELINE(GAIL)	10/2000 (-)	299.50 (-) [299.50]	0.00 (-)	143.10	4/2002 (-) [4/2002]	0 (-) [-]	8 / 10

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	106.80	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
29.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [522.00]	25.00 (-)	393.59	5/2002 (-) [5/2002]	0 (-) [-]	18 / 29
30.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	188.46	5/2002 (-) [5/2002]	0 (-) [-]	17 / 34
31.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	975.30	5/2002 (-) [5/2002]	0 (-) [-]	27 / 42
32.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	63.06	5/2003 (-) [6/2002]	-11 (-) [-]	5 / 20
33.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	178.63	6/2002 (-) [6/2002]	0 (-) [-]	14 / 27
34.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOCL)	8/2000 (-)	1734.00 (-) [1734.00]	0.00 (-)	21.76	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
35.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	227.39	11/2002 (-) [11/2002]	0 (-) [-]	7 / 15
36.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	28.04	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
37.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	71.21	7/2003 (-) [7/2003]	0 (-) [-]	8 / 83
38.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	18.94	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
39.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	3.57	8/2003 (-) [8/2003]	0 (-) [-]	1 / 42
40.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	-	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
41.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	174.04	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
42.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	64.40	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
43.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	46.18	9/2003 (-) [3/2004]	6 (-) [-]	9 / 19
44.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4228.00]	0.00 (-)	177.60	8/2005 (-) [7/2004]	-13 (-) [-]	0 / 0
45.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	-	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3365.00]	0.00 (-)	90.20	1/2005 (-) [-]	- (-) [-]	0 / 0
47.	RESIDUE UP GRADATION AT GUJARAT REFINERY (IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	88.04	- (-) [-]	- (-) [-]	0 / 0
48.	PRODUCT TERMINAL CIF, BINA, MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
Total :			30590.28 (-) [30627.00]	36.72 (-)	3890.72			129 / 397

POWER

49.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I (NEEPCO)	4/1987 (-)	312.78 (774.12) [1455.45]	1142.67 (681.33)	1310.32	8/1994 (3/1998) [9/2001]	85 (42) [-]	3 / 7
50.	TEHRI TR. SYSTEM (P.GRID)	3/1994 (-)	421.00 (-) [662.71]	241.71 (-)	410.05	3/1999 (-) [3/2002]	36 (-) [-]	1 / 11
51.	TEHRI DAM & H.P.P. (THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3412.76	3/1999 (-) [3/2002]	36 (-) [-]	0 / 16
52.	LOAD DESPATCH SCHEME (LDC) FOR NORTHERN REGION	3/1995 (-)	479.51 (-) [661.27]	181.76 (-)	324.36	3/2000 (-) [7/2002]	28 (-) [-]	0 / 6
53.	UNIFIED LOAD DESPATCH COMMUNICATION SYSTEM (ULDCS), SOUTHERN	2/1995 (-)	621.57 (-) [707.76]	86.19 (-)	370.40	3/2000 (-) [7/2002]	28 (-) [-]	1 / 4
54.	NORTH-EAST HVDC LINK (P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	278.30	12/2001 (-) [10/2002]	10 (-) [-]	17 / 26
55.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2140.46	12/2002 (-) [12/2002]	0 (-) [-]	20 / 37
56.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (P.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
57.	SYSTEM STRENGTHENING IN SOUTH-EASTERN REGION (P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	27.53	2/2003 (-) [2/2003]	0 (-) [-]	2 / 15
58.	MERAMUNDALI-JEYPORE 400 KV D/C LINE (P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	2.05	4/2003 (-) [4/2003]	0 (-) [-]	0 / 16
59.	TALCHER-II TRANSMISSION SYSTEM (P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	803.42	1/2003 (-) [6/2003]	5 (-) [-]	1 / 16
60.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	38.93	7/2003 (-) [7/2003]	0 (-) [-]	2 / 15
61.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE (P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	2.79	10/2003 (-) [10/2003]	0 (-) [-]	0 / 18
62.	LD&C SCHEME IN NER (P.GRID)	8/1997 (-)	158.94 (-)	8.99 (-)	24.81	3/2000 (-)	45 (-)	3 / 16

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[167.93]			[12/2003]	[-]	
63.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	15.68	1/2004 (-) [12/2003]	-1 (-) [-]	2 / 16
64.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [7666.31]	5988.29 (0.00)	5606.25	4/1996 (3/2002) [12/2003]	92 (21) [-]	2 / 28
65.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [3559.77]	3376.32 (0.00)	2954.14	11/1990 (3/2001) [12/2003]	157 (33) [-]	0 / 2
66.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	14.64	9/2003 (-) [3/2004]	6 (-) [-]	1 / 18
67.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	773.85	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
68.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
69.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	471.81	10/1998 (3/2005) [3/2005]	77 (0) [-]	6 / 25
70.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	1131.72	2/2006 (-) [2/2006]	0 (-) [-]	21 / 94
71.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	-	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
72.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	14.83	6/2006 (-) [6/2006]	0 (-) [-]	0 / 1
73.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	39.64	7/2006 (-) [7/2006]	0 (-) [-]	0 / 5
74.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	207.30	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
75.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	6/1981 (11/1991)	444.67 (1292.82) [2594.17]	2149.50 (1301.35)	44.60	11/1999 (11/1999) [-]	- (-) [-]	0 / 2
Total :			29967.89 (-) [48100.50]	18132.61 (-)	20420.64			84 / 422
HEALTH & FW								
76.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	38.34	3/1999 (3/2005) [3/2005]	72 (0) [-]	0 / 5
77.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	85.36	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	123.70			0 / 5
RAILWAYS								

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
78.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	248.37	3/1994 (-) [9/2001]	90 (-) [-]	0 / 0
79.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
80.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
81.	DIVA-VASAI ROAD(LD),CR	4/1995 (-)	90.00 (-) [142.00]	52.00 (-)	140.22	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
82.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	354.38	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
83.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	57.70	- (-) [12/2001]	- (-) [-]	0 / 0
84.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	367.52	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
85.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
86.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	32.67	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0
87.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	338.26	- (-) [3/2002]	- (-) [-]	0 / 0
88.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	46.12	- (-) [3/2002]	- (-) [-]	0 / 0
89.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	228.05	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
90.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
91.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [106.89]	17.89 (-)	36.40	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
92.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	201.30	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
93.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
94.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	102.95	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
95.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	25.51	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
96.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
97.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [425.00]	375.00 (313.00)	357.07	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
98.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	33.11	- (-) [3/2003]	- (-) [-]	0 / 0
99.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
100.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [226.19]	189.39 (120.28)	96.19	- (-) [3/2003]	- (-) [-]	0 / 0
101.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	141.34	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
102.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	134.02	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
103.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	235.93	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
104.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [401.66]	76.19 (-)	73.09	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
105.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	29.05	- (12/1996) [6/2003]	- (78) [-]	0 / 0
106.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	277.13	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
107.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.32]	348.82 (-)	253.64	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
108.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [175.30]	54.40 (-)	50.69	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
109.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	4.90	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
110.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [825.00]	250.00 (-)	137.29	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
111.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	20.71	- (-) [3/2005]	- (-) [-]	0 / 0
112.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [491.19]	0.00 (-)	19.89	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
113.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	7.28	- (-) [6/2006]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
114.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	284.22	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
115.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
116.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	127.39	- (-) [-]	- (-) [-]	0 / 0
117.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
118.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [450.69]	225.69 (-)	106.51	3/2001 (-) [-]	- (-) [-]	0 / 0
119.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	25.99	- (3/2000) [-]	- (-) [-]	0 / 0
120.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.22	- (-) [-]	- (-) [-]	0 / 0
121.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	45.81	- (-) [-]	- (-) [-]	0 / 0
122.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
123.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
124.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
125.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	144.69	3/2000 (-) [-]	- (-) [-]	0 / 0
126.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
127.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
128.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	28.13	- (-) [-]	- (-) [-]	0 / 0
129.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	8.76	- (-) [-]	- (-) [-]	0 / 0
130.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [338.44]	152.28 (-)	148.41	3/1996 (-) [-]	- (-) [-]	0 / 0
131.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	51.20	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
132.	QUILON-TRIVANDRUM CENTRAL(LD),SR	4/1990 (-)	45.76 (-) [116.15]	70.39 (-)	129.23	12/1993 (3/2000) [-]	- (-) [-]	0 / 0
133.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	13.38	3/1996 (-) [-]	- (-) [-]	0 / 0
134.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
135.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
136.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [648.00]	0.00 (-)	78.72	3/2009 (-) [-]	- (-) [-]	0 / 0
137.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
138.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
139.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [335.77]	102.77 (0.00)	9.38	- (-) [-]	- (-) [-]	0 / 0
140.	ARA-SASARAM	7/1997 (-)	120.00 (-) [120.00]	0.00 (-)	18.64	3/2006 (-) [-]	- (-) [-]	0 / 0
141.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.20	- (-) [-]	- (-) [-]	0 / 0
142.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	43.46	3/2004 (-) [-]	- (-) [-]	0 / 0
143.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	29.99	3/1996 (-) [-]	- (-) [-]	0 / 0
144.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
145.	JOGIGHOPA-GUWAHATI(NFR)	3/1984 (3/1990)	117.30 (238.93) [637.00]	519.70 (398.07)	693.38	6/1994 (-) [-]	- (-) [-]	0 / 0
146.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
147.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
148.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.07	2/2009 (-) [-]	- (-) [-]	0 / 0
149.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	53.78	- (0/200) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
150.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	2.67	7/2006 (-) [-]	- (-) [-]	0 / 0
151.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	-	4/2004 (-) [-]	- (-) [-]	0 / 0
152.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	4/1992 (-)	200.00 (-) [718.00]	518.00 (-)	672.07	12/1995 (-) [-]	- (-) [-]	0 / 0
153.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
154.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
155.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	9.25	- (-) [-]	- (-) [-]	0 / 0
156.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	38.94	- (-) [-]	- (-) [-]	0 / 0
157.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.00]	-3.11 (-)	50.37	3/1996 (-) [-]	- (-) [-]	0 / 0
158.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
159.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	270.93	12/1996 (-) [-]	- (-) [-]	0 / 0
160.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	12.68	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
161.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	3.39	- (-) [-]	- (-) [-]	0 / 0
162.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	2.70	5/2008 (-) [-]	- (-) [-]	0 / 0
163.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [108.00]	0.00 (-)	4.31	12/2009 (-) [-]	- (-) [-]	0 / 0
164.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
165.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	65.25	- (-) [-]	- (-) [-]	0 / 0
166.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.23	- (-) [-]	- (-) [-]	0 / 0
Total :			23522.01 (-) [34481.32]	10959.31 (-)	9832.43			0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ROAD TRANSPORT & HIGHWAYS								
167.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	4/1993 (1/2001)	117.73 (253.47) [253.47]	135.74 (0.00)	286.40	5/1997 (-) [9/2001]	52 (-) [-]	0 / 0
168.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	3/1993 (11/1994)	166.71 (287.22) [371.99]	205.28 (84.77)	352.79	7/1998 (-) [10/2001]	39 (-) [-]	5 / 10
169.	IMP. OF NH-2 IN JHARKHAND (NHAI)	3/1995 (-)	127.89 (-) [218.30]	90.41 (-)	184.20	6/1999 (-) [10/2001]	28 (-) [-]	0 / 70
170.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	3/1995 (-)	143.35 (-) [251.94]	108.59 (-)	196.10	6/1999 (-) [10/2001]	28 (-) [-]	0 / 64
171.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	2/1992 (-)	102.97 (-) [264.85]	161.88 (-)	241.35	3/1997 (-) [11/2001]	56 (-) [-]	0 / 13
172.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (-) [377.00]	54.50 (-)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
173.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	263.70	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
174.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
175.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	213.31	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
176.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
Total :			1482.93 (-) [3138.90]	1655.97 (-)	1827.79			5 / 166
SHIPPING & PORTS								
177.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	4/1993 (-)	587.41 (-) [831.11]	243.70 (-)	647.38	4/1998 (-) [7/2001]	39 (-) [-]	1 / 20
178.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	4/1993 (-)	593.90 (-) [1058.52]	464.62 (-)	814.96	4/1998 (-) [10/2001]	42 (-) [3]	2 / 6
179.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	8/1999 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 0
180.	PORT FACILITIES FOR MRPL REF.EXP.N(MPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	94.39	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
181.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
182.	MODERNISATION OF MOT JETTIES 1,2&3 AT	8/1997 (-)	167.99 (-)	47.35 (-)	20.78	2/2003 (-)	4 (-)	0 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	J.D.(PORTS)		[215.34]			[6/2003]	[-]	
183.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	263.19	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
Total :			2659.37 (-) [3369.21]	709.84 (-)	1934.49			3 / 28
<u>TELECOMMUNICATION</u>								
184.	SAFE CABLE SYSTEM(VSNL)	12/1999 (-)	231.00 (-) [231.00]	0.00 (-)	127.56	12/2001 (-) [12/2001]	0 (-) [-]	0 / 4
185.	INMARSAT-P(VSNL)	11/1995 (-)	546.00 (-) [546.00]	0.00 (-)	550.44	9/2000 (12/2000) [1/2003]	28 (25) [-]	0 / 3
Total :			777.00 (-) [777.00]	0.00 (-)	678.00			0 / 7
<u>URBAN DEVELOPMENT</u>								
186.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8155.00]	3295.00 (-)	1080.84	3/2005 (-) [3/2005]	0 (-) [-]	5 / 320
Total :			4860.00 (-) [8155.00]	3295.00 (-)	1080.84			5 / 320
All India :			127534.19 (-) [155270.12]	27735.93 (-)	50527.03			256 / 1590
NIC-MoS&PI(IPMD) [8/2001]								