

Sector-Wise number of on going projects in April, 2002

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	88
2.	POWER	32
3.	PETROLEUM	30
4.	COAL	10
5.	SHIPPING & PORTS	6
6.	ROAD TRANSPORT & HIGHWAYS	5
7.	ATOMIC ENERGY	3
8.	FERTILISERS	2
9.	MINES	2
10.	HEALTH & FW	2
11.	STEEL	1
12.	URBAN DEVELOPMENT	1
Total		182

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2002-2003

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2002</u>				
	<u>COAL</u>			
1.	PAREJ OC(CCL)	116.19	03/1998	126.57
2.	GOUTHAMKHANI OC (SCCL)	415.93	03/2002	120.07
	<u>PETROLEUM</u>			
3.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	198.02	12/2001	141.00
	<u>POWER</u>			
4.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	08/1994	1398.45
	<u>RAILWAYS</u>			
5.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	136.32	12/1996	284.50
6.	BOKARO-KIRIBURU RE	113.62	03/1997	225.48
7.	SITARAMPUR-MUGHALSARAI RE	240.40	03/1998	354.38
8.	ERODE-ERNAKULAM(RE)	150.97	03/1998	187.89
9.	BHUBANESWAR-KOTTAVALASA(RE)	292.22	03/2002	188.27
10.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	554.58	-NA-	664.46

Summary of projects on Flash Report for the month of April, 2002

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	191
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	10
Number of Projects Added in Current Month :	4
Number of Projects in Current Month :	182

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	50	11	55	11	55	182	27
Latest Approved	44	10	63	10	55	182	24

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	150	124050.49	141917.94	31796.69	22.40	17867.45	14.40
Revised	32	31185.66	36020.54	21310.80	59.16	4834.88	15.50
Total	182	155236.15	177938.48	53107.49	29.85	22702.33	14.62

IV. Milestones (Cumulative due and Achieved)

Total	1839
Achieved upto month	487

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>COAL</u>							
1	PAREJ OC(CCL) {Completed}	03/1993	116.19	03/1998	162.88	03/2002	126.57
2	GOUTHAMKHANI OC (SCCL) {Completed}	06/1995	415.93	03/2002	159.74	03/2002	120.07
<u>PETROLEUM</u>							
3	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL) {Completed}	05/1999	198.02	12/2001	150.00	02/2002	141

<u>POWER</u>							
4	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO) {Completed}	04/1987	312.78	08/1994	1455.45	03/2002	1398.45
<u>RAILWAYS</u>							
5	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR {Completed}	08/1998	554.58	-NA-	735.00	-NA-	664.46
6	SITARAMPUR-MUGHALSARAI RE {Completed}	03/1992	240.40	03/1998	405.14	-NA-	354.38
7	ERODE-ERNAKULAM(RE) {Completed}	03/1993	150.97	03/1998	223.16	-NA-	187.89
8	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA) {Completed}	03/1992	136.32	12/1996	296.41	-NA-	284.5
9	BOKARO-KIRIBURU RE {Completed}	03/1992	113.62	03/1997	269.00	-NA-	225.48
10	BHUBANESWAR-KOTTAVALASA(RE) {Completed}	03/1997	292.22	03/2002	292.27	-NA-	188.27

VI. List of projects added

						Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated		
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	LPG TERMINAL FOREIRP(IOCL)	10/1999	220.81	06/2003	220.81	06/2003	
<u>POWER</u>							
2	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	08/2001	390.12	08/2005	390.12	08/2005	
<u>RAILWAYS</u>							
3	PURNA-AKOLA	02/2000	228.00	-NA-	228.00	-NA-	
4	BIDAR-GULBARGA	02/1999	242.42	-NA-	242.42	-NA-	

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>POWER</u>							
1	TEHRI DAM & H.P.P.(THDCL)	2963.66	5209.10	03/1999	03/2002	09/2003	18
<u>RAILWAYS</u>							
2	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	605.70	689.01	03/2002	03/2002	06/2002	3
<u>ROAD TRANSPORT & HIGHWAYS</u>							
3	NAINI BRIDGE & LINK	100.36	393.00	06/2001	04/2003	02/2004	10

	RD.BETWEEN NH2 & NH-27						
<u>SHIPPING & PORTS</u>							
4	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	167.99	215.34	02/2003	06/2003	12/2003	6
<i>Number of projects reporting additional delay = 4</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	24144.00
2	COAL	10	7440.37	8315.88	8294.11
3	FERTILISERS	2	438.03	791.36	1299.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	1	430.50	430.50	449.02
6	PETROLEUM	30	39965.26	39965.26	40405.61
7	POWER	32	35943.99	46525.77	52494.15
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	88	23577.24	24512.82	35329.98
10	ROAD TRANSPORT & HIGHWAYS	5	824.28	1087.22	1778.35
11	SHIPPING & PORTS	6	1708.52	1708.52	1710.04
12	URBAN DEVELOPMENT	1	4860.00	4860.00	8800.00
<i>Grand Total</i>		182	138702.15	155236.15	177938.48

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6760.00]	3312.94 (339.00)	2343.00	1/2007 (-) [7/2006]	-6 (-) [-]	17 / 101
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	450.00	10/2009 (-) [9/2007]	-25 (-) [-]	2 / 75
3.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	720.00	12/2008 (-) [12/2008]	0 (-) [-]	1 / 119
Total :			20831.06 (-) [24144.00]	3312.94 (-)	3513.00			20 / 295
COAL								
4.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	370.14	3/1994 (3/1998) [3/2002]	96 (48) [-]	1 / 1
5.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	983.11	3/2001 (5/2002) [7/2002]	16 (2) [-]	7 / 13
6.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	168.98	3/1994 (3/2000) [3/2003]	108 (36) [-]	0 / 2
7.	SATGRAM UG(ECL)	5/1979 (2/2002)	26.37 (118.87) [118.87]	92.50 (0.00)	111.02	3/1989 (3/2003) [3/2003]	168 (0) [-]	1 / 2
8.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	695.51	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
9.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.06	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
10.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1389.04	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
11.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1032.75	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
12.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1042.07	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 5
13.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	48.97	3/2004 (-) [3/2004]	0 (-) [-]	3 / 6
Total :			7440.37 (-) [8294.11]	853.74 (-)	5862.65			34 / 69
FERTILISERS								
14.	NAMRUP PLANT	10/1997	350.00	159.40	253.06	5/2001	17	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REVAMP(BVFC)	(9/2001)	(509.40) [509.40]	(0.00)		(2/2002) [10/2002]	(8) [-]	
15.	HALDIA FERTILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	1083.06			0 / 0

MINES

16.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1313.14	5/2002 (-) [11/2002]	6 (-) [-]	2 / 24
17.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	91.47	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
Total :			2541.98 (-) [2541.98]	0.00 (-)	1404.61			2 / 24

STEEL

18.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [449.02]	18.52 (-)	288.49	8/1999 (-) [7/2002]	35 (-) [-]	10 / 32
Total :			430.50 (-) [449.02]	18.52 (-)	288.49			10 / 32

PETROLEUM

19.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [288.00]	-184.00 (-)	282.05	2/2002 (-) [2/2002]	0 (-) [-]	6 / 8
20.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	96.63	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
21.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	321.13	11/2002 (-) [5/2002]	-6 (-) [-]	14 / 15
22.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [528.00]	31.00 (-)	476.01	5/2002 (-) [5/2002]	0 (-) [-]	27 / 29
23.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1970.00]	167.00 (-)	1435.82	5/2002 (-) [5/2002]	0 (-) [-]	38 / 42
24.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	187.74	5/2003 (-) [6/2002]	-11 (-) [-]	17 / 20
25.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	8/2000 (-)	1734.00 (-) [329.05]	-1404.95 (-)	5.61	9/2002 (-) [9/2002]	0 (-) [-]	0 / 0
26.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	263.73	5/2002 (-) [11/2002]	6 (-) [-]	21 / 33
27.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [329.05]	0.00 (-)	8.57	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	0.16	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
29.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [6/2003]	0 (-) [-]	0 / 0
30.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	372.91	7/2003 (-) [7/2003]	0 (-) [-]	34 / 81
31.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOCL)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	1.78	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
32.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	21.31	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
33.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	38.08	8/2003 (-) [8/2003]	0 (-) [-]	9 / 42
34.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	46.96	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
35.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	50.85	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
36.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	96.85	3/2004 (-) [3/2004]	0 (-) [-]	6 / 10
37.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	244.90	8/2005 (-) [8/2004]	-12 (-) [-]	0 / 0
38.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1483.00]	0.00 (-)	57.51	8/2004 (-) [8/2004]	0 (-) [-]	1 / 52
39.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	119.32	9/2003 (-) [9/2004]	12 (-) [-]	14 / 76
40.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.00]	0.00 (-)	0.93	9/2004 (-) [9/2004]	0 (-) [-]	0 / 0
41.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	131.56	1/2005 (-) [10/2004]	-3 (-) [-]	0 / 0
42.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	57.29	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
43.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
44.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [348.10]	3.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
45.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	-	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	99.32	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
47.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
48.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	107.45	- (-) [-]	- (-) [-]	0 / 0
Total :			39965.26 (-) [40405.61]	440.35 (-)	4582.71			188 / 435

POWER

49.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (2/2002)	621.57 (683.00) [683.80]	62.23 (0.80)	454.74	3/2000 (7/2002) [7/2002]	28 (0) [-]	3 / 4
50.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (2/2002)	479.51 (658.92) [658.92]	179.41 (0.00)	465.44	3/2000 (7/2002) [7/2002]	28 (0) [-]	5 / 6
51.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	372.19	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
52.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2671.79	12/2002 (-) [12/2002]	0 (-) [-]	29 / 36
53.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [702.97]	281.97 (-)	488.04	3/1999 (-) [12/2002]	45 (-) [-]	2 / 11
54.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	185.40	2/2003 (-) [2/2003]	0 (-) [-]	6 / 15
55.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [254.18]	-40.64 (-)	0.86	2/2003 (-) [2/2003]	0 (-) [-]	0 / 17
56.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	29.11	4/2003 (-) [4/2003]	0 (-) [-]	6 / 16
57.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	1814.66	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
58.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	79.61	7/2003 (-) [7/2003]	0 (-) [-]	7 / 15
59.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	4201.34	3/1999 (-) [9/2003]	54 (-) [18]	6 / 16
60.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	34.76	10/2003 (-) [10/2003]	0 (-) [-]	3 / 18
61.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	52.00	3/2000 (-) [12/2003]	45 (-) [-]	11 / 16
62.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31)	7405.28 (1416.99)	6311.55	4/1996 (3/2002)	92 (21)	11 / 41

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[9083.30]			[12/2003]	[-]	
63.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4228.67]	4045.22 (668.90)	3226.59	11/1990 (3/2001) [12/2003]	157 (33) [-]	4 / 6
64.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	107.47	1/2004 (-) [12/2003]	-1 (-) [-]	6 / 16
65.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	10.05	2/2004 (-) [2/2004]	0 (-) [-]	0 / 30
66.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1052.31	5/2004 (-) [5/2004]	0 (-) [-]	1 / 5
67.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	3.86	6/2004 (-) [6/2004]	0 (-) [-]	0 / 18
68.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	46.21	9/2003 (-) [12/2004]	15 (-) [-]	7 / 19
69.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	10.44	1/2005 (-) [1/2005]	0 (-) [-]	0 / 21
70.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
71.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
72.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	652.34	10/1998 (3/2005) [3/2005]	77 (0) [-]	8 / 25
73.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	177.89	8/2005 (-) [8/2005]	0 (-) [-]	16 / 39
74.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	3.09	8/2005 (-) [8/2005]	0 (-) [-]	0 / 24
75.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	2101.24	2/2006 (-) [2/2006]	0 (-) [-]	42 / 94
76.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	67.98	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
77.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	287.41	5/2006 (-) [5/2006]	0 (-) [-]	13 / 64
78.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	58.35	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
79.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	341.25	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
80.	LOKTAK DOWNSTREAM HYDRO ELECTRIC	12/1999 (-)	578.62 (-)	0.00 (-)	17.05	6/2006 (-)	30 (-)	0 / 1

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	PROJECT 3x30/2x33 MW		[578.62]			[12/2008]	[-]	
Total :			35943.99 (-) [52494.15]	16550.16 (-)	25325.02			214 / 648

HEALTH & FW

81.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	89.04	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
82.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	45.20	3/1999 (3/2005) [3/2005]	72 (0) [-]	2 / 5
Total :			140.92 (-) [691.84]	550.92 (-)	134.24			2 / 5

RAILWAYS

83.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	90.02	- (-) [3/2002]	- (-) [-]	0 / 0
84.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [262.00]	97.00 (122.75)	251.41	3/1994 (-) [3/2002]	96 (-) [-]	0 / 0
85.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
86.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	405.21	3/2002 (-) [6/2002]	3 (-) [3]	0 / 0
87.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	242.19	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
88.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
89.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	66.50	12/1998 (3/1998) [9/2002]	45 (54) [-]	0 / 0
90.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
91.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	437.36	- (-) [12/2002]	- (-) [-]	0 / 0
92.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [135.00]	46.00 (-)	57.27	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
93.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	214.82	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
94.	KUTTIIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [177.34]	-1.42 (0.00)	46.69	- (-) [3/2003]	- (-) [-]	0 / 0
95.	BELAPUR-SEAWOOD-URAN ELECTRIFIED	3/1996 (7/1997)	401.81 (-)	93.63 (-)	33.39	3/2004 (-)	-12 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	DOUBLE LINE		[495.44]			[3/2003]	[-]	
96.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
97.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	51.21	- (-) [3/2003]	- (-) [-]	0 / 0
98.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [479.00]	429.00 (367.00)	387.23	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
99.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	252.47	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
100.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	278.25	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
101.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
102.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	140.02	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
103.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	136.95	- (-) [3/2003]	- (-) [-]	0 / 0
104.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [509.13]	183.66 (-)	106.23	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
105.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	44.25	- (12/1996) [6/2003]	- (78) [-]	0 / 0
106.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.05]	348.55 (-)	283.45	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
107.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	73.03	- (-) [12/2003]	- (-) [-]	0 / 0
108.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	283.70	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
109.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [263.79]	142.89 (-)	60.98	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
110.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	113.23	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
111.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	25.13	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
112.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	98.22	4/2004 (-) [3/2005]	11 (-) [-]	0 / 0
113.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-)	320.00 (-)	191.35	3/2007 (-)	-24 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[895.00]			[3/2005]	[-]	
114.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	24.28	- (-) [3/2005]	- (-) [-]	0 / 0
115.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	55.39	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
116.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	18.74	- (-) [6/2006]	- (-) [-]	0 / 0
117.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	440.00	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
118.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
119.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [228.00]	0.00 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
120.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [242.42]	0.00 (-)	0.28	- (-) [-]	- (-) [-]	0 / 0
121.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	56.59	- (0/200) [-]	- (-) [-]	0 / 0
122.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [157.00]	0.00 (-)	11.15	- (-) [-]	- (-) [-]	0 / 0
123.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	3.94	5/2008 (-) [-]	- (-) [-]	0 / 0
124.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	62.86	- (-) [-]	- (-) [-]	0 / 0
125.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
126.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
127.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.05]	-3.06 (-)	76.89	3/1996 (-) [-]	- (-) [-]	0 / 0
128.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.96	- (-) [-]	- (-) [-]	0 / 0
129.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	127.39	- (-) [-]	- (-) [-]	0 / 0
130.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
131.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-)	66.09 (-)	0.30	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[217.93]			[-]	[-]	
132.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	52.76	- (-) [-]	- (-) [-]	0 / 0
133.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	56.46	3/2004 (-) [-]	- (-) [-]	0 / 0
134.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	146.80	3/2000 (-) [-]	- (-) [-]	0 / 0
135.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
136.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	37.03	3/1996 (-) [-]	- (-) [-]	0 / 0
137.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [284.07]	97.91 (-)	157.69	3/1996 (-) [-]	- (-) [-]	0 / 0
138.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
139.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	4.01	7/2006 (-) [-]	- (-) [-]	0 / 0
140.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	5.28	2/2009 (-) [-]	- (-) [-]	0 / 0
141.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
142.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [456.75]	194.75 (-)	33.33	- (3/2000) [-]	- (-) [-]	0 / 0
143.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	21.32	- (-) [-]	- (-) [-]	0 / 0
144.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	3.69	- (-) [-]	- (-) [-]	0 / 0
145.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [1596.69]	948.69 (-)	114.44	3/2009 (-) [-]	- (-) [-]	0 / 0
146.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	55.65	- (-) [-]	- (-) [-]	0 / 0
147.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
148.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	42.78	- (-) [-]	- (-) [-]	0 / 0
149.	AGRA-ETAWAH NEW LINE	4/1999	108.00	117.42	12.51	12/2009	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	via BAD	(-)	(-) [225.42]	(-)		(-) [-]	(-) [-]	
150.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [406.97]	306.97 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0
151.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	6.41	- (-) [-]	- (-) [-]	0 / 0
152.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	86.75	- (-) [-]	- (-) [-]	0 / 0
153.	DHARMAVARAM - PENUKONDA VIA PUTTAPART1-H (NEW LINE)(SR)	9/1998 (-)	124.22 (-) [124.22]	0.00 (-)	107.00	1/2002 (-) [-]	- (-) [-]	0 / 0
154.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
155.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1500.00]	500.00 (-)	9.02	4/2008 (-) [-]	- (-) [-]	0 / 0
156.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [330.50]	97.50 (-5.27)	11.80	- (-) [-]	- (-) [-]	0 / 0
157.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
158.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.26	- (-) [-]	- (-) [-]	0 / 0
159.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
160.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	27.46	3/2006 (-) [-]	- (-) [-]	0 / 0
161.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	15.87	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
162.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	0.92	- (-) [-]	- (-) [-]	0 / 0
163.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	14.84	3/1996 (-) [-]	- (-) [-]	0 / 0
164.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [223.00]	0.00 (-)	0.04	- (-) [-]	- (-) [-]	0 / 0
165.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
166.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	1.00	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
167.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [450.69]	225.69 (-)	150.99	3/2001 (-) [-]	- (-) [-]	0 / 0
168.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
169.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
170.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [175.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
Total :			23577.24 (-) [35329.98]	11752.74 (-)	7763.34			0 / 0
ROAD TRANSPORT & HIGHWAYS								
171.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (377.00) [377.00]	54.50 (0.00)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
172.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	309.00	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
173.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
174.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	219.72	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
175.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [2/2004]	32 (32) [10]	0 / 0
Total :			824.28 (-) [1778.35]	954.07 (-)	618.66			0 / 9
SHIPPING & PORTS								
176.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	126.91	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
177.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	104.33	1/2002 (-) [10/2002]	9 (-) [-]	0 / 0
178.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	262.00	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
179.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
180.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.11	12/2003 (-) [12/2003]	0 (-) [-]	0 / 0
181.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	56.46	2/2003 (-) [12/2003]	10 (-) [6]	0 / 2

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			1708.52 (-) [1710.04]	1.52 (-)	601.15			0 / 2
<u>URBAN DEVELOPMENT</u>								
182.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8800.00]	3940.00 (-)	1930.56	3/2005 (-) [9/2005]	6 (-) [-]	17 / 320
Total :			4860.00 (-) [8800.00]	3940.00 (-)	1930.56			17 / 320
<u>All India :</u>			138702.15 (-) [177938.48]	39236.33 (-)	53107.49			487 / 1839
NIC-MoS&PI(IPMD) [4/2002]								