

Sector-Wise number of on going projects in April, 2001

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	89
2.	PETROLEUM	27
3.	POWER	27
4.	ROAD TRANSPORT & HIGHWAYS	15
5.	COAL	13
6.	SHIPPING & PORTS	7
7.	FERTILISERS	3
8.	MINES	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	ATOMIC ENERGY	1
12.	FINANCE	1
13.	STEEL	1
14.	URBAN DEVELOPMENT	1
Total		191

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04

Summary of projects on Flash Report for the month of April, 2001

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	188
Number of Projects Completed/Dropped/Frozen in Previous Month :	3
Number of Projects Completed/Dropped/Frozen in Current Month :	1
Number of Projects Added in Current Month :	7
Number of Projects in Current Month :	191

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	62	10	53	10	56	191	32
Latest Approved	61	9	56	9	56	191	32

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	157	100065.51	115703.79	31014.08	26.80	15638.28	15.63
Revised	34	29321.33	36318.21	18289.16	50.36	6996.88	23.86
Total	191	129386.84	152022.00	49303.24	32.43	22635.16	17.49

IV. Milestones (Cumulative due and Achieved)

Total	1382
Achieved upto month	64

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
COAL							
1	DIPKA OC EXP.(SECL) {Completed}	12/1996	533.96	03/2001	594.94	03/2001	424.04

VI. List of projects added

		Cost in Rs. Crore				
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	LPG TERMINAL FOREIRP(IOCL)	10/1999	220.81	06/2003	220.81	06/2003
<u>POWER</u>						
2	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	02/2001	396.28	02/2003	396.28	02/2003
3	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	02/2001	294.82	02/2003	262.18	02/2003
<u>RAILWAYS</u>						
4	JAYANAGAR-DARBHANGA-NARKATIAGANJ	04/1997	233.00	-NA-	335.77	-NA-
5	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	04/1998	318.00	-NA-	358.74	-NA-
6	CHANDIGARH-LUDHIANA	07/1997	248.44	-NA-	100.00	-NA-
7	AGRA-ETAWAH NEW LINE via BAD	04/1999	108.00	12/2009	108.00	-NA-

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>FINANCE</u>							
1	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	301.82	03/1992	04/2001	05/2001	1
<u>MINES</u>							
2	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	1664.60	1664.60	03/2001	03/2001	06/2001	3
<u>POWER</u>							
3	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	621.57	707.76	03/2000	01/2002	07/2002	6
4	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	479.51	661.27	03/2000	01/2002	07/2002	6
5	LD&C SCHEME IN NER(P.GRID)	158.94	167.93	03/2000	03/2003	12/2003	9
6	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	3865.61	01/2003	01/2003	06/2003	5
7	TEHRI TR. SYSTEM(P.GRID)	421.00	662.71	03/1999	10/2001	03/2002	5
8	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	1561.63	04/1996	03/2001	06/2001	3
<u>RAILWAYS</u>							
9	CALICUT-MANGALORE DOUBLING	240.00	488.90	-NA-	12/2001	03/2002	3
10	THANE-TURBHE-NERUL-VASHI	403.39	403.39	03/2000	03/2002	12/2002	9
11	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	258.58	394.60	03/2000	03/2002	07/2002	4

<u>ROAD TRANSPORT & HIGHWAYS</u>							
12	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	143.35	231.90	06/1999	04/2001	06/2001	2
<u>SHIPPING & PORTS</u>							
13	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	167.99	215.34	02/2003	05/2003	06/2003	1
14	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	587.41	831.11	04/1998	05/2001	09/2001	4
<i>Number of projects reporting additional delay = 14</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	1	3447.06	6421.00	8949.00
2	COAL	13	8192.31	8946.07	8926.06
3	FINANCE	1	118.28	118.28	301.82
4	FERTILISERS	3	573.16	767.09	1434.53
5	MINES	2	3726.58	3726.58	3726.58
6	STEEL	1	430.50	430.50	466.69
7	PETROLEUM	27	30301.89	30286.74	30376.31
8	POWER	27	30675.90	42326.33	49245.08
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	89	23522.01	24580.64	34261.28
11	ROAD TRANSPORT & HIGHWAYS	15	2189.63	2795.40	4285.60
12	SHIPPING & PORTS	7	2659.37	2659.37	3369.21
13	TELECOMMUNICATION	2	777.00	777.00	777.00
14	URBAN DEVELOPMENT	1	4860.00	4860.00	5211.00
<i>Grand Total</i>		191	111614.61	129386.84	152022.00

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR,MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [8949.00]	5501.94 (2528.00)	1732.00	1/2007 (-) [7/2006]	-6 (-) [-]	1 / 106
Total :			3447.06 (-) [8949.00]	5501.94 (-)	1732.00			1 / 106
<u>COAL</u>								
2.	MEDAPALI (SCCL)	4/1993 (-)	219.82 (-) [219.82]	0.00 (-)	39.77	3/2001 (-) [3/2001]	0 (-) [-]	0 / 7
3.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	169.05	3/1994 (3/2000) [3/2001]	84 (12) [-]	0 / 3
4.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	366.95	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 0
5.	PAREJ OC(CCL)	3/1993 (3/1993)	116.19 (-) [162.88]	46.69 (-)	113.76	3/1998 (-) [3/2002]	48 (-) [-]	0 / 2
6.	GOUTHAMKHANI OC (SCCL)	6/1995 (-)	415.93 (-) [158.24]	-257.69 (-)	110.21	3/2002 (-) [3/2002]	0 (-) [-]	0 / 8
7.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1107.93]	75.12 (-)	475.11	3/2003 (-) [4/2002]	-11 (-) [-]	1 / 23
8.	TPS-I EXP.(NLC)	2/1996 (-)	1590.58 (-) [1438.09]	-152.49 (-)	702.07	3/2001 (-) [5/2002]	14 (-) [-]	1 / 14
9.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.18	3/2003 (-) [3/2003]	0 (-) [-]	0 / 16
10.	SATGRAM UG(ECL)	5/1979 (9/1990)	26.37 (148.26) [118.87]	92.50 (-29.39)	111.98	3/1989 (3/1995) [3/2003]	168 (96) [-]	0 / 0
11.	EXPANSION OF MINE- I(NLC)	3/1992 (-)	1336.93 (-) [1652.22]	315.29 (-)	1251.65	10/1996 (-) [4/2003]	78 (-) [-]	0 / 8
12.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	21.78	3/2004 (-) [3/2004]	0 (-) [-]	0 / 1
13.	NIGAHI OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	931.43	3/2004 (-) [3/2004]	0 (-) [-]	0 / 7
14.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1063.13	3/1998 (3/1998) [3/2004]	72 (72) [-]	0 / 3
Total :			8192.31	733.75	5378.07			2 / 92

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			(-) [8926.06]	(-)				
FINANCE								
15.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	3/1989 (-)	118.28 (-) [301.82]	183.54 (-)	268.49	3/1992 (-) [5/2001]	110 (-) [1]	0 / 1
Total :			118.28 (-) [301.82]	183.54 (-)	268.49			0 / 1
FERTILISERS								
16.	NANGAL UREA EXPANSION (NFL)	5/1999 (-)	135.13 (-) [135.13]	0.00 (-)	128.24	5/2001 (-) [5/2001]	0 (-) [-]	0 / 0
17.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (-)	350.00 (-) [509.40]	159.40 (-)	81.72	5/2001 (-) [5/2001]	0 (-) [-]	0 / 0
18.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			573.16 (-) [1434.53]	861.37 (-)	1039.96			0 / 0
MINES								
19.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	6/1996 (-)	1664.60 (-) [1664.60]	0.00 (-)	1138.60	3/2001 (-) [6/2001]	3 (-) [3]	0 / 17
20.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	668.07	5/2002 (-) [5/2002]	0 (-) [-]	0 / 24
Total :			3726.58 (-) [3726.58]	0.00 (-)	1806.67			0 / 41
STEEL								
21.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [466.69]	36.19 (-)	255.59	8/1999 (-) [7/2002]	35 (-) [-]	0 / 32
Total :			430.50 (-) [466.69]	36.19 (-)	255.59			0 / 32
PETROLEUM								
22.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	10/1997 (-)	1229.45 (-) [1229.45]	0.00 (-)	1071.48	4/2001 (-) [4/2001]	0 (-) [-]	0 / 1
23.	FCCU AT HALDIA(IOC)	2/1999 (-)	507.00 (-) [460.00]	-47.00 (-)	336.40	2/2002 (-) [8/2001]	-6 (-) [-]	6 / 11
24.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [150.00]	-48.02 (-)	61.32	12/2001 (-) [8/2001]	-4 (-) [-]	0 / 0
25.	INSITU COMBUSTION, BALOL(ONGC)	10/1995 (-)	133.64 (118.49) [118.08]	-15.56 (-0.41)	96.95	7/1997 (-) [9/2001]	50 (-) [-]	0 / 1

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
26.	ZA WELL PLATFORM(ONGCL)	12/1999 (-)	302.24 (-) [302.24]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 6
27.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [472.00]	0.00 (-)	227.94	2/2002 (-) [2/2002]	0 (-) [-]	0 / 8
28.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	36.80	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
29.	KONDAPALLY-LANCO PIPELINE(GAIL)	10/2000 (-)	299.50 (-) [299.50]	0.00 (-)	64.44	4/2002 (-) [4/2002]	0 (-) [-]	0 / 10
30.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [522.00]	25.00 (-)	290.42	5/2002 (-) [5/2002]	0 (-) [-]	11 / 29
31.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	128.17	5/2002 (-) [5/2002]	0 (-) [-]	4 / 35
32.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	772.70	5/2002 (-) [5/2002]	0 (-) [-]	7 / 42
33.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	132.43	6/2002 (-) [6/2002]	0 (-) [-]	8 / 27
34.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOCL)	8/2000 (-)	1734.00 (-) [1734.00]	0.00 (-)	13.16	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
35.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	110.61	11/2002 (-) [11/2002]	0 (-) [-]	2 / 14
36.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	48.32	5/2003 (-) [5/2003]	0 (-) [-]	1 / 23
37.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	8.28	5/2003 (-) [5/2003]	0 (-) [-]	0 / 0
38.	LPG TERMINAL FOREIRP(IOCL)	10/1999 (-)	220.81 (-) [220.81]	0.00 (-)	38.73	6/2003 (-) [6/2003]	0 (-) [-]	0 / 0
39.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	-	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
40.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	-	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
41.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	29.27	9/2003 (-) [9/2003]	0 (-) [-]	0 / 19
42.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	-	1/2004 (-) [1/2004]	0 (-) [-]	0 / 0
43.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [609.44]	0.00 (-)	6.20	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	0.10	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
45.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3365.00]	0.00 (-)	1.36	1/2005 (-) [-]	- (-) [-]	0 / 0
46.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	20.58	11/2000 (-) [-]	- (-) [-]	0 / 0
47.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	1.38	- (-) [-]	- (-) [-]	0 / 0
48.	INTEGRATED PARA-XYLENE(IOC)	6/1999 (-)	4228.00 (-) [4228.00]	0.00 (-)	0.05	8/2005 (-) [-]	- (-) [-]	0 / 0
Total :			30301.89 (-) [30376.31]	74.42 (-)	3497.09			39 / 255

POWER

49.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	4/1989 (-)	889.95 (-) [1561.63]	671.68 (-)	1348.71	4/1996 (-) [6/2001]	62 (-) [3]	0 / 3
50.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	4/1987 (-)	312.78 (774.12) [1446.09]	1133.31 (671.97)	1202.31	8/1994 (3/1998) [9/2001]	85 (42) [-]	0 / 7
51.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [662.71]	241.71 (-)	392.93	3/1999 (-) [3/2002]	36 (-) [5]	0 / 11
52.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3051.97	3/1999 (-) [3/2002]	36 (-) [-]	0 / 16
53.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [661.27]	181.76 (-)	317.18	3/2000 (-) [7/2002]	28 (-) [6]	0 / 6
54.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [707.76]	86.19 (-)	338.01	3/2000 (-) [7/2002]	28 (-) [6]	1 / 4
55.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	263.67	12/2001 (-) [10/2002]	10 (-) [-]	1 / 29
56.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	1941.56	12/2002 (-) [12/2002]	0 (-) [-]	11 / 37
57.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	24.44	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
59.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	2.05	4/2003 (-) [4/2003]	0 (-) [-]	0 / 0
60.	TALCHER-II TRANSMISSION	1/2000 (-)	3086.73 (-)	778.88 (-)	602.43	1/2003 (-)	5 (-)	0 / 16

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SYSTEM(P.GRID)		[3865.61]			[6/2003]	[5]	
61.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	2.79	10/2003 (-) [10/2003]	0 (-) [-]	0 / 0
62.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [167.93]	8.99 (-)	23.00	3/2000 (-) [12/2003]	45 (-) [9]	0 / 17
63.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	10.47	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 0
64.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [7666.31]	5988.29 (0.00)	5201.51	4/1996 (3/2002) [12/2003]	92 (21) [-]	0 / 16
65.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [3559.77]	3376.32 (0.00)	2844.48	11/1990 (3/2001) [12/2003]	157 (33) [-]	0 / 2
66.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	9.86	9/2003 (-) [3/2004]	6 (-) [-]	0 / 18
67.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	634.59	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
68.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
69.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	436.92	10/1998 (3/2005) [3/2005]	77 (0) [-]	0 / 26
70.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	928.47	2/2006 (-) [2/2006]	0 (-) [-]	9 / 94
71.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	-	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
72.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	13.99	6/2006 (-) [6/2006]	0 (-) [-]	0 / 1
73.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	34.02	7/2006 (-) [7/2006]	0 (-) [-]	0 / 5
74.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	163.64	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
75.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	6/1981 (11/1991)	444.67 (1292.82) [2368.42]	1923.75 (1075.60)	42.35	11/1999 (11/1999) [-]	- (-) [-]	0 / 2
Total :			30675.90 (-) [49245.08]	18569.18 (-)	19831.35			22 / 310
HEALTH & FW								
76.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	9.51	3/1999 (3/2005) [3/2005]	72 (0) [-]	0 / 0
77.	NATIONAL INSTITUTE OF	3/1992	69.74	199.50	80.95	9/1998	78	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BIOLOGICALS, NOIDA	(2/2001)	(269.24) [269.24]	(0.00)		(3/2005) [3/2005]	(0) [-]	
Total :			140.92 (-) [691.84]	550.92 (-)	90.46			0 / 0

RAILWAYS

78.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	237.62	3/1994 (-) [9/2001]	90 (-) [-]	0 / 0
79.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.06	2/2009 (-) [12/2001]	-86 (-) [-]	0 / 0
80.	DIVA-VASAI ROAD(LD),CR	4/1995 (-)	90.00 (-) [142.00]	52.00 (-)	137.98	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
81.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
82.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
83.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [435.97]	195.57 (-)	329.42	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
84.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	338.85	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
85.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	39.83	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0
86.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	357.90	- (-) [3/2002]	- (-) [3]	0 / 0
87.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	42.34	- (-) [3/2002]	- (-) [-]	0 / 0
88.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
89.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	218.07	3/2000 (-) [7/2002]	28 (-) [4]	0 / 0
90.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
91.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [106.89]	17.89 (-)	33.74	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
92.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	182.52	3/2000 (-) [12/2002]	33 (-) [9]	0 / 0
93.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-)	14.31 (-)	4.69	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[107.41]			[12/2002]	[-]	
94.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	224.77	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
95.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	91.16	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
96.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	7.92	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
97.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	27.73	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
98.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	98.00	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
99.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [226.19]	189.39 (120.28)	55.26	- (-) [3/2003]	- (-) [-]	0 / 0
100.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
101.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	25.85	- (-) [3/2003]	- (-) [-]	0 / 0
102.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [407.74]	357.74 (295.74)	346.71	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
103.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	141.25	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
104.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	25.00	- (12/1996) [6/2003]	- (78) [-]	0 / 0
105.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [401.66]	76.19 (-)	67.37	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
106.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	275.45	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
107.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [175.30]	54.40 (-)	49.86	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
108.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.32]	348.82 (-)	248.18	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
109.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	4.90	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
110.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	2.99	- (-) [3/2005]	- (-) [-]	0 / 0
111.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-)	250.00 (-)	91.60	3/2007 (-)	-24 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[825.00]			[3/2005]	[-]	
112.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	19.16	- (-) [3/2005]	- (-) [-]	0 / 0
113.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [491.19]	0.00 (-)	8.73	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
114.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	7.13	- (-) [6/2006]	- (-) [-]	0 / 0
115.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	265.01	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
116.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
117.	RAIL COACH FACTORY, KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
118.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	138.37	3/2000 (-) [-]	- (-) [-]	0 / 0
119.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
120.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [314.02]	89.02 (-)	105.45	3/2001 (-) [-]	- (-) [-]	0 / 0
121.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	-	4/2004 (-) [-]	- (-) [-]	0 / 0
122.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	22.02	- (3/2000) [-]	- (-) [-]	0 / 0
123.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.21	- (-) [-]	- (-) [-]	0 / 0
124.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	2.30	5/2008 (-) [-]	- (-) [-]	0 / 0
125.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
126.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	4/1992 (-)	200.00 (-) [718.00]	518.00 (-)	672.07	12/1995 (-) [-]	- (-) [-]	0 / 0
127.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.20	- (-) [-]	- (-) [-]	0 / 0
128.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	34.26	- (-) [-]	- (-) [-]	0 / 0
129.	LUMDING-SILCHAR-MIGRENDISA-	4/1996 (-)	648.00 (-)	0.00 (-)	57.39	3/2009 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	DITOKCHERRA		[648.00]			[-]	[-]	
130.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
131.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
132.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [335.77]	102.77 (0.00)	8.71	- (-) [-]	- (-) [-]	0 / 0
133.	ARA-SASARAM	7/1997 (-)	120.00 (-) [120.00]	0.00 (-)	15.79	3/2006 (-) [-]	- (-) [-]	0 / 0
134.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
135.	JOGIGHOPA-GUWAHATI(NFR)	3/1984 (3/1990)	117.30 (238.93) [637.00]	519.70 (398.07)	678.21	6/1994 (-) [-]	- (-) [-]	0 / 0
136.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
137.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
138.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	32.31	- (-) [-]	- (-) [-]	0 / 0
139.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
140.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	52.15	- (0/200) [-]	- (-) [-]	0 / 0
141.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	2.31	7/2006 (-) [-]	- (-) [-]	0 / 0
142.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	56.45	- (-) [-]	- (-) [-]	0 / 0
143.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
144.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	8.24	- (-) [-]	- (-) [-]	0 / 0
145.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [108.00]	0.00 (-)	4.19	12/2009 (-) [-]	- (-) [-]	0 / 0
146.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.00]	-3.11 (-)	50.37	3/1996 (-) [-]	- (-) [-]	0 / 0
147.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-)	7.00 (-)	0.38	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[376.00]			[-]	[-]	
148.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
149.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
150.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
151.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
152.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	44.60	- (-) [-]	- (-) [-]	0 / 0
153.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	39.42	3/2004 (-) [-]	- (-) [-]	0 / 0
154.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	28.58	3/1996 (-) [-]	- (-) [-]	0 / 0
155.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	269.24	12/1996 (-) [-]	- (-) [-]	0 / 0
156.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	12.58	3/1996 (-) [-]	- (-) [-]	0 / 0
157.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	8.55	- (-) [-]	- (-) [-]	0 / 0
158.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.13	- (-) [-]	- (-) [-]	0 / 0
159.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [221.97]	104.00 (-)	119.37	- (-) [-]	- (-) [-]	0 / 0
160.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
161.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [338.44]	152.28 (-)	139.44	3/1996 (-) [-]	- (-) [-]	0 / 0
162.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	11.87	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
163.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
164.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	48.78	- (-) [-]	- (-) [-]	0 / 0
165.	QUILON-TRIVANDRUM	4/1990	45.76	70.39	129.23	12/1993	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CENTRAL(LD),SR	(-)	(-) [116.15]	(-)		(3/2000) [-]	(-) [-]	
166.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [100.00]	-148.44 (0.00)	5.31	- (-) [-]	- (-) [-]	0 / 0
Total :			23522.01 (-) [34261.28]	10739.27 (-)	9390.25			0 / 0
ROAD TRANSPORT & HIGHWAYS								
167.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	11/1993 (6/1997)	103.21 (127.54) [155.93]	52.72 (28.39)	134.57	4/1999 (-) [10/2000]	18 (-) [-]	0 / 12
168.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	2/1992 (-)	102.97 (-) [276.00]	173.03 (-)	227.28	3/1997 (-) [3/2001]	48 (-) [-]	0 / 13
169.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	6/1992 (3/1994)	133.98 (-) [275.13]	141.15 (-)	240.87	4/1996 (3/1997) [3/2001]	59 (48) [-]	0 / 9
170.	IMP. OF NH-2 IN JHARKHAND (NHAI)	3/1995 (-)	127.89 (-) [187.60]	59.71 (-)	168.30	6/1999 (-) [3/2001]	21 (-) [-]	0 / 70
171.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	4/1993 (1/2001)	117.73 (253.47) [253.47]	135.74 (0.00)	265.10	5/1997 (-) [4/2001]	47 (-) [-]	0 / 0
172.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	8/1993 (8/1995)	82.75 (199.50) [232.00]	149.25 (32.50)	240.73	9/1998 (-) [4/2001]	31 (-) [-]	0 / 2
173.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	4/1994 (7/1997)	88.26 (-) [141.09]	52.83 (-)	125.41	3/2000 (-) [4/2001]	13 (-) [-]	0 / 0
174.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	3/1993 (11/1994)	166.71 (287.22) [371.99]	205.28 (84.77)	332.55	7/1998 (-) [5/2001]	34 (-) [-]	0 / 11
175.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	3/1995 (6/1999)	298.50 (298.50) [382.14]	83.64 (83.64)	351.10	6/1999 (-) [5/2001]	23 (-) [-]	0 / 0
176.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	3/1995 (-)	143.35 (-) [231.90]	88.55 (-)	180.36	6/1999 (-) [6/2001]	24 (-) [2]	0 / 64
177.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (-) [377.00]	54.50 (-)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
178.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	223.42	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
179.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
180.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	213.31	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
181.	NAINI BRIDGE & LINK	3/1995	100.36	292.64	8.75	6/2001	22	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	RD.BETWEEN NH2 & NH-27	(-)	(300.00) [393.00]	(93.00)		(6/2001) [4/2003]	(22) [-]	
Total :			2189.63 (-) [4285.60]	2095.97 (-)	2792.94			0 / 190
<u>SHIPPING & PORTS</u>								
182.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	4/1993 (-)	593.90 (-) [1058.52]	464.62 (-)	750.25	4/1998 (-) [4/2001]	36 (-) [-]	0 / 6
183.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	4/1993 (-)	587.41 (-) [831.11]	243.70 (-)	634.17	4/1998 (-) [9/2001]	41 (-) [4]	0 / 20
184.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	8/1999 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 0
185.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	81.75	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
186.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
187.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	20.78	2/2003 (-) [6/2003]	4 (-) [1]	0 / 2
188.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	196.20	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
Total :			2659.37 (-) [3369.21]	709.84 (-)	1776.94			0 / 28
<u>TELECOMMUNICATION</u>								
189.	SAFE CABLE SYSTEM(VSNL)	12/1999 (-)	231.00 (-) [231.00]	0.00 (-)	101.96	12/2001 (-) [12/2001]	0 (-) [-]	0 / 4
190.	INMARSAT-P(VSNL)	11/1995 (-)	546.00 (-) [546.00]	0.00 (-)	550.44	9/2000 (12/2000) [1/2003]	28 (25) [-]	0 / 3
Total :			777.00 (-) [777.00]	0.00 (-)	652.40			0 / 7
<u>URBAN DEVELOPMENT</u>								
191.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [5211.00]	351.00 (-)	791.03	3/2005 (-) [3/2005]	0 (-) [-]	0 / 320
Total :			4860.00 (-) [5211.00]	351.00 (-)	791.03			0 / 320
All India :			111614.61 (-) [152022.00]	40407.39 (-)	49303.24			64 / 1382
NIC-MoS&PI(IPMD) [4/2001]								

