

Sector-Wise number of on going projects in May, 2001

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	89
2.	POWER	28
3.	PETROLEUM	26
4.	ROAD TRANSPORT & HIGHWAYS	14
5.	COAL	12
6.	SHIPPING & PORTS	7
7.	FERTILISERS	3
8.	MINES	2
9.	HEALTH & FW	2
10.	TELECOMMUNICATION	2
11.	ATOMIC ENERGY	1
12.	FINANCE	1
13.	STEEL	1
14.	URBAN DEVELOPMENT	1
Total		189

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57

Summary of projects on Flash Report for the month of May, 2001

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	192
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	2
Number of Projects Added in Current Month :	1
Number of Projects in Current Month :	189

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	60	11	49	10	59	189	32
Latest Approved	59	10	52	9	59	189	31

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	155	98916.87	113640.64	30359.76	26.72	14723.77	14.88
Revised	34	30755.42	38098.06	19987.76	52.46	7342.64	23.87
Total	189	129672.29	151738.70	50347.52	33.18	22066.41	17.02

IV. Milestones (Cumulative due and Achieved)

Total	1571
Achieved upto month	125

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>COAL</u>							
1	MEDAPALI (SCCL) {Completed}	04/1993	219.82	03/2001	219.82	03/2001	39.77
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199 {Completed}	11/1993	103.21	04/1999	155.93	10/2000	134.57

VI. List of projects added

					Cost in Rs. Crore	
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	07/2000	181.94	07/2003	181.94	07/2003

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>COAL</u>							
1	POOTKI BALIHARI UG	199.87	182.34	03/1994	03/2001	03/2002	12
<u>FINANCE</u>							
2	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	301.82	03/1992	05/2001	06/2001	1
<u>FERTILISERS</u>							
3	NAMRUP PLANT REVAMP(BVFC)	350.00	509.40	05/2001	05/2001	02/2002	9
<u>ROAD TRANSPORT & HIGHWAYS</u>							
4	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	166.71	371.99	07/1998	05/2001	06/2001	1
<u>SHIPPING & PORTS</u>							
5	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	593.90	1058.52	04/1998	04/2001	07/2001	3
<i>Number of projects reporting additional delay = 5</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	1	3447.06	6421.00	8949.00
2	COAL	12	7972.49	8726.25	8706.24
3	FINANCE	1	118.28	118.28	301.82
4	FERTILISERS	3	573.16	767.09	1434.53
5	MINES	2	3726.58	3726.58	3726.58
6	STEEL	1	430.50	430.50	466.69
7	PETROLEUM	26	30081.08	30065.93	29943.50
8	POWER	28	30857.84	43179.95	49652.77
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	89	23522.01	24580.64	34378.85
11	ROAD TRANSPORT & HIGHWAYS	14	2086.42	2667.86	4129.67
12	SHIPPING & PORTS	7	2659.37	2659.37	3369.21
13	TELECOMMUNICATION	2	777.00	777.00	777.00
14	URBAN DEVELOPMENT	1	4860.00	4860.00	5211.00
<i>Grand Total</i>		189	111252.71	129672.29	151738.70

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [8949.00]	5501.94 (2528.00)	1741.60	1/2007 (-) [7/2006]	-6 (-) [-]	2 / 106
Total :			3447.06 (-) [8949.00]	5501.94 (-)	1741.60			2 / 106
COAL								
2.	GOUTHAMKHANI OC (SCCL)	6/1995 (-)	415.93 (-) [158.24]	-257.69 (-)	115.22	3/2002 (-) [3/2002]	0 (-) [-]	0 / 8
3.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	366.95	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 1
4.	PAREJ OC(CCL)	3/1993 (3/1993)	116.19 (-) [162.88]	46.69 (-)	113.76	3/1998 (-) [3/2002]	48 (-) [-]	0 / 3
5.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	169.09	3/1994 (3/2000) [3/2002]	96 (24) [12]	0 / 2
6.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1107.93]	75.12 (-)	481.49	3/2003 (-) [4/2002]	-11 (-) [-]	4 / 22
7.	TPS-I EXP.(NLC)	2/1996 (-)	1590.58 (-) [1438.09]	-152.49 (-)	711.32	3/2001 (-) [5/2002]	14 (-) [-]	1 / 13
8.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	21.18	3/2003 (-) [3/2003]	0 (-) [-]	0 / 16
9.	SATGRAM UG(ECL)	5/1979 (9/1990)	26.37 (148.26) [118.87]	92.50 (-29.39)	111.98	3/1989 (3/1995) [3/2003]	168 (96) [-]	0 / 1
10.	EXPANSION OF MINE-I(NLC)	3/1992 (-)	1336.93 (-) [1652.22]	315.29 (-)	1258.93	10/1996 (-) [4/2003]	78 (-) [-]	0 / 8
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	21.78	3/2004 (-) [3/2004]	0 (-) [-]	0 / 4
12.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	932.41	3/2004 (-) [3/2004]	0 (-) [-]	0 / 13
13.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1057.95	3/1998 (3/1998) [3/2004]	72 (72) [-]	0 / 5
Total :			7972.49 (-) [8706.24]	733.75 (-)	5362.06			5 / 96
FINANCE								
14.	MORD. OF MINTS AT	3/1989	118.28	183.54	268.19	3/1992	111	0 / 1

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDERABAD, MUMBAI & CALCUTTA	(-)	(-) [301.82]	(-)		(-) [6/2001]	(-) [1]	
Total :			118.28 (-) [301.82]	183.54 (-)	268.19			0 / 1
<u>FERTILISERS</u>								
15.	NANGAL UREA EXPANSION (NFL)	5/1999 (-)	135.13 (-) [135.13]	0.00 (-)	128.24	5/2001 (-) [5/2001]	0 (-) [-]	0 / 0
16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (-)	350.00 (-) [509.40]	159.40 (-)	94.94	5/2001 (-) [2/2002]	9 (-) [9]	0 / 0
17.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			573.16 (-) [1434.53]	861.37 (-)	1053.18			0 / 0
<u>MINES</u>								
18.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	6/1996 (-)	1664.60 (-) [1664.60]	0.00 (-)	1138.60	3/2001 (-) [6/2001]	3 (-) [-]	0 / 17
19.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	668.07	5/2002 (-) [5/2002]	0 (-) [-]	0 / 24
Total :			3726.58 (-) [3726.58]	0.00 (-)	1806.67			0 / 41
<u>STEEL</u>								
20.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [466.69]	36.19 (-)	259.60	8/1999 (-) [7/2002]	35 (-) [-]	0 / 32
Total :			430.50 (-) [466.69]	36.19 (-)	259.60			0 / 32
<u>PETROLEUM</u>								
21.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	10/1997 (-)	1229.45 (-) [1229.45]	0.00 (-)	1071.48	4/2001 (-) [4/2001]	0 (-) [-]	0 / 1
22.	FCCU AT HALDIA(IOC)	2/1999 (-)	507.00 (-) [460.00]	-47.00 (-)	348.31	2/2002 (-) [8/2001]	-6 (-) [-]	9 / 11
23.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [120.00]	-78.02 (-)	61.32	12/2001 (-) [8/2001]	-4 (-) [-]	0 / 0
24.	INSITU COMBUSTION, BALOL(ONGC)	10/1995 (-)	133.64 (118.49) [118.08]	-15.56 (-0.41)	96.95	7/1997 (-) [9/2001]	50 (-) [-]	0 / 1
25.	ZA WELL PLATFORM(ONGCL)	12/1999 (-)	302.24 (-) [302.24]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 6
26.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-)	-182.00 (-)	231.81	2/2002 (-)	0 (-)	0 / 8

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[290.00]			[2/2002]	[-]	
27.	KONDAPALLY-LANCO PIPELINE(GAIL)	10/2000 (-)	299.50 (-) [299.50]	0.00 (-)	64.44	4/2002 (-) [4/2002]	0 (-) [-]	0 / 10
28.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	36.80	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6
29.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	794.15	5/2002 (-) [5/2002]	0 (-) [-]	20 / 42
30.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [522.00]	25.00 (-)	302.38	5/2002 (-) [5/2002]	0 (-) [-]	13 / 29
31.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	135.90	5/2002 (-) [5/2002]	0 (-) [-]	8 / 34
32.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	145.83	6/2002 (-) [6/2002]	0 (-) [-]	12 / 27
33.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	49.44	5/2003 (-) [6/2002]	-11 (-) [-]	4 / 20
34.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOCL)	8/2000 (-)	1734.00 (-) [1734.00]	0.00 (-)	16.29	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
35.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	125.61	11/2002 (-) [11/2002]	0 (-) [-]	3 / 14
36.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	-	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
37.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	49.48	7/2003 (-) [7/2003]	0 (-) [-]	0 / 83
38.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	33.60	9/2003 (-) [9/2003]	0 (-) [-]	0 / 19
39.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	-	1/2004 (-) [1/2004]	0 (-) [-]	0 / 0
40.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [609.44]	0.00 (-)	6.20	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
41.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	0.10	12/2005 (-) [12/2005]	0 (-) [-]	0 / 0
42.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [4228.00]	0.00 (-)	0.05	8/2005 (-) [-]	- (-) [-]	0 / 0
43.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3365.00]	0.00 (-)	1.36	1/2005 (-) [-]	- (-) [-]	0 / 0
44.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-)	0.00 (-)	20.58	11/2000 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[463.40]			[-]	[-]	
45.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	8.28	5/2003 (-) [-]	- (-) [-]	0 / 0
46.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	1.38	- (-) [-]	- (-) [-]	0 / 0
Total :			30081.08 (-) [29943.50]	-137.58 (-)	3601.74			69 / 334

POWER

47.	NATPHA JHAKRI TRANSMISSION SYSTEM (P.GRID)	4/1989 (4/2001)	889.95 (1561.63) [1561.63]	671.68 (0.00)	1342.24	4/1996 (-) [6/2001]	62 (-) [-]	1 / 2
48.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEELCO)	4/1987 (-)	312.78 (774.12) [1446.09]	1133.31 (671.97)	1202.31	8/1994 (3/1998) [9/2001]	85 (42) [-]	0 / 7
49.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3224.20	3/1999 (-) [3/2002]	36 (-) [-]	0 / 16
50.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [662.71]	241.71 (-)	394.41	3/1999 (-) [3/2002]	36 (-) [-]	0 / 11
51.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [661.27]	181.76 (-)	318.24	3/2000 (-) [7/2002]	28 (-) [-]	0 / 6
52.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [707.76]	86.19 (-)	348.97	3/2000 (-) [7/2002]	28 (-) [-]	1 / 4
53.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	269.42	12/2001 (-) [10/2002]	10 (-) [-]	9 / 26
54.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	1988.48	12/2002 (-) [12/2002]	0 (-) [-]	17 / 37
55.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
56.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	24.44	2/2003 (-) [2/2003]	0 (-) [-]	0 / 15
57.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	2.05	4/2003 (-) [4/2003]	0 (-) [-]	0 / 16
58.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	667.37	1/2003 (-) [6/2003]	5 (-) [-]	0 / 16
59.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-) [181.94]	0.00 (-)	18.02	7/2003 (-) [7/2003]	0 (-) [-]	0 / 15
60.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	2.79	10/2003 (-) [10/2003]	0 (-) [-]	0 / 18
61.	LD&C SCHEME IN	8/1997	158.94	8.99	23.11	3/2000	45	1 / 16

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NER(P.GRID)	(-)	(-) [167.93]	(-)		(-) [12/2003]	(-) [-]	
62.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	10.52	1/2004 (-) [12/2003]	-1 (-) [-]	0 / 16
63.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [7666.31]	5988.29 (0.00)	5452.38	4/1996 (3/2002) [12/2003]	92 (21) [-]	0 / 28
64.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [3559.77]	3376.32 (0.00)	2898.68	11/1990 (3/2001) [12/2003]	157 (33) [-]	0 / 2
65.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	10.25	9/2003 (-) [3/2004]	6 (-) [-]	0 / 18
66.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	681.17	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
67.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
68.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	441.22	10/1998 (3/2005) [3/2005]	77 (0) [-]	0 / 25
69.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	981.32	2/2006 (-) [2/2006]	0 (-) [-]	17 / 94
70.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	-	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
71.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	14.71	6/2006 (-) [6/2006]	0 (-) [-]	0 / 1
72.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	34.02	7/2006 (-) [7/2006]	0 (-) [-]	0 / 5
73.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	186.21	2/2007 (-) [2/2007]	0 (-) [-]	0 / 28
74.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	6/1981 (11/1991)	444.67 (1292.82) [2594.17]	2149.50 (1301.35)	43.49	11/1999 (11/1999) [-]	- (-) [-]	0 / 2
Total :			30857.84 (-) [49652.77]	18794.93 (-)	20580.02			46 / 424
HEALTH & FW								
75.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	27.32	3/1999 (3/2005) [3/2005]	72 (0) [-]	0 / 5
76.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	84.39	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	111.71			0 / 5

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
RAILWAYS								
77.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	248.37	3/1994 (-) [9/2001]	90 (-) [-]	0 / 0
78.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [174.33]	18.59 (-)	4.06	2/2009 (-) [12/2001]	-86 (-) [-]	0 / 0
79.	DIVA-VASAI ROAD(LD),CR	4/1995 (-)	90.00 (-) [142.00]	52.00 (-)	137.98	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
80.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	337.73	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
81.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
82.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
83.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	343.79	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
84.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	32.37	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0
85.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	46.29	- (-) [3/2002]	- (-) [-]	0 / 0
86.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
87.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	357.90	- (-) [3/2002]	- (-) [-]	0 / 0
88.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	218.07	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
89.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
90.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [106.89]	17.89 (-)	34.24	3/1997 (-) [12/2002]	69 (-) [-]	0 / 0
91.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	182.93	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
92.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
93.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	336.51	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
94.	DLW GM 4000/3000 HP	4/1999	155.54	0.00	0.59	3/2003	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	DIESEL LOCOS	(-)	(-) [155.54]	(-)		(-) [3/2003]	(-) [-]	
95.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	141.25	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
96.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	24.58	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
97.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [226.19]	189.39 (120.28)	55.26	- (-) [3/2003]	- (-) [-]	0 / 0
98.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	7.92	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
99.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [407.74]	357.74 (295.74)	346.71	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
100.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	98.00	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
101.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	25.85	- (-) [3/2003]	- (-) [-]	0 / 0
102.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	118.36	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
103.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	25.00	- (12/1996) [6/2003]	- (78) [-]	0 / 0
104.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [401.66]	76.19 (-)	67.37	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
105.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	275.45	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
106.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [175.30]	54.40 (-)	49.86	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
107.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.32]	348.82 (-)	248.18	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
108.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [159.10]	53.88 (-)	4.90	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
109.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [825.00]	250.00 (-)	135.00	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
110.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	3.09	- (-) [3/2005]	- (-) [-]	0 / 0
111.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	19.16	- (-) [3/2005]	- (-) [-]	0 / 0
112.	KODERMA-RANCHI VIA	3/1999	491.19	0.00	8.73	7/2005	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HAZARIBAGH AND BARKAKHANA	(-)	(-) [491.19]	(-)		(-) [7/2005]	(-) [-]	
113.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	6.89	- (-) [6/2006]	- (-) [-]	0 / 0
114.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	269.20	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
115.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
116.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	22.54	- (-) [-]	- (-) [-]	0 / 0
117.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
118.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
119.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	8.60	- (-) [-]	- (-) [-]	0 / 0
120.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [338.44]	152.28 (-)	142.45	3/1996 (-) [-]	- (-) [-]	0 / 0
121.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	50.89	- (-) [-]	- (-) [-]	0 / 0
122.	QUILON-TRIVANDRUM CENTRAL(LD),SR	4/1990 (-)	45.76 (-) [116.15]	70.39 (-)	129.23	12/1993 (3/2000) [-]	- (-) [-]	0 / 0
123.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	12.58	3/1996 (-) [-]	- (-) [-]	0 / 0
124.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
125.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.20	- (-) [-]	- (-) [-]	0 / 0
126.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [648.00]	0.00 (-)	77.78	3/2009 (-) [-]	- (-) [-]	0 / 0
127.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
128.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
129.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [335.77]	102.77 (0.00)	8.88	- (-) [-]	- (-) [-]	0 / 0
130.	ARA-SASARAM	7/1997	120.00	0.00	18.64	3/2006	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [120.00]	(-)		(-) [-]	(-) [-]	
131.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
132.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	39.42	3/2004 (-) [-]	- (-) [-]	0 / 0
133.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	28.58	3/1996 (-) [-]	- (-) [-]	0 / 0
134.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
135.	JOGIGHOPA-GUWAHATI(NFR)	3/1984 (3/1990)	117.30 (238.93) [637.00]	519.70 (398.07)	691.16	6/1994 (-) [-]	- (-) [-]	0 / 0
136.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
137.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
138.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
139.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	52.15	- (0/200) [-]	- (-) [-]	0 / 0
140.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	58.78	- (-) [-]	- (-) [-]	0 / 0
141.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	32.31	- (-) [-]	- (-) [-]	0 / 0
142.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	22.02	- (3/2000) [-]	- (-) [-]	0 / 0
143.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	2.30	5/2008 (-) [-]	- (-) [-]	0 / 0
144.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.21	- (-) [-]	- (-) [-]	0 / 0
145.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	35.71	- (-) [-]	- (-) [-]	0 / 0
146.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [193.78]	0.00 (-)	2.15	6/2004 (-) [-]	- (-) [-]	0 / 0
147.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	8.65	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	2.46	7/2006 (-) [-]	- (-) [-]	0 / 0
149.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.00]	-3.11 (-)	50.37	3/1996 (-) [-]	- (-) [-]	0 / 0
150.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
151.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	4/1992 (-)	200.00 (-) [718.00]	518.00 (-)	672.07	12/1995 (-) [-]	- (-) [-]	0 / 0
152.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	138.43	3/2000 (-) [-]	- (-) [-]	0 / 0
153.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	11.87	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
154.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
155.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [314.02]	89.02 (-)	105.45	3/2001 (-) [-]	- (-) [-]	0 / 0
156.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [108.00]	0.00 (-)	4.22	12/2009 (-) [-]	- (-) [-]	0 / 0
157.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	44.39	- (-) [-]	- (-) [-]	0 / 0
158.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
159.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	-	4/2004 (-) [-]	- (-) [-]	0 / 0
160.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	269.24	12/1996 (-) [-]	- (-) [-]	0 / 0
161.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
162.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
163.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.13	- (-) [-]	- (-) [-]	0 / 0
164.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [221.97]	104.00 (-)	119.37	- (-) [-]	- (-) [-]	0 / 0
165.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			23522.01 (-) [34378.85]	10856.84 (-)	9657.87			0 / 0
ROAD TRANSPORT & HIGHWAYS								
166.	IMP. OF NH-2 IN JHARKHAND (NHAI)	3/1995 (-)	127.89 (-) [187.60]	59.71 (-)	168.30	6/1999 (-) [3/2001]	21 (-) [-]	0 / 70
167.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	6/1992 (3/1994)	133.98 (-) [275.13]	141.15 (-)	240.87	4/1996 (3/1997) [3/2001]	59 (48) [-]	0 / 9
168.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	8/1993 (8/1995)	82.75 (199.50) [232.00]	149.25 (32.50)	240.73	9/1998 (-) [4/2001]	31 (-) [-]	0 / 2
169.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	4/1994 (7/1997)	88.26 (-) [141.09]	52.83 (-)	125.41	3/2000 (-) [4/2001]	13 (-) [-]	0 / 0
170.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	3/1995 (6/1999)	298.50 (298.50) [382.14]	83.64 (83.64)	351.10	6/1999 (-) [5/2001]	23 (-) [-]	0 / 0
171.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	3/1995 (-)	143.35 (-) [231.90]	88.55 (-)	180.36	6/1999 (-) [6/2001]	24 (-) [-]	0 / 64
172.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	3/1993 (11/1994)	166.71 (287.22) [371.99]	205.28 (84.77)	336.10	7/1998 (-) [6/2001]	35 (-) [1]	0 / 10
173.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (-) [377.00]	54.50 (-)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
174.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	223.42	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
175.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
176.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	213.31	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
177.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
178.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	4/1993 (1/2001)	117.73 (253.47) [253.47]	135.74 (0.00)	270.88	5/1997 (-) [-]	- (-) [-]	0 / 0
179.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	2/1992 (-)	102.97 (-) [276.00]	173.03 (-)	227.28	3/1997 (-) [-]	- (-) [-]	0 / 13
Total :			2086.42 (-) [4129.67]	2043.25 (-)	2667.70			0 / 177
SHIPPING & PORTS								
180.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR	4/1993 (-)	593.90 (-)	464.62 (-)	799.12	4/1998 (-)	39 (-)	0 / 6

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHENNAI)		[1058.52]			[7/2001]	[3]	
181.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	4/1993 (-)	587.41 (-) [831.11]	243.70 (-)	634.42	4/1998 (-) [9/2001]	41 (-) [-]	0 / 20
182.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	8/1999 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 0
183.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	82.25	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0
184.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
185.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	23.78	2/2003 (-) [6/2003]	4 (-) [-]	0 / 2
186.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	196.20	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
Total :			2659.37 (-) [3369.21]	709.84 (-)	1829.56			0 / 28
TELECOMMUNICATION								
187.	SAFE CABLE SYSTEM(VSNL)	12/1999 (-)	231.00 (-) [231.00]	0.00 (-)	101.96	12/2001 (-) [12/2001]	0 (-) [-]	0 / 4
188.	INMARSAT-P(VSNL)	11/1995 (-)	546.00 (-) [546.00]	0.00 (-)	550.44	9/2000 (12/2000) [1/2003]	28 (25) [-]	0 / 3
Total :			777.00 (-) [777.00]	0.00 (-)	652.40			0 / 7
URBAN DEVELOPMENT								
189.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [5211.00]	351.00 (-)	755.22	3/2005 (-) [3/2005]	0 (-) [-]	3 / 320
Total :			4860.00 (-) [5211.00]	351.00 (-)	755.22			3 / 320
All India :			111252.71 (-) [151738.70]	40485.99 (-)	50347.52			125 / 1571
NIC-MoS&PI(IPMD)								[5/2001]