

Sector-Wise number of on going projects in November, 2001

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	89
2.	PETROLEUM	30
3.	POWER	29
4.	COAL	12
5.	SHIPPING & PORTS	8
6.	ROAD TRANSPORT & HIGHWAYS	7
7.	ATOMIC ENERGY	3
8.	FERTILISERS	2
9.	MINES	2
10.	HEALTH & FW	2
11.	STEEL	1
12.	TELECOMMUNICATION	1
13.	URBAN DEVELOPMENT	1
Total		187

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2001-2002

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2001</u>				
	<u>COAL</u>			
1.	DIPKA OC EXP.(SECL)	533.96	03/2001	424.04
<u>May, 2001</u>				
	<u>COAL</u>			
2.	MEDAPALI (SCCL)	219.82	03/2001	39.77
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
3.	4-LANING OF MATHURA-AGRA SECT-ION OF NH-2 KM 148.33 TO 199	103.21	04/1999	134.57
<u>June, 2001</u>				
	<u>FINANCE</u>			
4.	MORD. OF MINTS AT HYDERABAD, MUMBAI & CALCUTTA	118.28	03/1992	268.19
	<u>PETROLEUM</u>			
5.	LPG PIPELINE FROM JAMNAGAR TO LONI(GAIL)	1229.45	04/2001	1075.59
	<u>POWER</u>			
6.	NATHPA JHAKRI TRANSMISSION SYSTEM (P.GRID)	889.95	04/1996	1343.73
<u>August, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
7.	4-LANNING OF BHUBANESHWAR CUTTACK-JAGTAPUR SECTION(NH-5)	133.98	04/1996	256.33
8.	4 LANING OF NH-1 IN PUNJAB (KM212.20 - KM 252.25)	82.75	09/1998	240.73
9.	IMP. OF NH-8 IN HARYANA & RAJASTHAN (NHAI)	298.50	06/1999	374.00
10.	NH2:4 LANE 438-474 KMS.IN W.B.(STATE PWD)	88.26	03/2000	125.41
<u>September, 2001</u>				
	<u>FERTILISERS</u>			
11.	NANGAL UREA EXPANSION (NFL)	135.13	05/2001	128.24

	<u>POWER</u>			
12.	KOEL KARO HYDRO ELECTRIC PROJECT(NHPC)	444.67	11/1999	44.60
	<u>RAILWAYS</u>			
13.	JOGIGHOPA-GUWAHATI(NFR)	117.30	06/1994	698.33
<u>October, 2001</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
14.	4-LANING BETWEEN KM 439 TO 497 ON NH-8 OF AHMEDABAD-MUMBAI	117.73	05/1997	292.28
15.	IMP. OF NH-2 IN JHARKHAND (NHAI)	127.89	06/1999	184.20
16.	IMP. OF NH-2 IN WEST BENGAL FROM RANIGANJ TO PANAGARH(NHAI)	143.35	06/1999	196.10
	<u>TELECOMMUNICATION</u>			
17.	INMARSAT-P(VSNL)	546.00	09/2000	550.44

Summary of projects on Flash Report for the month of November, 2001

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	191
Number of Projects Completed/Dropped/Frozen in Previous Month :	4
Number of Projects Completed/Dropped/Frozen in Current Month :	0
Number of Projects Added in Current Month :	0
Number of Projects in Current Month :	187

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	58	12	52	10	55	187	31
Latest Approved	55	11	57	9	55	187	29

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	156	120085.80	124149.85	31903.32	25.70	4064.05	3.38
Revised	31	30152.10	34703.23	20242.81	58.33	4551.13	15.09
Total	187	150237.90	158853.08	52146.13	32.83	8615.18	5.73

IV. Milestones (Cumulative due and Achieved)

Total	1574
Achieved upto month	391

V. List of projects Completed/ Dropped/ Frozen during current month

There is no project under this category during the Current Month.

VI. List of projects added

There is no project under this category during the Current Month.

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>PETROLEUM</u>							
1	REFINERY MODERNISATION(BPCL)	1592.65	1592.65	09/2003	03/2004	06/2004	3
2	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	419.00	11/2002	11/2002	12/2002	1
<u>POWER</u>							
3	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	312.78	1455.45	08/1994	09/2001	03/2002	6
4	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	578.62	578.62	06/2006	06/2006	12/2008	30
5	ULDCS FOR EASTERN REGION (P.GRID)	290.01	290.01	09/2003	03/2004	12/2004	9
<u>RAILWAYS</u>							
6	CALICUT-MANGALORE DOUBLING	240.00	488.90	-NA-	03/2002	06/2002	3
<u>SHIPPING & PORTS</u>							
7	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	593.90	1058.52	04/1998	10/2001	12/2001	2
<u>TELECOMMUNICATION</u>							
8	SAFE CABLE SYSTEM(VSNL)	231.00	231.00	12/2001	12/2001	03/2002	3
<i>Number of projects reporting additional delay = 8</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	3	20831.06	23805.00	11582.00
2	COAL	12	7972.49	8924.08	8616.47
3	FERTILISERS	2	438.03	631.96	1299.40
4	MINES	2	3726.58	3726.58	3726.58
5	STEEL	1	430.50	430.50	450.00
6	PETROLEUM	30	32521.34	32506.19	32232.50
7	POWER	29	34851.86	45654.14	51576.98
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	89	23627.71	24564.71	34377.29
10	ROAD TRANSPORT & HIGHWAYS	7	1093.96	1422.91	2415.19
11	SHIPPING & PORTS	8	2788.99	2788.99	3498.83
12	TELECOMMUNICATION	1	231.00	231.00	231.00
13	URBAN DEVELOPMENT	1	4860.00	4860.00	8155.00
<i>Grand Total</i>		187	133514.44	150237.90	158853.08

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [125.00]	- 13046.00 (-)	-	12/2008 (-) [3/2003]	-69 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [7244.00]	3796.94 (823.00)	1954.00	1/2007 (-) [7/2006]	-6 (-) [-]	7 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [4213.00]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			20831.06 (-) [11582.00]	-9249.06 (-)	1954.00			7 / 103
COAL								
4.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [403.96]	219.41 (0.00)	369.41	3/1994 (3/1998) [3/2002]	96 (48) [-]	0 / 1
5.	GOUTHAMKHANI OC (SCCL)	6/1995 (-)	415.93 (-) [159.74]	-256.19 (-)	118.86	3/2002 (-) [3/2002]	0 (-) [-]	0 / 2
6.	PAREJ OC(CCL)	3/1993 (3/1993)	116.19 (162.88) [162.88]	46.69 (0.00)	123.94	3/1998 (3/2002) [3/2002]	48 (0) [-]	0 / 3
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.34]	-17.53 (-17.53)	168.55	3/1994 (3/2000) [3/2002]	96 (24) [-]	0 / 2
8.	TPS-I EXP.(NLC)	2/1996 (12/2001)	1590.58 (1420.27) [1423.47]	-167.11 (3.20)	861.25	3/2001 (5/2002) [7/2002]	16 (2) [-]	6 / 13
9.	RAVINDERKHANI NEW TECH. UG (SCCL)	12/1995 (-)	242.95 (-) [242.94]	-0.01 (-)	20.60	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
10.	SATGRAM UG(ECL)	5/1979 (9/1990)	26.37 (148.26) [118.87]	92.50 (-29.39)	112.04	3/1989 (3/1995) [3/2003]	168 (96) [-]	0 / 1
11.	MINE-1A(NLC)	2/1998 (-)	1032.81 (-) [1015.74]	-17.07 (-)	565.81	3/2003 (-) [3/2003]	0 (-) [-]	14 / 22
12.	EXPANSION OF MINE-I(NLC)	3/1992 (12/2001)	1336.93 (1658.38) [1667.76]	330.83 (9.38)	1330.31	10/1996 (4/2003) [4/2003]	78 (0) [-]	0 / 8
13.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	36.38	3/2004 (-) [3/2004]	0 (-) [-]	0 / 4
14.	NIGAH I OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	974.32	3/2004 (-) [3/2004]	0 (-) [-]	2 / 9
15.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39)	412.46 (0.00)	1018.99	3/1998 (3/1998)	72 (72)	1 / 5

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1281.39]			[3/2004]	[-]	
Total :			7972.49 (-) [8616.47]	643.98 (-)	5700.46			23 / 70
<u>FERTILISERS</u>								
16.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (-)	350.00 (-) [509.40]	159.40 (-)	182.61	5/2001 (-) [10/2002]	17 (-) [-]	0 / 0
17.	HALDIA FETILIZER PROJECT (HFC)	11/1971 (7/1981)	88.03 (281.96) [790.00]	701.97 (508.04)	830.00	10/1976 (4/1982) [-]	- (-) [-]	0 / 0
Total :			438.03 (-) [1299.40]	861.37 (-)	1012.61			0 / 0
<u>MINES</u>								
18.	EXPN OF BAUXITE MINE & ALUMINA REFINERY(NALCO)	6/1996 (-)	1664.60 (-) [1664.60]	0.00 (-)	1221.97	3/2001 (-) [12/2001]	9 (-) [-]	16 / 17
19.	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1100.73	5/2002 (-) [5/2002]	0 (-) [-]	2 / 24
Total :			3726.58 (-) [3726.58]	0.00 (-)	2322.70			18 / 41
<u>STEEL</u>								
20.	10/11A BAILADILA DEPOSIT(NMDC)	8/1995 (-)	430.50 (-) [450.00]	19.50 (-)	273.52	8/1999 (-) [7/2002]	35 (-) [-]	3 / 32
Total :			430.50 (-) [450.00]	19.50 (-)	273.52			3 / 32
<u>PETROLEUM</u>								
21.	KONDAPALLY-LANCO PIPELINE(GAIL)	10/2000 (-)	299.50 (-) [200.00]	-99.50 (-)	156.68	4/2002 (-) [8/2001]	-8 (-) [-]	9 / 10
22.	FCCU AT HALDIA(IOC)	2/1999 (-)	507.00 (-) [480.00]	-27.00 (-)	373.07	2/2002 (-) [9/2001]	-5 (-) [-]	11 / 11
23.	INSITU COMBUSTION, BALOL(ONGC)	10/1995 (-)	133.64 (118.49) [118.08]	-15.56 (-0.41)	97.98	7/1997 (-) [11/2001]	52 (-) [-]	0 / 1
24.	ZA WELL PLATFORM(ONGCL)	12/1999 (-)	302.24 (-) [124.18]	-178.06 (-)	57.78	12/2001 (-) [12/2001]	0 (-) [-]	3 / 6
25.	AUGMENTATION OF HBCPL (IOC)	5/1998 (-)	472.00 (-) [294.00]	-178.00 (-)	267.87	2/2002 (-) [2/2002]	0 (-) [-]	0 / 8
26.	POL JETTY AT JAWHARLAL NEHRU PORT(BPCL)	5/1999 (-)	198.02 (-) [120.00]	-78.02 (-)	80.45	12/2001 (-) [2/2002]	2 (-) [-]	0 / 0
27.	ADDNL COMPRESSOR(ONGCL)	12/1999 (-)	177.64 (-) [177.64]	0.00 (-)	109.67	4/2002 (-) [4/2002]	0 (-) [-]	0 / 6

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	BARAUNI REFINERY EXPANSION (IOC)	2/1999 (-)	1803.00 (-) [1963.00]	160.00 (-)	1127.70	5/2002 (-) [5/2002]	0 (-) [-]	32 / 42
29.	HYDROTREATING PLANT AT GUWAHATI (IOC)	2/1999 (-)	497.00 (-) [522.00]	25.00 (-)	430.27	5/2002 (-) [5/2002]	0 (-) [-]	23 / 29
30.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [343.00]	0.00 (-)	217.87	5/2002 (-) [5/2002]	0 (-) [-]	19 / 34
31.	CATALYTIC DEWAXING UNIT,HALDIA(IOC)	7/1999 (-)	422.00 (-) [422.00]	0.00 (-)	71.49	5/2003 (-) [6/2002]	-11 (-) [-]	10 / 20
32.	VVPL EXTENSION TO SECUNDERABAD(HPCL)	10/1999 (-)	377.55 (-) [377.55]	0.00 (-)	227.04	6/2002 (-) [6/2002]	0 (-) [-]	18 / 27
33.	AUGMNTN SALAYA-MATHURA CRUDE OIL PIPELINE(IOC)	8/2000 (-)	1734.00 (-) [1734.00]	0.00 (-)	27.10	9/2002 (-) [9/2002]	0 (-) [-]	0 / 23
34.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	2/1999 (-)	419.00 (-) [419.00]	0.00 (-)	267.34	11/2002 (-) [12/2002]	1 (-) [1]	7 / 15
35.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	5/2001 (-)	329.05 (-) [329.05]	0.00 (-)	5.54	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
36.	CONSTRUCTION OF POL TERMINMAL FOR ERIP,PARADIP(IOC)	9/1999 (-)	569.00 (-) [569.00]	0.00 (-)	16.35	5/2003 (-) [6/2003]	1 (-) [-]	0 / 0
37.	IOR SCHEME NEELAM(ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	12.40	7/2003 (-) [7/2003]	0 (-) [-]	0 / 3
38.	REFINERY EXPANSION CUM.MOD. PROJECT(CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	99.62	7/2003 (-) [7/2003]	0 (-) [-]	11 / 83
39.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE,GUJ(IOC)	8/2001 (-)	119.01 (-) [119.01]	0.00 (-)	0.40	7/2003 (-) [7/2003]	0 (-) [-]	0 / 0
40.	VISAKH-SECNDERABAD LPG(GAIL)	1/2001 (-)	490.65 (-) [490.65]	0.00 (-)	4.36	8/2003 (-) [8/2003]	0 (-) [-]	6 / 42
41.	ADDNL DEV I HEERA & SOUTH HEERA(ONGCL)	1/2001 (-)	309.08 (-) [309.08]	0.00 (-)	-	1/2004 (-) [1/2004]	0 (-) [-]	1 / 4
42.	IOR GANDHAR(ONGCL)	12/2000 (-)	609.44 (-) [761.74]	152.30 (-)	219.41	3/2004 (-) [3/2004]	0 (-) [-]	0 / 3
43.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1248.00]	0.00 (-)	65.01	3/2004 (-) [3/2004]	0 (-) [-]	5 / 10
44.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1592.65]	0.00 (-)	63.76	9/2003 (-) [6/2004]	9 (-) [3]	10 / 19
45.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [557.00]	-926.00 (-)	1.67	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
46.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	178.69	8/2005 (-) [8/2004]	-12 (-) [-]	0 / 0
47.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	14.29	12/2005 (-) [12/2005]	0 (-) [-]	0 / 11
48.	RESIDUE UP GRADATION AT GUJARAT REFINERY(IOC)	10/1999 (-)	4392.00 (-) [4392.00]	0.00 (-)	98.80	- (-) [-]	- (-) [-]	0 / 0
49.	PRODUCT TERMINAL CIF,BINA,MP (BPCL)	11/1997 (9/1996)	463.40 (-) [463.40]	0.00 (-)	19.51	11/2000 (-) [-]	- (-) [-]	0 / 0
50.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [3365.00]	0.00 (-)	92.89	1/2005 (-) [-]	- (-) [-]	0 / 0
Total :			32521.34 (-) [32232.50]	-288.84 (-)	4405.01			165 / 407

POWER

51.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5690.64]	2726.98 (-)	3520.18	3/1999 (-) [3/2002]	36 (-) [-]	0 / 16
52.	RANGANADI HYDRO ELECTRIC PROJECT, STAGE I(NEPCO)	4/1987 (-)	312.78 (774.12) [1455.45]	1142.67 (681.33)	1347.10	8/1994 (3/1998) [3/2002]	91 (48) [6]	7 / 7
53.	LOAD DESPATCH SCHEME (LDC) FORNORTHERN REGION	3/1995 (-)	479.51 (-) [658.92]	179.41 (-)	346.00	3/2000 (-) [7/2002]	28 (-) [-]	3 / 6
54.	UNIFIED LOAD DESPATCH COMMUNI-CATION SYSTEM(ULDCS),SOUTHER	2/1995 (-)	621.57 (-) [683.80]	62.23 (-)	383.28	3/2000 (-) [7/2002]	28 (-) [-]	1 / 4
55.	NORTH-EAST HVDC LINK(P.GRID)	9/1998 (-)	671.56 (-) [671.56]	0.00 (-)	287.73	12/2001 (-) [10/2002]	10 (-) [-]	20 / 26
56.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (-)	421.00 (-) [662.71]	241.71 (-)	422.84	3/1999 (-) [12/2002]	45 (-) [-]	2 / 11
57.	SIMHADRI TPP ST-I (NTPC)	7/1997 (-)	3650.79 (-) [4155.03]	504.24 (-)	2249.45	12/2002 (-) [12/2002]	0 (-) [-]	24 / 36
58.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [262.18]	-32.64 (-)	-	2/2003 (-) [2/2003]	0 (-) [-]	0 / 0
59.	SYSTEM STRENGTHENING IN SOUTH-ERN REGION(P.GRID)	2/2001 (-)	396.28 (-) [396.28]	0.00 (-)	67.18	2/2003 (-) [2/2003]	0 (-) [-]	4 / 15
60.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [166.51]	0.00 (-)	3.50	4/2003 (-) [4/2003]	0 (-) [-]	3 / 16
61.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	1/2000 (-)	3086.73 (-) [3865.61]	778.88 (-)	955.61	1/2003 (-) [6/2003]	5 (-) [-]	4 / 16
62.	KOLHAPUR-MAPUSA 400 KV LINE (P.GRID)	7/2000 (-)	181.94 (-)	0.00 (-)	48.77	7/2003 (-)	0 (-)	4 / 15

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[181.94]			[7/2003]	[-]	
63.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [195.97]	0.00 (-)	14.98	10/2003 (-) [10/2003]	0 (-) [-]	2 / 18
64.	LD&C SCHEME IN NER(P.GRID)	8/1997 (-)	158.94 (-) [267.35]	108.41 (-)	30.61	3/2000 (-) [12/2003]	45 (-) [-]	5 / 16
65.	RAIPUR-RURKELA 400KV D/C LINE (P.GRID)	1/2001 (-)	237.38 (-) [237.38]	0.00 (-)	25.16	1/2004 (-) [12/2003]	-1 (-) [-]	4 / 16
66.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [7666.31]	5988.29 (0.00)	5672.92	4/1996 (3/2002) [12/2003]	92 (21) [-]	10 / 27
67.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4228.67]	4045.22 (668.90)	3035.41	11/1990 (3/2001) [12/2003]	157 (33) [-]	2 / 6
68.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	-	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
69.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	890.99	5/2004 (-) [5/2004]	0 (-) [-]	1 / 5
70.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [290.01]	0.00 (-)	15.87	9/2003 (-) [12/2004]	15 (-) [9]	1 / 18
71.	DHAULIGANGA BAREILY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
72.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	526.45	10/1998 (3/2005) [3/2005]	77 (0) [-]	7 / 25
73.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	129.63	8/2005 (-) [8/2005]	0 (-) [-]	11 / 41
74.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	1412.61	2/2006 (-) [2/2006]	0 (-) [-]	28 / 94
75.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	62.83	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
76.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	241.78	5/2006 (-) [5/2006]	0 (-) [-]	9 / 64
77.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	51.48	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
78.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	248.95	2/2007 (-) [2/2007]	0 (-) [-]	2 / 28
79.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	15.14	6/2006 (-) [12/2008]	30 (-) [30]	0 / 1
Total :			34851.86 (-)	16725.12 (-)	22006.45			156 / 532

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[51576.98]					
HEALTH & FW								
80.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	38.78	3/1999 (3/2005) [3/2005]	72 (0) [-]	0 / 5
81.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	87.16	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	125.94			0 / 5
RAILWAYS								
82.	SITARAMPUR-MUGHALSARAI RE	3/1992 (-)	240.40 (-) [405.14]	164.74 (-)	354.38	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
83.	BHUBANESWAR-KOTTAVALASA(RE)	3/1997 (-)	292.22 (-) [292.27]	0.05 (-)	188.27	3/2002 (-) [12/2001]	-3 (-) [-]	0 / 0
84.	BOKARO-KIRIBURU RE	3/1992 (-)	113.62 (-) [269.00]	155.38 (-)	225.48	3/1997 (-) [12/2001]	57 (-) [-]	0 / 0
85.	DIVA-VASAI ROAD(LD),CR	4/1995 (-)	90.00 (-) [142.00]	52.00 (-)	145.27	3/1998 (-) [12/2001]	45 (-) [-]	0 / 0
86.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (-)	98.42 (-) [287.83]	189.41 (-)	57.70	- (-) [12/2001]	- (-) [-]	0 / 0
87.	DEHRI-ON SONE-MUGHALSARAI III LINE DOUBL.(ER)	4/1990 (-)	165.00 (139.25) [252.00]	87.00 (112.75)	249.41	3/1994 (-) [12/2001]	93 (-) [-]	0 / 0
88.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [689.01]	83.31 (-)	380.37	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
89.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (-)	71.70 (72.31) [180.64]	108.94 (108.33)	33.59	12/1998 (3/1998) [3/2002]	39 (48) [-]	0 / 0
90.	LUNI-BARMER-MUNABAO(GC),(NWR)	4/1997 (-)	240.00 (-) [283.87]	43.87 (-)	46.92	- (-) [3/2002]	- (-) [-]	0 / 0
91.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [138.12]	13.73 (-)	18.30	3/2002 (-) [3/2002]	0 (-) [-]	0 / 0
92.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [488.90]	248.90 (-)	377.37	- (-) [6/2002]	- (-) [3]	0 / 0
93.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [394.60]	136.02 (-)	235.67	3/2000 (-) [7/2002]	28 (-) [-]	0 / 0
94.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [117.24]	11.92 (-)	33.16	- (-) [8/2002]	- (-) [-]	0 / 0
95.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-)	36.00 (-)	38.73	3/1997 (-)	69 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[125.00]			[12/2002]	[-]	
96.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	214.82	3/2000 (-) [12/2002]	33 (-) [-]	0 / 0
97.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [107.41]	14.31 (-)	4.69	- (-) [12/2002]	- (-) [-]	0 / 0
98.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [226.19]	189.39 (120.28)	109.63	- (-) [3/2003]	- (-) [-]	0 / 0
99.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [445.95]	395.95 (333.95)	363.88	3/1994 (-) [3/2003]	108 (-) [-]	0 / 0
100.	GUDUR-RENIGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [133.34]	-6.35 (-)	41.79	- (-) [3/2003]	- (-) [-]	0 / 0
101.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [386.03]	30.03 (-)	17.51	3/1998 (-) [3/2003]	60 (-) [-]	0 / 0
102.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [535.88]	-0.97 (-)	162.23	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
103.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [155.54]	0.00 (-)	0.59	3/2003 (-) [3/2003]	0 (-) [-]	0 / 0
104.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [1098.00]	578.00 (0.00)	248.11	3/1995 (-) [3/2003]	96 (-) [-]	0 / 0
105.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	32.59	3/2004 (-) [3/2003]	-12 (-) [-]	0 / 0
106.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [285.77]	105.77 (-)	140.00	3/1999 (-) [3/2003]	48 (-) [-]	0 / 0
107.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [401.66]	76.19 (-)	79.63	3/2004 (6/2000) [6/2003]	-9 (36) [-]	0 / 0
108.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [297.14]	-0.01 (-)	32.23	- (12/1996) [6/2003]	- (78) [-]	0 / 0
109.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (-)	242.50 (-) [591.32]	348.82 (-)	259.84	12/1997 (-) [12/2003]	72 (-) [-]	0 / 0
110.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (4/1990)	158.77 (248.00) [400.00]	241.23 (152.00)	283.70	3/1994 (-) [12/2003]	117 (-) [-]	0 / 0
111.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (-)	120.90 (-) [263.79]	142.89 (-)	51.39	6/1999 (-) [12/2003]	54 (-) [-]	0 / 0
112.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [152.21]	0.00 (-)	104.15	3/1998 (-) [3/2004]	72 (-) [-]	0 / 0
113.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-)	53.88 (-)	4.42	12/1999 (-)	54 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[159.10]			[6/2004]	-	
114.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	20.75	- (-) [3/2005]	- (-) [-]	0 / 0
115.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	151.50	3/2007 (-) [3/2005]	-24 (-) [-]	0 / 0
116.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [491.19]	0.00 (-)	20.58	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
117.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	7.69	- (-) [6/2006]	- (-) [-]	0 / 0
118.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3244.00]	744.00 (-)	311.10	3/2001 (-) [3/2008]	84 (-) [-]	0 / 0
119.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [125.09]	0.09 (-)	-	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
120.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (-)	262.00 (-) [459.95]	197.95 (-)	27.10	- (3/2000) [-]	- (-) [-]	0 / 0
121.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	0.27	- (-) [-]	- (-) [-]	0 / 0
122.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [240.00]	46.82 (-)	3.61	7/2006 (-) [-]	- (-) [-]	0 / 0
123.	MIRAJ-LATUR ROAD	4/1993 (-)	225.00 (-) [450.69]	225.69 (-)	107.69	3/2001 (-) [-]	- (-) [-]	0 / 0
124.	ERODE-ERNAKULAM(RE)	3/1993 (-)	150.97 (-) [223.16]	72.19 (-)	187.89	3/1998 (-) [-]	- (-) [-]	0 / 0
125.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [438.96]	61.64 (-)	3.95	- (-) [-]	- (-) [-]	0 / 0
126.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [464.99]	0.00 (-)	-	4/2004 (-) [-]	- (-) [-]	0 / 0
127.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [287.42]	64.42 (-)	0.30	- (-) [-]	- (-) [-]	0 / 0
128.	CHENNAI BEACH-CHENGALPATTU-TRICHY GC (SR)	4/1992 (-)	200.00 (-) [718.00]	518.00 (-)	672.07	12/1995 (-) [-]	- (-) [-]	0 / 0
129.	GONDIA-CHANDAFORT GC(SCR)	12/1992 (-)	158.83 (-) [236.27]	77.44 (-)	236.27	12/1996 (-) [-]	- (-) [-]	0 / 0
130.	BELAPUR-PANVEL COMMUTERS(MTP)	2/1995 (-)	279.83 (-) [280.31]	0.48 (-)	146.80	3/2000 (-) [-]	- (-) [-]	0 / 0
131.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-)	0.00 (-)	0.46	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[353.08]			[-]	[-]	
132.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	40.57	- (-) [-]	- (-) [-]	0 / 0
133.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [108.00]	0.00 (-)	4.63	12/2009 (-) [-]	- (-) [-]	0 / 0
134.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [120.29]	54.35 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
135.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	49.51	- (-) [-]	- (-) [-]	0 / 0
136.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [358.74]	40.74 (0.00)	0.20	- (-) [-]	- (-) [-]	0 / 0
137.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [178.18]	113.18 (-)	13.46	3/1996 (-) [-]	- (-) [-]	0 / 0
138.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	8.83	- (-) [-]	- (-) [-]	0 / 0
139.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [338.44]	152.28 (-)	151.79	3/1996 (-) [-]	- (-) [-]	0 / 0
140.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	55.31	- (-) [-]	- (-) [-]	0 / 0
141.	QUILON-TRIVANDRUM CENTRAL(LD),SR	4/1990 (-)	45.76 (-) [116.15]	70.39 (-)	129.23	12/1993 (3/2000) [-]	- (-) [-]	0 / 0
142.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (-)	648.00 (-) [696.00]	48.00 (-)	87.32	3/2009 (-) [-]	- (-) [-]	0 / 0
143.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1000.00]	0.00 (-)	0.03	4/2008 (-) [-]	- (-) [-]	0 / 0
144.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [100.00]	0.00 (-)	1.11	- (-) [-]	- (-) [-]	0 / 0
145.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [335.77]	102.77 (0.00)	10.98	- (-) [-]	- (-) [-]	0 / 0
146.	ARA-SASARAM	7/1997 (-)	120.00 (-) [120.00]	0.00 (-)	19.95	3/2006 (-) [-]	- (-) [-]	0 / 0
147.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [457.41]	20.01 (-)	46.98	3/2004 (-) [-]	- (-) [-]	0 / 0
148.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (-) [193.61]	81.08 (-)	31.24	3/1996 (-) [-]	- (-) [-]	0 / 0
149.	NANDYAL-	3/1997	155.74	18.59	4.13	2/2009	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	YERRAGUNTALA	(-)	(-) [174.33]	(-)		(-) [-]	(-) [-]	
150.	GUNTUR - GUNTAKAL & GOOTY- KALLURU-DHARMAVARAM GC(SCR)	4/1992 (-)	226.40 (-) [506.35]	279.95 (-)	438.50	3/1996 (-) [-]	- (-) [-]	0 / 0
151.	HARMUTI-ITANAGAR(NL),NEFR	2/1997 (-)	156.00 (-) [156.00]	0.00 (-)	0.05	- (-) [-]	- (-) [-]	0 / 0
152.	LUMDING-DIBRUGARH PROJECT INC-LUDING LINK BRANCH LINES,NEFR	8/1998 (-)	554.58 (-) [735.00]	180.42 (-)	664.46	- (-) [-]	- (-) [-]	0 / 0
153.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
154.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [264.14]	139.71 (-)	54.89	- (0/200) [-]	- (-) [-]	0 / 0
155.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	13.22	3/2002 (-) [-]	- (-) [-]	0 / 0
156.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [609.04]	214.04 (-)	67.45	- (-) [-]	- (-) [-]	0 / 0
157.	DELHI-AMBALA-LUDHIANA-KALKA RE (INCL.SIRHIND-UNA)	3/1992 (-)	136.32 (-) [296.41]	160.09 (-)	276.72	12/1996 (-) [-]	- (-) [-]	0 / 0
158.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	2.96	5/2008 (-) [-]	- (-) [-]	0 / 0
159.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [248.40]	-0.04 (148.40)	37.66	- (-) [-]	- (-) [-]	0 / 0
160.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [359.19]	179.19 (44.62)	365.92	3/1992 (-) [-]	- (-) [-]	0 / 0
161.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [244.43]	88.77 (-)	15.38	- (-) [-]	- (-) [-]	0 / 0
162.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [170.51]	52.54 (-)	127.39	- (-) [-]	- (-) [-]	0 / 0
163.	BAGAHA-CHITAUNI NL(NER)	4/1974 (9/1989)	6.74 (40.90) [184.68]	177.94 (143.78)	93.55	3/1994 (-) [-]	- (-) [-]	0 / 0
164.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (-)	108.11 (-) [105.00]	-3.11 (-)	50.37	3/1996 (-) [-]	- (-) [-]	0 / 0
165.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [376.00]	7.00 (-)	0.38	- (-) [-]	- (-) [-]	0 / 0
166.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	66.92	3/1997 (-) [-]	- (-) [-]	0 / 0
167.	RANCHI-LOHARDAGA	4/1997	193.78	0.00	2.15	6/2004	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	EXTENSION TO TORI	(-)	(-) [193.78]	(-)		(-) [-]	(-) [-]	
168.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (-)	31.42 (-) [135.00]	103.58 (-)	29.16	3/2007 (-) [-]	- (-) [-]	0 / 0
169.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [260.00]	76.00 (-)	11.53	- (-) [-]	- (-) [-]	0 / 0
170.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	12.68	3/1997 (12/1999) [-]	- (-) [-]	0 / 0
Total :			23627.71 (-) [34377.29]	10749.58 (-)	9420.64			0 / 0

ROAD TRANSPORT & HIGHWAYS

171.	4-LANING & STRENGTHENING OF NH-I FROM KARNAL TO HARYANA/PU	3/1993 (11/1994)	166.71 (287.22) [371.99]	205.28 (84.77)	362.22	7/1998 (-) [10/2001]	39 (-) [-]	5 / 10
172.	4 LANE WIDENING OF NH3, INDORE BYE-PASS(MP PWD)	2/1992 (-)	102.97 (-) [264.85]	161.88 (-)	243.06	3/1997 (-) [11/2001]	56 (-) [-]	0 / 13
173.	NH5:4-LANING OF CHIPET VIJAYAWADA-(KM 355 TO 420) (GQ)	2/1994 (-)	322.50 (-) [377.00]	54.50 (-)	78.67	5/2002 (-) [5/2002]	0 (-) [-]	0 / 0
174.	IMP.OF NH-5 (VIJAYAWADA-ELURU)(NHAI) IN AP (GQ)	3/1995 (-)	135.42 (135.42) [335.35]	199.93 (199.93)	281.20	6/1999 (-) [6/2002]	36 (-) [-]	0 / 9
175.	NH5: 4 LANING OF JAGATPUR-CHANDIKHOL-ORISSA-(KM 27.8-61)(GQ)	2/1995 (-)	137.60 (-) [173.00]	35.40 (-)	2.52	11/2002 (-) [11/2002]	0 (-) [-]	0 / 0
176.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (-)	128.40 (137.20) [500.00]	371.60 (362.80)	219.72	12/1991 (12/1991) [12/2002]	132 (132) [-]	0 / 0
177.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [393.00]	292.64 (93.00)	8.75	6/2001 (6/2001) [4/2003]	22 (22) [-]	0 / 0
Total :			1093.96 (-) [2415.19]	1321.23 (-)	1196.14			5 / 32

SHIPPING & PORTS

178.	CREATION OF MECHANISED COAL HANDLING FACILITIES AT P.PORT	4/1993 (-)	587.41 (-) [831.11]	243.70 (-)	649.13	4/1998 (-) [7/2001]	39 (-) [-]	1 / 20
179.	CONSTRUCTION OF A NEW PORT AT ENNORE(NEAR CHENNAI)	4/1993 (-)	593.90 (-) [1058.52]	464.62 (-)	816.11	4/1998 (-) [12/2001]	44 (-) [2]	2 / 6
180.	CONSTN & OPRN OF 5A& 6A MULTI PUPOSE GENERAL CARGO BERTH	8/1999 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2001 (-) [12/2001]	0 (-) [-]	0 / 0
181.	PORT FACILITIES FOR MRPL REF.EXP.N.(NMPT)	7/1999 (-)	236.50 (-) [236.50]	0.00 (-)	98.15	1/2002 (-) [1/2002]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	ACQUISITION OF IND. LR-II TANKER FROM COCHIN SHIPYARD	3/2000 (-)	151.29 (-) [149.65]	-1.64 (-)	93.79	7/2002 (-) [7/2002]	0 (-) [-]	0 / 0
183.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	40.78	2/2003 (-) [6/2003]	4 (-) [-]	0 / 2
184.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	49.34	2/2004 (-) [8/2003]	-6 (-) [-]	0 / 0
185.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS FROM HYUNDAI	5/2000 (-)	672.28 (-) [628.09]	-44.19 (-)	261.99	8/2003 (-) [8/2003]	0 (-) [-]	0 / 0
Total :			2788.99 (-) [3498.83]	709.84 (-)	2009.29			3 / 28
<u>TELECOMMUNICATION</u>								
186.	SAFE CABLE SYSTEM(VSNL)	12/1999 (-)	231.00 (-) [231.00]	0.00 (-)	144.74	12/2001 (-) [3/2002]	3 (-) [3]	2 / 4
Total :			231.00 (-) [231.00]	0.00 (-)	144.74			2 / 4
<u>URBAN DEVELOPMENT</u>								
187.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (-)	4860.00 (-) [8155.00]	3295.00 (-)	1574.63	3/2005 (-) [3/2005]	0 (-) [-]	9 / 320
Total :			4860.00 (-) [8155.00]	3295.00 (-)	1574.63			9 / 320
<u>All India :</u>			133514.44 (-) [158853.08]	25338.64 (-)	52146.13			391 / 1574
NIC-MoS&PI(IPMD) [11/2001]								