

Sector-Wise number of on going projects in April, 2006

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	132
2.	ROAD TRANSPORT & HIGHWAYS	117
3.	POWER	56
4.	TELECOMMUNICATION	28
5.	PETROLEUM	26
6.	COAL	10
7.	STEEL	9
8.	ATOMIC ENERGY	6
9.	SHIPPING & PORTS	6
10.	HEALTH & FW	2
11.	CIVIL AVIATION	1
12.	FERTILISERS	1
13.	MINES	1
14.	URBAN DEVELOPMENT	1
15.	WATER RESOURCES	1
Total		397

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51

Summary of projects on Flash Report for the month of April, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	402
Number of Projects Completed/Dropped/Frozen in Previous Month :	6
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	4
Number of Projects in Current Month :	397

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	122	15	116	12	132	397	31
Latest Approved	122	15	116	12	132	397	31

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	357	248083.88	274569.31	83834.35	30.53	26485.43	10.68
Revised	40	43092.92	46041.31	34172.65	74.22	2948.39	6.84
Total	397	291176.80	320610.62	118007.00	36.81	29433.82	10.11

IV. Milestones (Cumulative due and Achieved)

Total	2215
Achieved upto month	1083

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.) {Completed}	07/2003	154.93	07/2006	154.93	04/2006	135.33
<u>RAILWAYS</u>							
2	ARSIKERE-HASSAN-MANGALORE(GC),SWR	04/1995	186.16	03/1996	312.42	-NA-	326

	{Completed}						
3	KOTTAYAM - ERUMELI (NL) (SR) {Deleted}	04/1998	200.00	-NA-	200.00	-NA-	0.51

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	PANIPAT-NAPHTA CRACKER PROJECT	04/2006	12138.00	09/2009	12138.00	09/2009
2	AUGMENTATION OF MUNDRA-PANIPAT LINE	06/2005	205.00	03/2008	205.00	03/2008
<u>POWER</u>						
3	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	09/2005	464.91	09/2008	464.91	09/2008
<u>ROAD TRANSPORT & HIGHWAYS</u>						
4	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003	372.70	12/2008	372.70	12/2008

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No. Project Name		Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>STEEL</u>							
1	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	112.39	112.39	12/2005	03/2006	12/2006	9
2	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	198.84	198.84	01/2007	01/2007	06/2007	5
3	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD.,VIZAG	286.63	355.21	12/2006	12/2006	01/2007	1
<u>PETROLEUM</u>							
4	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1830.77	07/2005	02/2007	03/2007	1
5	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1178.00	03/2006	05/2006	07/2006	2
6	INTEGRATED PARA-XYLENE(IOCL)	4228.00	4645.00	08/2005	04/2006	05/2006	1
7	KOYALI-RATLAM PRODUCT PIPELINE	224.69	224.69	12/2006	12/2006	03/2007	3
<u>POWER</u>							
8	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	260.34	260.34	06/2008	03/2008	06/2008	3
9	SYSTEM STRENGTHENING	113.73	113.73	12/2007	09/2007	12/2007	3

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	10	9512.45	9512.45	9495.18
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	9	10575.41	10575.41	10643.99
7	PETROLEUM	26	44336.02	46012.02	51301.86
8	POWER	56	85551.44	89420.60	95344.60
9	HEALTH & FW	2	140.92	691.84	691.84
10	RAILWAYS	132	37219.34	40510.89	59079.27
11	ROAD TRANSPORT & HIGHWAYS	117	34567.97	34567.97	34861.97
12	SHIPPING & PORTS	6	5008.94	5008.94	5079.13
13	TELECOMMUNICATION	28	8518.49	8518.49	8055.09
14	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		397	273104.23	291176.80	320610.62

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	189.49	6/2006 (-) [9/2006]	3 (-) [6]	16 / 31
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	5449.00	1/2007 (-) [1/2007]	0 (-) [-]	100 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1557.00	10/2009 (-) [9/2007]	-25 (-) [-]	44 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1177.00	2/2008 (-) [2/2008]	0 (-) [-]	38 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	6797.00	12/2008 (-) [12/2008]	0 (-) [-]	35 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	327.72	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			27738.32 (-) [29885.26]	2146.94 (-)	15497.21			238 / 479
CIVIL AVIATION								
7.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	114.32	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	114.32			11 / 27
COAL								
8.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	175.09	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
9.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	29.24	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
10.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	130.83	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	35.85	6/2009 (-) [6/2009]	0 (-) [-]	1 / 21
12.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	167.60	6/2009 (-) [6/2009]	0 (-) [-]	1 / 24
13.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	95.55	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
14.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-)	0.00 (-)	7.18	3/2010 (-)	0 (-)	0 / 3

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[1268.53]			[3/2010]	[-]	
15.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	1.34	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
16.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	22.30	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
17.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.20	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
Total :			9512.45 (-) [9495.18]	-17.27 (-)	676.18			13 / 112

FERTILISERS

18.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	41.37	6/2006 (-) [6/2006]	0 (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	41.37			28 / 56

MINES

19.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [1/2009]	1 (-) [-]	0 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			0 / 111

STEEL

20.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	58.58	12/2005 (-) [3/2006]	3 (-) [-]	14 / 20
21.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	44.84	1/2006 (-) [8/2006]	7 (-) [-]	2 / 2
22.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	165.66	12/2006 (-) [12/2006]	0 (-) [-]	0 / 21
23.	BLOOM CASTER(SAIL)	5/2004 (-)	271.41 (-) [271.41]	0.00 (-)	101.30	5/2006 (-) [12/2006]	7 (-) [-]	3 / 4
24.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	53.86	1/2007 (-) [1/2007]	0 (-) [-]	4 / 5
25.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	10.15	1/2007 (-) [6/2007]	5 (-) [-]	1 / 4
26.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	26.98	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
27.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
28.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	1.77	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10575.41 (-) [10643.99]	68.58 (-)	463.14			24 / 56

PETROLEUM

29.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	90.49	3/2006 (-) [3/2006]	0 (-) [-]	6 / 6
30.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (10/2001)	4228.00 (5104.00) [4645.00]	417.00 (-459.00)	3167.00	8/2005 (-) [4/2006]	8 (-) [-]	118 / 129
31.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	843.68	3/2006 (-) [5/2006]	2 (-) [-]	0 / 0
32.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (1/2002)	3365.00 (4165.00) [4354.00]	989.00 (189.00)	3362.00	1/2005 (-) [6/2006]	17 (-) [-]	147 / 151
33.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [484.00]	94.00 (-)	325.00	7/2005 (-) [8/2006]	13 (-) [-]	50 / 58
34.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	9/2003 (-)	220.00 (-) [155.00]	-65.00 (-)	111.84	4/2006 (-) [8/2006]	4 (-) [5]	0 / 0
35.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	142.78	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
36.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [299.84]	0.00 (-)	9.20	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
37.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [3239.43]	310.03 (-)	3130.00	12/2005 (-) [12/2006]	12 (-) [10]	20 / 20
38.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [1635.18]	0.18 (-)	357.76	5/2006 (-) [12/2006]	7 (-) [-]	0 / 45
39.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [224.69]	0.00 (-)	4.50	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
40.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	433.71	4/2005 (-) [1/2007]	21 (-) [-]	48 / 72
41.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1830.77]	414.77 (-)	35.33	7/2005 (-) [2/2007]	19 (-) [-]	2 / 10
42.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	279.72	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6
43.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	481.49	3/2005 (-) [3/2007]	24 (-) [11]	0 / 0
44.	IOR LAKWA-LAKHMANI	9/2001	345.10	0.00	175.36	3/2007	0	3 / 3

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [345.10]	(-)		(-) [3/2007]	(-) [-]	
45.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	99.55	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
46.	MDPL PROJECT (HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	332.48	8/2007 (-) [5/2007]	-3 (-) [-]	0 / 10
47.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	0.08	1/2008 (-) [1/2008]	0 (-) [-]	0 / 0
48.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [985.17]	0.00 (-)	6.05	3/2006 (-) [3/2008]	24 (-) [10]	0 / 0
49.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	20.67	6/2006 (-) [5/2008]	23 (-) [23]	0 / 0
50.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	4889.43	7/2007 (-) [12/2008]	17 (-) [17]	11 / 11
51.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	26.66	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
52.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [300.00]	-5.60 (-)	296.55	8/2004 (-) [-]	- (-) [-]	8 / 9
Total :			31993.02 (-) [38958.86]	6965.84 (-)	18621.33			419 / 530

POWER

53.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	7/2003 (-)	154.93 (-) [154.93]	0.00 (-)	128.77	7/2006 (-) [4/2006]	-3 (-) [1]	11 / 20
54.	TEHRI TR. SYSTEM (P.GRID)	3/1994 (8/2002)	421.00 (913.84) [913.84]	492.84 (0.00)	837.38	3/1999 (12/2002) [5/2006]	86 (41) [2]	4 / 11
55.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	1/2004 (-)	101.94 (-) [101.94]	0.00 (-)	82.91	7/2006 (-) [5/2006]	-2 (-) [-]	6 / 19
56.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [290.09]	58.56 (-)	255.76	10/2004 (-) [5/2006]	19 (-) [2]	9 / 18
57.	TEHRI DAM & H.P.P. (THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7920.31	3/1999 (-) [5/2006]	86 (-) [-]	15 / 16
58.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
59.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	396.71	6/2006 (-) [6/2006]	0 (-) [-]	14 / 37
60.	SYSTEM STRENGTHENING IN NORTHERN REGION	2/2003 (-)	143.29 (-)	0.00 (-)	300.99	8/2006 (-)	-1 (-)	9 / 22

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(P.GRID)		[143.29]			[7/2006]	[-]	
61.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	430.51	7/2006 (-) [7/2006]	0 (-) [1]	10 / 18
62.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4924.56]	4741.11 (1364.79)	4679.15	11/1990 (3/2001) [8/2006]	189 (65) [-]	7 / 9
63.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	532.23	9/2006 (-) [9/2006]	0 (-) [-]	21 / 26
64.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	300.99	5/2006 (-) [9/2006]	4 (-) [-]	11 / 22
65.	NORHEN REGION SYSTEM STRENGTHENINGSCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	190.32	12/2006 (-) [12/2006]	0 (-) [-]	8 / 23
66.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1767.17	2/2007 (-) [2/2007]	0 (-) [-]	21 / 41
67.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1454.79]	0.00 (-)	709.58	2/2007 (-) [2/2007]	0 (-) [-]	4 / 23
68.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	139.28	2/2007 (-) [2/2007]	0 (-) [-]	0 / 0
69.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	82.88	7/2006 (-) [3/2007]	8 (-) [-]	0 / 0
70.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	13.60	10/2007 (-) [3/2007]	-7 (-) [1]	0 / 0
71.	SYSTEM STRENGTHENING -III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	40.29	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
72.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	1898.01	5/2007 (-) [5/2007]	0 (-) [-]	37 / 57
73.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
74.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	827.27	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 0
75.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	596.47 (-) [596.47]	0.00 (-)	365.57	7/2007 (-) [7/2007]	0 (-) [-]	0 / 0
76.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	229.80	8/2007 (-) [8/2007]	0 (-) [-]	0 / 0
77.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2291.45	8/2007 (-) [8/2007]	0 (-) [-]	29 / 40
78.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN	3/2005 (-)	113.73 (-)	0.00 (-)	-	12/2007 (-)	-3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	REGION (156 CKM)		[113.73]			[9/2007]	[-]	
79.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	310.14	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
80.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	32.45	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
81.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	1.94	11/2007 (-) [12/2007]	1 (-) [-]	0 / 0
82.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	8.39	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
83.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1149.55	12/2007 (-) [12/2007]	0 (-) [-]	23 / 40
84.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	24.64	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
85.	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	9.69	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
86.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
87.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.13	6/2008 (-) [3/2008]	-3 (-) [-]	0 / 0
88.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	23.43	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
89.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	208.48	3/2007 (-) [3/2008]	12 (-) [-]	1 / 25
90.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	333.51	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
91.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	34.94	5/2008 (-) [5/2008]	0 (-) [-]	7 / 23
92.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
93.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
94.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	4.78	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
95.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1418.77	9/2009 (-) [12/2008]	-9 (-) [-]	1 / 20
96.	TRANSMISSION SYSTEM	12/2005	358.42	0.00	-	12/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ASSOCIATED WITH PARBATI = II HEP	(-)	(-) [358.42]	(-)		(-) [12/2008]	(-) [-]	
97.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
98.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
99.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1166.72	4/2009 (-) [4/2009]	0 (-) [-]	12 / 41
100.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1.66	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
101.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	50.69	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
102.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	41.09	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
103.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	1715.18	12/2009 (-) [12/2009]	0 (-) [-]	25 / 56
104.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	672.43	11/2010 (-) [12/2009]	-11 (-) [-]	8 / 51
105.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	86.84	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
106.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1154.80	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
107.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	65.65	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
108.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	311.54	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
Total :			85241.46 (-) [95034.62]	9793.16 (-)	33525.44			303 / 817
HEALTH & FW								
109.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	239.83	3/1999 (3/2005) [6/2006]	87 (15) [-]	7 / 16
110.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	234.90	9/1998 (3/2005) [8/2006]	95 (17) [1]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	474.73			7 / 16
RAILWAYS								
111.	GUNA-ETAWAH via	4/1985	158.77	241.23	350.50	3/1994	144	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	SHIVPURI-GWALIOR-BHIND	(1/2001)	(274.56) [400.00]	(125.44)		(-) [3/2006]	(-) [-]	
112.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [452.68]	272.68 (138.11)	456.21	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
113.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [163.93]	0.00 (-)	107.23	- (-) [3/2006]	- (-) [-]	0 / 0
114.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [3/2006]	- (-) [-]	0 / 0
115.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	222.27	3/1998 (-) [3/2006]	96 (-) [-]	0 / 0
116.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	133.26	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
117.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
118.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	135.88	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
119.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	337.33	3/1995 (-) [6/2006]	135 (-) [-]	0 / 0
120.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	137.96	7/2006 (-) [7/2006]	0 (-) [-]	0 / 0
121.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [280.00]	162.03 (-)	220.42	- (-) [9/2006]	- (-) [6]	0 / 0
122.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	625.15	3/2002 (-) [12/2006]	57 (-) [-]	0 / 0
123.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.48	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
124.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	75.22	- (-) [3/2007]	- (-) [-]	0 / 0
125.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	106.54	3/1996 (-) [3/2007]	132 (-) [3]	0 / 0
126.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	486.74	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
127.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	214.43	- (-) [3/2007]	- (-) [-]	0 / 0
128.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	358.30	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
129.	MANDERHILL-DUMKA-	4/1995	184.00	70.07	94.70	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	RAMPURHAT	(-)	(-) [254.07]	(-)		(-) [3/2007]	(-) [-]	
130.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [344.63]	26.63 (0.00)	226.95	- (-) [3/2007]	- (-) [-]	0 / 0
131.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	147.99	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
132.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	313.75	3/2004 (6/2000) [6/2007]	39 (84) [-]	0 / 0
133.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	383.14	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
134.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [109.45]	16.35 (0.00)	30.70	- (-) [7/2007]	- (-) [-]	0 / 0
135.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [408.70]	-0.30 (-0.06)	250.21	6/2007 (-) [8/2007]	2 (-) [-]	0 / 0
136.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
137.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [136.62]	0.00 (-)	-	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
138.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	93.46	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
139.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	174.63	- (-) [3/2008]	- (-) [-]	0 / 0
140.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	105.11	- (-) [3/2008]	- (-) [-]	0 / 0
141.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	82.96	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
142.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
143.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [382.27]	133.83 (-)	219.40	- (-) [9/2008]	- (-) [-]	0 / 0
144.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	2986.43	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
145.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [505.00]	203.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
146.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [178.98]	12.82 (-)	27.87	- (-) [12/2008]	- (-) [-]	0 / 0
147.	LANJHIGARH ROAD-	4/1993	100.00	19.29	26.45	3/2002	81	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	JUNAGARH	(-)	(119.29) [119.29]	(0.00)		(-) [12/2008]	(-) [-]	
148.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	503.24	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
149.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [194.07]	0.29 (-)	179.39	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
150.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	235.29	10/2007 (-) [3/2009]	17 (-) [-]	0 / 0
151.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	453.40	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
152.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	131.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
153.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	2.45	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
154.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [417.64]	234.41 (-)	0.80	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
155.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	98.82	- (-) [-]	- (-) [-]	0 / 0
156.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [306.58]	107.62 (-)	1.76	- (-) [-]	- (-) [-]	0 / 0
157.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	512.43	- (-) [-]	- (-) [-]	0 / 0
158.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [244.74]	0.00 (-)	8.52	- (-) [-]	- (-) [-]	0 / 0
159.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	446.04	3/2004 (-) [-]	- (-) [-]	0 / 0
160.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.23]	163.01 (-)	177.98	12/1999 (-) [-]	- (-) [-]	0 / 0
161.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	238.45	3/1996 (-) [-]	- (-) [-]	0 / 0
162.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	326.00	3/1996 (-) [-]	- (-) [-]	0 / 0
163.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	39.55	- (-) [-]	- (-) [-]	0 / 0
164.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	26.19	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
165.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [387.29]	128.71 (-)	384.39	3/2000 (-) [-]	- (-) [-]	0 / 0
166.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	25.05	3/2007 (-) [-]	- (-) [-]	0 / 0
167.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.71]	193.71 (22.32)	265.07	- (3/2000) [-]	- (-) [-]	0 / 0
168.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	8.35	- (-) [-]	- (-) [-]	0 / 0
169.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1005.16]	708.01 (-)	58.65	- (12/1996) [-]	- (-) [-]	0 / 0
170.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	138.04	- (-) [-]	- (-) [-]	0 / 0
171.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	191.62	- (-) [-]	- (-) [-]	0 / 0
172.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	160.12	3/1998 (-) [-]	- (-) [-]	0 / 0
173.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	86.72	- (-) [-]	- (-) [-]	0 / 0
174.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	60.81	- (-) [-]	- (-) [-]	0 / 0
175.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	31.81	- (-) [-]	- (-) [-]	0 / 0
176.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	281.17	- (-) [-]	- (-) [-]	0 / 0
177.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	83.63	3/2002 (-) [-]	- (-) [-]	0 / 0
178.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
179.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	7.54	- (-) [-]	- (-) [-]	0 / 0
180.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	24.96	- (-) [-]	- (-) [-]	0 / 0
181.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	5.45	- (-) [-]	- (-) [-]	0 / 0
182.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.25	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
183.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	134.74	- (-) [-]	- (-) [-]	0 / 0
184.	KADUR-CHIKMAGLUR-SAKLESH PUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	45.52	- (-) [-]	- (-) [-]	0 / 0
185.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	27.10	- (-) [-]	- (-) [-]	0 / 0
186.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	299.13	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
187.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [242.40]	-116.37 (0.00)	152.09	12/2004 (-) [-]	- (-) [-]	0 / 0
188.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	109.13	- (-) [-]	- (-) [-]	0 / 0
189.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	38.20	- (-) [-]	- (-) [-]	0 / 0
190.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [221.25]	71.87 (-)	0.42	2/2010 (-) [-]	- (-) [-]	0 / 0
191.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.26	- (-) [-]	- (-) [-]	0 / 0
192.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.08]	0.00 (-)	15.06	- (-) [-]	- (-) [-]	0 / 0
193.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	417.98	3/2001 (-) [-]	- (-) [-]	0 / 0
194.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
195.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [169.73]	13.99 (5.37)	30.51	2/2009 (-) [-]	- (-) [-]	0 / 0
196.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	19.25	- (-) [-]	- (-) [-]	0 / 0
197.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [148.61]	0.00 (-)	1.33	3/2008 (-) [-]	- (-) [-]	0 / 0
198.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	100.42	12/2008 (-) [-]	- (-) [-]	0 / 0
199.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	23.57	- (-) [-]	- (-) [-]	0 / 0
200.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	15.55	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
201.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	73.77	4/2003 (-) [-]	- (-) [-]	0 / 0
202.	TANUR (KUTTI PURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.21	- (-) [-]	- (-) [-]	0 / 0
203.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
204.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	102.30	5/2008 (-) [-]	- (-) [-]	0 / 0
205.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (282.45) [390.47]	292.05 (108.02)	341.15	- (-) [-]	- (-) [-]	0 / 0
206.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	39.89	- (-) [-]	- (-) [-]	0 / 0
207.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	65.54	- (-) [-]	- (-) [-]	0 / 0
208.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	281.24	7/2005 (-) [-]	- (-) [-]	0 / 0
209.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [143.92]	0.00 (-)	0.79	- (-) [-]	- (-) [-]	0 / 0
210.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	766.35	3/2003 (-) [-]	- (-) [-]	0 / 0
211.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	25.65	- (-) [-]	- (-) [-]	0 / 0
212.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [124.85]	66.91 (-)	59.55	3/1998 (-) [-]	- (-) [-]	0 / 0
213.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
214.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
215.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	470.28	- (-) [-]	- (-) [-]	0 / 0
216.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [915.70]	3.00 (0.00)	-	- (-) [-]	- (-) [-]	0 / 0
217.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [200.28]	73.15 (-)	-	- (-) [-]	- (-) [-]	0 / 0
218.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [200.28]	66.87 (-)	0.11	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
219.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.32]	0.29 (-)	151.16	8/2003 (-) [-]	- (-) [-]	0 / 0
220.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	162.03	- (-) [-]	- (-) [-]	0 / 0
221.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	209.89	- (-) [-]	- (-) [-]	0 / 0
222.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
223.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	81.17	- (-) [-]	- (-) [-]	0 / 0
224.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
225.	KOTTAYAM - ERUMELI (NL) (SR)	4/1998 (-)	200.00 (-) [200.00]	0.00 (-)	0.51	- (-) [-]	- (-) [-]	0 / 0
226.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [324.71]	212.81 (-)	119.83	3/2005 (-) [-]	- (-) [-]	0 / 0
227.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	59.89	12/2009 (-) [-]	- (-) [-]	0 / 0
228.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	304.17	- (-) [-]	- (-) [-]	0 / 0
229.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.16	- (-) [-]	- (-) [-]	0 / 0
230.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	69.83	- (-) [-]	- (-) [-]	0 / 0
231.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	33.70	12/2008 (-) [-]	- (-) [-]	0 / 0
232.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.91	- (-) [-]	- (-) [-]	0 / 0
233.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	93.97	- (-) [-]	- (-) [-]	0 / 0
234.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	156.01	- (-) [-]	- (-) [-]	0 / 0
235.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	66.53	- (-) [-]	- (-) [-]	0 / 0
236.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-)	56.24 (-)	26.53	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[231.24]			[-]	[-]	
237.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	68.96	- (-) [-]	- (-) [-]	0 / 0
238.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	38.09	- (-) [-]	- (-) [-]	0 / 0
239.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	52.78	- (-) [-]	- (-) [-]	0 / 0
240.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	76.27	- (-) [-]	- (-) [-]	0 / 0
241.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	29.79	- (-) [-]	- (-) [-]	0 / 0
242.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [913.87]	671.37 (376.13)	589.20	12/1997 (-) [-]	- (-) [-]	0 / 0
243.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [200.73]	0.00 (-)	12.27	- (-) [-]	- (-) [-]	0 / 0
244.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [227.36]	75.84 (-)	131.21	- (-) [-]	- (-) [-]	0 / 0
Total :			37605.50 (-) [59564.79]	21959.29 (-)	20945.02			0 / 0

ROAD TRANSPORT & HIGHWAYS

245.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	154.28	12/2003 (-) [4/2006]	28 (-) [-]	0 / 0
246.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	289.93	2/2004 (-) [5/2006]	27 (-) [-]	0 / 0
247.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	177.56	2/2005 (-) [6/2006]	16 (-) [-]	0 / 0
248.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	296.38	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
249.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	239.76	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
250.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	197.04	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
251.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	194.09	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
252.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	419.98	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	60)							
253.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	268.88	12/2003 (-) [6/2006]	30 (-) [-]	0 / 0
254.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	117.61	1/2004 (-) [6/2006]	29 (-) [-]	0 / 0
255.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	122.87	5/2004 (-) [6/2006]	25 (-) [-]	0 / 0
256.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	278.62	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
257.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	272.52	7/2004 (-) [6/2006]	23 (-) [-]	0 / 0
258.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	158.20	3/2004 (-) [6/2006]	27 (-) [-]	0 / 0
259.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	182.13	8/2004 (-) [6/2006]	22 (-) [-]	0 / 0
260.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	495.80	3/2004 (-) [9/2006]	30 (-) [-]	0 / 0
261.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	26.19	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
262.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	270.96	3/2005 (-) [10/2006]	19 (-) [-]	0 / 0
263.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	244.09	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
264.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	161.45	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
265.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	421.54	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
266.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	178.75	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
267.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	269.99	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
268.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	425.86	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
269.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	289.58	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
270.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	83.20	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
271.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	138.00	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
272.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	82.86	7/2004 (-) [12/2006]	29 (-) [-]	0 / 0
273.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	468.60	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
274.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	215.10	6/2004 (-) [12/2006]	30 (-) [-]	0 / 0
275.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	344.00	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
276.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
277.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	123.69	2/2004 (-) [12/2006]	34 (-) [-]	0 / 0
278.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	477.57	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
279.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	480.13	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
280.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [195.00]	-15.00 (-)	163.30	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
281.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	197.41	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
282.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
283.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	42.19	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
284.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	121.60	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
285.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	219.68	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
286.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	171.70	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
287.	HAPUR-GARHMUKTESWAR,	4/2000 (-)	220.00 (-)	0.00 (-)	20.39	9/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.58-KM.93, NH-24 (U.P.)		[220.00]			[9/2007]	[-]	
288.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	109.86	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
289.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	53.22	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
290.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	25.98	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
291.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	40.03	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
292.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [360.70]	0.00 (-)	107.20	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
293.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	136.60	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
294.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	115.30	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
295.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.78]	0.00 (-)	147.30	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
296.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	130.70	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
297.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	15.09	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
298.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	14.09	4/2008 (-) [12/2007]	-4 (-) [-]	0 / 0
299.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	8.69	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
300.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	36.31	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
301.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	19.92	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
302.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	87.83	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
303.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	53.25	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
304.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	8.72	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
305.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C	12/2003 (-)	230.00 (-)	0.00 (-)	11.42	6/2005 (-)	33 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[230.00]			[3/2008]	[-]	
306.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [265.00]	0.00 (-)	10.22	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
307.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	15.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
308.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	13.14	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
309.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	-	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
310.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	1.46	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
311.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	-	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
312.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	31.94	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
313.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	4.28	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
314.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	16.49	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
315.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	8.22	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
316.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	6.18	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
317.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
318.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.27	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
319.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	12.71	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
320.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	0.09	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
321.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	5.27	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
322.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [384.25]	251.22 (-)	24.55	8/2005 (-) [4/2008]	32 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
323.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	10.28	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
324.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	19.17	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
325.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	5.76	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
326.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	17.74	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
327.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [457.00]	0.00 (-)	56.89	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
328.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	21.63	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
329.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [266.00]	0.00 (-)	15.65	8/2007 (-) [6/2008]	10 (-) [-]	0 / 0
330.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [220.00]	0.00 (-)	18.85	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
331.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	7.95	9/2008 (-) [8/2008]	-1 (-) [-]	0 / 0
332.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	15.93	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
333.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	16.92	7/2005 (-) [8/2008]	37 (-) [-]	0 / 0
334.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	21.48	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
335.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	25.04	10/2008 (-) [9/2008]	-1 (-) [-]	0 / 0
336.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	7.08	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
337.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	19.91	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
338.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	20.37	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
339.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	13.20	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
340.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	17.86	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
341.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	21.50	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
342.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
343.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	12.82	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
344.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	-	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
345.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	30.25	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
346.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
347.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
348.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
349.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	-	1/2009 (-) [-]	- (-) [-]	0 / 0
350.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [-]	- (-) [-]	0 / 0
351.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	-	12/2008 (-) [-]	- (-) [-]	0 / 0
352.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	-	12/2008 (-) [-]	- (-) [-]	0 / 0
353.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	-	12/2008 (-) [-]	- (-) [-]	0 / 0
354.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [-]	- (-) [-]	0 / 0
355.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	-	11/2008 (-) [-]	- (-) [-]	0 / 0
356.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
357.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	-	11/2008 (-) [-]	- (-) [-]	0 / 0
358.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
359.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [-]	- (-) [-]	0 / 0
360.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [-]	- (-) [-]	0 / 0
Total :			34195.27 (-) [34474.27]	279.00 (-)	11328.54			0 / 0

SHIPPING & PORTS

361.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	13.55	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
362.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [421.03]	70.19 (-)	6.38	12/2003 (-) [11/2007]	47 (-) [-]	0 / 0
363.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.44	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
364.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	52.01	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
365.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	237.26	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
366.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	112.52	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			5008.94 (-) [5079.13]	70.19 (-)	424.16			0 / 0

TELECOMMUNICATION

367.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
368.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	176.27	1/2005 (-) [3/2006]	14 (-) [-]	0 / 0
369.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	98.38	1/2005 (-) [3/2006]	14 (-) [-]	0 / 0
370.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	12.80	3/2006 (-) [3/2006]	0 (-) [-]	0 / 0
371.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [647.69]	0.00 (-)	6.19	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
372.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	5.01	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
373.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	0.93	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
374.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	4.53	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
375.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	18.95	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
376.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	162.69	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
377.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	67.74	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
378.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	15.05	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
379.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	-	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
380.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	-	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
381.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana)	12/2004 (-)	185.00 (-) [185.00]	0.00 (-)	37.20	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
382.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [3/2006]	3 (-) [-]	0 / 0
383.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	50.00	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
384.	NATIONAL RADIO SPECTRUM MANAGEMENT & MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [169.38]	-110.59 (-)	117.49	12/2004 (-) [3/2006]	15 (-) [-]	0 / 0
385.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	8.27	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
386.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	3.60	11/2005 (-) [3/2006]	4 (-) [-]	0 / 0
387.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	35.81	3/2005 (-) [3/2006]	12 (-) [-]	0 / 0
388.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	33.87	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
389.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	40.99	6/2005 (-) [3/2006]	9 (-) [-]	0 / 0
390.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
391.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-)	0.00 (-)	41.00	10/2004 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[460.28]			[-]	[-]	
392.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
393.	CHENNAI PHASE-III CMTS (BSNL)	5/2003 (-)	233.21 (-) [233.21]	0.00 (-)	72.30	3/2004 (-) [-]	- (-) [-]	0 / 0
394.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
Total :			8518.49 (-) [8055.09]	-463.40 (-)	1171.45			0 / 0
<u>URBAN DEVELOPMENT</u>								
395.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	9969.83	3/2005 (-) [10/2006]	19 (-) [-]	27 / 31
Total :			4860.00 (-) [10571.00]	5711.00 (-)	9969.83			27 / 31
<u>WATER RESOURCES</u>								
396.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	30.61	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	30.61			0 / 0
<u>All India :</u>			260464.71 (-) [308055.46]	47590.75 (-)	113283.32			1070 / 2235
NIC-MoS&PI(IPMD)								[3/2006]