

Sector-Wise number of on going projects in April, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	196
2.	RAILWAYS	138
3.	POWER	63
4.	PETROLEUM	33
5.	TELECOMMUNICATION	26
6.	COAL	23
7.	STEEL	21
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		519

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2008</u>				
<u>PETROLEUM</u>				
1.	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	05/2007	132.47
<u>POWER</u>				
2.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	02/2007	2109.36
3.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	230.52	03/2008	241.51
<u>ROAD TRANSPORT & HIGHWAYS</u>				
4.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	05/2004	144.01
5.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	07/2004	312.68
<u>SHIPPING & PORTS</u>				
6.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	129.62	02/2004	129.62

Summary of projects on Flash Report for the month of April, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	526
Number of Projects Completed/Dropped/Frozen in Previous Month :	11
Number of Projects Completed/Dropped/Frozen in Current Month :	6
Number of Projects Added in Current Month :	10
Number of Projects in Current Month :	519

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	242	13	145	23	96	519	47
Latest Approved	232	16	166	9	96	519	45

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	486	328564.08	367774.25	136264.55	37.05	39210.17	11.93
Revised	33	19609.11	22456.43	11822.88	52.65	2847.32	14.52
Total	519	348173.19	390230.68	148087.43	37.95	42057.49	12.08

IV. Milestones (Cumulative due and Achieved)

Total	2226
Achieved upto month	832

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>PETROLEUM</u>							
1	DEVELOPMENT OF SB-11, BASSEIN FIELD {Completed}	03/2005	245.33	05/2007	140.04	-NA-	132.47
<u>POWER</u>							
2	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM) {Completed}	07/2004	230.52	03/2008	280.14	04/2008	241.51

3	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM) {Completed}	12/2003	1454.79	02/2007	2208.49	04/2008	2109.36
<u>ROAD TRANSPORT & HIGHWAYS</u>							
4	BRIDGES BALASORE- CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA) {Completed}	04/2000	155.00	05/2004	155.00	04/2008	144.01
5	HANDIA-VARANASI, KM.245- KM.317, NH-2 (U.P.) {Completed}	04/2000	286.00	07/2004	286.00	04/2008	312.68
<u>SHIPPING & PORTS</u>							
6	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL {Completed}	06/2000	129.62	02/2004	139.50	06/2008	129.62

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>POWER</u>						
1	Eastern region strengthening Scheme-II	12/2007	227.52	06/2010	227.52	06/2010
2	Northern Region System strengthening Scheme-XI	12/2007	417.76	12/2010	417.76	12/2010
3	Western Region Strengthening Scheme-V	12/2007	477.69	09/2010	477.69	09/2010
4	Northern region System Strengthening Scheme-X	12/2007	408.36	12/2010	408.36	12/2010
5	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	04/2008	290.49	04/2010	290.49	04/2010
6	Western Region Stregthening Scheme-VI	02/2008	340.72	11/2010	340.72	11/2010
7	Northern region System strenghtening Scheme-XII	02/2008	261.55	11/2010	261.55	11/2010
8	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	09/2007	262.10	09/2010	262.10	09/2010
<u>SHIPPING & PORTS</u>						
9	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006	411.32	03/2010	411.32	03/2010
10	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007	359.44	04/2011	359.44	04/2011

VII. List of projects reporting additional delays during the month w.r.t. the previous month

		Cost (Rs.Crore)		Date of Commissioning			Delay
Sl. No.	Project Name	Original	Anticipated	Original	Previous Month	This Month	(in months)
STEEL							
1	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	09/2008	10/2008	1

<u>PETROLEUM</u>							
2	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	1178.00	1178.00	03/2006	04/2008	05/2008	1
3	EXPANSION OF PANIPAT REFINERY 15 MMTPA	806.00	1007.83	03/2008	12/2008	12/2009	12
<u>POWER</u>							
4	SIPAT STPP STAGE-II, 2x500 MW	4039.67	4039.67	12/2007	06/2008	07/2008	1
5	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	315.58	05/2008	04/2008	05/2008	1
6	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	310.79	07/2006	04/2008	05/2008	1
7	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	803.70	803.76	06/2009	06/2009	10/2010	16
8	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	464.02	455.71	10/2007	06/2008	09/2008	3
9	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	499.45	556.86	03/2008	06/2008	12/2008	6
<u>RAILWAYS</u>							
10	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	71.94	124.00	03/2004	07/2008	08/2008	1
11	ALIGARH-GAZIABAD 3rd LINE	230.73	399.50	03/2009	03/2009	12/2009	9
12	PALWAL-BHUTESWAR 3rd LINE	240.00	330.00	03/2009	03/2009	12/2009	9
13	TAHANJAVUR-VILLUPURAM	223.00	356.90	-NA-	11/2008	12/2008	1
14	BHILDI-SAMDARI	244.74	479.00	-NA-	03/2009	12/2009	9
15	PRATAPNAGAR-CHOTA UDAIPUR	148.61	227.52	03/2008	02/2009	03/2009	1
16	UDHAMPUR-SRINAGAR-BARAMULLA	2500.00	11270.00	03/2001	12/2011	12/2012	12
17	Vallaparpadm-Idapally	246.50	246.50	03/2009	03/2009	06/2009	3
18	ETAWAH-MAINPURI (NL),NCR	129.70	129.70	12/2008	04/2009	12/2009	8
19	Conversion of 1500 V DC Traction System to 25 KV AC Traction	273.67	648.76	-NA-	12/2009	03/2010	3
<u>ROAD TRANSPORT & HIGHWAYS</u>							
20	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	04/2008	05/2008	1
21	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	221.87	03/2005	04/2008	05/2008	1
22	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	261.22	03/2005	04/2008	06/2008	2
23	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	467.93	467.93	03/2005	05/2008	06/2008	1
24	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	495.35	03/2005	04/2008	05/2008	1
25	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	440.93	440.93	12/2006	06/2008	12/2008	6
26	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	534.39	534.39	05/2007	06/2008	12/2008	6

27	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	399.75	399.75	03/2005	09/2008	12/2008	3
28	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	151.30	151.30	10/2008	06/2009	11/2009	5
29	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	166.27	166.27	03/2008	03/2009	06/2009	3
30	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	203.43	203.43	10/2008	06/2009	11/2009	5
31	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	198.00	198.00	11/2008	11/2008	11/2009	12
32	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	465.00	465.00	04/2009	04/2009	12/2009	8
33	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	158.06	158.06	08/2005	04/2009	12/2009	8
34	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	451.97	451.97	04/2008	08/2009	12/2009	4
35	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	440.50	503.66	04/2008	09/2008	12/2008	3
36	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	384.25	447.90	04/2008	09/2008	12/2008	3
37	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	275.00	250.39	10/2008	06/2009	12/2009	6
38	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	378.22	430.21	04/2008	12/2008	06/2009	6
39	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	297.72	359.43	04/2008	03/2009	06/2009	3
40	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	446.40	528.44	04/2008	09/2008	12/2008	3
41	JAWAHABLAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	143.00	143.00	05/2007	05/2008	06/2008	1
42	PARADIP PORT, KM.77, NH-5A (ORISSA)	428.00	428.00	02/2007	05/2008	06/2008	1
43	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	196.50	196.50	06/2008	12/2008	03/2009	3
44	LUMDING TO DABOKA	130.00	130.00	08/2010	08/2010	09/2010	1
<u>TELECOMMUNICATION</u>							
45	GSM NETWORK EXPANSION, PH-IV (ORISSA)	164.06	164.06	12/2005	06/2008	08/2008	2
46	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	508.63	508.63	06/2005	06/2008	08/2008	2
47	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	1174.75	1174.75	03/2006	06/2008	08/2008	2
48	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	364.52	364.52	12/2006	06/2008	08/2009	14
49	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	448.91	448.91	06/2005	06/2008	08/2008	2
50	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	357.67	357.67	06/2007	06/2008	08/2008	2
51	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	170.88	170.88	06/2005	06/2008	08/2008	2

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	23	16560.23	16430.20	17342.83
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	21	14348.51	14348.51	18644.80
6	PETROLEUM	33	51830.00	51830.00	57447.24
7	POWER	63	106150.41	106150.41	108120.22
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	138	37863.16	41207.99	70237.30
10	ROAD TRANSPORT & HIGHWAYS	196	58774.47	58774.47	59482.04
11	SHIPPING & PORTS	7	5454.08	5454.08	5552.60
12	TELECOMMUNICATION	26	9092.40	9092.40	8714.22
13	URBAN DEVELOPMENT	2	14513.00	15000.36	15071.00
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		519	344119.61	348173.19	390230.68

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	311.54	6/2006 (-) [5/2008]	23 (-) [-]	35 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2217.00	10/2009 (-) [9/2008]	-13 (-) [-]	71 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1869.00	2/2008 (-) [3/2009]	13 (-) [-]	54 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10528.00	12/2008 (-) [3/2010]	15 (-) [-]	49 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	987.78	9/2010 (-) [9/2010]	0 (-) [-]	9 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	15913.32			218 / 381
<u>CIVIL AVIATION</u>								
6.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	66.56	12/2008 (-) [12/2008]	0 (-) [-]	13 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	35.36	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	101.92			21 / 52
<u>COAL</u>								
8.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1187.44	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
9.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1202.78	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
10.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	757.50	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	147.38	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
12.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
13.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	42.55	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	110.76	3/2010 (-) [3/2010]	0 (-) [-]	1 / 4
15.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	533.29	3/2010 (-) [3/2010]	0 (-) [-]	2 / 7
16.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	572.47	3/2010 (-) [3/2010]	0 (-) [-]	5 / 12
17.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	468.31	3/2011 (-) [3/2011]	0 (-) [-]	1 / 2
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (341.63) [471.66]	0.00 (130.03)	98.40	3/2011 (-) [3/2011]	0 (-) [-]	2 / 3
20.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	71.36	3/2012 (-) [3/2012]	0 (-) [-]	2 / 4
21.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	44.52	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
22.	NIGAH I OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
23.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	23.45	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
24.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.21	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
25.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	9.64	3/2013 (-) [3/2013]	0 (-) [-]	0 / 7
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	10.85	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
28.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	32.98	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
29.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	35.94	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2
30.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	181.87	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			16560.23 (-) [17342.83]	782.60 (-)	5534.70			61 / 167

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>MINES</u>								
31.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	1309.15	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	1309.15			25 / 111
<u>STEEL</u>								
32.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	117.87	1/2007 (-) [7/2008]	18 (-) [-]	4 / 10
33.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	41.25	5/2008 (-) [7/2008]	2 (-) [-]	1 / 2
34.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	365.05	9/2007 (-) [7/2008]	10 (-) [-]	6 / 7
35.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	41.33	3/2008 (-) [10/2008]	7 (-) [1]	1 / 3
36.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	28.99	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
37.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	28.19	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
38.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	24.16	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
39.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	3.28	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
40.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	-	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
41.	Rebuilding of Blast Furnace No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	50.83	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
42.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	29.81	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
43.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [125.00]	0.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
44.	REBUILDING OF COKE OVEN BATTERY NO.10	3/2007 (-)	416.50 (-) [416.50]	0.00 (-)	30.19	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
45.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
46.	SIMULTANEOUS BLOWING OF BOF	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CONVERTORS OF SMS-II		[197.66]			[10/2009]	[-]	
47.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [468.00]	172.11 (-)	42.26	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
48.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
49.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [119.00]	11.00 (-)	-	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
50.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	39.79	12/2009 (-) [6/2010]	6 (-) [-]	0 / 0
51.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12732.00]	4040.00 (-)	1591.00	10/2009 (-) [10/2010]	12 (-) [-]	0 / 126
52.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	278.77	12/2006 (-) [-]	- (-) [-]	0 / 21
Total :			14348.51 (-) [18644.80]	4296.29 (-)	2712.77			14 / 189

PETROLEUM

53.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1069.92	3/2005 (-) [4/2008]	37 (-) [-]	0 / 0
54.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	906.45	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
55.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	124.28	2/2008 (-) [4/2008]	2 (-) [-]	0 / 0
56.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	1059.70	7/2005 (3/2008) [4/2008]	33 (1) [-]	9 / 10
57.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	426.28	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
58.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	1104.24	3/2006 (1/2008) [5/2008]	26 (4) [1]	0 / 0
59.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	648.79	7/2007 (-) [6/2008]	11 (-) [-]	6 / 13
60.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1311.10	4/2005 (-) [8/2008]	40 (-) [-]	64 / 72
61.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	2014.98	5/2006 (-) [8/2008]	27 (-) [-]	14 / 45
62.	PANIPAT-JALANDHAR	5/2006	186.72	-28.72	100.77	8/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	LPG PIPELINE	(-)	(-) [158.00]	(-)		(-) [8/2008]	(-) [-]	
63.	PROPYLENE RECOVERY UNIT AT MUMBAI REFINARY	10/2006 (-)	342.65 (-) [342.65]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
64.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	162.76	12/2006 (-) [10/2008]	22 (-) [-]	0 / 0
65.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	531.45	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
66.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	37.99	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
67.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	145.80	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
68.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.73	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
69.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
70.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	3.11	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
71.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	276.95	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
72.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	372.70	9/2009 (-) [10/2009]	1 (-) [-]	0 / 69
73.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	3751.08	9/2009 (-) [11/2009]	2 (-) [-]	0 / 0
74.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	728.30	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
75.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	184.79	3/2008 (12/2009) [12/2009]	21 (0) [12]	0 / 0
76.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	73.21	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
77.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	7.67	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
78.	RESIDUE UPGRADATION & MS/HSD QUANTITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5693.00]	0.00 (-)	437.05	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
79.	DEVELOPMENT OF B-	6/2007	3248.78	0.00	-	3/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	193 CLUSTER FIELDS	(-)	(-) [3248.78]	(-)		(8/2010) [3/2010]	(-5) [-]	
80.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	382.92	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
81.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	25.10	3/2010 (3/2012) [3/2010]	0 (-24) [-]	0 / 0
82.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	35.31	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
83.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	362.63	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
84.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	580.82	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
85.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	-	5/2010 (-) [5/2011]	12 (-) [-]	0 / 0
Total :			51830.00 (-) [57447.24]	5617.24 (-)	16998.00			108 / 224

POWER

86.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [664.02]	67.57 (-)	553.77	12/2007 (-) [5/2008]	5 (-) [-]	4 / 18
87.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [315.58]	106.83 (-)	231.29	5/2008 (-) [5/2008]	0 (-) [1]	17 / 21
88.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [310.79]	38.99 (-)	302.02	7/2006 (-) [5/2008]	22 (-) [1]	12 / 13
89.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [200.81]	1.60 (-)	204.19	11/2007 (-) [6/2008]	7 (-) [-]	14 / 19
90.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	3078.84	12/2007 (-) [7/2008]	7 (-) [1]	36 / 40
91.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4186.18	5/2007 (-) [9/2008]	16 (-) [-]	50 / 57
92.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [455.71]	-8.31 (-)	450.48	10/2007 (-) [9/2008]	11 (-) [3]	9 / 18
93.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	102.67	9/2008 (-) [10/2008]	1 (-) [-]	11 / 22
94.	KUNADANKULAM-APP	5/2005	1779.29	117.36	1020.74	11/2008	0	15 / 38

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TRANSMISSION SYSTEM (1838 CKM)	(-)	(-) [1896.65]	(-)		(-) [11/2008]	(-) [-]	
95.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	489.27	3/2008 (-) [12/2008]	9 (-) [6]	10 / 17
96.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	441.86	6/2008 (-) [12/2008]	6 (-) [-]	4 / 22
97.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	276.66	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
98.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	222.54	4/2009 (-) [4/2009]	0 (-) [-]	6 / 19
99.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	35.56	5/2009 (-) [5/2009]	0 (-) [-]	3 / 20
100.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	362.94	6/2009 (-) [6/2009]	0 (-) [-]	6 / 18
101.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	6.25	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
102.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	641.33	9/2007 (-) [6/2009]	21 (-) [-]	10 / 35
103.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	12.14	7/2009 (-) [7/2009]	0 (-) [-]	3 / 21
104.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	183.37	7/2009 (-) [7/2009]	0 (-) [-]	6 / 17
105.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	529.96	12/2007 (-) [8/2009]	20 (-) [-]	10 / 20
106.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	102.62	6/2008 (-) [9/2009]	15 (-) [-]	5 / 18
107.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1759.18	9/2009 (-) [9/2009]	0 (-) [-]	11 / 30
108.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	69.82	10/2009 (-) [10/2009]	0 (-) [-]	8 / 20
109.	EASTERN REGION	10/2004	975.96	0.00	73.84	10/2009	0	4 / 20

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	STRENGTHENING SCHEME-I (1142 CKM)	(-)	(-) [975.96]	(-)		(-) [10/2009]	(-) [-]	
110.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4642.32	12/2009 (-) [12/2009]	0 (-) [-]	35 / 56
111.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	701.49	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
112.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	25.70	4/2009 (-) [12/2009]	8 (-) [-]	1 / 1
113.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	1.26	1/2010 (-) [1/2010]	0 (-) [-]	1 / 22
114.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	809.75	2/2010 (-) [2/2010]	0 (-) [-]	5 / 26
115.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	238.72	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5
116.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2114.28	4/2009 (-) [3/2010]	11 (-) [-]	20 / 39
117.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	-	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
118.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
119.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	190.16	7/2010 (-) [7/2010]	0 (-) [-]	2 / 20
120.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	148.17	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
121.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	502.67	8/2010 (-) [8/2010]	0 (-) [-]	11 / 26
122.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	346.57	11/2009 (-) [8/2010]	9 (-) [-]	0 / 0
123.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	436.02	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
124.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	243.53	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0
125.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	30.36	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
126.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
127.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	5.33	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
128.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	18.26	6/2009 (-) [10/2010]	16 (-) [16]	2 / 20
129.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	1283.13	10/2010 (-) [10/2010]	0 (-) [-]	11 / 39
130.	Western Region Strengthening Scheme-VI	2/2008 (-)	340.72 (-) [340.72]	0.00 (-)	8.00	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
131.	Northern region System strenghtening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	7.64	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
132.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	429.55	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
133.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
134.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2066.80	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
135.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
136.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	779.92	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
137.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	138.73	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
138.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	2614.62	11/2010 (-) [2/2011]	3 (-) [-]	14 / 51
139.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	701.97	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
140.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5103.39]	0.00 (-)	445.01	5/2011 (-) [5/2011]	0 (-) [-]	0 / 0
141.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	17.45	- (-) [5/2011]	- (-) [-]	0 / 0
142.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	278.77	11/2011 (-) [10/2011]	-1 (-) [-]	6 / 34
143.	LOWER SUBANSIRI	9/2003	6285.33	1166.66	2027.16	9/2010	16	2 / 11

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	HYDRO ELECTRIC PROJECT 8x250 MW	(-)	(-) [7451.99]	(-)		(-) [1/2012]	(-) [-]	
144.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	272.05	1/2012 (-) [1/2012]	0 (-) [-]	3 / 8
145.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	235.57	3/2013 (-) [3/2013]	0 (-) [-]	5 / 31
146.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	211.76	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
147.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	49.22	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
148.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			106150.41 (-) [108120.22]	1969.81 (-)	37393.88			378 / 1079
HEALTH & FW								
149.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	337.29	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	337.29			7 / 16
RAILWAYS								
150.	Jafrabad-Utratia Phase-II	4/2000 (-)	64.20 (-) [100.42]	36.22 (-)	93.90	3/2005 (3/2006) [4/2008]	37 (25) [-]	0 / 0
151.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	827.84	3/2007 (-) [5/2008]	14 (-) [-]	0 / 0
152.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [117.31]	10.67 (10.67)	122.95	3/2007 (-) [5/2008]	14 (-) [-]	0 / 0
153.	AMROHA-KANKATHER	4/2000 (-)	57.00 (-) [107.30]	50.30 (-)	85.23	3/2005 (5/2008) [5/2008]	38 (0) [-]	0 / 0
154.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	69.74	3/2008 (6/2008) [6/2008]	3 (0) [-]	0 / 0
155.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	118.13	3/2004 (7/2008) [8/2008]	53 (1) [1]	0 / 0
156.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.92]	0.53 (-)	391.36	3/2000 (3/2002) [10/2008]	103 (79) [-]	0 / 0
157.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	90.14	- (-) [11/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
158.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [142.98]	42.98 (23.69)	52.70	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
159.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	203.25	3/2005 (12/2008) [12/2008]	45 (0) [-]	0 / 0
160.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.86	- (-) [12/2008]	- (-) [-]	0 / 0
161.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [320.66]	139.93 (-)	237.78	12/2006 (12/2008) [12/2008]	24 (0) [-]	0 / 0
162.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	376.58	- (11/2008) [12/2008]	- (1) [1]	0 / 0
163.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [432.09]	276.35 (267.73)	91.11	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
164.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [625.30]	216.30 (216.54)	632.00	6/2007 (-) [2/2009]	20 (-) [-]	0 / 0
165.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	173.48	- (2/2009) [2/2009]	- (0) [-]	0 / 0
166.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	129.54	- (2/2009) [2/2009]	- (0) [-]	0 / 0
167.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [716.60]	364.60 (-)	419.55	3/2008 (3/2009) [3/2009]	12 (0) [-]	0 / 0
168.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	144.88	3/2008 (3/2009) [3/2009]	12 (0) [1]	0 / 0
169.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	192.26	- (-) [3/2009]	- (-) [-]	0 / 0
170.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (207.00) [207.00]	73.59 (0.00)	69.10	- (3/2009) [3/2009]	- (0) [-]	0 / 0
171.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [205.00]	118.56 (-)	53.91	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
172.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	183.71	- (3/2009) [3/2009]	- (0) [-]	0 / 0
173.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	81.00	- (5/2009) [5/2009]	- (0) [-]	0 / 0
174.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	97.67	3/2009 (3/2009) [6/2009]	3 (3) [3]	0 / 0
175.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	231.92	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
176.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	21.45	- (-) [6/2009]	- (-) [-]	0 / 0
177.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [306.00]	1.50 (-)	190.01	- (6/2009) [6/2009]	- (0) [-]	0 / 0
178.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1032.76]	125.07 (-)	750.52	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
179.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	305.60	3/1996 (6/2009) [6/2009]	159 (0) [-]	0 / 0
180.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [721.00]	419.36 (-)	94.38	- (9/2009) [9/2009]	- (0) [-]	0 / 0
181.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	209.37	- (3/2009) [12/2009]	- (9) [9]	0 / 0
182.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	866.68	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
183.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	212.93	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
184.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	198.12	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
185.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	93.41	3/2009 (12/2009) [12/2009]	9 (0) [9]	0 / 0
186.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [816.40]	591.40 (493.40)	436.24	3/2001 (-) [12/2009]	105 (-) [-]	0 / 0
187.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	92.05	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
188.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	103.23	- (12/2009) [12/2009]	- (0) [-]	0 / 0
189.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	66.02	12/2008 (-) [12/2009]	12 (-) [8]	0 / 0
190.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	94.14	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
191.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	140.71	3/2009 (12/2009) [12/2009]	9 (0) [9]	0 / 0
192.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	165.97	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
193.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.68	- (-) [3/2010]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
194.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	37.14	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0
195.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	151.41	- (3/2010) [3/2010]	- (0) [-]	0 / 0
196.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	60.51	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
197.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	-	- (-) [3/2010]	- (-) [-]	0 / 0
198.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	281.40	- (12/2009) [3/2010]	- (3) [3]	0 / 0
199.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	1223.01	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
200.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	72.28	- (-) [3/2010]	- (-) [-]	0 / 0
201.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.31	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
202.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	184.35	- (12/2010) [12/2010]	- (0) [-]	0 / 0
203.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	326.20	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
204.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2000.00]	1272.44 (-)	37.03	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
205.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	102.94	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0
206.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	950.22	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
207.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (240.59) [607.09]	469.09 (366.50)	105.09	- (12/2012) [12/2012]	- (0) [-]	0 / 0
208.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4734.11	3/2001 (-) [12/2012]	141 (-) [12]	0 / 0
209.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [912.70]	0.00 (-)	6.19	- (-) [3/2013]	- (-) [-]	0 / 0
210.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
211.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	165.39	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
212.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	43.59	- (-) [-]	- (-) [-]	0 / 0
213.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	41.61	- (-) [-]	- (-) [-]	0 / 0
214.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
215.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [312.42]	132.42 (-)	454.82	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
216.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	137.63	- (-) [-]	- (-) [-]	0 / 0
217.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	170.93	- (-) [-]	- (-) [-]	0 / 0
218.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	58.23	- (-) [-]	- (-) [-]	0 / 0
219.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	177.43	6/1999 (-) [-]	- (-) [-]	0 / 0
220.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
221.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
222.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	41.63	- (-) [-]	- (-) [-]	0 / 0
223.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	161.87	3/2006 (-) [-]	- (-) [-]	0 / 0
224.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
225.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	77.20	- (-) [-]	- (-) [-]	0 / 0
226.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
227.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
228.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
229.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.47	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
230.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [238.56]	47.75 (-)	0.48	- (-) [-]	- (-) [-]	0 / 0
231.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [456.00]	262.22 (-)	210.10	6/2004 (-) [-]	- (-) [-]	0 / 0
232.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	219.42	- (-) [-]	- (-) [-]	0 / 0
233.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
234.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0
235.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	346.89	7/2005 (-) [-]	- (-) [-]	0 / 0
236.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	-	- (-) [-]	- (-) [-]	0 / 0
237.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.10	- (-) [-]	- (-) [-]	0 / 0
238.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [550.00]	450.00 (-)	270.64	- (-) [-]	- (-) [-]	0 / 0
239.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	417.82	- (-) [-]	- (-) [-]	0 / 0
240.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.43	- (-) [-]	- (-) [-]	0 / 0
241.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	135.86	- (-) [-]	- (-) [-]	0 / 0
242.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [128.41]	35.78 (-)	63.02	- (-) [-]	- (-) [-]	0 / 0
243.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	21.72	- (-) [-]	- (-) [-]	0 / 0
244.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
245.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	4/1998 (-)	47.12 (-) [102.20]	55.08 (-)	96.94	12/2004 (3/2006) [-]	- (-) [-]	0 / 0
246.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
247.	HOWRAH-AMTA-	4/1974	31.42	122.88	84.20	3/2007	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHAMPADANGA	(7/2001)	(154.30) [154.30]	(0.00)		(3/2007) [-]	(-) [-]	
248.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	76.62	- (-) [-]	- (-) [-]	0 / 0
249.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [586.69]	486.69 (-)	551.48	- (-) [-]	- (-) [-]	0 / 0
250.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	213.49	3/2006 (-) [-]	- (-) [-]	0 / 0
251.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
252.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	19.33	- (-) [-]	- (-) [-]	0 / 0
253.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	251.33	- (-) [-]	- (-) [-]	0 / 0
254.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [219.94]	41.18 (42.60)	183.10	- (-) [-]	- (-) [-]	0 / 0
255.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [347.48]	172.48 (-)	324.73	- (-) [-]	- (-) [-]	0 / 0
256.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [330.25]	155.25 (-)	193.23	- (-) [-]	- (-) [-]	0 / 0
257.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
258.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	64.36	- (-) [-]	- (-) [-]	0 / 0
259.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
260.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
261.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	34.63	- (-) [-]	- (-) [-]	0 / 0
262.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	77.55	3/1998 (8/2005) [-]	- (-) [-]	0 / 0
263.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
264.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	10.63	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
265.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
266.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [576.27]	327.83 (-)	432.74	- (-) [-]	- (-) [-]	0 / 0
267.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	74.60	- (-) [-]	- (-) [-]	0 / 0
268.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	535.05	- (-) [-]	- (-) [-]	0 / 0
269.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [450.00]	412.32 (-)	162.04	- (-) [-]	- (-) [-]	0 / 0
270.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	344.08	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
271.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	0.81	- (-) [-]	- (-) [-]	0 / 0
272.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
273.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
274.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	242.75	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
275.	Madurai-Dindigul	4/2003 (-)	73.19 (-) [128.56]	55.37 (-)	100.69	- (-) [-]	- (-) [-]	0 / 0
276.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [901.62]	763.62 (-)	0.29	- (-) [-]	- (-) [-]	0 / 0
277.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [138.01]	8.27 (-)	23.76	3/2006 (-) [-]	- (-) [-]	0 / 0
278.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
279.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	393.81	3/1994 (-) [-]	- (-) [-]	0 / 0
280.	Gaelkera-Manoharapur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.86	2/2006 (-) [-]	- (-) [-]	0 / 0
281.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
282.	TANUR (KUTTIIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.33	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
283.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	103.91	3/2004 (-) [-]	- (-) [-]	0 / 0
284.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [-]	- (-) [-]	0 / 0
285.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	66.41	- (-) [-]	- (-) [-]	0 / 0
286.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	264.65	- (-) [-]	- (-) [-]	0 / 0
287.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [162.39]	48.38 (-121.56)	135.11	- (-) [-]	- (-) [-]	0 / 0
Total :			37863.16 (-) [70237.30]	32374.14 (-)	29415.40			0 / 0
<u>ROAD TRANSPORT & HIGHWAYS</u>								
288.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	395.66	3/2005 (-) [5/2008]	38 (-) [-]	0 / 0
289.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	636.69	3/2005 (-) [5/2008]	38 (-) [1]	0 / 0
290.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	179.97	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
291.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	371.40	8/2004 (-) [5/2008]	45 (-) [1]	0 / 0
292.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	384.28	2/2005 (-) [5/2008]	39 (-) [-]	0 / 0
293.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [410.24]	-19.16 (-)	360.99	2/2005 (-) [5/2008]	39 (-) [-]	0 / 0
294.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	237.95	3/2005 (-) [5/2008]	38 (-) [1]	0 / 0
295.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	163.93	9/2007 (-) [5/2008]	8 (-) [-]	0 / 0
296.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	277.78	2/2008 (-) [6/2008]	4 (-) [-]	0 / 0
297.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.27	5/2007 (-) [6/2008]	13 (-) [1]	0 / 0
298.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	247.94	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
299.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	67.97	9/2007 (-) [6/2008]	9 (-) [-]	0 / 0
300.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.45	1/2004 (-) [6/2008]	53 (-) [-]	0 / 0
301.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	424.98	3/2005 (-) [6/2008]	39 (-) [1]	0 / 0
302.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	179.04	10/2003 (-) [6/2008]	56 (-) [-]	0 / 0
303.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	253.21	6/2004 (-) [6/2008]	48 (-) [-]	0 / 0
304.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	301.50	3/2005 (-) [6/2008]	39 (-) [2]	0 / 0
305.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	358.24	2/2007 (-) [6/2008]	16 (-) [1]	0 / 0
306.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	496.97	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
307.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	36.20	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
308.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	399.97	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
309.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	188.36	3/2004 (-) [8/2008]	53 (-) [-]	0 / 0
310.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	128.75	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
311.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	180.99	7/2004 (-) [9/2008]	50 (-) [-]	0 / 0
312.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	327.63	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
313.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	252.48	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
314.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	230.24	8/2007 (-) [9/2008]	13 (-) [-]	0 / 0
315.	MADURAI-	12/2003	507.49	0.00	178.11	3/2008	7	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	(-)	(-) [507.49]	(-)		(-) [10/2008]	(-) [-]	
316.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	91.02	8/2004 (-) [10/2008]	50 (-) [-]	0 / 0
317.	SAGAR-RAJMARG CHORAH, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
318.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	136.62	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
319.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	102.67	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
320.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	141.05	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
321.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	205.31	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
322.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	519.81	11/2007 (-) [10/2008]	11 (-) [-]	0 / 0
323.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	122.52	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
324.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	177.07	2/2009 (-) [11/2008]	-3 (-) [-]	0 / 0
325.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	363.46	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
326.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	142.93	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
327.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	337.42	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
328.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	415.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
329.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	351.93	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
330.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	237.44	4/2008 (-) [12/2008]	8 (-) [3]	0 / 0
331.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	154.32	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	76&14							
332.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	227.65	4/2008 (-) [12/2008]	8 (-) [3]	0 / 0
333.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	192.36	2/2004 (-) [12/2008]	58 (-) [-]	0 / 0
334.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	155.70	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
335.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	525.82	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
336.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	168.07	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
337.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	81.23	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
338.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	337.05	3/2005 (-) [12/2008]	45 (-) [3]	0 / 0
339.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	117.83	12/2004 (-) [12/2008]	48 (-) [-]	0 / 0
340.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	138.73	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
341.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	185.97	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
342.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	208.22	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
343.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	236.37	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
344.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	409.44	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
345.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	131.91	2/2008 (-) [12/2008]	10 (-) [-]	0 / 0
346.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	98.29	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
347.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	327.08	7/2004 (-) [12/2008]	53 (-) [-]	0 / 0
348.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76	12/2003 (-)	440.50 (-)	63.16 (-)	274.96	4/2008 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(RAJASTHAN)		[503.66]			[12/2008]	[3]	
349.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	473.01	5/2007 (-) [12/2008]	19 (-) [6]	0 / 0
350.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	457.42	12/2006 (-) [12/2008]	24 (-) [6]	0 / 0
351.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	262.15	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
352.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	97.17	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
353.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	192.49	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
354.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	254.91	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
355.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	289.13	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
356.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	479.67	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
357.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	44.62	6/2008 (-) [3/2009]	9 (-) [3]	0 / 0
358.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	150.94	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0
359.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	78.22	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
360.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	47.36	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
361.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	172.45	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
362.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	265.82	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
363.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	38.80	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
364.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	422.14	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
365.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7	12/2003 (-)	110.00 (-)	0.00 (-)	55.52	6/2005 (-)	45 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[110.00]			[3/2009]	[-]	
366.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
367.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	109.25	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
368.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	216.13	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
369.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	35.74	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
370.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	515.14	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
371.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	320.54	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
372.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	300.93	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
373.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	160.44	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
374.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	164.12	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
375.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	340.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
376.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	18.04	11/2008 (-) [5/2009]	6 (-) [-]	0 / 0
377.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	131.10	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
378.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	147.29	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
379.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	163.95	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
380.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	90.78	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
381.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	72.97	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
382.	NALBARI-BIJNI,	12/2003	200.00	0.00	47.25	6/2008	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.1013-KM.983, NH-31 (ASSAM)	(-)	(-) [200.00]	(-)		(-) [6/2009]	(-) [-]	
383.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	50.41	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
384.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	117.33	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
385.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	60.06	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
386.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	55.73	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
387.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	42.98	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
388.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	129.56	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
389.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	148.39	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
390.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	48.29	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
391.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	79.31	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
392.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	63.46	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
393.	DAKOBA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	63.46	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
394.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	62.46	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
395.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	119.20	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
396.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	21.20	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0
397.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	147.20	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
398.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	231.54	10/2009 (-) [6/2009]	-4 (-) [-]	0 / 0
399.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	146.72	4/2008 (-) [6/2009]	14 (-) [3]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
400.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	32.94	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
401.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	235.21	4/2008 (-) [6/2009]	14 (-) [6]	0 / 0
402.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	19.31	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
403.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	40.50	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
404.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	28.53	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
405.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	94.98	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
406.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	137.86	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
407.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	128.64	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
408.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	28.99	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
409.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	68.14	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
410.	RAJMARG CHORAHALAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	51.15	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
411.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	45.77	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
412.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [6/2009]	15 (-) [3]	0 / 0
413.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	28.66	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
414.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	138.33	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
415.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	154.01	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
416.	RAJMARG CHORAHALAKHNANDON,	12/2003 (-)	229.91 (-)	0.00 (-)	10.21	10/2008 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.351-KM.405.7, NH-26		[229.91]			[6/2009]	[-]	
417.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	66.00	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
418.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	81.74	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
419.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	48.37	7/2010 (-) [7/2009]	-12 (-) [-]	0 / 0
420.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	328.20	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
421.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	325.30	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
422.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	75.60	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
423.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	71.06	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
424.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	67.97	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
425.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	53.35	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
426.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	59.22	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
427.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	121.52	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
428.	Hyderabad-Banglore Section, Km.336-km.376, NH-7 (A.P.)	12/2003 (-)	243.38 (-) [243.38]	0.00 (-)	29.98	9/2008 (-) [9/2009]	12 (-) [-]	0 / 0
429.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	41.06	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
430.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	116.33	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
431.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	272.95	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
432.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	123.33	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
433.	MEHSI-KOTWA,	12/2003	239.00	0.00	63.53	7/2005	50	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.480-KM.440, NH-28 (BIHAR)	(-)	(-) [239.00]	(-)		(-) [9/2009]	(-) [-]	
434.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	95.12	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
435.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	67.70	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
436.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	41.69	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
437.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	56.58	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
438.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	31.91	11/2008 (-) [11/2009]	12 (-) [12]	0 / 0
439.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	13.13	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
440.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	37.40	10/2008 (-) [11/2009]	13 (-) [5]	0 / 0
441.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
442.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	40.38	10/2008 (-) [11/2009]	13 (-) [5]	0 / 0
443.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	94.61	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
444.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	46.18	10/2008 (-) [12/2009]	14 (-) [6]	0 / 0
445.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	25.84	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
446.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	150.43	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
447.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	35.55	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
448.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	21.70	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
449.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	69.04	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
450.	PATHANKOT-	12/2003	284.00	0.00	161.00	5/2008	19	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	(-)	(-) [284.00]	(-)		(-) [12/2009]	(-) [-]	
451.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	63.53	8/2005 (-) [12/2009]	52 (-) [8]	0 / 0
452.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	31.52	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
453.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	18.36	4/2009 (-) [12/2009]	8 (-) [8]	0 / 0
454.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	200.68	4/2008 (-) [12/2009]	20 (-) [4]	0 / 0
455.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	72.30	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
456.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
457.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	79.96	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
458.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	86.30	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
459.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [12/2009]	40 (-) [-]	0 / 0
460.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	14.10	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
461.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
462.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	202.52	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
463.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	153.34	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
464.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	64.04	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
465.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	89.52	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
466.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	16.94	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
467.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	66.80	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.653.22, NH-7							
468.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	36.05	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
469.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	0.93	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
470.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	54.17	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
471.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.54	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
472.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
473.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	34.63	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
474.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	3.88	8/2010 (-) [9/2010]	1 (-) [1]	0 / 0
475.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	53.11	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0
476.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
477.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	25.82	9/2007 (-) [10/2010]	37 (-) [-]	0 / 0
478.	SALEM-ULUNDRUPET, KM.0.313-KM.136.67, NH-68	3/2005 (-)	941.00 (-) [941.00]	0.00 (-)	3.07	1/2011 (-) [1/2011]	0 (-) [-]	0 / 0
479.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	426.00	4/2007 (-) [-]	- (-) [-]	0 / 0
480.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	44.59	8/2006 (-) [-]	- (-) [-]	0 / 0
481.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
482.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.73	3/2005 (-) [-]	- (-) [-]	0 / 0
483.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.28	9/2006 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			58774.47 (-) [59482.04]	707.57 (-)	30025.31			0 / 0
SHIPPING & PORTS								
484.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	24.27	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
485.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.65	6/2007 (1/2009) [1/2009]	19 (0) [-]	0 / 0
486.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.06	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
487.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	405.15	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
488.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	-	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
489.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	-	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
490.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	481.67	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			5454.08 (-) [5552.60]	98.52 (-)	920.80			0 / 0
TELECOMMUNICATION								
491.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [200.00]	-50.00 (-)	36.00	12/2005 (-) [6/2008]	30 (-) [-]	0 / 0
492.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
493.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
494.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [741.77]	0.00 (-)	106.18	10/2007 (-) [6/2008]	8 (-) [-]	0 / 0
495.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [520.85]	170.85 (-)	248.04	5/2006 (-) [6/2008]	25 (-) [2]	0 / 0
496.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [236.72]	-13.28 (-)	253.06	5/2006 (-) [6/2008]	25 (-) [-]	0 / 0
497.	Expansion of 750 K Existing GSM N/W	6/2006 (-)	231.38 (-)	0.00 (-)	88.93	10/2007 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(Mumbai)		[231.38]			[6/2008]	[-]	
498.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	229.50	6/2005 (-) [6/2008]	36 (-) [-]	0 / 0
499.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [8/2008]	38 (-) [2]	0 / 0
500.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	73.31	6/2007 (-) [8/2008]	14 (-) [2]	0 / 0
501.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [8/2008]	32 (-) [2]	0 / 0
502.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	89.33	6/2005 (-) [8/2008]	38 (-) [2]	0 / 0
503.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	357.46	3/2006 (-) [8/2008]	29 (-) [2]	0 / 0
504.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [8/2008]	38 (-) [2]	0 / 0
505.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.06]	-0.01 (-)	113.36	6/2005 (-) [8/2008]	38 (-) [2]	0 / 0
506.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	51.13	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
507.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
508.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	5.71	12/2006 (-) [8/2009]	32 (-) [14]	0 / 0
509.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
510.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	132.28	12/2004 (-) [-]	- (-) [-]	0 / 0
511.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
512.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
513.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	47.41	11/2005 (-) [-]	- (-) [-]	0 / 0
514.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	90.68	6/2006 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	INTELLIGENT							
515.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
516.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
Total :			9092.40 (-) [8714.22]	-378.18 (-)	3621.29			0 / 0
URBAN DEVELOPMENT								
517.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	3769.23	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
518.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	3769.23			0 / 7
WATER RESOURCES								
519.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	34.37	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	34.37			0 / 0
All India :			344119.61 (-) [390230.67]	46111.06 (-)	148087.43			832 / 2226
NIC-MoS&PI(IPMD) [4/2008]								