

Sector-Wise number of on going projects in August, 2006

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	166
2.	RAILWAYS	141
3.	POWER	59
4.	TELECOMMUNICATION	33
5.	PETROLEUM	28
6.	COAL	16
7.	STEEL	10
8.	SHIPPING & PORTS	6
9.	ATOMIC ENERGY	5
10.	URBAN DEVELOPMENT	2
11.	CIVIL AVIATION	1
12.	FERTILISERS	1
13.	MINES	1
14.	HEALTH & FW	1
15.	WATER RESOURCES	1
Total		471

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2006-2007

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>POWER</u>				
1.	NEELAMANGALAM-MYSORE TRANSMISSION SYSTEM (P.Gr.)	154.93	07/2006	135.33
<u>RAILWAYS</u>				
2.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	186.16	03/1996	326.00
<u>May, 2006</u>				
<u>PETROLEUM</u>				
3.	THULENDI-PHULPUR PIPELINE PROJECT(GAIL)	220.00	04/2006	118.26
<u>June, 2006</u>				
<u>POWER</u>				
4.	TEHRI TR. SYSTEM(P.GRID)	421.00	03/1999	844.50
5.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	231.53	10/2004	263.95
6.	SYSTEM STRENGTHENING - IV OF SOUTHERN REGION (P.GRID)	101.94	07/2006	85.42
<u>ROAD TRANSPORT & HIGHWAYS</u>				
7.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	146.25	02/2005	177.56
8.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	12/2003	154.88
9.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	332.00	03/2004	419.98
<u>July, 2006</u>				
<u>PETROLEUM</u>				
10.	MUMBAI HIGH NORTH DEV(ONGCL)	2929.40	12/2005	3130.00
<u>August, 2006</u>				
<u>ATOMIC ENERGY</u>				

11.	TARAPUR ATOMIC POWER PROJECT, TARAPUR,MAHARASHTRA (NPCIL)	3447.06	01/2007	5687.00
<u>PETROLEUM</u>				
12.	KELARAS-MALANPUR PIPLINE (GAIL)	104.73	07/2006	70.17
13.	INTEGRATED PARA-XYLENE(IOCL)	4228.00	08/2005	3746.00
14.	PANIPAT REFINERY EXPANSION (IOCL)	3365.00	01/2005	3543.00
15.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	305.60	08/2004	298.30
<u>HEALTH & FW</u>				
16.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	69.74	09/1998	234.72
<u>RAILWAYS</u>				
17.	SECUNDERABAD-MUDKHED-JANKAMPET- BODHAN(GC),SCR	98.42	-NA-	351.82

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2006-2007**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2006</u>				
<u>RAILWAYS</u>				
1.	KOTTAYAM - ERUMELI (NL) (SR)	200.00	-NA-	0.51
<u>June, 2006</u>				
<u>SHIPPING & PORTS</u>				
2.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	350.84	12/2003	6.38

Summary of projects on Flash Report for the month of August, 2006

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	465
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	7
Number of Projects Added in Current Month :	14
Number of Projects in Current Month :	471

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	158	13	184	21	95	471	34
Latest Approved	158	13	184	21	95	471	34

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	436	285845.98	314012.50	92451.53	29.44	28166.52	9.85
Revised	35	26221.34	29642.69	21940.71	74.02	3421.35	13.05
Total	471	312067.32	343655.19	114392.24	33.29	31587.87	10.12

IV. Milestones (Cumulative due and Achieved)

Total	2180
Achieved upto month	784

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>ATOMIC ENERGY</u>							
1	TARAPUR ATOMIC POWER PROJECT, TARAPUR,MAHARASHTRA (NPCIL) {Completed}	01/1991	3447.06	01/2007	6525.00	09/2006	5687
<u>PETROLEUM</u>							
2	KELARAS-MALANPUR PIPLINE	02/2005	104.73	07/2006	104.73	07/2006	70.17

	(GAIL) {Completed}						
3	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL) {Completed}	02/2002	305.60	08/2004	300.00	07/2006	298.3
4	INTEGRATED PARA-XYLENE(IOCL) {Completed}	06/1999	4228.00	08/2005	4562.00	08/2006	3746
5	PANIPAT REFINERY EXPANSION (IOCL) {Completed}	08/1999	3365.00	01/2005	4354.00	08/2006	3543
<u>HEALTH & FW</u>							
6	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA {Completed}	03/1992	69.74	09/1998	269.24	08/2006	234.72
<u>RAILWAYS</u>							
7	SECUNDERABAD-MUDKHE-DJANKAMPET-BODHAN(GC),SCR {Completed}	08/1988	98.42	-NA-	363.00	-NA-	351.82

VI. List of projects added

Sl. No.	Project	DOA	Cost in Rs. Crore			
			Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>PETROLEUM</u>						
1	EXPANSION OF PANIPAT REFINERY 15 MMTA	06/2005	806.00	03/2008	806.00	03/2008
2	ADDITIONAL DEVELOPMENT OF A-1 LAYER	04/2005	910.53	12/2006	406.44	04/2007
3	DEVELOPMENT OF SB-11, BASSEIN FIELD	03/2005	245.33	05/2007	140.04	05/2007
4	ADDITIONAL DEVELOPMENT HEERA, PART-II	01/2005	569.07	04/2007	323.02	04/2007
<u>POWER</u>						
5	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	08/2006	611.01	08/2010	611.01	08/2010
6	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	08/2006	621.26	02/2011	621.26	02/2011
7	TEHRI PUMPED STORAGE PLANT, 4x250 MW	07/2006	1657.00	07/2010	1657.60	07/2010
8	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	06/2006	2895.10	11/2011	2895.10	11/2011
9	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004	975.96	10/2009	975.96	09/2009
<u>TELECOMMUNICATION</u>						
10	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003	350.00	05/2006	300.00	10/2006
11	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003	250.00	05/2006	187.00	10/2006
12	GSM BASED NETWORK EXPANSION PH.-IV TN	02/2005	650.42	06/2006	650.42	12/2006
13	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004	160.00	06/2006	160.00	10/2006
14	CONVERGENT BILLING AND CRM FOR	12/2005	249.00	02/2007	249.00	12/2007

MTNL (DELHI)					

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>PETROLEUM</u>							
1	JAGOTI-PAITHAMPUR PIPLINE (GAIL)	194.82	151.19	10/2006	12/2006	02/2007	2
2	DABHOL-PANVEL PIPELINE PROJECT	1143.54	1326.52	07/2007	07/2007	11/2007	4
3	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	390.00	491.00	07/2005	08/2006	09/2006	1
<u>POWER</u>							
4	DULHASTI HYDROELECTRIC PROJECT(NHPC)	183.45	4982.62	11/1990	11/2006	02/2007	3
5	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2198.04	2198.04	02/2007	02/2007	07/2007	5
6	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	768.92	768.92	03/2007	03/2008	06/2008	3
7	TEHRI DAM & H.P.P.(THDCL)	2963.66	6672.88	03/1999	10/2006	02/2007	4
8	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	1980.70	2483.88	06/2006	06/2006	12/2006	6
9	DULHASTI COMBINED TR.SYSTEM(P.GRID)	567.05	465.01	07/2006	08/2006	10/2006	2
10	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	143.29	143.29	08/2006	08/2006	09/2006	1
<u>HEALTH & FW</u>							
11	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	71.18	422.60	03/1999	07/2006	11/2006	4
<u>RAILWAYS</u>							
12	HAPUR-KANKATHER	106.64	106.64	03/2007	03/2007	12/2007	9
13	ADILABAD-MUDKHED GC(SCR)	117.97	284.64	-NA-	09/2006	11/2006	2
14	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	921.00	921.00	03/2009	03/2009	12/2009	9
15	PATNA GANGA BRIDGE	624.47	624.47	10/2007	06/2009	12/2009	6
<u>ROAD TRANSPORT & HIGHWAYS</u>							
16	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	304.00	08/2004	09/2006	10/2006	1
17	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	263.27	263.27	02/2004	11/2006	11/2008	24
<u>SHIPPING & PORTS</u>							
18	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	800.00	800.00	10/2008	10/2008	02/2009	4

19	DEEPENING OF CHANNEL AT PARADIP PORT	154.84	154.84	06/2007	06/2007	12/2007	6
<u>TELECOMMUNICATION</u>							
20	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	250.00	250.00	12/2005	08/2006	09/2006	1
21	EXPANSION OF 400000 GSM (NEW DELHI)	227.42	227.42	01/2005	06/2006	09/2006	3
<i>Number of projects reporting additional delay = 21</i>							

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	1	191.52	191.52	191.52
3	COAL	16	14259.78	14259.78	14242.51
4	FERTILISERS	1	249.00	249.00	249.00
5	MINES	1	4091.51	4091.51	4091.51
6	STEEL	10	10708.14	10708.14	10777.91
7	PETROLEUM	28	38589.22	38589.22	44682.40
8	POWER	59	92361.00	95737.32	101879.61
9	HEALTH & FW	1	71.18	422.60	422.60
10	RAILWAYS	141	39226.45	42503.91	62670.70
11	ROAD TRANSPORT & HIGHWAYS	166	46800.31	46800.31	47131.92
12	SHIPPING & PORTS	6	4812.94	4812.94	4812.94
13	TELECOMMUNICATION	33	10177.91	10177.91	9383.91
14	URBAN DEVELOPMENT	2	12978.00	18689.00	18689.00
15	WATER RESOURCES	1	542.90	542.90	1069.40
<i>Grand Total</i>		471	299351.12	312067.32	343655.19

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	235.93	6/2006 (-) [9/2006]	3 (-) [-]	21 / 36
2.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	1741.00	10/2009 (-) [9/2007]	-25 (-) [-]	52 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1394.00	2/2008 (-) [2/2008]	0 (-) [-]	44 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	7720.00	12/2008 (-) [12/2008]	0 (-) [-]	38 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	376.38	9/2010 (-) [9/2010]	0 (-) [-]	5 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	11467.31			160 / 381
<u>CIVIL AVIATION</u>								
6.	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	12/2002 (-)	191.52 (-) [191.52]	0.00 (-)	131.38	12/2005 (-) [12/2006]	12 (-) [-]	11 / 27
Total :			191.52 (-) [191.52]	0.00 (-)	131.38			11 / 27
<u>COAL</u>								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	175.84	3/1994 (3/2000) [3/2007]	156 (84) [-]	5 / 5
8.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	34.46	3/2008 (-) [3/2008]	0 (-) [-]	1 / 2
9.	RAJMAHAL EXPANSION OC PROJECT	1/2006 (-)	650.06 (-) [650.06]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
10.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2030.78]	0.00 (-)	218.57	6/2009 (-) [6/2009]	0 (-) [-]	2 / 24
11.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2161.28]	0.00 (-)	257.34	6/2009 (-) [6/2009]	0 (-) [-]	3 / 23
12.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1114.18]	0.00 (-)	122.91	6/2009 (-) [6/2009]	0 (-) [-]	2 / 26
13.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.07]	0.00 (-)	48.98	6/2009 (-) [6/2009]	0 (-) [-]	2 / 21

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
14.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	23.06	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
15.	KRISHNASHILA	5/2006 (-)	789.88 (-) [789.88]	0.00 (-)	32.58	3/2010 (-) [3/2010]	0 (-) [-]	0 / 1
16.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	414.86	3/2010 (-) [3/2010]	0 (-) [-]	0 / 3
17.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	552.56	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
18.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
19.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (-) [471.66]	0.00 (-)	-	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
20.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	46.97	3/2012 (-) [6/2011]	-9 (-) [-]	0 / 1
21.	BHUBANESHWARI OCP (MAHANADI COALFIELDS LTD.) (10 MTY)	1/2005 (-)	336.68 (-) [336.68]	0.00 (-)	11.39	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
22.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	-	3/2014 (-) [3/2014]	0 (-) [-]	1 / 1
Total :			14259.78 (-) [14242.51]	-17.27 (-)	1939.52			16 / 115

FERTILISERS

23.	TECHNOLOGICAL UP GRADATION OF TROMBAY-V AMMONIA PLANT	10/2003 (6/2006)	249.00 (-) [249.00]	0.00 (-)	192.72	6/2006 (-) [-]	- (-) [-]	28 / 56
Total :			249.00 (-) [249.00]	0.00 (-)	192.72			28 / 56

MINES

24.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	17 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	0.00			17 / 111

STEEL

25.	TECHNOLOGY UPGRADATION OF BF-7 (SAIL)	1/2005 (-)	170.41 (-) [170.41]	0.00 (-)	84.57	1/2006 (-) [11/2006]	10 (-) [-]	5 / 5
26.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	68.37	12/2005 (-) [12/2006]	12 (-) [-]	14 / 17
27.	BLOOM CASTER(SAIL)	5/2004	271.41	0.00	156.91	5/2006	7	4 / 10

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
		(-)	(-) [271.41]	(-)		(-) [12/2006]	(-) [-]	
28.	REBUILDING OF COKE OVEN BATTERY No. 5 BOKARO (SAIL)	12/2004 (-)	198.84 (-) [198.84]	0.00 (-)	69.73	1/2007 (-) [1/2007]	0 (-) [-]	4 / 8
29.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.21]	68.58 (-)	201.59	12/2006 (-) [5/2007]	5 (-) [-]	0 / 21
30.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	69.25	9/2007 (-) [9/2007]	0 (-) [-]	1 / 5
31.	REBUILDING OF BLAST FURNACE No. 2	3/2006 (-)	103.93 (-) [103.93]	0.00 (-)	-	9/2007 (-) [9/2007]	0 (-) [-]	1 / 2
32.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	25.38	1/2007 (-) [12/2007]	11 (-) [-]	1 / 8
33.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	-	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
34.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [8692.00]	0.00 (-)	9.34	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
Total :			10708.14 (-) [10777.91]	69.77 (-)	685.14			30 / 76

PETROLEUM

35.	PIPELINE EXTENTION TO PAKNI VIA HAZARWADI (HPCL)	4/2004 (-)	335.17 (-) [335.17]	0.00 (-)	207.87	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
36.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [491.00]	101.00 (-)	446.00	7/2005 (-) [9/2006]	14 (-) [1]	57 / 58
37.	VIJAYPUR-KOTA PIPELINE PROJECT (GAIL)	6/2004 (-)	299.84 (-) [241.00]	-58.84 (-)	46.02	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
38.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1178.00]	0.00 (-)	937.15	3/2006 (-) [12/2006]	9 (-) [-]	0 / 0
39.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1850.00]	698.00 (-)	797.36	4/2005 (-) [1/2007]	21 (-) [-]	58 / 72
40.	JAGOTI-PAITHAMPUR PIPELINE (GAIL)	1/2005 (-)	194.82 (-) [151.19]	-43.63 (-)	17.42	10/2006 (-) [2/2007]	4 (-) [2]	0 / 0
41.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	625.15	3/2005 (-) [3/2007]	24 (-) [-]	0 / 0
42.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	198.32	3/2007 (-) [3/2007]	0 (-) [-]	3 / 3
43.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	284.19	3/2007 (-) [3/2007]	0 (-) [-]	6 / 6

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
44.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1521.23]	105.23 (-)	206.65	7/2005 (-) [3/2007]	20 (-) [-]	5 / 10
45.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	830.78	5/2006 (-) [3/2007]	10 (-) [-]	5 / 45
46.	ADDITIONAL DEVELOPMENT OF A-1 LAYER	4/2005 (-)	910.53 (-) [406.44]	-504.09 (-)	100.51	12/2006 (-) [4/2007]	4 (-) [-]	0 / 0
47.	ADDITIONAL DEVELOPMENT HEERA, PART-II	1/2005 (-)	569.07 (-) [323.02]	-246.05 (-)	68.98	4/2007 (-) [4/2007]	0 (-) [-]	0 / 0
48.	MDPL PROJECT(HPCL)	4/2004 (-)	1623.84 (-) [1623.84]	0.00 (-)	694.48	8/2007 (-) [5/2007]	-3 (-) [-]	2 / 10
49.	DEVELOPMENT OF SB-11, BASSEIN FIELD	3/2005 (-)	245.33 (-) [140.04]	-105.29 (-)	43.89	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
50.	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD) (BPCL)	3/2004 (-)	622.82 (-) [821.00]	198.18 (-)	147.06	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
51.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [224.69]	0.00 (-)	54.02	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
52.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1326.52]	182.98 (-)	0.44	7/2007 (-) [11/2007]	4 (-) [4]	0 / 0
53.	ADDITIONAL DEVELOPMENT OF BASIN FIELD AND 2nd STAGE BOOSTER	3/2004 (-)	1770.69 (-) [2937.01]	1166.32 (-)	248.90	1/2008 (-) [2/2008]	1 (-) [-]	0 / 0
54.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [205.00]	0.00 (-)	0.04	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
55.	EXPANSION OF PANIPAT REFINERY 15 MMTPA	6/2005 (-)	806.00 (-) [806.00]	0.00 (-)	9.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
56.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	57.14	3/2006 (-) [4/2008]	25 (-) [-]	0 / 0
57.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	20.72	6/2006 (-) [5/2008]	23 (-) [-]	0 / 0
58.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [6579.25]	1323.28 (-)	5401.16	7/2007 (-) [12/2008]	17 (-) [-]	11 / 11
59.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [1876.00]	0.00 (-)	28.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
60.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [12138.00]	0.00 (-)	392.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
61.	DIESEL HYDROGEN TREATMENT PROJECT BONGAIGAON	5/2006 (-)	1431.91 (-) [1431.91]	0.00 (-)	17.10	9/2009 (-) [10/2009]	1 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
62.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	103.13	3/2006 (-) [-]	- (-) [-]	6 / 6
Total :			38589.22 (-) [44682.40]	6093.18 (-)	11983.48			153 / 221

POWER

63.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	379.59	8/2006 (-) [9/2006]	1 (-) [1]	14 / 22
64.	FG UNCHAHAR TPP STAGE-III (1X210MW)(NTPC)	3/2004 (-)	939.28 (-) [939.28]	0.00 (-)	682.58	9/2006 (-) [9/2006]	0 (-) [-]	23 / 26
65.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [465.01]	-102.04 (-)	449.66	7/2006 (-) [10/2006]	3 (-) [2]	11 / 18
66.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	379.59	5/2006 (-) [12/2006]	7 (-) [-]	13 / 22
67.	NORHEN REGION SYSTEM STRENGTHENINGS SCHEME-II (435 CKM)	1/2004 (-)	247.78 (-) [247.78]	0.00 (-)	204.25	12/2006 (-) [12/2006]	0 (-) [-]	9 / 23
68.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [2483.88]	503.18 (-)	583.50	6/2006 (-) [12/2006]	6 (-) [6]	25 / 37
69.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	12/2003 (-)	1454.79 (-) [1672.98]	218.19 (-)	1070.57	2/2007 (-) [2/2007]	0 (-) [-]	6 / 23
70.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [6672.88]	3709.22 (-)	7905.13	3/1999 (-) [2/2007]	95 (-) [4]	16 / 17
71.	VINDHYACHAL-KORBA (P.GRID)	2/2004 (-)	164.02 (-) [164.02]	0.00 (-)	149.09	2/2007 (-) [2/2007]	0 (-) [-]	1 / 11
72.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4982.62]	4799.17 (1422.85)	4815.64	11/1990 (3/2001) [2/2007]	195 (71) [3]	7 / 9
73.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	1/2004 (-)	271.80 (-) [271.80]	0.00 (-)	197.65	7/2006 (-) [3/2007]	8 (-) [-]	1 / 13
74.	SYSTEM STRENGTHENING - III OF SOUTHERN REGION (PGCIL)	10/2004 (-)	284.79 (-) [284.79]	0.00 (-)	120.04	4/2007 (-) [4/2007]	0 (-) [-]	2 / 7
75.	KAHALGAON STPP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	2630.87	5/2007 (-) [5/2007]	0 (-) [-]	39 / 57
76.	UPGR. OF TRANSFER CAPACITY OF TALCHER KOLAR HVDC BIPO(PGCIL)	7/2005 (-)	118.33 (-) [118.33]	0.00 (-)	-	4/2008 (-) [6/2007]	-10 (-) [-]	0 / 0
77.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	1945.88	2/2007 (-) [7/2007]	5 (-) [5]	21 / 41
78.	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM	7/2004 (-)	596.47 (-)	0.00 (-)	487.44	7/2007 (-)	0 (-)	0 / 11

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(P.G.R.)		[596.47]			[7/2007]	[-]	
79.	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	10/2004 (-)	1771.93 (-) [1771.93]	0.00 (-)	1564.87	10/2007 (-) [7/2007]	-3 (-) [-]	0 / 19
80.	VINDHYACHAL STPP ST.-III (NTPC)	2/2003 (-)	4125.00 (-) [4201.50]	76.50 (-)	2719.48	8/2007 (-) [8/2007]	0 (-) [-]	34 / 40
81.	SIPAT STAGE-II TRANSMISSION SYSTEM (2x500 MW) (680 CKM)	8/2004 (-)	601.90 (-) [601.90]	0.00 (-)	387.98	8/2007 (-) [8/2007]	0 (-) [-]	1 / 13
82.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	341.71	9/2007 (-) [9/2007]	0 (-) [-]	8 / 36
83.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [464.02]	0.00 (-)	103.74	10/2007 (-) [10/2007]	0 (-) [-]	0 / 18
84.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [691.83]	0.00 (-)	60.28	12/2007 (-) [12/2007]	0 (-) [-]	3 / 20
85.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [596.45]	0.00 (-)	60.19	12/2007 (-) [12/2007]	0 (-) [-]	1 / 18
86.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	8/2004 (-)	199.21 (-) [199.21]	0.00 (-)	35.23	11/2007 (-) [12/2007]	1 (-) [-]	2 / 19
87.	SIPAT STPP STAGE-II, 2x500 MW	11/2003 (-)	4039.67 (-) [4039.67]	0.00 (-)	1738.29	12/2007 (-) [12/2007]	0 (-) [-]	26 / 40
88.	SYSTEM STRENGTHENING SCHEME-VI OF SOUTHERN REGION (156 CKM)	3/2005 (-)	113.73 (-) [113.73]	0.00 (-)	7.72	12/2007 (-) [12/2007]	0 (-) [-]	2 / 20
89.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	7/2004 (-)	230.52 (-) [230.52]	0.00 (-)	85.05	3/2008 (-) [3/2008]	0 (-) [-]	2 / 14
90.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [279.30]	0.00 (-)	0.21	7/2009 (-) [3/2008]	-16 (-) [-]	0 / 0
91.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [499.45]	0.00 (-)	108.55	3/2008 (-) [3/2008]	0 (-) [-]	2 / 18
92.	BINA-NAGDA TRANSMISSION SYSTEM (P.G.R.)	7/2004 (-)	266.93 (-) [266.93]	0.00 (-)	81.39	3/2008 (-) [3/2008]	0 (-) [-]	1 / 14
93.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	393.69	4/2005 (-) [4/2008]	36 (-) [-]	0 / 0
94.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	12/2004 (-)	208.75 (-) [208.75]	0.00 (-)	76.06	5/2008 (-) [5/2008]	0 (-) [-]	9 / 23
95.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [813.67]	0.00 (-)	2.24	6/2008 (-) [6/2008]	0 (-) [-]	0 / 22
96.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-	10/2003 (-)	768.92 (-)	0.00 (-)	282.96	3/2007 (-)	15 (-)	1 / 25

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	III 4x33 MW		[768.92]			[6/2008]	[3]	
97.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [260.34]	0.00 (-)	1.64	6/2008 (-) [6/2008]	0 (-) [-]	0 / 20
98.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	-	5/2009 (-) [6/2008]	-11 (-) [-]	0 / 0
99.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	1.75	9/2008 (-) [9/2008]	0 (-) [-]	0 / 22
100.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1779.29]	0.00 (-)	118.19	11/2008 (-) [11/2008]	0 (-) [-]	2 / 38
101.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	2.78	12/2008 (-) [12/2008]	0 (-) [-]	0 / 15
102.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	1527.99	9/2009 (-) [12/2008]	-9 (-) [-]	1 / 20
103.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
104.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [686.95]	318.23 (-)	245.29	7/2006 (-) [3/2009]	32 (-) [-]	2 / 5
105.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	1339.39	4/2009 (-) [4/2009]	0 (-) [-]	12 / 41
106.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME	6/2006 (-)	803.70 (-) [803.70]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
107.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	60.86	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
108.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	-	10/2009 (-) [9/2009]	-1 (-) [-]	0 / 0
109.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	21.96	9/2009 (-) [9/2009]	0 (-) [-]	0 / 30
110.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1724.79]	-4.50 (-)	60.29	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
111.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	2388.90	12/2009 (-) [12/2009]	0 (-) [-]	26 / 56
112.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	-	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
113.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1405.63]	0.00 (-)	128.59	8/2010 (-) [8/2010]	0 (-) [-]	0 / 0
114.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-)	0.00 (-)	20.32	8/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[611.01]			[8/2010]	[-]	
115.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	1232.65	9/2010 (-) [9/2010]	0 (-) [-]	0 / 11
116.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2304.56]	0.00 (-)	99.27	10/2010 (-) [11/2010]	1 (-) [-]	0 / 0
117.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	834.35	11/2010 (-) [11/2010]	0 (-) [-]	10 / 51
118.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [621.26]	0.00 (-)	16.06	2/2011 (-) [2/2011]	0 (-) [-]	0 / 0
119.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	392.01	12/2009 (-) [8/2011]	20 (-) [-]	0 / 107
120.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	111.46	11/2011 (-) [11/2011]	0 (-) [-]	2 / 34
121.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	28.33	6/2006 (-) [-]	- (-) [-]	0 / 0
Total :			92361.00 (-) [101879.61]	9518.61 (-)	38683.20			335 / 1146
HEALTH & FW								
122.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	269.97	3/1999 (3/2005) [11/2006]	92 (20) [4]	7 / 16
Total :			71.18 (-) [422.60]	351.42 (-)	269.97			7 / 16
RAILWAYS								
123.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [284.64]	166.67 (-)	253.43	- (-) [11/2006]	- (-) [2]	0 / 0
124.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	372.71	3/1995 (-) [12/2006]	141 (-) [-]	0 / 0
125.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [733.39]	127.69 (-)	647.74	3/2002 (-) [12/2006]	57 (-) [-]	0 / 0
126.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (407.78) [517.63]	393.20 (109.85)	149.90	- (-) [2/2007]	- (-) [-]	0 / 0
127.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	104.34	- (-) [3/2007]	- (-) [-]	0 / 0
128.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	111.66	- (-) [3/2007]	- (-) [-]	0 / 0
129.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [171.73]	106.73 (-)	128.83	3/1996 (-) [3/2007]	132 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	527.66	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
131.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	76.77	- (-) [3/2007]	- (-) [-]	0 / 0
132.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	82.47	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
133.	ARA-SASARAM	7/1997 (-)	120.00 (-) [189.14]	69.14 (-)	142.79	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
134.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	101.03	- (-) [3/2007]	- (-) [-]	0 / 0
135.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.08]	162.86 (-)	197.00	12/1999 (-) [3/2007]	87 (-) [-]	0 / 0
136.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [504.22]	178.75 (-)	328.27	3/2004 (6/2000) [3/2007]	36 (81) [-]	0 / 0
137.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [246.46]	94.25 (88.70)	228.09	3/1998 (-) [3/2007]	108 (-) [-]	0 / 0
138.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [371.01]	112.43 (-)	336.00	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
139.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	372.62	3/2000 (-) [3/2007]	84 (-) [-]	0 / 0
140.	EKLAKEHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	215.13	- (-) [3/2007]	- (-) [-]	0 / 0
141.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	152.59	6/1999 (-) [3/2007]	93 (-) [-]	0 / 0
142.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	87.97	- (-) [3/2007]	- (-) [-]	0 / 0
143.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (344.63) [550.00]	232.00 (205.37)	415.00	- (-) [3/2007]	- (-) [-]	0 / 0
144.	DELHI-REWARI (GC) (NWR)(RVNL)	4/1995 (-)	42.27 (-) [159.23]	116.96 (-)	84.20	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
145.	KATPADI-PAKALA-TIRUPATI(GC)ELECTRIFICAT. AS PART OF GC (SCR)	4/1992 (-)	130.00 (-) [210.01]	80.01 (-)	173.41	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
146.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [432.46]	273.69 (157.90)	393.17	3/1994 (-) [6/2007]	159 (-) [-]	0 / 0
147.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	478.76	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	63.30	- (-) [7/2007]	- (-) [-]	0 / 0
149.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [106.64]	0.00 (0.00)	44.36	3/2007 (-) [12/2007]	9 (-) [9]	0 / 0
150.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	142.43	3/2006 (-) [12/2007]	21 (-) [-]	0 / 0
151.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [461.23]	52.23 (52.47)	330.97	6/2007 (-) [12/2007]	6 (-) [-]	0 / 0
152.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	43.98	- (-) [12/2007]	- (-) [-]	0 / 0
153.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [137.00]	0.38 (-)	19.00	12/2007 (-) [12/2007]	0 (-) [-]	0 / 0
154.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	4.43	3/2008 (-) [2/2008]	-1 (-) [-]	0 / 0
155.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [300.00]	262.32 (-)	113.79	- (-) [3/2008]	- (-) [-]	0 / 0
156.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	110.39	12/2006 (-) [3/2008]	15 (-) [-]	0 / 0
157.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	89.00	3/2004 (-) [3/2008]	48 (-) [-]	0 / 0
158.	AJMER-PHULERA-RINGUS-REWARI	4/2005 (-)	352.00 (-) [352.00]	0.00 (-)	132.00	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
159.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [890.83]	353.98 (-)	792.14	3/2003 (-) [3/2008]	60 (-) [-]	0 / 0
160.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [492.98]	392.98 (-)	328.62	- (-) [3/2008]	- (-) [-]	0 / 0
161.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [243.17]	118.17 (-)	0.27	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
162.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [577.03]	328.59 (-)	232.02	- (-) [9/2008]	- (-) [-]	0 / 0
163.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [9000.00]	6500.00 (-)	3255.03	3/2001 (-) [9/2008]	90 (-) [-]	0 / 0
164.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [247.00]	80.84 (-)	36.40	- (-) [12/2008]	- (-) [-]	0 / 0
165.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (654.51) [648.76]	375.09 (-5.75)	187.34	- (-) [12/2008]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (119.29) [119.29]	19.29 (0.00)	26.45	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
167.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [456.00]	154.36 (-)	47.90	- (-) [12/2008]	- (-) [-]	0 / 0
168.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	0.68	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
169.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [324.00]	130.22 (-)	207.04	6/2004 (-) [3/2009]	57 (-) [-]	0 / 0
170.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [264.51]	112.99 (-)	139.00	- (-) [3/2009]	- (-) [-]	0 / 0
171.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [374.28]	69.78 (-)	38.56	- (-) [3/2009]	- (-) [-]	0 / 0
172.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	540.98	4/2008 (-) [3/2009]	11 (-) [-]	0 / 0
173.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [416.00]	185.27 (-)	30.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
174.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [141.00]	13.87 (-)	25.40	- (-) [3/2009]	- (-) [-]	0 / 0
175.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (-) [209.00]	75.59 (-)	0.63	- (-) [3/2009]	- (-) [-]	0 / 0
176.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1496.42]	848.42 (95.41)	586.98	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
177.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	250.03	10/2007 (-) [12/2009]	26 (-) [6]	0 / 0
178.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	143.42	3/2009 (-) [12/2009]	9 (-) [9]	0 / 0
179.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [727.56]	0.00 (-)	3.32	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
180.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [391.00]	207.77 (-)	-	2/2015 (-) [2/2015]	0 (-) [-]	0 / 0
181.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	28.44	- (-) [-]	- (-) [-]	0 / 0
182.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [324.66]	0.00 (-)	8.12	- (-) [-]	- (-) [-]	0 / 0
183.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [415.59]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
184.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [910.00]	667.50 (372.26)	714.00	12/1997 (-) [-]	- (-) [-]	0 / 0
185.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	99.52	- (-) [-]	- (-) [-]	0 / 0
186.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	6.22	- (-) [-]	- (-) [-]	0 / 0
187.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	515.76	- (-) [-]	- (-) [-]	0 / 0
188.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	28.07	- (-) [-]	- (-) [-]	0 / 0
189.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	447.61	3/2004 (-) [-]	- (-) [-]	0 / 0
190.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [216.38]	-152.62 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
191.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	252.87	3/1996 (-) [-]	- (-) [-]	0 / 0
192.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [194.83]	45.45 (-)	9.54	2/2010 (-) [-]	- (-) [-]	0 / 0
193.	JIND-SONEPAT	1/2004 (-)	190.81 (-) [190.81]	0.00 (-)	0.39	- (-) [-]	- (-) [-]	0 / 0
194.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	8.21	- (-) [-]	- (-) [-]	0 / 0
195.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	40.29	- (-) [-]	- (-) [-]	0 / 0
196.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	296.87	- (3/2000) [-]	- (-) [-]	0 / 0
197.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
198.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [170.59]	26.67 (-)	2.48	- (-) [-]	- (-) [-]	0 / 0
199.	RAMGANJMUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	43.90	- (-) [-]	- (-) [-]	0 / 0
200.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	201.36	- (-) [-]	- (-) [-]	0 / 0
201.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	167.20	3/1998 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
202.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	93.32	- (-) [-]	- (-) [-]	0 / 0
203.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	68.84	- (-) [-]	- (-) [-]	0 / 0
204.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	33.69	- (-) [-]	- (-) [-]	0 / 0
205.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	301.28	- (-) [-]	- (-) [-]	0 / 0
206.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (915.70) [912.70]	0.00 (-3.00)	23.84	- (-) [-]	- (-) [-]	0 / 0
207.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	0.24	- (-) [-]	- (-) [-]	0 / 0
208.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [196.15]	34.12 (-)	161.60	8/2003 (-) [-]	- (-) [-]	0 / 0
209.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [172.69]	72.69 (-)	175.03	- (-) [-]	- (-) [-]	0 / 0
210.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [462.61]	182.61 (-)	230.45	- (-) [-]	- (-) [-]	0 / 0
211.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
212.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (-) [373.44]	235.44 (-)	88.71	- (-) [-]	- (-) [-]	0 / 0
213.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.14	- (-) [-]	- (-) [-]	0 / 0
214.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [183.00]	14.66 (-)	48.10	4/2003 (-) [-]	- (-) [-]	0 / 0
215.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	120.76	12/2008 (-) [-]	- (-) [-]	0 / 0
216.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [108.91]	16.28 (-)	28.38	- (-) [-]	- (-) [-]	0 / 0
217.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	18.49	- (-) [-]	- (-) [-]	0 / 0
218.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [325.17]	213.27 (-)	129.13	3/2005 (-) [-]	- (-) [-]	0 / 0
219.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	37.01	12/2008 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
220.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	14.64	- (-) [-]	- (-) [-]	0 / 0
221.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [276.00]	118.04 (-)	43.22	- (-) [-]	- (-) [-]	0 / 0
222.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-) [225.00]	87.00 (-)	28.25	- (-) [-]	- (-) [-]	0 / 0
223.	TITLAGARH-LANJIGARH (DL) ECoR	4/1997 (-)	66.61 (-) [134.74]	68.13 (-)	113.98	- (-) [-]	- (-) [-]	0 / 0
224.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	111.17	5/2008 (-) [-]	- (-) [-]	0 / 0
225.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [1005.16]	708.01 (-)	58.48	- (12/1996) [-]	- (-) [-]	0 / 0
226.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	7.21	- (-) [-]	- (-) [-]	0 / 0
227.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1033.00]	541.81 (-)	309.71	7/2005 (-) [-]	- (-) [-]	0 / 0
228.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	165.01	7/2006 (-) [-]	- (-) [-]	0 / 0
229.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (164.36) [170.85]	15.11 (6.49)	35.52	2/2009 (-) [-]	- (-) [-]	0 / 0
230.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	86.33	3/2003 (-) [-]	- (-) [-]	0 / 0
231.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	64.96	12/2009 (-) [-]	- (-) [-]	0 / 0
232.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	22.71	- (-) [-]	- (-) [-]	0 / 0
233.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [294.99]	94.99 (0.00)	7.99	- (-) [-]	- (-) [-]	0 / 0
234.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.16	- (-) [-]	- (-) [-]	0 / 0
235.	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR) (RVNL)	4/1999 (-)	198.68 (-) [261.00]	62.32 (-)	161.19	- (-) [-]	- (-) [-]	0 / 0
236.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	6.37	- (-) [-]	- (-) [-]	0 / 0
237.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [276.00]	53.00 (-)	101.28	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
238.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [188.13]	9.37 (10.79)	162.53	- (-) [-]	- (-) [-]	0 / 0
239.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [213.14]	38.14 (-)	107.00	- (-) [-]	- (-) [-]	0 / 0
240.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [231.24]	56.24 (-)	42.13	- (-) [-]	- (-) [-]	0 / 0
241.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [259.51]	31.51 (-)	74.17	- (-) [-]	- (-) [-]	0 / 0
242.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	41.25	- (-) [-]	- (-) [-]	0 / 0
243.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	56.63	- (-) [-]	- (-) [-]	0 / 0
244.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	84.78	- (-) [-]	- (-) [-]	0 / 0
245.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	30.58	- (-) [-]	- (-) [-]	0 / 0
246.	KOLAYAT-PHALODY (NL) NWR	4/2002 (-)	163.93 (-) [171.14]	7.21 (-)	152.55	- (-) [-]	- (-) [-]	0 / 0
247.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	299.33	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
248.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (242.40) [303.74]	-55.03 (61.34)	154.83	12/2004 (-) [-]	- (-) [-]	0 / 0
249.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
250.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [515.57]	290.57 (192.57)	344.76	3/2001 (-) [-]	- (-) [-]	0 / 0
251.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [378.56]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
252.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
253.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	2.66	- (-) [-]	- (-) [-]	0 / 0
254.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.23]	0.00 (-)	20.24	- (-) [-]	- (-) [-]	0 / 0
255.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [283.95]	169.94 (0.00)	129.41	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
256.	BHILDI-SAMDARI	4/1999 (-)	244.74 (-) [290.00]	45.26 (-)	10.26	- (-) [-]	- (-) [-]	0 / 0
257.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	47.34	- (-) [-]	- (-) [-]	0 / 0
258.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	85.53	3/2002 (-) [-]	- (-) [-]	0 / 0
259.	RAIL COACH FACTORY,KAPURTHALA PH - II (NR)	8/1985 (2/1989)	180.00 (314.57) [463.68]	283.68 (149.11)	456.21	3/1992 (-) [-]	- (-) [-]	0 / 0
260.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	58.32	3/1998 (-) [-]	- (-) [-]	0 / 0
261.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	1.22	- (-) [-]	- (-) [-]	0 / 0
262.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [809.58]	82.62 (-)	0.41	- (-) [-]	- (-) [-]	0 / 0
263.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [508.42]	49.97 (-)	470.56	- (-) [-]	- (-) [-]	0 / 0
Total :			39226.45 (-) [62670.70]	23444.25 (-)	22752.96			0 / 0
ROAD TRANSPORT & HIGHWAYS								
264.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	302.24	8/2004 (-) [9/2006]	25 (-) [-]	0 / 0
265.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	300.87	2/2004 (-) [9/2006]	31 (-) [-]	0 / 0
266.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	218.98	12/2003 (-) [9/2006]	33 (-) [-]	0 / 0
267.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	283.65	7/2004 (-) [9/2006]	26 (-) [-]	0 / 0
268.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.01	9/2006 (-) [9/2006]	0 (-) [-]	0 / 0
269.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	292.71	8/2004 (-) [10/2006]	26 (-) [1]	0 / 0
270.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	213.56	12/2003 (-) [11/2006]	35 (-) [-]	0 / 0
271.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	505.09	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
272.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-)	0.00 (-)	296.52	3/2005 (-)	21 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[348.44]			[12/2006]	[-]	
273.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	192.93	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
274.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	515.77	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
275.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	125.42	1/2004 (-) [12/2006]	35 (-) [-]	0 / 0
276.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	135.74	5/2004 (-) [12/2006]	31 (-) [-]	0 / 0
277.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	71.33	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
278.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	421.55	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
279.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	187.12	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
280.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	289.95	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
281.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	453.36	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
282.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	289.57	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
283.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	87.66	12/2004 (-) [12/2006]	24 (-) [-]	0 / 0
284.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	170.50	3/2004 (-) [12/2006]	33 (-) [-]	0 / 0
285.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	491.60	7/2005 (-) [12/2006]	17 (-) [-]	0 / 0
286.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	251.68	8/2004 (-) [12/2006]	28 (-) [-]	0 / 0
287.	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5, GQ	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	131.52	2/2004 (-) [3/2007]	37 (-) [-]	0 / 0
288.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	231.10	6/2004 (-) [3/2007]	33 (-) [-]	0 / 0
289.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	281.90	12/2003 (-) [3/2007]	39 (-) [-]	0 / 0
290.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI	1/2005 (-)	210.00 (-)	0.00 (-)	186.50	4/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CITY, KM.4, NH-4,		[210.00]			[4/2007]	[-]	
291.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	512.04	6/2005 (-) [4/2007]	22 (-) [-]	0 / 0
292.	JAWAHABALAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	85.19	5/2007 (-) [5/2007]	0 (-) [-]	0 / 0
293.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	261.21	7/2004 (-) [6/2007]	35 (-) [-]	0 / 0
294.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	121.60	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
295.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	199.10	2/2007 (-) [6/2007]	4 (-) [-]	0 / 0
296.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	4/2000 (-)	231.20 (-) [231.20]	0.00 (-)	71.02	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
297.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	43.30	8/2006 (-) [6/2007]	10 (-) [-]	0 / 0
298.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [440.93]	0.00 (-)	257.98	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
299.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	357.30	3/2005 (-) [6/2007]	27 (-) [-]	0 / 0
300.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	93.30	8/2005 (-) [8/2007]	24 (-) [-]	0 / 0
301.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	23.10	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
302.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	26.82	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
303.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	82.51	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
304.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	151.09	3/2005 (-) [9/2007]	30 (-) [-]	0 / 0
305.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [412.79]	0.01 (-)	153.20	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
306.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	12/2003 (-)	429.40 (-) [429.40]	0.00 (-)	160.40	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
307.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	48.42	11/2007 (-) [11/2007]	0 (-) [-]	0 / 0
308.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A	12/2003 (-)	360.70 (-)	0.00 (-)	122.60	11/2007 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(GUJARAT)		[360.70]			[11/2007]	[-]	
309.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [399.89]	0.00 (-)	151.70	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
310.	BHILADI TO PORBANDAR (PACK.-I) PH.-II KM.52.5 TO 2.0, NH-8B	12/2003 (-)	255.96 (-) [255.96]	0.00 (-)	137.30	2/2005 (-) [11/2007]	33 (-) [-]	0 / 0
311.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	96.66	7/2004 (-) [12/2007]	41 (-) [-]	0 / 0
312.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	140.02	4/2004 (-) [12/2007]	44 (-) [-]	0 / 0
313.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [534.39]	0.00 (-)	235.49	5/2007 (-) [12/2007]	7 (-) [-]	0 / 0
314.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	10.39	6/2005 (-) [12/2007]	30 (-) [-]	0 / 0
315.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	178.17	2/2004 (-) [12/2007]	46 (-) [-]	0 / 0
316.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	100.40	11/2007 (-) [1/2008]	2 (-) [-]	0 / 0
317.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	133.00	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
318.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	4/2000 (-)	89.50 (-) [132.18]	42.68 (-)	66.20	10/2003 (-) [2/2008]	52 (-) [-]	0 / 0
319.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	29.95	2/2008 (-) [2/2008]	0 (-) [-]	0 / 0
320.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	15.33	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
321.	RAJKOT BYPASS-GONDAL JETPUR, KM.185-KM.175, NH-36 (GUJARAT)	12/2003 (-)	265.00 (-) [388.09]	123.09 (-)	26.31	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
322.	MADURAI -KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	6.46	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
323.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [311.35]	0.00 (-)	52.06	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
324.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961, NH-21 & 22, (HARYANA)	3/2005 (-)	298.00 (-) [298.00]	0.00 (-)	12.00	11/2008 (-) [3/2008]	-8 (-) [-]	0 / 0
325.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	15.88	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
326.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL	12/2003 (-)	567.38 (-)	0.00 (-)	27.19	3/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)		[567.38]			[3/2008]	[-]	
327.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	25.31	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
328.	TIRUNELVEI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	20.92	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
329.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	33.52	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
330.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	29.37	3/2008 (-) [3/2008]	0 (-) [-]	0 / 0
331.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	7.58	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
332.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [297.72]	0.00 (-)	24.54	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
333.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	2.86	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
334.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	6.56	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
335.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	0.69	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
336.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	29.82	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
337.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	31.71	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
338.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [446.40]	0.00 (-)	28.81	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
339.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	10.12	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
340.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	56.01	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
341.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	10.13	7/2005 (-) [4/2008]	33 (-) [-]	0 / 0
342.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	23.55	5/2008 (-) [4/2008]	-1 (-) [-]	0 / 0
343.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [440.50]	0.00 (-)	29.57	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
344.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31	12/2003 (-)	175.96 (-)	0.00 (-)	4.53	4/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[175.96]			[4/2008]	[-]	
345.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [378.22]	0.00 (-)	37.10	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
346.	PATHANKOT-BHOGPUR , KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	22.77	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
347.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	27.84	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
348.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	13.89	8/2005 (-) [5/2008]	33 (-) [-]	0 / 0
349.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	0.14	5/2008 (-) [5/2008]	0 (-) [-]	0 / 0
350.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	97.17	4/2008 (-) [5/2008]	1 (-) [-]	0 / 0
351.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	25.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
352.	RINGBUNDS-JHANJHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	19.43	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
353.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	1.94	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
354.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	25.08	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
355.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	11.16	3/2008 (-) [6/2008]	3 (-) [-]	0 / 0
356.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	8.88	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
357.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	0.60	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
358.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	2.80	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
359.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	4.16	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
360.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	10.26	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
361.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	15.55	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
362.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C	12/2003 (-)	230.00 (-)	0.00 (-)	12.06	6/2005 (-)	36 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ASSAM)		[230.00]			[6/2008]	[-]	
363.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	39.61	4/2008 (-) [6/2008]	2 (-) [-]	0 / 0
364.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	0.76	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
365.	DAKOPA-NAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	10.72	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
366.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	16.41	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
367.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	0.32	6/2008 (-) [6/2008]	0 (-) [-]	0 / 0
368.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	59.61	8/2007 (-) [7/2008]	11 (-) [-]	0 / 0
369.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	14.85	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
370.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL NADU)	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	41.49	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
371.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	41.09	8/2008 (-) [8/2008]	0 (-) [-]	0 / 0
372.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	38.39	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
373.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	23.00	7/2005 (-) [9/2008]	38 (-) [-]	0 / 0
374.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	26.14	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
375.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	0.26	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
376.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	15.92	9/2008 (-) [9/2008]	0 (-) [-]	0 / 0
377.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
378.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	16.05	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
379.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	15.19	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
380.	RAJMARG CHORAHA-LAKHNANDON, KM.297-	12/2003 (-)	251.03 (-)	0.00 (-)	-	10/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.351, NH-26 (M.P.)		[251.03]			[10/2008]	[-]	
381.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	10.81	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
382.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	21.25	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
383.	RAJMARG CHORAHA-LAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	-	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
384.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	14.00	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
385.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	31.91	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
386.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	26.19	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
387.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	16.43	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
388.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	8.88	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
389.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	33.14	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
390.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
391.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-54 (ASSAM)	12/2003 (-)	167.64 (-) [167.64]	0.00 (-)	9.26	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
392.	GORAKHPUR-AYODHYA, KM.164-KM.135, NH-28 (U.P.)	12/2003 (-)	205.00 (-) [205.00]	0.00 (-)	14.74	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
393.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	-	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
394.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	29.00	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
395.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	0.55	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
396.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	8.88	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
397.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	25.26	10/2008 (-) [11/2008]	1 (-) [-]	0 / 0
398.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5	4/2000 (-)	263.27 (-)	0.00 (-)	100.45	2/2004 (-)	57 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(ORISSA)		[263.27]			[11/2008]	[24]	
399.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	25.41	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
400.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	26.26	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
401.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	-	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
402.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	0.55	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
403.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	-	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
404.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	0.36	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
405.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	0.43	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
406.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	0.44	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
407.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	1.11	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
408.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	13.14	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
409.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	-	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
410.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	6.01	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
411.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [267.20]	0.00 (-)	7.88	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
412.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [313.70]	0.00 (-)	10.02	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
413.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	21.08	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
414.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	13.33	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
415.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	67.96	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
416.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6	3/2005 (-)	212.00 (-)	0.00 (-)	-	3/2009 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(MAHARASHTRA)		[212.00]			[3/2009]	[-]	
417.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
418.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
419.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [611.44]	0.00 (-)	13.62	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
420.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	0.44	1/2009 (-) [4/2009]	3 (-) [-]	0 / 0
421.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [546.15]	0.00 (-)	13.52	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
422.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	-	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
423.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
424.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	-	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
425.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	0.03	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
426.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	-	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
427.	MAILBANG-LUNDING, KM.40.000-KM.60.500, NH-54 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	-	4/2009 (-) [-]	- (-) [-]	0 / 0
428.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	0.30	4/2009 (-) [-]	- (-) [-]	0 / 0
429.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	-	2/2009 (-) [-]	- (-) [-]	0 / 0
Total :			46800.31 (-) [47131.92]	331.61 (-)	12810.28			0 / 0

SHIPPING & PORTS

430.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	121.12	2/2004 (-) [4/2007]	38 (-) [-]	0 / 0
431.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	20.90	12/2005 (-) [6/2007]	18 (-) [-]	0 / 0
432.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [154.84]	0.00 (-)	0.66	6/2007 (-) [12/2007]	6 (-) [6]	0 / 0
433.	SETHUSAMUDRAM SHIP	6/2005	2427.40	0.00	86.40	10/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	CHANNEL PROJECT	(-)	(-) [2427.40]	(-)		(-) [10/2008]	(-) [-]	
434.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	2.26	10/2008 (-) [2/2009]	4 (-) [4]	0 / 0
435.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	353.49	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
Total :			4812.94 (-) [4812.94]	0.00 (-)	584.83			0 / 0
TELECOMMUNICATION								
436.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	195.01	1/2005 (-) [9/2006]	20 (-) [3]	0 / 0
437.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	103.65	1/2005 (-) [9/2006]	20 (-) [-]	0 / 0
438.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [250.00]	0.00 (-)	9.00	12/2005 (-) [9/2006]	9 (-) [1]	0 / 0
439.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	55.13	10/2004 (-) [9/2006]	23 (-) [-]	0 / 0
440.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [187.00]	-63.00 (-)	144.43	5/2006 (-) [10/2006]	5 (-) [-]	0 / 0
441.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [160.00]	0.00 (-)	43.89	6/2006 (-) [10/2006]	4 (-) [-]	0 / 0
442.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	11/2003 (-)	350.00 (-) [300.00]	-50.00 (-)	60.60	5/2006 (-) [10/2006]	5 (-) [-]	0 / 0
443.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	50.35	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
444.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	75.45	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
445.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(UTTRANCHAL)	12/2004 (-)	115.46 (-) [115.46]	0.00 (-)	22.93	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
446.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	223.11	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
447.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	142.65	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
448.	CMTS(Ph-IV) (BSNL)(U.P EAST)	10/2004 (-)	379.86 (-) [379.86]	0.00 (-)	83.49	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
449.	GSM BASED NETWORK EXPANSION PH.-IV TN	2/2005 (-)	650.42 (-)	0.00 (-)	278.83	6/2006 (-)	6 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[650.42]			[12/2006]	[-]	
450.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	55.28	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
451.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(A.P)	8/2004 (-)	647.69 (-) [350.00]	-297.69 (-)	152.46	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
452.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	9.97	12/2005 (-) [12/2006]	12 (-) [-]	0 / 0
453.	J&K CMTS PHASE IV (SRINAGAR) (BSNL)	1/2004 (-)	109.57 (-) [109.57]	0.00 (-)	40.13	3/2005 (-) [12/2006]	21 (-) [-]	0 / 0
454.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	136.11	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
455.	CMTS(Ph-IV) GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(Haryana	12/2004 (-)	185.00 (-) [200.00]	15.00 (-)	76.82	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
456.	JHARKHAND CMTS, PHASE-IV	9/2004 (-)	134.85 (-) [134.85]	0.00 (-)	32.58	11/2005 (-) [12/2006]	13 (-) [-]	0 / 0
457.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(ASSAM)	10/2004 (-)	101.86 (-) [101.86]	0.00 (-)	43.14	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
458.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [359.07]	0.00 (-)	70.52	6/2005 (-) [12/2006]	18 (-) [-]	0 / 0
459.	GSM EXPANSION Ph.IV (B) (BSNL) (WEST ZONE-MP)	7/2005 (-)	174.00 (-) [174.00]	0.00 (-)	-	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
460.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	22.52	3/2006 (-) [3/2007]	12 (-) [-]	0 / 0
461.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM	8/2000 (-)	279.97 (-) [169.38]	-110.59 (-)	121.66	12/2004 (-) [3/2007]	27 (-) [-]	0 / 0
462.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [249.00]	0.00 (-)	-	2/2007 (-) [12/2007]	10 (-) [-]	0 / 0
463.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	50.44	2/2004 (-) [-]	- (-) [-]	0 / 0
464.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [188.00]	-174.26 (-)	51.30	12/2004 (-) [-]	- (-) [-]	0 / 0
465.	CMTS - PHASE - III (BSNL) (RAJASTHAN)	5/2003 (-)	119.43 (-) [119.43]	0.00 (-)	-	8/2004 (-) [-]	- (-) [-]	0 / 0
466.	GSM EXPANSION Ph.IV (B) (BSNL) (NE-I & II)	6/2005 (-)	109.02 (-) [109.02]	0.00 (-)	22.85	12/2005 (-) [-]	- (-) [-]	0 / 0
467.	CHENNAI PHASE-III CMTS	5/2003	233.21	0.00	72.30	3/2004	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(BSNL)	(-)	(-) [233.21]	(-)		(-) [-]	(-) [-]	
468.	GSM BASED NETWORK EXPANSION Ph-IV (BSNL)(GUJARAT)	3/2003 (-)	202.33 (-) [202.33]	0.00 (-)	89.09	1/2005 (-) [-]	- (-) [-]	0 / 0
Total :			10177.91 (-) [9383.91]	-794.00 (-)	2535.69			0 / 0
<u>URBAN DEVELOPMENT</u>								
469.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	10201.45	3/2005 (-) [10/2006]	19 (-) [-]	27 / 31
470.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (-) [8118.00]	0.00 (-)	122.55	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
Total :			12978.00 (-) [18689.00]	5711.00 (-)	10324.00			27 / 31
<u>WATER RESOURCES</u>								
471.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1069.40]	526.50 (-)	31.76	12/2007 (-) [3/2008]	3 (-) [-]	0 / 0
Total :			542.90 (-) [1069.40]	526.50 (-)	31.76			0 / 0
All India :			299351.12 (-) [343655.19]	44304.07 (-)	114392.24			784 / 2180
NIC-MoS&PI(IPMD) [8/2006]								