

Sector-Wise number of on going projects in August, 2008

Sl. No.	Sector	Projects on Monitor
1.	ROAD TRANSPORT & HIGHWAYS	186
2.	RAILWAYS	138
3.	POWER	59
4.	PETROLEUM	44
5.	TELECOMMUNICATION	31
6.	COAL	26
7.	STEEL	25
8.	SHIPPING & PORTS	7
9.	ATOMIC ENERGY	5
10.	CIVIL AVIATION	2
11.	URBAN DEVELOPMENT	2
12.	MINES	1
13.	HEALTH & FW	1
14.	WATER RESOURCES	1
Total		528

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2008-2009

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2008</u>				
<u>PETROLEUM</u>				
1.	DEVELOPMENT OF SB-11, BASSEIN FIELD	245.33	05/2007	132.47
<u>POWER</u>				
2.	SIPAT TRANSMISSION SYSTEM STAGE-I (3x660 MW) (2104 CKM)	1454.79	02/2007	2109.36
3.	NORTHERN REGION SYSTEM STRENGTHING SCHEME-III (180 CKM)	230.52	03/2008	241.51
<u>ROAD TRANSPORT & HIGHWAYS</u>				
4.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	155.00	05/2004	144.01
5.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	286.00	07/2004	312.68
<u>SHIPPING & PORTS</u>				
6.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	129.62	02/2004	129.62
<u>May, 2008</u>				
<u>PETROLEUM</u>				
7.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	07/2005	1087.56
<u>POWER</u>				
8.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-I (336 CKM)	271.80	07/2006	302.74
9.	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	208.75	05/2008	231.29
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	RADHANPUR-GAGODHAR-V, KM.138.8-KM.245.0, NH-15 (GUJARAT)	429.40	02/2005	360.99
11.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	304.00	08/2004	371.40

12.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	348.44	03/2005	395.66
13.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	495.35	03/2005	636.69
14.	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2 (U.P.)	89.50	10/2003	179.04
<u>TELECOMMUNICATION</u>				
15.	JHARKHAND CMTS, PHASE-IV	134.85	11/2005	47.41
<u>July, 2008</u>				
<u>POWER</u>				
16.	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	199.21	11/2007	207.30
<u>ROAD TRANSPORT & HIGHWAYS</u>				
17.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	227.25	02/2004	192.36
18.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	221.87	03/2005	249.18
19.	SHIKOHABAD-ETAWAH, KM.250.5-KM.307.5, NH-2 (U.P.)	261.22	03/2005	317.90
<u>August, 2008</u>				
<u>POWER</u>				
20.	SIPAT STPP STAGE-II, 2x500 MW	4039.67	12/2007	3197.88
<u>ROAD TRANSPORT & HIGHWAYS</u>				
21.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	172.06	03/2004	188.40
<u>TELECOMMUNICATION</u>				
22.	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF	350.00	05/2006	251.99

**Monthwise List of Deleted/ Frozen Projects Costing Rs.100 Crore and above
during 2008-2009**

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>May, 2008</u>				
<u>STEEL</u>				
1.	SIMULTANEOUS BLOWING OF BOF CONVERTORS OF SMS-II	197.66	10/2009	-NA-
<u>July, 2008</u>				
<u>ROAD TRANSPORT & HIGHWAYS</u>				
2.	TUTICORIN PORT, KM.47.2, NH-7A (T.N.)	231.20	08/2006	71.02

Summary of projects on Flash Report for the month of August, 2008

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	527
Number of Projects Completed/Dropped/Frozen in Previous Month :	5
Number of Projects Completed/Dropped/Frozen in Current Month :	3
Number of Projects Added in Current Month :	9
Number of Projects in Current Month :	528

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	223	14	154	23	114	528	42
Latest Approved	216	15	174	9	114	528	41

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	493	350810.85	391641.48	146694.50	37.46	40830.63	11.64
Revised	35	20075.63	22921.35	13548.74	59.11	2845.72	14.17
Total	528	370886.48	414562.83	160243.24	38.65	43676.35	11.78

IV. Milestones (Cumulative due and Achieved)

Total	2176
Achieved upto month	826

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
<u>POWER</u>							
1	SIPAT STPP STAGE-II, 2x500 MW {Completed}	11/2003	4039.67	12/2007	4039.67	08/2008	3197.88
<u>ROAD TRANSPORT & HIGHWAYS</u>							
2	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA) {Completed}	04/2000	172.06	03/2004	172.06	08/2008	188.4

<u>TELECOMMUNICATION</u>							
3	PROJECT 2.2 OF NIB-II, IMPLEMENTATION AND EXECUTION OF {Completed}	11/2003	350.00	05/2006	520.85	-NA-	251.99

VI. List of projects added

Cost in Rs. Crore						
Sl. No.	Project	DOA	Original		Anticipated	
			Cost	DOC	Cost	DOC
<u>STEEL</u>						
1	Augmentation of Iron Ore Storage in RMHP	05/2008	480.00	09/2010	480.00	09/2010
2	Air Separation Plant (ASU-5)	06/2008	129.50	12/2010	129.50	12/2010
<u>PETROLEUM</u>						
3	Vijaipur- Dadri-Bawana Pipeline project.	11/2007	5595.31	11/2009	5595.31	11/2009
4	Chainsa -Jhajjar Pipeline Project	11/2007	967.77	09/2009	967.77	09/2009
5	Revamping of WIN platform at MH Asset	05/2008	333.40	05/2010	330.40	05/2010
6	Development of B-46 Cluster Field	06/2007	1436.21	05/2010	1436.21	05/2010
7	MNW-NF Bridge Project	05/2008	175.21	03/2009	162.12	03/2009
8	LPG Processing & Compression	08/2007	142.00	10/2009	139.07	10/2009
9	Two Pipeline replacement project at Ahmedabad and Mehsana	03/2008	188.18	06/2010	143.84	06/2010

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>ATOMIC ENERGY</u>							
1	KAIGA ATOM IC POWER PROJECT 3 & 4 UNITS, KAIGA	4213.00	3282.00	10/2009	11/2008	12/2008	1
2	NEW URANIUM ORE PROCESSING MILL	343.26	343.26	06/2006	08/2008	09/2008	1
<u>STEEL</u>							
3	Coking Coal Storage Facilities in Coal Handling Plant	133.91	134.32	03/2008	11/2008	12/2008	1
4	Rebuilding of Coke Oven Battery No.1 & 2	500.90	500.90	04/2010	04/2010	10/2010	6
5	REBUILDING OF COKE OVEN BATTERY No.5	219.04	219.04	01/2007	08/2008	12/2008	4
6	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	520.76	520.76	09/2007	09/2008	10/2008	1
7	Installation of Turbo Blower - 8 in Turbo Blower Station	105.33	105.33	08/2009	08/2009	01/2010	5
8	POWER PLANT-I,	462.00	465.00	12/2009	06/2010	01/2011	7

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	5	24291.26	24291.26	23360.26
2	CIVIL AVIATION	2	536.50	536.50	536.50
3	COAL	26	17575.90	17445.87	18358.50
4	MINES	1	4091.51	4091.51	4091.51
5	STEEL	25	31230.23	31230.23	35673.71
6	PETROLEUM	44	63018.43	63018.43	68347.36
7	POWER	59	101430.98	101430.98	103625.76
8	HEALTH & FW	1	71.18	422.60	443.15
9	RAILWAYS	138	37863.16	41410.51	72728.63
10	ROAD TRANSPORT & HIGHWAYS	186	55994.18	55994.18	56655.17
11	SHIPPING & PORTS	7	5454.08	5454.08	5552.60
12	TELECOMMUNICATION	31	10017.07	10017.07	8931.67
13	URBAN DEVELOPMENT	2	14513.00	15000.36	15071.00
14	WATER RESOURCES	1	542.90	542.90	1187.00
<i>Grand Total</i>		528	366630.38	370886.48	414562.83

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
ATOMIC ENERGY								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	320.45	6/2006 (-) [9/2008]	27 (-) [1]	35 / 36
2.	KAIGA ATOM IC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	2252.00	10/2009 (-) [12/2008]	-10 (-) [1]	71 / 75
3.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	1908.00	2/2008 (-) [5/2009]	15 (-) [-]	56 / 75
4.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	10676.00	12/2008 (-) [3/2010]	15 (-) [-]	53 / 119
5.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	1160.56	9/2010 (-) [9/2010]	0 (-) [-]	11 / 76
Total :			24291.26 (-) [23360.26]	-931.00 (-)	16317.01			226 / 381
CIVIL AVIATION								
6.	Construction of New Internation Terminal Building	10/2006 (-)	245.58 (-) [245.58]	0.00 (-)	69.10	12/2008 (-) [12/2008]	0 (-) [-]	17 / 28
7.	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING	2/2007 (-)	290.92 (-) [290.92]	0.00 (-)	61.85	2/2009 (-) [2/2009]	0 (-) [-]	8 / 24
Total :			536.50 (-) [536.50]	0.00 (-)	130.95			25 / 52
COAL								
8.	BALRAM OCP EXTENSION (MCL)	12/2007 (-)	172.08 (-) [172.08]	0.00 (-)	70.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
9.	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	10/2004 (-)	2030.78 (-) [2453.57]	422.79 (-)	1439.64	6/2009 (-) [6/2009]	0 (-) [-]	6 / 24
10.	BARSINGSAR TPS OF 250 MW	12/2004 (-)	1114.18 (-) [1626.09]	511.91 (-)	912.49	6/2009 (-) [6/2009]	0 (-) [-]	10 / 26
11.	BARSINGSAR LIGNITE MINE	12/2004 (-)	254.07 (-) [254.60]	0.53 (-)	159.59	6/2009 (-) [6/2009]	0 (-) [-]	8 / 21
12.	EXPANSION OF MINE-II	10/2004 (-)	2161.28 (-) [2295.93]	134.65 (-)	1324.89	6/2009 (-) [6/2009]	0 (-) [-]	12 / 23
13.	KULDA OCP	1/2005 (-)	302.96 (-) [302.96]	0.00 (-)	49.47	3/2010 (-) [3/2010]	0 (-) [-]	0 / 4
14.	KRISHNASHILA	5/2006 (-)	789.88 (-)	0.00 (-)	120.52	3/2010 (-)	0 (-)	1 / 4

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[789.88]			[3/2010]	[-]	
15.	JHANJRA LONGWAL UG PHASE-II	11/2006 (-)	287.18 (-) [287.17]	-0.01 (-)	-	11/2009 (-) [3/2010]	4 (-) [-]	0 / 1
16.	GEVRA EXPANSION OCP, 25MTY (SECL)	7/2005 (-)	1667.55 (-) [1667.55]	0.00 (-)	678.71	3/2010 (-) [3/2010]	0 (-) [-]	5 / 12
17.	DIPKA EXPANSION OCP	7/2005 (-)	1268.53 (-) [1268.53]	0.00 (-)	551.56	3/2010 (-) [3/2010]	0 (-) [-]	2 / 7
18.	BHARATPUR OC EXPANSION PHASE-III PROJECT	2/2007 (-)	131.39 (-) [131.39]	0.00 (-)	21.16	3/2010 (-) [3/2010]	0 (-) [-]	0 / 2
19.	KUSMUNDA EXPANSION OCP	6/2006 (-)	737.65 (-) [737.65]	0.00 (-)	484.85	3/2011 (-) [3/2011]	0 (-) [-]	1 / 3
20.	ASHOK OC EXPANSION	4/2006 (-)	471.66 (341.63) [471.66]	0.00 (130.03)	100.01	3/2011 (-) [3/2011]	0 (-) [-]	2 / 3
21.	BLOCK-B OCP NCL (3.5 MTY)	7/2006 (-)	746.04 (-) [746.04]	0.00 (-)	96.98	3/2012 (-) [3/2012]	0 (-) [-]	2 / 4
22.	KANIHA OCP	12/2007 (-)	457.77 (-) [457.77]	0.00 (-)	34.99	3/2012 (-) [3/2012]	0 (-) [-]	0 / 2
23.	NIGAH OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	10/2007 (-)	529.40 (-) [259.40]	-270.00 (-)	-	3/2012 (-) [3/2012]	0 (-) [-]	0 / 0
24.	SHANTIKHANI LONGWALL PROJECTS	10/2006 (-)	249.03 (-) [249.03]	0.00 (-)	23.36	3/2012 (-) [3/2012]	0 (-) [-]	1 / 4
25.	MAGADH OC (CCL)	7/2006 (-)	469.78 (-) [469.78]	0.00 (-)	3.23	7/2012 (-) [7/2012]	0 (-) [-]	0 / 3
26.	ADRIYALA SHAFT PROJECT	9/2006 (-)	212.34 (-) [212.34]	0.00 (-)	9.78	3/2013 (-) [3/2013]	0 (-) [-]	2 / 11
27.	JALLARAM SHAFT PROJECT UG	9/2007 (-)	467.78 (-) [467.78]	0.00 (-)	10.48	3/2013 (-) [3/2013]	0 (-) [-]	1 / 7
28.	GOPAL PRASAD OCP	2/2008 (-)	395.87 (-) [395.87]	0.00 (-)	14.20	3/2013 (-) [3/2013]	0 (-) [-]	0 / 0
29.	BHUBANESWARI OCP	12/2007 (-)	490.10 (-) [490.10]	0.00 (-)	36.40	3/2014 (-) [3/2014]	0 (-) [-]	0 / 0
30.	BINA EXTENSION OC PROJECT	11/2006 (-)	168.97 (-) [168.97]	0.00 (-)	39.12	3/2014 (-) [3/2014]	0 (-) [-]	2 / 2
31.	AMLOHRI EXPANSION PROJECT 4 TO 10 (6 MTY)	5/2006 (-)	1352.04 (-) [1352.04]	0.00 (-)	0.19	3/2014 (-) [3/2014]	0 (-) [-]	2 / 4
32.	TALABIRA OCP	3/2008 (-)	447.72 (-)	0.00 (-)	3.04	3/2015 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[447.72]			[3/2015]	[-]	
33.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	173.75	3/1994 (3/2000) [-]	- (-) [-]	5 / 5
Total :			17575.90 (-) [18358.50]	782.60 (-)	6358.41			62 / 172
<u>MINES</u>								
34.	SECOND PHASE EXPANSION OF NALCO	10/2004 (-)	4091.51 (-) [4091.51]	0.00 (-)	2515.60	12/2008 (-) [12/2008]	0 (-) [-]	25 / 111
Total :			4091.51 (-) [4091.51]	0.00 (-)	2515.60			25 / 111
<u>STEEL</u>								
35.	COKE OVEN BATTERY No.4 RASHTRIYA ISPAT NIGAM LTD., VIZAG	12/2003 (-)	286.63 (-) [355.23]	68.60 (-)	291.41	12/2006 (-) [10/2008]	22 (-) [2]	0 / 21
36.	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE	7/2005 (-)	520.76 (-) [520.76]	0.00 (-)	393.83	9/2007 (-) [10/2008]	13 (-) [1]	6 / 7
37.	COAL DUST INJECTION SYSTEM IN BLAST FURNACE-2 & 3	4/2006 (-)	132.73 (-) [133.92]	1.19 (-)	57.74	5/2008 (-) [11/2008]	6 (-) [-]	1 / 2
38.	INSTALLATION OF MSDS-V & TRANSMISSION NETWORK	5/2007 (-)	143.02 (-) [143.02]	0.00 (-)	82.49	11/2008 (-) [11/2008]	0 (-) [-]	0 / 0
39.	Coking Coal Storage Facilities in Coal Handling Plant	9/2006 (-)	133.91 (-) [134.32]	0.41 (-)	60.53	3/2008 (-) [12/2008]	9 (-) [1]	1 / 3
40.	REBUILDING OF COKE OVEN BATTERY No.5	12/2004 (-)	219.04 (-) [219.04]	0.00 (-)	143.73	1/2007 (-) [12/2008]	23 (-) [4]	4 / 10
41.	INSTALLATION OF NEW COKE OVEN GAS HOLDER	7/2007 (-)	123.22 (-) [123.22]	0.00 (-)	40.14	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
42.	INSTALLATION OF 700 TONNES PER DAY OXYGEN PLANT	7/2007 (-)	302.70 (-) [302.70]	0.00 (-)	29.72	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
43.	700 tpd Air Separation Unit-4 at Oxygen Plant-II	7/2007 (-)	244.30 (-) [244.30]	0.00 (-)	7.40	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
44.	REBUILDING OF COKE OVEN BATTERY NO.4	5/2007 (-)	248.94 (-) [248.94]	0.00 (-)	32.82	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
45.	Rebuilding of Blast Furnace No.2	10/2007 (-)	892.32 (-) [892.32]	0.00 (-)	62.25	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
46.	PULVERISED COAL INJECTION SYSTEM FOR BF-1 & 2	11/2007 (-)	125.00 (-) [133.00]	8.00 (-)	-	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
47.	REBUILDING OF COKE	3/2007	416.50	0.00	56.30	9/2009	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	OVEN BATTERY NO.10	(-)	(-) [416.50]	(-)		(-) [9/2009]	(-) [-]	
48.	Development of Bailadila Iron Ore project Deposite-11B	1/2003 (-)	295.89 (-) [607.17]	311.28 (-)	48.04	10/2009 (-) [10/2009]	0 (-) [-]	2 / 20
49.	SIMULTANEOUS BLOWING OF BOF CONVERTER OF SMS-II	1/2008 (-)	197.66 (-) [197.66]	0.00 (-)	3.49	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
50.	Enhancement of Loading capacity at Bolani Iron Ore Mine	6/2008 (-)	124.88 (-) [124.88]	0.00 (-)	-	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
51.	Installation of Turbo Blower - 8 in Turbo Blower Station	10/2007 (-)	105.33 (-) [105.33]	0.00 (-)	0.16	8/2009 (-) [1/2010]	5 (-) [5]	0 / 0
52.	Expansion of Salem Steel Plant	1/2008 (-)	1902.00 (-) [1902.00]	0.00 (-)	148.75	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
53.	COKE OVEN BATTERY NO.4 PHASE-II	8/2007 (-)	108.00 (-) [119.00]	11.00 (-)	0.00	10/2009 (-) [5/2010]	7 (-) [-]	0 / 0
54.	Expansion of IISCO Steel Plant	2/2008 (-)	14443.00 (-) [14443.00]	0.00 (-)	999.17	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
55.	Augmentation of Iron Ore Storage in RMHP	5/2008 (-)	480.00 (-) [480.00]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
56.	EXPANSION OF RINL/VSP FROM 3 MTPY-6.3 MTPY OF LIQUID STEEL	10/2005 (-)	8692.00 (-) [12732.00]	4040.00 (-)	1967.00	10/2009 (-) [10/2010]	12 (-) [-]	0 / 126
57.	Rebuilding of Coke Oven Battery No.1 & 2	10/2007 (-)	500.90 (-) [500.90]	0.00 (-)	29.20	4/2010 (-) [10/2010]	6 (-) [6]	0 / 0
58.	Air Separation Plant (ASU-5)	6/2008 (-)	129.50 (-) [129.50]	0.00 (-)	-	12/2010 (-) [12/2010]	0 (-) [-]	0 / 0
59.	POWER PLANT-I,	9/2007 (-)	462.00 (-) [465.00]	3.00 (-)	40.13	12/2009 (-) [1/2011]	13 (-) [7]	0 / 0
Total :			31230.23 (-) [35673.71]	4443.48 (-)	4494.30			14 / 189

PETROLEUM

60.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1731.01]	579.01 (-)	1311.10	4/2005 (-) [8/2008]	40 (-) [-]	64 / 72
61.	PANIPAT-JALANDHAR LPG PIPELINE	5/2006 (-)	186.72 (-) [158.00]	-28.72 (-)	126.79	8/2008 (-) [9/2008]	1 (-) [1]	0 / 0
62.	KOYALI-RATLAM PRODUCT PIPELINE	12/2004 (-)	224.69 (-) [194.28]	-30.41 (-)	175.42	12/2006 (-) [10/2008]	22 (-) [-]	1 / 2
63.	PROPYLENE	10/2006	342.65	0.00	-	10/2008	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	RECOVERY UNIT AT MUMBAI REFINARY	(-)	(-) [342.65]	(-)		(-) [10/2008]	(-) [-]	
64.	AUGMENTATION OF MUNDRA-PANIPAT LINE	6/2005 (-)	205.00 (-) [165.00]	-40.00 (-)	49.28	3/2008 (-) [12/2008]	9 (-) [-]	0 / 0
65.	DABHOL-PANVEL PIPELINE PROJECT	1/2006 (-)	1143.54 (-) [1100.00]	-43.54 (-)	790.51	7/2007 (-) [12/2008]	17 (-) [4]	6 / 13
66.	C2-C3 & LPG RECOVERY FROM LNG AT DAHEJ	12/2003 (-)	900.92 (-) [1493.49]	592.57 (-)	514.61	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
67.	DEVELOPMENT OF C-SERIES FIELDS	8/2006 (-)	3195.16 (-) [1800.00]	-1395.16 (-)	562.45	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
68.	DEVELOPMENT OF BASSEIN (VASAI) EAST, WESTERN OFFSHORE	4/2003 (-)	985.17 (-) [1688.38]	703.21 (-)	910.86	3/2006 (-) [12/2008]	33 (-) [-]	0 / 0
69.	PARADIP-HALDIA CRUDE OIL PIPELINE SYSTEM	3/2004 (-)	1178.00 (-) [1420.00]	242.00 (-)	1114.41	3/2006 (-) [12/2008]	33 (-) [-]	0 / 0
70.	CLEAN FUELS PROJECT VIZAG REFINERY MODERNISATION	4/2003 (-)	1635.00 (-) [2147.79]	512.79 (-)	2031.77	5/2006 (-) [12/2008]	31 (-) [-]	14 / 45
71.	DADRI PANIPAT LNG PIPELINE	6/2005 (-)	250.66 (-) [298.00]	47.34 (-)	158.11	6/2008 (-) [1/2009]	7 (-) [-]	0 / 0
72.	DEVELOPMENT OF B-22 CLUSTER FIELDS	1/2007 (-)	1552.63 (-) [1552.63]	0.00 (-)	4.73	2/2009 (9/2010) [2/2009]	0 (-19) [-]	0 / 0
73.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [219.22]	105.32 (-)	127.12	3/2006 (-) [3/2009]	36 (-) [-]	6 / 6
74.	MNW-NF Bridge Project	5/2008 (-)	175.21 (-) [162.12]	-13.09 (-)	-	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
75.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [1262.93]	833.11 (-)	1073.07	3/2005 (-) [4/2009]	49 (-) [-]	0 / 0
76.	Mumbai High South Redevelopment Phase-II	6/2007 (-)	1252.75 (-) [1252.75]	0.00 (-)	92.81	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
77.	CHENNAI-BANGLORE PIPELINE	7/2007 (-)	232.11 (-) [232.11]	0.00 (-)	5.90	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
78.	CRUDE OIL RECEIPT FACILITY, KOCHI REFINERY	4/2006 (-)	2591.80 (-) [2591.80]	0.00 (-)	276.95	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
79.	Chainsa -Jhajjar Pipeline Project	11/2007 (-)	967.77 (-) [967.77]	0.00 (-)	1.46	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
80.	LPG Processing & Compression	8/2007 (-)	142.00 (-) [139.07]	-2.93 (-)	-	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
81.	DIESEL HYDROGEN	5/2006	1431.91	214.48	529.03	9/2009	1	1 / 69

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	TREATMENT PROJECT BONGAIGAON	(-)	(-) [1646.39]	(-)		(-) [10/2009]	(-) [-]	
82.	Vijaipur- Dadri-Bawana Pipeline project.	11/2007 (-)	5595.31 (-) [5595.31]	0.00 (-)	16.17	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
83.	PANIPAT-NAPHTA CRACKER PROJECT	4/2006 (-)	12138.00 (-) [14439.00]	2301.00 (-)	5263.97	9/2009 (-) [11/2009]	2 (-) [-]	1 / 3
84.	INST. OF FCC GASOLINE DESULPHUR UNIT AT MATHURA REFINERY	1/2008 (-)	348.00 (-) [348.00]	0.00 (-)	20.17	12/2009 (-) [12/2009]	0 (-) [-]	2 / 2
85.	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	11/2005 (-)	1876.00 (-) [2869.00]	993.00 (-)	1114.75	4/2009 (-) [12/2009]	8 (-) [-]	2 / 3
86.	EXPANSION OF PANIPAT REFINERY 15 MMTA	6/2005 (-)	806.00 (-) [1007.83]	201.83 (-)	205.03	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
87.	MSQ Improvement project	4/2008 (-)	293.60 (-) [293.60]	0.00 (-)	5.10	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
88.	MSQ UPGRADATION PROJECT AT PANIPAT REFINERY	1/2008 (-)	1131.00 (-) [1131.00]	0.00 (-)	144.30	12/2009 (-) [12/2009]	0 (-) [-]	3 / 3
89.	RESIDUE UPGRADATION & MS/HSD QUANLITY IMPROVEMENT PROJECT	1/2007 (-)	5693.00 (-) [5882.00]	189.00 (-)	844.19	1/2010 (-) [1/2010]	0 (-) [-]	0 / 0
90.	MSQ Upgradation project at Guwahati Refinery	4/2008 (-)	372.00 (-) [372.00]	0.00 (-)	6.83	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
91.	MSQ Upgradation project at Digboi Refinery	4/2008 (-)	356.00 (-) [356.00]	0.00 (-)	7.60	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
92.	DEVELOPMENT OF B-193 CLUSTER FIELDS	6/2007 (-)	3248.78 (-) [2710.10]	-538.68 (-)	0.61	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
93.	MSQ Upgradation project at Barauni refinery	4/2008 (-)	1492.00 (-) [1492.00]	0.00 (-)	85.87	4/2010 (-) [3/2010]	-1 (-) [-]	0 / 0
94.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [429.38]	84.28 (-)	425.66	3/2007 (-) [3/2010]	36 (-) [-]	3 / 3
95.	Development of B-46 Cluster Field	6/2007 (-)	1436.21 (-) [1436.21]	0.00 (-)	-	5/2010 (-) [5/2010]	0 (-) [-]	0 / 0
96.	LUBE OIL BASE STOCK QUALITY UP GRADATION	10/2006 (-)	638.90 (-) [1030.00]	391.10 (-)	35.31	4/2009 (-) [5/2010]	13 (-) [-]	0 / 0
97.	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECT	9/2006 (-)	148.84 (-) [148.84]	0.00 (-)	136.18	2/2008 (-) [5/2010]	27 (-) [-]	0 / 0
98.	Revamping of WIN	5/2008	333.40	-3.00	-	5/2010	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	platform at MH Asset	(-)	(-) [330.40]	(-)		(-) [5/2010]	(-) [-]	
99.	Two Pipeline replacement project at Ahmedabad and Mehsana	3/2008 (-)	188.18 (-) [143.84]	-44.34 (-)	-	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
100.	HEERA AND SOUTH HEERA REDEVELOPMENT PROJECT	9/2006 (-)	2305.30 (-) [1339.25]	-966.05 (-)	471.91	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
101.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [834.90]	444.81 (-)	633.21	3/2007 (-) [3/2011]	48 (-) [-]	6 / 6
102.	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	1/2007 (-)	2853.29 (-) [2853.29]	0.00 (-)	0.11	5/2010 (-) [3/2012]	22 (-) [-]	0 / 0
103.	OFFSHORE GRID INTER CONNECTIVITY PROJECT IN MUMBAI HIGH	1/2007 (-)	740.02 (-) [740.02]	0.00 (-)	37.18	3/2010 (-) [3/2012]	24 (-) [24]	0 / 0
Total :			63018.43 (-) [68347.36]	5328.93 (-)	19310.53			109 / 227

POWER

104.	KOLDAM - HEP TRANSMISSION SYSTEM (396 CKM)	9/2005 (-)	464.91 (-) [464.91]	0.00 (-)	138.42	9/2008 (-) [11/2008]	2 (-) [-]	16 / 22
105.	SIPAT-II SUPPLEMENTARY TRANSMISSION SYSTEM (1167 CKM)	6/2005 (-)	813.67 (-) [820.45]	6.78 (-)	584.31	6/2008 (-) [12/2008]	6 (-) [-]	5 / 22
106.	KAHALGOAN STAGE-II (PHASE-II) TRANSMISSION SYSTEM (816 CKM)	1/2005 (-)	464.02 (-) [549.82]	85.80 (-)	465.51	10/2007 (-) [12/2008]	14 (-) [-]	9 / 18
107.	RAPP 5&6 TRANSMISSION SYSTEM (448 CKM)	6/2005 (-)	499.45 (-) [556.86]	57.41 (-)	516.49	3/2008 (-) [12/2008]	9 (-) [-]	10 / 17
108.	KAHALGAON STTP STAGE-II, 3x500 MW	5/2004 (-)	5868.31 (-) [5868.37]	0.06 (-)	4285.15	5/2007 (-) [12/2008]	19 (-) [2]	50 / 57
109.	TRANSMISSION SYSTEM ASSOCIATED WITH NORTH-WEST TRANS.(PGCIL)	1/2006 (-)	483.10 (-) [483.10]	0.00 (-)	326.17	1/2009 (-) [1/2009]	0 (-) [-]	1 / 1
110.	KUNADANKULAM-APP TRANSMISSION SYSTEM (1838 CKM)	5/2005 (-)	1779.29 (-) [1896.65]	117.36 (-)	1079.44	11/2008 (-) [3/2009]	4 (-) [4]	15 / 38
111.	NEYVELI TS-II TRANSMISSION SYSTEM, 838 CKM	1/2005 (-)	691.83 (-) [806.38]	114.55 (-)	582.54	12/2007 (-) [3/2009]	15 (-) [-]	10 / 20
112.	SY.STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-A) SCH	10/2006 (-)	381.28 (-) [381.28]	0.00 (-)	270.19	4/2009 (-) [4/2009]	0 (-) [-]	7 / 19

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
113.	SYSTEM STRENGTHENING SCHEME IN ROORKEE AREA (PGCIL)	12/2005 (-)	109.95 (-) [109.95]	0.00 (-)	41.39	5/2009 (-) [5/2009]	0 (-) [-]	5 / 20
114.	ENHANCEMENT OF TRANSMISSION CAPACITY IN EAST-WEST CORRIDOR	10/2006 (-)	103.80 (-) [103.80]	0.00 (-)	8.44	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
115.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-V (1222 CKM)	6/2006 (-)	721.25 (-) [721.25]	0.00 (-)	447.59	6/2009 (-) [6/2009]	0 (-) [-]	6 / 18
116.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [849.98]	184.52 (-)	690.21	9/2007 (-) [6/2009]	21 (-) [-]	13 / 38
117.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VI (54 CKM)	1/2007 (-)	186.95 (-) [186.95]	0.00 (-)	25.96	7/2009 (-) [7/2009]	0 (-) [-]	4 / 21
118.	SYSTEM STRENGTHENING-VII OF SOUTHERN REGION (248 CKM)	5/2005 (-)	279.30 (-) [340.14]	60.84 (-)	215.90	7/2009 (-) [7/2009]	0 (-) [-]	6 / 17
119.	KOTESWAR TRANSMISSION SYSTEM (PGCIL)	6/2006 (-)	260.34 (-) [266.61]	6.27 (-)	108.91	6/2008 (-) [9/2009]	15 (-) [-]	6 / 18
120.	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	12/2005 (-)	3779.46 (-) [3779.46]	0.00 (-)	1998.62	9/2009 (-) [9/2009]	0 (-) [-]	12 / 30
121.	EASTERN REGION STRENGTHENING SCHEME-I (1142 CKM)	10/2004 (-)	975.96 (-) [975.96]	0.00 (-)	132.45	10/2009 (-) [10/2009]	0 (-) [-]	4 / 20
122.	SY. STR. IN SOUTH-WESTERN PART OF NORTHERN GRID (PART-B)	10/2006 (-)	150.26 (-) [153.54]	3.28 (-)	88.70	10/2009 (-) [10/2009]	0 (-) [-]	10 / 21
123.	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-VIII (68 CKM)	10/2006 (-)	220.69 (-) [220.69]	0.00 (-)	47.22	4/2009 (-) [12/2009]	8 (-) [-]	3 / 3
124.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [1073.29]	304.37 (-)	758.56	3/2007 (-) [12/2009]	33 (-) [-]	2 / 25
125.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP, 543 CKM	7/2006 (-)	557.24 (-) [557.24]	0.00 (-)	11.60	1/2010 (-) [1/2010]	0 (-) [-]	3 / 22
126.	KORBA STPP STAGE-III, 1x500 MW	8/2006 (-)	2448.50 (-) [2448.49]	-0.01 (-)	934.96	2/2010 (-) [2/2010]	0 (-) [-]	6 / 26
127.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [689.81]	321.09 (-)	242.07	7/2006 (-) [3/2010]	44 (-) [-]	2 / 5

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
128.	KAIGA 3&4 TRANSMISSION SYSTEM (759 CKM)	3/2005 (-)	596.45 (-) [1007.16]	410.71 (-)	584.61	12/2007 (-) [3/2010]	27 (-) [-]	4 / 18
129.	EAST-WEST TRANSMISSION CORRIDOR STRENGTHNING SCHEME	6/2006 (-)	803.70 (-) [803.76]	0.06 (-)	41.71	6/2009 (-) [3/2010]	9 (-) [-]	4 / 20
130.	SIPAT STPP STAGE -I, 3x660 MW	12/2003 (-)	8323.39 (-) [8323.39]	0.00 (-)	4825.72	12/2009 (-) [3/2010]	3 (-) [3]	35 / 56
131.	Tr. System for start up Power to DVC & Maithon RB Gen.Proj.	4/2008 (-)	290.49 (-) [290.49]	0.00 (-)	0.01	4/2010 (-) [4/2010]	0 (-) [-]	2 / 2
132.	Eastern region strengthening Scheme-II	12/2007 (-)	227.52 (-) [227.52]	0.00 (-)	6.73	6/2010 (-) [6/2010]	0 (-) [-]	2 / 2
133.	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (7075 CKM)	7/2006 (-)	5221.23 (-) [5221.23]	0.00 (-)	254.47	7/2010 (-) [7/2010]	0 (-) [-]	3 / 20
134.	CHAMERA HYDRO ELECTRIC PROJECT STAGE-III 231 MW	8/2005 (-)	1405.63 (-) [1532.52]	126.89 (-)	500.19	8/2010 (-) [8/2010]	0 (-) [-]	3 / 3
135.	TEESTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-IV 4x40 MW	9/2005 (-)	1061.38 (-) [1061.38]	0.00 (-)	289.43	9/2009 (-) [8/2010]	11 (-) [-]	0 / 0
136.	FARAKKA STPP STAGE-III, 1x500 MW	7/2006 (-)	2570.44 (-) [2570.44]	0.00 (-)	616.98	8/2010 (-) [8/2010]	0 (-) [-]	12 / 26
137.	NIMOO BAZGO HYDRO ELECTRIC PROJECT, 3x15 MW	8/2006 (-)	611.01 (-) [723.99]	112.98 (-)	183.34	8/2010 (-) [8/2010]	0 (-) [-]	2 / 2
138.	URI H.E.P STAGE -II (NHPC)	8/2005 (-)	1729.29 (-) [1351.88]	-377.41 (-)	419.97	11/2009 (-) [8/2010]	9 (-) [-]	3 / 3
139.	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI = II HEP	12/2005 (-)	358.42 (-) [358.42]	0.00 (-)	6.09	12/2008 (-) [9/2010]	21 (-) [-]	0 / 15
140.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [4527.15]	0.00 (-)	2223.52	4/2009 (-) [9/2010]	17 (-) [6]	20 / 39
141.	Est. of 400/220 KV GIS Pooling Station near Chamera-III HEP	9/2007 (-)	262.10 (-) [262.10]	0.00 (-)	15.72	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
142.	Western Region Strengthening Scheme-V	12/2007 (-)	477.69 (-) [477.69]	0.00 (-)	31.22	9/2010 (-) [9/2010]	0 (-) [-]	1 / 1
143.	NATIONAL CAPITAL THERMAL POWER PROJECT STAGE-II, 2x490 MW	10/2006 (-)	5135.33 (-) [5135.33]	0.00 (-)	1625.10	10/2010 (-) [10/2010]	0 (-) [-]	12 / 39
144.	Western Region Stregthening Scheme-VI	2/2008 (-)	340.72 (-)	0.00 (-)	24.56	11/2010 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[340.72]			[11/2010]	[-]	
145.	PARBATI HYDRO ELECTRIC PROJECT STAGE -III 4x130 MW	10/2005 (-)	2304.56 (-) [2129.89]	-174.67 (-)	497.86	10/2010 (-) [11/2010]	1 (-) [-]	3 / 3
146.	Northern region System strenghtening Scheme-XII	2/2008 (-)	261.55 (-) [261.55]	0.00 (-)	7.89	11/2010 (-) [11/2010]	0 (-) [-]	0 / 0
147.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	897.61	4/2005 (-) [12/2010]	68 (-) [-]	0 / 0
148.	Northern Region System strengthening Scheme-XI	12/2007 (-)	417.76 (-) [417.76]	0.00 (-)	17.81	12/2010 (-) [12/2010]	0 (-) [-]	1 / 1
149.	Northern region System Strengthening Scheme-X	12/2007 (-)	408.36 (-) [408.36]	0.00 (-)	28.69	12/2010 (-) [12/2010]	0 (-) [-]	4 / 4
150.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3525.25]	-394.34 (-)	2159.49	9/2009 (-) [12/2010]	15 (-) [-]	2 / 20
151.	CHUTAK HYDRO ELECTRIC PROJECT 4X11 MW, KARGIL	8/2006 (-)	621.26 (-) [747.10]	125.84 (-)	170.57	2/2011 (-) [2/2011]	0 (-) [-]	4 / 4
152.	KAMENG HYDRO ELECTRIC PROJECT 4x150 MW	12/2004 (-)	2496.90 (-) [2496.90]	0.00 (-)	766.46	12/2009 (-) [3/2011]	15 (-) [-]	0 / 107
153.	Simhadri STPP Stage-II, 2*500 MW	8/2007 (-)	5103.39 (-) [5038.53]	-64.86 (-)	583.70	5/2011 (-) [5/2011]	0 (-) [-]	2 / 2
154.	Transmission System Associated with Uri-II HEP (114 CKM)	10/2006 (-)	238.25 (-) [238.25]	0.00 (-)	19.42	- (-) [5/2011]	- (-) [-]	0 / 0
155.	LOHARINAG PALA HYDRO ELECTRIC PROJECT, 4x150 MW	6/2006 (-)	2895.10 (-) [2895.10]	0.00 (-)	354.70	11/2011 (-) [10/2011]	-1 (-) [-]	7 / 34
156.	BARH STPP, 3x660 MW	12/2003 (-)	8692.97 (-) [8692.97]	0.00 (-)	2992.45	11/2010 (-) [1/2012]	14 (-) [-]	15 / 51
157.	RAMPUR HYDRO ELECTRIC PROJECT 412 MW	1/2007 (-)	2047.03 (-) [2047.03]	0.00 (-)	347.21	1/2012 (-) [1/2012]	0 (-) [-]	3 / 8
158.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [7451.99]	1166.66 (-)	2310.41	9/2010 (-) [1/2012]	16 (-) [-]	3 / 12
159.	TAPOVAN-VISHNUGAD HYDRO ELECTRIC PROJECT, 4x130 MW	11/2006 (-)	2978.48 (-) [2978.48]	0.00 (-)	324.92	3/2013 (-) [3/2013]	0 (-) [-]	6 / 31
160.	TEHRI PUMPED STORAGE PLANT, 4x250 MW	7/2006 (-)	1657.00 (-) [1657.60]	0.60 (-)	216.40	7/2010 (-) [4/2013]	33 (-) [-]	0 / 0
161.	KISHANGANGA HYDRO ELECTRIC PROJECT	7/2007 (-)	2238.67 (-) [2238.67]	0.00 (-)	55.88	7/2014 (-) [7/2014]	0 (-) [-]	0 / 0
162.	LOKTAK DOWNSTREAM HYDRO	12/1999 (-)	578.62 (-)	0.00 (-)	28.33	6/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	ELECTRIC PROJECT 3x30/2x33 MW		[578.62]			[-]	[-]	
Total :			101430.98 (-) [103625.76]	2194.78 (-)	37429.97			358 / 1021
<u>HEALTH & FW</u>								
163.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [443.15]	371.97 (20.55)	381.31	3/1999 (3/2005) [-]	- (-) [-]	7 / 16
Total :			71.18 (-) [443.15]	371.97 (-)	381.31			7 / 16
<u>RAILWAYS</u>								
164.	PATTABIRAM-TIRUVALLUR 3rd LINE & TIR.-ARAKKONAM-4th LINE	4/2002 (-)	71.94 (-) [124.00]	52.06 (-)	126.26	3/2004 (7/2008) [8/2008]	53 (1) [-]	0 / 0
165.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	527.28	3/2000 (3/2002) [10/2008]	103 (79) [-]	0 / 0
166.	CUTTACK-BARANG	4/1995 (-)	127.13 (-) [135.00]	7.87 (-)	105.46	- (-) [11/2008]	- (-) [-]	0 / 0
167.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [320.66]	139.93 (-)	243.57	12/2006 (12/2008) [12/2008]	24 (0) [-]	0 / 0
168.	BANKURA-DAMODAR	3/1998 (-)	111.90 (-) [111.90]	0.00 (-)	212.77	3/2005 (12/2008) [12/2008]	45 (0) [-]	0 / 0
169.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [356.90]	133.90 (-)	548.24	- (11/2008) [12/2008]	- (1) [-]	0 / 0
170.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (142.98) [142.98]	42.98 (0.00)	58.63	3/2002 (-) [12/2008]	81 (-) [-]	0 / 0
171.	SETTING UP EAST COAST RAILWAY ZONE AT BHUBANESWAR	4/1997 (-)	41.67 (-) [129.78]	88.11 (-)	89.86	- (-) [12/2008]	- (-) [-]	0 / 0
172.	DHARMAVARAM-PAKALA	4/1997 (-)	200.00 (294.99) [546.49]	346.49 (251.50)	277.64	- (2/2009) [2/2009]	- (0) [-]	0 / 0
173.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (408.76) [625.30]	216.30 (216.54)	614.22	6/2007 (-) [2/2009]	20 (-) [-]	0 / 0
174.	NANDYAL-YERRAGUNTLA	3/1997 (-)	155.74 (164.36) [432.09]	276.35 (267.73)	119.26	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
175.	RAJATGARH-BARANG	4/1999 (-)	166.16 (-) [240.00]	73.84 (-)	133.78	- (2/2009) [2/2009]	- (0) [-]	0 / 0
176.	BILASPUR-URKURA	4/1997 (-)	151.52 (-) [273.00]	121.48 (-)	232.68	- (3/2009) [3/2009]	- (0) [-]	0 / 0
177.	AJMER-PHULERA-	4/2005	352.00	364.60	438.14	3/2008	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	RINGUS-REWARI	(-)	(-) [716.60]	(-)		(3/2009) [3/2009]	(0) [-]	
178.	PRATAPNAGAR-CHOTA UDAIPUR	4/2005 (-)	148.61 (-) [227.52]	78.91 (-)	131.61	3/2008 (3/2009) [3/2009]	12 (0) [-]	0 / 0
179.	KHURDA ROAD-BARANG 3rd LINE	4/2000 (-)	133.41 (207.00) [207.00]	73.59 (0.00)	73.44	- (3/2009) [3/2009]	- (0) [-]	0 / 0
180.	ABOHAR-FAZILKA	9/2001 (-)	86.44 (-) [209.57]	123.13 (-)	66.69	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
181.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [329.17]	96.17 (-6.60)	248.31	- (-) [3/2009]	- (-) [-]	0 / 0
182.	BIDAR-GULBARGA	2/1999 (-)	242.42 (369.70) [369.70]	127.28 (0.00)	96.27	- (5/2009) [5/2009]	- (0) [-]	0 / 0
183.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	242.52	5/2008 (-) [6/2009]	13 (-) [-]	0 / 0
184.	KOSI BRIDGE	4/2002 (-)	323.41 (-) [323.41]	0.00 (-)	48.16	- (-) [6/2009]	- (-) [-]	0 / 0
185.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [374.34]	261.81 (53.68)	324.49	3/1996 (6/2009) [6/2009]	159 (0) [-]	0 / 0
186.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.95]	1.45 (-)	238.07	- (6/2009) [6/2009]	- (0) [-]	0 / 0
187.	Vallaparpadm-Idapally	7/2006 (-)	246.50 (-) [246.50]	0.00 (-)	111.95	3/2009 (3/2009) [6/2009]	3 (3) [-]	0 / 0
188.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [1033.00]	125.31 (-)	593.75	12/2006 (-) [6/2009]	30 (-) [-]	0 / 0
189.	HARIDASPUR-PARADEEP	4/1996 (-)	301.64 (-) [721.00]	419.36 (-)	105.26	- (9/2009) [9/2009]	- (0) [-]	0 / 0
190.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	93.51	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
191.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [960.48]	423.63 (-)	868.08	3/2003 (-) [12/2009]	81 (-) [-]	0 / 0
192.	KURLA-BHANDUP 5th & 6th LINE PHASE-I	4/1995 (-)	49.84 (-) [102.90]	53.06 (-)	93.65	3/2002 (-) [12/2009]	93 (-) [-]	0 / 0
193.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [894.38]	161.38 (-)	230.35	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
194.	BHILDI-SAMDARI	4/1999 (-)	244.74 (479.00) [479.00]	234.26 (0.00)	239.44	- (3/2009) [12/2009]	- (9) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
195.	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	4/2002 (-)	921.00 (-) [921.00]	0.00 (-)	212.95	3/2009 (-) [12/2009]	9 (-) [-]	0 / 0
196.	ETAWAH-MAINPURI (NL),NCR	9/2001 (-)	129.70 (-) [129.70]	0.00 (-)	71.27	12/2008 (-) [12/2009]	12 (-) [-]	0 / 0
197.	TARAKESWAR-BISHNUPUR	4/2000 (-)	157.96 (-) [567.00]	409.04 (-)	109.67	- (12/2009) [12/2009]	- (0) [-]	0 / 0
198.	ALIGARH-GAZIABAD 3rd LINE	4/2003 (-)	230.73 (-) [399.50]	168.77 (-)	179.66	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
199.	PALWAL-BHUTESWAR 3rd LINE	4/2005 (-)	240.00 (-) [330.00]	90.00 (-)	101.62	3/2009 (12/2009) [12/2009]	9 (0) [-]	0 / 0
200.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (323.00) [816.40]	591.40 (493.40)	455.17	3/2001 (-) [12/2009]	105 (-) [-]	0 / 0
201.	REWARI-ROHTAK	1/2004 (-)	149.38 (-) [330.23]	180.85 (-)	171.30	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
202.	EXTN. OF MRTS-II FROM VELACHERY TO ST.THOMAS MOUNT	4/2006 (-)	415.59 (-) [495.74]	80.15 (-)	3.24	- (-) [3/2010]	- (-) [-]	0 / 0
203.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (8/1998)	273.67 (653.84) [648.76]	375.09 (-5.08)	298.27	- (12/2009) [3/2010]	- (3) [-]	0 / 0
204.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [296.20]	127.86 (-)	59.51	4/2003 (3/2010) [3/2010]	83 (0) [-]	0 / 0
205.	Chhapra - Setting up of Wheel Manufacturing Plant	3/2005 (-)	470.09 (-) [881.19]	411.10 (-)	72.28	- (-) [3/2010]	- (-) [-]	0 / 0
206.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1676.31]	1028.31 (275.30)	1312.61	3/2009 (-) [3/2010]	12 (-) [-]	0 / 0
207.	Harnout-Setting up of Workshop to Undertake Periodical Over-	4/2003 (-)	98.74 (-) [224.51]	125.77 (-)	35.68	- (-) [3/2010]	- (-) [-]	0 / 0
208.	RAICHUR-GUNTAKAL	4/2003 (-)	136.62 (-) [221.90]	85.28 (-)	37.41	12/2007 (3/2010) [3/2010]	27 (0) [-]	0 / 0
209.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	154.82	- (3/2010) [3/2010]	- (0) [-]	0 / 0
210.	SUKINDA ROAD-ANGUL (RVNL)	4/1998 (-)	183.23 (-) [638.00]	454.77 (-)	0.31	2/2015 (-) [11/2010]	-51 (-) [-]	0 / 0
211.	PATNA GANGA BRIDGE	4/2001 (-)	624.47 (-) [624.47]	0.00 (-)	364.08	10/2007 (-) [12/2010]	38 (-) [-]	0 / 0
212.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	196.34	- (12/2010) [12/2010]	- (0) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
213.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.40]	-14.14 (-)	102.94	3/2003 (-) [3/2011]	96 (-) [-]	0 / 0
214.	JIRIBAM TO IMPHAL	4/2003 (-)	727.56 (-) [2492.53]	1764.97 (-)	40.51	3/2011 (-) [3/2011]	0 (-) [-]	0 / 0
215.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.36]	767.36 (-)	950.22	4/2008 (12/2011) [3/2012]	47 (3) [-]	0 / 0
216.	DEOGHAR-SULTANGUNJ	4/2000 (-)	138.00 (240.59) [607.09]	469.09 (366.50)	112.99	- (12/2012) [12/2012]	- (0) [-]	0 / 0
217.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [11270.00]	8770.00 (-)	4736.30	3/2001 (-) [12/2012]	141 (-) [-]	0 / 0
218.	RANGIA-MURKONGSELEK	1/2004 (-)	912.70 (-) [1556.23]	643.53 (-)	9.58	- (-) [3/2013]	- (-) [-]	0 / 0
219.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	278.11	- (-) [-]	- (-) [-]	0 / 0
220.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [524.88]	168.88 (-)	240.00	3/1998 (-) [-]	- (-) [-]	0 / 0
221.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [613.11]	457.56 (-)	190.00	- (-) [-]	- (-) [-]	0 / 0
222.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [997.58]	770.58 (-)	44.27	- (-) [-]	- (-) [-]	0 / 0
223.	MUNEERABAD-MAHABOONNAGAR	4/1996 (-)	377.32 (236.41) [497.47]	120.15 (261.06)	42.32	- (-) [-]	- (-) [-]	0 / 0
224.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (598.98) [661.72]	266.72 (62.74)	510.14	- (-) [-]	- (-) [-]	0 / 0
225.	KODERMA-TILAIYA	4/2002 (-)	459.91 (-) [459.91]	0.00 (-)	33.24	- (-) [-]	- (-) [-]	0 / 0
226.	KODERMA-GIRDHI	4/1996 (-)	371.36 (-) [371.36]	0.00 (-)	169.19	- (-) [-]	- (-) [-]	0 / 0
227.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [449.83]	256.05 (-)	215.29	6/2004 (-) [-]	- (-) [-]	0 / 0
228.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [208.83]	56.99 (-)	30.98	- (-) [-]	- (-) [-]	0 / 0
229.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [321.80]	196.80 (-)	0.27	7/2008 (-) [-]	- (-) [-]	0 / 0
230.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (109.45) [122.00]	28.90 (12.55)	126.11	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
231.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1645.00]	1153.81 (-)	376.27	7/2005 (-) [-]	- (-) [-]	0 / 0
232.	REWARI-SADULPUR-HISSAR	4/1997 (-)	198.96 (-) [364.19]	165.23 (-)	77.05	- (-) [-]	- (-) [-]	0 / 0
233.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [312.42]	132.42 (-)	454.82	3/1999 (3/2003) [-]	- (-) [-]	0 / 0
234.	JIND-SONEPAT	1/2004 (-)	190.81 (238.56) [234.45]	43.64 (-4.11)	0.93	- (-) [-]	- (-) [-]	0 / 0
235.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [550.00]	450.00 (-)	285.85	- (-) [-]	- (-) [-]	0 / 0
236.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [900.00]	620.00 (-)	433.46	- (-) [-]	- (-) [-]	0 / 0
237.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [695.00]	365.00 (-)	9.41	- (-) [-]	- (-) [-]	0 / 0
238.	SURAT-KOSAMBA	4/2000 (-)	133.00 (-) [133.00]	0.00 (-)	-	- (-) [-]	- (-) [-]	0 / 0
239.	GADWAL-RAICHUR	4/1998 (-)	92.63 (-) [128.41]	35.78 (-)	66.94	- (-) [-]	- (-) [-]	0 / 0
240.	BARAMATI - LONAND	3/1998 (-)	75.00 (-) [138.48]	63.48 (-)	21.94	- (-) [-]	- (-) [-]	0 / 0
241.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (422.79) [422.79]	-97.21 (0.00)	383.29	3/1995 (-) [-]	- (-) [-]	0 / 0
242.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [879.99]	304.99 (-)	854.82	3/2007 (-) [-]	- (-) [-]	0 / 0
243.	HATHUA-BHATNI	4/2005 (-)	200.73 (-) [230.03]	29.30 (-)	45.76	- (-) [-]	- (-) [-]	0 / 0
244.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (274.41) [282.74]	245.94 (8.33)	221.00	- (-) [-]	- (-) [-]	0 / 0
245.	TANUR (KUTTIPURAM)-GURUVAYUR	4/1995 (-)	40.00 (-) [137.71]	97.71 (-)	8.46	- (-) [-]	- (-) [-]	0 / 0
246.	KHURDA ROAD-BOLANGIR	4/1994 (-)	355.38 (-) [1000.00]	644.62 (-)	74.64	- (-) [-]	- (-) [-]	0 / 0
247.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [968.60]	599.60 (-)	38.40	- (-) [-]	- (-) [-]	0 / 0
248.	BANGALORE-SATYAMANGALAM	2/1999 (-)	138.00 (-)	763.62 (-)	0.29	- (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[901.62]			[-]	[-]	
249.	BIHARSHARIFF-BARBIGHA	4/2001 (-)	103.86 (-) [103.86]	0.00 (-)	33.37	- (-) [-]	- (-) [-]	0 / 0
250.	DANIAWAN-BIHARSHARIF	4/2001 (-)	104.79 (-) [104.79]	0.00 (-)	34.29	- (-) [-]	- (-) [-]	0 / 0
251.	RAJGIR-TILAIYA	4/2001 (-)	180.82 (180.82) [180.82]	0.00 (0.00)	175.21	3/2006 (-) [-]	- (-) [-]	0 / 0
252.	SRIGANGANAGAR-SARUPSAR	4/1997 (-)	143.92 (-) [168.80]	24.88 (-)	4.77	- (-) [-]	- (-) [-]	0 / 0
253.	RAMGANJMUUNDI-BHOPAL	4/2001 (-)	727.13 (727.13) [726.05]	-1.08 (-1.08)	77.20	- (-) [-]	- (-) [-]	0 / 0
254.	BARBIGHA-SHEIKHPURA-NEORA-DANIAWAN	4/2002 (-)	120.23 (-) [120.24]	0.01 (-)	20.58	- (-) [-]	- (-) [-]	0 / 0
255.	MAHARAJGANJ-MASRAKH	4/2003 (-)	104.10 (-) [113.75]	9.65 (-)	40.35	- (-) [-]	- (-) [-]	0 / 0
256.	KICHHA-KHATIMA	4/2003 (-)	165.67 (-) [165.67]	0.00 (-)	0.15	- (-) [-]	- (-) [-]	0 / 0
257.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (408.43) [517.63]	393.20 (109.20)	257.40	- (-) [-]	- (-) [-]	0 / 0
258.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	191.03	6/1999 (-) [-]	- (-) [-]	0 / 0
259.	KADUR-CHIKMAGLUR-SAKLESHPUR	4/1996 (-)	157.00 (-) [274.29]	117.29 (-)	66.84	- (-) [-]	- (-) [-]	0 / 0
260.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (-) [576.27]	327.83 (-)	447.02	- (-) [-]	- (-) [-]	0 / 0
261.	MANOHARABAD-KOTAPALLI	4/2006 (-)	378.56 (-) [670.00]	291.44 (-)	0.43	- (-) [-]	- (-) [-]	0 / 0
262.	MUNDERWA-BABHNAN	4/2006 (-)	102.10 (-) [102.10]	0.00 (-)	22.75	- (-) [-]	- (-) [-]	0 / 0
263.	BHATNI-JIRADEI	4/2006 (-)	100.27 (-) [100.27]	0.00 (-)	0.01	- (-) [-]	- (-) [-]	0 / 0
264.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	84.32	3/2007 (3/2007) [-]	- (-) [-]	0 / 0
265.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [281.20]	215.26 (-)	108.67	- (-) [-]	- (-) [-]	0 / 0
266.	ARA-SASARAM	7/1997 (-)	120.00 (-)	69.14 (-)	188.34	3/2006 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[189.14]			[-]	[-]	
267.	KATIHAR-JOGBANI	9/2001 (-)	100.00 (-) [586.69]	486.69 (-)	580.95	- (-) [-]	- (-) [-]	0 / 0
268.	HAPUR-KANKATHER	4/2003 (-)	106.64 (106.64) [137.31]	30.67 (30.67)	127.63	3/2007 (-) [-]	- (-) [-]	0 / 0
269.	UTRATIA-CHANDRAULI AND SULTANPUR-BANDHUAKALAN	4/1998 (-)	47.12 (-) [101.82]	54.70 (-)	98.11	12/2004 (3/2006) [-]	- (-) [-]	0 / 0
270.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	20.04	- (-) [-]	- (-) [-]	0 / 0
271.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [462.67]	109.59 (-)	15.53	- (-) [-]	- (-) [-]	0 / 0
272.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (178.71) [219.94]	41.18 (41.23)	187.11	- (-) [-]	- (-) [-]	0 / 0
273.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [347.48]	172.48 (-)	343.89	- (-) [-]	- (-) [-]	0 / 0
274.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [330.25]	155.25 (-)	262.03	- (-) [-]	- (-) [-]	0 / 0
275.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [497.63]	269.63 (-)	477.14	- (-) [-]	- (-) [-]	0 / 0
276.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [572.51]	332.51 (-)	540.26	- (-) [-]	- (-) [-]	0 / 0
277.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	80.02	- (-) [-]	- (-) [-]	0 / 0
278.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	108.05	- (-) [-]	- (-) [-]	0 / 0
279.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	41.15	- (-) [-]	- (-) [-]	0 / 0
280.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [730.00]	692.32 (-)	164.97	- (-) [-]	- (-) [-]	0 / 0
281.	RUPSA-BANGRIPOSI	2/1996 (-)	57.94 (-) [137.57]	79.63 (-)	81.03	3/1998 (8/2005) [-]	- (-) [-]	0 / 0
282.	CHHINDWARA-NAGPUR	4/2005 (-)	383.79 (-) [383.79]	0.00 (-)	13.38	- (-) [-]	- (-) [-]	0 / 0
283.	TALCHER-BIMALAGARH	4/2005 (-)	726.96 (-) [810.78]	83.82 (-)	14.45	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
284.	GUNTUR-GUNTAKAL-KOLLURU-DHARMAVARAM	4/1992 (-)	458.45 (-) [573.12]	114.67 (-)	555.49	- (-) [-]	- (-) [-]	0 / 0
285.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	495.57	3/2004 (3/2005) [-]	- (-) [-]	0 / 0
286.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [268.00]	162.78 (-)	250.73	12/1999 (3/2008) [-]	- (-) [-]	0 / 0
287.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [214.43]	114.43 (-)	143.04	- (-) [-]	- (-) [-]	0 / 0
288.	AMBALA-MORADABAD	3/1993 (-)	152.21 (157.76) [222.96]	70.75 (65.20)	245.53	3/1998 (-) [-]	- (-) [-]	0 / 0
289.	AMROHA-KANKATHER	4/2000 (-)	57.00 (-) [107.30]	50.30 (-)	88.49	3/2005 (5/2008) [-]	- (-) [-]	0 / 0
290.	SHIMOGA-TALAGUPPA	12/1992 (-)	46.00 (-) [158.95]	112.95 (-)	76.93	- (-) [-]	- (-) [-]	0 / 0
291.	SAMASTIPUR-KHAGARIA	4/1996 (-)	122.45 (-) [122.45]	0.00 (-)	181.07	- (-) [-]	- (-) [-]	0 / 0
292.	Madurai-Dindigul	4/2003 (-)	73.19 (202.92) [202.92]	129.73 (0.00)	121.71	- (-) [-]	- (-) [-]	0 / 0
293.	MANSI-PURNIA (Material Modification of Mansi-Saharsa)	4/1996 (-)	114.01 (283.95) [169.94]	55.93 (-114.01)	167.80	- (-) [-]	- (-) [-]	0 / 0
294.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [456.00]	194.00 (22.61)	470.63	- (3/2000) [-]	- (-) [-]	0 / 0
295.	Jafrabad-Utratia Phase-II	4/2000 (-)	64.20 (-) [100.42]	36.22 (-)	93.77	3/2005 (3/2006) [-]	- (-) [-]	0 / 0
296.	HAJIPUR-SUGAULI via VAISHALI	4/2003 (-)	324.66 (-) [532.00]	207.34 (-)	59.36	- (-) [-]	- (-) [-]	0 / 0
297.	Podapahar-Banspani	4/2006 (-)	129.74 (-) [138.01]	8.27 (-)	61.59	3/2006 (-) [-]	- (-) [-]	0 / 0
298.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	153.53	3/2004 (-) [-]	- (-) [-]	0 / 0
299.	Obulavaripalle-Krishnapattnam	7/2006 (-)	743.00 (-) [732.80]	-10.20 (-)	84.38	3/2008 (6/2008) [-]	- (-) [-]	0 / 0
300.	Gaelkera-Manoharpur	3/1998 (-)	186.92 (-) [283.10]	96.18 (-)	1.79	2/2006 (-) [-]	- (-) [-]	0 / 0
301.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	403.24	3/1994 (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
Total :			37863.16 (-) [72728.63]	34865.47 (-)	31118.42			0 / 0
<u>ROAD TRANSPORT & HIGHWAYS</u>								
302.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	400.64	3/2005 (-) [7/2008]	40 (-) [-]	0 / 0
303.	JETPUR-BHILADI, KM.117-KM.52.50, NH-8B (GUJARAT)	12/2003 (-)	399.89 (-) [508.50]	108.61 (-)	363.00	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
304.	GARAMORE-BAMANBORE, KM.254-KM.182.60, NH-8A (GUJARAT)	12/2003 (-)	360.70 (-) [380.70]	20.00 (-)	288.70	11/2007 (-) [9/2008]	10 (-) [-]	0 / 0
305.	GOGUNDA-UDAIPUR, KM.104-KM.73, NH-76 (RAJASTHAN)	12/2003 (-)	266.00 (-) [288.06]	22.06 (-)	253.10	8/2007 (-) [9/2008]	13 (-) [-]	0 / 0
306.	TIRUNELVELI-PANAGUDI, KM.160-KM.203, NH-7 (TAMIL NADU)	12/2003 (-)	423.54 (-) [423.54]	0.00 (-)	147.80	3/2008 (-) [9/2008]	6 (-) [-]	0 / 0
307.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	186.20	7/2004 (-) [9/2008]	50 (-) [-]	0 / 0
308.	MADURAI-TIRUNELVELI, KM.0-KM.42, NH-7 (TAMIL NADU)	12/2003 (-)	567.38 (-) [567.38]	0.00 (-)	235.10	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
309.	MADURAI-KANYAKUMARI, KM.120-KM.160, NH-7 (TAMIL NADU)	12/2003 (-)	507.49 (-) [507.49]	0.00 (-)	194.80	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
310.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	109.82	8/2004 (-) [10/2008]	50 (-) [-]	0 / 0
311.	CHENNAI BYPASS, KM.32, NH-4, 5, & 45 (TAMIL NADU)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	552.62	11/2007 (-) [10/2008]	11 (-) [-]	0 / 0
312.	MADURAI-KANYAKUMARI, KM.42-KM.80, NH-7 (TAMIL NADU)	12/2003 (-)	474.21 (-) [474.21]	0.00 (-)	159.80	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
313.	SILIGURI-ISLAMPUR, KM.551-KM.526, NH-31 (WEST BENGAL)	12/2003 (-)	155.00 (-) [155.00]	0.00 (-)	186.70	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
314.	SAGAR-RAJMARG CHORAHA, KM.255-KM.297, NH-26 (M.P.)	12/2003 (-)	206.96 (-) [206.96]	0.00 (-)	51.79	10/2008 (-) [10/2008]	0 (-) [-]	0 / 0
315.	MADURAI - KANYAKUMARI, KM.80-KM.120, NH-7 (TAMIL NADU)	12/2003 (-)	323.36 (-) [323.36]	0.00 (-)	117.60	3/2008 (-) [10/2008]	7 (-) [-]	0 / 0
316.	AMBALA-ZIRAKPUR, KM.5/735-KM.39/961,	3/2005 (-)	298.00 (-)	0.00 (-)	364.60	11/2008 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-21 & 22, (HARYANA)		[298.00]			[11/2008]	[-]	
317.	SALEM-KARUR, KM.258.645-KM.292.60, NH-7 (TAMIL NADU)	12/2003 (-)	205.60 (-) [205.60]	0.00 (-)	172.10	8/2008 (-) [11/2008]	3 (-) [-]	0 / 0
318.	JALANDAR-AMRITSAR, KM.407-KM.456, NH-1, (PANJAB)	3/2005 (-)	263.00 (-) [263.00]	0.00 (-)	189.60	2/2009 (-) [11/2008]	-3 (-) [-]	0 / 0
319.	GANJAM-ICCHAPURAM, KM.233-KM.284, NH-5 (ORISSA)	4/2000 (-)	263.27 (-) [263.27]	0.00 (-)	150.80	2/2004 (-) [11/2008]	57 (-) [-]	0 / 0
320.	SALEM-KERALA BORDER, KM.53-KM.100, NH-97 (TAMIL NADU)	12/2003 (-)	379.80 (-) [379.80]	0.00 (-)	240.10	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
321.	KARUR-MADURAI, KM.373.275-KM.426.60, NH-7 (TAMIL NADU)	12/2003 (-)	283.50 (-) [283.50]	0.00 (-)	253.90	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
322.	NAGPUR-KONDHALI, KM.9.2-KM.50, NH-6 (MAHARASHTRA)	3/2005 (-)	168.00 (-) [168.00]	0.00 (-)	210.30	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
323.	JHANSI-SIVPURI, KM.50-KM.15, NH-25 (M.P.)	12/2003 (-)	213.69 (-) [213.69]	0.00 (-)	150.50	2/2008 (-) [12/2008]	10 (-) [-]	0 / 0
324.	SWAROOPGANJ-BAKARIA, KM.29-KM.0 & KM.264-KM.249.7, NH-76&14	12/2003 (-)	220.00 (-) [243.11]	23.11 (-)	179.40	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
325.	JHANSI-SHIVPURI, KM.91-KM.50, NH-25 (MADHYA PRADESH)	12/2003 (-)	220.31 (-) [220.31]	0.00 (-)	116.30	5/2008 (-) [12/2008]	7 (-) [-]	0 / 0
326.	TOVARAMKURCHI-MADURAI, KM.60.95-KM.124.84 (T.N.)	12/2003 (-)	263.00 (-) [263.00]	0.00 (-)	155.70	8/2008 (-) [12/2008]	4 (-) [-]	0 / 0
327.	KOTA-CHITTORGARH, KM.316-KM.253, NH-76 (RAJASTHAN)	12/2003 (-)	440.50 (-) [503.66]	63.16 (-)	361.30	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
328.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	348.00	7/2004 (-) [12/2008]	53 (-) [-]	0 / 0
329.	DHULE-PIMPALGAON, KM.380-KM.265, NH-3 (MAHARASHTRA)	3/2005 (-)	556.00 (-) [556.00]	0.00 (-)	445.00	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0
330.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2 (JHARKHAND)	4/2000 (-)	399.75 (-) [399.75]	0.00 (-)	352.21	3/2005 (-) [12/2008]	45 (-) [-]	0 / 0
331.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	120.00	12/2004 (-) [12/2008]	48 (-) [-]	0 / 0
332.	BAKARIA-GOGUNDA, KM.73-KM.29, NH-76 (RAJASTHAN)	12/2003 (-)	457.00 (-) [530.90]	73.90 (-)	372.70	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
333.	TINDIVANAM-UIUNDURPET, KM.121-KM.192.25, NH-45 (T.N.)	12/2003 (-)	480.00 (-) [480.00]	0.00 (-)	649.30	3/2009 (-) [12/2008]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
334.	PADALUR-TRICHY, KM.285-KM.325, NH-45 (T.N.I)	12/2003 (-)	320.00 (-) [320.00]	0.00 (-)	309.50	5/2009 (-) [12/2008]	-5 (-) [-]	0 / 0
335.	UIUNDURPET-PADALUR, KM.192.25-KM.285, NH-45 (T.N.)	12/2003 (-)	460.00 (-) [460.00]	0.00 (-)	535.40	6/2009 (-) [12/2008]	-6 (-) [-]	0 / 0
336.	KRISHNAGIRI-THOPURGHAT, KM.94-KM.156, NH-7 (TAMIL NADU)	12/2003 (-)	372.70 (-) [372.70]	0.00 (-)	426.20	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
337.	KOTA-CHITTORGARH, KM.381-KM.316, NH-76 (RAJASTHAN)	12/2003 (-)	446.40 (-) [528.44]	82.04 (-)	330.00	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
338.	CHITTORGARH BYPASS, KM.253-KM.213, NH-76 (RAJASTHAN)	12/2003 (-)	384.25 (-) [447.90]	63.65 (-)	305.50	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
339.	KARUR-MADURAI, KM.305.6-KM.373.28, NH-7 (TAMIL NADU)	12/2003 (-)	327.20 (-) [327.20]	0.00 (-)	247.40	1/2009 (-) [12/2008]	-1 (-) [-]	0 / 0
340.	SALEM-KERALA BORDER, KM.203.96-KM.53, NH-47 (TAMIL NADU)	12/2003 (-)	469.80 (-) [469.80]	0.00 (-)	317.70	12/2008 (-) [12/2008]	0 (-) [-]	0 / 0
341.	ALLAHABAD BYPASS CONTRACT-III, KM.198-KM.242.71, NH-2 (U.P.)	4/2000 (-)	534.39 (-) [505.27]	-29.12 (-)	504.86	5/2007 (-) [12/2008]	19 (-) [-]	0 / 0
342.	ALLAHABAD BYPASS CONTRACT-II, KM.158-KM.198, NH-2 (U.P.)	4/2000 (-)	440.93 (-) [446.99]	6.06 (-)	485.82	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
343.	SALEM-KARUR, KM.207.05-KM.248.625, NH-7 (TAMIL NADU)	12/2003 (-)	253.50 (-) [253.50]	0.00 (-)	259.50	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
344.	BHARATPUR MAHUA, KM.63-KM.120, NH-11 (RAJASTHAN)	3/2005 (-)	250.00 (-) [250.00]	0.00 (-)	331.80	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
345.	AURANG-RAIPUR, KM.232-KM.281, NH-6 (CHHATTISGARH)	3/2005 (-)	190.00 (-) [190.00]	0.00 (-)	98.44	1/2009 (-) [1/2009]	0 (-) [-]	0 / 0
346.	FARUKHANAGAR-KOTAKOTTA, KM.80.05-KM.135.47, NH-7 (A.P.)	12/2003 (-)	313.70 (-) [302.00]	-11.70 (-)	295.90	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
347.	FARUKHANAGAR-KOTTAKATA, KM.34.14-KM.80.08, NH-7 (A.P.)	12/2003 (-)	267.20 (-) [255.00]	-12.20 (-)	288.30	2/2009 (-) [2/2009]	0 (-) [-]	0 / 0
348.	HYDERABAD-BANGALORE, KM.135.47-KM.211, NH-7 (A.P.)	12/2003 (-)	611.44 (-) [592.00]	-19.44 (-)	579.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
349.	BORKHEDI-JAM, KM.36.6-KM.64.0, NH-7 (MAHARASHTRA)	12/2003 (-)	110.00 (-) [110.00]	0.00 (-)	62.95	6/2005 (-) [3/2009]	45 (-) [-]	0 / 0
350.	TRICHY BYPASS-TUVARAMKURCHI, KM.61, NH-45B (TAMIL	12/2003 (-)	261.00 (-) [261.00]	0.00 (-)	150.90	8/2008 (-) [3/2009]	7 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NADU)							
351.	AGRA-BHARATPUR, KM.45, NH-11 (U.P.)	3/2005 (-)	195.00 (-) [195.00]	0.00 (-)	189.40	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
352.	THRISSUR-ANGAMALI, KM.270.00-KM.316.70, NH-47 (KERALA)	12/2003 (-)	312.50 (-) [312.50]	0.00 (-)	352.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
353.	NEW MANGLORE PORT, KM.37, NH-17 & 48 (KARNATAKA)	4/2000 (-)	196.50 (-) [196.50]	0.00 (-)	73.51	6/2008 (-) [3/2009]	9 (-) [-]	0 / 0
354.	KADLOOR YELLAREDDY-POCHAMPALLI, KM.367-KM.447, NH-7 (A.P.)	12/2003 (-)	546.15 (-) [490.00]	-56.15 (-)	534.10	4/2009 (-) [3/2009]	-1 (-) [-]	0 / 0
355.	MEERUT-MUZAFFARNAGAR, KM.52.25-KM.131.00, NH-58 (U.P.)	3/2005 (-)	359.00 (-) [359.00]	0.00 (-)	291.00	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
356.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	201.01	8/2004 (-) [3/2009]	55 (-) [-]	0 / 0
357.	KONDHALI-TELEGAON, KM.50-KM.100, NH-6 (MAHARASHTRA)	3/2005 (-)	212.00 (-) [212.00]	0.00 (-)	324.10	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
358.	PANIPAT-PANCHI GUJARAN, KM.86-KM.66, (HARYANA)	12/2003 (-)	109.00 (-) [109.00]	0.00 (-)	56.69	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
359.	LALITPUR-SAGAR (2), KM.132-KM.187, NH-26 (M.P.)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	78.22	10/2008 (-) [3/2009]	5 (-) [-]	0 / 0
360.	GAGODHAR-GARAMORE, KM.245-KM.281.3 & KM.308-KM.254, NH-8A	12/2003 (-)	412.78 (-) [479.54]	66.76 (-)	323.80	11/2007 (-) [3/2009]	16 (-) [-]	0 / 0
361.	MAHUA-JAIPUR, KM.120-KM.228, NH-11 (RAJASTHAN)	3/2005 (-)	483.00 (-) [483.00]	0.00 (-)	559.70	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
362.	AP/ KARNATAKA BORDER NANDI HILL CROSSING KM.464.6-KM.527	12/2003 (-)	402.80 (-) [402.80]	0.00 (-)	289.50	3/2009 (-) [3/2009]	0 (-) [-]	0 / 0
363.	DEVDHARI-KELAPUR, KM.123-KM.153, NH-7 (MAHARASHTRA)	12/2003 (-)	144.00 (-) [144.00]	0.00 (-)	50.15	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
364.	JAM-WADNER, KM.64-KM.94, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	40.98	7/2005 (-) [3/2009]	44 (-) [-]	0 / 0
365.	GONDE-VADAPE (THANE), KM.440-KM.539.50, NH-3 (MAHARASHTRA)	3/2005 (-)	579.00 (-) [579.00]	0.00 (-)	362.00	4/2009 (-) [4/2009]	0 (-) [-]	0 / 0
366.	PURNEA-FORBESGANJ, KM.309-KM.268, NH-57 (BIHAR)	12/2003 (-)	276.00 (-) [276.00]	0.00 (-)	178.40	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
367.	PURNEA-FORBESGANJ, KM.268-KM.230, NH-57 (BIHAR)	12/2003 (-)	310.00 (-) [310.00]	0.00 (-)	184.31	4/2008 (-) [4/2009]	12 (-) [-]	0 / 0
368.	KELAPUR-PIMPALKATTI, KM.153-KM.175, NH-7 (MAHARASHTRA)	12/2003 (-)	117.40 (-) [117.40]	0.00 (-)	21.39	11/2008 (-) [5/2009]	6 (-) [-]	0 / 0
369.	SILCHAR-UDARBAND, KM.309-KM.275, NH-54 (ASSAM)	12/2003 (-)	157.47 (-) [154.57]	-2.90 (-)	78.72	9/2007 (-) [6/2009]	21 (-) [-]	0 / 0
370.	NAGAON BYPASS, KM.5.5-KM.262.7, NH-36 (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	119.20	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
371.	VIJAYAPUR-PATHANKOT, KM.50-KM.80, NH1A (JAMMU & KASHMIR)	12/2003 (-)	166.27 (-) [166.27]	0.00 (-)	46.03	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
372.	GANGA BRIDGE-RAMDEVI CROSSING, KM.75-KM.80.06, NH-25 (U.P.)	12/2003 (-)	155.00 (-) [201.66]	46.66 (-)	32.25	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
373.	GORAKHPUR BYPASS, KM.251.7-KM.279.8, NH-28 (U.P.)	12/2003 (-)	600.24 (-) [600.24]	0.00 (-)	279.90	10/2009 (-) [6/2009]	-4 (-) [-]	0 / 0
374.	NALBARI-BIJNI, KM.1040.3-KM.1013, NH-31 (ASSAM)	12/2003 (-)	208.00 (-) [208.00]	0.00 (-)	25.12	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
375.	KASIA-GORAKHPUR, KM.319.8-KM.279.8, NH-28 (UTTAR PRADESH)	12/2003 (-)	242.00 (-) [242.00]	0.00 (-)	179.20	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
376.	UP/BIHAR BORDER-KASIA, KM.360.915-KM.319.8, NH-28, (U.P.)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	141.40	12/2008 (-) [6/2009]	6 (-) [-]	0 / 0
377.	BIJNI-ASSAM/WEST BENGAL BORDER, KM.30-KM.60, NH-31C	12/2003 (-)	195.00 (-) [195.00]	0.00 (-)	40.27	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
378.	RAJASTHAN/MP BORDER-KOTA, KM.509-KM.449.15, NH-76	12/2003 (-)	378.22 (-) [430.21]	51.99 (-)	235.21	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
379.	AYODHYA-LUCKNOW, KM.93.075-KM.45, NH-28 (UTTAR PRADESH)	12/2003 (-)	217.00 (-) [217.00]	0.00 (-)	182.40	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
380.	DARBHANGA-MUZAFFARPUR, KM 30-KM 0, NH-57 (BIHAR)	12/2003 (-)	291.80 (-) [291.80]	0.00 (-)	191.00	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
381.	NALBARI-BIJNI, KM.983-KM.961.5, NH-31 (ASSAM)	12/2003 (-)	142.00 (-) [142.00]	0.00 (-)	54.91	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
382.	SITAPUR-LUCKNOW, KM.488.27-KM.413.20, NH-24 (U.P.)	3/2005 (-)	322.00 (-) [322.00]	0.00 (-)	71.02	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
383.	DEVDHARI-WADNER, KM.94-KM.123, NH-7 (MAHARASHTRA)	12/2003 (-)	145.00 (-) [145.00]	0.00 (-)	24.29	7/2005 (-) [6/2009]	47 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
384.	RJ/MP BORDER-KOTA, KM.449.15-KM.406 NH-76 (RAJASTHAN)	12/2003 (-)	297.72 (-) [359.43]	61.71 (-)	146.72	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
385.	BIJNI-ASSAM/WB BORDER, KM.30.0-KM.0.0, NH-31C (ASSAM)	12/2003 (-)	230.00 (-) [230.00]	0.00 (-)	67.74	6/2005 (-) [6/2009]	48 (-) [-]	0 / 0
386.	BIJNI-ASSAM /WEST BENGAL.BORDER, KM.93-KM.60, NH-31C	12/2003 (-)	237.80 (-) [237.80]	0.00 (-)	47.56	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
387.	JHAJHARPUR-DARBANGA, KM.110-KM.70, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	95.02	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
388.	SIMRAHI-RINGBUND, KM.190-KM.165, NH-57 (BIHAR)	12/2003 (-)	100.50 (-) [100.50]	0.00 (-)	86.84	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
389.	NALBARI-BIJNI, KM.1013-KM.983, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	64.02	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
390.	SILIGURI-ISLAMPUR, KM.526-KM.500, NH-31(WEST BENGAL)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	74.18	7/2008 (-) [6/2009]	11 (-) [-]	0 / 0
391.	FORBESGANJ-SIMRAHI, KM.230-KM.190, NH-57 (BIHAR)	12/2003 (-)	332.94 (-) [332.94]	0.00 (-)	106.60	9/2008 (-) [6/2009]	9 (-) [-]	0 / 0
392.	ASSAM/WEST BENGAL BORDER-GAIRKATTA, KM.255-KM.223, NH-31	12/2003 (-)	221.82 (-) [221.82]	0.00 (-)	65.65	11/2008 (-) [6/2009]	7 (-) [-]	0 / 0
393.	NALBARI-BIJNI, KM.1065-KM.1040.3, NH-31 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	61.08	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
394.	GUWAHATI-NALBARI, KM.1093-KM.1065, NH-31 (ASSAM)	12/2003 (-)	198.16 (-) [198.16]	0.00 (-)	51.94	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
395.	DARBHANGA-MUZAFFARPUR, KM.70-KM.30, NH-57, (BIHAR)	12/2003 (-)	305.00 (-) [305.00]	0.00 (-)	144.53	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
396.	THANJAVUR-TRICHY, KM.80-KM.135.75, NH-67 (T.N.)	3/2005 (-)	280.00 (-) [280.00]	0.00 (-)	200.10	6/2009 (-) [6/2009]	0 (-) [-]	0 / 0
397.	AYODHYA-LUCKNOW, KM.45-KM.8.250, NH-28 (UTTAR PRADESH)	12/2003 (-)	193.00 (-) [193.00]	0.00 (-)	160.20	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
398.	PALANPUR-SWAROOPGANJ, KM.264-KM.340, NH-14 (RAJASTHAN)	12/2003 (-)	498.00 (-) [498.00]	0.00 (-)	79.31	3/2009 (-) [6/2009]	3 (-) [-]	0 / 0
399.	GORAKHPUR-AYODHYA, KM.251.70-KM.208.00, NH-28 (U.P.)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	167.50	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
400.	GORAKHPUR-AYODHYA, KM.208-KM.164, NH-28 (UTTAR PRADESH)	12/2003 (-)	227.00 (-) [227.00]	0.00 (-)	90.98	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
401.	GORAKHPUR-	12/2003	205.00	0.00	164.10	10/2008	8	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	AYODHYA, KM.164-KM.135, NH-28 (U.P.)	(-)	(-) [205.00]	(-)		(-) [6/2009]	(-) [-]	
402.	RINGBUNDS-JHANJIHARPUR, KM.155-KM.110, NH-57 (BIHAR)	12/2003 (-)	340.00 (-) [340.00]	0.00 (-)	161.20	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
403.	RAJMARG CHORAHALAKHNANDON, KM.351-KM.405.7, NH-26	12/2003 (-)	229.91 (-) [229.91]	0.00 (-)	10.21	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
404.	DHARMATUL-SONAPUR, KM.230.50-KM.230.00, NH-31 (ASSAM)	12/2003 (-)	200.00 (-) [200.00]	0.00 (-)	45.77	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
405.	AYODHYA-LUCKNOW, KM.135.000-KM.93.075, NH-28 (U.P.)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	186.70	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
406.	RAJMARG CHORAHALAKHNANDON, KM.297-KM.351, NH-26 (M.P.)	12/2003 (-)	251.03 (-) [251.03]	0.00 (-)	51.15	10/2008 (-) [6/2009]	8 (-) [-]	0 / 0
407.	VIJAYAPUR-PATHANKOT KM.16.35-KM.50.00, NH-1A (J&K)	12/2003 (-)	193.09 (-) [193.09]	0.00 (-)	68.14	3/2008 (-) [6/2009]	15 (-) [-]	0 / 0
408.	GUWAHATI-NALBARI, KM.1121-KM.1093, NH-31 (ASSAM)	12/2003 (-)	175.96 (-) [175.96]	0.00 (-)	34.56	4/2008 (-) [6/2009]	14 (-) [-]	0 / 0
409.	LANKA-DABOKA, KM.22-KM.24, NH-54 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	63.46	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
410.	DAKOBANAGAON, KM.36-KM.5.5, NH-36 (ASSAM)	12/2003 (-)	225.00 (-) [225.00]	0.00 (-)	63.46	6/2008 (-) [6/2009]	12 (-) [-]	0 / 0
411.	BHARUCH-SURAT PACKAGE BOT-II, KM.65, (SIX-LANING) NH-8 (GU.)	5/2006 (-)	492.00 (-) [492.00]	0.00 (-)	384.70	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
412.	VADODARA-BHARUCH PACKAGE BOT-I, KM.108.7-KM.192, NH-8 (GUJ.)	5/2006 (-)	660.00 (-) [660.00]	0.00 (-)	437.20	7/2009 (-) [7/2009]	0 (-) [-]	0 / 0
413.	BANGALORE-NEELAMANGALA (KARNATKA)	3/2005 (-)	445.00 (-) [445.00]	0.00 (-)	179.50	7/2010 (-) [7/2009]	-12 (-) [-]	0 / 0
414.	Hyderabad-Banglore Section, Km.376-Km.418, NH-7 (A.P.)	12/2003 (-)	205.92 (-) [205.92]	0.00 (-)	83.81	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
415.	Hyderabad-Banglore Section, Km.418-Km.463.16, NH-7 (A.P.)	12/2003 (-)	243.64 (-) [243.64]	0.00 (-)	89.53	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
416.	Hyderabad-Banglore Section, Km.251-293.4, NH-7 (A.P.)	12/2003 (-)	208.46 (-) [208.46]	0.00 (-)	83.50	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
417.	Hyderabad-Banglore Section, Km.211- Km.251, NH-7 (A.P.)	12/2003 (-)	194.80 (-) [194.80]	0.00 (-)	61.70	8/2009 (-) [8/2009]	0 (-) [-]	0 / 0
418.	Hyderabad-Banglore	12/2003	243.38	0.00	38.90	9/2008	12	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	Section, Km.336-km.376, NH-7 (A.P.)	(-)	(-) [243.38]	(-)		(-) [9/2009]	(-) [-]	
419.	Hyderabad-Banglore Section, Km.293.4-336, NH-7 (A.P.)	12/2003 (-)	239.19 (-) [239.19]	0.00 (-)	46.84	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
420.	MEHSI-KOTWA, KM.480-KM.440, NH-28 (BIHAR)	12/2003 (-)	239.00 (-) [239.00]	0.00 (-)	72.75	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
421.	MUZZAFFARPUR-MEHSI, KM.520-KM.480, NH-28 (BIHAR)	12/2003 (-)	275.00 (-) [275.00]	0.00 (-)	83.97	7/2005 (-) [9/2009]	50 (-) [-]	0 / 0
422.	LAKHNADON-MP/MAHARASHTRA BORDER, KM.547.4-KM.596.75, NH-7	12/2003 (-)	263.17 (-) [263.17]	0.00 (-)	143.30	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
423.	KOTWA-DEWAPUR, KM.440-KM.402, NH-28 (BIHAR)	12/2003 (-)	240.00 (-) [240.00]	0.00 (-)	68.36	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
424.	DEEWAPUR-UP/BIHAR BORDER, KM.402-KM.360.915, NH-28 (BIHAR)	12/2003 (-)	300.00 (-) [300.00]	0.00 (-)	131.50	10/2008 (-) [9/2009]	11 (-) [-]	0 / 0
425.	INDORE-KALAGHAT, KM.80, NH-3 (M.P.)	3/2005 (-)	472.00 (-) [472.00]	0.00 (-)	339.50	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
426.	JHANSI TO LALITPUR, NH-25,26 (NS, PH-II)	12/2003 (-)	355.06 (-) [355.06]	0.00 (-)	151.00	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
427.	JHANSI-LALITPUR, KM.49.7-KM.99, NH-26 (U.P.)	12/2003 (-)	276.09 (-) [276.09]	0.00 (-)	123.10	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
428.	GWALIOR BYPASS, KM.0-KM.033, NH-75, 3 (M.P.)	12/2003 (-)	300.93 (-) [300.93]	0.00 (-)	54.93	10/2009 (-) [10/2009]	0 (-) [-]	0 / 0
429.	SAGAR-RAJMARG CHORAHA, KM.211-KM.255, NH-26 (M.P.)	12/2003 (-)	203.43 (-) [203.43]	0.00 (-)	40.38	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
430.	MAILBANG-LUNDING, KM.111.00-KM.126.45, NH-54 (ASSAM)	12/2003 (-)	155.04 (-) [155.04]	0.00 (-)	12.76	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
431.	LALITPUR-SAGAR (1), KM.94-KM.132, NH-26 (M.P.)	12/2003 (-)	198.00 (-) [198.00]	0.00 (-)	31.91	11/2008 (-) [11/2009]	12 (-) [-]	0 / 0
432.	KADAL-ARMUR, KM.278-KM.208, NH-7, (A.P.)	12/2003 (-)	271.73 (-) [271.73]	0.00 (-)	127.00	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
433.	SAGAR BY PASS, KM.187-KM.211, NH-26 (M.P.)	12/2003 (-)	151.30 (-) [151.30]	0.00 (-)	37.40	10/2008 (-) [11/2009]	13 (-) [-]	0 / 0
434.	MAHARASHTRA/A.P. BORDER-ISLAM NAGAR KM.175-KM.230, NH-7	12/2003 (-)	360.42 (-) [360.42]	0.00 (-)	135.30	11/2009 (-) [11/2009]	0 (-) [-]	0 / 0
435.	MAILBANG-LUNDING, KM.60.50-KM.83.40, NH-	12/2003 (-)	167.64 (-)	0.00 (-)	13.13	11/2008 (-)	12 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	54 (ASSAM)		[167.64]			[11/2009]	[-]	
436.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	145.54	4/2004 (-) [12/2009]	68 (-) [-]	0 / 0
437.	DHARAMTUL-SONAPUR, KM.205-KM.183, NH-31 (ASSAM)	12/2003 (-)	160.00 (-) [160.00]	0.00 (-)	41.73	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
438.	JHANSI BYPASS, KM.104-KM.91, NH-25 (UTTAR PRADESH)	12/2003 (-)	158.06 (-) [158.06]	0.00 (-)	72.72	8/2005 (-) [12/2009]	52 (-) [-]	0 / 0
439.	KOTA BYPASS, KM.406-KM.381, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [250.39]	-24.61 (-)	56.83	10/2008 (-) [12/2009]	14 (-) [-]	0 / 0
440.	PATHANKOT-BHOGPUR, KM.70-KM.110, NH-1A (PUNJAB)	12/2003 (-)	229.00 (-) [229.00]	0.00 (-)	79.96	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
441.	SONAPUR-GUWAHATI, KM.183-KM.163.895, NH-37 (ASSAM)	12/2003 (-)	245.00 (-) [245.00]	0.00 (-)	154.80	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
442.	PATHANKOT-BHOGPUR, KM.26-KM.70, NH-1A (PUNJAB)	12/2003 (-)	284.00 (-) [284.00]	0.00 (-)	161.00	5/2008 (-) [12/2009]	19 (-) [-]	0 / 0
443.	NAGAON-DHARAMTUL KM.255-KM.230, NH-37 (ASSAM)	12/2003 (-)	264.72 (-) [264.72]	0.00 (-)	35.55	6/2008 (-) [12/2009]	18 (-) [-]	0 / 0
444.	HARANGAJO-MAIBANG, KM.164.08-KM.190.587, NH-54 (ASSAM)	12/2003 (-)	212.00 (-) [212.00]	0.00 (-)	29.63	9/2007 (-) [12/2009]	27 (-) [-]	0 / 0
445.	HARANGAJO-MAIBANG, KM.140.70-KM.164.08, NH-54 (ASSAM)	12/2003 (-)	196.00 (-) [196.00]	0.00 (-)	23.28	7/2009 (-) [12/2009]	5 (-) [-]	0 / 0
446.	ORAI-JHANSI, KM.170.0-KM.104.0, NH-25 (U.P.)	12/2003 (-)	451.97 (-) [451.97]	0.00 (-)	211.90	4/2008 (-) [12/2009]	20 (-) [-]	0 / 0
447.	ORAI-JHANSI, KM.220-KM.170, N H-25 (U.P.)	12/2003 (-)	340.68 (-) [340.68]	0.00 (-)	88.21	3/2008 (-) [12/2009]	21 (-) [-]	0 / 0
448.	GWALIOR-JHANSI, KM.96.13, NH-75 (M.P.)	12/2003 (-)	604.00 (-) [604.00]	0.00 (-)	89.44	12/2009 (-) [12/2009]	0 (-) [-]	0 / 0
449.	MAILBANG-LUNDING, KM.83.40-KM.111.00, NH-54 (ASSAM)	12/2003 (-)	199.81 (-) [199.81]	0.00 (-)	4.18	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
450.	BARA-ORAI, KM.449-KM.422 & KM.255-KM.220, NH -2 & 25, (U.P.)	12/2003 (-)	465.00 (-) [465.00]	0.00 (-)	20.55	4/2009 (-) [12/2009]	8 (-) [-]	0 / 0
451.	HARANGAJO-MAILBANG, KM.126.45-KM.140.70, NH-54 (ASSAM)	12/2003 (-)	280.00 (-) [280.00]	0.00 (-)	69.04	2/2009 (-) [12/2009]	10 (-) [-]	0 / 0
452.	MAILBANG-LUNDING, KM.40.000-KM.60.500,	12/2003 (-)	200.00 (-)	0.00 (-)	14.10	4/2009 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	NH-54 (ASSAM)		[200.00]			[12/2009]	[-]	
453.	MADURAI-TUTICORIN, KM.138.8 TO KM.264.5, NH-45B (T.N.)	3/2005 (-)	629.00 (-) [629.00]	0.00 (-)	289.80	11/2010 (-) [1/2010]	-10 (-) [-]	0 / 0
454.	NH CONNECTIVITY TO JCTT VALLARAPADAM, SH, (KERALA)	4/2007 (-)	557.00 (-) [557.00]	0.00 (-)	198.00	2/2010 (-) [2/2010]	0 (-) [-]	0 / 0
455.	ISLAM NAGAR TO KADTAL	12/2003 (-)	546.83 (-) [546.83]	0.00 (-)	102.20	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
456.	KOSI BRIDGE INCLUDING APPROCHES, KM.155-KM.165, NH-57	12/2003 (-)	418.04 (-) [418.04]	0.00 (-)	117.60	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
457.	BRAHMPUTRA BRIDGE, KM.1126-KM.1121, NH-31 (ASSAM)	12/2003 (-)	217.61 (-) [217.61]	0.00 (-)	29.13	4/2010 (-) [4/2010]	0 (-) [-]	0 / 0
458.	KURALI-KIRATPUR, NH-21 (PUNJAB)	3/2005 (-)	309.00 (-) [309.00]	0.00 (-)	63.86	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
459.	LAKHNADON-MP/MAHARSHTRA BORDER, KM.596.75-KM.653.22, NH-7	12/2003 (-)	407.60 (-) [407.60]	0.00 (-)	83.59	6/2010 (-) [6/2010]	0 (-) [-]	0 / 0
460.	BANGALORE-HOSKOTE-MUDBAGAL SECTION, KM.237.7-KM.318 (KAR.)	3/2005 (-)	565.00 (-) [565.00]	0.00 (-)	229.20	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
461.	TRICHY-DINDIGUAL (TAMIL NADU)	3/2005 (-)	576.00 (-) [576.00]	0.00 (-)	1.73	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
462.	PONDICHERY-TINDIVANAM (TAMIL NADU)	3/2005 (-)	285.00 (-) [285.00]	0.00 (-)	0.54	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
463.	NEELAMANGALA JUNCTION ON NH-4 WITH NH-48 TO DEVIHALLI (KAR.)	3/2005 (-)	441.00 (-) [441.00]	0.00 (-)	159.20	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
464.	TRICHY-KARUR (TAMIL NADU)	3/2005 (-)	516.00 (-) [516.00]	0.00 (-)	0.22	7/2010 (-) [7/2010]	0 (-) [-]	0 / 0
465.	DHOLPUR-MORENA SECTION, KM.51-KM.61, NH-3 (MADHYA PRADESH)	12/2003 (-)	232.45 (-) [232.45]	0.00 (-)	-	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
466.	LUMDING TO DABOKA	12/2003 (-)	130.00 (-) [130.00]	0.00 (-)	11.08	8/2010 (-) [9/2010]	1 (-) [-]	0 / 0
467.	CHAMBAL BRIDGE, NH-76 (RAJASTHAN)	12/2003 (-)	275.00 (-) [281.31]	6.31 (-)	73.80	2/2010 (-) [9/2010]	7 (-) [-]	0 / 0
468.	AGRA-BYPASS, KM/176.8-KM.13.03, NH-3 (U.P.)	12/2003 (-)	348.16 (-) [348.16]	0.00 (-)	35.35	9/2007 (-) [10/2010]	37 (-) [-]	0 / 0
469.	SALEM-ULUNDRUPET,	3/2005	941.00	0.00	3.07	1/2011	0	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	KM.0.313-KM.136.67, NH-68	(-)	(-) [941.00]	(-)		(-) [1/2011]	(-) [-]	
470.	SIX LANING OF BANGLORE-HOSUR, KM.18.75-KM.33.51, NH-7 (KAR.)	3/2005 (-)	110.00 (-) [110.00]	0.00 (-)	54.17	7/2008 (-) [-]	- (-) [-]	0 / 0
471.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	139.45	1/2004 (-) [-]	- (-) [-]	0 / 0
472.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	139.73	3/2005 (-) [-]	- (-) [-]	0 / 0
473.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	253.21	6/2004 (-) [-]	- (-) [-]	0 / 0
474.	JAWAHABLABAL NEHRU PORT PHASE-II, KM.14.35, NH-54 (MH)	4/2000 (-)	143.00 (-) [143.00]	0.00 (-)	120.30	5/2007 (-) [-]	- (-) [-]	0 / 0
475.	IMPROVEMENT OF ACCESS OF GQ WITHIN CHENNAI CITY, KM.4, NH-4,	1/2005 (-)	210.00 (-) [210.00]	0.00 (-)	457.50	4/2007 (-) [-]	- (-) [-]	0 / 0
476.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	262.28	8/2004 (-) [-]	- (-) [-]	0 / 0
477.	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159- 213, NH-79,76	3/2005 (-)	133.03 (-) [133.03]	0.00 (-)	207.30	8/2005 (-) [-]	- (-) [-]	0 / 0
478.	ELEVATED HIGHWAY FROM SILK BOARD JUNCTION TO ELECTRONIC CITY	3/2005 (-)	450.00 (-) [450.00]	0.00 (-)	662.90	7/2008 (-) [-]	- (-) [-]	0 / 0
479.	RAJASTHAN/MP BORDER-KOTA, KM.579-KM.509, NH-76 (RAJASTHAN)	12/2003 (-)	311.35 (-) [349.59]	38.24 (-)	247.94	3/2008 (-) [-]	- (-) [-]	0 / 0
480.	HAPUR-GARHMUKTESWAR, KM.58-KM.93, NH-24 (U.P.)	4/2000 (-)	220.00 (-) [220.00]	0.00 (-)	74.58	9/2007 (-) [-]	- (-) [-]	0 / 0
481.	GARHMUKTESHWAR-MURADABAD, KM.93-149.25, NH-24 (U.P.)	4/2000 (-)	275.00 (-) [275.00]	0.00 (-)	180.30	9/2007 (-) [-]	- (-) [-]	0 / 0
482.	COCHIN PORT, KM.10, NH-47 (KERALA)	4/2000 (-)	106.00 (-) [106.00]	0.00 (-)	44.59	8/2006 (-) [-]	- (-) [-]	0 / 0
483.	PARADIP PORT, KM.77, NH-5A (ORISSA)	4/2000 (-)	428.00 (-) [428.00]	0.00 (-)	400.10	2/2007 (-) [-]	- (-) [-]	0 / 0
484.	SHIVPURI BYPASS & UPTO MP/RJ BORDER, KM.53, NH-25 & 76, MP	12/2003 (-)	360.34 (-) [360.34]	0.00 (-)	322.70	2/2008 (-) [-]	- (-) [-]	0 / 0
485.	VARANASI-MOHANIA, KM.317-KM.329, NH-2	4/2000 (-)	467.93 (-)	0.00 (-)	427.75	3/2005 (-)	- (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(U.P.)		[467.93]			[-]	[-]	
486.	KANYAKUMARI-PANAGUDI, Km.233.6-Km.203, NH-7 (TAMIL NADU)	12/2003 (-)	120.00 (-) [120.00]	0.00 (-)	32.28	9/2006 (-) [-]	- (-) [-]	0 / 0
487.	DEESA-RADHANPUR, KM.372.6-KM.458.0, NH-14 (GUJARAT)	12/2003 (-)	399.89 (-) [479.74]	79.85 (-)	416.50	2/2005 (-) [-]	- (-) [-]	0 / 0
Total :			55994.18 (-) [56655.17]	660.99 (-)	32091.53			0 / 0
SHIPPING & PORTS								
488.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	40.52	12/2005 (-) [10/2008]	34 (-) [-]	0 / 0
489.	DEEPENING OF CHANNEL AT PARADIP PORT	12/2005 (-)	154.84 (-) [253.36]	98.52 (-)	6.88	6/2007 (1/2009) [1/2009]	19 (0) [-]	0 / 0
490.	DEEPENING & WIDENING OF MAIN HARBOUR (MAHARASHTRA)	10/2005 (-)	800.00 (-) [800.00]	0.00 (-)	3.06	10/2008 (-) [2/2009]	4 (-) [-]	0 / 0
491.	ACQUISITION OF 2-300000 DWT VERY LARGE CRUDE CARRIERS (VLCC)	10/2005 (-)	1136.08 (-) [1136.08]	0.00 (-)	460.51	9/2009 (-) [9/2009]	0 (-) [-]	0 / 0
492.	Acquisition of Two Nos. of 47,000 DWT MR Tankers	12/2006 (-)	411.32 (-) [411.32]	0.00 (-)	188.48	3/2010 (-) [3/2010]	0 (-) [-]	0 / 0
493.	Acquisition of 4 No. of Anchor Handling cum Supply vessels	10/2007 (-)	359.44 (-) [359.44]	0.00 (-)	70.79	4/2011 (-) [4/2011]	0 (-) [-]	0 / 0
494.	SETHUSAMUDRAM SHIP CHANNEL PROJECT	6/2005 (-)	2427.40 (-) [2427.40]	0.00 (-)	576.33	10/2008 (-) [-]	- (-) [-]	0 / 0
Total :			5454.08 (-) [5552.60]	98.52 (-)	1346.57			0 / 0
TELECOMMUNICATION								
495.	GSM NETWORK EXPANSION, PH-IV (PUNJAB)	5/2004 (-)	508.63 (-) [508.63]	0.00 (-)	365.16	6/2005 (-) [8/2008]	38 (-) [-]	0 / 0
496.	GSM NETWORK EXPANSION, PH-IV (ORISSA)	12/2004 (-)	164.06 (-) [164.06]	0.00 (-)	89.29	12/2005 (-) [9/2008]	33 (-) [-]	0 / 0
497.	PROJECT-3 OF NIB-II, IMPLEMENTATION AND EXECUTION OF MESS.	11/2003 (-)	250.00 (-) [300.00]	50.00 (-)	42.96	12/2005 (-) [9/2008]	33 (-) [-]	0 / 0
498.	PROJECT-1 OF NIB-II, IMPLEMENTATION AND EXECUTION OF IP INF.	11/2003 (-)	250.00 (-) [275.00]	25.00 (-)	257.89	5/2006 (-) [9/2008]	28 (-) [-]	0 / 0
499.	500K Broadband access	4/2007	134.25	0.00	19.07	6/2008	3	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	H/W equipment, Delhi & Mumbai(Ph-1&II)	(-)	(-) [134.25]	(-)		(-) [9/2008]	(-) [1]	
500.	GSM NETWORK EXPANSION, PH-IV, UP (W), (UTTAR PRADESH)	8/2004 (-)	359.07 (-) [167.61]	-191.46 (-)	36.19	6/2005 (-) [9/2008]	39 (-) [-]	0 / 0
501.	Orissa Telecom Circle, Phase-IV	10/2007 (-)	126.36 (-) [126.36]	0.00 (-)	59.06	9/2008 (-) [10/2008]	1 (-) [1]	0 / 0
502.	NIB-II Project Rural Broadband	12/2007 (-)	312.86 (-) [312.86]	0.00 (-)	22.33	2/2008 (-) [10/2008]	8 (-) [2]	0 / 0
503.	Expansion of 750 K Existing GSM N/W (Mumbai)	6/2006 (-)	231.38 (-) [231.38]	0.00 (-)	89.17	10/2007 (-) [10/2008]	12 (-) [2]	0 / 0
504.	GSM NETWORK EXPANSION, PH-IV (RAJASTHAN)	9/2004 (-)	448.91 (-) [448.91]	0.00 (-)	154.52	6/2005 (-) [11/2008]	41 (-) [2]	0 / 0
505.	Comm. of GSM Equipment of 650 K Lines, Ph. IV++ (Rajasthan)	2/2006 (-)	357.67 (-) [357.67]	0.00 (-)	73.31	6/2007 (-) [11/2008]	17 (-) [2]	0 / 0
506.	GSM EXPANSION, PH-IV (B) (MAHARASHTRA)	7/2005 (-)	1174.75 (-) [1174.75]	0.00 (-)	357.63	3/2006 (-) [11/2008]	32 (-) [2]	0 / 0
507.	CONVERGENT BILLING AND CRM MTNL (MUMBAI)	1/2006 (-)	247.00 (-) [247.00]	0.00 (-)	119.50	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
508.	CONVERGENT BILLING AND CRM FOR MTNL (DELHI)	12/2005 (-)	249.00 (-) [229.41]	-19.59 (-)	67.65	2/2007 (-) [12/2008]	22 (-) [-]	0 / 0
509.	GSM based network Expansion Plan, Ph-IV	2/2007 (-)	239.19 (-) [239.19]	0.00 (-)	104.48	4/2008 (-) [12/2008]	8 (-) [-]	0 / 0
510.	GSM based Network, Phase-IV	11/2007 (-)	174.36 (-) [174.36]	0.00 (-)	76.49	11/2007 (-) [12/2008]	13 (-) [-]	0 / 0
511.	Commissioning of GSM equipment of 600K lines (Ph-IV)	8/2006 (-)	214.00 (-) [214.00]	0.00 (-)	117.49	1/2007 (-) [12/2008]	23 (-) [-]	0 / 0
512.	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY INTELLIGENT	10/2004 (-)	160.00 (-) [135.00]	-25.00 (-)	91.79	6/2006 (-) [12/2008]	30 (-) [-]	0 / 0
513.	EXPANSION OF 750K GSM LINES OF 2.5 GSM AND VALIDATION EQUIP	2/2007 (-)	741.77 (-) [278.16]	-463.61 (-)	109.95	10/2007 (-) [12/2008]	14 (-) [4]	0 / 0
514.	Kolkata Telecom District, Phase-IV	9/2006 (-)	208.50 (-) [208.50]	0.00 (-)	146.38	9/2008 (-) [12/2008]	3 (-) [3]	0 / 0
515.	Comm. of GSM Equipment of 650 K Lines, PH-IV++ (Maharashtra)	11/2006 (-)	364.52 (-) [364.52]	0.00 (-)	8.20	12/2006 (-) [12/2008]	24 (-) [-]	0 / 0
516.	NATIONAL RADIO SPECTRUM MANAGEMENT&	8/2000 (-)	279.97 (-) [172.04]	-107.93 (-)	134.06	12/2004 (-) [3/2009]	51 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MONITORING SYSTEM (NRSMM)							
517.	EXPANSION OF GSM NETWORK (MUMBAI)	1/2004 (-)	216.37 (-) [216.37]	0.00 (-)	110.96	1/2005 (-) [-]	- (-) [-]	0 / 0
518.	GSM NETWORK EXPANSION, PH-IV (WEST BENGAL)	9/2004 (-)	428.00 (-) [428.00]	0.00 (-)	175.08	6/2005 (-) [-]	- (-) [-]	0 / 0
519.	GSM NETWORK EXPANSION, PH-IV, CHENNAI TELECOM DISTT. (T.N.)	2/2005 (-)	170.88 (-) [170.88]	0.00 (-)	89.33	6/2005 (-) [-]	- (-) [-]	0 / 0
520.	GSM NETWORK EXPANSION, PH-IV (KERALA)	10/2004 (-)	453.85 (-) [453.85]	0.00 (-)	262.13	6/2005 (-) [-]	- (-) [-]	0 / 0
521.	KARNATAKA CMTS, PHASE-IV	1/2004 (-)	373.46 (-) [260.00]	-113.46 (-)	240.47	6/2005 (-) [-]	- (-) [-]	0 / 0
522.	CDMA 2000 WLL (DELHI)	6/2004 (-)	460.28 (-) [460.28]	0.00 (-)	84.79	10/2004 (-) [-]	- (-) [-]	0 / 0
523.	EXPANSION OF 400000 GSM (NEW DELHI)	1/2004 (-)	227.42 (-) [227.42]	0.00 (-)	200.81	1/2005 (-) [-]	- (-) [-]	0 / 0
524.	CDMA WLL EQUIPMENT-1 (MUMBAI)	8/2003 (-)	128.30 (-) [128.30]	0.00 (-)	76.30	2/2004 (-) [-]	- (-) [-]	0 / 0
525.	CDMA WLL EQUIPMENT-2 (MUMBAI)	7/2004 (-)	362.26 (-) [122.91]	-239.35 (-)	60.37	12/2004 (-) [-]	- (-) [-]	0 / 0
Total :			10017.07 (-) [8931.67]	-1085.40 (-)	3842.81			0 / 0
URBAN DEVELOPMENT								
526.	DELHI METRO RAPID TRANSIT SYSTEM, PHASE-II	8/2005 (-)	8118.00 (8605.36) [8676.00]	558.00 (70.64)	4870.33	6/2010 (-) [9/2010]	3 (-) [-]	0 / 0
527.	Bangalore Metro Rail Project	5/2006 (-)	6395.00 (-) [6395.00]	0.00 (-)	-	12/2011 (-) [12/2011]	0 (-) [-]	0 / 7
Total :			14513.00 (-) [15071.00]	558.00 (-)	4870.33			0 / 7
WATER RESOURCES								
528.	PAGLADIYA DAM PROJECT	1/2001 (-)	542.90 (-) [1187.00]	644.10 (-)	35.49	12/2007 (-) [12/2012]	60 (-) [-]	0 / 0
Total :			542.90 (-) [1187.00]	644.10 (-)	35.49			0 / 0
All India :			366630.38 (-) [414562.82]	47932.44 (-)	160243.23			826 / 2176

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
NIC-MoS&PI(IPMD) [8/2008]								