

Sector-Wise number of on going projects in December, 2003

Sl. No.	Sector	Projects on Monitor
1.	RAILWAYS	95
2.	ROAD TRANSPORT & HIGHWAYS	87
3.	POWER	37
4.	PETROLEUM	28
5.	ATOMIC ENERGY	6
6.	COAL	6
7.	SHIPPING & PORTS	6
8.	STEEL	3
9.	MINES	2
10.	HEALTH & FW	2
11.	TELECOMMUNICATION	2
12.	FERTILISERS	1
13.	URBAN DEVELOPMENT	1
Total		276

Monthwise List of Completed Projects Costing Rs.100 Crore and above during 2003-2004

Sl. No.	Project Name	Original Cost (Rs.Crore)	Original Date of Commissioning	Cumulative Expenditure (Rs.Crore)
<u>April, 2003</u>				
<u>POWER</u>				
1.	TALCHER-II TRANSMISSION SYSTEM(P.GRID)	3086.73	01/2003	2642.81
<u>SHIPPING & PORTS</u>				
2.	PORT FACILITIES FOR MRPL REF.EXP.(NMPT)	236.50	01/2002	126.94
<u>May, 2003</u>				
<u>RAILWAYS</u>				
3.	HARMUTI-ITANAGAR(NL),NEFR	156.00	-NA-	0.04
<u>June, 2003</u>				
<u>PETROLEUM</u>				
4.	NEW SOLVENT DEWAXING UNIT (IOC),DIGBOI	419.00	11/2002	387.75
5.	CONSTRUCTION OF POL TERMINAL FOR ERIP,PARADIP(IOC)	569.00	05/2003	14.71
6.	LPG TERMINAL FOREIRP(IOCL)	220.81	06/2003	38.73
<u>July, 2003</u>				
<u>POWER</u>				
7.	LD&C SCHEME IN NER(P.GRID)	158.94	03/2000	133.80
<u>August, 2003</u>				
<u>PETROLEUM</u>				
8.	AUG. OF VIRANGAM KOYALI OF SM PIPELINE (IOC)	329.05	03/2003	123.24
<u>October, 2003</u>				
<u>COAL</u>				
9.	TPS-I EXP.(NLC)	1590.58	03/2001	1185.98
<u>ROAD TRANSPORT & HIGHWAYS</u>				
10.	WESTERLY DIVERSION (GQ) KM.0-KM.34.25 (NH-4)	109.38	08/2002	151.60
<u>SHIPPING & PORTS</u>				
11.	ACQN.OF 4-110,000 DWT CRUDE OIL CARRIERS	672.28	08/2003	636.66

	FROM HYUNDAI			
<u>November, 2003</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
12.	KAIJALI-MANOR (GQ) KM.381.6-KM.439 (NH-8)	192.71	10/2003	248.20
<u>December, 2003</u>				
	<u>ROAD TRANSPORT & HIGHWAYS</u>			
13.	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8)	182.29	05/2004	130.60
14.	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781	118.93	04/2004	78.54
15.	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4)	139.00	12/2003	112.10
16.	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4)	155.00	12/2003	193.40
17.	NELLORE-TADA (GQ) KM.163.6-KM.52.8 (NH-5)	621.35	12/2003	613.70

Summary of projects on Flash Report for the month of December, 2003

I. Projects Added/ Completed/ Dropped/ Frozen

Number of Projects in Previous Month :	282
Number of Projects Completed/Dropped/Frozen in Previous Month :	1
Number of Projects Completed/Dropped/Frozen in Current Month :	5
Number of Projects Added in Current Month :	0
Number of Projects in Current Month :	276

II. Project Status

With Respect to	Number of Projects						Delay (%)
	Delayed	Ahead	On Schedule	Without ODC but DOC available	Without DOC	Total	
Original	109	44	63	16	44	276	39
Latest Approved	105	44	67	16	44	276	38

III. Project Cost

With Respect to	Number of Projects	Cost		Expenditure	% Expenditure of Anticipated Cost	Cost Overrun	
		Sanctioned	Anticipated			Rs.Crore	%
Original	243	160522.21	175130.84	54124.97	30.91	14608.63	9.10
Revised	33	41372.31	43864.88	29417.69	67.06	2492.57	6.02
Total	276	201894.52	218995.72	83542.66	38.15	17101.20	8.47

IV. Milestones (Cumulative due and Achieved)

Total	2156
Achieved upto month	955

V. List of projects Completed/ Dropped/ Frozen during current month

Cost / Expenditure in Rs. Crore							
Sl. No.	Project {Status}	DOA	Original		Anticipated		Final Expenditure
			Cost	DOC	Cost	DOC	
ROAD TRANSPORT & HIGHWAYS							
1	WATHAR-SATARA (GQ) KM.760-KM.725 (NH-4) {Completed}	04/2000	139.00	12/2003	139.00	12/2003	112.1
2	SAROLE-WATHAR (GQ) KM.797-KM.760 EXCLUDING KM.773-781 {Completed}	04/2000	118.93	04/2004	118.93	12/2003	78.54
3	NELLORE-TADA (GQ) KM.163.6-	04/2000	621.35	12/2003	621.35	12/2003	613.7

	KM.52.8 (NH-5) {Completed}						
4	RATANPUR-HIMATNAGAR (GQ) KM.388-KM.443 (NH-8) {Completed}	04/2000	182.29	05/2004	182.29	12/2003	130.6
5	TUMKUR-NEELMANGALA (GQ) KM.62-KM.29.5 (NH-4) {Completed}	04/2000	155.00	12/2003	155.00	12/2003	193.4

VI. List of projects added

There is no project under this category during the Current Month.

VII. List of projects reporting additional delays during the month w.r.t. the previous month

Sl. No.	Project Name	Cost (Rs.Crore)		Date of Commissioning			Delay (in months)
		Original	Anticipated	Original	Previous Month	This Month	
<u>PETROLEUM</u>							
1	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	1416.00	1416.00	07/2005	07/2005	12/2005	5
2	VISAKH-SECNDERABAD LPG(GAIL)	490.65	463.26	08/2003	12/2003	02/2004	2
3	HYDROTREATER AT DIGBOI REF. (IOCL)	343.00	364.00	05/2002	12/2003	02/2004	2
4	IOR LAKWA-LAKHMANI	345.10	345.10	03/2007	03/2004	03/2007	36
<u>POWER</u>							
5	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	166.51	146.15	04/2003	12/2003	01/2004	1
<u>ROAD TRANSPORT & HIGHWAYS</u>							
6	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	115.90	115.90	12/2003	04/2004	07/2004	3
7	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	279.00	279.00	02/2004	04/2004	10/2004	6
8	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	323.35	323.35	02/2004	12/2003	01/2004	1
9	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	180.31	175.00	12/2003	10/2004	12/2004	2
10	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	113.50	113.50	05/2004	12/2003	01/2004	1
11	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	213.00	213.00	06/2004	12/2003	01/2004	1
12	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	130.00	130.00	03/2004	12/2003	01/2004	1
13	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	182.09	182.09	05/2004	12/2003	01/2004	1
14	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	245.91	245.91	04/2004	01/2004	02/2004	1
15	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	644.00	644.00	10/2005	10/2004	12/2004	2
16	MANGALWR-UDAIPUR (GQ)	170.00	170.00	05/2004	03/2003	03/2004	12

[illegible]

Sectorwise analysis of projects (Abstract)

Sl. No.	Sector	Number of Projects	Cost (Rs.Crore)		
			Original Approved	Latest Approved	Anticipated
1	ATOMIC ENERGY	6	27738.32	30712.26	29885.26
2	COAL	6	3387.28	4019.15	3984.36
3	FERTILISERS	1	350.00	509.40	509.40
4	MINES	2	2541.98	2541.98	2541.98
5	STEEL	3	731.07	731.07	731.07
6	PETROLEUM	28	34557.16	34557.16	36897.14
7	POWER	37	51451.26	62074.17	66822.90
8	HEALTH & FW	2	140.92	691.84	691.84
9	RAILWAYS	95	27175.76	30051.40	40960.86
10	ROAD TRANSPORT & HIGHWAYS	87	22288.35	23126.09	23043.56
11	SHIPPING & PORTS	6	1882.03	1882.03	1929.38
12	TELECOMMUNICATION	2	426.97	426.97	426.97
13	URBAN DEVELOPMENT	1	4860.00	10571.00	10571.00
<i>Grand Total</i>		276	177531.10	201894.52	218995.72

Sector-Wise analysis of projects

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
<u>ATOMIC ENERGY</u>								
1.	NEW URANIUM ORE PROCESSING MILL	9/2003 (-)	343.26 (-) [343.26]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
2.	TARAPUR ATOMIC POWER PROJECT, TARAPUR, MAHARASHTRA (NPCIL)	1/1991 (12/1997)	3447.06 (6421.00) [6525.00]	3077.94 (104.00)	3935.00	1/2007 (-) [1/2007]	0 (-) [-]	50 / 103
3.	KAIGA ATOMIC POWER PROJECT 3 & 4 UNITS, KAIGA	5/2001 (-)	4213.00 (-) [3282.00]	-931.00 (-)	715.00	10/2009 (-) [9/2007]	-25 (-) [-]	13 / 75
4.	RAJASTHAN ATOMIC POWER PROJECT 5 & 6, RAWAT BHATA	4/2002 (-)	3072.00 (-) [3072.00]	0.00 (-)	310.00	2/2008 (-) [2/2008]	0 (-) [-]	13 / 75
5.	KUDANKULAM APP (NPCIL)	12/2001 (-)	13171.00 (-) [13171.00]	0.00 (-)	2454.00	12/2008 (-) [12/2008]	0 (-) [-]	17 / 119
6.	PROTOTYPE FAST BREEDER REACTOR	9/2003 (-)	3492.00 (-) [3492.00]	0.00 (-)	-	9/2010 (-) [10/2009]	-11 (-) [-]	0 / 0
Total :			27738.32 (-) [29885.26]	2146.94 (-)	7414.00			93 / 372
<u>COAL</u>								
7.	POOTKI BALIHARI UG	12/1983 (4/1997)	199.87 (199.87) [182.60]	-17.27 (-17.27)	171.57	3/1994 (3/2000) [3/2004]	120 (48) [-]	2 / 2
8.	NIGAH OC EXPANSION(NCL)	7/1997 (-)	1846.49 (-) [1846.49]	0.00 (-)	1359.30	3/2004 (-) [3/2004]	0 (-) [-]	7 / 13
9.	JHANJRA U.G. (ECL)	12/1982 (8/1995)	184.55 (403.96) [386.44]	201.89 (-17.52)	364.09	3/1994 (3/1998) [3/2004]	120 (72) [-]	1 / 1
10.	DUDHICHUA (NCL)	8/1992 (3/2001)	868.93 (1281.39) [1281.39]	412.46 (0.00)	1204.20	3/1998 (3/2004) [3/2004]	72 (0) [-]	3 / 4
11.	JHARKHAND OC(CCL)	10/1998 (-)	110.89 (-) [110.89]	0.00 (-)	52.36	3/2004 (-) [3/2004]	0 (-) [-]	5 / 5
12.	BASUNDHRA(WEST)O.C.P (MCL) (2.40 MTY)	10/2003 (-)	176.55 (-) [176.55]	0.00 (-)	-	3/2008 (-) [10/2007]	-5 (-) [-]	0 / 0
Total :			3387.28 (-) [3984.36]	597.08 (-)	3151.52			18 / 25
<u>FERTILISERS</u>								
13.	NAMRUP PLANT REVAMP(BVFC)	10/1997 (9/2001)	350.00 (509.40)	159.40 (0.00)	412.43	5/2001 (2/2002)	38 (29)	31 / 86

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[509.40]			[7/2004]	[-]	
Total :			350.00 (-) [509.40]	159.40 (-)	412.43			31 / 86

MINES

14.	INSTALLATION OF 8th UNIT OF CAPTIVE POWER PLANT. (NALCO)	2/2001 (-)	480.00 (-) [480.00]	0.00 (-)	266.98	2/2004 (-) [2/2004]	0 (-) [-]	14 / 22
15.	EXP.N. OF CAPACITY OF SMELTER & CPP (NALCO)	2/1998 (-)	2061.98 (-) [2061.98]	0.00 (-)	1593.05	5/2002 (-) [4/2004]	23 (-) [-]	23 / 24
Total :			2541.98 (-) [2541.98]	0.00 (-)	1860.03			37 / 46

STEEL

16.	LONG RAIL FACILITIES IN R&S MILL (SAIL)	9/2002 (-)	320.00 (-) [320.00]	0.00 (-)	141.04	8/2004 (-) [8/2004]	0 (-) [-]	3 / 4
17.	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	3/2003 (-)	112.39 (-) [112.39]	0.00 (-)	2.62	12/2005 (-) [3/2005]	-9 (-) [-]	4 / 19
18.	PIG IRON PLANT (NMDC)	12/1998 (-)	298.68 (-) [298.68]	0.00 (-)	23.80	10/2004 (-) [2/2006]	16 (-) [-]	22 / 96
Total :			731.07 (-) [731.07]	0.00 (-)	167.46			29 / 119

PETROLEUM

19.	AUG. OF KOYALI-VIRAMGAM-SIDHPUR PRODUCT PIPELINE, GUJ (IOCL)	8/2001 (-)	119.01 (-) [61.50]	-57.51 (-)	58.73	7/2003 (-) [10/2003]	3 (-) [-]	6 / 6
20.	IOR SCHEME NEELAM (ONGCL)	1/2001 (-)	347.69 (-) [347.69]	0.00 (-)	71.02	7/2003 (-) [11/2003]	4 (-) [-]	9 / 9
21.	REFINERY EXPANSION CUM. MOD. PROJECT (CPCL)	7/2000 (-)	2360.38 (-) [2360.38]	0.00 (-)	2437.63	7/2003 (-) [1/2004]	6 (-) [-]	74 / 81
22.	HYDROTREATER AT DIGBOI REF. (IOCL)	2/1999 (-)	343.00 (-) [364.00]	21.00 (-)	354.15	5/2002 (-) [2/2004]	21 (-) [2]	28 / 33
23.	VISAKH-SECUNDERABAD LPG (GAIL)	1/2001 (-)	490.65 (-) [463.26]	-27.39 (-)	374.64	8/2003 (-) [2/2004]	6 (-) [2]	39 / 41
24.	IOR GANDHAR (ONGCL)	12/2000 (-)	609.44 (-) [692.45]	83.01 (-)	254.32	3/2004 (-) [3/2004]	0 (-) [-]	12 / 12
25.	MUMBAI-MANMAD POL PIPELINE TO INDORE (BPCL)	4/2001 (-)	336.07 (-) [336.07]	0.00 (-)	235.80	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
26.	LINEAR ALKYL BENZENE (IOCL)	5/2001 (-)	1248.00 (-) [1307.00]	59.00 (-)	504.20	3/2004 (-) [8/2004]	5 (-) [-]	19 / 41

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
27.	HBJ PIPELINE UPGRADATION PJCT-PHI(GAIL)	12/2001 (-)	2936.00 (-) [2936.38]	0.38 (-)	1756.51	9/2004 (-) [9/2004]	0 (-) [-]	10 / 23
28.	REFINERY MODERNISATION(BPCL)	12/2000 (-)	1592.65 (-) [1831.00]	238.35 (-)	999.18	9/2003 (-) [10/2004]	13 (-) [-]	43 / 72
29.	SIDPUR-SANGANER PRODUCT PIPE LINE (IOCL)	2/2002 (-)	352.69 (-) [369.90]	17.21 (-)	113.13	11/2004 (-) [11/2004]	0 (-) [-]	3 / 6
30.	KBPL CONVERSION TO CRUDE SERVICE & MUNDRA-KOL LINE (IOCL)	2/2002 (-)	305.60 (-) [331.53]	25.93 (-)	97.50	8/2004 (-) [12/2004]	4 (-) [-]	3 / 8
31.	DHDT & M.S.Q PROJECT, MATHURA REFINERY (IOCL)	8/2001 (-)	1483.00 (-) [1755.00]	272.00 (-)	438.22	8/2004 (-) [12/2004]	4 (-) [-]	38 / 68
32.	IMPROVED OIL RECOVERY PROJECT, GELEKI	9/2001 (-)	390.09 (-) [390.09]	0.00 (-)	0.88	3/2007 (-) [3/2005]	-24 (-) [-]	6 / 6
33.	INTEGRATED DEVELOPMENT OF G1 & GS-15 FIELDS	4/2003 (-)	429.82 (-) [429.82]	0.00 (-)	0.39	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
34.	PANIPAT REFINERY EXPANSION (IOCL)	8/1999 (-)	3365.00 (-) [4165.00]	800.00 (-)	729.02	1/2005 (-) [4/2005]	3 (-) [-]	30 / 151
35.	GREEN FUELS & EMISSION CONTROL PROJECT AT MUMBAI REFINERY	10/2002 (-)	1152.00 (-) [1152.00]	0.00 (-)	0.43	4/2005 (-) [4/2005]	0 (-) [-]	0 / 0
36.	DEVELOPMENT OF D-I PROSPECT (ONGCL)	9/2002 (-)	310.32 (-) [310.32]	0.00 (-)	-	3/2005 (-) [4/2005]	1 (-) [-]	0 / 0
37.	IMPROVED OIL RECOVERY PROJECT, RUDRASAGAR	9/2001 (-)	113.90 (-) [113.90]	0.00 (-)	2.38	3/2006 (-) [5/2005]	-10 (-) [-]	3 / 6
38.	CHENNAI-TRICHY-MADURAI PRODUCT PIPELINE (IOCL)	7/2003 (-)	363.21 (-) [363.21]	0.00 (-)	12.21	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
39.	MS QUALITY UPGRADATION FACILITIES AT HALDIA (IOCL)	5/2003 (-)	359.00 (-) [391.00]	32.00 (-)	7.61	7/2005 (-) [7/2005]	0 (-) [-]	0 / 0
40.	INTEGRATED PARA-XYLENE(IOCL)	6/1999 (-)	4228.00 (-) [5104.00]	876.00 (-)	790.93	8/2005 (-) [8/2005]	0 (-) [-]	13 / 129
41.	MS QUALITY UPGRADATION FACILITIES AT GUJARAT (IOCL)	7/2003 (-)	390.00 (-) [390.00]	0.00 (-)	2.09	7/2005 (-) [9/2005]	2 (-) [-]	0 / 0
42.	MUMBAI HIGH NORTH DEV(ONGCL)	12/2000 (-)	2929.40 (-) [2929.40]	0.00 (-)	1141.05	12/2005 (-) [12/2005]	0 (-) [-]	13 / 20
43.	DAHEJ-HAZIRA-URAN GAS PIPELINE, MULTISTATE	12/2002 (-)	1416.00 (-) [1416.00]	0.00 (-)	1.60	7/2005 (-) [12/2005]	5 (-) [5]	0 / 0
44.	DEVELOPMENT OF BASSEIN (VASAI) EAST,	4/2003 (-)	985.17 (-)	0.00 (-)	-	3/2006 (-)	0 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	WESTERN OFFSHORE		[985.17]			[3/2006]	[-]	
45.	IOR LAKWA-LAKHMANI	9/2001 (-)	345.10 (-) [345.10]	0.00 (-)	27.78	3/2007 (-) [3/2007]	0 (-) [36]	2 / 3
46.	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	10/2001 (-)	5255.97 (-) [5255.97]	0.00 (-)	139.26	7/2007 (-) [7/2007]	0 (-) [-]	5 / 11
Total :			34557.16 (-) [36897.14]	2339.98 (-)	10550.66			356 / 726

POWER

47.	DULHASTI HYDROELECTRIC PROJECT(NHPC)	11/1982 (7/1989)	183.45 (3559.77) [4227.92]	4044.47 (668.15)	3971.58	11/1990 (3/2001) [12/2003]	157 (33) [-]	7 / 7
48.	TR. SYSTEM STRENGTHENING IN BIHAR(P.GRID)	8/2001 (-)	162.88 (-) [162.88]	0.00 (-)	72.33	2/2004 (-) [1/2004]	-1 (-) [-]	17 / 30
49.	MERAMUNDALI-JEYPORE 400 KV D/C LINE(P.GRID)	10/2000 (-)	166.51 (-) [146.15]	-20.36 (-)	135.41	4/2003 (-) [1/2004]	9 (-) [1]	15 / 18
50.	MADURAI-THIRUVANANTHAPURAM 400 KV D/C LINE(P.GRID)	10/2000 (-)	195.97 (-) [207.15]	11.18 (-)	142.27	10/2003 (-) [2/2004]	4 (-) [-]	10 / 19
51.	TEHRI DAM & H.P.P.(THDCL)	3/1994 (-)	2963.66 (-) [5209.10]	2245.44 (-)	5328.37	3/1999 (-) [3/2004]	60 (-) [-]	11 / 16
52.	KAHALGAON-BIHARSHARIFF 400KV D/C LINE-II (P.GRID)	12/2001 (-)	135.77 (-) [135.77]	0.00 (-)	76.82	6/2004 (-) [4/2004]	-2 (-) [-]	9 / 18
53.	CHAMERA H.E. PROJECT ST-II (NHPC)	5/1999 (-)	1684.02 (-) [1684.02]	0.00 (-)	1838.55	5/2004 (-) [5/2004]	0 (-) [-]	4 / 4
54.	NATHPA JHAKRI H.E.P. (NJPC)	4/1989 (6/1998)	1678.02 (7666.31) [8656.61]	6978.59 (990.30)	7657.66	4/1996 (3/2002) [7/2004]	99 (28) [-]	49 / 52
55.	TALA-SILIGURI TRANSMISSION LINE (P.GRID)	7/2002 (-)	231.53 (-) [231.53]	0.00 (-)	69.75	10/2004 (-) [12/2004]	2 (-) [-]	6 / 18
56.	ULDCS FOR EASTERN REGION (P.GRID)	9/1998 (-)	290.01 (-) [396.51]	106.50 (-)	165.65	9/2003 (-) [12/2004]	15 (-) [-]	11 / 18
57.	TEHRI TR. SYSTEM(P.GRID)	3/1994 (7/2002)	421.00 (702.97) [702.29]	281.29 (-0.68)	660.67	3/1999 (12/2002) [12/2004]	69 (24) [-]	2 / 11
58.	400/220/KV SYSTEM STRENGTHENING SCHEME OF WR AT KHANDWA.	1/2002 (-)	109.77 (-) [109.77]	0.00 (-)	-	1/2005 (-) [1/2005]	0 (-) [-]	0 / 0
59.	DHAULIGANGA BAREILLY LINE TRANSMISSION(P.GRID)	1/2001 (-)	150.53 (-) [150.53]	0.00 (-)	78.41	1/2005 (-) [1/2005]	0 (-) [-]	5 / 21
60.	GAZUVAKA HVDC BACK TO BACK PROJECT - II (500 MW)	1/2002 (-)	769.25 (-) [769.25]	0.00 (-)	107.69	1/2005 (-) [3/2005]	2 (-) [-]	5 / 25

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
61.	DHAULIGANGA H.E.P.-I (NHPC)	4/1991 (7/2000)	601.98 (1578.31) [1578.31]	976.33 (0.00)	1138.40	10/1998 (3/2005) [3/2005]	77 (0) [-]	14 / 25
62.	UNIFIED LOAD DESPATCH & COMMUNICATION SCHEME W R (PR.GRID)	2/2001 (-)	294.82 (-) [226.71]	-68.11 (-)	61.10	2/2003 (-) [6/2005]	28 (-) [-]	6 / 17
63.	RAMAGUNDAM STPP ST - III(NTPC)	8/2001 (-)	1780.99 (-) [1780.99]	0.00 (-)	834.24	8/2005 (-) [8/2005]	0 (-) [-]	32 / 39
64.	RAMAGUNDAM-III TRANSMISSION SYSTEM (P.GRID)	8/2001 (-)	390.12 (-) [390.12]	0.00 (-)	182.12	8/2005 (-) [8/2005]	0 (-) [-]	10 / 24
65.	TARAPUR 3 & 4 TRANSMISSION SYSTEM (P.GRID)	9/2002 (-)	237.00 (-) [237.00]	0.00 (-)	25.15	9/2005 (-) [9/2005]	0 (-) [-]	6 / 22
66.	RIHAND - II TRANSMISSION (P.GRID)	12/2002 (-)	1044.44 (-) [1044.44]	0.00 (-)	143.74	12/2005 (-) [12/2005]	0 (-) [-]	5 / 18
67.	RAIPUR-CHANDRAPUR 400KV LINE (P.GRID)	3/2003 (-)	248.60 (-) [248.60]	0.00 (-)	30.38	12/2005 (-) [12/2005]	0 (-) [-]	6 / 22
68.	TALCHER STPP ST-II(NTPC)	1/1999 (-)	6648.83 (-) [6652.22]	3.39 (-)	3817.43	2/2006 (-) [2/2006]	0 (-) [-]	79 / 93
69.	KOTESHWAR HYDRO ELECTRIC PROJECT, 4x100 MW	4/2000 (-)	1301.56 (-) [1301.56]	0.00 (-)	167.59	4/2005 (-) [3/2006]	11 (-) [-]	0 / 0
70.	SYSTEM STRENGTHENING IN EASTERN REGION (P.GRID)	2/2003 (-)	247.91 (-) [247.91]	0.00 (-)	2.33	5/2006 (-) [4/2006]	-1 (-) [-]	0 / 22
71.	RIHAND STPP ST - II(NTPC)	5/2001 (-)	3384.77 (-) [3384.77]	0.00 (-)	1184.88	5/2006 (-) [5/2006]	0 (-) [-]	35 / 64
72.	TRANSMISSION SYSTEM ASSOCIATED WITH TALA HYDRO ELECTRIC PROJ	6/2003 (-)	1980.70 (-) [1980.70]	0.00 (-)	-	6/2006 (-) [6/2006]	0 (-) [-]	0 / 0
73.	TUIRIAL HYDRO ELECTRIC PROJECT (2x30MW)	7/1998 (-)	368.72 (-) [368.72]	0.00 (-)	144.83	7/2006 (-) [7/2006]	0 (-) [-]	2 / 5
74.	SYSTEM STRENGTHENING IN NORTHERN REGION (P.GRID)	2/2003 (-)	143.29 (-) [143.29]	0.00 (-)	2.33	8/2006 (-) [7/2006]	-1 (-) [-]	0 / 22
75.	DULHASTI COMBINED TR.SYSTEM(P.GRID)	7/2002 (-)	567.05 (-) [567.05]	0.00 (-)	257.57	7/2006 (-) [7/2006]	0 (-) [-]	3 / 18
76.	TEESTA HYDRO ELECTRIC PROJECT STAGE-V 3x170 MW	2/2000 (-)	2198.04 (-) [2198.04]	0.00 (-)	877.48	2/2007 (-) [2/2007]	0 (-) [-]	8 / 28
77.	TESSTA LOW DAM HYDRO ELECTRIC PROJECT STAGE-III 4x33 MW	10/2003 (-)	768.92 (-) [768.92]	0.00 (-)	43.74	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
78.	VINDHYACHAL STPP ST.- III (NTPC)	2/2003 (-)	4125.00 (-) [4125.00]	0.00 (-)	261.38	8/2007 (-) [8/2007]	0 (-) [-]	0 / 49

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
79.	PARBATI HYDRO ELECTRIC PROJECT STAGE-II 4x200 MW	9/2002 (-)	3919.59 (-) [3919.59]	0.00 (-)	585.49	9/2009 (-) [9/2007]	-24 (-) [-]	0 / 0
80.	SEWA-II HYDRO ELECTRIC PROJECT 3x40 MW	9/2003 (-)	665.46 (-) [665.46]	0.00 (-)	55.87	9/2007 (-) [9/2007]	0 (-) [-]	0 / 0
81.	LOKTAK DOWNSTREAM HYDRO ELECTRIC PROJECT 3x30/2x33 MW	12/1999 (-)	578.62 (-) [578.62]	0.00 (-)	23.52	6/2006 (-) [12/2008]	30 (-) [-]	0 / 1
82.	KOLDAM HYDRO ELECTRIC PROJECT, 4x200 MW	10/2002 (-)	4527.15 (-) [5340.07]	812.92 (-)	487.24	4/2009 (-) [4/2009]	0 (-) [-]	3 / 3
83.	LOWER SUBANSIRI HYDRO ELECTRIC PROJECT 8x250 MW	9/2003 (-)	6285.33 (-) [6285.33]	0.00 (-)	164.72	9/2010 (-) [9/2010]	0 (-) [-]	0 / 0
Total :			51451.26 (-) [66822.90]	15371.64 (-)	30796.69			360 / 729

HEALTH & FW

84.	NORTH-EAST INDIRA GANDHI REGIONAL INSTITUTE OF H & MS	5/1986 (2/2001)	71.18 (422.60) [422.60]	351.42 (0.00)	109.15	3/1999 (3/2005) [3/2005]	72 (0) [-]	4 / 14
85.	NATIONAL INSTITUTE OF BIOLOGICALS, NOIDA	3/1992 (2/2001)	69.74 (269.24) [269.24]	199.50 (0.00)	119.36	9/1998 (3/2005) [3/2005]	78 (0) [-]	0 / 0
Total :			140.92 (-) [691.84]	550.92 (-)	228.51			4 / 14

RAILWAYS

86.	TIRUMALAI - VELLACHERI EXTN. OF MRTS (MTP)	4/1996 (-)	605.70 (-) [691.04]	85.34 (-)	502.64	3/2002 (-) [9/2003]	18 (-) [-]	0 / 0
87.	GONDIA-JABALPUR (SECR)	2/1997 (-)	356.00 (-) [511.86]	155.86 (-)	59.94	3/1998 (-) [12/2003]	69 (-) [-]	0 / 0
88.	SECUNDERABAD-MUDKHED-JANKAMPET-BODHAN(GC),SCR	8/1988 (6/1998)	98.42 (276.28) [278.99]	180.57 (2.71)	178.17	- (-) [3/2004]	- (-) [-]	0 / 0
89.	REINGUNTA-GUNTAKAL (RVNL)	6/2000 (-)	168.34 (-) [168.34]	0.00 (-)	22.60	4/2003 (-) [3/2004]	11 (-) [-]	0 / 0
90.	HASSAN-BANGALORE (VIA SHRAVANABELAGOLA)	2/1997 (-)	295.00 (-) [412.91]	117.91 (-)	105.71	- (-) [3/2004]	- (-) [-]	0 / 0
91.	JAMMU-TAWI UDHAMPUR NEW LINE (NR)	3/1981 (3/1990)	50.00 (112.00) [515.00]	465.00 (403.00)	449.86	3/1994 (-) [3/2004]	120 (-) [-]	0 / 0
92.	PANVEL-KARJAT(NL),CR	2/1996 (-)	89.00 (-) [137.44]	48.44 (-)	99.19	3/1997 (-) [3/2004]	84 (-) [-]	0 / 0
93.	GUDUR-REINGUNTA(LD),SCR	4/1997 (-)	139.69 (-) [157.34]	17.65 (-)	111.73	- (-) [3/2004]	- (-) [-]	0 / 0
94.	LUNI-BARMER-	4/1997	240.00	43.94	88.26	-	-	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	MUNABAO(GC),(NWR)	(-)	(-) [283.94]	(-)		(-) [3/2004]	(-) [-]	
95.	KUPPAM-WHITEFIELD DOUBLING(SWR)	3/1992 (5/2002)	108.11 (105.01) [137.49]	29.38 (32.48)	111.47	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
96.	CALICUT-MANGALORE DOUBLING	2/1996 (-)	240.00 (-) [563.08]	323.08 (-)	498.56	- (-) [3/2004]	- (-) [-]	0 / 0
97.	SURENDRANAGAR-BHAVANAGAR	3/1997 (-)	437.40 (-) [528.49]	91.09 (-)	418.43	3/2004 (-) [3/2004]	0 (-) [-]	0 / 0
98.	RAJKOT-VERAVAL SOMNATH SECTION MATERIAL TO WANSJALIYA	4/1992 (-)	112.53 (320.66) [363.80]	251.27 (43.14)	149.44	3/1996 (-) [3/2004]	96 (-) [-]	0 / 0
99.	KHARAGPUR - BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE(RE) (RVNL)	3/1995 (-)	258.58 (-) [402.17]	143.59 (-)	293.67	3/2000 (-) [3/2004]	48 (-) [-]	0 / 0
100.	MIRAJ-LATUR ROAD	4/1993 (4/2002)	225.00 (321.83) [332.34]	107.34 (10.51)	177.30	3/2001 (-) [4/2004]	37 (-) [-]	0 / 0
101.	NEW JALPAIGURI - SILIGURI - NEW BONGAIGAON	11/1998 (-)	536.85 (-) [723.00]	186.15 (-)	536.29	3/2003 (-) [6/2004]	15 (-) [-]	0 / 0
102.	VIRAMGAM-BHILDI	4/1990 (-)	155.66 (-) [119.75]	-35.91 (-)	46.93	- (-) [6/2004]	- (-) [-]	0 / 0
103.	HOSPET-GUNTAKAL LINE DOUBLING	3/1996 (-)	105.22 (-) [154.14]	48.92 (-)	73.87	12/1999 (-) [6/2004]	54 (-) [-]	0 / 0
104.	FREIGHT OPERATIONS INFORMATION SYSTEM	3/1984 (11/1989)	520.00 (1098.00) [426.12]	-93.88 (-671.88)	275.39	3/1995 (-) [12/2004]	117 (-) [-]	0 / 0
105.	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	5/2001 (-)	162.03 (-) [162.03]	0.00 (-)	76.08	8/2003 (-) [12/2004]	16 (-) [-]	0 / 0
106.	ARSIKERE-HASSAN-MANGALORE(GC),SWR	4/1995 (-)	186.16 (-) [312.42]	126.26 (-)	233.42	3/1996 (-) [12/2004]	105 (-) [-]	0 / 0
107.	KOLKATA CIRCULAR RAILWAY (MTP)	3/1999 (-)	358.77 (-) [358.77]	0.00 (-)	90.18	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
108.	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR) (RVNL)	3/1993 (11/2000)	242.50 (537.74) [590.60]	348.10 (52.86)	369.48	12/1997 (-) [12/2004]	84 (-) [-]	0 / 0
109.	AGRAFORT-BANDIKUI,GC PHASE (NWR)	4/1995 (-)	88.73 (-) [161.03]	72.30 (-)	39.38	3/1997 (12/1999) [3/2005]	96 (63) [-]	0 / 0
110.	AMRAVATI-NARKHER NEW LINE PROJECT	6/1994 (7/1996)	120.90 (175.30) [284.27]	163.37 (108.97)	83.81	6/1999 (-) [3/2005]	69 (-) [-]	0 / 0
111.	TAMLUK-DIGHA(NL),SER	3/1984 (-)	43.72 (-) [293.97]	250.25 (-)	235.09	3/1997 (-) [3/2005]	96 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
112.	Conversion of 1500 V DC Traction System to 25 KV AC Traction	7/1996 (-)	273.67 (-) [273.67]	0.00 (-)	31.45	- (-) [3/2005]	- (-) [-]	0 / 0
113.	PURNA-AKOLA	2/2000 (-)	228.00 (-) [245.22]	17.22 (-)	8.70	- (-) [3/2005]	- (-) [-]	0 / 0
114.	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	4/1995 (-)	325.47 (-) [383.94]	58.47 (-)	243.18	3/2004 (6/2000) [3/2005]	12 (57) [-]	0 / 0
115.	AMBALA-MORADABAD	3/1993 (-)	152.21 (-) [157.75]	5.54 (-)	149.22	3/1998 (-) [3/2005]	84 (-) [-]	0 / 0
116.	KADUR-CHIKMAGLUR-SAKLSEHPUR	4/1996 (-)	157.00 (-) [283.34]	126.34 (-)	29.56	- (-) [3/2005]	- (-) [-]	0 / 0
117.	GUNA-ETAWAH via SHIVPURI-GWALIOR-BHIND	4/1985 (1/2001)	158.77 (274.56) [400.00]	241.23 (125.44)	316.04	3/1994 (-) [3/2005]	132 (-) [-]	0 / 0
118.	KOTTUR-HARIHAR	4/1995 (-)	65.94 (-) [124.13]	58.19 (-)	7.78	- (-) [4/2005]	- (-) [-]	0 / 0
119.	ADILABAD-MUDKHED GC(SCR)	8/1996 (-)	117.97 (-) [178.00]	60.03 (-)	43.91	- (-) [6/2005]	- (-) [-]	0 / 0
120.	NERGUNDI - CUTTACK - RAGHUNTHPUR (ECOR) (LD)	4/1997 (-)	105.32 (-) [112.86]	7.54 (-)	88.53	- (-) [12/2005]	- (-) [-]	0 / 0
121.	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	8/1985 (2/1989)	180.00 (314.57) [451.26]	271.26 (136.69)	385.98	3/1992 (-) [3/2006]	168 (-) [-]	0 / 0
122.	DLW GM 4000/3000 HP DIESEL LOCOS	4/1999 (-)	155.54 (-) [141.22]	-14.32 (-)	27.44	3/2003 (-) [3/2006]	36 (-) [-]	0 / 0
123.	HOTGI-GADAG-SOLAPUR (via Hotgi)	4/1994 (-)	180.00 (-) [318.66]	138.66 (-)	174.81	3/1999 (3/2003) [3/2006]	84 (36) [-]	0 / 0
124.	KODERMA-RANCHI VIA HAZARIBAGH AND BARKAKHANA	3/1999 (-)	491.19 (-) [1028.00]	536.81 (-)	149.35	7/2005 (-) [3/2006]	8 (-) [-]	0 / 0
125.	DEOGHAR-DUMKA NEW BROAD GAUGE LINE	2/1999 (-)	180.73 (-) [180.73]	0.00 (-)	24.62	12/2006 (-) [12/2006]	0 (-) [-]	0 / 0
126.	CHENNAI BEACH-CHENGALPATTU VIA TAMBARAM(MTP)	4/1999 (-)	464.99 (-) [610.44]	145.45 (-)	212.16	4/2004 (-) [12/2006]	32 (-) [-]	0 / 0
127.	HOWRAH-AMTA-CHAMPADANGA	4/1974 (7/2001)	31.42 (154.30) [154.30]	122.88 (0.00)	62.24	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
128.	KUMARGHAT-AGARTALA	4/1996 (-)	575.00 (-) [895.00]	320.00 (-)	281.15	3/2007 (-) [3/2007]	0 (-) [-]	0 / 0
129.	MANDERHILL-DUMKA-RAMPURHAT	4/1995 (-)	184.00 (-) [254.07]	70.07 (-)	55.87	- (-) [3/2007]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
130.	JALANDHAR-PATHANKOT-JAMMU TAWI	3/2002 (-)	409.00 (-) [408.69]	-0.31 (-)	82.83	6/2007 (-) [6/2007]	0 (-) [-]	0 / 0
131.	TOLLYGANJ-GARIA	3/2000 (-)	907.69 (-) [907.69]	0.00 (-)	139.18	12/2006 (-) [6/2007]	6 (-) [-]	0 / 0
132.	2ND BRIDGE ON BIRUPA & MAHANADI	4/1997 (-)	93.10 (-) [113.00]	19.90 (-)	12.39	- (-) [7/2007]	- (-) [-]	0 / 0
133.	UDHAMPUR-SRINAGAR-BARAMULLA	3/1995 (-)	2500.00 (-) [3564.00]	1064.00 (-)	1119.86	3/2001 (-) [8/2007]	77 (-) [-]	0 / 0
134.	NANGALDAM-TALWARA NEW LINE PROJECT	3/1981 (5/1985)	37.68 (-) [210.00]	172.32 (-)	83.66	- (-) [3/2008]	- (-) [-]	0 / 0
135.	BRAHAMAPUTRA BRIDGE AT BOGIBIL WITH LINK LINES,NEFR	4/1996 (-)	1000.00 (-) [1767.00]	767.00 (-)	103.16	4/2008 (-) [4/2008]	0 (-) [-]	0 / 0
136.	MACHERLA-NALGONDA	7/1998 (-)	125.00 (-) [265.67]	140.67 (-)	0.15	7/2008 (-) [7/2008]	0 (-) [-]	0 / 0
137.	MAYNAGURI TO JOGIGHOPA VIA CHANGRA (NL),NEFR	2/2000 (-)	733.00 (-) [733.00]	0.00 (-)	13.27	12/2008 (-) [-]	- (-) [-]	0 / 0
138.	RANCHI-LOHARDAGA EXTENSION TO TORI	4/1997 (-)	193.78 (-) [185.31]	-8.47 (-)	45.12	6/2004 (-) [-]	- (-) [-]	0 / 0
139.	DIPU (DHANSIRI) TO KARONG (NEFR),NL	8/1999 (-)	800.00 (-) [1600.00]	800.00 (-)	0.02	- (-) [-]	- (-) [-]	0 / 0
140.	AGRA-ETAWAH NEW LINE via BAD	4/1999 (-)	108.00 (-) [214.09]	106.09 (-)	27.53	12/2009 (-) [-]	- (-) [-]	0 / 0
141.	EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR	1/1986 (4/1994)	36.80 (105.91) [274.41]	237.61 (168.50)	193.83	- (-) [-]	- (-) [-]	0 / 0
142.	PEDAPALLI-KARIMNAGAR-NIZAMABAD (NL)	12/1994 (-)	124.43 (-) [422.72]	298.29 (-)	78.14	- (0/200) [-]	- (-) [-]	0 / 0
143.	KATI HAR-JOGBANI	9/2001 (-)	100.00 (-) [402.98]	302.98 (-)	60.23	- (-) [-]	- (-) [-]	0 / 0
144.	LALITPUR-SATNA-REWA-SINGRULI	9/1998 (-)	925.00 (-) [925.00]	0.00 (-)	34.00	5/2008 (-) [-]	- (-) [-]	0 / 0
145.	CHANDIGARH-LUDHIANA	7/1997 (-)	248.44 (100.00) [372.00]	123.56 (272.00)	113.18	- (-) [-]	- (-) [-]	0 / 0
146.	KARUR-SALEM via NAMAKKAL	2/1997 (-)	155.55 (-) [229.88]	74.33 (-)	62.94	- (-) [-]	- (-) [-]	0 / 0
147.	HUBLI-ANKOLA(NL)	4/1995 (-)	227.00 (-) [995.58]	768.58 (-)	43.82	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
148.	JAYANAGAR-DARBHANGA-NARKATIAGANJ	4/1997 (-)	233.00 (335.77) [324.73]	91.73 (-11.04)	25.57	- (-) [-]	- (-) [-]	0 / 0
149.	MUNEERABAD-MAHABOBNAGAR	4/1996 (-)	377.32 (-) [449.60]	72.28 (-)	17.94	- (-) [-]	- (-) [-]	0 / 0
150.	KANPUR-KASGANJ-MATHURA	3/1997 (-)	395.00 (-) [658.11]	263.11 (-)	149.60	- (-) [-]	- (-) [-]	0 / 0
151.	UDHNA-JALGAON(RE)	3/1997 (-)	124.39 (-) [140.98]	16.59 (-)	108.90	3/2002 (-) [-]	- (-) [-]	0 / 0
152.	GANDHIDHAM-PALANPUR(GC),WR (RVNL)	4/1998 (-)	318.00 (358.74) [344.63]	26.63 (-14.11)	86.27	- (-) [-]	- (-) [-]	0 / 0
153.	ANGAMALI-SABARIMALA	10/1998 (-)	550.00 (-) [550.00]	0.00 (-)	5.29	- (-) [-]	- (-) [-]	0 / 0
154.	KATPADI - PAKLA - TIRUPATHI (GC), SCR	4/1992 (3/2001)	71.70 (117.58) [190.36]	118.66 (72.78)	143.05	12/1998 (3/2001) [-]	- (-) [-]	0 / 0
155.	TAHANJAVUR-VILLUPURAM	10/2001 (-)	223.00 (-) [231.00]	8.00 (-)	40.11	- (-) [-]	- (-) [-]	0 / 0
156.	KUTTIPURAM-CALICUT-SHORANUR	3/2001 (-)	178.76 (177.34) [178.71]	-0.05 (1.37)	100.41	- (-) [-]	- (-) [-]	0 / 0
157.	TRICHY MANAMADURAI	2/2000 (-)	175.00 (-) [187.91]	12.91 (-)	0.78	- (-) [-]	- (-) [-]	0 / 0
158.	ARA-SASARAM	7/1997 (-)	120.00 (-) [191.00]	71.00 (-)	45.55	3/2006 (-) [-]	- (-) [-]	0 / 0
159.	VILLUPURAM-KATPADI	2/2000 (-)	175.00 (-) [240.00]	65.00 (-)	0.71	- (-) [-]	- (-) [-]	0 / 0
160.	MUZAFFARPUR-SITAMARHI	3/1997 (-)	100.00 (-) [210.79]	110.79 (-)	22.81	- (-) [-]	- (-) [-]	0 / 0
161.	BIDAR-GULBARGA	2/1999 (-)	242.42 (-) [369.70]	127.28 (-)	15.80	- (-) [-]	- (-) [-]	0 / 0
162.	GONDA-GORAKHPUR LOOP WITH ANANDNAGAR-NAUTANWA	3/2002 (-)	383.15 (-) [381.17]	-1.98 (-)	10.99	- (-) [-]	- (-) [-]	0 / 0
163.	KAPTANGANJ-THAWE-SIWAN-CHHAPRA	9/2001 (-)	320.10 (-) [320.10]	0.00 (-)	13.75	- (-) [-]	- (-) [-]	0 / 0
164.	KHAGARIA-KUSHESHWAR ASTHAN	3/1997 (-)	78.23 (-) [162.87]	84.64 (-)	8.84	- (-) [-]	- (-) [-]	0 / 0
165.	DAUSA-GANGAPUR CITY	2/1997 (-)	151.84 (-) [217.93]	66.09 (-)	15.30	- (-) [-]	- (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
166.	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	4/1989 (-)	297.15 (-) [949.64]	652.49 (-)	58.60	- (12/1996) [-]	- (-) [-]	0 / 0
167.	TIRUCHIRAPPALI-NAGORE-KARAIKKAL WITH EXTENSION NAGAPATTINAM	9/1995 (-)	100.00 (-) [213.35]	113.35 (-)	89.49	- (-) [-]	- (-) [-]	0 / 0
168.	NIMACH-RATLAM(GC),WR	4/1993 (-)	65.00 (-) [167.51]	102.51 (-)	49.53	3/1996 (-) [-]	- (-) [-]	0 / 0
169.	GOOTY-RENIGUNTA PATCH DOUBLING PHASE-II	5/2002 (-)	304.50 (-) [305.00]	0.50 (-)	28.02	- (-) [-]	- (-) [-]	0 / 0
170.	QUILON-TIRUNELVELI-TIRUCHENDUR AND TENKASI-VIRUDHUNAGAR	3/1998 (-)	280.00 (-) [577.61]	297.61 (-)	120.23	- (-) [-]	- (-) [-]	0 / 0
171.	MADURAI-RAMESWARAM(GC).SR	7/1998 (-)	193.18 (-) [243.00]	49.82 (-)	12.06	7/2006 (-) [-]	- (-) [-]	0 / 0
172.	KOTIPALLI-NARASAPUR	12/2001 (-)	330.00 (-) [450.00]	120.00 (-)	9.39	- (-) [-]	- (-) [-]	0 / 0
173.	LANJHIGARH ROAD-JUNAGARH	4/1993 (-)	100.00 (-) [119.24]	19.24 (-)	18.93	3/2002 (-) [-]	- (-) [-]	0 / 0
174.	AJMER - UDAIPUR - CHITTORGARH	9/1996 (1/2002)	262.00 (433.39) [455.18]	193.18 (21.79)	65.82	- (3/2000) [-]	- (-) [-]	0 / 0
175.	THANE-TURBHE-NERUL-VASHI	5/1992 (-)	403.39 (-) [403.39]	0.00 (-)	286.63	3/2000 (-) [-]	- (-) [-]	0 / 0
176.	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE	3/1996 (7/1997)	401.81 (-) [495.44]	93.63 (-)	46.79	3/2004 (-) [-]	- (-) [-]	0 / 0
177.	NANDYAL-YERRAGUNTALA	3/1997 (-)	155.74 (-) [164.36]	8.62 (-)	10.23	2/2009 (-) [-]	- (-) [-]	0 / 0
178.	LUMDING-SILCHAR-MIGRENDISA-DITOKCHERRA	4/1996 (5/2002)	648.00 (1401.01) [1491.61]	843.61 (90.60)	209.15	3/2009 (-) [-]	- (-) [-]	0 / 0
179.	AHMEDNAGAR-BEED-PARLI-VAIJNATH	2/1997 (-)	353.08 (-) [353.00]	-0.08 (-)	9.21	- (-) [-]	- (-) [-]	0 / 0
180.	DALLIRAJHARA-JAGDALPUR	4/1995 (-)	369.00 (-) [369.00]	0.00 (-)	0.45	- (-) [-]	- (-) [-]	0 / 0
Total :			27175.76 (-) [40960.86]	13785.10 (-)	11658.39			0 / 0
ROAD TRANSPORT & HIGHWAYS								
181.	ATUL-KAJALI (GQ) KMS.343-KMS.381.6 (NH-8)	4/2000 (-)	174.59 (-) [174.59]	0.00 (-)	210.30	4/2003 (-) [1/2002]	-15 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
182.	PURNEA-GOYAKOTA, KM.419-KM.447, NH-31 (BIHAR)	4/2000 (-)	205.73 (-) [205.73]	0.00 (-)	40.11	7/2004 (-) [12/2003]	-7 (-) [-]	0 / 0
183.	KISHANGARH-NASIRABAD (GQ) KM. 363.9 (NH-8) - KM. 15 (NH-79)	4/2000 (-)	113.50 (-) [113.50]	0.00 (-)	97.45	5/2004 (-) [1/2004]	-4 (-) [1]	0 / 0
184.	HOSUR-KRISHNAGIRI (GQ) KM.48.6-KM.94.0 (NH-7)	4/2000 (-)	213.00 (-) [213.00]	0.00 (-)	147.40	6/2004 (-) [1/2004]	-5 (-) [1]	0 / 0
185.	WALAHJAPET-KANCHIPURAM (GQ) KM.106.4-KM.70.2 (NH-4)	4/2000 (-)	130.00 (-) [130.00]	0.00 (-)	101.70	3/2004 (-) [1/2004]	-2 (-) [1]	0 / 0
186.	GOWTHAMI-GUNDUGOLANU (GQ) KM.164.5-KM.80 (NH-5)	4/2000 (-)	323.35 (-) [323.35]	0.00 (-)	304.30	2/2004 (-) [1/2004]	-1 (-) [1]	0 / 0
187.	NASIRABAD-GULABPURA (GQ) KM.15 - KM.70 (NH-79)	4/2000 (-)	182.09 (-) [182.09]	0.00 (-)	133.00	5/2004 (-) [1/2004]	-4 (-) [1]	0 / 0
188.	CHITTORGARH-MANGALWAR (GQ) KM.220-KM-172 (NH-76)	4/2000 (-)	161.20 (-) [161.20]	0.00 (-)	115.00	5/2004 (-) [1/2004]	-4 (-) [1]	0 / 0
189.	NAINI BRIDGE & LINK RD.BETWEEN NH2 & NH-27	3/1995 (-)	100.36 (300.00) [219.78]	119.42 (-80.22)	243.60	6/2001 (12/1998) [2/2004]	32 (62) [-]	0 / 0
190.	UDAIPUR-KESARIAJI (GQ) KM.278-KM.340 (NH-8)	4/2000 (-)	245.91 (-) [245.91]	0.00 (-)	202.10	4/2004 (-) [2/2004]	-2 (-) [1]	0 / 0
191.	BRIDGES SECTION (GQ) KM.162-KM.200 (NH-5)	4/2000 (-)	136.45 (-) [136.45]	0.00 (-)	81.87	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
192.	KAVALI-NELLORE (GQ) KM.222-KM.178 (NH-5)	4/2000 (-)	181.00 (-) [181.00]	0.00 (-)	139.60	1/2004 (-) [2/2004]	1 (-) [-]	0 / 0
193.	BHILWARA BYPASS - CHITTORGARH (GQ) KM.120-KM.183 (NH-79)	4/2000 (-)	202.88 (-) [202.88]	0.00 (-)	139.00	5/2004 (-) [2/2004]	-3 (-) [2]	0 / 0
194.	GULABPURA-BHILWARA BYPASS (GQ) KM.70-KM.120 (NH-79)	4/2000 (-)	164.25 (-) [164.25]	0.00 (-)	107.90	5/2004 (-) [2/2004]	-3 (-) [1]	0 / 0
195.	CHAMPAWATI-VISHAKHAPATNAM (GQ) KM.49-KM.28 (NH-5)	4/2000 (-)	200.00 (-) [200.00]	0.00 (-)	147.40	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
196.	NELLORE BY PASS (GQ) KM.178.2-KM.161 (NH-5)	4/2000 (-)	143.20 (-) [143.20]	0.00 (-)	120.50	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
197.	TADA-CHENNAI (GQ) KM.52.8-KM.11 (NH-5)	4/2000 (-)	233.00 (-) [233.00]	0.00 (-)	172.70	12/2003 (-) [3/2004]	3 (-) [-]	0 / 0
198.	AHMEDABAD-VADODARA EXPRESSWAY(GQ)	1/1986 (12/1998)	128.40 (766.50) [766.50]	638.10 (0.00)	633.57	12/1991 (12/1998) [3/2004]	147 (63) [-]	0 / 0
199.	JAIPUR BYPASS Ph:II (GQ) KM 221 OF NH-8 - KM 246 OF NH-11	4/2000 (-)	210.00 (-) [210.00]	0.00 (-)	130.30	6/2004 (-) [3/2004]	-3 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
200.	MANGALWR-UDAIPUR (GQ) KM.172-KM.113.825 (NH-76)	4/2000 (-)	170.00 (-) [170.00]	0.00 (-)	132.50	5/2004 (-) [3/2004]	-2 (-) [12]	0 / 0
201.	KESARIAJI RATANPUR (GQ) KM.340-KM.388.4 (NH-8)	4/2000 (-)	226.05 (-) [226.05]	0.00 (-)	94.15	4/2004 (-) [3/2004]	-1 (-) [-]	0 / 0
202.	SIRA-TUMKUR (GQ) KM.116.4-KM.75 (NH-4)	4/2000 (-)	184.00 (-) [184.00]	0.00 (-)	96.87	8/2004 (-) [4/2004]	-4 (-) [-]	0 / 0
203.	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	66.97	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
204.	ONGOLE-KAVALI (GQ) KM.291-KM.222	4/2000 (-)	321.41 (-) [321.41]	0.00 (-)	155.70	4/2004 (-) [4/2004]	0 (-) [-]	0 / 0
205.	DHANKUNI-KOLAGHAT (GQ) KM.17.6-KM.72 (NH-6)	4/2000 (-)	393.00 (-) [393.00]	0.00 (-)	246.00	3/2004 (-) [4/2004]	1 (-) [-]	0 / 0
206.	PALASA-SRIKAKULAM (GQ) KM.171-KM.97 (NH-5)	4/2000 (-)	324.00 (-) [324.00]	0.00 (-)	143.60	12/2003 (-) [4/2004]	4 (-) [-]	0 / 0
207.	KRISHNAGIRI-VANIYAMBADI (GQ) KM.0.0-49.0 (NH-46)	4/2000 (-)	195.00 (-) [195.00]	0.00 (-)	147.40	6/2004 (-) [5/2004]	-1 (-) [-]	0 / 0
208.	SATARA-KAGAL (GQ) KM.725-KM.592.24 (NH-4)	4/2000 (-)	600.00 (-) [600.00]	0.00 (-)	327.00	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
209.	KHARAGPUR-LAXMANNATH (GQ) KM.53.41-KM.119.275 (NH-60)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	208.80	3/2004 (-) [5/2004]	2 (-) [-]	0 / 0
210.	BHUBANESWAR-KHURDA, KM.388-KM.418, NH-5 (ORISSA)	4/2000 (-)	140.85 (-) [140.85]	0.00 (-)	83.86	1/2004 (-) [5/2004]	4 (-) [5]	0 / 0
211.	BRIDGES BALASORE-CHANDIKHOLE, KM.61-KM.199, NH-5 (ORISSA)	4/2000 (-)	155.00 (-) [155.00]	0.00 (-)	67.60	5/2004 (-) [5/2004]	0 (-) [-]	0 / 0
212.	BALASORE-BHADRAK, KM.136.5-KM.199.14, NH-5 (ORISSA)	4/2000 (-)	227.25 (-) [227.25]	0.00 (-)	86.91	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
213.	MAHARASHTRA BORDER-BELGAUM (GQ) KM.592-KM.575 (NH-4)	4/2000 (-)	332.00 (-) [332.00]	0.00 (-)	424.30	12/2004 (-) [6/2004]	-6 (-) [-]	0 / 0
214.	BHADRAK-CHANDIKHOLE (GQ) KM.61-KM.136 (NH-5)	4/2000 (-)	305.30 (-) [305.30]	0.00 (-)	213.70	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
215.	KHURDA-SUNAKHALA (GQ) KM.388-KM.338 (NH-5)	4/2000 (-)	189.68 (-) [189.68]	0.00 (-)	75.11	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
216.	SRIKAKULAM-CHAMPAWATI (GQ) KM.97-KM.49 (NH-5)	4/2000 (-)	171.97 (-) [171.97]	0.00 (-)	85.97	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
217.	KHAGA-KOKHRAJ (GQ) KM.115-KM.158 (NH-2)	4/2000 (-)	151.70 (-) [151.70]	0.00 (-)	95.62	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
218.	KOLAGHAT-KHARAGPUR (GQ) KM.72-KM.132.45 (NH-6)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	297.70	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
219.	DIVANCHERU-GOWTHAMI (GQ) KM.200-KM.164.5 (NH-5)	4/2000 (-)	130.80 (-) [130.80]	0.00 (-)	61.54	12/2003 (-) [6/2004]	6 (-) [-]	0 / 0
220.	DEHRI-ON-SONE-AURANGABAD (GQ) KM.140-KM.180 (NH-2)	4/2000 (-)	242.61 (-) [242.61]	0.00 (-)	123.60	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
221.	SURAT-ATUL (GQ) KM.263.4-KM.343 (NH-8)	4/2000 (-)	275.58 (-) [275.58]	0.00 (-)	296.60	10/2003 (-) [6/2004]	8 (-) [-]	0 / 0
222.	TAMBARAM-TINDIVANAM (OTHERS) KM.28-KM.121 (NH-45)	4/2000 (-)	375.00 (-) [375.00]	0.00 (-)	7.60	11/2004 (-) [6/2004]	-5 (-) [-]	0 / 0
223.	BRIDGES SECTION (GQ) KM.80-KM.162 (NH-5)	4/2000 (-)	131.33 (-) [131.33]	0.00 (-)	62.64	2/2004 (-) [6/2004]	4 (-) [-]	0 / 0
224.	BELGAUM BYPASS (GQ) KM.515-KM.495 (NH-4)	4/2000 (-)	115.90 (-) [115.90]	0.00 (-)	85.56	12/2003 (-) [7/2004]	7 (-) [3]	0 / 0
225.	CHITRADURGA BY PASS, KM.207-KM.189 (NH-4)	4/2000 (-)	104.00 (-) [104.00]	0.00 (-)	39.56	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
226.	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	4/2000 (-)	323.62 (-) [323.62]	0.00 (-)	143.80	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
227.	KATRAJ REALIGNMENT (GQ) KM.825-KM.30 OF BYPASS (NH-4)	4/2000 (-)	146.25 (-) [146.25]	0.00 (-)	58.15	2/2005 (-) [8/2004]	-6 (-) [-]	0 / 0
228.	CHITRADURGA-SIRA, KM.189-KM.122.3, NH-4 (KARNATAKA)	4/2000 (-)	304.00 (-) [304.00]	0.00 (-)	118.20	8/2004 (-) [8/2004]	0 (-) [-]	0 / 0
229.	JAWAHARLAL NEHRU PORT (PH-I) (PORT CONNECTIVITY) (NH-4B & 4)	4/2000 (-)	177.12 (-) [177.12]	0.00 (-)	79.06	4/2004 (-) [8/2004]	4 (-) [-]	0 / 0
230.	PALLIKONDA-RANIPET Q WALAHJAPET (GQ) BYPASS KM.100.0-KM.145	4/2000 (-)	211.00 (-) [211.00]	0.00 (-)	107.40	4/2004 (-) [9/2004]	5 (-) [-]	0 / 0
231.	PANAGARH-PALSIT (GQ) KM.517-KM.581 (NH-2)	4/2000 (-)	350.00 (-) [350.00]	0.00 (-)	237.50	12/2004 (-) [9/2004]	-3 (-) [-]	0 / 0
232.	VANIYAMBADI-PALLIKONDA (GQ) KM.49.00-KM.100.00 (NH-46)	4/2000 (-)	223.00 (-) [223.00]	0.00 (-)	122.40	6/2004 (-) [9/2004]	3 (-) [-]	0 / 0
233.	ICHHAPURAM-KORLAM (GQ) KM.233-KM.200 (NH-5)	4/2000 (-)	143.05 (-) [143.05]	0.00 (-)	36.25	1/2004 (-) [9/2004]	8 (-) [-]	0 / 0
234.	CHILKAURIPET-ONGOLE (GQ) KM.357.9-KM.291 (NH-5)	4/2000 (-)	319.21 (-) [319.21]	0.00 (-)	145.00	12/2003 (-) [9/2004]	9 (-) [-]	0 / 0
235.	KORLAM-PALASA (GQ) KM.200-KM.171 (NH-5)	4/2000 (-)	135.11 (-)	0.00 (-)	43.83	1/2004 (-)	8 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
			[135.11]			[9/2004]	[-]	
236.	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	4/2000 (-)	279.00 (-) [279.00]	0.00 (-)	105.20	2/2004 (-) [10/2004]	8 (-) [6]	0 / 0
237.	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	4/2000 (-)	452.71 (-) [452.71]	0.00 (-)	103.00	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
238.	ANKAPALLI-TUNI (GQ) KM.28.-KM.49 (NH-5)	4/2000 (-)	283.20 (-) [283.20]	0.00 (-)	122.90	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
239.	TUNI-DHARMAVARAM (GQ) KM.300-KM.253 (NH-5)	4/2000 (-)	231.90 (-) [231.90]	0.00 (-)	116.90	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
240.	VARANASI-MOHANIA, KM.317-KM.329, NH-2 (U.P.)	4/2000 (-)	467.93 (-) [467.93]	0.00 (-)	154.90	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
241.	SASARAM-DEHRI-ON-SONE, KM.110-KM.140, NH-2 (BIHAR)	4/2000 (-)	221.87 (-) [221.87]	0.00 (-)	48.25	3/2005 (-) [11/2004]	-4 (-) [-]	0 / 0
242.	DHARMAVARAM-RAJAMUNDRI (GQ) KM.253-KM.200 (NH-5)	4/2000 (-)	206.00 (-) [206.00]	0.00 (-)	150.00	11/2004 (-) [11/2004]	0 (-) [-]	0 / 0
243.	HAVERI-HARIHAR, KM.340-KM.284, NH-4 (KARNATAKA)	4/2000 (-)	241.00 (-) [241.00]	0.00 (-)	75.31	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
244.	MAHAPURA-KISHANGARH (GQ) KM. 273.5 - KM. 363 - 885 (NH-8)	4/2000 (-)	644.00 (-) [644.00]	0.00 (-)	254.40	10/2005 (-) [12/2004]	-10 (-) [2]	0 / 0
245.	SUNAKHALA-GANJAM, KM.338-KM.284, NH-5 (ORISSA)	4/2000 (-)	225.00 (-) [225.00]	0.00 (-)	66.46	4/2004 (-) [12/2004]	8 (-) [-]	0 / 0
246.	HANDIA-VARANASI, KM.245-KM.317, NH-2 (U.P.)	4/2000 (-)	286.00 (-) [286.00]	0.00 (-)	126.20	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
247.	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	4/2000 (-)	272.00 (-) [272.00]	0.00 (-)	129.10	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
248.	MOHANIA-SASARAM (GQ) KM.65-KM.110 (NH-2)	4/2000 (-)	230.55 (-) [230.55]	0.00 (-)	80.37	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
249.	AGRA-SHIKOHABAD, KM.200-KM.250.50, NH-2 (U.P.)	4/2000 (-)	367.49 (-) [367.49]	0.00 (-)	127.70	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
250.	SHIKOHABAD-ETAWAH (GQ) KM.250.5-KM.307.5 (NH-2)	4/2000 (-)	261.22 (-) [261.22]	0.00 (-)	45.77	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
251.	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	4/2000 (-)	320.42 (-) [320.42]	0.00 (-)	92.28	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
252.	ETAWAH-RAJPUR, KM.321.1-KM.393, NH-2 (U.P.)	4/2000 (-)	348.44 (-) [348.44]	0.00 (-)	94.51	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
253.	GORHAR-BARWA ADDA, KM.320-KM.398.75, NH-2	4/2000 (-)	399.75 (-)	0.00 (-)	129.00	3/2005 (-)	-3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)

Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	(JHARKHAND)		[399.75]			[12/2004]	[-]	
254.	GANJAM-ICCHAPURAM (GQ) KM.284-KM.223 (NH-5)	4/2000 (-)	256.55 (-) [256.55]	0.00 (-)	90.85	2/2004 (-) [12/2004]	10 (-) [-]	0 / 0
255.	PALSIT DANKUNI (GQ) KM.581-KM.646 (NH-2)	4/2000 (-)	432.40 (-) [432.40]	0.00 (-)	177.40	2/2005 (-) [12/2004]	-2 (-) [-]	0 / 0
256.	KUNJWANI-VIJAYPUR, KM.80-KM.97, NH-1A (JAMMU & KASHMIR)	4/2000 (-)	110.00 (-) [110.00]	0.00 (-)	19.81	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
257.	NANDHI HILLS-DEVANHALLI, KM.556-KM.539, NH-7 (KARNATAKA)	4/2000 (-)	172.06 (-) [172.06]	0.00 (-)	82.08	3/2004 (-) [12/2004]	9 (-) [9]	0 / 0
258.	KANPUR-FATEHPUR, KM.470-KM.483, NH-2 (U.P.)	4/2000 (-)	495.35 (-) [495.35]	0.00 (-)	180.30	3/2005 (-) [12/2004]	-3 (-) [-]	0 / 0
259.	LUCKNOW-BYPASS, NH-25 & NH-28 (UTTAR PRADESH)	4/2000 (-)	182.52 (-) [185.52]	3.00 (-)	131.60	6/2004 (-) [12/2004]	6 (-) [4]	0 / 0
260.	FATEHPUR-KHAGA, KM.38-KM.115, NH-2 (U.P.)	4/2000 (-)	372.40 (-) [372.40]	0.00 (-)	92.01	7/2004 (-) [12/2004]	5 (-) [-]	0 / 0
261.	HARIHAR-CHITRADURGA, KM.284-KM.207 (GQ) NH-4 (KARNATAKA)	4/2000 (-)	318.00 (-) [318.00]	0.00 (-)	113.40	8/2004 (-) [12/2004]	4 (-) [-]	0 / 0
262.	HIMATNAGAR-CHILODA (GQ) KM.443-KM.495 (NH-8)	4/2000 (-)	180.31 (-) [175.00]	-5.31 (-)	19.74	12/2003 (-) [12/2004]	12 (-) [2]	0 / 0
263.	NANDIGAMA-VIJAYAWADA (OTHERS) (NH-9)	4/2000 (-)	138.65 (-) [138.65]	0.00 (-)	86.64	12/2003 (-) [12/2004]	12 (-) [12]	0 / 0
264.	HUBLI-HAVERI KM.404-KM.340, NH-4 (KARNATAKA)	4/2000 (-)	260.93 (-) [260.93]	0.00 (-)	79.45	12/2003 (-) [12/2004]	12 (-) [3]	0 / 0
265.	HALDIA PORT, KM.53, NH-41 (WEST BENGAL)	4/2000 (-)	273.00 (-) [273.00]	0.00 (-)	55.58	3/2005 (-) [3/2005]	0 (-) [-]	0 / 0
266.	DELHI-GURGAON ACCESS CONTROLLED EXPRESSWAY, KM143-KM.42 NH-8	4/2000 (-)	555.00 (-) [555.00]	0.00 (-)	114.00	7/2005 (-) [4/2005]	-3 (-) [-]	0 / 0
267.	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	4/2000 (-)	641.00 (-) [641.00]	0.00 (-)	22.10	6/2005 (-) [12/2005]	6 (-) [-]	0 / 0
Total :			22288.35 (-) [23043.56]	755.21 (-)	11373.46			0 / 0

SHIPPING & PORTS

268.	ACQUISITION OF 700 PASSENGER CUM 160 MT CARGO VESSEL	6/2000 (-)	129.62 (-) [129.62]	0.00 (-)	63.61	2/2004 (-) [2/2004]	0 (-) [-]	0 / 0
269.	ACQN. OF 2-146,860 DWT CRUDE OIL TANKERS	12/2001 (-)	457.78 (-)	0.00 (-)	234.12	9/2004 (-)	-3 (-)	0 / 0

(Units: Cost/Expenditure in Rs.Crore)								
Sl. No.	Name of the Project	Date of Approval Original (Revised)	Cost Original (Revised) [Anticipated]	Cost Overrun w.r.t. Original (Revised)	Cumulative Expenditure	Date of Commissioning Original (Revised) [Anticipated]	Delay w.r.t. Original (Revised) [Additional Delay during Month]	Milestones Achieved/ Total
	FROM M/S DAEWOO		[457.78]			[6/2004]	[-]	
270.	MODERNISATION OF MOT JETTIES 1,2&3 AT J.D.(PORTS)	8/1997 (-)	167.99 (-) [215.34]	47.35 (-)	142.73	2/2003 (-) [8/2004]	18 (-) [2]	2 / 4
271.	RIVER REGULATORY MEASURE FOR THE IMPRT. OF DROUGHT IN HOGLY	11/2001 (-)	350.84 (-) [350.84]	0.00 (-)	2.51	12/2003 (-) [12/2004]	12 (-) [-]	0 / 0
272.	ACQUISITION OF 2-300,000 DWT VERY LARGE CRUDE CARRIERS	5/2003 (-)	610.80 (-) [610.80]	0.00 (-)	120.26	- (-) [10/2005]	- (-) [-]	0 / 0
273.	ESTABLISH OF VTS IN GULF, KUTCH	1/2002 (-)	165.00 (-) [165.00]	0.00 (-)	0.29	12/2005 (-) [6/2006]	6 (-) [-]	0 / 0
Total :			1882.03 (-) [1929.38]	47.35 (-)	563.52			2 / 4
<u>TELECOMMUNICATION</u>								
274.	NATIONAL RADIO SPECTRUM MANAGEMENT& MONITORING SYSTEM (NRSMM)	8/2000 (-)	279.97 (-) [279.97]	0.00 (-)	41.50	12/2004 (-) [12/2004]	0 (-) [-]	0 / 0
275.	2NT & 3RD GENERATION MOBILE COMMUNICATION	3/2003 (-)	147.00 (-) [147.00]	0.00 (-)	24.54	3/2006 (-) [6/2006]	3 (-) [-]	0 / 0
Total :			426.97 (-) [426.97]	0.00 (-)	66.04			0 / 0
<u>URBAN DEVELOPMENT</u>								
276.	DELHI METRO RAPID TRANSIT SYSTEM PH-I	9/1996 (12/2002)	4860.00 (10571.00) [10571.00]	5711.00 (0.00)	5299.95	3/2005 (-) [9/2005]	6 (-) [-]	25 / 35
Total :			4860.00 (-) [10571.00]	5711.00 (-)	5299.95			25 / 35
All India :			177531.10 (-) [218995.72]	41464.62 (-)	83542.66			955 / 2156
NIC-MoS&PI(IPMD) [12/2003]								